

3/1/03-00175

Final
Site 6 Closeout Report and Site 3 Removal Summary

St. Juliens Creek Annex
Chesapeake, Virginia

Prepared for:

Department of the Navy
Atlantic Division
Naval Facilities Engineering Command
Norfolk, Virginia

Contract N62470-95-D-6007
Contract Task Order 0028

Prepared by



March 2003

Contents

| | | |
|----------|--|------------|
| 1 | Introduction..... | 1-1 |
| 1.1 | Site Description | 1-1 |
| 1.1.1 | Site 3 | 1-1 |
| 1.1.2 | Site 6 | 1-2 |
| 1.1.3 | Previous Investigations at Sites 3 and 6 | 1-2 |
| 2 | Removal Action Activities | 2-1 |
| 2.1 | Preliminary Activities..... | 2-1 |
| 2.2 | Site 3 Removal Action Activities..... | 2-1 |
| 2.2.1 | Extent of Excavation..... | 2-1 |
| 2.2.2 | Field Screening..... | 2-2 |
| 2.2.3 | Confirmatory Soil Sampling..... | 2-2 |
| 2.3 | Site 6 Removal Action Activities..... | 2-3 |
| 2.3.1 | Extent of Excavation..... | 2-3 |
| 2.3.2 | Field Screening..... | 2-3 |
| 2.3.3 | Confirmatory Soil Sampling..... | 2-3 |
| 2.3.4 | Groundwater Sampling..... | 2-4 |
| 2.4 | Waste Disposal..... | 2-4 |
| 2.5 | Backfill and Site Restoration | 2-4 |
| 3 | Demonstration of Cleanup Activities | 3-1 |
| 3.1 | Site 3 Analytical Results | 3-1 |
| 3.1.1 | Surface Soil | 3-1 |
| 3.1.2 | Subsurface Soil | 3-1 |
| 3.2 | Site 6 Analytical Results..... | 3-2 |
| 3.2.1 | Subsurface Soil | 3-2 |
| 3.2.2 | Groundwater..... | 3-2 |
| 4 | Conclusions and Recommendations | 4-1 |
| 4.1 | Site 3 | 4-1 |
| 4.2 | Site 6 | 4-1 |
| 5 | References..... | 5-1 |

Tables

- 3-1 Site 3 Surface Soil Excavation Wall Confirmatory Sampling Results
- 3-2 Site 3 Subsurface Soil Confirmatory Sampling Results
- 3-3 Site 6 Subsurface Soil Confirmatory Sampling Results
- 3-4 Site 6 Groundwater Sampling Results

Figures

- 1-1 Location of St. Juliens Creek Annex
- 1-2 Location of Sites 3, 5, and 6

- 2-1 Extent of Site 3 Removal and Confirmation Sample Locations
- 2-2 Extent of Site 6 Removal and Confirmation Sample Locations

Appendixes

- A *Remedial Action Construction Closeout Report, RAC Action* by OHM/SHAW
- B Complete Confirmatory Sample Analytical Results

Acronyms and Abbreviations

| | |
|-------|--|
| bgs | below ground surface |
| BTAG | Biological Technical Assistance Group |
| CNRMA | Commander, Navy Region Mid-Atlantic |
| CQCP | Construction Quality Control Plan |
| cy | cubic yards |
| EE/CA | Engineering Evaluation/Cost Analysis |
| EPIC | Environmental Photographic Interpretation Center |
| ft | feet |
| FY | fiscal year |
| HASP | Health and Safety Plan |
| MCL | Maximum Contaminant Level |
| NFA | no further action |
| NNSY | Norfolk Naval Shipyard |
| NTCRA | non-time-critical removal action |
| PAH | polycyclic aromatic hydrocarbons |
| PCB | polychlorinated biphenyls |
| PRAP | Proposed Remedial Action Plan |
| QA/QC | quality assurance/quality control |
| RAC | Remedial Action Construction |
| RBC | risk-based concentration |
| RCRA | Resource Conservation and Recovery Act |
| RFA | RCRA Facility Assessment |
| RI | Remedial Investigation |
| ROD | Record of Decision |
| ROICC | Resident Office In Charge of Construction |
| SJCA | St. Juliens Creek Annex |
| SVOC | semivolatile organic compound |
| TAL | Target Analyte List |
| TCL | Target Compound List |
| TCLP | Toxicity Characterization Leaching Procedure |

| | |
|-------|---|
| USEPA | United States Environmental Protection Agency |
| UTL | upper tolerance limit |
| UXO | unexploded ordnance |
| VOC | volatile organic compound |
| XRF | X-Ray Fluorescence |

1 Introduction

This report documents closeout of Site 6 Small Arms Unit (also referred to as “Caged Pit”), and presents a summary of the removal activities conducted at Site 3 at St Juliens Creek Annex (SJCA), Chesapeake, Virginia. The location of SJCA is shown on Figure 1-1. The recommended closure of Site 6 is based on complete removal of waste and soil followed by clean backfill in the vicinity of the former small arms unit. This report also summarizes the completion of the Site 3 Phase I removal of the northern portion of the waste followed by backfilling with clean fill. Site 3 removal activities will continue in a phased approach.

The non-time-critical removal action (NTCRA) activities at Sites 3 and 6 at SJCA were conducted by the Navy’s Remedial Action Construction (RAC) Contractor OHM Remediation Services Corporation (OHM/SHAW) of Virginia Beach, Virginia. Site work was initiated on August 21, 2002 in accordance with the *Work Plan, RAC Action* prepared by OHM/SHAW in 2002 (OHM/SHAW, 2002a). CH2M HILL performed confirmatory sampling as well as provide guidance to OHM/SHAW on the extent of the removal. The *Remedial Action Construction Closeout Report, RAC Action* prepared by OHM/SHAW in 2003 (OHM/SHAW, 2003) documents the activities conducted at Sites 3 and 6 and is provided as Appendix A.

This report is organized in five sections. Section 1 presents background information, including site history and previous investigations conducted at Sites 3 and 6. Section 2 includes an overview of removal action activities. Demonstration of site cleanup and mitigation of risk is presented in Section 3 and Section 4 presents conclusion and recommendations for Sites 3 and 6. References are provided as Section 5. Appendix A presents the *Remedial Action Construction Closeout Report, RAC Action* prepared by OHM Remediation Services Corporation (OHM/SHAW, 2003), and the complete analytical results of the confirmatory samples are provided in Appendix B.

1.1 Site Description

1.1.1 Site 3

Site 3 is located in the northeast portion of SJCA (Figure 1-2). The site is located on dredge fill material, which reportedly originated from Blows Creek and the Southern Branch of the Elizabeth River. Site 3 covers approximately 2.1 acres. It is bordered to the north by the Norfolk and Western Railroad and the City of Portsmouth, to the south by Blows Creek, to the west by Site 5, and to the east by the Southern Branch of the Elizabeth River.

The Site 3 disposal area was originally a mudflat where refuse was dumped and allowed to burn; the ash was then used to fill in the area. The Site 3 disposal area was not lined. Operation began in 1940 and continued until 1970. After 1970, the area was graded level and covered with grass. Review of historical aerial photographs, interpreted by the United States Environmental Protection Agency’s (USEPA) Environmental Photographic Interpretation Center (EPIC), indicated that prior to 1940, the site and much of the adjacent area was used

for placement of dredge spoil material (USEPA, 1995). Refuse burned at Site 3 included solvents, acids, bases, and mixed municipal waste. The total volume of waste disposed of was estimated to be about 750,000 cubic feet (27,800 cubic yards) prior to burning. Salvageable materials were removed from the site daily and every 2 weeks the site was bulldozed for compaction and leveling (CH2M HILL, 2002a).

Two pits at Site 3 were used for disposal of oil and oily sludge and for periodic burning. The locations of the waste disposal pit and area were outlined based on historical aerial photographs taken in 1958, 1961, 1964, and 1970 as interpreted by the USEPA (USEPA, 1995). As identified in the photographs, the disposal pits were located along the north side of the access road that diagonally crosses the site. The USEPA also interpreted ground scarring along the road as possible waste disposal areas.

Findings of a 2001 Waste Delineation Investigation and interviews with former SJCA employees revealed that the extent of waste at Site 3 was smaller than reported in the Resource Conservation and Recovery Act (RCRA) Facility Assessment (RFA) (A.T. Kearney, 1989) and the site was not an established landfill area. Metals and polycyclic aromatic hydrocarbons (PAHs) were identified in soil and sediment at concentrations that may pose ecological or human health risk.

1.1.2 Site 6

Site 6 is also located in the northeast portion of SJCA (Figure 1-2) on dredge fill material. Site 6 covers approximately 0.6 acres adjacent to the eastern portion of Site 5 Burning Grounds. Due to the close proximity of Sites 5 and 6, Site 6 was included as part of Site 5 in the Remedial Investigation (RI) for this area.

Site 6 was operated as part of the ordnance disposal operations at SJCA and consisted of a caged metal container underlain by a concrete pad. No date of operation of the small arms unit was found in the historical records. However, a review of the historical aerial photographs indicated that activities at Site 6 began around 1949 and continued to the early 1980s. According to the 1989 RFA report, small items such as igniters and fuses were burned at Site 6 “during recent years”. Interviews with former employees, conducted in December 2001 by Commander, Navy Region Mid-Atlantic (CNRMA), indicated that small items were transported into a steel container via a conveyor belt for destruction. The container was estimated to be 8 feet (ft) wide, 20 ft long, and 12 ft high. Geophysical investigations indicate potential buried remains of this container. A trenching investigation conducted in June 2001 did not find the remains of the container, however, reinforced concrete was encountered near the surface. Prior to removal activities, Site 6 was covered with grass and there was no surface evidence of the caged container.

1.1.3 Previous Investigations at Sites 3 and 6

A RI was conducted at Sites 3 and 6 and the results were presented in the *Draft Final Remedial Investigation/Human Health Risk Assessment/Ecological Risk Assessment Report for Sites 3, 4, 5, and 6* (CH2M HILL, 2002a). Constituents of potential concern at Sites 3 and 6 were defined as compounds that pose a potential risk based on human health and ecological risk assessments, and are present at concentrations above the background 95 percent upper tolerance limit (UTL). The UTLs were determined in the *Final Background Investigation Report* (CH2M HILL,

2001) and the evaluation of potential risk was included in the RI (CH2M HILL, 2002a). Statistical comparison of site and background data and risk management considerations were used to better define potential site risks. These studies concluded that chemicals that pose potential risks at Sites 3 and 6 are metals and PAHs. The RI also concluded that there are miscellaneous pockets of burnt materials and spent ordnance shells at Site 3.

A Final Engineering Evaluation/Cost Analysis (EE/CA) for Sites 3 and 6 (CH2M HILL, 2002b) was completed to address waste/debris, and impacted soils and sediment at Site 3 and waste/debris at Site 6. Based upon the alternatives presented, Alternative 3 was selected based on the remedial action's effectiveness, implementability, and cost. Alternative 3 included the excavation of burnt/stained soils and debris at Sites 3 and 6, as well as excavation of sediment in drainage swales adjacent to Site 3, and soils adjacent to the waste and localized "hot spot" at Site 3 that pose a potential risk to human health or ecological receptors. The volume of waste, soil, and sediment to be removed, based on the detected concentrations from previous investigations at Site 3, was estimated to be 9,204 cubic yards (cy), while the volume of waste expected to be removed at Site 6 was estimated to be 42 cy. All material to be excavated for disposal was considered non-hazardous as determined through pre-removal waste characterization, and acceptable for disposal at a local Subtitle D landfill. Other materials (concrete and steel) were anticipated to be recycled upon removal from the site.

2 Removal Action Activities

This section presents a summary of the removal action activities at Sites 3 and 6 at SJCA. OHM Remediation Services Corporation (OHM/SHAW) mobilized to began removal activities on August 21, 2002. CH2M HILL provided oversight and performed confirmatory sampling of the excavation sidewalls and floors as support documentation for the mitigation of risk. An overview of the primary tasks performed as part of removal action is presented below; details on each activity, are provided in the *Remedial Action Construction Closeout Report RAC Action* (OHM/SHAW, 2003) included as Appendix A.

2.1 Preliminary Activities

A work plan, *Work Plan RAC Action, St. Juliens Creek Annex IRA Sites 3, 6, and 7, Chesapeake Virginia* (OHM/SHAW, September 2002), outlined all proposed activities for the project, including a Site Specific Health and Safety Plan (HASP), Construction Quality Control Plan (CQCP), and schedule. In addition to site-specific preparation detailed in the work plan, a pre-construction meeting was held with the Norfolk Naval Shipyard (NNSY) Resident Office In Charge of Construction (ROICC) on August 20, 2002. A second meeting was held on August 27, 2002. The purpose of these meetings was to discuss the work plan and proposed removal action with the stakeholders. A summary of the pre-construction meetings is provided in Appendix A of the OHM/SHAW Closeout Report.

Specific site preparation included the installation of construction fencing, erosion and sediment controls, posting of signs, delivery of removal equipment, and construction of a truck decontamination wash area. Additionally, OHM/SHAW contracted Accutest to locate any existing buried utilities in the areas of proposed work. OHM/SHAW secured a digging permit through Miss Utility and a hot works permit through the base fire department.

The potential presence of spent ordnance and/or Unexploded Ordnance (UXO) required that all excavated soils be pre-screened to identify and remove potential UXO fragments. Screening was conducted by OHM/SHAW UXO technicians.

The removal activities conducted at each site are summarized below and detailed in Appendix A.

2.2 Site 3 Removal Action Activities

2.2.1 Extent of Excavation

The proposed extent of excavation at Site 3 was documented in the Final EE/CA (CH2MHILL, 2002b) and was based on soil sampling results presented in the RI report (CH2M HILL, 2002a). The proposed extent of the area to be removed included waste, soil, and sediment that posed a potential risk to human health and the environment. The EE/CA calculated that approximately 9,204 cy of waste, soil, and sediment would be removed from

Site 3 in a phased approach, with the northern portion of Site 3 removal in 2002 (Phase I) and the remainder of Site 3 removal in 2003 (Phase II).

Due to limited funds available in fiscal year 2002 (FY02), approximately 3,300 cy of waste and soil were removed in FY02. Material excavated in FY02 consisted of waste and soil in the northern part of the site. The extent of the Phase I removal performed at Site 3 is shown on Figure 2-1. In addition to funding restraints, the limit of excavation was determined based on achieving soil field screening results below the background 95% UTL followed by offsite laboratory confirmation analyses. Results of the confirmation samples are discussed in the Section 3. Details of the excavation performed by OHM/SHAW are documented in the Construction Closeout Report included as Appendix A. The remaining waste, soil, and sediment are scheduled for removal in fiscal year 2003 (FY03), followed by confirmatory sampling and site closure.

2.2.2 Field Screening

Field screening of soil was conducted during excavation activities at Site 3 through the use of a X-Ray Fluorescence (XRF) instrument and PAH test kit. The screening was conducted to qualitatively assess the effectiveness of the removal action on mitigating risk and permitted OHM/SHAW to adjust the extent of excavation accordingly. Target cleanup levels were based on comparison to the 95% background UTLs for risk drivers identified in the RI (CH2M HILL, 2002a). The field screening results are included in the OHM Closeout Report in Appendix A.

2.2.3 Confirmatory Soil Sampling

At Site 3, four co-located surface and subsurface soil samples were collected from the wall of the excavation and six subsurface soil samples were collected from the floor of the excavation on September 27, 2002 (Figure 2-1). The data management and tracking from the time of field collection to receipt of validated electronic analytical results is of primary importance and reflects the overall quality of the analytical results. Field samples and their corresponding analytical tests were recorded on chain-of-custody forms, which were submitted with the samples to the laboratory. Quality assurance/quality control (QA/QC) samples were collected to ensure credibility of the analytical results, and included; field blanks, equipment blanks, trip blanks, duplicates, matrix spike/matrix spike duplicates (MS/MSD) samples, and laboratory blanks. Hard copies and electronic versions of the analytical data report were submitted to Environmental Data Quality, Inc. for third-party validation. Validation procedures established by the Region III Modification to the National Functional Guidelines for Organic (USEPA, 1994) and Inorganic Analyses (USEPA, 1993) were adhered to during the validation process.

These confirmation soil samples were sent to an offsite laboratory (CompuChem) to be analyzed. The surface soil samples were analyzed for Target Compound List (TCL) semivolatile organic compounds (SVOCs) and Target Analyte List (TAL) total metals and the subsurface soil samples were analyzed for TAL total metals. All wall samples submitted for confirmatory analysis were from the final perimeter of excavation at Site 3. Confirmation sample results are discussed in Section 3.

2.3 Site 6 Removal Action Activities

2.3.1 Extent of Excavation

The proposed extent of excavation at Site 6 was documented in the Final EE/CA (CH2MHILL, 2002b) and was based on soil sampling results and geophysical survey data presented in the RI (CH2M HILL, 2002a). The Tier I SJCA Partnering Team reached consensus that closure for Site 6 would be achieved by removing all remnants of the caged container (concrete and soil).

The extent of removal performed at Site 6 was based on complete removal of remnants of the caged container and associated soil and is shown on Figure 2-2. Approximately 180 cy of concrete/soil were excavated at Site 6 during the removal action. This removal activity constitutes complete removal of Site 6. Details of the excavation performed by OHM/SHAW are documented in the Construction Closeout Report included as Appendix A.

2.3.2 Field Screening

Field screening of soil was conducted during excavation activities at Site 6 through the use of a XRF instrument and PAH test kit. The screening was conducted to qualitatively assess the effectiveness of the removal action on mitigating risk and permitted OHM/SHAW to adjust the extent of excavation accordingly. Target cleanup levels were based on comparison to the 95% UTL of background and risk screening criteria for risk drivers identified in the RI Report (CH2M HILL, 2002a). The field screening results are included in the OHM Closeout Report (Appendix A).

2.3.3 Confirmatory Soil Sampling

At Site 6, a total of eight surface soil samples were collected from the walls of the excavation (four initial excavation samples and four final excavation samples) and one subsurface soil sample was collected from the floor of the excavation. These confirmation soil samples were sent to an offsite laboratory (CompuChem) to be analyzed. The data management and tracking from the time of field collection to receipt of validated electronic analytical results is of primary importance and reflects the overall quality of the analytical results. Field samples and their corresponding analytical tests were recorded on chain-of-custody forms, which were submitted with the samples to the laboratory. Quality assurance/quality control (QA/QC) samples were collected to ensure credibility of the analytical results, and included; field blanks, equipment blanks, trip blanks, duplicates, matrix spike/matrix spike duplicates (MS/MSD) samples, and laboratory blanks. Hard copies and electronic versions of the analytical data report were submitted to Environmental Data Quality, Inc. for third-party validation. Validation procedures established by the Region III Modification to the National Functional Guidelines for Organic (USEPA, 1994) and Inorganic Analyses (USEPA, 1993) were adhered to during the validation process.

The surface soil samples were analyzed for TCL SVOCs and TAL total metals. The subsurface soil sample was analyzed for TAL total metals. The first four surface soil samples were collected at the initial limits (60 cy) of the excavation on September 6, 2002 and the results indicated metals elevated above the 95% background UTL. Therefore, additional soil was removed and four additional surface soil samples were collected on

November 4, 2002 at the final limits (180 cy) of excavation. Because the former small arme unit (Site 6) had been completely excavated with the initial excavation, and the area lies just east of the Site 5 Burning Grounds, the Tier I SJCA Partnering Team agreed that the final four excavation wall samples would be incorporated into supplemental investigations at Site 5. As a result, the analytical results from the four surface soil samples collected from the final perimeter of excavation at Site 6 are included in Appendix B but are not discussed further in this report.

The subsurface soil sample results collected on September 27, 2002 from the excavation floor are discussed in Section 3; the sample location is shown on Figure 2-2.

2.3.4 Groundwater Sampling

Groundwater was encountered during the excavation at Site 6 at approximately 7 ft below ground surface (bgs). Field personnel noted the groundwater was fluorescent green in appearance. It was suspected that the source of the fluorescent green nature of the groundwater was a harmless fluorescence dye frequently used in search and rescue operations by the Navy. The dye used by the Navy for search and rescue does not pose a risk to human health and the environment. To confirm the presence of fluorescence dye in the groundwater, a sample was subjected to a black light and a groundwater sample was collected and submitted to the laboratory (CompuChem) for analysis of TCL volatile organic compounds (VOCs), TCL SVOCs, TCL pesticides/polychlorinated biphenyls (PCBs), explosives, and TAL total and dissolved metals. The groundwater sample was collected from the excavation using dedicated polyethylene tubing through a peristaltic pump in the same manner that is used for sampling monitoring wells. The sample fluoresced under the black light suggesting the green color is due to the presence of fluorescence dye. The sample location is shown on Figure 2-2 and the laboratory results are discussed in Section 3.

2.4 Waste Disposal

Five 5-point composite samples were collected at Site 3 and one 5-point composite sample was collected from Site 6 to characterize the soil prior to disposal to ensure excavated waste was properly managed and disposed of at an appropriate facility. The soil samples were analyzed for Toxicity Characteristic Leaching Procedure (TCLP) and determined to be non-hazardous. Characterization sampling results are presented in Appendix F of the OHM/SHAW closeout report (Appendix A). The removed waste and soil was delivered to a RCRA Subtitle D landfill; the King and Queen County Landfill located in Little Plymouth, Virginia.

2.5 Backfill and Site Restoration

The excavations at Sites 3 and 6 were backfilled upon completion of the removal action. Fill was placed and spread with a bulldozer. The surface was then seeded for erosion control and the site was restored to original conditions. Confirmatory analysis of the material used as backfill was performed prior to placement to ensure that the backfill material was free of contamination. Those analytical results are presented in the OHM/SHAW closeout report Table 9, included as Appendix A.

Following the site restoration, a site walk through was conducted by CH2M HILL, NNSY ROICC, and OHM/SHAW on November 1, 2002. Construction activities were considered complete following the walk through.

3 Demonstration of Cleanup Activities

This section presents the analytical results of the confirmation data collected during the removal activities at Sites 3 and 6 and documents the mitigation of risk. The analytical data generated was validated by an independent data validation subcontractor (Edata, Inc.) according to USEPA Region III validation procedures. The complete data tables, including the QA/QC sample results, are included in Appendix B. Tables 3-1 through 3-4 show constituents that were detected in one or more confirmation samples.

Confirmation samples along the northern perimeter of the Site 3 excavation show that, with few exceptions, removal activities reduced concentrations to background levels. Risk management considerations are warranted for three confirmation sample results. Demonstration of cleanup at Site 6 is based on complete removal of the former small arms unit, subsurface floor confirmation results below background levels, and placement of clean fill in the Site 6 excavation.

3.1 Site 3 Analytical Results

This section discusses the analytical results obtained from the offsite laboratory analyses of the confirmation samples collected during Phase I of the Site 3 removal action. All samples submitted for confirmatory analysis were collected from the final northern perimeter of the excavation at Site 3 (Figure 2-1).

3.1.1 Surface Soil

Four surface soil samples (SJS03-CS2-SS07 through SJS03-CS2-SS10) were collected from the excavation walls at Site 3 and submitted to the laboratory for confirmatory analysis. These samples were analyzed for TCL SVOCs and TAL total metals. The parameters detected at Site 3 that were identified in the RI as surface soil ecological risk drivers are antimony, arsenic, barium, copper, lead, and zinc. There were no human health risks identified for surface soils at Site 3. The confirmatory sample results for the risk drivers were compared to the 95% background UTL for dredge fill surface soils (Table 3-1). All surface soil confirmation results were below the 95% background UTLs with the exception of zinc (214 mg/kg) at one surface soil sampling location (SJS03-CS2-SS07) as shown on Figure 2-1. The average zinc concentration (96 mg/kg) of the four confirmatory sample results is well below the background UTL for zinc (137 mg/kg).

3.1.2 Subsurface Soil

Ten subsurface soil samples (SJS03-CS1-SB01 through SJS03-CS1-SB10), six from the floor of the excavation and four from the excavation side walls, were collected and submitted to the laboratory for confirmatory analysis. These samples were analyzed for TAL total metals. The parameters detected in Site 3 subsurface soil do not pose an ecological risk, and the parameters in subsurface soil that pose a potential human health risk as identified in the RI are arsenic and iron. The confirmatory sample results for arsenic and iron were compared to the 95% background UTL for dredge fill subsurface soils (Table 3-2). In one sample each,

arsenic and iron exceeded the 95% background UTLs. Both of these samples (SJS03-CS1-SB05 and SJS03-CS1-SB06) were collected from the excavation floor just south of the gravel road (Figure 2-1). The arsenic and iron results were only slightly above the background UTLs and the average concentrations of all ten samples were well below the background UTLs (Table 3-2).

The Tier I SJCA Partnering Team has agreed to conduct additional soil sampling at Site 3 as part of a supplemental remedial investigation to support effective implementation of Phase II of the EE/CA for a NTCRA, as presented in the *Draft Technical Memorandum Site Delineation/Supplemental Remedial Investigation for Site 3*, (CH2M HILL, January, 2003). The Phase I removal activity completes remediation of the northern perimeter of Site 3, and the supplemental RI data for Site 3 will provide additional information for effective remediation of the remainder of Site 3 during the Phase II NTCRA. Following the completion of the Phase II removal action, all Phase I and Phase II confirmation sample data will be evaluated for mitigation of risk and Site Closure.

3.2 Site 6 Analytical Results

This section discusses the analytical results obtained from the offsite laboratory analyses of the Subsurface soil confirmation sample and groundwater sample collected during the Site 6 removal action and demonstrates site cleanup for closure of Site 6.

3.2.1 Subsurface Soil

One subsurface soil sample (SJS06-CS1-SB05) was collected from the excavation floor at Site 6 and submitted to the laboratory for analysis. The sample was analyzed for total metals. The parameters detected in subsurface soil at Site 6 that posed a potential human health risk, as identified in the RI, are arsenic and iron. The confirmatory sample results for these compounds are below the 95% background UTL for dredge fill subsurface soils (Table 3-3).

The remnants of the former small arms unit (Site 6) was completely excavated and replaced with clean backfill (Appendix A). The area beyond the limits of the excavation will be included in future supplemental investigations conducted at Site 5 (Burning Grounds). Therefore, the Tier I SJCA Partnering Team reached consensus for closure of Site 6 based on complete removal of the site.

3.2.2 Groundwater

One groundwater sample (SJS06-CS2-GW01) was collected from the initial 60 cy excavation and submitted to the laboratory for analysis of TCL VOCs, TCL SVOCs, TCL pesticides/PCBs, explosives, and TAL total and dissolved metals. The groundwater sample location is shown on Figure 2-2. Concentrations were compared to federal Maximum Contaminant Levels (MCLs), adjusted tap water risk-based concentrations (RBCs), and Biological Technical Assistance Group (BTAG) surface water screening values adjusted times 10 to account for dilution when groundwater discharge occurs (Table 3-4).

There are no exceedances of the MCL in the Site 6 groundwater sample. The Site 6 groundwater sample results are below the maximum, and for most parameters even below

the mean groundwater concentrations reported in the RI for Sites 5/6, where no human health risks were identified for shallow groundwater. Although total arsenic and total and dissolved manganese concentrations exceeded the adjusted tap water RBCs, concentrations are less than those reported for upgradient groundwater (SJS03-MW01S) in this dredged filled portion of SJCA, and are consistent with concentrations reported for facility wide background groundwater (CH2M HILL, October 2001). These data show that historical activities at Site 6 have not impacted groundwater beneath the site.

Although, total aluminum and total and dissolved manganese concentrations exceeded the adjusted BTAG surface water screening values, as demonstrated above, groundwater has not been impacted by Site 6. Groundwater beneath Site 6 flows south to Blouse Creek and is further monitored by several downgradient wells associated with Site 5. As discussed in the RI for Sites 5/6, an ecological risk assessment of Blouse Creek is planned for FY03 and further evaluation of Site 5 groundwater is planned for FY03.

4 Conclusions and Recommendations

The following conclusions are based upon the removal actions conducted at Sites 3 and 6.

4.1 Site 3

This document serves as a summary of the Phase I removal action at Site 3. The Phase I confirmatory sample results are presented in their entirety in Appendix B and summarized in Section 3. Confirmation samples along the northern perimeter of the Site 3 excavation show that, with the exception of three results, removal activities reduced concentrations to background levels, and average concentrations across Site 3 to below background levels. The Phase I removal activity completes remediation of the northern portion of Site 3. A *Draft Technical Memorandum for the Site Delineation/Supplemental Remedial Investigation for Site 3* was completed in January 2002, and the analytical data collected will be used to clearly define the limits of excavation to be implemented as Phase II of the NTCRA, (CH2M HILL, 2002c). Following the completion of the Phase II removal action, all Phase I and Phase II confirmation sample data will be evaluated for mitigation of risk and Site Closure.

4.2 Site 6

Based upon the complete removal of waste/soil at Site 6, it is recommended that Site 6 be closed with no further action (NFA), and a no action Proposed Remedial Action Plan (PRAP) and Record of Decision (ROD) be prepared for Site 6.

5 References

A.T. Kearney, Inc. *Phase II RCRA Facility Assessment of the St. Juliens Creek Annex Facility*. Chesapeake, Virginia. EPA Contract 68-01-7038. Work Assignment R03-08-44. 1989.

CH2M HILL, Inc. *Draft Technical Memorandum – St. Juliens Creek Annex, Site Delineation/Supplemental Remedial Investigation for Site 3*. Contract N62470-95-D-6007. CTO-0028. 2002c.

CH2M HILL, Inc. *Draft Final Remedial Investigation/Human Health Risk Assessment/Ecological Risk Assessment for Sites 3, 4, 5, & 6*. St. Juliens Creek Annex, Chesapeake, Virginia. Contract N62470-95-D-6007. CTO-0027. 2002a.

CH2M HILL, Inc. *Final Engineering Evaluation/Cost Analysis for Sites 3 and 6*. St. Juliens Creek Annex, Chesapeake, Virginia. Contract N62470-95-D-6007. CTO-0028. 2002b.

CH2M HILL, Inc. *Final Background Investigation Report*. 2001. St. Juliens Creek Annex, Chesapeake, Virginia. Contract N62470-95-D6007. 2001.

OHM Remediation Services Corporation. *Work Plan RAC Action, St. Juliens Creek Annex IRA Sites 3, 6, and 7*. St. Juliens Creek Annex, Chesapeake, Virginia. Contract N62470-97-D-5000. CTO-0085. 2002.

OHM Remediation Services Corporation. *Remedial Action Construction Closeout Report RAC Action*. St. Juliens Creek Annex, Chesapeake, Virginia. Contract N62470-97-D-5000. CTO-0085. 2003.

USEPA. *Aerial Photographic Site Analysis. Norfolk Naval Shipyard: Annex Areas*. Norfolk, Virginia. TS-PIC-94161. February 1995.

Table 3-1
Site 3 Surface Soil Excavation Wall
Confirmatory Sampling Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | Dredge Fill 95% UTL | SJS03-CS2-SS07 | SJS03-CS2-SS08 | | SJS03-CS2-SS09 | SJS03-CS2-SS10 |
|---|------------------------|--------------------|---------------------|--------------------|--------------------|--------------------|
| Sample ID | | SJS03-CS2-SS07-000 | SJS03-CS2-SS08P-000 | SJS03-CS2-SS08-000 | SJS03-CS2-SS09-000 | SJS03-CS2-SS10-000 |
| Sample Date | | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Chemical Name | | | | | | |
| Semivolatile Organic Compounds (UG/KG) | | | | | | |
| 2-Methylnaphthalene | -- | 74 J | 430 U | 380 U | 430 U | 570 U |
| Acenaphthylene | 246 | 32 J | 20 J | 21 J | 430 U | 48 J |
| Anthracene | 462 | 37 J | 23 J | 17 J | 430 U | 45 J |
| Benzaldehyde | -- | 71 J | 430 U | 380 U | 430 U | 570 U |
| Benzo(a)anthracene | 2,027 | 79 J | 82 J | 52 J | 19 J | 78 J |
| Benzo(a)pyrene | 1,785 | 95 J | 69 J | 52 J | 20 J | 76 J |
| Benzo(b)fluoranthene | 3,197 | 170 J | 62 J | 45 J | 33 J | 230 J |
| Benzo(g,h,i)perylene | 1,655 | 150 J | 430 U | 380 U | 430 U | 83 J |
| Benzo(k)fluoranthene | 2,038 | 200 J | 63 J | 64 J | 26 J | 170 J |
| Caprolactam | -- | 850 U | 160 J | 380 U | 170 J | 270 J |
| Chrysene | 3487 | 120 J | 110 J | 59 J | 32 J | 220 J |
| Di-n-octylphthalate | -- | 850 U | 430 U | 86 J | 430 U | 200 J |
| Dibenz(a,h)anthracene | 714 | 37 J | 17 J | 18 J | 430 U | 47 J |
| Fluoranthene | 2,766 | 100 J | 100 J | 56 J | 21 J | 120 J |
| Indeno(1,2,3-cd)pyrene | 1,829 | 91 J | 36 J | 26 J | 14 J | 87 J |
| Naphthalene | 485 | 36 J | 10 J | 10 J | 430 U | 570 U |
| Phenanthrene | 913 | 73 J | 110 J | 35 J | 430 U | 29 J |
| Phenol | -- | 25 J | 430 U | 380 U | 430 U | 570 U |
| Pyrene | 2,590 | 190 J | 180 J | 92 J | 24 J | 99 J |
| Total Metals (MG/KG) | | | | | | |
| Aluminum | 22,786 | 4,760 | 9,290 | 8,670 | 6,750 | 26,300 |
| Antimony | 147 | 0.42 B | 0.38 U | 0.34 U | 0.39 U | 0.81 B |
| Arsenic | 24 | 8.4 | 3 | 4.5 | 5 | 19.4 |
| Barium | 98 | 31.9 J | 53.6 | 44.3 | 36.6 J | 89.4 |
| Calcium | 3,251 | 4,850 | 1,320 | 1,350 | 4,780 | 2,640 |
| Chromium | 45 | 9.7 | 13.2 | 14.5 | 13 | 53 |
| Cobalt | 13 | 10.7 J | 1.2 J | 1.2 J | 5.6 J | 6.3 J |
| Copper | 58 | 23.6 | 14.5 | 23.5 | 20.5 | 35.5 |
| Iron | 45,805 | 8,390 | 6,420 | 7,540 | 12,900 | 46,900 |
| Lead | 147 | 74.2 | 38.7 | 47.6 | 36.2 | 53 |
| Magnesium | 4,507 | 773 J | 610 J | 633 J | 1,290 | 5,760 |
| Manganese | 198 | 245 J | 38.7 | 41.7 | 131 | 148 |
| Mercury | 1.3 | 0.17 L | 0.054 U | 0.052 U | 0.1 J | 0.48 |
| Nickel | 19 | 17 | 4.9 J | 4.6 J | 10.1 | 15.9 |
| Potassium | 4,577 | 364 J | 369 J | 389 J | 854 J | 3,950 |
| Vanadium | 70 | 17.9 | 17.2 | 18.3 | 17 | 61.3 |
| Zinc | 137 | 214 | 30.1 J | 52.7 J | 68.1 | 116 |

Notes:

Bold Italic Text Identifies Risk Drivers

Risk Driver (Eco) Exceeding the Background UTL

B - Possible blank contamination

J - Analyte present, reported result is estimated

L - Reported value is biased low

U - Not detected

**Table 3-2
Site 3 Subsurface Soil
Confirmatory Sampling Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID | Dredge Fill 95% UTL | SJS03-CS1-SB01 | SJS03-CS1-SB02 | SJS03-CS1-SB03 | SJS03-CS1-SB04 | SJS03-CS1-SB05 | SJS03-CS1-SB06 | SJS03-CS1-SB07 |
|----------------------|------------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|
| Sample ID | | SJS03-CS1-SB01-003 | SJS03-CS1-SB02-003 | SJS03-CS1-SB03-003 | SJS03-CS1-SB04-003 | SJS03-CS1-SB05-003 | SJS03-CS1-SB06-003 | SJS03-CS1-SB07-003 |
| Sample Date | | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Sample Location | | Floor | Floor | Floor | Floor | Floor | Floor | Wall |
| Chemical Name | | | | | | | | |
| Total Metals (MG/KG) | | | | | | | | |
| Aluminum | 18,839 | 12,800 | 3,850 | 13,800 | 7,510 | 17,800 | 18,800 | 16,000 |
| Antimony | 147 | 0.56 U | 0.42 U | 0.54 U | 0.43 U | 0.63 U | 0.58 U | 0.57 U |
| Arsenic | 14 | 9.3 | 4.7 | 9.2 | 6.4 | 14.4 | 11.8 | 11.3 |
| Barium | 50 | 33.5 J | 15.9 J | 41.2 J | 36.7 J | 47.8 J | 52.9 J | 39.7 J |
| Calcium | 3,251 | 2,810 | 1,150 J | 4,850 | 3,100 | 3,900 | 4,290 | 2,980 |
| Chromium | 39 | 26.9 | 9.5 | 27.2 | 16 | 34.6 | 35.4 | 32 |
| Cobalt | 13 | 7.3 J | 4.6 J | 8.4 J | 4.7 J | 18 J | 10.5 J | 9.8 J |
| Copper | 40 | 21 | 28.1 | 31.7 | 110 | 39.8 | 35.1 | 26.4 |
| Iron | 36,585 | 27,900 | 9,370 | 28,800 | 17,700 | 36,200 | 41,700 | 31,300 |
| Lead | 86 | 36.3 | 22.2 | 41.9 | 48.9 | 57.5 | 66.9 | 45.3 |
| Magnesium | 3,847 | 4,250 | 1,190 J | 4,200 | 2,250 | 5,130 | 5,020 | 5,230 |
| Manganese | 151 | 267 | 68.9 | 271 | 158 | 341 | 340 | 292 |
| Mercury | 0.62 | 0.46 | 0.17 | 0.28 | 0.25 | 0.46 | 0.45 | 0.56 |
| Nickel | 15 | 13.3 J | 5.9 J | 15 | 8.4 J | 26.7 | 19.5 | 17.6 |
| Potassium | 3,465 | 1,930 | 741 J | 2,140 | 1,300 J | 2,500 | 2,420 | 2,410 |
| Sodium | 203 | 1,280 J | 446 J | 380 B | 445 J | 980 J | 254 B | 1,550 J |
| Vanadium | 42 | 31.3 | 11.3 J | 32.6 | 18.8 | 40.2 | 42.2 | 36.6 |
| Zinc | 87 | 76.2 | 60.3 | 96.7 | 84.6 | 291 | 134 | 106 |

Notes:

Bold Italic Text Identifies Risk Drivers

Risk Driver (HH) Exceeding the Background UTL

B - Possible blank contamination

J - Analyte detected, reported value is estimated

U - Not detected

South of Gravel Road

**Table 3-2
Site 3 Subsurface Soil
Confirmatory Sampling Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID | | SJS03-CS1-SB08 | SJS03-CS1-SB09 | SJS03-CS1-SB10 |
|-----------------------------|------------------------|--------------------|--------------------|--------------------|
| Sample ID | Dredge Fill 95% UTL | SJS03-CS1-SB08-003 | SJS03-CS1-SB09-003 | SJS03-CS1-SB10-003 |
| Sample Date | | 09/27/02 | 09/27/02 | 09/27/02 |
| Sample Location | | Wall | Wall | Wall |
| Chemical Name | | | | |
| Total Metals (MG/KG) | | | | |
| Aluminum | 18,839 | 7,790 | 2,540 | 4,460 |
| Antimony | 147 | 0.42 U | 0.41 U | 0.44 U |
| Arsenic | 14 | 6.4 | 4.8 | 1.9 J |
| Barium | 50 | 23.9 J | 14.7 J | 48 J |
| Calcium | 3,251 | 1,890 | 595 J | 595 J |
| Chromium | 39 | 16 | 6.3 | 10 |
| Cobalt | 13 | 13.3 | 3.7 J | 1.1 J |
| Copper | 40 | 10.1 | 24.8 | 10.9 |
| Iron | 36,585 | 20,800 | 8,290 | 4,670 |
| Lead | 86 | 11.5 | 37 | 22.8 |
| Magnesium | 3,847 | 2,640 | 628 J | 850 J |
| Manganese | 151 | 115 | 54.5 | 25.5 |
| Mercury | 0.62 | 0.13 | 0.077 J | 0.14 |
| Nickel | 15 | 20.4 | 4.5 J | 3.1 J |
| Potassium | 3,465 | 1,320 J | 474 J | 560 J |
| Sodium | 203 | 347 J | 109 B | 211 B |
| Vanadium | 42 | 18.4 | 6.5 J | 10.9 J |
| Zinc | 87 | 135 | 64.6 | 13.8 |

Notes:

Risk Driver (HH) Exceeding the Background UTL

Risk Driver (HH) Exceeding the Background UTL

B - Possible blank contamination

J - Analyzed detected, reported value is estimated

U - Not detected

**Table 3-3
Site 6 Subsurface Soil
Confirmatory Sampling Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID | Dredge Fill 95% UTL | SJS06-CS1-SB05 |
|-----------------------------|------------------------|--------------------|
| Sample ID | | SJS06-CS1-SB05-003 |
| Sample Date | | 09/27/02 |
| Chemical Name | | |
| Total Metals (MG/KG) | | |
| Aluminum | 18,839 | 7,510 |
| Antimony | 1.47 | 0.37 U |
| Arsenic | 14 | 3.2 |
| Barium | 50 | 36.7 J |
| Beryllium | 0.81 | 0.47 B |
| Cadmium | -- | 0.046 U |
| Calcium | 3,251 | 3,860 |
| Chromium | 39 | 14.2 |
| Cobalt | 13 | 3.4 B |
| Copper | 40 | 15.8 |
| Iron | 36,585 | 12,100 |
| Lead | 86 | 22.4 |
| Magnesium | 3,847 | 1,720 |
| Manganese | 151 | 105 |
| Mercury | 0.62 | 0.068 J |
| Nickel | 15 | 6.8 J |
| Potassium | 3,465 | 823 J |
| Selenium | 1.5 | 0.68 B |
| Silver | 0.67 | 0.16 U |
| Sodium | 203 | 112 B |
| Thallium | -- | 0.6 U |
| Vanadium | 42 | 16.6 |
| Zinc | 87 | 58.7 |

Notes:

Bold Italic Text Identifies Risk Drivers

Risk Driver (HH) Exceeding the Background UTL

B - Possible blank contamination

J - Analyted detected, reported value is estimated

U - Not detected

**Table 3-4
Site 6 Groundwater
Sampling Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID | Screening Criteria | | | Max Concentration from Sites 5/6 RI for Shallow GW | Mean Concentration from Sites 5/6 RI for Shallow GW | SJS06-CS2-GW01 |
|---|--------------------|------------------------|---|--|---|----------------|
| | MCL-Ground water | Tap Water Adjusted RBC | BTAG-Surface Water Screening Value x10* | | | SJS06-CS2-GW01 |
| Sample ID | | | | | | 09/10/02 |
| Sample Date | | | | | | |
| Chemical Name | | | | | | |
| Volatile Organic Compounds (UG/L) | | | | | | |
| Toluene | 1,000 | 75 | 370 | 0.2 | 0.5 | 1 J |
| Semivolatile Organic Compounds (UG/L) | | | | | | |
| Di-n-butylphthalate | -- | 370 | 34 | 4 | 5 | 0.5 J |
| bis(2-Ethylhexyl)phthalate | 6 | 4.8 | 300 | 2 | 5 | 1 J |
| Pesticide/Polychlorinated Biphenyls (UG/L) | | | | | | |
| No Detections | | | | | | |
| Explosives (UG/L) | | | | | | |
| No Detections | | | | | | |
| Total Metals (UG/L) | | | | | | |
| Aluminum | -- | 3,700 | 870 | 87,400 | 15,910 | 957 |
| Arsenic | 10 | 0.045 | 360 | 27.3 | 6.9 | 2.7 J |
| Barium | 2,000 | 260 | 10,000 | 359 | 112 | 128 J |
| Calcium | -- | -- | -- | 257,000 | 115,218 | 239,000 |
| Cobalt | -- | 220 | 230 | 257 | 56 | 2 J |
| Copper | 1,300 | 150 | 28.5 | 124 | 23 | 1.1 J |
| Iron | -- | 1,100 | 3,200 | 83,700 | 45,227 | 1,080 |
| Lead | 15 | 15 | 5.4 | 26.1 | 8.2 | 2 J |
| Magnesium | -- | -- | -- | 278,000 | 106,182 | 120,000 |
| Manganese | -- | 73 | 100 | 4,320 | 2,703 | 642 |
| Nickel | -- | 73 | 83 | 360 | 85 | 2.4 J |
| Potassium | -- | -- | -- | 96,300 | 33,460 | 34,700 |
| Sodium | -- | -- | -- | 1,480,000 | 547,818 | 97,300 |
| Vanadium | -- | 26 | 100,000 | 82.8 | 10.7 | 6.5 J |
| Zinc | -- | 1,100 | 370 | 2,020 | 512 | 51.7 |
| Dissolved Metals (UG/L) | | | | | | |
| Barium | 2,000 | 260 | 10,000 | 371 | 106 | 127 J |
| Calcium | -- | -- | -- | 211,000 | 111,646 | 235,000 |
| Cobalt | -- | 220 | -- | 270 | 62 | 1.8 J |
| Copper | 1,300 | 150 | 2.9 | 149 | 27 | 1.4 J |
| Magnesium | -- | -- | -- | 276,000 | 105,855 | 118,000 |
| Manganese | -- | 73 | 10 | 4,200 | 2,708 | 628 |
| Nickel | -- | 73 | 8.3 | 353 | 85 | 1.5 J |
| Potassium | -- | -- | -- | 94,700 | 32,286 | 33,800 |
| Sodium | -- | -- | -- | 1,450,000 | 597,546 | 96,000 |
| Vanadium | -- | 26 | 10,000 | 8.8 | 3.3 | 4.9 J |
| Zinc | -- | 1,100 | 86 | 1,980 | 508 | 43.3 |

Notes:

J - Analyte present, reported value is estimated

**Table 3-4
 Site 6 Groundwater
 Sampling Results
 St. Juliens Creek Annex
 Chesapeake, Virginia**


| | | | | | | |
|----------------------|----------------------------------|---------------------------------------|--|---|--|----------------|
| Station ID | MCL- Ground water | Tap Water Adjusted RBC | BTAG-Surface Water Screening Value x10* | Max Concentration from Sites 5/6 RI for Shallow GW | Mean Concentration from Sites 5/6 RI for Shallow GW | SJS06-CS2-GW01 |
| Sample ID | | | | | | SJS06-CS2-GW01 |
| Sample Date | | | | | | 09/10/02 |
| Chemical Name | | | | | | |

* - Adjusted times 10 to account for dilution through groundwater discharge

Figures


OFFICE DRAWING NUMBER
Pittsburgh, PA 836067-A2

XREF Files: IMAGE Files: o:36076a3.tif
 File: O:\Project\LANDMIV Projects\St. Juliens Creek\836067A2.dwg
 Plot Date/Time: Jan 27, 2003 - 10:54am
 Plotted By: SMITH_A



REFERENCE:


U.S.G.S. 7.5 MIN TOPOGRAPHIC MAP OF NORFOLK SOUTH VIRGINIA, DATED 1965, PHOTOREVISED 1986, SCALE: 1" = 1/2 MILE.



| | | | |
|--|---------|--|------------------------|
| <p>DEPARTMENT OF THE NAVY NAVAL FACILITIES ENGINEERING COMMAND ATLANTIC DIVISION NORFOLK, VIRGINIA</p> | | <p>ST. JULIENS CREEK ANNEX REMEDIAL ACTION SITES 3, 6, AND 7 SITE LOCATION MAP</p> | |
| DESIGNED BY | TS | CHECKED BY | P. Verma |
| DRAWN BY | TFR/LDB | APPROVED BY | J. Sloss |
| | 8/2/02 | | 8/2/02 |
| <p>OHM Remediation Services Corp. Shaw Environmental & Infrastructure, Inc.</p> | | <p>FINAL CLOSE OUT REPORT</p> | |
| DATE | REV | DATE | DESCRIPTION/ISSUE |
| 1/29/03 | 1 | 1/29/03 | FINAL CLOSE OUT REPORT |
| PTS | LWS | ACS | CHK'D/APPROV |
| REVISIONS | | | |

| | |
|----------------------|------------------|
| SCALE: | AS SHOWN |
| DELIVERY ORDER NO. | 085 |
| CONSTR. CONTRACT NO. | N62470-97-D-5000 |
| NAVFAC DRAWING NO. | ? |
| SHEET I.D. | FIGURE 1 |

| | |
|--------------------------|-----------------------------|
| OFFICE Pittsburgh, PA | DRAWING NUMBER 838067-A6 |
|--------------------------|-----------------------------|



LEGEND:

- - - - - EXCAVATION LIMITS
- - - - - 6" ϕ PVC ELECTRIC CONDUIT
- - - - - HIGH VOLTAGE CONCRETE CONDUIT
- - - - - 3/4" ϕ COPPER WATER LINE
- SAMPLE GRID (CH2MHILL)


| | | |
|--|-------------------------|---|
| FIGURE 3 | DEPARTMENT OF THE NAVY | NAVAL FACILITIES ENGINEERING COMMAND |
| | NAVAL STATION | ATLANTIC DIVISION |
| | ST. JULIENS CREEK ANNEX | NORFOLK, VIRGINIA CHESAPEAKE, VIRGINIA |
| REMEDIAL ACTION | SITE 3 | |
| FINAL CONFIRMATION SAMPLE LOCATIONS | | |


OHM Remediation Services Corp.
 Shaw Environmental & Infrastructure, Inc.

| | | | | | |
|-------------|-----|---------|-------------|----------|---------|
| DESIGNED BY | JS | 8/27/02 | CHECKED BY | P. Verma | 8/27/02 |
| DRAWN BY | LDB | 8/27/02 | APPROVED BY | J. Sloas | 8/27/02 |


| | | | | | |
|------------------|---------|-----|-------|--------|------------------------|
| REV | DATE | BY | CHK'D | APR'VD | DESCRIPTION/ISSUE |
| 1 | 1/24/03 | ACS | LWS | PTS | FINAL CLOSE OUT REPORT |
| REVISIONS | | | | | |

| | |
|--------------------------|-----------------------------|
| OFFICE Pittsburgh, PA | DRAWING NUMBER 838067-A7 |
|--------------------------|-----------------------------|



LEGEND:

- - - - - EXCAVATION LIMITS
- - - - - 6"Ø PVC ELECTRIC CONDUIT
- - - - - HIGH VOLTAGE CONCRETE CONDUIT
- - - - - 3/4"Ø COPPER WATER LINE
- SAMPLE GRID (40' x 40')
- ▨ >1 ppm AS TOTAL PAH, FLOOR SAMPLE
- ▩ >1 ppm AS TOTAL PAH, SIDEWALL SAMPLE



| | | | | | | | | |
|----------|--|---|--|------------------------|------------------------------|--------------------------|------------------------|--|
| FIGURE 4 | DEPARTMENT OF THE NAVY NAVAL STATION ATLANTIC DIVISION ST. JULIENS CREEK ANNEX | NAVAL FACILITIES ENGINEERING COMMAND NORFOLK, VIRGINIA CHESAPEAKE, VIRGINIA | OHM Remediation Services Corp. Shaw Environmental & Infrastructure, Inc. | DESIGNED BY JS 8/27/02 | CHECKED BY P. Varma 8/27/02 | REV DATE BY CHK'D APR'VD | DESCRIPTION/ISSUE | |
| | REMEDIAL ACTION SITE 3 | | | DRAWN BY LDB 8/27/02 | APPROVED BY J. Sloss 8/27/02 | 0 1/24/03 ACS LWS PTS | FINAL CLOSE OUT REPORT | |
| | SITE 3 XRF SAMPLE LOCATIONS | | | REVISIONS | | | | |
| | NAVIC DRAWING NO. NS2470-97-D-5000 | | | | | | | |

| | |
|--------------------------|-----------------------------|
| OFFICE Pittsburgh, PA | DRAWING NUMBER 838067-A8 |
|--------------------------|-----------------------------|





FIGURE 5

| | |
|---|--------------------------------------|
| SCALE: AS SHOWN | DEPARTMENT OF THE NAVY |
| CONSTR. CONTRACT NO. N62470-97-D-50000 | NAVAL FACILITIES ENGINEERING COMMAND |
| NAVFAC DRAWING NO. | ATLANTIC DIVISION |
| | NORFOLK, VIRGINIA |
| | CHESAPEAKE, VIRGINIA |
| | REMEDIAL ACTION |
| | SITES 6 |
| | SITE 6 XRF SAMPLE LOCATIONS |

| | | | |
|-------------|-------------|----------|---------|
| DESIGNED BY | CHECKED BY | L. Stapf | 1/23/03 |
| DRAWN BY | APPROVED BY | T. Sward | 1/23/03 |

OHM Remediation Services Corp.
 Shaw Environmental & Infrastructure, Inc.

| | | | | | |
|-----------|---------|-----|-------|--------|------------------------|
| REV | DATE | BY | CHK'D | APR'VD | DESCRIPTION/ISSUE |
| 0 | 1/24/03 | ACS | LWS | PTS | FINAL CLOSE OUT REPORT |
| REVISIONS | | | | | |



LEGEND

 St. Juliens Creek Annex



0 2000 4000 Feet



Figure 1-1
Location of St. Juliens Creek Annex
St. Juliens Creek Annex
Chesapeake, Virginia



- LEGEND**
-  Site Locations
 -  Roads
 -  Railroads
 -  Activity Boundary





Figure 1-2
Location of Sites 3, 5, and 6
Sites 3 and 6 Removal Action
St. Juliens Creek Annex
Chesapeake, Virginia




LEGEND

- ☒ Extent of Removal
- Floor Subsurface Soil Sample Location
- ▲ Sidewall Surface Soil Sample Location (0-6" bgs)
- △ Sidewall Subsurface Soil Sample Location (1-3" bgs)

Note:
Concentrations of all parameters posing potential risk at Site 3 are below the 95% background UTLs except as shown.

Figure 2-1
Extent of Site 3 Removal and Confirmation Sample Locations
Sites 3 and 6 Removal Action
St. Juliens Creek Annex
Chesapeake, Virginia



LEGEND

-  Extent of Removal
-  Site 5 Boundary
-  Site 6 Boundary
-  Groundwater Sample Location
-  Floor Subsurface Soil Sample Location




Figure 2-2
Extent of Site 6 Removal and Confirmation Sample Locations
Sites 3 and 6 Removal Action
St. Juliens Creek Annex
Chesapeake, Virginia

Appendix A
Remedial Action Construction Closeout Report,
RAC Action by OHM/SHAW

**Remedial Action
Construction Closeout Report
RAC Action
St. Juliens Creek Annex
IRA at Sites 1, 3, 6, and 7
Chesapeake, Virginia**


Prepared for:

DEPARTMENT OF THE NAVY – ATLANTIC DIVISION
Naval Facilities Engineering Command
Norfolk, Virginia
Contract No. N62470-97-D-5000


Task Order No. 0085

Prepared by:


Shaw Environmental & Infrastructure, Inc.
(OHM Remediation Services Corp.)
5700 Thurston Avenue, Suite 116B
Virginia Beach, Virginia 23455-3302



P. Taylor Sword, C.P.G.
Project Manager



Jim Sloss
Project Engineer



Roland Moreau, P.E.
Program Manager

November 15, 2002, revised January 27, 2003
Project No. 838067

TABLE OF CONTENTS

LIST OF FIGURES III

LIST OF TABLES III

LIST OF APPENDICIES IV

LIST OF ACRONYMS VI

1.0 INTRODUCTION 1

 1.1 SITE BACKGROUND 1

 1.1.1 Background Site 1 1

 1.1.2 Background Site 3 2

 1.1.3 Background Site 6 3

 1.1.4 Background Site 7 4

 1.2 PROJECT OBJECTIVES 4

 1.2.1 Cost Tracking and Charge Codes 4

2.0 DESCRIPTION OF CLOSURE ACTIVITIES 5

 2.1 PRE-CONSTRUCTION MEETING 5

 2.2 EXISTING WORK CONDITIONS AND UTILITY SURVEY 5

 2.3 WORK PLAN 6

 2.4 MOBILIZATION 7

 2.5 SITE PREPARATION 7

 2.5.1 Set-Up at Site 7 8

 2.5.2 Set-up at Sites 3 and 6 8

 2.5.3 Set Up at Site 1 8

 2.6 EROSION AND SEDIMENTATION CONTROL 9

 2.7 EXCAVATION PERIMETER DEFINITION AT SITES 3 AND 6 9

 2.7.1 Use of x-ray Fluorescence for Field Screening of Soils 9

 2.7.2 Use of PAH Test Kids for Field Screening of Soils 11

 2.7.3 Perimeter Definition at Site 3 11

 2.7.4 Perimeter Definition at Site 6 17

 2.8 PRE-EXCAVATION WASTE CHARACTERIZATION AND/OR SAMPLING FOR SOIL AND DEBRIS
 DISPOSAL 24

 2.8.1 Site 1 24

 2.8.2 Site 3 24

 2.8.3 Site 6 27

 2.8.4 Site 7 30

 2.9 EXCAVATION PROCESS 30

 2.9.1 Test Pit Investigation at Site 1 30

 2.9.2 Excavation at Site 3 31

 2.9.3 Excavation at Site 6 32

 2.9.4 Excavation at Site 7 33

 2.9.5 General Excavation Process and Decon of Equipment 34

| | | |
|--------|---|----|
| 2.10 | CONFIRMATION SAMPLING OF EXCAVATION AREA AND SOIL SAMPLING RESULTS | 35 |
| 2.10.1 | Photographic Visual Confirmation Record and Test Pit Log for Site 1 | 35 |
| 2.10.2 | Final Survey and Confirmational Sampling Results at Site 3 | 36 |
| 2.10.3 | Final Survey and Confirmational Sampling Results at Site 6 | 41 |
| 2.10.4 | Confirmation Results at Site 7..... | 46 |
| 2.11 | BACKFILL OF EXCAVATION AND SURFACE RESTORATION | 46 |
| 2.11.1 | Backfill Excavation and Surface Restoration of Site 1 | 47 |
| 2.11.2 | Backfill Excavation and Surface Restoration of Site 3 | 47 |
| 2.11.3 | Backfill Excavation and Surface Restoration of Site 6 | 47 |
| 2.11.4 | Surface Restoration of Site 7 | 48 |
| 2.11.5 | Certified Clean Fill and Stone | 48 |
| 2.12 | CONTAMINATED SOIL AND WATER MANIFESTS | 51 |
| 2.13 | UXO WASTE MANAGEMENT | 51 |
| 2.14 | PROJECT MANAGEMENT AND CONSTRUCTION OVERSIGHT..... | 53 |
| 2.15 | IMPLEMENTATION OF APPROVED CONTRACT CHANGES AND RESOLUTION OF PROBLEMS.. | 54 |
| 2.15.1 | Broken Water Utility Line | 54 |
| 2.15.2 | Broken Electrical Conduit to Radar Tower | 54 |
| 2.15.3 | Oil Leakage from Cutting of the Rudder at Site 7..... | 55 |
| 2.15.4 | Management of Heavy Clay Soils..... | 55 |
| 2.15.5 | Stockpiling of Screened Soil on Polyliners..... | 56 |
| 2.15.6 | Over Excavation at Site 6 | 56 |
| 2.15.7 | Materials Remaining Above Screening Levels at Site 3..... | 57 |
| 2.15.8 | Assessment of Groundwater Anomaly at Site 6..... | 57 |
| 3.0 | OVERVIEW OF HEALTH AND SAFETY | 58 |
| 3.1 | OVERVIEW OF HEALTH AND SAFETY PLAN..... | 58 |
| 3.2 | SITE SAFETY MEETING AND OTHER TRAINING..... | 59 |
| 3.3 | HOT WORK PERMITS..... | 60 |
| 3.4 | INCIDENTS..... | 61 |
| 4.0 | QUALITY CONTROL SUMMARY REPORT..... | 61 |

LIST OF FIGURES

| | |
|----------|---|
| Figure 1 | Site Location Map |
| Figure 2 | St. Juliens Creen Annex Property Boundaries |
| Figure 3 | Final Confirmation Sample Locations |
| Figure 4 | Site 3 XRF Sample Locations |
| Figure 5 | Site 6 XRF Sample Locations |

LIST OF TABLES

| | |
|---------|--|
| Table 1 | Target Cleanup Levels St. Juliens Creek Annex at Sites 3 and 6 |
| Table 2 | Summary of XRF Sample Results SJCA Site 3 |
| Table 3 | Summary of XRF Sample Results SJCA Site 6 |
| Table 4 | Summary of Waste Characterization Sample Results SJCA Site 3 |

| | |
|----------|---|
| Table 5 | Summary of Waste Characterization Sample Results SJCA Site 6 |
| Table 6 | Summary of Post Excavation Floor Sample Results SJCA Site 3 |
| Table 7 | Summary of Post Excavation Wall Sample Results SJCA Site 3 |
| Table 8 | Summary of Post Excavation Soil Sample Results SJCA Site 6 |
| Table 9 | Summary of Soil Fill and Stone Characterization Sample Results SJCA Sites 3 & 6 |
| Table 10 | UXO Summary of Findings |

LIST OF APPENDICIES

| | |
|------------|--|
| APPENDIX A | PRECONSTRUCTION CONFERENCE MEETING NOTES |
| APPENDIX B | PREEXISTING CONDITIONS |
| APPENDIX C | WORK DIRECTIVES AND APPROVED SCOPE CHANGES |
| APPENDIX D | ESTIMATED INITIAL LIMITS OF CONSTRUCTION AND EXTENT OF WASTE |
| APPENDIX E | XRF SCREENING AND PAH TEST KIT SAMPLING AND ANALYSIS DAILY REPORT SITES 3 AND 6 |
| APPENDIX F | XRF SCREENING ANALYSIS SUMMARY TABLES SITES 3 AND 6 |
| APPENDIX G | XRF SCREENING SAMPLE LOCATION MAPS SITES 3 AND 6 |
| APPENDIX H | GROUNDWATER ANOMOLY SAMPLING RESULTS |
| APPENDIX I | SOIL WASTE DISPOSAL CHARACTERIZATION SAMPLING LOCATION MAP, CHAIN OF CUSTODY, AND SAMPLING RESULTS |
| APPENDIX J | POST EXCAVATION CERTIFIED SURVEY SITE 3 |
| APPENDIX K | CH2MHILL FIELD LOG, SITE MAP, AND PHOTOGRAPHIC RECORD OF SITE 1 TEST PIT INVESTIGATION |
| APPENDIX L | SOIL DISPOSAL WEIGHT RECEIPT LOG AND LANDFILL FACILITY PERMIT |
| APPENDIX M | POST EXCAVATION SAMPLING ANALYSIS SITE 3 |
| APPENDIX N | POST EXCAVATION SAMPLING ANALYSIS SITE 6 |
| APPENDIX O | CLEAN SOIL FILL DELIVERY TICKETS |
| APPENDIX P | SURFACE RESTORATION GRASS SEED MIX |

| | |
|-------------|--|
| APPENDIX Q | CERTIFIED CLEAN FILL SOIL AND ROADWAY STONE SAMPLING RESULTS |
| APPENDIX R | UXO DISPOSAL LOGS AND DOCUMENTATION |
| APPENDIX S | SCHEDULE |
| APPENDIX T | SUPERVISOR'S DAILY LOGS |
| APPENDIX U | CONTRACT PRODUCTION REPORTS |
| APPENDIX V | TAILGATE SAFETY MEETINGS |
| APPENDIX W | RIGHT TO KNOW HAZARDOUS COMMUNICATION |
| APPENDIX X | SIGN-IN / SIGN-OUT LOG SHEETS |
| APPENDIX Y | HOT WORK PERMITS |
| APPENDIX Z | BI-WEEKLY CONTRACTOR QUALITY ASSURANCE MEETING MINUTES |
| APPENDIX AA | WORK IN PROGRESS PHOTOS |
| APPENDIX BB | VENDOR INFORMATION |

LIST OF ACRONYMS

| | |
|-----------------|--|
| AH | Activity Hazard |
| AHA | Activity Hazard Analysis |
| B | resulting value is less than the method reporting limit |
| BFI | Browning Ferris Industries |
| CDM | Camp Dresser & McGee |
| CFR | Code of Federal Regulations |
| CPR | Daily Contractor Production Reports |
| CQC | Contractor Quality Control |
| DRMO | Defense Recyclable Materials Office |
| Ft ³ | cubic feet |
| H | Value is above the 95% UTL dredge fill cleanup criteria |
| HASP | Health and Safety Plan |
| IR | Installation Restoration |
| IRA | Interim Remedial Action |
| J | estimated value |
| Kg | kilograms |
| LANTDIV | United States Navy, Atlantic Division |
| mg | milligrams |
| mg/l | milligrams per liter |
| mg/kg | milligrams per kilogram |
| MPR | Monthly Progress Reports |
| NAVFACENCOM | Atlantic Division Naval Facilities Engineering Command |
| ND | not detected |
| NNSY | Norfolk Naval Shipyard |
| NT | not tested |
| OHM/SHAW | OHM Remediation Services |
| OSHA | Occupational Safety and Health Administration |
| PAH | polycyclic aromatic hydrocarbon |
| PBA | project buyer and accountant |
| PPE | personal protective equipment |
| ppm | parts per million |
| QA | Quality Assurance |
| RAC | Remedial Action Contract |
| RCRA | Resource Conservation and Recovery Act |
| RFA | Resource Conservation and Recovery Act Facilities Assessment |
| RI | Remedial Investigation |
| RL | reporting limit |
| RNV | result not valid |
| ROICC | Resident Officer in Charge of Construction |
| S/S | surface soils and sediment |
| SJCA | St. Juliens Creek Annex |
| SRF | surface fill |
| SSO | Site Safety Officer |

| | |
|-------|---|
| STD | Standard deviation |
| SUB | subsurface soils |
| SUS | suspect value |
| TCLP | Toxicity Characteristic Leaching Procedure |
| U | Quantity was below detection limit |
| ug | micrograms |
| USEPA | United States Environmental Protection Agency |
| UTL | upper tolerance limit |
| UXO | unexploded ordnance |
| VDEQ | Virginia Department of Environmental Quality |
| WBS | work breakdown structure |
| XRF | X-ray fluorescence |

1.0 Introduction

OHM Remediation Services Corporation (OHM/SHAW), was contracted by the United States Navy, Atlantic Division Naval Facilities Engineering Command [LANTDIV NAVFACENGCOCM] to provide environmental remediation services at the Navy's St. Juliens Creek Annex (SJCA), Interim Remedial Action (IRA), Sites 1, 3, 6, and 7, Chesapeake, Virginia. This work which has now been completed and is the subject of this Construction Closeout Report, was performed under Task Order 85 of LANTDIV Contract Number 62470-97-D-5000. This report is not intended to be the Installation Restoration (IR) Closure Report required for Sites 3 and 6. The Navy will be preparing the formal Closure Report for both sites based on the final sampling results of this action (described herein), and at Site 3, a reevaluation of the potential for human health and ecological exposure to contaminants remaining above the screening/cleanup levels. Sampling data returned after removal at Site 6 indicates the levels for all contaminants are below the cleanup levels and are protective of human health and the environment.

St. Juliens Creek Annex (SJCA) is a 490-acre parcel of Navy owned land located in the City of Chesapeake, Virginia. It is situated at the confluence of St. Juliens Creek and the Southern Branch of the Elizabeth River. Over the years, the property has served as an area providing various support functions to the nearby Norfolk Naval Shipyard (NNSY), including storage, staging, and landfill disposal. A Site Location Map is provided on **Figure 1**. **Figure 2** shows the property boundaries and locations of Sites 1, 3, 6, and 7.

1.1 Site Background

There are four sites where work was conducted and documented in this report. The background and history of these sites is provided below:

1.1.1 Background Site 1

Site 1 is immediately adjacent to Site 7 and consists of an out door grassy area. Historical reports suggest this area was once used as a landfill. Investigations to date show no evidence of a

landfill. The Navy, in concurrence with the EPA and VDEQ agreed to dig test pits to confirm the presence or lack of debris and to further determine if the remnants of a former landfill were present below the surface. The Navy requested that three 4-foot deep test pits be dug at Site 1 to assess the subsurface condition of the site. Shaw arranged for the heavy equipment and operator, while CH2MHill documented the subsurface conditions as each excavation was advanced in the digging of test pits at Site 1.

1.1.2 Background Site 3

Installation Restoration (IR) Site 3 Waste Disposal Area C is located in the northeastern corner of the SJCA. The site covers approximately 2.1 acres. The northeast extent of the site is approximately 125 feet south of a patrol road, which extends around the perimeter of the base. Drainage ditches are situated on the north, west, and eastside of the site. Previously, Site 3 was reported to be a landfill consisting of approximately 10 acres. Prior to development as a disposal site, the Site 3 area was originally a mudflat where refuse was dumped and allowed to burn. The ash was then used to fill in the area. Due to the time period when the site was used for disposal, the site is unlined. Operations began in 1940 and continued intermittently until 1970.

Two former pits at Site 3 were reportedly used for disposal of oil and oily sludge, as well as for periodic burning. The locations of the waste disposal pit and waste disposal area were outlined based on historical aerial photographs taken in 1958, 1961, 1964 and 1970 interpreted by USEPA [USEPA's Environmental Photographic Interpretation (USEPA, 1995)]. As identified in the photographs, the disposal pits were located along the north side of the dirt road that crosses the site diagonally. USEPA also interpreted ground scarring along the road to be possible waste disposal areas (CDM, 1999). After 1970, the landfill was graded level and covered with grass upon investigation in 2001. The photographs also indicated that prior to use as a landfill, the site, and much of the adjacent area, had been used for disposal of dredge spoil material (USEPA, 1995). Refuse disposed at Site 3 reportedly included solvents, acids, bases, and mixed municipal waste. The total volume of solvents, waste oil, and oil sludge disposed was estimated to be about 750,000 cubic feet (ft³) prior to burning. During operation the site was bulldozed every two weeks for compaction and leveling. Reportedly, salvageable materials were removed from the

site each day, which appears to have reduced the actual volume of waste managed through landfill disposal.

An intrusive investigation conducted in the Summer of 2001 as part of the 2001 Remedial Investigation (RI), confirmed that the extent of waste at Site 3 and likely volume historically disposed are substantially smaller than previously reported (Draft Remedial Investigation/Human Health Assessment/Ecological Risk assessment Report for Sites 3, 4, 5 & 6, CH2MHill, December 2001). In the RI, waste was identified north of the gravel road at Site 3. The RI also showed the site was not an established landfill area. During this investigation, the estimated areas requiring excavation were confirmed and revised, and are presented on **Figure 3**. It was anticipated that remnants of UXO scrap were likely buried at Site 3, thus UXO avoidance and screening procedures were implemented during the removal action. Some scrap was recovered, but no live UXO was found. Details on ordnance scrap are located in **Table 10** and **Appendix R**.

1.1.3 Background Site 6

Installation Restoration Site 6 was an ordnance disposal unit operated as part of the ordnance disposal operations at the Annex. It was located northeast of Site 5 (the Burning Grounds) and consisted of a metal container with a cage over it for the flashing of small arms munitions prior to disposal. The cage was designed to prevent the escape of projectiles that may result during a disposal operation. Review of historical aerial photographs during Phase III of the RI indicated that activities associated with Site 6 began around 1949. According to the Resource Conservation and Recovery Act (RCRA) Facilities Assessment (RFA) report, small items, such as igniters and fuses, were regularly burned in the pit. The small arms cage was used to capture any munitions fragments that might be propelled when ignition of fuses or munitions occurred in the burn pit. The 1989 RFA also reported that the Navy had filled in the pit “during recent years”. There was no surface evidence of the Caged Pit at Site 6, and the area was covered with grass. Earlier geophysical surveys indicated the presence of an anomaly in the vicinity of the reported location of the former caged pit. Excavation in the area confirmed the anomaly was due to an extensive amount of concrete debris and rebar, but no steel structure resembling the reported descriptions of the "cage" was identified. Site 6 was investigated during 1996-2001 to determine approximate

extent of the former disposal area. The estimated area requiring excavation was delineated during these investigations and was limited to one small area.

1.1.4 Background Site 7

Site 7 (The Old Storage Yard) consists of an outdoor grassy area used historically to store a variety of materials including anchors, hydraulic oil, lubricating oil, lead paint, open drums of sand blast grit, and ship equipment. The startup date for the site is unknown. Site 7 was investigated in 1996 as part of the Relative Risk Ranking data collection. In 2001, the Partnering Team decided that based on the site not being part of the CERCLA process, as well as the 1996 results, the waste at the site would be removed and the site closed. Investigations conducted at Site 7 indicated no risk to human health or the environment. However, visible debris was present at the site and removal of the debris was required. It was expected and confirmed during field removal activities that this debris was non-hazardous waste and much of it could be recycled for beneficial reuse. All debris was planned to be removed from the site during this action.

1.2 Project Objectives

The objectives of the project were to implement the remedial requirements in accordance with the approved work plan and scope at Sites 3, 6, and 7 in a consistent manner that could be confirmed and documented. The specific work elements for the project were detailed in the work plan and are noted in the descriptions below. In addition to the originally listed tasks, 3 investigative test pits were dug to a depth of 4 feet at site 1 and documented. The additional work scope at Site 1 was added during project negotiations for Delivery Order 85-01, as it made economical sense to address Site 1 at the same time resources had been mobilized to the adjacent Site 7.

1.2.1 Cost Tracking and Charge Codes

Project costs were tracked against the charge codes established in the negotiated contract modification and approved scope, unless it was otherwise approved by the project manager. Each separate work element (task) had been assigned an associated work breakdown structure (WBS) cost charge code associated with it. Separation of each individual WBS code and cost are charged

to and tracked as the work occurs. At each month end for each WBS, all accumulated cost charges were compiled and reported, tracking the original budget and any approved changes as the project progressed. The following is a task breakdown and description by charge code of the approved tasks.

2.0 Description of Closure Activities

This section describes and affirms the completion of the specific closure activities based on field logs, project QA documentation, laboratory and/or field analytical results, as built drawings, vendor receipts, and other project records.

2.1 Pre-Construction Meeting

In accordance with the work plan and contract requirements, a pre-construction meeting was held at 1400 hours on 20 August 2002, for Task Order 85 of Contract N62470-97-D-5000. The meeting was held in the Resident Officer in Charge of Construction (ROICC) offices at the Naval Shipyard in Portsmouth, VA. **Appendix A** provides a summary of the discussion points and action items from the meeting.

Additionally, on the morning of August 27, 2002, a meeting was held with the SJCA Fire Department and the OHM/SHAW site supervisor, in advance of cutting the steel encased anchor weights, ship rudders, large buoys/bumpers, and other steel debris at Site 7. Arrangements for obtaining hot work permits were made (copies of hot work permits are provided in **Appendix Y**). Also, during the meeting, OHM/SHAW was informed of a pull down latch box at the on-site radar station that could be rapidly deployed for emergencies instead of calling 911.

2.2 Existing Work Conditions and Utility Survey

Photographs depicting the pre remedial condition of the site and nature of the debris staged at Site 7 are provided in **Appendix B**. The general descriptions for the sites and site background are described in **Section 1.1** and were included provided in the approved work plan. The work plan

was previously developed by OHM/SHAW and provided to the Navy for approval. OHM/SHAW followed the requirements of the work plan and instructions from the Navy's ROICC during the execution of this project. The general pre-construction/pre-excavation conditions of the site were consistent with what had been detailed in the work plan and were unremarkable.

Before commencing any invasive activity, in accordance with the work plan, a utility survey was performed to locate and mark the presence of any existing buried utilities in the area. Accutest was contacted and marked underground utilities in the vicinity of Site 1, Site 3 and Site 6. Sites 3 and 6 were also scanned with metal detectors on August 22, 2002. Miss Utility was contacted to obtain a dig permit for the major digging effort at Sites 3 and 6, which commenced in on September 7. Dig Permit Ticket # A224402856 was issued on 9/6/02 and updated on 9/20/02.

Despite a concerted effort to locate buried utilities in advance of excavation; a 4" underground conduit was struck on September 16, 2002 while excavating in the Site 3 area. The conduit was found to contain the wiring controlling the radar installation at the site. The wiring was not damaged and was tested by the Navy. The conduit was repaired to the Navy's satisfaction by OHM/SHAW.

Also, a small $\frac{3}{4}$ inch water line was also perforated with the excavator at Site 3. This line was also repaired to the Navy's satisfaction.

A discussion on problems encountered, remedies, and other scope changes is provided in **Section 2.15**.

2.3 Work Plan

The work plan was developed by OHM/SHAW and provided to the Navy for their approval, outlining all activities related to the project. Included were copies of the Site Specific Health and Safety Plan, Erosion Sediment and Control Plan, Field Sampling Plan, and Construction Quality Control Plan and other construction planning documentation. The scope of work was performed in conformance with the requirements of the work plan, and approved work directives/change

authorizations and related construction plans such as the site Health and Safety Plan, Erosion and Sedimentation Plan, Sampling and Analysis Plan, etc. Conformance of the project execution to the requirements to these related plans is discussed in later sections of this report. Copies of the executed and approved work directives/change order authorizations are provided in **Appendix C**.

2.4 Mobilization

Personnel, equipment and materials were mobilized to the project from OHM/SHAW's Virginia Beach, Virginia Office on August 21, 2002. As noted above, a preconstruction meeting was held on August 20, 2002 in the office of the ROICC. The OHM/SHAW project manager, site supervisor, and assistant program manager met with the ROICC, and key Navy personnel to discuss the job setup and project execution.

During mobilization, the job site and support areas were set up. The pathway and routes for the movement of trucks were defined such that the disruption of traffic on local roads was minimized. The handling of waste transportation paperwork was also determined prior to removal of material to ensure that there was no disruption in the removal of waste. Characterization samples were collected and the pre-characterization and generator certification form was completed and submitted with the analytical results for acceptance at a disposal facility (discussed in **Section 2.8**). There was no hazardous waste generated or excavated so a system for tracking uniform hazardous waste manifests was not required. Transportation of excavated materials was performed under a standard bill of lading after the material had been screened to remove potential unexploded ordnance fragments.

2.5 Site Preparation

An office trailer was staged to serve as the field project office and a Connex box was delivered for the storage of small tools, materials, and supplies. A fuel tank was delivered and setup on-site for refueling heavy equipment.

The project began with mobilization on August 22, 2002.

2.5.1 Set-Up at Site 7

In preparing for the debris removal operation, oxy-acetylene torches and heavy lifting equipment were obtained to perform the work at Site 7, along with metal recycle/disposal bins and a concrete demolition hammer. A metals reclamation company was contacted to inspect the metal debris for the possibility of recovery.

2.5.2 Set-up at Sites 3 and 6

While the debris removal was progressing at Site 7. Setup work progressed at Sites 3 and 6. This included setup of the equipment, construction of the equipment decontamination pad, construction of the UXO screening station, staging of equipment, and construction of other necessary features for excavation at Sites 3 and 6. In preparation for excavation, the limits of excavation at Sites 3 and 6 were clearly marked with flagging and high visibility fence. A utility survey was conducted. Silt fencing and 40 hay bales were used to implement the erosion and sedimentation control measures around those excavation areas. Key support areas were established including the equipment decontamination pad and construction entrances, the UXO screening station, and designated staging areas for materials. The debris removal from Site 7 progressed rapidly, during the setup, delineation, precharacterization sampling, etc. that was progressing simultaneously at Sites 3 and 6. This allowed for the start of the excavation and removal at Sites 3 and 6 just after Labor Day.

2.5.3 Set Up at Site 1

The excavation of the test pits required little initial setup. A backhoe was obtained and staged by Shaw. CH2MHill reviewed the site investigation data and photos and marked the proposed location for the test pits. Field personnel prepared forms and obtained cameras to log and photograph each hole as they were advanced.

2.6 Erosion and Sedimentation Control

After completion of the site preparation and initial mobilization, provisions for erosion and sediment control were installed where required to prevent unwanted sediments from leaving the site during a precipitation event or an accumulation of run off. Excavated soil was contained within the area of excavation until load out. A stone construction entrance prevented movement of significant amounts of soil out of the immediate area of removal. Sedimentation and erosion control measures were implemented according to the Sediment and Erosion Control Plan, which was an appendix to the original work plan.

2.7 Excavation Perimeter Definition at Sites 3 and 6

The initial excavation perimeter was defined based on soil sampling results provided by CH2M Hill. **Appendix D** contains figures and analysis result tables from Hill's RI report defining the extent up to where excavations should be performed. Field screening instruments were used to confirm the extent of excavation in the field, followed by the collection of laboratory confirmational samples.

2.7.1 Use of x-ray Fluorescence for Field Screening of Soils

An X-ray fluorescence (XRF) instrument was used to perform field screening for metals in soil, in order to determine/confirm excavation limits as excavation was advanced.

XRF is used for the measurement of element compositions of a wide variety of specimens. It is applicable simultaneously for all of the elements that comprise the top 90% of the periodic table and are present in concentrations greater than 10 ppm. The technique provides an elemental, not a chemical analysis. XRF is inapplicable to the first 11 elements of the periodic table. Inspection is typically limited by x-ray attenuation in the sample. Sample penetration varies from about 0.01mm to 1mm in depth depending on the sample material. XRF spectroscopy involves measuring the intensity of x-rays emitted from a specimen as a function of energy or wavelength. The energies of large intensity 'lines' are characteristic of atoms of the specimen. The intensities of observed lines for a given atom vary as the amount of that atom present in the specimen.

Qualitative analysis involves identifying atoms present in a specimen by associating observed characteristic lines with their atoms. Quantitative analysis involves determining the amount of each atom present in the specimen from the intensity of measured characteristic x-ray lines.

An X-ray, gamma ray, or charged particle beam is used to stimulate characteristic x-ray emission from the elements in the sample and are measured by the instrument's detector. The instrument used at SJCA contained a gamma radiation nuclear source to generate the X-ray emissions. Depending on the nature of the source and duration of use, a permit or license can be required for possession, use, and/or transportation. . Use of the instrument at SJCA was exempt from the State license requirement, as the unit was not going to remain in the State for more than 180 days

The detector sorts the X-rays that are emitted from the high energy bombarding of the sample into energy bins, and counts them. Analysis is occasionally complicated by interfering X-ray lines and by matrix effects. Examples of XRF applications include:

- Alloy sorting.
- Metallic-plating thickness measurement.
- Characterization of unique samples ranging from archaeological relics to filter paper residues.
- Environmental analysis

Samples require minimal preparation. They may be solid, liquid or even gaseous in form, and can be almost any size or shape. Routine alloy analyses take 10 minutes per sample. Non-routine inspections may take a day of setup time followed by 10 minutes to an hour of data acquisition and analysis time per sample. At SJCA, samples required about 10 to 15 minutes for analysis and could be collected faster than they could be analyzed. As a result, the short-term storage of samples was necessary at certain times during the excavation process. However, this delay was coordinated with field activities and did not result in over excavation.

The sampling and analysis daily reports, XRF daily sampling reports and PAH test kit daily sampling reports (combined) are provided in **Appendix E**. XRF screening result summary tables

for Sites 3 and 6 are provided in **Appendix F**. **Appendix G** contains the XRF screening sample location figures.

The XRF instrument used at SJCA for the field screening of metals in soil was a TN Spectrace 9000, rented from HAZCO Service, Inc. **Appendix BB** contains the vendor's literature for the XRF unit along with literature from USEPA on the suitability of the method.

2.7.2 Use of PAH Test Kits for Field Screening of Soils

The EnviroGard™ PAH in soil test kits were used for field screening during excavation at Sites 3 and 6. The test kit involves immuno-assay technology which has been accepted as an approved analytical method by USEPA. The method involves the use of polyclonal antibodies that bind to either PAH or PAH-enzyme conjugate. These antibodies are immobilized on the walls of the test tubes contained in each test kit. When the PAHs are present, they compete with the PAH-enzyme conjugate for a limited number of PAH binding sites on the immobilized antibodies. A sample that contains a high concentration of PAHs will consume all the available binding sites. A sample that has a low concentration will leave some or a majority of the sites open. Following incubation, the unbound PAH-enzyme-conjugate molecules are washed away (part of the testing procedure). A chromatogenic substrate is then added to the kit test tube coloring the clear substrate to a blue color. Since the test tubes are standardized, the amount of antibody binding sites is known. A low concentration solution will leave many sites open, which will convert a large amount of the chromatogenic substrate, producing an intense blue solution, the concentration of which can be measured spectroscopically in the colorimetric light range of the substrate. Samples containing high concentrations of PAHs will consume all the sites, thus when the colorimetric substrate is added, very few sites remain and the colorimetric substrate is left clear and unconverted. In this way, the test is more sensitive at lower concentrations.

Appendix BB contains the vendor's literature for the test kits used for PAH screening at SJCA.

2.7.3 Perimeter Definition at Site 3

Excavation proceeded at Site 3 after completing the smaller excavation at Site 6. XRF and polycyclic aromatic hydrocarbon (PAH) test kit screening were used at Site 3 to determine the

bottom depth of the excavation XRF screening was performed as the excavation was advanced. Target cleanup levels for the Sites 3 and 6 excerpted from the CH2MHill investigation report for the site, are provided in **Table 1**. **Table 2** provides a summary of the XRF screening results for samples collected while advancing the excavation at Site 3. As noted above, the complete XRF QA log, analysis summary tables, and sample location maps are provided in **Appendices E, F, and G**.

Table 1 (page 1 of 2)
Dredge and Fill Target Cleanup Levels
SJCA Sites 3 and 6
Chesapeake, Virginia

| Chemical Name | S/S¹ | SRF² | SUB³ |
|-------------------------------------|------------------------|------------------------|------------------------|
| Metals (milligrams/kilogram) | | | |
| Silver | 0.67 | | |
| Aluminum | | 22,786 | 18,839 |
| Arsenic | | 24 | 14 |
| Barium | | 98 | 50 |
| Beryllium | | 1 | 0.81 |
| Calcium | 3,251 | | |
| Cobalt | 13 | | |
| Chromium | | 45 | 39 |
| Copper | | 58 | 40 |
| Iron | | 45,805 | 36,585 |
| Mercury | | 1.3 | 0.62 |
| Potassium | | 4,577 | 3,465 |
| Magnesium | | 4,507 | 3,847 |
| Manganese | | 198 | 151 |
| Sodium | | 620 | 203 |
| Nickel | | 19 | 15 |
| Lead | | 147 | 86 |
| Antimony | 1.47 | | |
| Selenium | | 2.2 | 1.5 |
| Vanadium | | 70 | 42 |
| Zinc | | 137 | 87 |

¹ S/S - UTL calculated from combined surface and subsurface soil data.

² SRF - UTL calculated from surface soil data only.

³ SUB - UTL calculated from subsurface data only.

**Table 1 (page 2 of 2)
Dredge and Fill Target Cleanup Levels
SJCA Sites 3 and 6
Chesapeake, Virginia**

| Chemical Name | S/S ⁴ | SRF ⁵ | SUB ⁶ |
|--|-------------------------|-------------------------|-------------------------|
| Semi-volatiles (micrograms/ kilogram) | | | |
| Acenaphthene | 592 | | |
| Acenaphthylene | | 246 | 131 |
| Anthracene | 462 | | |
| Benzo(a)anthracene | 2,027 | | |
| Benzo(a)pyrene | 1,785 | | |
| Benzo(b)fluoranthene | | 3,197 | 2,335 |
| Benzo(g,h,I)perylene | | 1,655 | 2,099 |
| Benzo(k)fluoranthene | 2,038 | | |
| Chrysene | 3,487 | | |
| Dibenzo(a,h)anthracene | | 714 | 708 |
| Fluoranthene | 2,766 | | |
| Fluorene | 602 | | |
| Indeno(1,2,3-cd)pyrene | | 1,829 | 1,769 |
| Naphthalene | 485 | | |
| Phenanthrene | 913 | | |
| Pyrene | 2,590 | | |

⁴ S/S - UTL calculated from combined surface and subsurface soil data.

⁵ SRF - UTL calculated from surface soil data only.

⁶ SUB - UTL calculated from subsurface data only.

Table 2 (page 1 of 2)
Summary of XRF Sample Results
SJCA Site 3
Chesapeake, Virginia

| Sample ID | SCJA-A001F | SCJA-A002S | SCJA-A004S | SCJA-A005B | SCJA-A001F | SCJA-A003B |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | 09/12/02 | 09/12/02 | 09/12/02 | 09/12/02 | 09/16/02 | 09/16/02 |
| XRF Analysis | | | | | | |
| Iron, Fe | 22560 | 70770 H | 36590 H | 33390 | 21070 | 34820 |
| Copper, Cu | ND | 719 H | ND | (47) RNV | ND | ND |
| Zinc, Zn | 210 | 958 H | 251 H | 147 H | 85 | 51 |
| Lead, Pb | (29) RNV | 811 H | (28) RNV | 58 | (36) RNV | (22) RNV |
| Barium, Ba | NT | NT | NT | NT | NT | NT |
| PAH Analysis (ppm) | | | | | | |
| Total PAHs | NT | NT | NT | NT | NT | NT |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The intensity to STD ratio was not > 3:1. The value in () should be considered suspect.

NT = Not tested

Table 2 (continued - page 2 of 2)
Summary of XRF Sample Results
SJCA Site 3
Chesapeake, Virginia

| Sample ID | SCJA-B006F | SCJA-B007S | SCJA-B008B | SCJA-C009F | SCJA-C010S | SCJA-C011B | SCJA-CLAY | SCJA-A-PAH | SCJA-B-PAH | SCJA-C-PAH |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 19, 2002 | Sept 19, 2002 | Sept 20, 2002 | Sept 20, 2002 | Sept 20, 2002 |
| XRF Analysis | | | | | | | | | | |
| Iron, Fe | 10340 | 66660 H | 28990 | 9500 | 38540 | 9280 | 17070 | NT | NT | NT |
| Copper, Cu | ND | 373 H | ND | (89) RNV | 360 H | (66) RNV | (41) RNV | NT | NT | NT |
| Zinc, Zn | ND | 992 H | (55) RNV | 275 H | 1329 H | 164 H | 98 H | NT | NT | NT |
| Lead, Pb | (30) RNV | 764 H | ND | 73 | 464 H | 49 | (24) RNV | NT | NT | NT |
| Barium, Ba | 390 H | 886 H | 630 H | 452 H | 926 H | 477 H | 566 H | NT | NT | NT |
| PAH Analysis (ppm) | | | | | | | | | | |
| Total PAHs | NT | NT | NT | NT | NT | NT | NT | > 1.0 | > 1.0 | > 1.0 |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The intensity to STD ratio was not > 3:1. The value in () should be considered suspect.

NT = Not tested

It was known in advance from the RI, that there might be as much as 10,000 tons of material impacted above cleanup levels at Site 3. The Interim Removal Action (IRA) was phased into two segments due to funding limitations. This phase of the IRA focused on the removal of impacted soils in the northern portion of Site 3 and did not remove all impacted soils. Remaining impacted soil related to Site 3 will be addressed as phase two of the IRA to be implemented at a later date under separate contract. The Navy will be preparing the formal IR closure report for the site and will be examining the risks posed by the remaining impacted soil. The Navy will be determining if any additional action may be required in the future to assure protection of human health and the environment at Site 3 provides a summary of XRF sampling data for Site 3. Soils removed were all prescreened to remove potential UXO fragments. Final confirmatory sampling of Site 3 is discussed in **Section 2.10.2**.

2.7.4 Perimeter Definition at Site 6

Excavation proceeded at Site 6 assuming only 50 or 60 cubic yards would be removed. XRF and PAH field test kit screening was used to confirm the perimeter limits of the excavation. After the initial removal of what had been confirmed by The Navy during their earlier site investigation to be above site target cleanup levels, additional soil was found to be impacted above site remediation target levels. A work directive was approved for additional removal, to advance the excavation in 10-foot concentric circles. The XRF and PAH test kits were then used for screening with each 10 foot advance to confirm if target cleanup levels had been reached. Back filling of the excavation required 180 cubic yards of imported fill. All impacted soils related to Site 6 were removed. Soil concentrations left in place above screening criteria will be addressed during RI activities related to Site 5. **Table 3** provides a summary of the XRF screening data collected while advancing the excavation at Site 6. As noted above, the complete XRF daily QA log, summaries of all XRF data, and sample location maps, **Appendices E, F, and G**. Final confirmatory sampling at Site 6 is discussed below in **Section 2.10.3**

Table 3 (page 1 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-06-4C | SCJA-06-4D | SCJA-06-1W | SCJA-06-2W | SCJA-06-3W | SCJA-06-4W | SCJA-06-5F |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 17, 2002 | Sept 17, 2002 | Sept 16, 2002 |
| XRF Analysis | | | | | | | |
| Iron, Fe | 7990 | 9730 | 15200 | 18020 | 12550 | 19510 | 4380 |
| Copper, Cu | ND | (105) RNV | 587 H | 234 H | 579 H | 992 H | ND |
| Zinc, Zn | 488 H | 378 H | 1516 H | 1565 H | 4490 H | 6560 H | 160 H |
| Lead, Pb | 192 H | 154 H | 254 H | 218 H | 2099 H | 3017 H | ND |
| Barium, Ba | 3498 H | 2695 H | 1672 | 925 H | 16480 H | 38870 H | 380 H |
| PAH Analysis (ppm) | | | | | | | |
| Total PAHs | NT |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The intensity to STD ratio was not > 3:1. The value in () should be considered suspect.

NT = Not tested

Table 3 (continued - page 2 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-06-1A | SCJA-06-1B | SCJA-06-1C | SCJA-06-1D | SCJA-06-2A | SCJA-06-2B | SCJA-06-2C | SCJA-06-3A | SCJA-06-3B | SCJA-06-4A | SCJA-06-4B |
|---------------------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Date of Analysis | Sept 17, 2002 |
| XRF Analysis | | | | | | | | | | | |
| Iron, Fe | 12790 | 17110 | 11200 | 10860 | 21460 | 16970 | 22230 | 17660 | 19450 | 15370 | 6880 |
| Copper, Cu | 110 H | (104) RNV | (42) RNV | (63) RNV | 267 H | 581 H | 545 H | 102 H | 258 H | 140 H | 291 H |
| Zinc, Zn | 472 | 776 H | 389 H | 374 H | 2122 H | 2960 H | 2750 H | 1006 H | 2181 H | 3150 H | 448 H |
| Lead, Pb | 352 H | 890 H | 898 H | 923 H | 242 H | 301 H | 276 H | 469 H | 1010 H | 1476 H | 339 H |
| Barium, Ba | 796 H | 1080 H | 1059 H | 753 H | 1292 H | 5693 H | 811 H | 5845 H | 14369 H | 22200 H | 7276 H |
| PAH Analysis (ppm) | | | | | | | | | | | |
| Total PAHs | NT |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The intensity to STD ratio was not > 3:1. The value in () should be considered suspect.

NT = Not tested

Table 3 (continued - page 3 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-E012S | SCJA-I013S | SCJA-J014S | SCJA-O015S | SCJA-S016S | SCJA-T017S | SCJA-Q018S | SCJA-M019S | SCJA-C020S | SCJA-T017S |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 24, 2002 | Sept 25, 2002 |
| XRF Analysis | | | | | | | | | | |
| Iron, Fe | 13380 | 51690 H | 68770 H | 35530 | 26870 | NT | NT | NT | NT | 28450 |
| Copper, Cu | (64) RNV | 510 H | 748 H | (87) RNV | ND | NT | NT | NT | NT | ND |
| Zinc, Zn | 177 H | 1211 H | 3564 H | 441 H | 259 H | NT | NT | NT | NT | (52) RNV |
| Lead, Pb | 94 | 795 H | 1221 H | 374 H | 128 | NT | NT | NT | NT | (36) SUS |
| Barium, Ba | 429 H | 1084 H | 1489 H | 687 H | 444 H | NT | NT | NT | NT | 496 H |
| PAH Analysis (ppm) | | | | | | | | | | |
| Total PAHs | > 1.0 | ~1.0 | > 1.0 | 1.0 | ~1.0 | ~1.0 | < 1.0 | < 1.0 | < 1.0 | NT |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The intensity to STD ratio was not > 3:1. The value in () should be considered suspect.

NT = Not tested

SUS = suspect value. The intensity to STD ratio was >3:1 but < 5:1.

Table 3 (continued - page 4 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-Q018S | SCJA-M019S | SCJA-C020S | SCJA-I021F | SCJA-S032F | SCJA-M034F | SCJA-F026F | SCJA-J022F | SCJA-E024F | SCJA-T030F | SCJA-Q028F |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 25, 2002 |
| XRF Analysis | | | | | | | | | | | |
| Iron, Fe | 13340 | 14240 | 22850 | 15030 | 9320 | 8860 | 18990 | 16070 | 12580 | 4120 | 5350 |
| Copper, Cu | ND | ND | (120) SUS | ND |
| Zinc, Zn | (46) RNV | (100) SUS | 547 H | (51) RNV | (44) RNV | (70) SUS | (110) SUS | (46) RNV | (77) SUS | ND | ND |
| Lead, Pb | (38) SUS | (36) SUS | 307 H | ND | ND | ND | 45 | (24) RNV | (12) RNV | ND | ND |
| Barium, Ba | 380 H | 370 H | 748 H | 402 H | 353 H | 389 H | 540 H | 480 H | 391 H | 289 H | 282 H |
| PAH Analysis (ppm) | | | | | | | | | | | |
| Total PAHs | NT |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The value in () should be considered suspect.

NT = Not tested

Table 3 (continued - page 5 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-P027F | SCJA-Q029B | SCJA-T031B | SCJA-J023B | SCJA-S030B | SCJA-M035B | SCJA-G037F | SCJA-H039B | SCJA-K036F | SCJA-L040F | SCJA-O041F |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 25, 2002 | Sept 26, 2002 |
| XRF Analysis | | | | | | | | | | | |
| Iron, Fe | 16750 | 5230 | 9200 | 7310 | 15690 | 4700 | 11330 | 14850 | 22620 | 22100 | 22050 |
| Copper, Cu | ND | ND | ND | ND | (33) RNV | ND | (28) RNV | ND | (97) SUS | ND | ND |
| Zinc, Zn | (78) SUS | (33) RNV | (33) RNV | (46) RNV | (47) RNV | ND | (73) SUS | (29) RNV | 707 H | (106) SUS | 177 H |
| Lead, Pb | (25) RNV | ND | (20) RNV | ND | (30) RNV | ND | 63 | (12) RNV | 231 H | 77 | (58) SUS |
| Barium, Ba | 442 H | 477 H | 476 H | 487 H | 528 H | 415 H | 423 H | 431 H | 605 H | 536 H | 496 H |
| PAH Analysis (ppm) | | | | | | | | | | | |
| Total PAHs | NT | NT | NT | NT | NT | NT | > 1.0 | NR | < 1.0 | > 1.0 | > 1.0 |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The value in () should be considered suspect.

NT = Not tested

NR = Not recorded. Field data form claims analysis was made but the result does not appear.

Table 3 (continued - page 6 of 6)
Summary of XRF Sample Results
SJCA Site 6
Chesapeake, Virginia

| Sample ID | SCJA-H038F | SCJA-I021F | SCJA-S032F | SCJA-M034F | SCJA-F026F | SCJA-J022F | SCJA-E024F | SCJA-T030F | SCJA-P027F | SCJA-Q028F |
|---------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Date of Analysis | Sept 26, 2002 |
| XRF Analysis | | | | | | | | | | |
| Iron, Fe | 28640 | NT |
| Copper, Cu | ND | NT |
| Zinc, Zn | (87) SUS | NT |
| Lead, Pb | (34) RNV | NT |
| Barium, Ba | 560 H | NT |
| PAH Analysis (ppm) | | | | | | | | | | |
| Total PAHs | > 1.0 | > 1.0 | > 1.0 | > 1.0 | > 1.0 | > 1.0 | > 1.0 | < 1.0 | > 1.0 | < 1.0 |

ND = Not detected.

H = Value is above the 95% UTL dredge fill cleanup criteria.

RNV = Result not valid. The value in () should be considered suspect.

NT = Not tested

NR = Not recorded. Field data form claims analysis was made but the result does not appear.

2.8 Pre-Excavation Waste Characterization and/or Sampling for Soil and Debris Disposal

2.8.1 Site 1

There was no pre-excavation sampling conducted at Site 1. A visual reconnaissance was conducted to locate appropriate locations for the test pits. A summary of the test pit investigation conducted at Site 1 is detailed in **Section 2.9.1**.

2.8.2 Site 3

Five 5-pint composite samples were collected at Site 3 on 8/22/02 for predisposal characterization of soil. Soil samples were submitted to the Accutest Analytical Laboratories for full Toxicity Characteristic Leaching Procedure (TCLP) analysis. Laboratory analysis confirmed the soil as being non-hazardous. The testing results, the chain of custody log, and disposal characterization sample map are provided in **Appendix I**. A summary of the analytical results for predisposal waste characterization at Site 3 is provided below in **Table 4**.

Table 4 (page 1 of 2)
Summary of Waste Characterization Sample Results
SJCA Site 3
Chesapeake, Virginia
August 22, 2002

| Constituent | EPA Method SW846 | SJCA-3-WDC-02 | SJCA-3-WDC-03 | SJCA-3-WDC-04 | SJCA-3-WDC-05 | SJCA-3-WDC-06 | Regulatory MCL ⁷ | HW # ⁷ |
|--------------------------------|------------------|---------------|---------------|---------------|---------------|---------------|-----------------------------|-------------------|
| Metals (mg/liter) | | | | | | | | |
| Arsenic | 6010B | .00283 U | 5.0 | D004 |
| Barium | 6010B | 1.1 | 0.44 B | 0.53 B | 1.9 | 2.1 | 100 | D005 |
| Cadmium | 6010B | 0.022 | 0.038 | .0036 B | 0.043 | 0.056 | 1.0 | D006 |
| Chromium | 6010B | .00043 U | .00043 U | 0.0043 U | .00043 U | 0.0037 B | 5.0 | D007 |
| Lead | 6010B | 0.23 | 0.28 | 0.047 | 1.4 | 1.2 | 5.0 | D008 |
| Mercury | 7470A | 0.0055 B | .00022 U | .00037 B | .00022 U | .00022 U | 0.20 | D009 |
| Selenium | 6010B | .00198 U | 1.0 | D010 |
| Silver | 6010B | .00055 U | 5.0 | D011 |
| Other | | | | | | | | |
| Ignitability (°F) | 1010 | > 200 | > 200 | > 200 | > 200 | > 200 | -- | -- |
| Corrosivity as pH | Chapter 7 | 7.6 | 5.5 | 6.7 | 7.1 | 7.3 | -- | -- |
| Contaminants (mg/liter) | | | | | | | | |
| 2-methylphenol | 8270C | ND | ND | ND | ND | ND | 200 | D023 |
| 3&4-methylphenol | 8270C | ND | ND | ND | ND | ND | 200 | D024 |
| Pentachlorophenol | 8270C | ND | ND | ND | ND | ND | 100 | D037 |
| 2,4,5-trichlorophenol | 8270C | ND | ND | ND | ND | ND | 400 | D041 |
| 2,4,6-trichlorophenol | 8270C | ND | ND | ND | ND | ND | 2.0 | D042 |
| 1,4-dichlorobenzene | 8270C | ND | ND | ND | ND | ND | 7.5 | D027 |
| 2,4-dinitrotoluene | 8270C | ND | ND | ND | ND | ND | 0.13 | D030 |
| Hexachlorobenzene | 8270C | ND | ND | ND | ND | ND | 0.13 | D032 |
| Hexachlorobutadiene | 8270C | ND | ND | ND | ND | ND | 0.50 | D033 |
| Hexachloroethane | 8270C | ND | ND | ND | ND | ND | 3.0 | D034 |
| Nitrobenzene | 8270C | ND | ND | ND | ND | ND | 2.0 | D036 |
| Pyridine | 8270C | ND | ND | ND | ND | ND | 5.0 | D038 |

mg/liter = milligrams per liter

U = Quantity was below the detection limit.

B = Resulting value is less than the method RL.

ND = Not detected.

⁷ From reference 40 CFR 261 (June 1996).

Table 4 (continued - page 2 of 2)
Summary of Waste Characterization Sample Results
SJCA Site 3
Chesapeake, Virginia
August 22, 2002

| Constituent | EPA Method SW846 | SJCA-3-WDC-02 | SJCA-3-WDC-03 | SJCA-3-WDC-04 | SJCA-3-WDC-05 | SJCA-3-WDC-06 | Regulatory MCL ⁸ | HW # ⁸ |
|----------------------|------------------|---------------|---------------|---------------|---------------|---------------|-----------------------------|-------------------|
| Benzene | 8260B | ND | ND | ND | ND | ND | 0.50 | D018 |
| chlorobenzene | 8260B | ND | ND | ND | ND | ND | 100 | D021 |
| Chloroform | 8260B | ND | ND | ND | ND | ND | 6.0 | D022 |
| carbon tetrachloride | 8260B | ND | ND | ND | ND | ND | 0.50 | D019 |
| 1,1-dichlorethylene | 8260B | ND | ND | ND | ND | ND | 0.70 | D029 |
| 1,2-dichloroethane | 8260B | ND | ND | ND | ND | ND | 0.50 | D028 |
| p-dichlorobenzene | 8260B | ND | ND | ND | ND | ND | 7.5 | D027 |
| methyl ethyl ketone | 8260B | ND | ND | ND | ND | ND | 200 | D035 |
| tetrachloroethylene | 8260B | ND | ND | ND | ND | ND | 0.70 | D039 |
| trichloroethylene | 8260B | ND | ND | ND | ND | ND | 0.50 | D040 |
| vinyl chloride | 8260B | ND | ND | ND | ND | ND | 0.20 | D043 |
| 2,4-d | 8151 | ND | ND | ND | ND | ND | 10 | D016 |
| 2,4,5-TP (Silvex) | 8151 | ND | ND | ND | ND | ND | 1.0 | D017 |
| gamma-BHC (Lindane) | 8081A | ND | ND | ND | ND | ND | 0.40 | D013 |
| Chlordane | 8081A | ND | ND | ND | ND | ND | 0.030 | D020 |
| Endrin | 8081A | ND | ND | ND | ND | ND | 0.020 | D012 |
| Heptachlor | 8081A | ND | ND | ND | ND | ND | 0.0080 | D031 |
| heptachlor epoxide | 8081A | ND | ND | ND | ND | ND | 0.0080 | D031 |
| methoxychlor | 8081A | ND | ND | ND | ND | ND | 10 | D014 |
| Toxaphene | 8081A | ND | ND | ND | ND | ND | 0.50 | D015 |

mg/liter = milligrams per liter

U = Quantity was below the detection limit.

B = Resulting value is less than the method RL.

ND = Not detected.

⁸ From reference 40 CFR 261 (June 1996).

2.8.3 Site 6

One 5-pint composite sample was collected at Site 6 on 8/22/02 for predisposal characterization of soil. Soil samples were submitted to the Accutest Analytical Laboratories for full Toxicity Characteristic Leaching Procedure (TCLP) analysis. Laboratory analysis confirmed the soil as being non-hazardous. The testing results and chain of custody log are provided in **Appendix I**. A summary of the analytical results for predisposal waste characterization at Site 6 is provided below in **Table 5**.

Table 5 (page 1 of 2)
Summary of Waste Characterization Sample Results
SJCA Site 6
Chesapeake, Virginia
August 22, 2002

| Organics | EPA Method SW846 | SJCA-6-WDC-01 | Regulatory MCL⁹ | HW #⁹ |
|------------------------------------|-----------------------------|----------------------|---------------------------------------|-------------------------|
| Metals (mg/liter) | | 0.041 | | |
| Arsenic | 6010B | | 5.0 | D004 |
| Barium | 6010B | 9.1 | 100 | D005 |
| Cadmium | 6010B | 0.024 | 1.0 | D006 |
| Chromium | 6010B | 0.00048 B | 5.0 | D007 |
| Lead | 6010B | 0.68 | 5.0 | D008 |
| Mercury | 7470A | 0.00022 U | 0.20 | D009 |
| Selenium | 6010B | 0.00198 U | 1.0 | D010 |
| Silver | 6010B | 0.00055 U | 5.0 | D011 |
| Other | | | | |
| Ignitability (°F) | 1010 | > 200 | -- | -- |
| Corrosivity as pH | Chapter 7 | 7.4 | -- | -- |
| Contaminants (mg/liter) | | | | |
| 2-methylphenol | 8270C | ND | 200 | D023 |
| 3&4-methylphenol | 8270C | ND | 200 | D024 |
| pentachlorophenol | 8270C | ND | 100 | D037 |
| 2,4,5- trichlorophenol | 8270C | ND | 400 | D041 |
| 2,4,6- trichlorophenol | 8270C | ND | 2.0 | D042 |
| 1,4- dichlorobenzene | 8270C | ND | 7.5 | D027 |
| 2,4-dinitrotoluene | 8270C | ND | 0.13 | D030 |
| hexachlorobenzene | 8270C | ND | 0.13 | D032 |
| Hexachlorobutadie ne | 8270C | ND | 0.50 | D033 |
| hexachloroethane | 8270C | ND | 3.0 | D034 |
| nitrobenzene | 8270C | ND | 2.0 | D036 |
| Pyridine | 8270C | ND | 5.0 | D038 |

mg/liter = milligrams per liter

U = Quantity was below the detection limit.

B = Resulting value is less than the method RL.

ND = Not detected.

⁹ From reference 40 CFR 261 (June 1996).

Table 5 (continued - page 2 of 2)
Summary of Waste Characterization Sample Results
SJCA Site 6
Chesapeake, Virginia
August 22, 2002

| Organics | EPA Method SW846 | SJCA-6-WDC-01 | Regulatory MCL ¹⁰ | HW # ¹⁰ |
|--------------------------|-----------------------------|----------------------|---|---------------------------|
| Benzene | 8260B | ND | 0.50 | D018 |
| chlorobenzene | 8260B | ND | 100 | D021 |
| Chloroform | 8260B | ND | 6.0 | D022 |
| carbon tetrachloride | 8260B | ND | 0.50 | D019 |
| 1,1- dichloroethylene | 8260B | ND | 0.70 | D029 |
| 1,2-dichloroethane | 8260B | ND | 0.50 | D028 |
| p-dichlorobenzene | 8260B | ND | 7.5 | D027 |
| methyl ethyl ketone | 8260B | ND | 200 | D035 |
| tetrachloroethylene | 8260B | ND | 0.70 | D039 |
| trichloroethylene | 8260B | ND | 0.50 | D040 |
| vinyl chloride | 8260B | ND | 0.20 | D043 |
| 2,4-D | 8151 | ND | 10 | D016 |
| 2,4,5-TP (Silvex) | 8151 | ND | 1.0 | D017 |
| Gamma-BHC (Lindane) | 8081A | ND | 0.40 | D013 |
| Chlordane | 8081A | ND | 0.030 | D020 |
| Endrin | 8081A | ND | 0.020 | D012 |
| Heptachlor | 8081A | ND | 0.0080 | D031 |
| Heptachlor epoxide | 8081A | ND | 0.0080 | D031 |
| Methoxychlor | 8081A | ND | 10 | D014 |
| Toxaphene | 8081A | ND | 0.50 | D015 |

mg/liter = milligrams per liter

U = Quantity was below the detection limit.

B = Resulting value is less than the method RL.

ND = Not detected.

¹⁰ From reference 40 CFR 261 (June 1996).

2.8.4 Site 7

An initial reconnaissance of the site was performed to examine the nature of the debris and confirm the level of effort and type of equipment that would be needed to remove the debris. There were no samples of the debris collected. As noted previously in **Section 2.2**, the photo log of this site reconnaissance is provided in **Appendix B**. Following the site survey, United Winner Metals was contacted to inspect the metal debris for visual characterization and assessment of recycling potential. They agreed to accept all the steel debris for disposal at the return scrap value, with no incurred cost by the Navy. Other debris was disposed as construction debris at a secure RCRA Subtitle D landfill.

2.9 Excavation process

OHM/SHAW planned the excavation process to maximize efficiency and reduce labor and equipment cost. While setup work was being conducted at Sites 3 and 6, OHM/SHAW had work crews begin removing and staging the debris at Site 7 and digging the test pits at Site 1. This resulted in a highly productive workforce. Equipment operators then moved from Site 7 to Sites 3 and 6 to conduct the excavation activities after the initial site setup in those areas had been conducted. By the time most of the debris had been removed, staged, and transported off-site, the decon station, construction entrances, high visibility fencing, the UXO screening station, staging areas, and other features had been constructed. Also, by the time heavy equipment moved over to Sites 3 and 6, the utility clearance was completed and the predisposal characterization sample results had been returned. This type of planning allowed timely progress to the main remedial effort of excavation at Site 3.

2.9.1 Test Pit Investigation at Site 1

During the course of the remedial action while heavy equipment was available on-site, three test pits were dug at Site 1 to evaluate sub-surface conditions. The locations were selected based on a visual inspection of the surface, which because of variability from the surroundings or appearance could have been an indication of anomalies below. CH2MHill documented the excavation of the

test pits. The field investigative record is provided in **Appendix K** along with the location map of the test pits and excavation photos from CH2Mhill.

Test pit excavation at Site 1 was performed on September 5, 2002. . The first test pit was dug to a total depth of 8 feet. Groundwater was encountered at approximately 7 feet. No signs of debris were reported. The second test pit was dug to a total depth of 10 feet. Concrete chunks and some metal debris were found on the surface. Similar steel debris as was found on the surface was also found at a depth of around 3 feet. Test pit 3 was dug to a depth of 8 feet. No debris or other anomalies were encountered. The test pits were then closed and the disturbed areas were seeded and mulched. Based on the trenching, no visible evidence supports the existence of a landfill at this location.

2.9.2 Excavation at Site 3

Excavation was advanced in accordance with the work plan using XRF as a field- screening tool to determine the extent to remove contaminated soil. Excavated materials were power screened to assure removal of UXO, with exception of heavy clay soil that could not be power screened. This change was documented as an approved work directive, which is provided for reference in **Appendix C**. A total of 2634 tons was received at the Browning Ferris Industries King & Queen Landfill over the period of September 4 through September 25 from Sites 3 and 6. The log of the weight receipts and a copy of the receiving facility's permit are provided in **Appendix L**. Certified surveys by registered State of Virginia Land Surveyors documenting the profile of the open cut excavation at Site 3 are provided in **Appendix J**. A profile of the open excavation at Site 6 is also provided in **Appendix J**. This was figure was prepared by onsite field operations and QA personnel. Due to the small area involved at Site 6, a licensed land surveyor was not required to generate a certified profile. The excavation at site 6 involved a total of approximately 180 cubic yards.

Excavation proceeded at Site 3 after completing the smaller excavation at Site 6. Excavation work began at Site 3 on September 11, 2002 and was completed on September 27, 2002. As noted before, work progress was strategically planned so that an efficient construction sequence

could be implemented. XRF and PAH test kit screening were used at Site 3 to determine the bottom depth of the excavation XRF screening was performed as the excavation was advanced. XRF screening results are discussed in **Section 2.7** and **Table 2**. Final confirmatory sampling results at Site 3 are discussed in **Section 2.10.2**. Due to funding limitations, perimeter soils with contaminant levels above site remediation targets were left for later possible removal.

Approximately 3312 cubic yards of certified clean fill were placed to fill the open excavation. The analysis of the fill material is discussed below in **Section 2.11**. It is estimated that more than 6000 cubic yards of impacted soil remains at Site 3 above target cleanup levels (**Table 1**).

Following placement of the soil, the surface was hydroseeded with an appropriate grass seed mix for the region to control erosion. Originally, all soils removed for disposal were to be 100% prescreened to remove potential UXO fragments. During the excavation in certain areas, a layer of natural clay was encountered. This material was blinding off the screen separator and significantly slowing down the screening of unconsolidated soil, which needed to be examined for UXO fragments. After evaluating potential options, the procedure was changed to allow for visual inspection of the clay material as it was excavated to determine if it had been disturbed in any way. It was felt that there was little chance UXO would be found in the undisturbed clay whereas there was likelihood it would be present in the unconsolidated fill soil. This procedural scope change was approved and is provided in **Appendix C**. UXO fragments that were recovered from the screening operation were properly characterized and disposed as discussed below in **Section 2.13**.

2.9.3 Excavation at Site 6

Excavation started at Site 6 on September 4, 2002 and was completed by September 7, 2002. Backfilling of the excavation required approximately 180 cubic yards of certified clean fill (15 loads). The analysis of the fill is discussed in **Section 2.11**. The volume excavated was about 3 times the originally estimated volume. An approved work directive was issued and provided in **Appendix C**, to allow expanded excavation at Site 6 beyond the originally prescribed extent waste. Excavation was advanced outward radially an additional 30 feet in all directions, The XRF as noted above in **Section 2.7**, was used to field screen soils to determine the limits of excavation.

XRF sampling results are also discussed above in **Section 2.7** and in **Table 3**. Final confirmatory sampling results for excavation at Site 6 are discussed below in **Section 2.10.3**.

2.9.4 Excavation at Site 7

Deep excavation was not performed at Site 7. Visually apparent surface debris was removed, which in some instances disturbed the surface. After completing the removal of the debris, the surface where disturbed was contoured, the land fill surface was dressed and hydroseeded with an appropriate grass mix for the region. The specifications for the grass mix used by the hydroseeding subcontractor are provided in **Appendix P**.

In accordance with the work plan, surface debris and junk equipment designated by the Navy were removed from the surface of Site 7. The debris staged for removal included:

- (10) 8600 pound steel encased concrete weights (as demolished material)
- (4) 17,000 pound steel encased concrete weights (as demolished material)
- (1) air compressor and tank
- (1) large generator
- (6) large Navy buoys/bumpers (cut up for scrap metal)
- (2) ship rudders
- (4) steel plates of various size (cut up for scrap metal)
- (6) 4 foot square concrete blocks
- (10) yards of miscellaneous concrete debris
- Assorted rubber tires and foam rubber material
- Miscellaneous wood debris

The steel encased concrete weights were torch-cut, then the concrete demolished using a hydraulic demolition hammer. The large rudders were cut in half and removed on a flat bed truck for scrap recycle. While cutting up one rudder, a leak of an oily tar material occurred which resulted in the spilling of less than 1-gallon of oil onto the ground. The material and impacted soil were manually dug up, containerized, and properly disposed.

All recyclable steel was accepted at United Winner Metals for disposal at the cost of the recycle value resulting in no net cost to the Navy.

The large multi-ton concrete crane weights were demolished using a hydraulic demolition hammer mounted on a track excavator. The concrete was crushed to 6" diameter chunks or smaller and hauled off-site as clean construction debris to the BFI Kings and Queen Landfill, along with the impacted soil from Sites 3 and 6.

Other steel was also cut up and recycled which included some large buoys/bumpers and two large ship rudders. The rudders were cut in half so they could be loaded on a flat bed and handled to the least extent possible. This reduced labor cost by cutting them in large sections and arranging for the scrap dealer to take them as large pieces rather than cut up scrap sufficiently small for a scrap recycle bin. The rudders along with other steel scrap were all disposed for the salvage value at no net cost to the Navy.

2.9.5 General Excavation Process and Decon of Equipment

The general excavation process start to finish involved the use of heavy equipment to excavate impacted soils at Sites 3 and 6. Field screening methods were used to determine how far to advance the excavation both laterally and vertically. Excavated soils were transferred to the screening station. All soil was screened with the exception of the heavy clay native soil that was visually screened. As material was removed from the excavation, the excavator broke soil and contents up in the removal process. Secondary transport of these soils to the screener location was made with the front-end loader. The soil was then stockpiled or fed directly into the screening station. The screening station broke the soil down into the smallest possible particles to release any trapped UXO. The screening station separated the UXO by the gravity/density difference between soil and metallic objects such as lead, brass, steel, and iron. The power screener segregated the material down by size decreasing 1-inch mesh with each succeeding screen. Each segregated sized material through the power screener fell out of the screener at different locations dependent upon the smallest size that was achieved. The load up process and

the screening operation screens were directly observed by a UXO technician to check for larger fragments. When potential UXO material seen on a screen and was initially identified, the screener would be stopped, and the UXO material inspected and classified and removed from the screening apparatus. Further segregation was realized based upon the density of the same sized material, as they fell at different rates. This process allowed for segregation of brass and other metallic UXO components as wells as soils and rocks to be sorted. Although not expected, UXO technicians were constantly on the alert to the potential of finding large UXO or pieces that might be shock sensitive. It was anticipated from previous site history and site characterization that small arms materials and flashed ordnance components would be what were most likely to be present. This was confirmed in actual practice as no live UXO was found. However, technicians were constantly on the alert for UXO that would require more extensive measures to disarm and dispose. Once materials were screened and segregated loading of the native soils into transport over the road end dumps was accomplished using the front-end loader. The contaminated soils were then transported to the disposal facility. Trucks as they exited the facility drove over the designated haul roads. Upon leaving the working area, they passed over the entrance to the decontamination station, where the tires and underbody of each truck was washed and visually inspected. The trucks then exited the area through the stone construction entrance and on to the designated travel route.

2.10 Confirmation Sampling of Excavation Area and Soil Sampling Results

2.10.1 Photographic Visual Confirmation Record and Test Pit Log for Site 1

There were no analytical samples collected at Site 1. Observations were made visually as to the subsurface conditions. CH2MHill provided a visual photographic log to confirm observations made during the test pit excavation. This record is provided in **Appendix K**. Of the three test pits excavated, Test Pits 1 and 3 showed no signs of buried debris or other anomalies. Test Pit 2 was found to have surface rubble and some metallic steel debris. Steel debris was also found at a depth of about 3 feet, but nothing else was logged down to a depth of 10 feet. Analytical from the SSA report illustrates no significant threat to human health or the environment is present at Site 1.

2.10.2 Final Survey and Confirmational Sampling Results at Site 3

Upon completion of excavation activities as confirmed by field screening with the XRF 10-bottom floor and 10-side wall samples confirmatory samples were collected and submitted for laboratory analysis. Chain of custody forms, a sampling location map, and laboratory results are provided in **Appendix M**. **Table 6** provides a summary of the bottom floor confirmatory laboratory results and **Table 7** presents a summary of the side wall confirmatory laboratory results for Site 3. The results for the bottom of the excavation were confirmed to be within acceptable limits as defined in the work plan. Perimeter limits were found to be elevated above the site target cleanup standards (**Table 1**), but excavation was limited to the approximately 2625 tons removed and disposed due to the funding limitations of this current scope of work.

Table 6 (page 1 of 1)
Summary of Post Excavation Floor Sample Results
SJCA Site 3
Chesapeake, Virginia
September 27, 2002

| Constituent | SJS03- CS1- SB01- 003 | SJS03- CS1- SB02-003 | SJS03- CS1- SB03-003 | SJS03- CS1- SB04-003 | SJS03- CS1- SB05-003 | SJS03- CS1- SB06-003 | SJS03- CS1- SB07-003 | SJS03- CS1- SB08-003 | SJS03- CS1- SB09-003 | SJS03- CS1- SB10- 003 | Regulatory MDL |
|---------------------------|--------------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|--------------------------------|-------------------|
| Metals (mg/kg) | | | | | | | | | | | |
| Arsenic | 9.3 | 4.7 | 9.2 | 6.4 | 14.4 | 11.8 | 11.3 | 6.4 | 4.8 | 1.9 J | 0.64 |
| Aluminum | 12800 | 3850 | 13800 | 7510 | 17800 | 18800 | 16000 | 7790 | 2540 | 4460 | 2.0 |
| Barium | 33.5 J | 15.9 J | 41.2 J | 36.7 J | 47.8 J | 52.9 J | 39.7 J | 23.9 J | 14.7 J | 48 J | 0.051 |
| Calcium | 2810 | 1150 J | 4850 | 3100 | 3900 | 4290 | 2980 | 1890 | 595 J | 595 J | 2.6 |
| Chromium | 26.9 | 9.5 | 27.2 | 16 | 34.6 | 35.4 | 32 | 16 | 6.3 | 10 | 0.1 |
| Cobalt | 7.3 J | 4.6 J | 8.4 J | 4.7 J | 18 J | 10.5 J | 9.8 J | 13.3 | 3.7 J | 1.1 J | 0.1 |
| Copper | 21 | 28.1 | 31.7 | 110 | 39.8 | 35.1 | 26.4 | 10.1 | 24.8 | 10.9 | 0.2 |
| Iron | 27900 | 9370 | 28800 | 17700 | 36200 | 41700 | 31300 | 20800 | 8290 | 4670 | 2.2 |
| Lead | 36.3 | 22.2 | 41.9 | 48.9 | 57.5 | 66.9 | 45.3 | 11.5 | 37 | 22.8 | 0.33 |
| Magnesium | 4250 | 1190 J | 4200 | 2250 | 5130 | 5020 | 5230 | 2640 | 628 J | 850 J | 1.4 |
| Manganese | 267 | 68.9 | 271 | 158 | 341 | 340 | 292 | 115 | 54.5 | 25.5 | 0.051 |
| Mercury | 0.46 | 0.17 | 0.28 | 0.25 | 0.46 | 0.45 | 0.56 | 0.13 | 0.077 J | 0.14 | 0.064 |
| Nickel | 13.3 J | 5.9 J | 15 | 8.4 J | 26.7 | 19.5 | 17.6 | 20.4 | 4.5 J | 3.1 J | 0.15 |
| Potassium | 1930 | 741 J | 2140 | 1300 J | 2500 | 2420 | 2410 | 1320 J | 474 J | 560 J | 17.2 |
| Sodium | 1280 J | 446 J | 380 B | 445 J | 980 J | 254 B | 1550 J | 347 J | 109 B | 211 B | 18 |
| Vanadium | 31.3 | 11.3 J | 32.6 | 18.8 | 40.2 | 42.2 | 36.6 | 18.4 | 6.5 J | 10.9 J | 0.077 |
| Zinc | 76.2 | 60.3 | 96.7 | 84.6 | 291 | 134 | 106 | 135 | 64.6 | 13.8 | 0.46 |

mg/kg = milligrams per kilogram

J= Estimated value.

B = Resulting value is less than the method RL.

This Page Intentionally Left Blank

Table 7 (page 1 of 2)
Summary of Post Excavation Wall Sample Results
SJCA Site 3
Chesapeake, Virginia
September 27, 2002

| Constituent | SJS03- CS2- SS07- 000 | SJS03- CS2- SS08P- 000 | SJS03- CS2- SS08- 000 | SJS03- CS2- SS09- 000 | SJS03- CS2- SS10- 000 | Regulatory MDL |
|---------------------------|--|---|--|--|--|---------------------------|
| Metals (mg/kg) | | | | | | |
| Arsenic | 8.4 | 3 | 4.5 | 5 | 19.4 | 0.64 |
| Aluminum | 4760 | 9290 | 8670 | 6750 | 26300 | 2.0 |
| Barium | 31.9 J | 53.6 | 44.3 | 36.6 J | 89.4 | 0.051 |
| Calcium | 4850 | 1320 | 1350 | 4780 | 2640 | 2.6 |
| Chromium | 9.7 | 13.2 | 14.5 | 13 | 53 | 0.1 |
| Cobalt | 10.7 J | 1.2 J | 1.2 J | 5.6 J | 6.3 J | 0.1 |
| Copper | 23.6 | 14.5 | 23.5 | 20.5 | 35.5 | 0.2 |
| Iron | 8390 | 6420 | 7540 | 12900 | 46900 | 2.2 |
| Lead | 74.2 | 38.7 | 47.6 | 36.2 | 53 | 0.33 |
| Magnesium | 773 J | 610 J | 633 J | 1290 | 5760 | 1.4 |
| Manganese | 245 J | 38.7 | 41.7 | 131 | 148 | 0.051 |
| Mercury | 0.17 L | 0.054 U | 0.052 U | 0.1 J | 0.48 | 0.064 |
| Nickel | 17 | 4.9 J | 4.6 J | 10.1 | 15.9 | 0.15 |
| Potassium | 364 J | 369 J | 389 J | 854 J | 3950 | 17.2 |
| Vanadium | 17.9 | 17.2 | 18.3 | 17 | 61.3 | 0.077 |
| Zinc | 214 | 30.1 J | 52.7 J | 68.1 | 116 | 0.46 |

mg/kg = milligrams per kilogram

J = Estimated value.

U = Quantity was below the detection limit.

Table 7 (continued - page 2 of 2)
Summary of Post Excavation Wall Sample Results
SJCA Site 3
Chesapeake, Virginia
September 27, 2002

| Constituent | SJS03-CS2-SS07-000 | SJS03-CS2-SS08P-000 | SJS03-CS2-SS08-000 | SJS03-CS2-SS09-000 | SJS03-CS2-SS10-000 | Regulatory MDL |
|--|--------------------|---------------------|--------------------|--------------------|--------------------|----------------|
| Semi-Volatile Organic Compounds (ug/kg) | | | | | | |
| 2-methylnaphthalene | 74 J | 430 U | 380 U | 430 U | 570 U | 10 |
| Acenaphthylene | 32 J | 20 J | 21 J | 430 U | 48 J | 8 |
| Anthracene | 37 J | 23 J | 17 J | 430 U | 45 J | 8 |
| Benzaldehyde | 71 J | 430 U | 380 U | 430 U | 570 U | 4 |
| Benzo(a)anthracene | 79 J | 82 J | 52 J | 19 J | 78 J | 9 |
| Benzo(a)pyrene | 95 J | 69 J | 52 J | 20 J | 76 J | 8 |
| Benzo(b)fluoranthene | 170 J | 62 J | 45 J | 33 J | 230 J | 13 |
| Benzo(g,h,i)perylene | 150 J | 430 U | 380 U | 430 U | 83 J | 40 |
| Benzo(k)fluoranthene | 200 J | 63 J | 64 J | 26 J | 170 J | 14 |
| Chrysene | 120 J | 110 J | 59 J | 32 J | 220 J | 8 |
| di-n-octylphthalate | 850 U | 430 U | 86 J | 430 U | 200 J | 9 |
| Dibenz(a,h)anthracene | 37 J | 17 J | 18 J | 430 U | 47 J | 11 |
| Fluoranthene | 100 J | 100 J | 56 J | 21 J | 120 J | 7 |
| Indeno(1,2,3-cd)pyrene | 91 J | 36 J | 26 J | 14 J | 87 J | 8 |
| Naphthalene | 36 J | 10 J | 10 J | 430 U | 570 U | 8 |
| Phenanthrene | 73 J | 110 J | 35 J | 430 U | 29 J | 10 |
| Phenol | 25 J | 430 U | 380 U | 430 U | 570 U | 8 |
| Pyrene | 190 J | 180 J | 92 J | 24 J | 99 J | 13 |

ug/kg = micrograms per kilogram

U = Quantity was below the detection limit.

J = Estimated value.

B = Resulting value is less than the method RL.

ND = Not detected.

2.10.3 Final Survey and Confirmational Sampling Results at Site 6

Upon completion of excavation activities as confirmed by field screening with the XRF, four confirmatory samples were collected and submitted for laboratory analysis. Chain of custody forms, a sampling location map, and laboratory results are provided in **Appendix N**. After initial removal, perimeter limits were found to be elevated above the site target cleanup standards (**Table 1**). The excavation was advanced in 10-foot concentric circles until 180 cubic yards of material had been removed. Removal of the additional material over and above what was originally estimated was covered under an approved work order directive in **Appendix C**. **Table 8** contains the laboratory confirmational sampling results for samples collected from the Site 6 excavation.

Table 8 (page 1 of 4)
Summary of Post Excavation Soil Sample Results
SJCA Site 6
Chesapeake, Virginia
September 2002

| Constituent | SJS06- CS1- SB05- 003 | SJS06- CS2- SS01- 000 | SJS06- CS2- SS02- 000 | SJS06- CS2- SS02P- 000 | SJS06- CS2- SS03- 000 | SJS06- CS2- SS04- 000 | SJS06- CS2- SS06- 000 | Regulatory MDL |
|---------------------------|--------------------------------|--------------------------------|--------------------------------|---------------------------------|--------------------------------|--------------------------------|--------------------------------|-------------------|
| Date | Sept 27, 2002 | Sept 6, 2002 | Sept 6, 2002 | Sept 6, 2002 | Sept 6, 2002 | Sept 6, 2002 | Nov 4, 2002 | -- |
| Metals (mg/kg) | | | | | | | | |
| Arsenic | 3.2 | 20 | 14.5 J | 64.9 J | 6 | 9.7 | 29.1 | 0.64 |
| Aluminum | 7510 | 6540 | 5320 | 5390 | 3700 | 4990 | 9930 | 2 |
| Antimony | 0.37 U | 3.8 L | 9.5 J | 21.7 | 0.79 J | 2.1 J | 9.7 J | 0.44 |
| Barium | 36.7 J | 4950 | 3520 | 4390 | 277 | 1230 | 23900 | 0.051 |
| Beryllium | 0.47 B | 0.28 J | 0.35 J | 0.29 J | 0.17 B | 0.22 B | 0.42 J | 0.051 |
| Cadmium | 0.046 U | 4.8 | 9.5 | 8.9 | 1.7 | 2.4 | 7.5 | 0.1 |
| Calcium | 3860 | 5050 | 23900 | 27400 | 75400 | 13500 | 9080 | 2.6 |
| Chromium | 14.2 | 24 | 18.8 | 19.1 | 11.5 | 14.8 | 81.3 | 0.1 |
| Cobalt | 3.4 B | 2.1 J | 2.5 J | 2.3 J | 1.5 J | 1.5 J | 5.7 J | 0.1 |
| Copper | 15.8 | 302 | 1160 J | 292 J | 98.3 | 101 | 690 | 0.2 |
| Iron | 12100 | 14200 J | 10300 | 11500 | 6760 | 7450 | 13800 | 2.2 |
| Lead | 22.4 | 389 J | 2300 J | 1290 J | 118 | 224 | 2210 | 0.33 |
| Magnesium | 1720 | 1840 | 1650 | 1850 | 1120 J | 842 J | 9820 | 1.4 |
| Manganese | 105 | 278 J | 253 J | 593 J | 193 | 151 | 1870 | 0.051 |
| Mercury | 0.068 J | 0.22 B | 0.11 B | 0.15 B | 0.098 B | 0.14 B | 0.12 J | 0.064 |
| Nickel | 6.8 J | 7.5 J | 10.1 | 9.7 | 8.1 J | 5.6 J | 11.2 | 0.15 |
| Potassium | 823 J | 922 J | 970 J | 979 J | 725 J | 687 J | 1120 J | 17.2 |
| Selenium | 0.68 B | 0.44 U | 0.41 U | 0.85 J | 0.58 J | 0.93 J | 1.5 | 0.44 |
| Silver | 0.16 U | 0.13 U | 0.12 U | 0.12 U | 0.12 U | 0.12 U | 0.34 J | 0.13 |
| Sodium | 112 B | 18 U | 16.7 U | 17 U | 321 J | 39.2 J | 79.2 U | 18 |
| Thallium | 0.6 U | 1.1 U | 1 U | 1 U | 0.99 U | 0.97 U | 0.62 U | 1.1 |
| Vanadium | 16.6 | 23.9 | 27.4 | 24.9 | 15.8 | 19.4 | 22.8 | 0.077 |
| Zinc | 58.7 | 1800 | 4130 | 4530 | 689 | 703 | 3850 | 0.46 |

ug/kg = micrograms per kilogram

U = Quantity was below the detection limit.

J = Estimated value

B = Possible blank contamination

ND = Not detected.

Table 8 (continued - page 2 of 4)
Summary of Post Excavation Soil Sample Results
SJCA Site 6
Chesapeake, Virginia
September 2002

| Constituent | SJS06- CS1- SS05- 003 | SJS06- CS2- SS01- 000 | SJS06- CS2- SS02- 000 | SJS06- CS2- SS02P- 000 | SJS06- CS2- SS03- 000 | SJS06- CS2- SS04-000 | SJS06- CS2- SS06- 000 | Regulatory MDL |
|--|--------------------------------|--------------------------------|--------------------------------|---------------------------------|--------------------------------|----------------------------|--------------------------------|-------------------|
| Semi-Volatile Organic Compounds (ug/kg) | | | | | | | | |
| 2,4-dinitrotoluene | NA | 420 U | 410 U | 260 J | 420 U | 410 U | 68 J | 7 |
| 2,6-dinitrotoluene | NA | 420 U | 410 U | 20 J | 420 U | 410 U | 440 U | 10 |
| 4-nitroaniline | NA | 1100 U | 1000 U | 1100 U | 1100 U | 1000 U | 1100 U | 7 |
| Acenaphthylene | NA | 17 J | 12 J | 15 J | 11 J | 410 U | 21 J | 8 |
| Acetophenone | NA | 420 U | 410 U | 420 U | 420 U | 12 J | 47 B | 10 |
| Anthracene | NA | 11 J | 410 U | 10 J | 420 U | 410 U | 23 J | 8 |
| Benzaldehyde | NA | 10 J | 10 J | 13 J | 10 J | 11 J | 50 B | 4 |
| Benzo(a)anthracene | NA | 68 J | 56 J | 420 U | 58 J | 410 U | 55 J | 9 |
| Benzo(a)pyrene | NA | 69 J | 43 J | 61 J | 43 J | 16 J | 72 J | 8 |
| Benzo(b)fluoranthene | NA | 130 J | 85 J | 120 J | 51 J | 23 J | 86 J | 13 |
| Benzo(g,h,i)perylene | NA | 420 U | 410 U | 420 U | 420 U | 410 U | 58 J | 40 |
| Benzo(k)fluoranthene | NA | 140 J | 88 J | 130 J | 61 J | 27 J | 89 J | 14 |
| Butylbenzylphthalate | NA | 420 U | 13 J | 420 U | 420 U | 410 U | 440 U | 9 |
| Carbazole | NA | 420 U | 410 U | 420 U | 420 U | 410 U | 440 U | 9 |
| Chrysene | NA | 120 J | 83 J | 88 J | 86 J | 45 J | 83 J | 8 |
| di-n-butylphthalate | NA | 41 J | 70 J | 320 J | 62 J | 31 J | 26 J | 11 |
| Dibenz(a,h)anthracene | NA | 17 J | 410 U | 18 J | 420 U | 410 U | 440 U | 11 |
| Fluoranthene | NA | 65 J | 43 J | 61 J | 36 J | 31 J | 80 J | 7 |
| Indeno(1,2,3-cd)pyrene | NA | 63 J | 40 J | 53 J | 39 J | 17 J | 71 J | 8 |
| Naphthalene | NA | 420 U | 410 U | 10 J | 420 U | 410 U | 440 U | 8 |
| Phenanthrene | NA | 33 J | 21 J | 27 J | 18 J | 13 J | 31 J | 10 |
| Pyrene | NA | 110 J | 84 J | 91 J | 74 J | 51 J | 61 J | 13 |
| n-nitrosodiphenylamine | NA | 420 U | 410 U | 35 J | 420 U | 410 U | 440 U | 10 |

ug/kg = micrograms per kilogram
U = Quantity was below the detection limit.
J = Estimated value
B = Possible blank contamination
ND = Not detected.

Table 8 (continued page 3 of 4)
Summary of Post Excavation Soil Sample Results
SJCA Site 6
Chesapeake, Virginia
November 2002

| Constituent | SJS06-CS2-SS09-000 | SJS06-CS2-SS07-000 | SJS06-CS2-SS07P-000 | SJS06-CS2-SS08-000 | Regulatory MDL |
|-----------------------|--------------------|--------------------|---------------------|--------------------|----------------|
| Date | Nov 4, 2002 | Nov 4, 2002 | Nov 4, 2002 | Nov 4, 2002 | -- |
| Metals (mg/kg) | | | | | |
| Arsenic | 1.8 J | 18.8 | 16.9 | 37.7 J | 0.64 |
| Aluminum | 3190 | 1920 | 2090 | 4920 | 2 |
| Antimony | 0.39 B | 9.1 J | 11.4 J | 28 J | 0.44 |
| Barium | 104 | 554 | 579 | 642 | 0.051 |
| Beryllium | 0.14 J | 0.1 J | 0.13 J | 0.27 J | 0.051 |
| Cadmium | 0.67 J | 1.2 J | 1.1 J | 47.8 J | 0.1 |
| Calcium | 1710 | 1630 | 1600 | 4420 J | 2.6 |
| Chromium | 8.7 | 29.8 | 32.7 | 37.3 J | 0.1 |
| Cobalt | 0.78 B | 1.8 J | 2 J | 3.4 J | 0.1 |
| Copper | 14.4 | 906 J | 370 J | 192 | 0.2 |
| Iron | 4040 | 7780 | 8170 | 66800 J | 2.2 |
| Lead | 45.6 | 480 | 516 | 442 | 0.33 |
| Magnesium | 537 J | 554 J | 601 J | 1240 J | 1.4 |
| Manganese | 40.5 | 99.4 | 110 | 393 J | 0.051 |
| Mercury | 0.067 U | 0.089 J | 0.12 J | 0.11 J | 0.064 |
| Nickel | 3.5 J | 7 J | 6.9 J | 10.9 | 0.15 |
| Potassium | 413 J | 303 J | 332 J | 899 J | 17.2 |
| Selenium | 0.77 U | 0.71 U | 0.82 U | 2.1 J | 0.44 |
| Silver | 0.21 U | 0.19 U | 0.22 U | 0.2 U | 0.13 |
| Sodium | 78.3 U | 71.8 U | 82.8 U | 77.6 U | 18 |
| Thallium | 0.62 U | 0.57 U | 0.65 U | 3.3 J | 1.1 |
| Vanadium | 12.9 | 12.4 | 12.7 J | 28.3 | 0.077 |
| Zinc | 66.5 | 2830 | 1550 | 1010 | 0.46 |

ug/kg = micrograms per kilogram

U = Quantity was below the detection limit.

J = Estimated value

B = Possible blank contamination

ND = Not detected.

Table 8 (continued - page 4 of 4)
Summary of Post Excavation Soil Sample Results
SJCA Site 6
Chesapeake, Virginia
September 2002

| Constituent | SJS06-CS2-SS09-000 | SJS06-CS2-SS07-000 | SJS06-CS2-SS07P-000 | SJS06-CS2-SS08-000 | Regulatory MDL |
|--|--------------------|--------------------|---------------------|--------------------|----------------|
| Semi-Volatile Organic Compounds (ug/kg) | | | | | |
| 2,4-dinitrotoluene | 440 U | 400 U | 450 U | 420 U | 7 |
| 2,6-dinitrotoluene | 440 U | 400 U | 450 U | 420 U | 10 |
| 4-nitroaniline | 1100 U | 43 J | 460 J | 1100 U | 17 |
| Acenaphthylene | 440 U | 79 J | 95 J | 18 J | 8 |
| Acetophenone | 53 B | 50 B | 66 B | 61 B | 10 |
| Anthracene | 440 U | 110 J | 150 J | 18 J | 8 |
| Benzaldehyde | 57 B | 61 B | 73 B | 48 B | 4 |
| Benzo(a)anthracene | 27 J | 190 J | 230 J | 55 J | 9 |
| Benzo(a)pyrene | 35 J | 180 J | 210 J | 62 J | 8 |
| Benzo(b)fluoranthene | 31 J | 220 J | 240 J | 77 J | 13 |
| Benzo(g,h,i)perylene | 440 U | 120 J | 120 J | 420 U | 40 |
| Benzo(k)fluoranthene | 38 J | 220 J | 260 J | 72 J | 14 |
| Butylbenzylphthalate | 440 U | 400 U | 450 U | 420 U | 9 |
| Carbazole | 440 U | 14 J | 13 J | 420 U | 9 |
| Chrysene | 33 J | 240 J | 280 J | 90 J | 8 |
| di-n-butylphthalate | 440 U | 21 J | 450 U | 37 J | 11 |
| Dibenz(a,h)anthracene | 440 U | 34 J | 38 J | 420 U | 11 |
| Fluoranthene | 49 J | 210 J | 200 J | 180 J | 7 |
| Indeno(1,2,3-cd)pyrene | 28 J | 160 J | 150 J | 52 J | 8 |
| Naphthalene | 440 U | 400 U | 12 J | 420 U | 8 |
| Phenanthrene | 25 J | 45 J | 36 J | 49 J | 10 |
| Pyrene | 47 J | 240 J | 230 J | 150 J | 13 |
| n-nitrosodiphenylamine | 440 U | 400 U | 450 U | 420 U | 10 |

ug/kg = micrograms per kilogram
U = Quantity was below the detection limit.
J = Estimated value
B = Possible blank contamination
ND = Not detected.

2.10.4 Confirmation Results at Site 7

There were no analytical samples collected at Site 7. Prior investigations indicate no adverse effects to human health and the environment are present at Site 7. The criterion for completion of Site 7 remediation was a visual removal of the debris and surface restoration of the site to an aesthetic appearance. Staging and arrangement for the shipping of the various types and articles of debris, were ongoing through most of the project duration. Complete removal of all project- related debris from SJCA was accomplished by the time demobilization of the site commenced. After Site 7 was cleared, the site was contoured and dressed, and hydroseeded to establish adequate vegetative cover for the prevention of erosion. Specifications for the grass mix used to revegetate the surface of Site 7 are provided in **Appendix P**.

2.11 Backfill of Excavation and Surface Restoration

Fill dirt to restore excavated areas was imported by C & M Contracting, Inc. In accordance with the work plan Q/A requirements, a sample of the borrow fill was collected for chemical analysis. There were 291 deliveries of 12 cubic yards for a total of 3492 cubic yards. Fill was placed and then spread and compacted using a bulldozer, restoring the site to grade. The surface was then seeded for erosion control with an appropriate grass mix for the region in accordance with the Sedimentation and Erosion Control Plan. The specifications for the seed mixed used are provided in **Appendix P**. Copies of the fill delivery weight tickets for fill used at Sites 3 and 6 are provided in **Appendix O**. The certified sampling results for the borrow material used for back filling at Sites 3 and 6 are provided in **Appendix Q**. Also provided in **Appendix Q** are the certified analytical results for the imported stone used in the construction of the stone construction entrance providing access to the work areas.

2.11.1 Backfill Excavation and Surface Restoration of Site 1

After excavation of the test pits at site 1, the excavated material was returned to the hole and compacted. The surface was smoothed and dressed and seeded with suitable grass mix.

2.11.2 Backfill Excavation and Surface Restoration of Site 3

There were 285 deliveries of 12 cubic yards each for a total of 3312 cubic yards. The material was placed in the Site 3 excavation in 1 to 2 foot lifts, and compacted with a bulldozer. Following back filling, the area was graded and contoured to match the surrounding area and hydroseeded with an appropriate grass mix for the region. Sedimentation and erosion control measures were removed once viable cover had become established.

2.11.3 Backfill Excavation and Surface Restoration of Site 6

There were 15 deliveries of 12 cubic yards each for a total of 180 cubic yards. The material was placed in the Site 6 excavation in 1 to 2 foot lifts, and compacted with a bulldozer. Following back filling, the area was graded and contoured to match the surrounding area and hydroseeded with an appropriate grass mix for the region. Sedimentation and erosion control measures were removed once viable cover had become established. **Table 9** provides a summary of the confirmational analysis of the fill used for the restoration of Site 6. The same source of material was used for fill at both Site 3 and Site 6. The stone analysis provided in **Appendix Q** was for the stone used to build the construction entrance to the Site 3 and 6 area as required by the Erosion and Sedimentation Control Plan. This is presented along with the certified clean fill results to demonstrate that no contamination was imported to the site by any of the construction materials used.

2.11.4 Surface Restoration of Site 7

There was no major excavation at Site 7. However, the impressions left from the removal of the large debris and the established scrub vegetation made the site a visual eyesore. OHM/SHAW dressed the site where needed to a smooth appearance and contour, and hydroseeded scarified areas with an appropriate seed mix for the region.

2.11.5 Certified Clean Fill and Stone

The procurement specifications for construction materials imported and used onsite required the vendor to provide a certification that the materials are chemically clean. **Table 9** provides a summary of the confirmational analysis provided by the vendors of the soil fill and stone used for the restoration of Sites 3 and 6. The fill was used to clean backfill the excavations. The stone was used for the construction of the construction entrance where truck access was made to the work area at Sites 3 and 6. A stone entrance for trucks was required by the sedimentation and erosion control plan to prevent the spread of loose soil from the working area. The same source of borrow material and stone was used for fill and stone where needed at both Site 3 and Site 6. The fill was supplied by C&M Contracting, 530 Woodlake Circle, Chesapeake, VA 23320. Ron Curry was the contact at C & M. The fill was obtained from their common stockpile. The certified sampling results for the fill and stone are provided in **Appendix Q**.

Table 9 (page 1 of 2)
Summary of Soil Fill and Stone Characterization Sample Results
SJCA Sites 3 and 6
Chesapeake, Virginia

| Constituent | EPA Method SW846 | SCJA-WDC-FILL-01 | SCJA-WDC-stone | Units | Method Reporting Limit | Regulatory Limit |
|-----------------------|------------------|------------------|----------------|-----------------|------------------------|------------------|
| Date | -- | Sept 11, 2002 | Sept 25, 2002 | -- | -- | -- |
| Metals | | | | | | |
| Arsenic | 6010B | .0028 U | .0029 B | Miligrams/liter | 0.01 | 5 |
| Barium | 6010B | 0.3 | 0.38 B | Miligrams/liter | 1 | 100 |
| Cadmium | 6010B | .00026 U | .0023 B | Miligrams/liter | 0.005 | 1 |
| Chromium | 6010B | 0.00043 U | 0.0079 B | Miligrams/liter | 0.01 | 5 |
| Lead | 6010B | 0.0063 | 0.28 | Miligrams/liter | 0.005 | 5 |
| Mercury | 7470A | 0.00022 U | 0.00022 U | Miligrams/liter | 0.01 | 0.2 |
| Selenium | 6010B | 0.0032 B | 0.0046 B | Miligrams/liter | 0.01 | 1 |
| Silver | 6010B | 0.00055 U | 0.00055 U | Miligrams/liter | 0.01 | 5 |
| Other | | | | | | |
| Ignitability | 1010 | > 200 | > 200 | °F | -- | -- |
| Corrosivity as pH | Chapter 7 | 5.9 | 6.6 | unitless | -- | -- |
| Contaminants | | | | | | |
| 2-methylphenol | 8270C | ND | ND | Miligrams/liter | 0.05 | 200 |
| 3&4-methylphenol | 8270C | ND | ND | Miligrams/liter | 0.05 | 200 |
| Pentachlorophenol | 8270C | ND | ND | Miligrams/liter | 0.25 | 100 |
| 2,4,5-trichlorophenol | 8270C | ND | ND | Miligrams/liter | 0.05 | 400 |
| 2,4,6-trichlorophenol | 8270C | ND | ND | Miligrams/liter | 0.05 | 2 |
| 1,4-dichlorobenzene | 8270C | ND | ND | Miligrams/liter | 0.05 | 7.5 |
| 2,4-dinitrotoluene | 8270C | ND | ND | Miligrams/liter | 0.05 | 0.13 |
| Hexachlorobenzene | 8270C | ND | ND | Miligrams/liter | 0.05 | 0.13 |
| Hexachlorobutadiene | 8270C | ND | ND | Miligrams/liter | 0.05 | 0.5 |
| Hexachloroethane | 8270C | ND | ND | Miligrams/liter | 0.05 | 3 |
| Nitrobenzene | 8270C | ND | ND | Miligrams/liter | 0.05 | 2 |
| Pyridine | 8270C | ND | ND | Miligrams/liter | 0.05 | 5 |

U = Quantity was below the detection limit; B = Resulting value is less than the method RL; ND = Not detected.

Table 9 (continued – page 2 of 2)
Summary of Soil Fill and Stone Characterization Sample Results
SJCA Sites 3 and 6
Chesapeake, Virginia

| Constituent | EPA Method SW846 | SCJA-WDC-FILL-01 | SCJA-WDC-stone | Units | Method RL | Regulatory Limit |
|----------------------|-------------------------|-------------------------|-----------------------|-----------------|------------------|-------------------------|
| Date | -- | Sept 11, 2002 | Sept 25, 2002 | -- | -- | -- |
| Benzene | 8260B | ND | NM | Micrograms/kg | 5.5 | |
| Toluene | 8260B | 2.2 J | NM | Micrograms/kg | 5.5 | |
| Ethylbenzene | 8260B | 2.4 J | NM | Micrograms/kg | 5.5 | |
| Xylene (total) | 8260B | 18.4 | NM | Micrograms/kg | 17 | |
| Benzene | 8260B | ND | ND | Miligrams/liter | 0.01 | 0.5 |
| Chlorobenzene | 8260B | ND | ND | Miligrams/liter | 0.02 | 100 |
| Chloroform | 8260B | ND | ND | Miligrams/liter | 0.02 | 6 |
| Carbon tetrachloride | 8260B | ND | ND | Miligrams/liter | 0.02 | 0.5 |
| 1,1-dichlorethylene | 8260B | ND | ND | Miligrams/liter | 0.02 | 0.7 |
| 1,2-dichloroethane | 8260B | ND | D | Miligrams/liter | 0.02 | 0.5 |
| p-dichlorobenzene | 8260B | ND | ND | Miligrams/liter | 0.02 | 7.5 |
| Methyl ethyl ketone | 8260B | ND | ND | Miligrams/liter | 0.1 | 200 |
| Tetrachloroethylene | 8260B | ND | ND | Miligrams/liter | 0.02 | 0.7 |
| Trichloroethylene | 8260B | ND | ND | Miligrams/liter | 0.02 | 0.5 |
| Vinyl chloride | 8260B | ND | ND | Miligrams/liter | 0.01 | 0.2 |
| 2,4-d | 8151 | ND | ND | Miligrams/liter | 0.005 | 10 |
| 2,4,5-TP (Silverx) | 8151 | ND | ND | Miligrams/liter | 0.001 | 1 |
| Gamma-BHC (Lindane) | 8081A | ND | ND | Miligrams/liter | 0.0005 | 0.4 |
| Chlordane | 8081A | ND | ND | Miligrams/liter | 0.005 | 0.03 |
| Endrin | 8081A | ND | ND | Miligrams/liter | 0.001 | 0.02 |
| Heptachlor | 8081A | ND | ND | Miligrams/liter | 0.0005 | 0.008 |
| Heptachlor epoxide | 8081A | ND | ND | Miligrams/liter | 0.0005 | 0.008 |
| Methoxychlor | 8081A | ND | ND | Miligrams/liter | 0.001 | 10 |
| Toxaphene | 8260B | ND | ND | Miligrams/liter | 0.025 | 0.5 |

ND =Not Detected.

NM = Not measured.

2.12 Contaminated Soil and Water Manifests

There was no hazardous waste soil or liquid generated during this remedial action. Contaminated soil was acceptable for receipt at a Class D disposal facility as noted in **Section 2.9** and **Appendix L**.

2.13 UXO Waste Management

Thirty-three pieces of UXO materials were recovered during the screening process and were managed according to the Navy's Requirements. An inspection of these pieces by certified UXO technicians onsite indicated none of them were live or required inerting. They were transferred as obliterated material to the Defense Recyclable Materials Office (DRMO) at NNSY. **Table 10** below provides a summary of the items of UXO scrap that were recovered from the screening process.

| Table 10 UXO Summary of Findings SJCA Sites 3 and 6 Chesapeake, Virginia | |
|---|---|
| Number of Pieces | Description |
| 1 | 8-inch sawed-off brass cartridge to 4 inches long |
| 15 | 20 mm expended brass cartridge |
| 2 | 50 caliber brass cartridge |
| 1 | Mechanical time fuse - inert |
| 5 | Igniter tubes (various lengths) |
| 2 | Grenade halves – inert M1 percussion |
| 1 | Grenade fuse – expended inert |
| 2 | 40 mm brass cartridge –expended inert |
| 1 | 3-inch brass cartridge |
| 1 | 6-inch brass cartridge |
| 2 | 105 CTG modified with eyebolt and lead – modified cartridge inert |

* All UXO identified came from the conveyor belts during the power screening operation. Excavated material was co-mingled so a record of where material was removed/recovered from does not exist. The exact procedures for UXO management that were followed were provided in the work plan under separate cover. **Appendix R** provides additional information and the proper disposal certification that allowed acceptance by the DRMO at Norfolk Naval Shipyard (NNSY). Also provided in the **Appendix R** are the certifications for the two UXO technicians that were onsite throughout the project.

Appendix R contains all the certification paperwork for the transfer of this material. The material was first certified inert by the onsite UXO certified technician John Honer. Upon review of his declaration, the material was accepted for disposal/recycling by the DRMO. The handwritten daily log from John Honor is also provided in **Appendix R**, along with the training certificates and certification for John Honer and Philip Conley who were the two certified UXO technicians onsite during the removal action. In addition to their training certifications, **Appendix R** contains the authorized personnel list from Huntsville of those individuals who have received the Navy's certified explosive ordnance training and through training and experience are authorized by DOD to conduct UXO abatement at DOD facilities.

2.14 Project Management and Construction Oversight

The project manager visited the site regularly to provide decision support and oversight of the on-site supervisor, and to review work progress relative to the schedule and budget. A copy of the revised schedule is provided in **Appendix S**.

The on-site supervisor managed daily field operations and was responsible for staff supervision and field resource planning. The on-site supervisor maintained a daily written log, which are provided in **Appendix T**.

The on-site supervisor in conjunction with the project buyer and accountant (PBA) prepared the Contractor's Daily Production Reports. These reports document the materials, resources, and labor used each day at the project site. Copies of the Contractors Daily Production Reports are provided in **Appendix U**

2.15 Implementation of Approved Contract Changes and Resolution of Problems

2.15.1 Broken Water Utility Line

During excavation in the Site 3 area, on September 23, a 3/4 inch copper water line was slightly damaged by the excavator. The water line supplied the exterior spigot next to radar tower. SJCA utilities were immediately notified. It was noted that there was no shut off valve for this particular line. OHM temporarily capped the line until repairs could be made. Initial repairs were made on October 2, 2002 - and the line was tested. During the testing another leak was discovered 15 feet further down the water line towards the radar tower. Shaw recommended that the entire line be excavated, inspected, and properly replaced so to avoid future maintenance or water loss. On October 3, 2002 the water line was further excavated and exposed. Repairs were made by installing a temporary by pass and a section of 65 feet of copper water line was replaced. Testing of the water line again was performed with no further leaks detected. On October 4, 2002 the line was retested and flushed with the ROICC Peter Gorrell, and Con Rep Karen Beck as witnesses that the line was correctly repaired. This repair was authorized by Technical Directive TD-02 found in **Appendix C**

2.15.2 Broken Electrical Conduit to Radar Tower

On September 16, 2002 a 4 -inch diameter conduit running across the excavation at Site 3 was struck with an excavator bucket. The conduit was found to contain electrical wiring leading to the radar building. Despite a utility survey, notification, and review of drawings, the line was not mapped to be in this immediate vicinity. The impact of the excavator broke the PVC conduit casing. However, there was no damage to the wires within the conduit and equipment in the radar building was not impacted. Site personnel were immediately notified. Radar personnel were notified and subsequent testing of the signal line was performed. No integrity problems were noted in the signal line. In order

to maintain the integrity of the conduit and assure protection of the wiring, a split duct repair conduit piece was installed after prepping the broken conduit for installation. This constituted a minor expenditure of materials, so a formal work directive was not issued. A vendor cut sheet describing the split duct repair system is provided in **Appendix C** with the approved work directives.

2.15.3 Oil Leakage from Cutting of the Rudder at Site 7

During the removal of debris at Site 7 there were large two rudders from some Navy ships that were to be disposed of. In order to break up the steel rudders, they were torch-cut in half and loaded / trucked away as scrap steel to be recycled. Upon the cutting of one of them, there was contained inside one of the internal voids of the rudder an oily tar like substance that leaked onto the ground. The substance was petroleum based and did not exceed a gallon in volume. In response to this release, the impacted soil was dug up with a hand shovel, containerized, and properly disposed. This was managed as part of the overall work scope for the cleanup of Site 7, was below any reportable quantity, and because it resulted in no significant cost impact to the project, no additional work directive was needed.

2.15.4 Management of Heavy Clay Soils

During the screening of soils at Site 3, production became limited due to the encountering of native clay. The clay was blinding the 1 inch screens, preventing the separation of >1 inch and < 1 inch material. The clay was found in a previously undisturbed layer of varying thickness between 0 and 4 feet. The inability to screen this material prevented adequate UXO screening of other soil materials that were not cohesive. An assessment was made and it was concluded that UXO would not be found in the native clay layer, but only in the fill material at the site. Approval was given to change the normal operational procedure of screening all soil to segregating out the previously undisturbed clay material when it was encountered. During excavation and stockpiling, the clay material was visually inspected for any evidence that would indicate the potential presence of UXO or evidence the clay layer had been previously disturbed. All other soil and fill was sent

through the screens as originally described in the work plan. Segregating out the clay restored productivity. All the clay and excavated fill materials were handled without incident. The management of UXO fragments recovered by the screening process is described in **Section 2.13** above. The work directive authorizing the change in scope is provided in **Appendix C**.

2.15.5 Stockpiling of Screened Soil on Polyliners

Soil that was screened to remove UXO was stockpiled in prepared areas awaiting load out for disposal. To avoid any impacts to areas outside of the excavation, the area for staging the soil was prepared by grading, laying down some stone, and placing geotextile on top of the stone. A heavy layer of construction polyethylene (visqueen™) was then laid down over the geotextile. Following screening to remove UXO fragments, conveyors moved soil to the staging area for ultimate disposal. This is a standard practice implemented by Shaw at sites where materials are handled and processed, but still may have residual contamination that could impact the surroundings. It is not considered a modification of the work scope, but a preventative measure and a component also of prudent sedimentation and erosion control measures.

2.15.6 Over Excavation at Site 6

Originally it was estimated the volume of impacted soil at Site 6 requiring removal was approximately 50 to 60 cubic yards. During removal at Site 6, the field-screening sampling using the detector indicated a greater amount of soil than estimated required removal. Authorization was given to excavate beyond the originally prescribed limits, proceeding out in a circular radius at 10-foot intervals to a depth of 6 inches. This change in operational approach was approved in work directive TD-01 and is contained in **Appendix C**. The excavation radius was extended out approximately 30 feet, which resulted in the excavation of an additional 120 yards at Site 6. The cost was offset by reducing the amount of soil removed at Site 3. As a result, soil remaining at Site 6 was all below the required screening level requiring no further action.

2.15.7 Materials Remaining Above Screening Levels at Site 3

Before excavation began at Site 3, it was confirmed that as much as 10,000 cubic yards might require removal. In removing soil at Site 3, work advanced by removing soil to soil screening standards at the bottom of the excavation. Work progressed until the volume of material removed approached the authorized budget available. The Navy recognizes that additional action may be required at Site 3 to achieve formal closure, which may include excavation of additional material. If additional removal is required, excavation would be advanced from the perimeter of the back filled excavation.

However, re-excavation of the area that was previously excavated would not be necessary as impacted soil above screening levels was removed to depth. With the removal of the most significantly impacted soil, the Navy will be evaluating the potential human health and ecological risks posed by the remaining soil left above screening standards. The Navy will fully evaluate all reasonable options that would achieve protection of human health and the environment, which may avoid further excavation and disposal.

2.15.8 Assessment of Groundwater Anomaly at Site 6

Groundwater was encountered during the excavation at Site 6. An apparent anomaly was observed as the groundwater was observed to contain a prominent fluorescent green color. This observation initially caused some concern. Groundwater samples were collected and analyzed to determine if any potential contaminants of concern (CPOCs) were present. No elevated levels of CPOCs were detected. The results for this sampling are provided in **Appendix H**. The Navy later concluded that the dye was likely the result of disposal at Site 6 of some quantities of a harmless fluorescene dye used for search and rescue operations and it was possible these materials could have been buried at the site. These types of dyes are widely used in sewer line inspections, river mixing studies, pollutant transport evaluations, tracer studies inside the body and eyes, etc. and do not pose a significant risk to human health or the environment.

3.0 Overview of Health and Safety

This section describes the policies for the contaminated soil excavation and disposal at the SJC Annex facility, Portsmouth, Virginia. The safety program implemented during the course of the remediation incorporated various policies, procedures and training OHM conducted, and daily safety management, awareness, and oversight during remedial projects. The Site Safety Officer (SSO) conducted a daily safety meeting and performed other Health and Safety inspections. The record of the daily safety meetings that were conducted is provided in **Appendix V**.

Personnel assigned to the project were current, with respect to medical surveillance and training per the Occupational Safety and Health Administration (OSHA) requirements of Part 29 Code of Federal Regulations (CFR) 1910.120. Chemical hazard Right to Know awareness records and training records for on-site personnel are provided in **Appendix W**. Primary areas of concern for this project included debris removal, heavy equipment operation, UXO avoidance, and hazard communication and awareness.

3.1 Overview of Health and Safety Plan

All on-site OHM personnel and subcontractors were thoroughly instructed and signed-off on all elements of the Site Specific Health and Safety Plan prior to the start of site work. The Project Specific Health and Safety Plan was provided earlier to the Navy as an appendix to the Work Plan.

A Sign In/Out Log was maintained on-site, maintaining a record of all persons entering or leaving the site. Those entering the site reviewed the Daily Tailgate Safety Meeting log and the Health and Safety Plan. Workers conducting activities that presented exposure to the contaminants on-site were trained in accordance with the requirements of 29 CFR 1910.120. The Site Health and Safety Officer was responsible to review personnel training and obtain/maintain the appropriate records as required by regulation, the HASP, and Shaw's Health and Safety Policies applicable to the scope of work being performed. Copies of the site access sign in/out logs are provided in **Appendix X**.

3.2 Site Safety Meeting and Other Training

Safety meetings were conducted at the beginning of each day on-site. As noted above, copies of the safety meeting sign in sheets and meeting minutes are filed with site records and provided for review in **Appendix V**

Site Specific Safety Controls

The site-specific safety controls utilized at the site include:

- ◆ Activity Hazard (AH) - A program to breakdown a task into its steps, identify the hazards of each step and determine methods of hazard control. Site specific AHA were prepared for the project.
- ◆ Chemical Hazard Analysis - A Program to determine the hazardous chemicals at the site, the concentrations of the chemicals and the action levels and emergency procedure for the chemical of concern.
- ◆ Physical Hazard Analysis - A Program to determine the physical hazards of each task and the implementation of control procedures.
- ◆ Environmental Hazard Analysis - A Program to determine the environmental hazards and method of control.
- ◆ Accident Prevention Programs
 - Safety Observer Program- A program where a member of the on-site staff is appointed to observe and record unsafe acts/conditions and present a report on the finding at the next day's safety meeting
 - Management Safety Improvement Report- A monthly report completed by the Project Manager to ensure compliance with OHM policies and procedures.

- Site specific PPE Program- A program to establish the proper PPE required for a specific task.
- Decontamination Procedures – A program to establish decontamination procedures for both personnel and equipment.
- Emergency Response Program – A program to establish the training required to perform specified project tasks.
- Medical Surveillance – A program to ensure that workers are medically qualified to perform specified tasks in compliance with OSHA 29 CFR 1910.120
- Hazard Communication Training – A program to familiarize employees with the chemical hazards of materials used during the project.
- Permit Programs – A program to document and control activities such as Excavation, Confined Space Entry, Hot Work and Lockout/Tagout. Confined space entry or lockout/tagout was not required as part of this action. Hot work permits were required for some activities discussed in **Section 3.3** below.

OHM established a Health and Safety Plan commensurate with the procedures and conditions that prevailed throughout the construction activities.

All OHM personnel and subcontractors on-site were 40-hour OSHA trained. In addition, all personnel on-site were required to sign the Site Specific Health and Safety Plan.

Before any equipment was placed into operation a checklist of all safety related equipment, such as backup alarms and lights, was reviewed and the equipment was verified to be operational.

3.3 Hot Work Permits

Welding and cutting of the steel encased anchor weights, the ship rudder, and other steel debris was necessary to arrange transportation of scrap and debris. Some welding/cutting

was necessary which required a Hotwork Permit. A record of hotwork permit logs are provided in **Appendix Y**

3.4 Incidents

There were no safety incidents that required reporting. The job involved an effort of 2077 field man-hours with no OSHA reportable incidents, near misses, or lost time accidents.

4.0 Quality Control Summary Report

OHM adhered to the Quality Control Plan by commencing the project with a pre-construction meeting held on August 20, 2002. The submission of Daily Contractor Production Reports (CPRs), Quality Control (QC) Reports and Monthly Progress Reports (MPRs) were in accordance with the work plan and RAC Contract with the Navy.

As noted in **Section 2.14, Appendix U** contains copies of the daily Contractor Production Reports that were submitted to the Navy. These reports document the number and the type of personnel at the site, work performed, site safety, and other project quality control issues.

OHM met all Quality Control technical requirements, including analytical results for the disposal of debris removal. The disturbed areas of the site were seeded with an appropriate mixture, in accordance with the work plan and associated scope documents.

The Project Manger and Site Supervisor, who communicated with the Navy frequently, aptly handled quality concerns associated with field changes and additions/deletions. Bi-weekly Contractor Quality Control (CQC) meetings were held with the site supervisor, project manager, LANTDIV program manager and key Navy personnel. Copies of the meeting minutes are provided in **Appendix Z**. In both preplanning, day to day operation, documentation and record keeping and regular communication with the Navy, the intent of the Quality Control Program was fulfilled.

Photographs were taken of the site to document observations, work in progress and completed work. Work in progress photographs are to be included in **Appendix AA** upon release from the Navy pending a security review, which is still in progress. Photographs documenting the pre-construction conditions at Site 7 are contained in **Appendix B** as noted earlier in **Section 2.2**.

Appendix B
Complete Confirmatory Sample Analytical Results

Appendix B
Site 3 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS03-CS2-SS07 | SJS03-CS2-SS08 | | SJS03-CS2-SS09 | SJS03-CS2-SS10 |
|---|--------------------|---------------------|--------------------|--------------------|--------------------|
| Sample ID | SJS03-CS2-SS07-000 | SJS03-CS2-SS08P-000 | SJS03-CS2-SS08-000 | SJS03-CS2-SS09-000 | SJS03-CS2-SS10-000 |
| Sample Date | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Chemical Name | | | | | |
| Semivolatile Organic Compounds (UG/KG) | | | | | |
| 1,1-Biphenyl | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,2'-Oxybis(1-chloropropane) | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,4,5-Trichlorophenol | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 2,4,6-Trichlorophenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,4-Dichlorophenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,4-Dimethylphenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,4-Dinitrophenol | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 2,4-Dinitrotoluene | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2,6-Dinitrotoluene | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2-Chloronaphthalene | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2-Chlorophenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2-Methylnaphthalene | 74 J | 430 U | 380 U | 430 U | 570 U |
| 2-Methylphenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 2-Nitroaniline | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 2-Nitrophenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 3,3'-Dichlorobenzidine | 850 U | 430 U | 380 U | 430 U | 570 U |
| 3-Nitroaniline | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 4,6-Dinitro-2-methylphenol | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 4-Bromophenyl-phenylether | 850 U | 430 U | 380 U | 430 U | 570 U |
| 4-Chloro-3-methylphenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 4-Chloroaniline | 850 U | 430 U | 380 U | 430 U | 570 U |
| 4-Chlorophenyl-phenylether | 850 U | 430 U | 380 U | 430 U | 570 U |
| 4-Methylphenol | 850 U | 430 U | 380 U | 430 U | 570 U |
| 4-Nitroaniline | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| 4-Nitrophenol | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| Acenaphthene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Acenaphthylene | 32 J | 20 J | 21 J | 430 U | 48 J |
| Acetophenone | 850 U | 430 U | 380 U | 430 U | 570 U |
| Anthracene | 37 J | 23 J | 17 J | 430 U | 45 J |
| Atrazine | 850 U | 430 U | 380 U | 430 U | 570 U |
| Benzaldehyde | 71 J | 430 U | 380 U | 430 U | 570 U |
| Benzo(a)anthracene | 79 J | 82 J | 52 J | 19 J | 78 J |
| Benzo(a)pyrene | 95 J | 69 J | 52 J | 20 J | 76 J |
| Benzo(b)fluoranthene | 170 J | 62 J | 45 J | 33 J | 230 J |
| Benzo(g,h,i)perylene | 150 J | 430 U | 380 U | 430 U | 83 J |
| Benzo(k)fluoranthene | 200 J | 63 J | 64 J | 26 J | 170 J |
| Butylbenzylphthalate | 850 U | 430 U | 380 U | 430 U | 570 U |
| Caprolactam | 850 U | 160 J | 380 U | 170 J | 270 J |

Appendix B
Site 3 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS03-CS2-SS07 | SJS03-CS2-SS08 | | SJS03-CS2-SS09 | SJS03-CS2-SS10 |
|-----------------------------|--------------------|---------------------|--------------------|--------------------|--------------------|
| Sample ID | SJS03-CS2-SS07-000 | SJS03-CS2-SS08P-000 | SJS03-CS2-SS08-000 | SJS03-CS2-SS09-000 | SJS03-CS2-SS10-000 |
| Sample Date | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Chemical Name | | | | | |
| Carbazole | 850 U | 430 U | 380 U | 430 U | 570 U |
| Chrysene | 120 J | 110 J | 59 J | 32 J | 220 J |
| Di-n-butylphthalate | 850 U | 430 U | 380 U | 430 U | 570 U |
| Di-n-octylphthalate | 850 U | 430 U | 86 J | 430 U | 200 J |
| Dibenz(a,h)anthracene | 37 J | 17 J | 18 J | 430 U | 47 J |
| Dibenzofuran | 850 U | 430 U | 380 U | 430 U | 570 U |
| Diethylphthalate | 850 U | 430 U | 380 U | 430 U | 570 U |
| Dimethyl phthalate | 850 U | 430 U | 380 U | 430 U | 570 U |
| Fluoranthene | 100 J | 100 J | 56 J | 21 J | 120 J |
| Fluorene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Hexachlorobenzene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Hexachlorobutadiene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Hexachlorocyclopentadiene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Hexachloroethane | 850 U | 430 U | 380 U | 430 U | 570 U |
| Indeno(1,2,3-cd)pyrene | 91 J | 36 J | 26 J | 14 J | 87 J |
| Isophorone | 850 U | 430 U | 380 U | 430 U | 570 U |
| Naphthalene | 36 J | 10 J | 10 J | 430 U | 570 U |
| Nitrobenzene | 850 U | 430 U | 380 U | 430 U | 570 U |
| Pentachlorophenol | 2,100 U | 1,100 U | 950 U | 1,100 U | 1,400 U |
| Phenanthrene | 73 J | 110 J | 35 J | 430 U | 29 J |
| Phenol | 25 J | 430 U | 380 U | 430 U | 570 U |
| Pyrene | 190 J | 180 J | 92 J | 24 J | 99 J |
| bis(2-Chloroethoxy)methane | 850 U | 430 U | 380 U | 430 U | 570 U |
| bis(2-Chloroethyl)ether | 850 U | 430 U | 380 U | 430 U | 570 U |
| bis(2-Ethylhexyl)phthalate | 260 B | 110 B | 73 B | 23 B | 140 B |
| n-Nitroso-di-n-propylamine | 850 U | 430 U | 380 U | 430 U | 570 U |
| n-Nitrosodiphenylamine | 850 U | 430 U | 380 U | 430 U | 570 U |
| | | | | | |
| Total Metals (MG/KG) | | | | | |
| Aluminum | 4,760 | 9,290 | 8,670 | 6,750 | 26,300 |
| Antimony | 0.42 B | 0.38 U | 0.34 U | 0.39 U | 0.81 B |
| Arsenic | 8.4 | 3 | 4.5 | 5 | 19.4 |
| Barium | 31.9 J | 53.6 | 44.3 | 36.6 J | 89.4 |
| Beryllium | 0.23 B | 0.27 B | 0.2 B | 0.71 B | 0.69 B |
| Cadmium | 0.32 B | 0.048 U | 0.042 U | 0.049 U | 0.064 U |
| Calcium | 4,850 | 1,320 | 1,350 | 4,780 | 2,640 |
| Chromium | 9.7 | 13.2 | 14.5 | 13 | 53 |
| Cobalt | 10.7 J | 1.2 J | 1.2 J | 5.6 J | 6.3 J |
| Copper | 23.6 | 14.5 | 23.5 | 20.5 | 35.5 |
| Iron | 8,390 | 6,420 | 7,540 | 12,900 | 46,900 |

Appendix B
Site 3 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS03-CS2-SS07 | SJS03-CS2-SS08 | | SJS03-CS2-SS09 | SJS03-CS2-SS10 |
|---------------|--------------------|---------------------|--------------------|--------------------|--------------------|
| Sample ID | SJS03-CS2-SS07-000 | SJS03-CS2-SS08P-000 | SJS03-CS2-SS08-000 | SJS03-CS2-SS09-000 | SJS03-CS2-SS10-000 |
| Sample Date | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Chemical Name | | | | | |
| Lead | 74.2 | 38.7 | 47.6 | 36.2 | 53 |
| Magnesium | 773 J | 610 J | 633 J | 1,290 | 5,760 |
| Manganese | 245 J | 38.7 | 41.7 | 131 | 148 |
| Mercury | 0.17 L | 0.054 U | 0.052 U | 0.1 J | 0.48 |
| Nickel | 17 | 4.9 J | 4.6 J | 10.1 | 15.9 |
| Potassium | 364 J | 369 J | 389 J | 854 J | 3,950 |
| Selenium | 0.74 U | 0.69 U | 0.65 B | 0.71 U | 2.3 B |
| Silver | 0.18 U | 0.17 U | 0.15 U | 0.17 U | 0.23 U |
| Sodium | 108 B | 280 B | 204 B | 193 B | 181 B |
| Thallium | 0.67 UL | 0.62 U | 0.55 U | 0.63 U | 0.83 U |
| Vanadium | 17.9 | 17.2 | 18.3 | 17 | 61.3 |
| Zinc | 214 | 30.1 J | 52.7 J | 68.1 | 116 |

Notes:

- B - Possible blank contamination
- J - Analyte present, reported result is estimated
- L - Reported value is biased low
- U - Not detected

Appendix B
Site 3 Subsurface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS03-CS1-SB01 | SJS03-CS1-SB02 | SJS03-CS1-SB03 | SJS03-CS1-SB04 | SJS03-CS1-SB05 | SJS03-CS1-SB06 | SJS03-CS1-SB07 | SJS03-CS1-SB08 |
|----------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|
| Sample ID | SJS03-CS1-SB01-003 | SJS03-CS1-SB02-003 | SJS03-CS1-SB03-003 | SJS03-CS1-SB04-003 | SJS03-CS1-SB05-003 | SJS03-CS1-SB06-003 | SJS03-CS1-SB07-003 | SJS03-CS1-SB08-003 |
| Sample Date | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 | 09/27/02 |
| Chemical Name | | | | | | | | |
| Total Metals (MG/KG) | | | | | | | | |
| Aluminum | 12,800 | 3,850 | 13,800 | 7,510 | 17,800 | 18,800 | 16,000 | 7,790 |
| Antimony | 0.56 U | 0.42 U | 0.54 U | 0.43 U | 0.63 U | 0.58 U | 0.57 U | 0.42 U |
| Arsenic | 9.3 | 4.7 | 9.2 | 6.4 | 14.4 | 11.8 | 11.3 | 6.4 |
| Barium | 33.5 J | 15.9 J | 41.2 J | 36.7 J | 47.8 J | 52.9 J | 39.7 J | 23.9 J |
| Beryllium | 0.78 B | 0.33 B | 0.88 B | 0.54 B | 1.3 B | 1.2 B | 0.98 B | 0.65 B |
| Cadmium | 0.07 U | 0.052 U | 0.068 U | 0.054 U | 0.079 U | 0.073 U | 0.071 U | 0.18 B |
| Calcium | 2,810 | 1,150 J | 4,850 | 3,100 | 3,900 | 4,290 | 2,980 | 1,890 |
| Chromium | 26.9 | 9.5 | 27.2 | 16 | 34.6 | 35.4 | 32 | 16 |
| Cobalt | 7.3 J | 4.6 J | 8.4 J | 4.7 J | 18 J | 10.5 J | 9.8 J | 13.3 |
| Copper | 21 | 28.1 | 31.7 | 110 | 39.8 | 35.1 | 26.4 | 10.1 |
| Iron | 27,900 | 9,370 | 28,800 | 17,700 | 36,200 | 41,700 | 31,300 | 20,800 |
| Lead | 36.3 | 22.2 | 41.9 | 48.9 | 57.5 | 66.9 | 45.3 | 11.5 |
| Magnesium | 4,250 | 1,190 J | 4,200 | 2,250 | 5,130 | 5,020 | 5,230 | 2,640 |
| Manganese | 267 | 68.9 | 271 | 158 | 341 | 340 | 292 | 115 |
| Mercury | 0.46 | 0.17 | 0.28 | 0.25 | 0.46 | 0.45 | 0.56 | 0.13 |
| Nickel | 13.3 J | 5.9 J | 15 | 8.4 J | 26.7 | 19.5 | 17.6 | 20.4 |
| Potassium | 1,930 | 741 J | 2,140 | 1,300 J | 2,500 | 2,420 | 2,410 | 1,320 J |
| Selenium | 1.8 B | 0.76 U | 1.9 B | 1.3 B | 2.6 B | 2.6 B | 2.4 B | 1 B |
| Silver | 0.24 U | 0.18 U | 0.24 U | 0.19 U | 0.28 U | 0.26 U | 0.25 U | 0.18 U |
| Sodium | 1,280 J | 446 J | 380 B | 445 J | 980 J | 254 B | 1,550 J | 347 J |
| Thallium | 0.91 U | 0.68 U | 0.88 U | 0.7 U | 1 U | 0.95 U | 0.92 U | 0.69 U |
| Vanadium | 31.3 | 11.3 J | 32.6 | 18.8 | 40.2 | 42.2 | 36.6 | 18.4 |
| Zinc | 76.2 | 60.3 | 96.7 | 84.6 | 291 | 134 | 106 | 135 |

Notes:

B - Possible blank contamination

J - Analyte present, reported result is estimated

U - Not detected

Appendix B
Site 3 Subsurface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS03-CS1-SB09 | SJS03-CS1-SB10 |
|----------------------|--------------------|--------------------|
| Sample ID | SJS03-CS1-SB09-003 | SJS03-CS1-SB10-003 |
| Sample Date | 09/27/02 | 09/27/02 |
| Chemical Name | | |
| Total Metals (MG/KG) | | |
| Aluminum | 2,540 | 4,460 |
| Antimony | 0.41 U | 0.44 U |
| Arsenic | 4.8 | 1.9 J |
| Barium | 14.7 J | 48 J |
| Beryllium | 0.17 B | 0.18 B |
| Cadmium | 0.051 U | 0.055 U |
| Calcium | 595 J | 595 J |
| Chromium | 6.3 | 10 |
| Cobalt | 3.7 J | 1.1 J |
| Copper | 24.8 | 10.9 |
| Iron | 8,290 | 4,670 |
| Lead | 37 | 22.8 |
| Magnesium | 628 J | 850 J |
| Manganese | 54.5 | 25.5 |
| Mercury | 0.077 J | 0.14 |
| Nickel | 4.5 J | 3.1 J |
| Potassium | 474 J | 560 J |
| Selenium | 1.2 B | 0.79 U |
| Silver | 0.18 U | 0.19 U |
| Sodium | 109 B | 211 B |
| Thallium | 0.66 U | 0.71 U |
| Vanadium | 6.5 J | 10.9 J |
| Zinc | 64.6 | 13.8 |

Notes:

B - Possible blank contaminant

J - Analyte present, reported

U - Not detected

Appendix B
Site 6 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS06-CS2-SS06 | SJS06-CS2-SS09 | SJS06-SS07 | | SJS06-SS08 |
|---|--------------------|--------------------|--------------------|---------------------|--------------------|
| Sample ID | SJS06-CS2-SS06-000 | SJS06-CS2-SS09-000 | SJS06-CS2-SS07-000 | SJS06-CS2-SS07P-000 | SJS06-CS2-SS08-000 |
| Sample Date | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 |
| Chemical Name | | | | | |
| Semivolatile Organic Compounds (UG/KG) | | | | | |
| 1,1-Biphenyl | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2,2'-Oxybis(1-chloropropane) | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2,4,5-Trichlorophenol | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| 2,4,6-Trichlorophenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2,4-Dichlorophenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2,4-Dimethylphenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2,4-Dinitrophenol | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| 2,4-Dinitrotoluene | 68 J | 440 U | 400 U | 450 U | 420 U |
| 2,6-Dinitrotoluene | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2-Chloronaphthalene | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2-Chlorophenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2-Methylnaphthalene | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2-Methylphenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 2-Nitroaniline | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| 2-Nitrophenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 3,3'-Dichlorobenzidine | 440 U | 440 U | 400 U | 450 U | 420 U |
| 3-Nitroaniline | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| 4,6-Dinitro-2-methylphenol | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| 4-Bromophenyl-phenylether | 440 U | 440 U | 400 U | 450 U | 420 U |
| 4-Chloro-3-methylphenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 4-Chloroaniline | 440 U | 440 U | 400 U | 450 U | 420 U |
| 4-Chlorophenyl-phenylether | 440 U | 440 U | 400 U | 450 U | 420 U |
| 4-Methylphenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| 4-Nitroaniline | 1,100 U | 1,100 U | 43 J | 460 J | 1,100 U |
| 4-Nitrophenol | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| Acenaphthene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Acenaphthylene | 21 J | 440 U | 79 J | 95 J | 18 J |
| Acetophenone | 47 B | 53 B | 50 B | 66 B | 61 B |
| Anthracene | 23 J | 440 U | 110 J | 150 J | 18 J |
| Atrazine | 440 U | 440 U | 400 U | 450 U | 420 U |
| Benzaldehyde | 50 B | 57 B | 61 B | 73 B | 48 B |
| Benzo(a)anthracene | 55 J | 27 J | 190 J | 230 J | 55 J |
| Benzo(a)pyrene | 72 J | 35 J | 180 J | 210 J | 62 J |
| Benzo(b)fluoranthene | 86 J | 31 J | 220 J | 240 J | 77 J |
| Benzo(g,h,i)perylene | 58 J | 440 U | 120 J | 120 J | 420 U |
| Benzo(k)fluoranthene | 89 J | 38 J | 220 J | 260 J | 72 J |

Appendix B
Site 6 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS06-CS2-SS06 | SJS06-CS2-SS09 | SJS06-SS07 | | SJS06-SS08 |
|-----------------------------|--------------------|--------------------|--------------------|---------------------|--------------------|
| Sample ID | SJS06-CS2-SS06-000 | SJS06-CS2-SS09-000 | SJS06-CS2-SS07-000 | SJS06-CS2-SS07P-000 | SJS06-CS2-SS08-000 |
| Sample Date | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 |
| Chemical Name | | | | | |
| Butylbenzylphthalate | 440 U | 440 U | 400 U | 450 U | 420 U |
| Caprolactam | 440 U | 440 U | 400 U | 450 U | 420 U |
| Carbazole | 440 U | 440 U | 14 J | 13 J | 420 U |
| Chrysene | 83 J | 33 J | 240 J | 280 J | 90 J |
| Di-n-butylphthalate | 26 J | 440 U | 21 J | 450 U | 37 J |
| Di-n-octylphthalate | 440 U | 440 U | 400 U | 450 U | 420 U |
| Dibenz(a,h)anthracene | 440 U | 440 U | 34 J | 38 J | 420 U |
| Dibenzofuran | 440 U | 440 U | 400 U | 450 U | 420 U |
| Diethylphthalate | 440 U | 440 U | 400 U | 450 U | 420 U |
| Dimethyl phthalate | 440 U | 440 U | 400 U | 450 U | 420 U |
| Fluoranthene | 80 J | 49 J | 210 J | 200 J | 180 J |
| Fluorene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Hexachlorobenzene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Hexachlorobutadiene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Hexachlorocyclopentadiene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Hexachloroethane | 440 U | 440 U | 400 U | 450 U | 420 U |
| Indeno(1,2,3-cd)pyrene | 71 J | 28 J | 160 J | 150 J | 52 J |
| Isophorone | 440 U | 440 U | 400 U | 450 U | 420 U |
| Naphthalene | 440 U | 440 U | 400 U | 12 J | 420 U |
| Nitrobenzene | 440 U | 440 U | 400 U | 450 U | 420 U |
| Pentachlorophenol | 1,100 U | 1,100 U | 1,000 U | 1,100 U | 1,100 U |
| Phenanthrene | 31 J | 25 J | 45 J | 36 J | 49 J |
| Phenol | 440 U | 440 U | 400 U | 450 U | 420 U |
| Pyrene | 61 J | 47 J | 240 J | 230 J | 150 J |
| bis(2-Chloroethoxy)methane | 440 U | 440 U | 400 U | 450 U | 420 U |
| bis(2-Chloroethyl)ether | 440 U | 440 U | 400 U | 450 U | 420 U |
| bis(2-Ethylhexyl)phthalate | 37 B | 47 B | 31 B | 55 B | 44 B |
| n-Nitroso-di-n-propylamine | 440 U | 440 U | 400 U | 450 U | 420 U |
| n-Nitrosodiphenylamine | 440 U | 440 U | 400 U | 450 U | 420 U |
| | | | | | |
| Total Metals (MG/KG) | | | | | |
| Aluminum | 9,930 | 3,190 | 1,920 | 2,090 | 4,920 |
| Antimony | 9.7 J | 0.39 B | 9.1 J | 11.4 J | 28 J |
| Arsenic | 29.1 | 1.8 J | 18.8 | 16.9 | 37.7 J |
| Barium | 23,900 | 104 | 554 | 579 | 642 |
| Beryllium | 0.42 J | 0.14 J | 0.1 J | 0.13 J | 0.27 J |
| Cadmium | 7.5 | 0.67 J | 1.2 J | 1.1 J | 47.8 J |
| Calcium | 9,080 | 1,710 | 1,630 | 1,600 | 4,420 J |

Appendix B
Site 6 Surface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| Station ID | SJS06-CS2-SS06 | SJS06-CS2-SS09 | SJS06-SS07 | | SJS06-SS08 |
|---------------|--------------------|--------------------|--------------------|---------------------|--------------------|
| Sample ID | SJS06-CS2-SS06-000 | SJS06-CS2-SS09-000 | SJS06-CS2-SS07-000 | SJS06-CS2-SS07P-000 | SJS06-CS2-SS08-000 |
| Sample Date | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 | 11/04/02 |
| Chemical Name | | | | | |
| Chromium | 81.3 | 8.7 | 29.8 | 32.7 | 37.3 J |
| Cobalt | 5.7 J | 0.78 B | 1.8 J | 2 J | 3.4 J |
| Copper | 690 | 14.4 | 906 J | 370 J | 192 |
| Iron | 13,800 | 4,040 | 7,780 | 8,170 | 66,800 J |
| Lead | 2,210 | 45.6 | 480 | 516 | 442 |
| Magnesium | 9,820 | 537 J | 554 J | 601 J | 1,240 J |
| Manganese | 1,870 | 40.5 | 99.4 | 110 | 393 J |
| Mercury | 0.12 J | 0.067 U | 0.089 J | 0.12 J | 0.11 J |
| Nickel | 11.2 | 3.5 J | 7 J | 6.9 J | 10.9 |
| Potassium | 1,120 J | 413 J | 303 J | 332 J | 899 J |
| Selenium | 1.5 | 0.77 U | 0.71 U | 0.82 U | 2.1 J |
| Silver | 0.34 J | 0.21 U | 0.19 U | 0.22 U | 0.2 U |
| Sodium | 79.2 U | 78.3 U | 71.8 U | 82.8 U | 77.6 U |
| Thallium | 0.62 U | 0.62 U | 0.57 U | 0.65 U | 3.3 J |
| Vanadium | 22.8 | 12.9 | 12.4 | 12.7 J | 28.3 |
| Zinc | 3,850 | 66.5 | 2,830 | 1,550 | 1,010 |

Notes:

B - Possible blank contamination

J - Analyte present, reported result is estimated

U - Not detected

Appendix B
Site 6 Subsurface Soil
Confirmatory Sample Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| | |
|-----------------------------|--------------------|
| Station ID | SJS06-CS1-SB05 |
| Sample ID | SJS06-CS1-SB05-003 |
| Sample Date | 09/27/02 |
| Chemical Name | |
| Total Metals (MG/KG) | |
| Aluminum | 7,510 |
| Antimony | 0.37 U |
| Arsenic | 3.2 |
| Barium | 36.7 J |
| Beryllium | 0.47 B |
| Cadmium | 0.046 U |
| Calcium | 3,860 |
| Chromium | 14.2 |
| Cobalt | 3.4 B |
| Copper | 15.8 |
| Iron | 12,100 |
| Lead | 22.4 |
| Magnesium | 1,720 |
| Manganese | 105 |
| Mercury | 0.068 J |
| Nickel | 6.8 J |
| Potassium | 823 J |
| Selenium | 0.68 B |
| Silver | 0.16 U |
| Sodium | 112 B |
| Thallium | 0.6 U |
| Vanadium | 16.6 |
| Zinc | 58.7 |

Notes:

- B - Possible blank contamination
- J - Analyte present, reported result is estimated
- U - Not detected

Appendix B
Site 6 Groundwater Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| | |
|--|----------------|
| Station ID | SJS06-CS2-GW01 |
| Sample ID | SJS06-CS2-GW01 |
| Sample Date | 09/10/02 |
| Chemical Name | |
| Volatile Organic Compounds (UG/L) | |
| 1,1,1-Trichloroethane | 10 U |
| 1,1,2,2-Tetrachloroethane | 10 U |
| 1,1,2-Trichloro-1,2,2-trifluoroethane(Freon-113) | 10 U |
| 1,1,2-Trichloroethane | 10 U |
| 1,1-Dichloroethane | 10 U |
| 1,1-Dichloroethene | 10 U |
| 1,2,4-Trichlorobenzene | 10 U |
| 1,2-Dibromo-3-chloropropane | 10 U |
| 1,2-Dibromoethane | 10 U |
| 1,2-Dichlorobenzene | 10 U |
| 1,2-Dichloroethane | 10 U |
| 1,2-Dichloropropane | 10 U |
| 1,3-Dichlorobenzene | 10 U |
| 1,4-Dichlorobenzene | 10 U |
| 2-Butanone | 10 U |
| 2-Hexanone | 10 U |
| 4-Methyl-2-pentanone | 10 U |
| Acetone | 10 U |
| Benzene | 10 U |
| Bromodichloromethane | 10 U |
| Bromoform | 10 U |
| Bromomethane | 10 U |
| Carbon disulfide | 10 U |
| Carbon tetrachloride | 10 U |
| Chlorobenzene | 10 U |
| Chloroethane | 10 U |
| Chloroform | 10 U |
| Chloromethane | 10 U |
| Cumene | 10 U |
| Cyclohexane | 10 U |
| Dibromochloromethane | 10 U |
| Dichlorodifluoromethane(Freon-12) | 10 U |
| Ethylbenzene | 10 U |
| Methyl acetate | 10 U |
| Methyl-tert-butyl ether (MTBE) | 10 U |
| Methylcyclohexane | 10 U |
| Methylene chloride | 17 B |
| Styrene | 10 U |
| Tetrachloroethene | 10 U |
| Toluene | 1 J |
| Trichloroethene | 10 U |
| Trichlorofluoromethane(Freon-11) | 10 U |
| Vinyl chloride | 10 U |
| Xylene, total | 10 U |
| cis-1,2-Dichloroethene | 10 U |
| cis-1,3-Dichloropropene | 10 U |
| trans-1,2-Dichloroethene | 10 U |
| trans-1,3-Dichloropropene | 10 U |
| | |
| Semivolatile Organic Compounds (UG/L) | |
| 1,1-Biphenyl | 10 U |
| 2,2'-Oxybis(1-chloropropane) | 10 U |
| 2,4,5-Trichlorophenol | 25 U |
| 2,4,6-Trichlorophenol | 10 U |
| 2,4-Dichlorophenol | 10 U |
| 2,4-Dimethylphenol | 10 U |
| 2,4-Dinitrophenol | 25 U |

Appendix B
Site 6 Groundwater Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| | |
|----------------------------|----------------|
| Station ID | SJS06-CS2-GW01 |
| Sample ID | SJS06-CS2-GW01 |
| Sample Date | 09/10/02 |
| Chemical Name | |
| 2,4-Dinitrotoluene | 10 U |
| 2,6-Dinitrotoluene | 10 U |
| 2-Chloronaphthalene | 10 U |
| 2-Chlorophenol | 10 U |
| 2-Methylnaphthalene | 10 U |
| 2-Methylphenol | 10 U |
| 2-Nitroaniline | 25 U |
| 2-Nitrophenol | 10 U |
| 3,3'-Dichlorobenzidine | 10 U |
| 3-Nitroaniline | 25 U |
| 4,6-Dinitro-2-methylphenol | 25 U |
| 4-Bromophenyl-phenylether | 10 U |
| 4-Chloro-3-methylphenol | 10 U |
| 4-Chloroaniline | 10 U |
| 4-Chlorophenyl-phenylether | 10 U |
| 4-Methylphenol | 10 U |
| 4-Nitroaniline | 25 U |
| 4-Nitrophenol | 25 U |
| Acenaphthene | 10 U |
| Acenaphthylene | 10 U |
| Acetophenone | 10 U |
| Anthracene | 10 U |
| Atrazine | 10 U |
| Benzaldehyde | 10 U |
| Benzo(a)anthracene | 10 U |
| Benzo(a)pyrene | 10 U |
| Benzo(b)fluoranthene | 10 U |
| Benzo(g,h,i)perylene | 10 U |
| Benzo(k)fluoranthene | 10 U |
| Butylbenzylphthalate | 10 U |
| Caprolactam | 10 U |
| Carbazole | 10 U |
| Chrysene | 10 U |
| Di-n-butylphthalate | 0.5 J |
| Di-n-octylphthalate | 10 U |
| Dibenz(a,h)anthracene | 10 U |
| Dibenzofuran | 10 U |
| Diethylphthalate | 10 U |
| Dimethyl phthalate | 10 U |
| Fluoranthene | 10 U |
| Fluorene | 10 U |
| Hexachlorobenzene | 10 U |
| Hexachlorobutadiene | 10 U |
| Hexachlorocyclopentadiene | 10 U |
| Hexachloroethane | 10 U |
| Indeno(1,2,3-cd)pyrene | 10 U |
| Isophorone | 10 U |
| Naphthalene | 10 U |
| Nitrobenzene | 10 U |
| Pentachlorophenol | 25 U |
| Phenanthrene | 10 U |
| Phenol | 10 U |
| Pyrene | 10 U |
| bis(2-Chloroethoxy)methane | 10 U |
| bis(2-Chloroethyl)ether | 10 U |
| bis(2-Ethylhexyl)phthalate | 1 J |
| n-Nitroso-di-n-propylamine | 10 U |
| n-Nitrosodiphenylamine | 10 U |

Appendix B
Site 6 Groundwater Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| | |
|---|----------------|
| Station ID | SJS06-CS2-GW01 |
| Sample ID | SJS06-CS2-GW01 |
| Sample Date | 09/10/02 |
| Chemical Name | |
| Pesticide/Polychlorinated Biphenyls (UG/L) | |
| 4,4'-DDD | 0.1 U |
| 4,4'-DDE | 0.1 U |
| 4,4'-DDT | 0.1 U |
| Aldrin | 0.05 U |
| Aroclor-1016 | 1 U |
| Aroclor-1221 | 2 U |
| Aroclor-1232 | 1 U |
| Aroclor-1242 | 1 U |
| Aroclor-1248 | 1 U |
| Aroclor-1254 | 1 U |
| Aroclor-1260 | 1 U |
| Dieldrin | 0.1 U |
| Endosulfan I | 0.05 U |
| Endosulfan II | 0.1 U |
| Endosulfan sulfate | 0.1 U |
| Endrin | 0.1 U |
| Endrin aldehyde | 0.1 U |
| Endrin ketone | 0.1 U |
| Heptachlor | 0.05 U |
| Heptachlor epoxide | 0.05 U |
| Methoxychlor | 0.5 U |
| Toxaphene | 5 U |
| alpha-BHC | 0.05 U |
| alpha-Chlordane | 0.05 U |
| beta-BHC | 0.05 U |
| beta-Chlordane | 0.05 U |
| delta-BHC | 0.05 U |
| gamma-BHC (Lindane) | 0.05 U |
| Explosives (UG/L) | |
| 1,3,5-Trinitrobenzene | 2.2 U |
| 1,3-Dinitrobenzene | 2.2 U |
| 2,4,6-Trinitrotoluene | 4.4 U |
| 2,4-Dinitrotoluene | 5.5 U |
| 2,6-Dinitrotoluene | 5.5 U |
| 2-Amino-4,6-dinitrotoluene | 6.6 U |
| 2-Nitrotoluene | 5.5 U |
| 3-Nitrotoluene | 4.4 U |
| 4-Amino-2,6-dinitrotoluene | 4.4 U |
| 4-Nitrotoluene | 5.5 U |
| HMX | 4.4 U |
| Nitrobenzene | 3.3 U |
| RDX | 5.5 U |
| Tetryl | 4.4 U |
| Total Metals (UG/L) | |
| Aluminum | 957 |
| Antimony | 1.7 U |
| Arsenic | 2.7 J |
| Barium | 128 J |
| Beryllium | 0.22 B |
| Cadmium | 0.4 U |
| Calcium | 239,000 |
| Chromium | 2.4 B |
| Cobalt | 2 J |
| Copper | 1.1 J |
| Cyanide | 1.5 U |
| Iron | 1,080 |

Appendix B
Site 6 Groundwater Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia

| | |
|--------------------------------|----------------|
| Station ID | SJS06-CS2-GW01 |
| Sample ID | SJS06-CS2-GW01 |
| Sample Date | 09/10/02 |
| Chemical Name | |
| Lead | 2 J |
| Magnesium | 120,000 |
| Manganese | 642 |
| Mercury | 0.1 U |
| Nickel | 2.4 J |
| Potassium | 34,700 |
| Selenium | 1.7 U |
| Silver | 0.5 U |
| Sodium | 97,300 |
| Thallium | 4.2 UJ |
| Vanadium | 6.5 J |
| Zinc | 51.7 |
| Dissolved Metals (UG/L) | |
| Aluminum | 57.4 B |
| Antimony | 1.7 U |
| Arsenic | 2.5 U |
| Barium | 127 J |
| Beryllium | 0.2 U |
| Cadmium | 0.4 U |
| Calcium | 235,000 |
| Chromium | 1.1 B |
| Cobalt | 1.8 J |
| Copper | 1.4 J |
| Iron | 8.6 U |
| Lead | 1.3 U |
| Magnesium | 118,000 |
| Manganese | 628 |
| Mercury | 0.1 U |
| Nickel | 1.5 J |
| Potassium | 33,800 |
| Selenium | 2.7 B |
| Silver | 0.5 U |
| Sodium | 96,000 |
| Thallium | 4.2 U |
| Vanadium | 4.9 J |
| Zinc | 43.3 |

Notes:

B - Possible blank contamination

J - Analyte present, reported result is estimated

U - Not detected

**Appendix B
QA/QC Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID Sample ID Sample Date | STJ-QC | | | | | | |
|--|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|
| | SJS06-EB090602 09/06/02 | SJS06-FB090602 09/06/02 | SJS06-TB091002 09/10/02 | SJS03-FB092702 09/27/02 | SJS03-EB092702 09/27/02 | SJS06-FB110402 11/04/02 | SJS06-EB110402 11/04/02 |
| Chemical Name | | | | | | | |
| Volatile Organic Compounds (UG/L) | | | | | | | |
| 1,1,1-Trichloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,1,2,2-Tetrachloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,1,2-Trichloro-1,2,2-trifluoroethane(Freon-113) | NA | NA | 10 U | NA | NA | NA | NA |
| 1,1,2-Trichloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,1-Dichloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,1-Dichloroethene | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2,4-Trichlorobenzene | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2-Dibromo-3-chloropropane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2-Dibromoethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2-Dichlorobenzene | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2-Dichloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,2-Dichloropropane | NA | NA | 10 U | NA | NA | NA | NA |
| 1,3-Dichlorobenzene | NA | NA | 10 U | NA | NA | NA | NA |
| 1,4-Dichlorobenzene | NA | NA | 10 U | NA | NA | NA | NA |
| 2-Butanone | NA | NA | 10 U | NA | NA | NA | NA |
| 2-Hexanone | NA | NA | 10 U | NA | NA | NA | NA |
| 4-Methyl-2-pentanone | NA | NA | 10 U | NA | NA | NA | NA |
| Acetone | NA | NA | 10 U | NA | NA | NA | NA |
| Benzene | NA | NA | 10 U | NA | NA | NA | NA |
| Bromodichloromethane | NA | NA | 10 U | NA | NA | NA | NA |
| Bromoform | NA | NA | 10 U | NA | NA | NA | NA |
| Bromomethane | NA | NA | 10 U | NA | NA | NA | NA |
| Carbon disulfide | NA | NA | 10 U | NA | NA | NA | NA |
| Carbon tetrachloride | NA | NA | 10 U | NA | NA | NA | NA |
| Chlorobenzene | NA | NA | 10 U | NA | NA | NA | NA |
| Chloroethane | NA | NA | 10 U | NA | NA | NA | NA |
| Chloroform | NA | NA | 10 U | NA | NA | NA | NA |
| Chloromethane | NA | NA | 10 U | NA | NA | NA | NA |
| Cumene | NA | NA | 10 U | NA | NA | NA | NA |
| Cyclohexane | NA | NA | 10 U | NA | NA | NA | NA |
| Dibromochloromethane | NA | NA | 10 U | NA | NA | NA | NA |
| Dichlorodifluoromethane(Freon-12) | NA | NA | 10 U | NA | NA | NA | NA |
| Ethylbenzene | NA | NA | 10 U | NA | NA | NA | NA |
| Methyl acetate | NA | NA | 10 U | NA | NA | NA | NA |
| Methyl-tert-butyl ether (MTBE) | NA | NA | 10 U | NA | NA | NA | NA |
| Methylcyclohexane | NA | NA | 10 U | NA | NA | NA | NA |
| Methylene chloride | NA | NA | 18 J | NA | NA | NA | NA |
| Styrene | NA | NA | 10 U | NA | NA | NA | NA |
| Tetrachloroethene | NA | NA | 10 U | NA | NA | NA | NA |
| Toluene | NA | NA | 1 J | NA | NA | NA | NA |
| Trichloroethene | NA | NA | 10 U | NA | NA | NA | NA |
| Trichlorofluoromethane(Freon-11) | NA | NA | 10 U | NA | NA | NA | NA |
| Vinyl chloride | NA | NA | 10 U | NA | NA | NA | NA |
| Xylene, total | NA | NA | 10 U | NA | NA | NA | NA |
| cis-1,2-Dichloroethene | NA | NA | 10 U | NA | NA | NA | NA |

**Appendix B
QA/QC Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID Sample ID Sample Date | STJ-QC | | | | | | |
|--|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|
| | SJS06-EB090602 09/06/02 | SJS06-FB090602 09/06/02 | SJS06-TB091002 09/10/02 | SJS03-FB092702 09/27/02 | SJS03-EB092702 09/27/02 | SJS06-FB110402 11/04/02 | SJS06-EB110402 11/04/02 |
| Chemical Name | | | | | | | |
| cis-1,3-Dichloropropene | NA | NA | 10 U | NA | NA | NA | NA |
| trans-1,2-Dichloroethene | NA | NA | 10 U | NA | NA | NA | NA |
| trans-1,3-Dichloropropene | NA | NA | 10 U | NA | NA | NA | NA |
| | | | | | | | |
| Semivolatile Organic Compounds (UG/L) | | | | | | | |
| 1,1-Biphenyl | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,2'-Oxybis(1-chloropropane) | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,4,5-Trichlorophenol | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 2,4,6-Trichlorophenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,4-Dichlorophenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,4-Dimethylphenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,4-Dinitrophenol | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 2,4-Dinitrotoluene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2,6-Dinitrotoluene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2-Chloronaphthalene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2-Chlorophenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2-Methylnaphthalene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2-Methylphenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 2-Nitroaniline | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 2-Nitrophenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 3,3'-Dichlorobenzidine | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 3-Nitroaniline | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 4,6-Dinitro-2-methylphenol | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 4-Bromophenyl-phenylether | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 4-Chloro-3-methylphenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 4-Chloroaniline | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 4-Chlorophenyl-phenylether | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 4-Methylphenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| 4-Nitroaniline | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| 4-Nitrophenol | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| Acenaphthene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Acenaphthylene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Acetophenone | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Anthracene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Atrazine | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzaldehyde | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzo(a)anthracene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzo(a)pyrene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzo(b)fluoranthene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzo(g,h,i)perylene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Benzo(k)fluoranthene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Butylbenzylphthalate | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Caprolactam | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Carbazole | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Chrysene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Di-n-butylphthalate | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Di-n-octylphthalate | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |

**Appendix B
QA/QC Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID Sample ID Sample Date | STJ-QC | | | | | | |
|--|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|
| | SJS06-EB090602 09/06/02 | SJS06-FB090602 09/06/02 | SJS06-TB091002 09/10/02 | SJS03-FB092702 09/27/02 | SJS03-EB092702 09/27/02 | SJS06-FB110402 11/04/02 | SJS06-EB110402 11/04/02 |
| Chemical Name | | | | | | | |
| Dibenz(a,h)anthracene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Dibenzofuran | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Diethylphthalate | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Dimethyl phthalate | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Fluoranthene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Fluorene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Hexachlorobenzene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Hexachlorobutadiene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Hexachlorocyclopentadiene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Hexachloroethane | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Indeno(1,2,3-cd)pyrene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Isophorone | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Naphthalene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Nitrobenzene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Pentachlorophenol | 25 U | 25 U | NA | 25 U | 25 U | 25 U | 25 U |
| Phenanthrene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Phenol | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| Pyrene | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| bis(2-Chloroethoxy)methane | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| bis(2-Chloroethyl)ether | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| bis(2-Ethylhexyl)phthalate | 0.7 J | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| n-Nitroso-di-n-propylamine | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| n-Nitrosodiphenylamine | 10 U | 10 U | NA | 10 U | 10 U | 10 U | 10 U |
| | | | | | | | |
| Total Metals (UG/L) | | | | | | | |
| Aluminum | 19.4 J | 15.2 J | NA | 13.8 J | 11.1 J | 56.7 U | 56.7 U |
| Antimony | 1.7 U | 1.7 U | NA | 3.3 J | 3.9 J | 1.2 U | 2.3 J |
| Arsenic | 2.5 U | 2.5 U | NA | 2.5 U | 2.5 U | 3 U | 3 U |
| Barium | 0.73 J | 1.2 J | NA | 1.2 J | 0.6 J | 0.3 U | 3.8 J |
| Beryllium | 0.2 U | 0.2 U | NA | 0.2 U | 0.2 U | 0.2 U | 0.2 U |
| Cadmium | 0.4 U | 0.4 U | NA | 0.4 U | 0.4 U | 0.3 U | 0.3 U |
| Calcium | 13.5 J | 10.2 U | NA | 15.7 J | 16.6 J | 15 U | 15 U |
| Chromium | 0.4 U | 0.4 U | NA | 0.4 U | 0.4 U | 0.8 U | 0.8 U |
| Cobalt | 0.4 U | 0.4 U | NA | 0.4 U | 0.4 U | 0.7 U | 1 J |
| Copper | 0.8 U | 0.8 U | NA | 0.8 U | 0.8 U | 1.5 U | 1.5 U |
| Iron | 8.6 U | 8.6 U | NA | 8.6 U | 8.6 U | 12.5 U | 12.5 U |
| Lead | 1.3 U | 1.3 U | NA | 1.3 U | 1.3 U | 1.2 U | 1.2 U |
| Magnesium | 78 J | 64.2 J | NA | 71.6 J | 69.3 J | 12.3 U | 12.3 U |
| Manganese | 0.2 U | 0.2 U | NA | 0.2 U | 0.2 U | 0.2 U | 0.37 J |
| Mercury | 0.13 J | 0.1 U | NA | 0.1 U | 0.1 U | 0.1 U | 0.1 U |
| Nickel | 0.6 U | 0.6 U | NA | 0.6 U | 0.6 U | 1 U | 1 U |
| Potassium | 67.1 U | 67.1 U | NA | 67.1 U | 67.1 U | 40.1 U | 40.1 U |
| Selenium | 1.7 U | 1.7 U | NA | 1.7 U | 1.7 U | 3 U | 3 U |
| Silver | 0.5 U | 0.5 U | NA | 0.5 U | 0.5 U | 0.8 U | 0.8 U |
| Sodium | 70.3 U | 70.3 U | NA | 102 J | 228 J | 304 U | 304 U |
| Thallium | 4.2 U | 4.2 U | NA | 4.2 U | 4.2 U | 2.4 U | 2.4 U |
| Vanadium | 0.3 U | 0.3 U | NA | 0.3 U | 0.3 U | 0.7 U | 0.76 J |

**Appendix B
QA/QC Analytical Results
St. Juliens Creek Annex
Chesapeake, Virginia**

| Station ID | STJ-QC | | | | | | |
|---------------|----------------|----------------|----------------|----------------|----------------|----------------|----------------|
| Sample ID | SJS06-EB090602 | SJS06-FB090602 | SJS06-TB091002 | SJS03-FB092702 | SJS03-EB092702 | SJS06-FB110402 | SJS06-EB110402 |
| Sample Date | 09/06/02 | 09/06/02 | 09/10/02 | 09/27/02 | 09/27/02 | 11/04/02 | 11/04/02 |
| Chemical Name | | | | | | | |
| Zinc | 42.8 | 1.8 U | NA | 1.9 J | 2.9 J | 1.1 U | 1.1 U |

Notes:

J - Analyte present, reported result is estimated

U - Not detected

NA - Not analyzed