

N60200.AR.003097
NAS CECIL FIELD, FL
5090.3a

SITE MANAGEMENT PLAN FOR FISCAL YEAR 2002 NAS CECIL FIELD FL
10/1/2001
TETRA TECH NUS INC

Site Management Plan
for
Fiscal Year 2002

Naval Air Station Cecil Field
Jacksonville, Florida



Southern Division
Naval Facilities Engineering Command
Contract Number N62467-94-D-0888
Contract Task Order 0066

October 2001

**SITE MANAGEMENT PLAN
FOR
FISCAL YEAR 2002
NAVAL AIR STATION CECIL FIELD
JACKSONVILLE, FLORIDA**

**COMPREHENSIVE LONG-TERM
ENVIRONMENTAL ACTION NAVY (CLEAN) CONTRACT**

**Submitted to:
Southern Division
Naval Facilities Engineering Command
2155 Eagle Drive
North Charleston, South Carolina 29406**

**Submitted by:
Tetra Tech NUS, Inc.
661 Andersen Drive
Foster Plaza 7
Pittsburgh, Pennsylvania 15220**

**CONTRACT NUMBER N62467-94-D-0888
CONTRACT TASK ORDER 0066**

OCTOBER 2001

PREPARED UNDER THE SUPERVISION OF:


**MARK SPERANZA, P.E.
TASK ORDER MANAGER
TETRA TECH NUS, INC.
PITTSBURGH, PENNSYLVANIA**

APPROVED FOR SUBMITTAL BY:


**DEBBIE WROBLEWSKI
PROGRAM MANAGER
TETRA TECH NUS, INC.
PITTSBURGH, PENNSYLVANIA**

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE NO.</u>
ACRONYM LIST	iii
1.0 INTRODUCTION.....	1-1
1.1 SITE MANAGEMENT STRATEGY	1-1
1.2 INSTALLATION RESTORATION PROGRAM.....	1-2
1.3 PETROLEUM PROGRAM	1-2
1.4 BASE REALIGNMENT AND CLOSURE PROGRAM.....	1-17
1.5 SCHEDULE.....	1-17

APPENDICIES

A	INSTALLATION RESTORATION PROGRAM SCHEDULE
B	PETROLEUM PROGRAM SCHEDULE
C	BASE REALIGNMENT AND CLOSURE PROGRAM SCHEDULE

TABLES

<u>SECTION</u>	<u>PAGE NO.</u>
1-1 Site Description Chart Installation Restoration Program	1-3
1-2 Site Description Chart Petroleum Program.....	1-12

ACRONYMS

ABB-ES	ABB Environmental Services, Inc.
APR	Alternate Procedures Request
AS	Air sparging
AST	Above-Ground Storage Tank
AVORD	Aviation Ordnance
BCP	BRAC Cleanup Plan
BCT	BRAC Cleanup Team
BRA	Baseline risk assessment
BRAC	Base Realignment and Closure
BTEX	Benzene, toluene, ethylbenzene, xylene
CA	Contamination Assessment
CAR	Contamination Assessment Report
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
COC	Contaminant of concern
DPT	Direct Push Technology
EBS	Environmental Baseline Survey
EE/CA	Engineering Estimate/Cost Analysis
FDEP	Florida Department of Environmental Protection
FFA	Federal Facility Agreement
FS	Feasibility Study
FY	Fiscal Year
GCTL	Groundwater cleanup target level
HSWA	Hazardous and Solid Waste Amendments
IRA	Interim Remedial Action
IRP	Installation Restoration Program
KAG	Kerosene Analytical Group
LUCIP	Land Use Control and Implementation Plan
NAS	Naval Air Station
NFA	No Further Action
NFF	North Fuel Farm
OPS	Operating Properly and Successfully
PAH	Polynuclear aromatic hydrocarbons
PCB	Polychlorinated biphenyl
PP	Proposed Plan
PSC	Potential Source of Contamination

RA	Remedial Action
RAP	Remedial Action Plan
RCRA	Resource Conservation and Recovery Act
RI	Remedial Investigation
ROD	Record of Decision
SAOR	Sampling and Analysis Outline Report
SAR	Sampling and Analysis Report
SARA	Superfund Amendments and Reauthorization Act
SFF	South Fuel Farm
SMP	Site Management Plan
SVE	Soil vapor extraction
TMP	Tank Management Plan
TRPH	Total recoverable petroleum hydrocarbons
TtNUS	Tetra Tech NUS, Inc.
U.S. COE	United States Corps of Engineers
U.S. EPA	United States Environmental Protection Agency
UST	Underground Storage Tank
WWTP	Wastewater treatment plan

1.0 INTRODUCTION

This Site Management Plan (SMP) was prepared in accordance with the requirements of the Federal Facility Agreement (FFA) among the United States Environmental Protection Agency (U.S. EPA), the Florida Department of Environmental Protection (FDEP), and the United States Navy. The FFA is an interagency agreement required by Section 120 (e)(1) of the Superfund Amendments and Reauthorization Act (SARA) of 1986. Each year, or as otherwise agreed to by the FFA parties, the SMP is amended to reflect current information on progress made and future activities. The intent of the SMP is to provide:

- The site management strategy
- A schedule of work proposed for the upcoming fiscal year
- A projected schedule for sites and operable units (OUs) beyond the current fiscal year (FY)

The SMP for Naval Air Station (NAS) Cecil Field is being amended for FY 2002 to document changes in scope, schedule, and funding for completing investigations of past waste disposal sites under the Installation Restoration Program (IRP). Information pertaining to the petroleum [underground storage tank (UST) and above-ground storage tank (AST)] program and the Base Realignment and Closure (BRAC) program is also included to provide an overview of the environmental programs being conducted at NAS Cecil Field. NAS Cecil Field was closed in September 1999.

1.1 SITE MANAGEMENT STRATEGY

The SMP provides a schedule of IRP activities and is intended to be a dynamic document. The SMP will be amended as warranted and as mutually agreed to by the Navy, U.S. EPA, and FDEP. The principles upon which the SMP is prepared include the utilization of resources, the flexibility to meet changing and unforeseen conditions, and the ability to focus on site cleanup in a scientific and expeditious manner. These principles provide the basis for expedited remedial response at NAS Cecil Field. Guidance and promulgation offered by the U.S. EPA and FDEP are used to prepare the SMP.

The IRP investigations will be conducted following guidance presented in the Navy/Marine Corps Installation Restoration Manual (February 1997). Additional guidance as defined in the U.S. EPA Guidance for Conducting Remedial Investigations and Feasibility Studies Under CERCLA (1988) and the National Oil and Hazardous Substance Contingency Plan (March 1990) will be followed for project deliverables.

The long-term goal of the SMP is to complete investigation and remediation of all sites at NAS Cecil Field. To the extent practicable, BRAC issues will be considered during the cleanup process. The Navy has prepared a BRAC Cleanup Plan (BCP) that details ways to accelerate cleanup at IRP, petroleum, Resource Conservation and Recovery Act/Hazardous and Solid Waste Amendments (RCRA/HSWA), asbestos, and other sites. The BCP discusses and identifies the NAS Cecil Field Partnering Team and their role in the cleanup process and presents strategies to fast track the investigation and cleanup processes. The partnering team was formed to address the numerous issues surrounding base closure and to enhance environmental decision-making processes at BRAC installations where property will be available for transfer to the community. This team approach is intended to foster partnering, accelerate the cleanup process, and expedite timely, cost-effective, and environmentally responsible disposal and reuse decisions.

The partnering team, in cooperation with the City of Jacksonville Reuse Commission, updates the prioritization plan for site cleanup at NAS Cecil Field by assessing candidate sites by base reuse, waste characteristics, potential migration pathways, and potential receptors (human and ecological). The Navy intends to work with the FFA parties based on a continual review process to coordinate prioritization of sites at NAS Cecil Field.

1.2 INSTALLATION RESTORATION PROGRAM

A brief description, with a current investigative status, of several sites and potential sources of contamination (PSCs) identified under the IRP is presented in Table 1-1. The status of these sites will be updated and submitted with the quarterly progress report on IRP activities at NAS Cecil Field. The total number of IRP sites at this time is 31. PSCs may be added and/or deleted in the future as a result of site assessments and BRAC surveys.

1.3 PETROLEUM PROGRAM

Although petroleum sites are not required by the FFA to be part of this SMP, they have been included to assist the partnering team in planning future activities to expedite petroleum site (UST and AST) cleanup at NAS Cecil Field. A brief description, with a current investigative status, of several petroleum-contaminated sites at NAS Cecil Field is presented in Table 1-2. Sites may be added and/or deleted in the future as a result of contamination assessments and BRAC surveys. Currently, the North Fuel Farm (NFF) sites, the South Fuel Farm (SFF), Day Tank 1, the Jet Engine Test Cell, Tank 199, and miscellaneous BRAC petroleum related sites are being investigated under the UST program.

A Tank Management Plan (TMP) was submitted in January 1997. The TMP provides a list of all active and inactive storage tanks (AST and UST) at NAS Cecil Field. The TMP also presents investigation

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 1 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
1	OU 1	Old Landfill (9 acres)	1950s-1965	Solid waste, oils, fuels, paints, paint stripper, solvents, municipal solid waste	Municipal solid waste, industrial operations	Trench and fill landfill for commercial and residential wastes (solid and liquid).
	<p><u>Current Investigative Status:</u> The Record of Decision (ROD) was submitted in September 26, 1995. The selected remedial alternative, site closure, included landfill gas, radiological and unexploded ordnance surveys, surface debris removal, groundwater monitoring, post-closure care, and a 5-year review. Final design was submitted in April 1996. Bechtel and the U.S. Navy conducted an unexploded ordnance survey in 1997 and Bechtel completed a radiological survey in 1998. Tetra Tech NUS, Inc. (TtNUS) initiated monitoring activities in May 1997. The 1st, 2nd, 3rd, and 4th quarter sampling events were completed and reports presenting the analytical results were submitted for each sampling event. Sampling has been reduced to an annual event. The April 1999 annual sampling event was conducted and the report summarizing the results was completed. Monitoring wells CEF-BK-4S and CEF-1-5S were resampled in December 1999. The April 2000 annual sampling event was conducted and the report recommended continuing the monitoring program. The April 2001 annual sampling event was conducted. The next full sampling event will be completed in April 2002. An Operating Properly and Successfully (OPS) Demonstration report is being prepared for the 1st quarter of FY 2002.</p>					
2	OU 1	Recent Landfill (5 acres)	1965-1975	Solid waste, oils, fuels, paints, paint stripper, solvents	Industrial operations and shops	Trench and fill landfill for commercial and residential wastes (solid and liquid).
	<p><u>Current Investigative Status:</u> The ROD was submitted in September 1995. The selected remedial alternative included site closure and biomonitoring in the wetland area. Final design was submitted in April 1996. Bechtel and the U.S. Navy conducted an unexploded ordnance survey in 1997 and Bechtel completed a radiological survey in 1998. TtNUS initiated monitoring activities in May 1997. The 1st, 2nd, 3rd, and 4th quarter sampling events have been completed and reports presenting the analytical results were submitted for each sampling event. Sampling has been reduced to an annual event. The April 1999 annual sampling event was conducted and the report summarizing the results was completed. Monitoring wells CEF-BK-4S and CEF-1-5S were resampled in December 1999. The April 2000 annual sampling event was conducted and the report recommended continuing the monitoring program. The April 2001 annual sampling event was conducted. The next full sampling event will be completed in April 2002. An OPS Demonstration report is being prepared for the 1st quarter of FY 2002.</p>					
3	OU 8	Oil/Sludge Disposal Pit (50-100 ft in diameter and 3-5 ft deep)	1950s-1975	Waste fuels, oils, paints, paint strippers, solvents	Fuel farm, AIMD, squadrons, public works shops	At least four shallow pits were used to dispose of liquid wastes and sludge. Groundwater was the only medium identified in the baseline risk assessment (BRA) as having an unacceptable human health risk. No ecological risk was identified for any medium.
	<p><u>Current Investigative Status:</u> The ROD was signed in September 1998. The final groundwater remedial design was submitted in October 1998 and identified air sparging (AS) of the source, natural attenuation monitoring of the plume, institutional controls to prevent use of groundwater, and 5-year reviews. The baseline sampling event for natural attenuation was conducted in December 1998. Quarterly groundwater monitoring is ongoing. The annual summary report for the Year 1 Quarterly Monitoring Program was completed in January 2000. The Year 1 annual report recommended quarterly sampling in the source area and the wells near Rowell Creek and semi-annual sampling of the wells in the plume. The installation of the air sparging system was completed in the third quarter of FY 1999, the system began operation in late May 1999, and the system was shut down in May 2000. The Year 2 annual report recommended that the air sparging system remain off and the groundwater monitoring program was optimized (reduced analyses and number of monitoring wells). The November 2000 groundwater sampling event (source area only) showed a rebound of the contaminants of concern (COCs) in the source area. The BRAC Cleanup Team (BCT) decided to restart the AS system. The AS system was turned on December 22, 2000. A groundwater sampling event was conducted in January 2001, and the results were presented at the February 2001 BCT meeting. Based on the results, the AS system was shut down in February 2001 and the sampling frequency was revised to semiannual. The next full sampling event will be completed in January 2002. An Interim Remedial Action (IRA) report is being prepared for the 2nd quarter of FY 2002. An OPS Demonstration report will be prepared for FY 2003.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 2 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
4	--	Grease Pits (9 acres)	1950s- 1983	Waste oils, mess greases	Installation dining facilities and facility oil/water separators	Multiple shallow pits were excavated to dispose of liquid wastes (grease from dining facilities and waste oils from oil/water separators) and then covered with fill.
	<p><u>Current Investigative Status:</u> Field investigation work plan was submitted in March 1995. Field screening activities (includes surface and subsurface soil sampling and monitoring well installation) were completed in June 1997. Groundwater sampling was completed in August 1997. The final Technical Memorandum for No Further Action (NFA) was submitted in September 1998.</p>					
5	OU 2	Oil Disposal Area Northwest (100 ft in diameter)	1950s	Oil, fuel	Fuel farms	Shallow, unlined pit where liquid wastes were disposed (petroleum products present)
	<p><u>Interim Action:</u> Interim ROD was signed in September 1994. IRA was initiated in March 1995 for source removal. IRA included removal and disposal of free petroleum product and removal and treatment of contaminated soil using bioremediation. Per partnering team recommendations, the IRA (bioremediation) activities were discontinued in June 1996.</p> <p><u>Current Investigative Status:</u> Remedial Action (RA) reports were submitted in May 1995. Final ROD was submitted in September 1995. The remedial alternative included excavation and treatment of sediment in drainage ditch, on-site treatment of contaminated groundwater, and a restriction on all use of groundwater from the surficial aquifer. Due to discontinuation of the interim action, the ROD was amended. The Amended ROD was issued in January 2000. A Technical Memorandum letter report about the free-product investigation was submitted in September 2000.</p> <p>The remedial actions for soil and sediment were initiated in April 1998. For this effort, approximately 2,100 yd³ of soil were excavated from Site 5 and disposed off site. Approximately 330 yd³ of sediment were excavated from the adjacent drainage ditch and backfilled in the excavated soil area. Previously treated Site 5 soil was used to backfill the remainder of the soil excavation. This effort was completed in July 1998. The final groundwater remedial design for AS was submitted in May 1998. Two groundwater sampling events were conducted to assess the potential of natural attenuation as a remedial alternative. Based on data collected during these sampling events, natural attenuation appears to be a viable remedial alternative at Site 5. The annual summary report for the Year 1 Monitoring Program was completed in September 1999. Recommendations included reducing monitoring to semi-annual events. The Year 2 annual sampling event was conducted in February 2000 and recommended continuation of the semi-annual sampling. The Year 3 first semi-annual groundwater monitoring event was completed in August 2000. The Year 3 annual groundwater sampling event was conducted in January 2001. The next full sampling event will be completed in July 2001. An IRA report is being prepared for the 1st quarter of FY 2002. An OPS Demonstration report is also being prepared for the 1st quarter of FY 2002.</p>					
6	--	Lake Fretwell Rubble Disposal Area (3.5 acres)	1950s- 1984	Inert rubble	Concrete/asphalt from demolition of runway, construction debris, lumber, scrap metal, cut foliage	Rubble was disposed along banks of a low-lying marsh area by public works; some of the rubble has been overlain with soil and sod; additional rubble is uncovered.
	<p><u>Current Investigative Status:</u> Field Investigation Plan was submitted in March 1995. Field screening activities (geophysical surveys, monitoring well installation, surface and subsurface soil sampling, surface water and sediment sampling) were conducted in June 1997. Groundwater sampling was completed in August 1997. The draft Technical Memorandum presenting investigation findings was submitted in May 1998. However, the BCT decided that additional sampling was required. Three additional soil sampling events were conducted between April and July 1999 to delineate soil contaminated with arsenic, total recoverable petroleum hydrocarbons (TRPH), and benzo(a)pyrene. A dig and haul package was completed in August 1999. The Navy excavated and disposed of the contaminated soil in August 1999. The final Technical Memorandum for NFA was issued in July 2000.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 3 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
7	OU 3	Old Fire Fighting Training Area (1/3 acre)	1950s-1975	Waste fuels, oil, solvents, paint, paint strippers	Fuel farm, AIMD, squadrons, public works shops	Burnable liquid wastes were poured onto metal objects (jets) in shallow, unlined pits and ignited for fire fighting training
	<p><u>Current Investigative Status:</u> The ROD was submitted in March 1998. A draft soil and groundwater design package was submitted in May 1998. In September 1998, surface soil sampling in support of the RA was conducted to further delineate TRPH, polynuclear aromatic hydrocarbons (PAH), and inorganic contamination. The remedial action (RA) for soil was conducted in December 1998 and the Construction Completion Report indicated NFA for the soil.</p> <p>The groundwater portion of the design package was implemented in August 1998 and consists of annual groundwater monitoring. Annual groundwater monitoring reports were issued in October 1998 and October 1999. Results from the groundwater sampling conducted in July 2000 indicated the concentration of benzene had decreased below the detection limit and Florida cleanup criteria. The annual report (Year 3) recommended that sampling occur in November 2000. The November 2000 sampling event showed a rebound in the benzene concentration in one well. The BCT decided to sample the one well (8S) quarterly. An air sparging pilot test was conducted at Well 8S in April 2001 after the quarterly sampling event. The next scheduled groundwater sampling event will be in January 2002. An OPS Demonstration report is being prepared for the 1st quarter of FY 2002.</p>					
8	OU 3	Boresite Range/Hazardous Waste Storage Area/Fire Fighting Training (6 acres)	1975-1984	Waste fuels, oil, solvents, paint, paint strippers, lead	Fuel farm, AIMD, squadrons, public works shops	Burnable liquid wastes were poured onto metal objects (jets) in shallow, unlined pits and ignited for fire fighting training. Boresite range was used for machine gun and small arms practice. 55-gallon drums of waste were stored at the site and used as targets for practice.
	<p><u>Current Investigative Status:</u> The ROD was submitted in March 1998. The groundwater remedial design work plan was submitted in June 1998. The Baseline Sampling Event for natural attenuation was conducted in August 1998. The annual summary report for the Year 1 Monitoring Program was completed in July 1999. Recommendations included reducing monitoring to semi-annual events. The second semi-annual sampling event was conducted in February 2000 and recommended continuation of the semiannual sampling. The Year 3 first semi-annual groundwater sampling event was completed in July 2000. A fifth monitoring well was added to the sampling program. The Year 4 first semi-annual groundwater sampling event was conducted in July 2001. The next scheduled sampling event will be in January 2002.</p> <p>In August 1998, surface soil sampling was conducted to further delineate TRPH contamination. The draft soil remedial design, submitted in November 1998, identified excavation of the three pits to the groundwater table, removal of soil exceeding residential criteria to depth of 1 foot, and collection of confirmation samples. Additional sampling was conducted in April 1999 to identify a site-specific protection of groundwater value for TRPH in soil. A dig and haul package was submitted, and soil excavation and disposal related to the TRPH contamination was completed in August 1999. The Source Removal Report was issued in April 2000 and indicated NFA for the soil. An OPS Demonstration report is being prepared for the end of FY 2001.</p>					
9	--	Recent Grease Pits (0.5 acre)	1983-1984	Grease mixed with water	Installation messes	Three shallow pits were used to dispose of kitchen grease; each pit was used until full and then a new pit was excavated
	<p><u>Current Investigative Status:</u> Field investigation work plan was submitted in March 1995. Field screening activities, except for groundwater sampling, were completed in June 1997 (including geophysical survey, hydrological assessment, monitoring well installation, surface and subsurface soil, surface water and sediment sampling). Groundwater sampling was completed in July 1997. A draft Technical Memorandum presenting investigation results and conclusions was submitted in December 1997. The final technical memorandum for NFA was submitted in July 1998.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 4 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
10	OU 4	Rubble Disposal Area (6.5 acres)	1950s- 1960s	Inert Rubble	Building demolition debris, runway debris	Surface disposal area with debris (demolition, roadway, metal); information is limited
	<p><u>Current Investigative Status:</u> The final Remedial Investigation (RI) report was submitted in November 1996. The RI report presented a NFA recommendation with a proposal to prepare an NFA ROD. The Proposed Plan (PP) was submitted in July 1997. Final ROD was submitted in August 1997. One detection of arsenic was observed above its background criterion, and in December 1998, soil sampling was conducted to delineate this area. A dig and haul package was submitted, and soil excavation and disposal related to arsenic contamination were completed in August 1999. An Explanation of Significant Difference was prepared in June 1999. Soil excavation and disposal was completed in September 1999. The Remedial Action Report was issued in April 2000 and indicated NFA for the soil.</p>					
11	OU 6	Golf Course Pesticide Disposal Area	1970s- 1978	Pesticide, fungicide, and herbicide containers, vehicles, metal debris	Golf course maintenance area	Reportedly, between 200 and 400 empty 5-gallon cans that had contained pesticides were buried at the site; a limited number of full containers of pesticides were buried in 1978.
	<p><u>Interim Actions:</u> Final Interim ROD was submitted to the regulatory agencies in August 1994. The IRA was completed in January 1996. The pit was lined with plastic and a fence was placed around the open pit. The remedial action completion report was submitted on October 18, 1996. Revisions to the Remedial Action Report were submitted on May 16, 1997.</p>					
	<p><u>Current Investigative Status:</u> The ROD was finalized and signed in September 1998. The draft design for soil treatment was submitted in August 1998. A soil removal in accordance with the final remedial action occurred in December 1998. During the removal action, pesticide containers were discovered and disposed accordingly. A geophysical investigation was conducted in February 1999 to assess whether additional buried containers remained on site. Based on the anomalies found during this investigation, test pitting was conducted in the second quarter of FY 2000 (January to March 2000). A Soil Remedial Action Report Addendum was issued in August 2000 and indicated NFA for the soil.</p> <p>The remedial design for groundwater was submitted in November 1998. The baseline groundwater sampling event was conducted in December 1998. The annual summary report for the Year 1 Quarterly Monitoring Program was completed in November 1999. Recommendations included reducing monitoring to semi-annual events. The Year 2 sampling events were conducted in August 2000 and January 2001. The Year 2 Annual Groundwater Monitoring Report was completed in December 2000 and recommended that no changes be made in the program. The next sampling event is scheduled for January 2002. An OPS Demonstration report is being prepared for the 1st quarter of FY 2002.</p>					
12	--	Public Works Rubble Disposal Area (0.5 acre)	1970s- 1984	Inert rubble, lumber, concrete, wire, cable, scrap metal, drums	Public works	Majority of rubble has been buried approximately 3 feet below land surface, some rubble is above ground.
	<p><u>Current Investigative Status:</u> Field investigation work plan was submitted March 1995. Field screening activities (geophysical survey, hydrological assessment, monitoring well installation, surface and subsurface soil sampling, groundwater sampling and surface water and sediment sampling) were completed in August 1997. The Technical Memorandum for NFA was submitted in September 1998 and regulatory concurrence was received in October 1998.</p>					
13	--	Day Tank 1-Fuel Spill (1.5 acres)	1981	JP-5 fuel	Day tank	Location of fuel spill in 1981; approximately 500,000 gallons of JP-5 fuel were spilled; approximately 250,000 gallons were recovered.
	<p><u>Current Investigative Status:</u> Transferred to the petroleum program.</p>					
14	OU 5	Blue 5 Ordnance Disposal Area (4.5 acres)	1967-1977	Fuses, 100-pound bombs, large munitions, lulu fuses, other explosive materials	Installation ordnance disposal operations	Ordnance disposal by open detonation or burning
	<p><u>Current Investigative Status:</u> The final RI report was submitted in October 1997. The final Feasibility Study (FS) report and the PP were submitted in March 1998. The ROD was submitted in July 1998. The ROD selected the NFA remedy.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 5 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
15	OU 5	Blue 10 Ordnance Disposal Area (10 acres)	1960s-1977	Small arms, parachute/distress flares, Mark IV signal cartridges, rocket igniters, CADS, 5- and 2.75-inch rockets	Installation ordnance disposal operations	Ordnance disposal by combustion in a chamber with ashes being spread over the site.
<p><u>Current Investigative Status:</u> The final FS was submitted in March 1998. An ecological study was conducted in September 1998. Additional sampling was conducted in FY 1999 to fill in data gaps for lead and PAH contamination. A sampling and analysis program of soil and soil invertebrates was conducted in June 2001 to assist in the development of preliminary remediation goals for the site. Once the remedial goals are identified, a revised FS for soil will be prepared. This will begin during the 2nd quarter of FY 2002. A PP and a ROD will be completed after the FS is finalized. A Technical Memorandum for NFA for groundwater (no additional monitoring) at Site 15 has been completed and ecological sampling to determine PRGs was conducted during the 4th quarter of 2001.</p>						
16	OU 7	AIMD Seepage Pit (40x3x10 ft)	1960-1980	Solvents, heavy metals, acids, blasting grit, paint residue, photo wastes	Building 313, jet engine maintenance shop	Seepage pit used to drain wastewater (containing solvents, paint, grease, metals) generated from Building 313 operations into area soils; RCRA holding tank for wastewater is also located at Site 16; glass bead separator and associated piping also present.
<p><u>Interim Remedial Action:</u> Focused FS and remedial design for the removal of holding tank and impacted soils were issued. Final responsiveness summary and Interim ROD were submitted in March 1994. The removal and closure of the NDI Holding Tank was completed in June 1994. Final NDI Holding Tank Closure Certification and Report was submitted in September 1994.</p> <p><u>Current Investigative Status:</u> The ROD was submitted in August 1996. The remedial design for Site 16 was revised and consisted of remedial actions proposed for the source area and storm sewer system as identified below. An Amended PP and Amended ROD were submitted in the second quarter of FY 1999.</p> <p><u>Storm Sewer System:</u> A pilot-scale Treatability Study work plan for the storm sewer system was submitted in April 1998. The pilot study for the Storm Sewer System was completed in April/May 1998 and a pilot-scale treatability study report was submitted in June 1998. The draft Storm Sewer Remedial Design was submitted in August 1998. A storm sewer investigation was conducted in August 1998 to evaluate the remaining portions of the Storm Sewer System near Site 16. The storm sewer system was repaired in June 1999.</p> <p><u>Source Area:</u> A decision was made based on new information to revise the remedial action to AS of the source and natural attenuation of the plume in the Amended ROD. The pilot-scale soil vapor extraction (SVE) work plan was finalized and implemented in September 1998. The baseline groundwater sampling event was conducted in September 1998. The annual summary report for the Year 1 Monitoring Program was completed in September 1999. The annual report recommended quarterly sampling in the source area and semi-annual sampling of the wells in the plume. The AS/SVE system installation was completed in June 1999, the operation of the system began in late June 1999, and the system was shut down in May 2000. The Year 2 annual sampling event was conducted in April 2000. The Year 2 annual report recommended that the groundwater monitoring program was optimized (reduced analyses and number of monitoring wells). The November 2000 quarterly sampling event showed a rebound of the COCs in the source area. The BCT decided to restart the AS/SVE system. The AS/SVE system was restarted on December 22, 2000. A groundwater sampling event was conducted in January 2001. Based on the results, the AS system was shut down in February 2001 and the sampling frequency was revised to semiannual. The next scheduled sampling event will be completed in January 2002. An IRA/SVE report was completed in June 2001 and recommended the continued monitoring of groundwater to determine if further operation of AS/SVE system is necessary. Monitoring, institutional controls, and 5-Year Reviews will continue until FDEP groundwater contaminant target levels (GCTLs) are achieved. An OPS Demonstration report will be prepared for FY 2003.</p>						

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 6 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
17	OU 2	Oil/Sludge Disposal Pit Southwest (2 acres)	Late 1960s - early 1970s	Waste fuels/oils	Fuel farm	Unlined shallow disposal pit
	<p><u>Interim Remedial Action:</u> Interim ROD was signed in September 1994. An IRA was initiated in February 1995 for source removal of contaminated soil, including removal and on-site treatment. A remedial action completion report was submitted in September 1996.</p> <p><u>Current Investigative Status:</u> The ROD was submitted September 1995. The remedial alternative is intrinsic bioremediation with an aggressive monitoring program. The final remedial design work plan was submitted in January 1997. The first year (4 quarters) of natural attenuation monitoring was completed in June 1998. An annual report was submitted in June 1998 recommending semi-annual monitoring. Semi-annual monitoring is ongoing and the Year 2 annual report was issued in June 1999. The recommendations from the Year 2 annual report included discontinuing the analysis of several COCs and several natural attenuation parameters. The Year 3 annual sampling event was conducted in February 2000 and recommended decreasing the number of wells to be sampled. The 4th annual groundwater sampling event was completed in January 2001. The next scheduled sampling event will be completed in July 2001. An OPS Demonstration report is being prepared for the end of FY 2001.</p>					
18	--	Ammunition Disposal Area (0.1 acre)	1940s - 1950	Ammunition crates, miscellaneous ordnance	Magazine area	Waste material from a nearby magazine area was trucked in and dumped over the site during the 1940s until 1950. Reportedly, all munitions were removed.
	<p><u>Current Investigative Status:</u> Field investigation work plan was submitted in March 1995. Field screening activities (monitoring well installation, surface and subsurface soil, surface water, and sediment sampling) were completed in August 1997. The draft Technical Memorandum for NFA was submitted in March 1998. The final Technical Memorandum for NFA was submitted in October 1998.</p>					
19	--	Rowell Creek Rubble Disposal Area (3 acres)	Section until 1991	Concrete, construction debris, asphalt, wood debris, trash	Construction and operations	Limited information on disposal practices
	<p><u>Current Investigative Status:</u> Field investigation work plan was submitted in March 1995. Field screening activities (records and document search, geophysical surveys, monitoring well installation, surface and subsurface soil, surface water and sediment sampling) were completed in August 1997. The draft Technical Memorandum for NFA was submitted in January 1998. The BCT recommended that the report be finalized after completion of the test pitting activities at the site. A letter report identifying test pit locations was submitted in May 1998. The Technical Memorandum for NFA was submitted in November 1998.</p>					
36	OU 9	Control Tower TCE Plume		Chlorinated solvent, benzene, toluene, ethylbenzene, and xylene (BTEX) plume.	Groundwater plume located south of Building 82, the control tower.	The plume was discovered during the Day Tank 2 groundwater plume investigation. The plume's major contaminants are trichloroethene and BTEX
	<p><u>Current Investigative Status:</u> An RI for Site 36 (performed in conjunction with Site 37) was initiated in November 1998 and concluded in January 1999. The draft RI and FS reports were issued in the third quarter of FY 1999. The final RI Report was completed in August 1999. The remediation of Day Tank 2 groundwater contamination is included in the Site 36 groundwater remediation. The FS and PP were issued in September 2000. The ROD was finalized and signed in June 2001. The final remedial design for the AS system is being prepared for submittal by the end of FY 2001 and the remedial action will begin during the 1st quarter of FY 2002. Also, a long-term monitoring sampling plan for groundwater and the storm sewer was submitted in January 2001. The first two quarterly sampling activities were conducted in January and April 2001. Results from the first two rounds of sampling were presented at the June 2001 BCT meeting. The next scheduled sampling event is in October 2001.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 7 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
37	OU 9	Hangars 13 and 14 DCE Plume		Chlorinated solvent and BTEX plume	Groundwater plume located southeast of Hangars 13 and 14	The plume was discovered as part of the flightline groundwater investigation. Its major contaminants are dichloroethene and BTEX
						<u>Current Investigative Status:</u> An RI for Site 37 (performed in conjunction with Site 36) was initiated in November 1998 and concluded in January 1999. The draft RI and FS reports were issued in the third quarter of FY 1999. The final RI Report was completed in August 1999. The FS and PP were issued in September 2000. The ROD was finalized and signed in June 2001. The final Remedial Design for the AS system is being prepared for submittal by the end of FY 2001 and the remedial action will begin during the 1 st quarter of FY 2002. Also, a long-term monitoring sampling plan for groundwater and the storm sewer was submitted in January 2001. The first two quarterly sampling activities were conducted in January and April 2001. Results from the first two rounds of sampling were presented at the June 2001 BCT meeting. The next scheduled sampling event is in October 2001. Excavation of contaminated soil will occur during the last quarter of FY 2001 under the petroleum program.
21	OU 10	Golf Course Pesticide Mixing Area	1950s to present	Pesticides, TRPH, and arsenic	Golf course maintenance area	Site activities included the storage and maintenance of golf course maintenance equipment, cleaning and rinsing of chemical-dispensing equipment, and preparation of chemical solutions. Empty containers at one time were disposed in a pile on the northwest side of the site. Rinsing took place at one of two places: on the east side of Building 238, and on a concrete pad on the north side of the site. At both locations, rinse water discharged into the ditch along the east side of the site.
						<u>Current Investigative Status:</u> Initial investigation began in 1991. Beginning in 1998, field investigations were conducted to delineate soil and groundwater contamination. Soil contamination has been delineated and a final Action Memorandum for soil removal was issued in April 2001. A soil remedial action was completed during the 3 rd quarter of FY 2001. The groundwater contamination is being addressed in the RI/FS process. The draft RI and FS were submitted for review in February 2001. The final RI and FS reports, the PP and the ROD are being prepared for submittal during the 1 st quarter of FY 2002. Long-term natural attenuation groundwater monitoring (the selected alternative) is scheduled to begin by the end of FY 2001.
25	OU 10	Former Transformer Storage Yard	1953 to 1999	Pesticides, PCBs, and benzo(a)pyrene	Storage of pesticides and the storage of old transformers	Limited information on practices. Site activities included the storage of pesticides and old transformers, operation of the wash rack, and service of equipment.
						<u>Current Investigative Status:</u> Initial investigation began in 1997. Beginning in 1998, field investigations have been conducted to delineate soil and groundwater contamination. The soil contamination has been delineated and a final Action Memorandum for soil removal was issued in April 2001. A soil remedial action was completed during the 3 rd quarter of 2001. The groundwater contamination is being addressed under the RI/FS process. The draft RI and FS reports were submitted for review in February 2001. The final RI and FS reports, the PP, and the ROD are being prepared for submittal during the 1 st quarter of FY 2002. Long-term groundwater monitoring (the selected alternative) is scheduled to begin by the end of FY 2001.
45	OU 11	Facility 11, Steam Generating Plant	1941 to 1999	Benzo(a)pyrene, arsenic, and vanadium	Activities related to steam generation	Limited information on practices at the site. Activities are related to steam generation for the base.
						<u>Current Investigative Status:</u> Initial investigation began in 1995. Beginning in 1998, field investigations have been conducted to delineate soil and groundwater contamination. The soil contamination has been delineated and a final Action Memorandum for soil removal was issued in May 2000. A soil remedial action was conducted in August 2000. The groundwater contamination (metals) is being addressed under the RI/FS process. The draft RI and FS reports were submitted for review in January 2001. A final RI report was completed in June 2001. The final FS report is scheduled for completion during the 2 nd quarter of FY 2002 after a thorough evaluation of potential vanadium treatment processes are completed.

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 8 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
PSC 51	--	Golf Course	1950s to present	Pesticides and metals	Golf course	Limited information on practices. Site activities are an active golf course.
	<p><u>Current Investigative Status:</u> Initial investigation began in April 1999. Field investigations were conducted to delineate soil contamination. The groundwater, surface water, and sediment in the streams and ponds were investigated and a Technical Memorandum for NFA was submitted in November 1999. EPA and the Navy are determining if the presence of pesticides constitute a release under CERCLA and whether future actions should be handled under CERCLA.</p>					
OGC	OU 12	Old Golf Course	1940s to 1950s	Pesticides and arsenic	Golf course	Limited information on practices. Site activities were an active golf course until the 1950s.
	<p><u>Current Investigative Status:</u> Initial investigation began in 1993. Field investigations were conducted between November 1999 and May 2000 to delineate soil contamination at the former tee boxes and greens. A final Action Memorandum for soil removal was submitted in July 2000 and the remedial action took place in August 2000. A Technical Memorandum for NFA was submitted during the 4th quarter of FY 2001. A NFA ROD will be submitted in FY 2002.</p>					
32	OU 12	DRMO Asphalt Storage Yard		PAHs and metals	Hazardous materials storage	Site was used for unpermitted storage of hazardous materials in drums.
	<p><u>Current Investigative Status:</u> Initial investigation began in 1993. A Sampling and Analysis Report (SAR), issued in 1996, indicated that metals detected in surface soil at the site may represent a hazard. Field investigations were conducted between May 1999 and April 2000 to delineate soil contamination. A final Action Memorandum for soil removal was prepared in May 2000 and the remedial action took place in August 2000. A draft Technical Memorandum for NFA was completed in March 2001. However, because contaminated soil remains at the site beneath a paved storage area, a draft Engineering Evaluation/Cost Analysis (EE/CA) Report was submitted during the 4th quarter of FY 2001 to determine whether excavation or groundwater monitoring with land use controls (LUCs) should be the removal action alternative at the site.</p>					
42	OU 12	Former Boiler House / Steam Plant and General Storehouse	1940s to 1960s	PAHs, TRPH, and metals	Steam generation	Limited information on practices since the buildings were all demolished in the late 1950s and early 1960s.
	<p><u>Current Investigative Status:</u> Initial investigation began in 1994. In 1999, a SAOR for the Yellow Water Weapons Area indicated that arsenic, barium and benzo(a)pyrene (BaP) at Site 42 exceeded FDEP SCTLs. Further field investigations were conducted between April 1999 and April 2000 to delineate soil contamination. A final Action Memorandum for soil removal was submitted in January 2001 and the remedial action took place in February and March 2001. A draft Technical Memorandum for NFA is being completed for submittal during the 1st quarter of FY 2002. A NFA ROD will be submitted in FY 2002.</p>					
44	OU 12	Ditch from DRMO to Wastewater Treatment Plant (WWTP)	1942 to 1999	PAHs, PCBs, TRPH, pesticides and metals	Drainage Ditch	USTs were present in the area of the WWTP. Sewage discharges from WWTP occurred. Wash water containing solvents accidentally discharged to ditch at least once.
	<p><u>Current Investigative Status:</u> Initial investigation began in 1993. Field investigations were conducted between June 1999 and April 2000 to delineate soil contamination and evaluate ecological risks from sediment and surface water pathways. An Action Memorandum for soil removal was submitted in June 2000 and the remedial action took place in September 2000. A draft Technical Memorandum for NFA was completed in June 2001. It was determined that ecological risks at the site are negligible. A NFA ROD will be submitted in FY 2002.</p>					
49	OU 5	Skeet Range	1965 to 1998	PAHs and metals	Clay pigeons and lead shot	Recreational skeet shooting
	<p><u>Current Investigative Status:</u> Initial investigation began in 1999. Soil sampling indicated PAH and lead soil contamination. Additional soil sampling from 1999 to 2001 was conducted to delineate the extent of contamination. A draft EE/CA has recently been submitted to evaluate alternatives for site remediation.</p>					

TABLE 1-1

**SITE DESCRIPTION CHART
INSTALLATION RESTORATION PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 9 OF 9**

Site No.	Operable Unit	Site Name/Size	Period of Operation	Waste Type	Sources	Description of Activity
57	OU 9	Flight Line Building 824A	1957 to 1999	BTEX and chlorinated solvents	Unknown	Aircraft ground support
						<u>Current Investigative Status:</u> Initial investigation began in 1997. In 1999, as part of the MB-18 SAOR, contamination of groundwater with PAHs and chlorinated compounds was reported. Additional well installation and groundwater sampling activities to delineate the extent of contamination were conducted in 2000. Because of the proximity of existing Day Tank 1 wells (petroleum program), and because of the presence of some common groundwater contaminants (BTEX components), it was decided in April 2001 that a comprehensive evaluation of groundwater in the entire area was required under the IR program. The RI work plan for this site has been submitted and the field investigation will begin in late September 2001.
58	OU 9	Flight Line Building 312	1957 to 1999	BTEX and chlorinated solvents	UST, oil/water separator, wash rack and paint booth	Aircraft maintenance
						<u>Current Investigative Status:</u> Initial investigation began in 1996 as part of the petroleum program. The SAR reported naphthalene and metals in groundwater and arsenic in sediment in excess of criteria. Resampling of an existing well in 1999 showed naphthalene and dissolved iron in excess of criteria. A SAR Addendum issued in 1999 recommended evaluation of groundwater under the petroleum program. Phase I and Phase II groundwater investigations conducted in 2000 included sampling of new and existing wells and reported exceedances of chlorinated compounds and PAHs. Based on these results, it was decided that the site would be addressed under the IR program. The RI work plan for this site has been submitted and the field investigation will begin in late September 2001.

TABLE 1-2

**SITE DESCRIPTION CHART
PETROLEUM PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 1 OF 5**

Site Name	Site Location	Waste Type	Sources	Description of Activity
Jet Engine Test Cell/Building 334	Adjacent to Building 339	JP-5 Jet Fuel	Two 20,000-gallon asphalt-coated, steel tanks with corrosion-resistant metal piping with cathodic protection installed in 1953 (Tanks 339-TC1 and 339-TC2). One 5,000-gallon steel AST (339-TC3) (removed in 1995).	Past releases have occurred due to tank overfilling. In October 1989, efforts to leak test Tanks TC1 and TC2 failed when inadequate seals were discovered between the manway covers and tank walls.
<p><u>Current Investigative Status:</u> Preliminary Contamination Assessment (CA) was initiated in December 1990 by ABB-ES. U.S. COE conducted a soil investigation in January 1991. The contamination assessment (CA) was completed in 1993 and a Contamination Assessment Report (CAR) Addendum (CARA) was submitted in March 1994. A CARA II was submitted in November 1994. Subsequently, an Alternate Procedures Request (APR) for free-product recovery was submitted on August 4, 1995. The Remedial Action Plan (RAP) submitted on November 22, 1996 was approved by FDEP in February 1997. Monitoring wells and piezometers within the soil excavation area were abandoned in June 1997. A letter report identifying a variation in soil treatment from thermal treatment to biopiles was submitted in July 1997. IRA for soil excavation was completed in September 1997. Soil removal activities took place during the first quarter of FY 1999. Quarterly natural attenuation sampling has been temporarily suspended pending completion of an additional investigation. Additional assessment activities were conducted in May and June 2001 using DPT/mobile laboratory followed by installation of permanent monitoring wells to further delineate the dissolved hydrocarbon plume. Laboratory analytical results from the additional assessment indicate that the downgradient extent of the plume has not been delineated and additional monitoring wells may be required.</p> <p><u>Other Information:</u> Part of Building 339 was demolished and rebuilt in June 1991. About 137.6 tons of soil were sent to Anderson Columbia for incineration. A 200-gallon spill occurred adjacent to Building 339 in July 1995. Soil was excavated and placed in 55-gallon drums.</p>				
Sal Taylor Creek Containment Areas (Dam Sites)	Along Sal Taylor Creek	JP-5 Jet Fuel	JP-5 fuel spill from the North Fuel Farm (NFF) Tank 76E that occurred on February 10, 1991.	The seven dam sites are located along Sal Taylor Creek and emergency response actions were conducted at these sites after the February 10, 1991 spill. Heavy equipment and vacuum trucks were used to recover the fuel from Sal Taylor Creek.
<p><u>Current Investigative Status:</u> This site covers a total of seven areas and includes the Aviation Ordnance (AVORD) Dam Site, the North Containment Pond Site, the AVORD Perimeter Road Site, the Gate 10 Dam Site, the Alpha Dam Site, the Possum Dam Site, and the Gate 14 Dam Site. A CA was conducted in 1991 and 1994. The field investigation included soil borings, surface water and sediment sampling, and monitoring well installation. A CAR was submitted in July 1994. Based on FDEP comments, further investigations were conducted in 1995. The investigations included toxicity assessment and surface water and sediment sampling. A CARA was submitted in March 1996 and approved by FDEP in May 1996. Per BCT recommendations, sediment samples were collected for toxicity testing in December 1996. Samples were collected from the dam sites where biomonitoring or remediation was recommended in the CARA. Toxicity testing results were submitted in February 1997. A CAR addendum recommending NFA at all dam sites, except Possum Dam, was submitted on May 19, 1997. An additional sample was collected at the Possum Dam site in December 1997. A CAR addendum recommending NFA at Possum Dam was submitted in February 1998.</p>				
103 rd Street Pipeline	Intersection of 103rd and Ave. A	Type JP-5 Jet fuel	A "pinhole" leak in the 8-inch pipeline conveying fuel from NAS Jacksonville to NAS Cecil Field was discovered and repaired in the Spring of 1997.	Following discovery of the release, an IRA was performed to remove petroleum impacted soils and to repair the pipeline. The pipeline was then taken out of service. In the spring of 1998, a site assessment was initiated.
<p><u>Current Investigative Status:</u> Investigation activities were conducted from September to December 1998 to delineate free product and a Site Assessment Report (SAR) was submitted in February 1999. A RAP was submitted in August 1999 recommending AS/SVE to address soil and groundwater plumes. The installation of the AS/SVE system was completed in the third quarter of FY 2000 and the system began operation in June 2000.</p>				

TABLE 1-2

**SITE DESCRIPTION CHART
PETROLEUM PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 2 OF 5**

Site Name	Site Location	Waste Type	Sources	Description of Activity
JP-5 Spill Area	Adjacent to Tank 76-E, northeast corner of NFF	JP-5 Jet Fuel	February 10, 1991 JP-5 fuel spill	On February 10, 1991, JP-5 fuel overflowed from Tank 76-E. The fuel flowed down the slope on the east side of the earth-mounded tank into a small ditch that discharges into Sal Taylor Creek.
<p><u>Current Investigative Status:</u> A preliminary CA was conducted in 1991 and a CA was conducted from May 27 through June 5, 1992. The investigation included soil borings and monitoring well installation and the CAR was submitted in July 1994. Based on FDEP comments on the CAR, further investigations were conducted in 1995. A CARA, submitted in March 1996, was approved by FDEP in May 1996. Recommendations for remedial actions were included in the RAP for the NFF site. Supplemental samples were collected in September 1997, and a CAR letter report was submitted in November 1997.</p> <p><u>Other Information:</u> From September 1995 through January 1996, an IRA was conducted by Bechtel. The IRA included removal of about 2,750 cubic yards of contaminated soil (>1000 ppm) from the site. Additional soil removal activities were performed in July and August 1999.</p>				
South Fuel Farm	Facility 43, south of intersection of 2nd street and "A" Avenue	JP-5 Jet Fuel	Several tanks that were removed in the 1990s.	Location of several ASTs, USTs, and EMTs. All ASTs were removed in 1995 and all USTs and EMTs (except Tank 342-DT) were removed in July 1994.
<p><u>Current Investigative Status:</u> CA was completed in December 1991 and CAR was submitted in July 1992. Upon review of CAR, FDEP requested additional investigation at this site. Supplemental investigation was completed in July 1995 and CARA was submitted in January 1996. The CARA was approved in April 1996. A RAP addendum submitted on October 28, 1996 was approved by FDEP in February 1997. The remedial system (biosparging) was installed in February 1998 and system start-up activities were completed in March 1998. The remedial system is in operation.</p>				
Truck Stand Site	Loop road south of NFF	JP-5 Jet Fuel	Used as loading station for the flightline refueling tank trucks. The site consists of a control building, a pumping station, asphalt and concrete parking area, and a retention pond.	Probable spills and soil staining
<p><u>Current Investigative Status:</u> A preliminary CA was conducted in 1990. A CA was completed in 1991 and CAR was submitted in May 1992. Subsequently, CARA was submitted in July 1994. Upon review of CARA, FDEP recommended additional investigation that included monitoring well installation, collection of groundwater samples, and advancement of soil borings. CARA was submitted to FDEP in March 1996. The CARA II was approved by FDEP in April 1996. The Monitoring Only Plan (MOP), submitted on December 6, 1996, was approved in February 1997. The 1st, 2nd, 3rd, and 4th quarter sampling events were completed. A letter report presenting the sampling results for the 1st, 2nd, and 3rd quarter sampling was submitted. The annual monitoring report was submitted in June 1998. Monitoring activities have been changed to semi-annual events. The first semi-annual event was conducted and associated report was submitted in October 1998. Additional contaminated soil was removed in August 2000 and a sampling event was performed in March 2000. The September 2000 semi-annual groundwater sampling event was postponed because several monitoring wells were destroyed during the source removal activities.</p> <p><u>Other Information:</u> An IRA to remove soils saturated with free product was completed in May 1996. Approximately 1,000 cubic yards of soil were excavated. A RA report was submitted in June 1996.</p>				
Sal Taylor Creek Bank Sites	Along Sal Taylor Creek	JP-5 Jet Fuel	February 1991 JP-5 fuel spill	Activities were conducted after the fuel spill.
<p><u>Current Investigative Status:</u> Nine locations along the banks of Sal Taylor Creek were investigated to determine extent of soil and groundwater contamination due to the 1991 fuel spill. Results of the 1992-93 investigation were presented in the July 1994 CAR. Per FDEP recommendations, additional investigations were completed in September 1995. The CARA submitted in March 1996 was approved by FDEP in April 1996. The CARA recommended natural biodegradation for the remedial action at these sites. Temporary wells were installed in December 1996 at the two locations recommended by FDEP. Groundwater samples were collected from these wells in January 1997. A CARA presenting the groundwater sampling results from the temporary wells, along with a recommendation for NFA, was submitted on June 16, 1997. The NFA recommendation was approved by FDEP.</p>				

TABLE 1-2

**SITE DESCRIPTION CHART
PETROLEUM PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 3 OF 5**

Site Name	Site Location	Waste Type	Sources	Description of Activity
Day Tank 1	Northeast of Jet Road	JP-5 Jet Fuel	200,000-gallon interior-lined asphalt-coated steel tank containing JP-5. Tank was installed in 1956.	Location of fuel spill in 1981; approximately 497,000 gallons of JP-5 fuel were spilled due to overflow; approximately 250,000 gallons were recovered.
<p><u>Current Investigative Status:</u> Geraghty and Miller conducted a preliminary CA in 1981. CA was initiated by ABB-ES in December 1990. The CA was completed in 1993 and a CAR addendum was submitted to FDEP in December 1993. A RAP was submitted to FDEP in May 1994. The RAP was not approved by FDEP. Consequently, an APR was submitted to FDEP in August 1995 to recover free product. The APR was approved in September 1995. Per FDEP recommendation, five additional wells were installed and sampled in September 1995. The revised RAP was submitted in January 1997. During the June 3, 1997 BCT meeting, the partnering team requested a letter memorandum presenting a phased approach for the remedial action. The letter memorandum was submitted in July 1997. Natural attenuation sampling took place during the second quarter of FY 1999. Natural attenuation sampling was subsequently discontinued. Day Tank 1 was removed in December 1999 and the excavation of the soil mound occurred in December 1999 and January 2000. Semi-annual contaminant monitoring only is ongoing. Groundwater was sampled in July 2000 and January 2001.</p>				
North Fuel Farm Area	Northeast corner of A Avenue and Loop road	JP-5 Fuel	Six 595,000-gallon, interior-lined, asphalt-coated, steel, earth-mounded tanks (76, 76A through 76E). Tanks 76 and 76A were installed in 1952 and remaining tanks were installed in 1954. In 1987, all tanks were relined and overflow protection was installed. In addition, tank 76 was equipped with automatic shut-off system. Tank 76E was taken out of service in 1991.	22,772-gallon spill on August 3, 1987; 913,000-gallon spill on February 10, 1991; and 1,800-gallon spill on November 28, 1993
<p><u>Initial Remedial Action:</u> Completed installation of a catalytic oxidizer at the NFF site. Also installed 15 extraction wells. Nine of these extraction wells were connected to the bioslurper unit. Quarterly groundwater sampling was completed during this reporting period. Continued free-product recovery activities. The bioslurper system was shut down in April 1998, but the groundwater sumps are being operated.</p>				
<p><u>Current Investigative Status:</u> CA was completed in 1991. The CAR was submitted in June 1992. Supplemental investigation was completed in 1993/94. Field work was conducted in April 1994 to investigate the 1,800-gallon spill. In July 1994, FDEP recommended additional investigation that was completed in 1995. CARA was submitted in April 1996. Subsequently, the CARA was approved by FDEP. Supplemental assessment recommended by the BCT was completed in November 1996. The RAP and the revised CAR addendum were submitted in January 1997. FDEP comments for the NFF remedial action plan were reviewed at the June 1997 BCT meeting. Supplemental soil samples were collected in September 1997 and the results were presented in a RAP letter memorandum submitted in November 1997. Additional soil samples for Kerosene Analytical Group (KAG) parameters were collected in April 1998. The BCT recommended that a pilot study be conducted to evaluate recirculation wells as a viable alternative for groundwater treatment. The 1999 recirculation well pilot-scale study showed difficulties in operation of the system. The technology was eliminated in favor of air sparging. A Remedial Action Plan Addendum (RAPA) was submitted in August 1999. This addendum also describes the removal of the tanks, earth mound, and soil beneath the tanks. Natural attenuation sampling took place during the second quarter of FY 1999. Natural attenuation sampling was subsequently discontinued. Semi-annual contaminant monitoring only has been conducted through July 2000. This monitoring has been suspended until the source removal action has been completed. The source removal remedial actions began in the third quarter of FY 2000 and were completed in mid-February 2001. Supplemental assessment activities were initiated in July 2001. These activities included the use of DPT/membrane interface probe (MIP) technology, followed by installation of permanent monitoring wells to evaluate the current conditions and impact of the source removal activities recently conducted at the site.</p>				
Tank 199	Building 199, Southeast corner of C Avenue and 6th Street	Heating oil	2,000-gallon underground heating oil tank	Leaking UST
<p><u>Current Investigative Status:</u> A CA plan was prepared in August 1996. The CA was initiated in September 1996 and the field program was completed in December 1996. The field program included soil borings, well installation, groundwater sampling, aquifer testing, and elevation survey. The CAR was submitted in March 1997. Additional soil samples were collected in September 1997, and the results were presented in a CAR memorandum submitted in November 1997. Soil samples for KAG analysis were collected in March 1998. Soil removal activities took place during the first quarter of FY 1999. Natural attenuation monitoring began in July 1999 on a semi-annual basis and was changed to annual after the February 2000 event. Monitoring was performed in January 2001.</p>				

TABLE 1-2

**SITE DESCRIPTION CHART
PETROLEUM PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 4 OF 5**

Site Name	Site Location	Waste Type	Sources	Description of Activity
Day Tank 2	Facility 342-DT, south of intersection of 2nd street and "A" Avenue	JP-5 fuel	200,000-gallon earth mounded, interior-lined, asphalt-coated, steel tank.	Several USTs and ASTs were located adjacent to the Day Tank 2 facility. In October 1996, free petroleum product was observed in a piezometer located south of Day Tank 2. The release was believed to have been from the tank or associated piping. Approximately 29,000 gallons of free product were recovered. Day Tank 2 was taken out of operation in October 1996 and removed in 1997.
<u>Initial Remedial Action:</u> Day Tank 2 was decommissioned in 1996 and was removed in August 1997				
<u>Current Investigative Status:</u> A CA plan was submitted in June 1997. The field investigation at Day Tank 2 that included installation of several monitoring wells, DPT groundwater screening points, soil borings, and soil sampling in March 1998. SAR was completed in July 1998. A source removal plan was submitted in October 1998 and the remedial action was conducted in November 1998. Monitoring wells that were destroyed during the IRA were replaced and sampled in April 1999. A report describing the analytical results was completed in May 1999. Groundwater contamination will be addressed during the OU 9, Sites 36/37 RI/FS (see Table 3-1).				
Tank 46 (Includes 46R, 46D, 46SUL, and 46UL)	Building 46 across D Avenue from the Bachelor Officers Quarters	Regular and unleaded gasoline and diesel fuel	A total of eight tanks: - four 2,000-gallon tanks - two 10,000-gallon tanks - two 6,000-gallon tanks	Leaking USTs
<u>Current Investigative Status:</u> A RAP was submitted in March 1999. This RAP included the design of an AS/SVE System for the remediation of contaminated soil and groundwater. The RAP was revised to use a nutrient-enhanced biosparging system to remediate the source area and plume in June 2000. Installation of the remediation system was completed in January 2001 and the system is in operation.				
Tank 9L1 and 9L2	Building 9 near the corner of B Avenue and 3 rd Street	Gasoline	Two tanks, each 1,250 gallons each	Leaking USTs
<u>Current Investigative Status:</u> A RAP was submitted in February 1999. This remedial action plan included the design of an AS/SVE System for the remediation of contaminated soil and groundwater. The remedial action plan was revised to use a nutrient-enhanced biosparging system to remediate the source area and plume in June 2000. Installation of the remediation system was completed in January 2001 and the system is in operation.				
312 O/W	North side of Building 312 (Corrosion Control Hangar)	Used oil group constituents	One 900 gallon oil/water separator tank	Leaking UST and/or piping
<u>Current Investigative Status:</u> A confirmatory sampling investigation of soil and groundwater was initiated in July 1998. A CSR was submitted in 1999. The CSR indicated that the site had been impacted by used oil group constituents. A site assessment using DPT/mobile laboratory screening, followed by installation of permanent monitoring wells is scheduled.				
824 O/W	South side of Building 824 (Avionics Shop)	Used oil group constituents	Oil/water separator (capacity unknown)	Leaking UST and/or piping
<u>Current Investigative Status:</u> A confirmatory sampling investigation was initiated in September 1998. A Confirmatory Sampling Report (CSR) was submitted in 1999. The CSR indicated that the site had been impacted by used oil group constituents. A site assessment using DPT/mobile laboratory screening, followed by the installation of permanent monitoring wells is scheduled.				

TABLE 1-2

**SITE DESCRIPTION CHART
PETROLEUM PROGRAM
NAS CECIL FIELD, JACKSONVILLE, FLORIDA
PAGE 5 OF 5**

Site Name	Site Location	Waste Type	Sources	Description of Activity
NS Apron	East of Building 815 on eastern edge of north-south flightline apron			
<p><u>Current Investigative Status:</u> Earlier investigations indicated that VOCs were present in the groundwater at concentrations that exceeded FDEP GCTLs. Additional assessment activities conducted between November 1999 and November 2000 confirmed that VOCs were present in the groundwater at concentrations that exceeded GCTLs. A SAR was submitted recommending implementation of natural attenuation monitoring. The FDEP issued a Natural Attenuation Monitoring Plan Approval Order in March 2001. The first quarterly groundwater monitoring event was conducted in May 2001. The first quarterly groundwater monitoring report is in preparation.</p>				
BP Wells	Southeast of Building 880 on western edge of the north-south flightline apron			
<p><u>Current Investigative Status:</u> A groundwater investigation was conducted in 1999. The results from the 1999 investigation indicated that COCs in groundwater exceeded GCTLs in two monitoring wells. Additional assessment activities were conducted in February 2000. A SAR was submitted in August 2000. The SAR indicated that the groundwater had been impacted by VOAs. In response to the SAR, the FDEP issued a Natural Attenuation Monitoring Plan Approval Order. The first semi-annual monitoring event was conducted in April 2001. The first semi-annual monitoring report is in preparation. The second semi-annual monitoring event is scheduled for October 2001.</p>				

protocols for sites being investigated under the petroleum program. Based on reuse, each tank will be assessed and investigated as funding becomes available. After completion of the Phase I petroleum program investigation, some sites may require a Contamination Assessment (CA) to be followed by a Remedial Action (RA) plan and then RA. The partnering team will evaluate recommendations provided by the consultants and then evaluate the need for further investigation and/or other efforts required at these sites.

1.4 BASE REALIGNMENT AND CLOSURE PROGRAM

Over 200 parcels of land were investigated under the BRAC program. Environmental issues or concerns at the BRAC sites have been identified in the Environmental Baseline Survey (EBS) (ABB-ES, 1994). The parcels have been color coded to identify those available for transfer or that need further investigation and remediation. Environmental investigations and remediation have been conducted at many of the BRAC sites to date. However, due to the large number of sites and relatively short duration of the investigation report preparation and review process, a detailed current status of the BRAC sites in a form of a table will not be included in this SMP.

1.5 SCHEDULE

The SMP schedule presents IRP, petroleum program, and BRAC Program deliverables. Submittal dates to the FFA parties for IRP activities are presented in Appendix A, petroleum program activities are presented in Appendix B, and BRAC Program activities are presented in Appendix C. These schedules present past and proposed activities for FYs 2000 through 2003. As part of the SMP, the FFA parties will meet regularly to assess the progress. The schedules will be used as a baseline schedule for FY 2002 activities. Schedule impacts will be noted in the baseline schedule and presented in the text of the quarterly progress reports. Potential schedule delays will be discussed at the monthly partnering team meetings.

APPENDIX A

**INSTALLATION RESTORATION PROGRAM
SCHEDULE**

INSTALLATION RESTORATION PROGRAM SCHEDULE - NAS CECIL FIELD - JANUARY 2002

SWMU	Task Name	Duration	Start	Finish	2000													2001													2002													2003												
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
	OPERABLE UNIT 1	2168 days	Mon 9/15/97	Fri 8/22/03																																																				
1 & 2	SITE 1 (Old Landfill) & SITE 2 (New Landfill)	2168 days	Mon 9/15/97	Fri 8/22/03																																																				
	Regulatory Review	53 days	Sat 8/14/99	Tue 10/5/99																																																				
	Prepare Final Long-Term Monitoring Report	184 days	Wed 10/6/99	Thu 4/6/00																																																				
	Submit Final Long-Term Monitoring Report	0 days	Thu 4/6/00	Thu 4/6/00																																																				
	Long-Term Monitoring (Third-Annual)	3 days	Mon 4/24/00	Wed 4/26/00																																																				
	Prepare Draft Long-Term Monitoring Report	89 days	Thu 4/27/00	Mon 7/24/00																																																				
	Submit Draft Long-Term Monitoring Report	0 days	Mon 7/24/00	Mon 7/24/00																																																				
	Regulatory Review	63 days	Tue 7/25/00	Mon 9/25/00																																																				
	Prepare Final Long-Term Monitoring Report	66 days	Tue 9/26/00	Thu 11/30/00																																																				
	Submit Final Long-Term Monitoring Report	0 days	Thu 11/30/00	Thu 11/30/00																																																				
	Long-Term Monitoring (Fourth-Annual)	4 days	Tue 4/17/01	Fri 4/20/01																																																				
	Prepare Draft Long-Term Monitoring Report	100 days	Mon 4/23/01	Tue 7/31/01																																																				
	Submit Draft Long-Term Monitoring Report	0 days	Tue 7/31/01	Tue 7/31/01																																																				
	Regulatory Review (FDEP Review)	73 days	Wed 8/1/01	Fri 10/12/01																																																				
	Prepare Final Long-Term Monitoring Report	19 days	Mon 10/15/01	Fri 11/2/01																																																				
	Submit Final Long-Term Monitoring Report	0 days	Fri 11/2/01	Fri 11/2/01																																																				
	Long-Term Monitoring (Fifth-Annual)	2 days	Thu 4/11/02	Fri 4/12/02																																																				
	Prepare Draft Long-Term Monitoring Report	58 days	Mon 4/15/02	Tue 6/11/02																																																				
	Submit Draft Long-Term Monitoring Report	0 days	Tue 6/11/02	Tue 6/11/02																																																				
	Regulatory Review	45 days	Wed 6/12/02	Fri 7/26/02																																																				
	Prepare Final Long-Term Monitoring Report	16 days	Mon 7/29/02	Tue 8/13/02																																																				
	Submit Final Long-Term Monitoring Report	0 days	Tue 8/13/02	Tue 8/13/02																																																				
	Long-Term Monitoring (Sixth-Annual)	2 days	Thu 4/17/03	Fri 4/18/03																																																				
	Prepare Draft Long-Term Monitoring Report	61 days	Mon 4/21/03	Fri 6/20/03																																																				
	Submit Draft Long-Term Monitoring Report	0 days	Fri 6/20/03	Fri 6/20/03																																																				
	Regulatory Review	45 days	Mon 6/23/03	Wed 8/6/03																																																				
	Prepare Final Long-Term Monitoring Report	16 days	Thu 8/7/03	Fri 8/22/03																																																				
	Submit Final Long-Term Monitoring Report	0 days	Fri 8/22/03	Fri 8/22/03																																																				
	Prepare Draft OPS	286 days	Fri 9/1/00	Wed 6/13/01																																																				
	Submit Draft OPS	0 days	Wed 6/13/01	Wed 6/13/01																																																				
	Regulatory Review and Comment Resolution	252 days	Thu 6/14/01	Wed 2/20/02																																																				
	Prepare Final OPS	30 days	Thu 2/21/02	Fri 3/22/02																																																				
	Submit Final OPS	0 days	Fri 3/22/02	Fri 3/22/02																																																				
	OPERABLE UNIT 2	2310 days	Thu 5/15/97	Wed 9/10/03																																																				
5	SITE 5 (Old Disposal Area Northwest)	2291 days	Tue 6/3/97	Wed 9/10/03																																																				
	Groundwater Design	2078 days	Fri 1/2/98	Wed 9/10/03																																																				
	Prepare GW Sampling Report	30 days	Sat 9/25/99	Sun 10/24/99																																																				
	Submit GW Report	0 days	Sun 10/24/99	Sun 10/24/99																																																				
	Groundwater Sampling (Second Semi-Annual-Year 2)	5 days	Fri 2/18/00	Tue 2/22/00																																																				
	Prepare Draft Annual GW Sampling Report	30 days	Fri 3/24/00	Sat 4/22/00																																																				
	Submit Draft Annual GW Report	0 days	Sat 4/22/00	Sat 4/22/00																																																				
	Regulatory Review	65 days	Sun 4/23/00	Mon 6/26/00																																																				
	Prepare Final Annual GW Report	30 days	Tue 6/27/00	Wed 7/26/00																																																				
	Submit Final Annual GW Report	0 days	Wed 7/26/00	Wed 7/26/00																																																				
	Groundwater Sampling (First Semi-Annual-Year 3)	2 days	Thu 8/3/00	Fri 8/4/00																																																				

Project: IR-0101
Date: Tue 10/30/01

Draft Document ▼ Final Document ▲ Remedial Action ◆

INSTALLATION RESTORATION PROGRAM SCHEDULE - NAS CECIL FIELD - JANUARY 2002

SWMU	Task Name	Duration	Start	Finish	2000													2001													2002													2003												
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
58 & 59	SITE 57 (Building 824A) & 58 (Building 312)	1142 days	Fri 6/15/01	Fri 7/30/04																																																				
	Remedial Investigation Final Work Plan	63 days	Fri 6/15/01	Thu 8/16/01																																																				
	Field Investigation	24 days	Mon 9/10/01	Wed 10/3/01																																																				
	Prepare Draft RI	121 days	Thu 10/4/01	Fri 2/1/02																																																				
	Submit Draft RI	0 days	Fri 2/1/02	Fri 2/1/02																																																				
	Regulatory Review	45 days	Mon 2/4/02	Wed 3/20/02																																																				
	Prepare Final RI	41 days	Thu 3/21/02	Tue 4/30/02																																																				
	Submit Final RI	0 days	Tue 4/30/02	Tue 4/30/02																																																				
	Prepare Draft FS	75 days	Mon 12/17/01	Fri 3/1/02																																																				
	Submit Draft FS	0 days	Fri 3/1/02	Fri 3/1/02																																																				
	Regulatory Review	45 days	Mon 3/4/02	Wed 4/17/02																																																				
	Prepare Final FS	43 days	Thu 4/18/02	Thu 5/30/02																																																				
	Submit Final FS	0 days	Thu 5/30/02	Thu 5/30/02																																																				
	Prepare Draft PP	59 days	Mon 3/18/02	Wed 5/15/02																																																				
	Submit Draft PP	0 days	Wed 5/15/02	Wed 5/15/02																																																				
	Regulatory Review	47 days	Thu 5/16/02	Mon 7/1/02																																																				
	Prepare Final PP	15 days	Tue 7/2/02	Tue 7/16/02																																																				
	Submit Final PP	0 days	Tue 7/16/02	Tue 7/16/02																																																				
	Public Comment Period	30 days	Tue 7/2/02	Wed 7/31/02																																																				
	Prepare Draft ROD	30 days	Thu 5/16/02	Fri 6/14/02																																																				
	Submit Draft ROD	0 days	Fri 6/14/02	Fri 6/14/02																																																				
	Regulatory Review	45 days	Mon 6/17/02	Wed 7/31/02																																																				
	Prepare Final ROD	62 days	Thu 8/1/02	Tue 10/1/02																																																				
	Submit Final ROD	0 days	Tue 10/1/02	Tue 10/1/02																																																				
	Prepare Draft Design	45 days	Mon 6/17/02	Wed 7/31/02																																																				
	Submit Draft Design	0 days	Wed 7/31/02	Wed 7/31/02																																																				
	Regulatory Review	47 days	Thu 8/1/02	Mon 9/16/02																																																				
	Prepare Final Design	45 days	Tue 9/17/02	Thu 10/31/02																																																				
	Submit Final Design	0 days	Thu 10/31/02	Thu 10/31/02																																																				
	Remedial Action	60 days	Mon 12/2/02	Thu 1/30/03																																																				
	Interim Remedial Action Report	72 days	Mon 2/3/03	Tue 4/15/03																																																				
	Prepare Draft OPS	75 days	Mon 3/1/04	Fri 5/14/04																																																				
	Submit Draft OPS	0 days	Fri 5/14/04	Fri 5/14/04																																																				
	Regulatory Review	45 days	Mon 5/17/04	Wed 6/30/04																																																				
	Prepare Final OPS	30 days	Thu 7/1/04	Fri 7/30/04																																																				
	Submit Final OPS	0 days	Fri 7/30/04	Fri 7/30/04																																																				
	OPERABLE UNIT 10	1607 days	Tue 4/13/99	Fri 9/5/03																																																				
21	Site/PSC 21 (Golf Course Pesticide Mixing Area)	1605 days	Thu 4/15/99	Fri 9/5/03																																																				
	Field Work	458 days	Sun 5/2/99	Tue 8/1/00																																																				
	Submit Results to BCT	0 days	Thu 8/24/00	Thu 8/24/00																																																				
	Prepare Action Memorandum	356 days	Thu 4/13/00	Tue 4/3/01																																																				
	Submit Action Memorandum	0 days	Tue 4/3/01	Tue 4/3/01																																																				
	Dig and Haul	61 days	Mon 4/16/01	Fri 6/15/01																																																				
	Construction Completion Report	0 days	Fri 9/14/01	Fri 9/14/01																																																				
	Prepare Draft RI	238 days	Sat 6/24/00	Fri 2/16/01																																																				
	Submit Draft RI	0 days	Fri 2/16/01	Fri 2/16/01																																																				

Project: IR-0101
Date: Tue 10/30/01

Draft Document ▼ Final Document ▲ Remedial Action ◆

APPENDIX B

**PETROLEUM PROGRAM
SCHEDULE**

APPENDIX C

**BASE REALIGNMENT AND CLOSURE PROGRAM
SCHEDULE**

BRAC PROGRAM SCHEDULE - NAS CECIL FIELD - JANUARY 2002

SWMU	Facility	Task Name	Duration	Start	Finish	2000												2001												2002												2003											
						O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
		Submit SAO	0 days	Tue 11/23/99	Tue 11/23/99	◆ 11/23																																															
		Field Investigation	281 days	Fri 12/15/00	Fri 9/21/01	[Task Bar]																																															
		Submit CCR	0 days	Fri 9/28/01	Fri 9/28/01	◆ 9/28																																															
		Prepare SAR	50 days	Fri 9/28/01	Fri 11/16/01	[Task Bar]																																															
		Submit SAR	0 days	Fri 11/16/01	Fri 11/16/01	◆ 11/16																																															
104 & 254	616	STANDBY GENERATOR BUILDING / TANK G616	1658 days	Tue 2/6/96	Mon 8/21/00	[Summary Bar]																																															
		Submit Draft SAR	0 days	Sun 5/21/00	Sun 5/21/00	◆ 5/21																																															
		Submit Final SAR	0 days	Mon 8/21/00	Mon 8/21/00	◆ 8/21																																															
136	621LS	LIFT STATION	1609 days	Fri 3/1/96	Thu 7/27/00	[Summary Bar]																																															
		Submit SARA	0 days	Thu 7/27/00	Thu 7/27/00	◆ 7/27																																															
	631	WATER TANK	616 days	Fri 11/20/98	Thu 7/27/00	[Summary Bar] SAR needed for Lead Based Paint																																															
		Prepare Draft SAR	60 days	Fri 4/28/00	Mon 6/26/00	[Task Bar]																																															
		Submit Draft SAR	0 days	Mon 6/26/00	Mon 6/26/00	◆ 6/26																																															
		Regulatory Review	15 days	Tue 6/27/00	Tue 7/11/00	[Task Bar]																																															
		Prepare Final SAR	16 days	Wed 7/12/00	Thu 7/27/00	[Task Bar]																																															
		Submit Final SAR	0 days	Thu 7/27/00	Thu 7/27/00	◆ 7/27																																															
	635	RAILROAD LOADING DOCK	850 days	Fri 6/2/00	Mon 9/30/02	[Summary Bar]																																															
		Investigation	394 days	Fri 6/2/00	Sat 6/30/01	[Task Bar]																																															
		Submit Dig and Haul	0 days	Thu 1/31/02	Thu 1/31/02	◆ 1/31																																															
		Submit CCR	0 days	Sun 6/30/02	Sun 6/30/02	◆ 6/30																																															
		Submit SAR	0 days	Mon 9/30/02	Mon 9/30/02	◆ 9/30																																															
256	647	ENVIRONMENTAL DEPT. STORAGE FACILITY	695 days	Wed 9/2/98	Thu 7/27/00	[Summary Bar]																																															
		Dig and Haul	2 days	Thu 12/2/99	Fri 12/3/99	[Task Bar]																																															
		Construction Completion Report	70 days	Sat 12/4/99	Fri 2/11/00	[Task Bar]																																															
		Prepare SAR	167 days	Sat 2/12/00	Thu 7/27/00	[Task Bar]																																															
		Submit SAR	0 days	Thu 7/27/00	Thu 7/27/00	◆ 7/27																																															
180	815	HANGAR - Incorporated into PSC 56	2029 days	Wed 2/1/95	Tue 8/22/00	[Summary Bar]																																															
		Submit CCR for Transformer	0 days	Fri 7/14/00	Fri 7/14/00	◆ 7/14																																															
		Submit SAR for Transformer	0 days	Tue 8/22/00	Tue 8/22/00	◆ 8/22																																															
258	817	MOTOR GENERATOR BUILDING	2022 days	Wed 2/1/95	Mon 8/14/00	[Summary Bar]																																															
		Dig and Haul	1 day	Thu 1/27/00	Thu 1/27/00	[Task Bar]																																															
		Construction Completion Report	170 days	Fri 1/28/00	Sat 7/15/00	[Task Bar]																																															
		Prepare NFA SAR	30 days	Sun 7/16/00	Mon 8/14/00	[Task Bar]																																															
		Submit NFA SAR	0 days	Mon 8/14/00	Mon 8/14/00	◆ 8/14																																															
142	824A	AIRCRAFT GROUND SUPPORT - Incorporated into Site 57 (OU 9)	2221 days	Sun 1/1/95	Tue 1/30/01	[Summary Bar]																																															
		Investigation	180 days	Wed 6/28/00	Sun 12/24/00	[Task Bar]																																															

Project: BRAC-0101
Date: Mon 10/29/01

Summary [Summary Bar] Task [Task Bar] Progress [Progress Bar] Milestone [Milestone]

