

N00204.AR.004561  
NAS PENSACOLA  
5090.3a

LETTER REGARDING U S NAVY REQUEST FOR EXTENSION OF CALENDAR YEAR 2012  
FOR THE SITE MANAGEMENT PLAN EXTENSION NUMBER 2013-11 NAS PENSACOLA FL  
8/7/2013  
NAVFAC SOUTHEAST



**DEPARTMENT OF THE NAVY**  
Naval Facilities Engineering Command Southeast  
Jacksonville, FL 32212-0030

**Memorandum for the file**

**Date:** August 7, 2013

**Subject:** Extension of Calendar Year 2012 NAS Pensacola Site Management Plan (SMP)  
Deadlines, Extension Number 2013-11

**From:** Patty Marajh-Whittemore, Navy  
David Grabka, FDEP  
Tim Woolheater, USEPA Region 4

**To:** File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2012 Final SMP.

1. **OU/SITE Number & Description :** Operable Unit (OU) 18, Site 43 Demolition Debris Disposal Area
2. **Deadline or schedule being extended:** Submittal of the Draft Remedial Action Completion Report (RACR).
3. **Length of extension/new deadline:** 32-day extension for submittal of the Draft RACR from August 16, 2013 to September 17, 2013.
4. **Good Cause**
  - ☐ Force Majeure
  - ☐ Another Parties Failure
  - ☐ Dispute Resolution
  - ☒ Delay caused by extension granted for other deadline
  - ☒ Events or series of events mutually agreed to by the Parties
5. **Brief description/Explanation of cause:**

The Navy had previously requested an extension for the deadline to submit the Draft Remedial

---

Action Completion Report (RACR) for OU18, Site 43 in a Memo to File dated July 23, 2013 indicating a submittal date of August 16, 2013.

The fieldwork for remedial action was completed by the Navy's remedial action contractor on July 18, 2013 and the Navy's remedial action contractor has indicated that they need additional time to finalize the RACR. The internal draft of this document requires Navy review and incorporation of Navy comments by the remedial action contractor. These tasks will require another extension to the current deadline for submittal of the Draft RACR. Additionally, the Navy internal review timeframes are being impacted by the furloughs being currently implemented by the Department of Defense.

Based on the above factors, an extension for the Draft RACR submittal date from August 16, 2013 to September 17, 2013 is being requested.

---


**IT IS SO AGREED**

MARAJH-  
WHITTEMORE.PATTY.13  
62665520

Digitally signed by MARAJH-  
WHITTEMORE.PATTY.1362665520  
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI,  
ou=USN, cn=MARAJH-  
WHITTEMORE.PATTY.1362665520  
Date: 2013.08.07 09:02:45 -04'00'

Patty Marajh – Whittemore  
Remedial Project Manager  
NAVFAC SE

Date



David Grabka  
Remedial Project Manager  
Florida Department of Environmental Protection

9/13/13  
Date

☒ Timely

☒ Good Cause

Tim Woolheater  
Remedial Project Manager  
USEPA, Region 4

Date

☐ Timely

☐ Good Cause