

N00204.AR.004608
NAS PENSACOLA
5090.3a

LETTER REGARDING U S NAVY REQUEST FOR EXTENSION OF THE SITE MANAGEMENT
PLAN DEADLINES FOR CALENDAR YEAR 2012 FOR THE DRAFT RECORD OF DECISION
AMENDMENT FOR OPERABLE UNIT 2 (OU 2) NAS PENSACOLA FL
3/12/2014
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the file

Date: March 12, 2014

Subject: Revised- Extension of Calendar Year 2012 NAS Pensacola Site Management Plan (SMP) Deadlines, Extension Number 2014-03.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP.

1. **OU/SITE Number & Description :** Operable Unit (OU) 2 Sites 11, 12, 25, 26, 27 and 30.
2. **Deadline or schedule being extended:** Submittal of the Draft Record of Decision (ROD) Amendment for OU 2, Sites 11, 12, 25, 26, 27 and 30, Naval Air Station (NAS) Pensacola, Pensacola, Florida.
3. **Length of extension/new deadline:** 106-day extension for submitting the Draft ROD Amendment from March 16, 2014 to June 30, 2014.
4. **Good Cause**
 - Force Majeure
 - Another Parties Failure
 - Dispute Resolution
 - Delay caused by extension granted for other deadline
 - Events or series of events mutually agreed to by the Parties
5. **Brief description/Explanation of cause:**

The Navy submitted the Draft Feasibility Study Addendum and Proposed Plan (FSA/PP) for regulatory review on November 15, 2013. Based on comments from the regulatory agencies

and ongoing discussions between the Navy and regulators on the remedial path forward for Site 11 at OU2, additional time is required to finalize the Draft Final FSA and Draft Final PP. After incorporation of regulatory comments on the Draft Final FSA and Draft Final PP, a public comment period will need to be facilitated followed by incorporation of public comments, preparation and submittal Final FSA/PP. Delays projected on these milestones will cause a delay in the submittal of the Draft ROD Amendment for OU2.

A revised milestone schedule that reflects the milestone extension is attached to this letter.

IT IS SO AGREED

MARAJH-
WHITTEMORE.PATTY.13
62665520

Digitally signed by MARAJH-
WHITTEMORE.PATTY.1362665520
DN: c=US, o=U.S. Government, ou=DoD,
ou=PKI, ou=USN, cn=MARAJH-
WHITTEMORE.PATTY.1362665520
Date: 2014.03.12 16:05:38 -04'00'

Patty Marajh – Whittemore
Remedial Project Manager
NAVFAC SE

Date



David Grabka
Remedial Project Manager
Florida Department of Environmental Protection

3/13/14
Date

Timely

Good Cause

Tim Woolheater
Remedial Project Manager
USEPA, Region 4

Date

Timely

Good Cause