



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: February 11, 2014 **Through:** February 17, 2014

Date of Report: February 18, 2014

Summary of Activities:

- Continued removal of wood flooring from second floor of Building 27.
- Transferred to LLRW storage approximately 69 cy of wood flooring from Building 27.
- Transferred approximately 12 cy of M/E surveyed materials (light fixtures) to on-site waste bin.
- Completed investigative floor joist scans (alpha/beta) and Biased Statics second floor of Bld 27.
- Completed FSS scans (alpha/beta) in SU-8 of Building 27.
- Started Biased Statics in SU-8 of Building 27.
- Started remediation in SU-5 of Building 27.
- Started FSS scans (alpha/beta) in SU-7 of Building 27.
- Completed Down-posting Survey of attic area in Building 2.
- Completed additional Gamma Walkovers in outside area south of NOAA Road retaining wall and outside area adjacent to second floor access stairwell of Building 2 (west side of building).
- Completed Reference Background Area Surveys in Building 47 (new instrument) and red tiled bathroom on the south end of Building 2.
- Completed the shipment of Tisch Air Filters (4th quarter 2013) to lab for analysis.
- Completed the collection/shipment of water samples for off-site laboratory analysis.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Complete FSS scans (alpha/beta), Biased/Systematic Statics and Gamma scans in SE stair tower Building 27.
- Complete FSS scans (alpha/beta) in SU-7 of Building 27.
- Complete Biased Statics in SU-8 of Building 27.
- Complete remediation in SU-5 of Building 27.
- Complete wood floor removal from second floor of Building 27.

Status of Schedule:

- Schedule delayed. TCRA completion summer 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.