



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Sunday this week and next week.

For the Period: November 11, 2014 **Through:** November 17, 2014
Date of Report: November 18, 2014

Summary of Activities:

Work Accomplished

- Cleaned, videoed, and gamma scanned the storm drain lines west of Building 27 from MH137 to MH141, from MH137 to MH1011, and from MH160 to MH137.
- Cleaned, videoed, and gamma scanned the storm drain line north of Building 2 from MH160 to MH1005.
- Generated an estimated 178,500 gallons of water and 48 cubic yards of sediment as a result of storm line cleaning.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Place concrete at trenches west of Building 27 and east of Building 2 - weather dependent.
- Excavate and sample remaining storm drain line under the electrical panels and transformers at Building 27 (pending de-energizing and removal of old electrical system).
- Complete storm drain line cleaning of pipe under Building 27 and under Building 2.
- Continue sediment processing, water management, and sampling.

Status of Schedule:

- Expected TCRA completion - Winter 2014/2015.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.