

FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK



US Navy Cleanup Project

This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: October 14, 2014 **Through:** October 20, 2014
Date of Report: October 21, 2014

Summary of Activities:

Work Accomplished

- Completed the removal and scanning of the base boards in Building 27 Stair Towers.
- Completed remediation of elevated locations in the Building 27 Stair Towers.
- Completed the placement of controlled density fill in Trench Survey Unit 10. (CB5 to MH 137)
- Completed the backfilling Trench Survey Unit 11. (exterior portion of Building 2 Drain Line)
- Continued the setup of the water tanks and dewatering boxes for the hydro-jetting on the east side of Building 27.
- Set forms for placing concrete at Trench Survey Unit 10 and 11.
- Conducted incoming surveys on water tanks and gamma walk over surveys of staging areas.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Pending Seattle City Light electrical work - complete the removal of the electrical panels, excavation of Hot Spot 9 and removal of the remaining storm drain line under the panels.
- Begin Storm Drain Line Cleaning.
- Begin sediment processing and water management.

Status of Schedule:

- Expected TCRA completion - Winter 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.