



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: July 15, 2014 **Through:** July 21, 2014
Date of Report: July 22, 2014

Summary of Activities:

Work Accomplished

- WDOH conducted confirmation surveys in the Building 27 south shed and identified building areas still above the release criteria.
- Secured broken window at east side of Building 2 with plywood
- Discharged 9,478 gallons of waste water from Building 27 trench dewatering to the sanitary sewer under permit.
- Discharged 7,905 gallons of waste water from Building 2 NE excavation dewatering to the sanitary sewer under permit.
- Placed concrete in Bld. 27 SW corner to cover rerouted sewer line.
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Investigate and remediate Building 27 areas identified by WDOH during confirmation surveys.
- Clean, survey and release waste water tank at Building 2.
- Anticipate 2 drums of sediment from tank will need to be disposed of as LLRW.
- Complete weekly security inspections and RMA boundary surveys/sampling.

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.