

FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK



US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday.

For the Period: March 17, 2015 **Through:** March 23, 2015
Date of Report: March 24, 2015

Summary of Activities:

Work Accomplished

- Began the installation of the storm drain system along the southern side of Building 27.
- Began forming for the concrete stem wall at the SE Stair tower.
- Began the installation of the metal siding.
- Discharged 2,250 gallons of water to the sanitary sewer.
- Cleaned and conducted outgoings surveys on two water holding tanks.
- Transferred 24 yards of sediment to LLRW bins. (Sediment will need be solidified before transfer to B&B ES)
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for next Week:

- Demobilize holding tanks and down post the Building 27 East Parking lot RMA.
- Complete the forming and pour the new concrete stem wall along the southern side of the SE Stair Tower and the common wall door penetrations.
- Continue the installation of the corrugated metal siding at Building 27.
- Continue the restoration of the exterior wall of the SE Stair Tower.
- Continue the installation of the storm drain system on the south side of Building 27.
- Conduct soil borings and collect soil samples adjacent to storm drains.

Status of Schedule:

- Expected TCRA completion – Spring 2015.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.