

**FORMER NAVAL STATION PUGET SOUND**  
**at**  
**SAND POINT - MAGNUSON PARK**



**US Navy Cleanup Project**



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday except holidays.

**For the Period:** November 18, 2014                      **Through:** November 24, 2014  
**Date of Report:** November 25, 2014

**Summary of Activities:**

**Work Accomplished**

- Completed Storm Drain Line cleaning, video camera surveying, and gamma scanning including the pipe from MH-160 to the outfall.
- Dive crew installed plug in the outfall.
- Collected sediment sample from outfall pipe down gradient of MH160.
- Upon completion of work, down posted the work area around MH160.
- Collected one 5-point composite sediment sample from the LLRW bins.
- Storm Drain Cleaning generated a total of 220,500 gal. of water/51 cubic yds. of sediment.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

**Activities Planned for Next Week:**

- Place concrete at Trench Survey Units 10 and 11 - weather dependent.
- Excavate and sample remaining storm drain line under the electrical panels and transformers at Building 27 (pending de-energizing and removal of old electrical system).
- Support WDOH during confirmatory sampling/scanning of Building 27 common walls.
- Continue sediment processing and water management.

**Status of Schedule:**

- Expected TCRA completion - Winter 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at [leslie.yuenger@navy.mil](mailto:leslie.yuenger@navy.mil).