

FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK



US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: July 22, 2014 **Through:** July 28, 2014
Date of Report: July 29, 2014

Summary of Activities:

Work Accomplished

- Cleaned two water holding tanks on west side of Building 27 and NE Corner of Building 2. Two drums of sediment were generated and staged for disposal as LLRW.
- Conducted outgoing equipment surveys of water holding tanks prior to removal from site.
- Cleaned the secondary containment pad for the Building 27 water tank.
- Began preparation for additional remediation in the Building 27 South Shed which consists of drywall and interior wall board removal.
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch air filter collection/change-out.
- Conducted quarterly Tisch calibration.

Activities Planned for Next Week:

- Remove the interior walls boards and drywall from the 1st floor and one foot above the 2nd floor of the Building 27 South Shed.
- Remove the remnant floor boards left from the of Building 27 South Shed second floor demolition.

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.