



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded cleanup project, following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: October 29, 2013 **Through:** November 4, 2013
Date of Report: November 5, 2013

Summary of Activities:

- Completed FSS Biased Static Surveys scans of Survey Units 3, 4, 5, & 6 in Bld. 2.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.
- Completed quarterly calibration of (4) Tisch High Volume Air Monitors.
- Completed remediation of brick wall in 1939 Former Instrument Shop, Bld. 2.
- Completed clearing roof drains at Bld. 27.
- Completed Gamma walk over surveys South of Bld. 27 (North of NOAA Road)
- Continued with soil and drain pipe removal. Removed approximately 53 cy of soil and 80 linear feet of 6" drain pipe and CB-3 South end of Bld. 27.
- Started hot spot soil removal (steel deck plate areas) west of Bld. 27.
- Started final status survey (FSS) scans in survey unit 1 Bld. 2.

Activities Planned for Next Week:

- Complete FSS scans of Survey Units 1 & 3 in Bld. 2.
- Complete hotspot removal and (2nd) FSS scans within Survey Units 4, 5 & 6 of Bld. 2.
- Continue soil hotspot/storm drain removal working from MH 141 East. South of Bld. 27.
- Begin removal of radiologically contaminated building components, Bld. 27.

Status of Schedule:

- On time.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.