



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK

US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: September 2, 2014 **Through:** September 8, 2014
Date of Report: September 9, 2014

Summary of Activities:

Work Accomplished

- Continued the excavation of the exterior portion of the sink drain at Building 2.
- Transferred approximately 32 cubic yards of soil to LLRW bins. (A total of 74 cubic yards has been generated from this excavation).
- Continued scanning of common wall inside Building 27 South Shed.
- Completed setting a temporary catch basin at Building 2. Four soil samples were collected from the sidewall and base of where catch basin was placed. One sediment samples was collected from inside the Building 2 sink drain line.
- Collected 20 soil samples from Trench Survey Unit 10. Assisted WDOH in collecting 2 split soil samples from Trench Survey Unit 10.
- Site housekeeping/BMPs.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Scanning of Building 27 (cubbies, the lower portion of the second floor walls, and 1st floor walls).
- Continue remediation of elevated areas in Building 27 South Shed.
- Collect soil samples from the Building 2 sink drain line trench (TSU 11).

Status of Schedule:

- Expected TCRA completion - Fall 2014

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.