

06.01-11/8/00-02073

OHM Remediation Services Corp.

LANTDIV Program Management Office

5700 Thurston Avenue, Suite 116B

Virginia Beach, VA 23455-3302

Tel. 757.363.7190

Fax. 757.363.7222

A Member of The IT Group



November 8, 2000

Mr. Glen Markwith
Atlantic Division, Naval Facilities Engineering Command
Code EV23GM
1510 Gilbert Street
Norfolk VA 23511-2699

RE: Contract N62470-97-D-5000, Delivery Order No. 0029, Remedial Action Contract, MCAS Cherry Point, North Carolina. Operable Unit (OU) No. 1, IWTP Third Quarter Report 2000 (July 1 through September 30, 2000).

Dear Mr. Markwith:

Please find enclosed the Semi Annual Summary Report for the groundwater extraction wells at the IWTP MCAS Cherry Point, North Carolina. The report summarizes gauging, monitoring and sampling activities. Based upon the events that have occurred and data collected during the third quarter, OHM/IT has the following recommendations:

- On July 24, 2000, OHM/IT assisted IWTP personnel with repiping so that flow from the IWTP could be more easily transferred to the treatment system. The additional flow from the ITWP may create an excessive contaminant load on the system even though the system has the capacity, this should be monitored. Process water samples should be collected from the influent and effluent streams of the treatment system to verify that the system is operating within the design limitations.
- Chromium was detected on the air stripper packing material during the characterization of the waste material for disposal. The presence of chromium VI indicates that it is being introduced into the treatment system through either the extraction wells and/or flow from the IWTP.
- The asbuilt drawings of the treatment system should be modified to reflect the changes to the piping and addition of the antifoam system by IWTP personnel.

If you have questions or comments please call me at 757-363-7190.

Sincerely,

P. Taylor Sword, CPG
Sr. Project Manager.

cc.

file

D. McFarland – EAD MCAS Cherry Point

R. Moreau. – OHM/IT