



32501.001  
09.01.01.0014

## Florida Department of Environmental Regulation

Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, Florida 32399-2400

Lawton Chiles, Governor

Virginia B. Wetherell, Secretary

N00204.AR.000571

June 8, 1993

NAS PENSACOLA

5090.3a

CERTIFIED MAIL  
RETURN RECEIPT REQUESTED

Ms. Linda Martin  
Department of the Navy  
Southern Division - Code 1851  
Naval Facilities Engineering Command  
Post Office Box 10068  
Charleston, South Carolina 29411-0068

Dear Ms. Martin:

Department personnel have completed the technical review of the Final Sampling and Analysis Plan, Category 11, Sites 1, 25, 27 and 39, NAS Pensacola. I have enclosed a memorandum addressed to me from Mr. Jorge R. Caspary. It documents that the comments in our February 26, 1993 letter were adequately addressed.

If I can be of any further assistance with this matter, please contact me at 904/488-0190.

Sincerely,

Eric S. Nuzie  
Federal Facilities Coordinator

ESN/bb

Enclosure

cc: Jorge Caspary  
Bill Kellenberger  
Ron Joyner  
Allison Drew  
Satish Kastury  
Lynn Griffin  
John Mitchell



State of Florida  
DEPARTMENT OF ENVIRONMENTAL REGULATION

For Routing To Other Than The Addressee	
To: _____	Location: _____
To: _____	Location: _____
To: _____	Location: _____
From: _____	Date: _____

# Interoffice Memorandum

TO: Eric S. Nuzie, Federal Facilities Coordinator  
Bureau of Waste Cleanup

THROUGH: Dr. James J. Crane, PG Administrator  
Technical Review Section *JJC*

FROM: Jorge R. Caspary, PG I/Base Coordinator  
Technical Review Section *JRC*

DATE: May 25, 1993

SUBJECT: Review of Final Sampling and Analysis Plans. Category  
II Sites 1, 25, 27, and 39. Pensacola Naval Air  
Station.

-----

I have reviewed the above mentioned documents and comments expressed on our February 26, 1993 letter have been addressed. Specifically, the Navy has agreed to conduct full-scale pumping tests where groundwater remediation is likely. Likewise, the Navy has clarified its position regarding soil sampling intervals: soil sampling intervals will be from 0.0-1.0 foot bgs, 1.0-3.0 feet bgs, etc to the water table **as** agreed during the July 14, 1992 RPM meeting. Also, and in accordance with Florida Administrative Code Chapter 40-A-3, the Navy will use neat cement grout during monitor well installations with any variance to this rule being requested from the North Florida Water Management District. Based on these changes, the workplans should be considered final.