

10/30/07 00665

Staszak, Janna/VBO

From: Barber.Joshua@epamail.epa.gov
Sent: Tuesday, October 30, 2007 2:51 PM
To: Staszak, Janna/VBO; Burchette.John@epamail.epa.gov; Henderson, Kimberly/VBO; kmdoran@deq.virginia.gov; timothy.reisch@navy.mil
Cc: Barber.Joshua@epamail.epa.gov
Subject: Confirmation Sampling Work Plan for Site 5 Removal Action Phases 1 through3

SJCA Partnering Team.

EPA has completed its review of the subject document and submits the following comment at this time:

In regards to Phases 1 and 3, the EPA risk assessor believes that taking 3 samples within each 75'x75' grid area is insufficient and has recommended that we either decrease the grid intervals or increase the sample size in order to ensure attainment of the our cleanup goals.

A 75'x75' grid should have 5-6 samples should be taken in each grid area, 50'x50' should contain 4 samples and 25'x25' should contain 3.

Thank you for the opportunity to comment.

Please let me know if you have any questions.

Josh Barber(3HS11)
Remedial Project Manager
NPL/BRAC/Federal Facilities Branch
U.S. Environmental Protection Agency
1650 Arch Street
Philadelphia, PA 19103-2029
Phone: 215.814.3393
Fax: 215.814.3025