

Naval Facilities Engineering Command

Abstract of an Accident

98-4

ACCIDENT TYPE: Fall Mishap

INJURY: Serious broken left and right ankles, broken leg and vertebrae

TYPE OF WORK: Resurfacing 100 ft. high tower

EQUIPMENT: Pneumatically powered, suspension scaffold (Spider Model PST-17)

DESCRIPTION OF MISHAP

The two contractor employees involved in the incident were using a single point, pneumatically powered, suspension scaffold (Spider Model PST-17) to gain access to the platforms erected to perform the hydroblasting of the structure. As the two employees were making an assent to the platforms (Photo #1) an apparent failure in the rigging for the single point scaffold system occurred. A failure of the cable system caused the single point scaffold to fall approximately 31 feet onto a lower surface (Photo #2). One employee escaped injury by hanging onto an adjacent structural member. The second employee fell the approximate 31 feet and suffered severe injuries; broken left and right ankles, a broken leg and vertebrae.

DIRECT CAUSE

• Preexisting conditions for the single point scaffold;

Brake system for the scaffold was damaged (Photo #3 & 4),

Cable in level winding winch not properly wound and entangled (Photos #5 & 6),

Equipment not properly maintained and inspected, no service records,

Fall protection equipment not provided.

INDIRECT CAUSES

Administrative and personnel training issues;

Formal Fall Protection Plan (including Rescue Plan) not submitted or approved,

Fall restraint system not used, contractor personnel not tied to lifelines,

No record of initial employee safety training or in-depth safety meetings,

New contractor's employees only received training for tying off properly,

No formal training or operating procedures for the equipment.

LESSONS LEARNED / RECOMMENDATIONS

- Ensure Fall Protection Plan (FPP), including Rescue and Escape Plan, exists.
- Conduct formal review of the FPP and rescue plan.
- Ensure that contractor provides training in general safety, including fall protection, to his employees exposed to fall hazards.
- Provide specific refresher training for fall prevention for high hazard exposures.
- All employees utilizing a scaffold shall be provided with a fall arrest system.
- Ensure any person utilizing scaffold shall have an independent lifeline.
- Ensure that each project designate a full-time <u>Competent Fall Protection Person</u>.
- The competent person shall provide and document daily and weekly training for all contractor personnel.
- Ensure that all equipment be maintained to be in good and safe working condition and in accordance with manufacturer's recommendations.
- Ensure the contractor takes immediate action to repair or replace damaged equipment.
- All damaged or unsafe equipment shall be removed from service and tagged "Not For Use" or "Unsafe".

FALL PROTECTION SYSTEM REQUIREMENTS (References)

Each employee on walking/working surfaces (horizontal and vertical surfaces) with an unprotected side or edge which is 6 feet (1.8m) or more above a lower level, shall be protected from falling by use of a guardrail system, safety nets or personal fall arrest system. IAW OSHA, 29 CFR, Parts 1910, 1926 and Corps of Engineers Manual (COE) Manual EM 385-1-1. Section 21 Safe Access and Fall Protection.



PHOTO 1

The two subcontractor's workers were trying to gain access to the platforms shown at the top of this photo when the single point scaffold fell 31 feet.



PHOTO 2

The area where the scaffold fell onto roof of Helix House showing the debris left from the accident.



РНОТО 3

The braking system for the failed single point scaffold.



PHOTO 4

The damaged single point scaffold.



PHOTO 5

A good condition single point scaffold showing the cable wound properly and systematically inside the winch.



PHOTO 6

The damaged single point scaffold indicating how the cable was improperly wound in the winch.

YOUR SAFETY CONTACT IS......