N62604.AR.000725
NCBC GULFPORT
5090.3a

PRESENTATION SLIDES REGARDING AGREED ORDER AND INSTALLATION RESTORATION PROGRAM UPDATES FOR RESTORATION ADVISORY BOARD NCBC GULFPORT MS
8/1/2008
NAVFAC SOUTHEAST DIVISION

Agreed Order and Installation Restoration Program Update

August *2008*

Art Conrad
Navy RAB Co-Chair

RAB
Gulfport, Mississippi

Site 1 – Disaster Recovery Disposal Area Landfill

- Site 1 is an inactive landfill where a mock disaster recovery training area is currently located.
- The landfill was used from 1942-1948.
- The Remedial Investigation is nearing completion and report is underway.
- A Feasibility Study is underway and funds have been requested for the Proposed Plan, Decision Document and Remedial Design.

Site 2 – World War II Landfill

- Site 2 is an inactive landfill where general refuse generated at the base was disposed.
- The landfill was used from 1942-1948.
- A Remedial Investigation is now planned to begin in early 2009.

Site 3 – The Northwest Landfill and Burn Pit

- Site 3 is an inactive landfill that was the primary disposal area from 1948-1968.
- A burn pit on site was used for fire-fighting training from the mid-1950's to 1966.
- The Remedial Investigation fieldwork is completed and a report is in review.
- A Feasibility Study is underway and the Proposed Plan, Decision Document and Remedial Design are funded.

Site 4 – Golf Course Landfill

- Site 4 operated as a landfill from 1966-1972.
- A Remedial Investigation and Feasibility Study have been completed and the reports are in review.
- Proposed Plan, Decision Document and Remedial Design are underway but waiting for RI/FS approval and planned for FY09.

Site 5 – Equipment Training Area Landfill

- The landfill located at Site 5 operated from 1972-1976.
- A Remedial Investigation and Feasibility Study are complete and awaiting final approval.
- The Proposed Plan, Public Comment Period are complete and the Decision Document and Remedial Design are underway.

Site 6 – Fire Fighting Training Area

- Site 6 contained two fire-fighting training pits which operated between 1966 and 1975.
- An enhanced bio-slurper system has ended productive removals.
- The bioslurper has been dismantled and the site restored.
- Long-term monitoring to evaluate the progress of natural attenuation at the site has begun.

Site 7 – Rubble Disposal Area

- This 3-acre site reportedly received only construction rubble from 1978-1984.
- A Remedial Investigation is now planned for early 2010.

Site 8 - The Former Herbicide Orange Storage Area

- Project includes locating, excavating, and stabilizing dioxin contamination resulting from the storage of Herbicide Orange on Site 8.
- The stabilized material on Site 8A was covered with 12 inches of Roller Compacted Concrete (RCC) providing a 13 acre area for storing heavy equipment.
- Excavated ditches on base have been restored.
- Excavated areas off base have been filled, mulched, seeded and planted for restoration as a wetlands.

Site 8 - The Former Herbicide Orange Storage Area

- Low level dioxin contaminated material was found along Canal Road. An engineering evaluation was completed and the contaminated soil has been excavated, transported to Site 8, compacted and solidified with concrete to prevent erosion.
- Other areas along the Canal/Turkey Creek are under investigation and a second sampling plan is in review.

Site 10 – Parade Ground Ditch

- PCBs were found in the ditches of the NCBC Gulfport parade ground.
- Remedial actions were taken in 1999 to remove the source of PCB contamination.
- The Remedial Investigation/Feasibility Study, Proposed Plan, Public Comment Period, Decision Document are complete.
- Remedial Actions are contracted but the site is under review for optimization.