Final

# Asbestos Inspection Report

for

## Naval Activity Puerto Rico
## Ceiba, Puerto Rico

Volume 1 of 7

(Text and Appendices A through D)

Contract N62472-01-D-1440 • Project Number 14 • June 2005

Prepared by
**Michael Baker Jr., Inc.**

Baker

*ChallengeUs.*

Under Contract with
**Department of the Navy**
**Naval Facilities Engineering Command**
Engineering Field Activity, Northeast

## TABLE OF CONTENTS

**Page**

**EXECUTIVE SUMMARY** ..... **ES-1**

**1.0 INTRODUCTION** ..... **1**
1.1 Buildings Overview ..... 2

**2.0 ASBESTOS-CONTAINING MATERIAL INSPECTION** ..... **2**
2.1 Regulatory Background ..... 2
2.2 Methodology ..... 4
2.3 Disclaimer ..... 7
2.4 Summary of Asbestos-Containing Materials ..... 7
2.5 Summary of Hazards ..... 7

**3.0 RECOMMENDATION** ..... 8

## LIST OF TABLES

Table A ACM Hazards Identified
Table B Buildings Not Inspected
Table C ACM Hazards Identified

## LIST OF APPENDICES

Appendix A Training Certificates and Certificates of Accreditation
Appendix B NAPR Map
Appendix C NAPR Buildings List
Appendix D Analytical Laboratory Reports for Quality Control (QC) Samples
Appendix E Building-Specific Summaries

## EXECUTIVE SUMMARY

The US Navy Engineering Field Activity Northeast (EFANE) contracted Baker to perform an asbestos-containing material (ACM) inspection of 546 buildings at Naval Activity Puerto Rico (NAPR), located near Ceiba, Puerto Rico. An inspection of military family housing at NAPR was conducted simultaneously and is documented in a companion Baker report, Asbestos Inspection Report, Military Family Housing, for Naval Activity Puerto Rico, dated June 2005. The work was performed so that the federal government can transfer the properties. The Navy is considered the owner of all properties referenced in this report. The work was performed in accordance with the Scope of Work: Asbestos Survey, Naval Activity Puerto Rico, dated September 9, 2004, under Contract Number N62472-01-D-1440. Field work for the project was performed from December 1, 2004 to February 15, 2005.

The years of construction for the buildings at NAPR were not readily available. The buildings were predominantly vacant at the time of the inspections, and had served various purposes, including, but not limited to, dormitory-style housing, offices, and warehouses. The construction of the buildings varied widely, and sizes ranged from approximately 35 square feet to 131,000 square feet. The condition of the buildings ranged from poor to good.

Baker and NAPR staff were unable to locate 14 of the buildings, and three could not be accessed due to lack of keys, impassable access roads, or safety issues. In addition, 13 buildings had been removed according to NAPR staff and/or observation. Six buildings were inspected as a part of the simultaneously conducted housing inspections. A summary of this information is presented in Table B in Section 2.2.

A total of 2,006 homogeneous materials were identified during this investigation. Of those, 317 were found by laboratory analysis to be ACM, and five were assumed to be ACM due to access or safety issues that precluded sampling. The ACMs that were identified are presented in the building-specific sections of the report, which are included in Appendix E.

Base Realignment and Closure (BRAC) policy considers ACM to be a hazard when it meets all three of the following conditions: friable, accessible, and damaged. Several ACM hazards were identified in the buildings. Table A below summarizes those hazards.

| Table A. ACM Hazards Identified | | |
|---|---|---|
| **Building Number** | **Material** | **Quantity** |
| 31 | Pipe Insulation | 2 lf |
| 296 | Pipe Insulation | 20 lf |
| 426 | Duct Insulation | 34 sf |
| 598 | Pipe Insulation | 6 lf |
| 1686 | Pipe and Fitting Insulation | 1 lf |

Recommendations include the following: 1) The ACM hazards identified should be remedied prior to transfer of the properties. 2) The information on the presence and location of all ACMs should be communicated to the property transferee. 3) If renovation or demolition of buildings is scheduled, a more comprehensive ACM inspection should be conducted to attempt to identify hidden ACM (e.g., behind walls, above ceilings, etc.) that would not have been identified during this non-destructive, baseline study. Also, prior to renovation or demolition, ACM removal and disposal activities must be completed in accordance with EPA, Puerto Rico OSHA, Puerto Rico EQB, and other applicable federal and local regulations.

## 1.0 INTRODUCTION

The US Navy Engineering Field Activity Northeast (EFANE) contracted Baker to perform an asbestos-containing material (ACM) inspection of 546 buildings at Naval Activity Puerto Rico (NAPR), located near Ceiba, Puerto Rico. An inspection of military family housing at NAPR was conducted simultaneously and is documented in a companion Baker report, Asbestos Inspection Report, Military Family Housing, for Naval Activity Puerto Rico, dated June 2005. The work was performed so that the federal government can transfer the properties. The Navy is considered the owner of all properties referenced in this report. The work was performed in accordance with the Scope of Work: Asbestos Survey, Naval Activity Puerto Rico, dated September 9, 2004, under Contract Number N62472-01-D-1440. Field work for the project was performed from December 1, 2004 to February 11, 2005.

The body of the report is followed by the following appendices that contain supporting data:

- Appendix A contains copies of training certificates for the Baker and Environmental Development and Sustainability, Inc. (EDS, Baker subcontractor) staff who conducted the investigation and the certificates of accreditation for the laboratories that conducted sample analysis.
- Appendix B contains an NAPR map that shows building locations
- Appendix C contains a list of the buildings that were included in the scope of work
- Appendix D contains the analytical laboratory results for the quality control (QC) samples that were collected

Appendix E of this report contain building-specific summaries. These sections include a brief description of the number/type of suspect materials and ACM identified, summary tables of identified homogeneous materials and ACMs, photographs, sample location / ACM location drawings, and analytical laboratory reports.

All of the photographs that are presented in this report are included on a CD that accompanies this report. In addition, all ACM data presented in this report is included in three excel files on a CD that accompanies this report.

While preparing this report, Baker consulted the following regulations, guidance documents and

policies:

- 29 CFR 1926.1101 - OSHA Asbestos Construction Standard
- 40 CFR 763 - Asbestos Hazard Emergency Response Act (AHERA) and Asbestos School Hazard Reauthorization Act (ASHARA) as Amended
- Puerto Rico Environmental Quality Board Regulation for the Control of Atmospheric Pollution, Rules 102, 422, and 501
- 41 CFR 101-47 – General Services Administration Federal Property Management Regulations: Utilization and Disposal of Real Property
- 15 United States Code 2680, 2681 and 2688 -Toxic Substances Control Act
- Department of Defense (DoD) Base Realignment and Closure Act (BRAC) Policy on Asbestos, Lead Paint and Radon Policies at BRAC Properties (October 31, 1994)
- EPA 560/5-85-030a – *Asbestos in Buildings: Simplified Sampling Scheme for Friable Surfacing Materials*

### 1.1 Buildings Overview

The years of construction for the buildings at NAPR were not readily available. The buildings were predominantly vacant at the time of the inspections, and had served various purposes, including, but not limited to, dormitory-style housing, offices, and warehouses. The construction of the buildings varied widely, and sizes ranged from approximately 35 square feet to 131,000 square feet. The condition of the buildings ranged from poor to good.

## 2.0 ASBESTOS-CONTAINING MATERIAL INSPECTION

### 2.1 Regulatory Background

In the 1970s and 1980s, the EPA banned the use of asbestos-containing spray-on materials, molded and wet applied asbestos, asbestos-containing thermal system insulation, and asbestos in acoustical or decorative applications. As of 1989, the EPA planned to ban the use of asbestos in other products. The

ban was originally designed to be put into place in three phases; however, in 1991 the EPA ban was repealed. Because of the repeal, only the first stage of the ban was implemented. Products included in the first phase of the ban were felt products and asbestos cement products.

Several federal regulations pertain to managing ACMs. AHERA, 40 CFR 763 Subpart E, is perhaps the most well known asbestos regulation. The EPA developed AHERA to protect children in the United States from deteriorating ACMs in school buildings. AHERA was enacted in 1986 and required school systems to identify ACMs in all of their school buildings. AHERA also required school systems to develop management plans for the ACMs identified in schools and established reporting and record keeping requirements for educational authorities. Although AHERA is applicable only to schools, many of the accreditation requirements and sampling methodologies established by the act have been incorporated into the asbestos inspection industry's procedures. ASHARA requires individuals working in public or commercial buildings to be AHERA accredited if they are performing ACM abatement projects, supervising ACM abatement projects, designing ACM abatement projects, or inspecting building for ACMs. The EPA NESHAPS requires inspections for ACM prior to renovation or demolition of structures, except for residential buildings with four or fewer dwelling units. NESHAPS contains work practice and disposal requirements for regulated ACM, which is defined as ACM that is friable or that is likely to become friable during renovation or demolition activities. The definition of a friable material is one that can be crushed, pulverized, or reduced to powder under hand pressure when dry. The definition of a non-friable material is one that cannot be crushed, pulverized, or reduced to powder under hand pressure when dry.

The Puerto Rico Environmental Quality Board (EQB) regulates ACM inspection, management, removal, and disposal activities. The majority of the regulations are found in the EQB's Regulation for the Control of Atmospheric Pollution Rules 102, 422, and 501. The rules require permits, notifications, training, and work plan submissions to EQB, among other items.

OSHA developed the Occupational Exposure to Asbestos regulation to help protect workers from asbestos hazards. The regulation defined Class I through IV asbestos work, established asbestos exposure limits, and implemented asbestos worker protection requirements. Unlike the EPA's regulations, the OSHA regulation was specifically written to protect workers rather than the public. The Puerto Rico Occupational Safety and Health Administration has adopted the federal standard.

Baker reviewed the Federal Property Management Regulations 41 CFR 101-47.304-13 and BRAC policy to identify regulations and guidelines for transferring properties with ACMs. Based on the review of the information, the Navy is required to disclose all knowledge of ACMs at NAPR to any bidders or transferees. This report should be given to parties interested in the NAPR buildings and will serve as the disclosure vehicle. As stated in the Federal Property Management Regulations, any bidders on NAPR buildings should be provided with a "Notice of the Presence of Asbestos—Warning!". The notice can be found in 41 CFR 101-47.304-13.

## 2.2 Methodology

Baker reviewed several previous ACM reports that had been prepared by others for several of the NAPR buildings. However, Baker elected to not utilize these reports due to their age. Therefore, the inspections were approached as if the buildings had never been inspected.

Baker, with assistance from Environmental Development and Sustainability, Inc., conducted the asbestos inspections in accordance with AHERA, ASHARA and OSHA asbestos regulations during the period of December 1, 2004 to February 15, 2005. NAPR staff assisted in locating buildings and providing access. AHERA-accredited asbestos inspectors identified building materials that could contain asbestos. Building materials were then grouped into homogeneous materials. Homogeneous materials are defined as building materials similar in age, appearance, and texture. The asbestos inspectors then collected representative bulk material samples from each homogeneous material in general accordance with AHERA guidelines. Insulation materials that appeared to be composed of fiberglass were not considered potential (i.e., suspect) ACM. For each homogeneous material, the material description, location(s), approximate quantity, friability, condition, accessibility, and potential for damage were recorded.

In accordance with the Scope of Work, the number of samples for each homogeneous material was based on the quantity of homogeneous material present throughout the building, as follows:

- $\leq$ 1000 square feet – 3 samples
- $\leq$ 5000 square feet – 5 samples
- > 5000 square feet – 7 samples

Sample results from a homogeneous material represent the asbestos content for the homogeneous material throughout each particular building, regardless of the sample locations.

As per the scope of work, Baker sampled wallboard and associated joint compound as a composite material. The results are reported for individual layers as well as for the composite material.

Bulk building material samples were sent to Schneider Labs for analysis using polarized light microscopy with dispersion staining. Schneider Labs is accredited for asbestos analysis through the National Voluntary Laboratory Accreditation Program (NVLAP). Homogeneous materials were analyzed until a positive identification of asbestos was made or until all samples of the material were determined to contain less than or equal to 1 percent asbestos. Samples found to contain detectable, but less than 1 percent asbestos, were further analyzed by point count methodology to more accurately define their asbestos content. Quality Control (QC) samples, one per 10 bulk samples, were collected in accordance with the Scope of Work and were analyzed by RJ Lee Group, Inc., another NVLAP accredited laboratory. QC sample results were generally consistent with bulk sample results. However, where conflicting lab results were indicated (i.e., one lab found the material to contain greater than 1 percent asbestos and the other did not), the material was considered to be ACM. Laboratory reports are included in the building-specific summaries. Laboratory reports for QC samples are included in Appendix D. Inspector and laboratory certifications are included in Appendix A.

Table B below shows the buildings that: 1) were inspected as a part of the simultaneously conducted housing inspections (Project 15); 2) were removed according to NAPR staff and/or observation; 3) could not be located by Baker and NAPR staff; and 4) could not be accessed due to lack of keys, impassable access roads, or safety issues.

**Table B. Buildings Not Inspected**

| Included in Housing Inspections | Removed | Could Not Be Located | Could Not Be Accessed |
|---|---|---|---|
| 889 | 871 | 157 | 38* |
| 891 | 2003 | 247 | 500 (partial) |
| 893 | 2191 | 2222 | 774 (partial) |
| 895 | 2224 | 2314 | 2439 |
| 897 | 2388 | 2389 | 3006 |
| 899 | 2424 | 2395 | |
| | 2438 | 2442 | |
| | 2488 | 2455 | |
| | 2496 | 2582 | |
| | 2508 | 2583 | |
| | 2564 | 3150 | |
| | 2601 | 6000 | |
| | 2685 | 6001 | |
| | | 6003 | |

* In December 2004, Baker requested that Building 38 be removed from the scope of work due to health and safety issues related to the following: no lighting, PCB-contaminated concrete and soil, dilapidated floors, bat infestation and related bat waste, water-filled trenches, and extensive ACM debris. EFANE indicated that Building 38 is part of another on-going environmental investigation, and agreed that Building 38 could be removed from the scope of work.

## 2.3 Disclaimer

Baker was contracted to perform an ACM inspection of NAPR buildings that would meet the requirements of an Operations and Maintenance Program for ACMs. As such, the inspection was not destructive and did not involve breaking into pipe chases, interstitial spaces or other inaccessible building areas. Therefore, ACMs may exist within inaccessible building areas. The presence or absence of ACMs applies only to materials sampled on the dates of the field visit. It should be noted that conditions might change due to vandalism, deterioration, or maintenance activities. Ongoing monitoring by the owner or transferee is necessary. If additional materials suspected of containing asbestos are identified during renovation or demolition activities, they should be assumed to be ACMs or should be sampled and analyzed before being disturbed.

## 2.4 Summary of Asbestos-Containing Materials

A total of 2,006 homogeneous materials were identified. Of those, 317 were found by laboratory analysis to be ACM, and five were assumed to be ACM due to access or safety issues that precluded sampling. By definition, an ACM contains greater than 1 percent asbestos. Table 1 in each building section indicates all of the suspect homogeneous materials that were identified for that particular building. Table 2 in each building section provides the following information on each of the identified ACMs: homogeneous material number, material description, asbestos percentage and type, friability, location, condition, and comments.

## 2.5 Summary of Hazards

Base Realignment and Closure (BRAC) policy considers an ACM to be a hazard when it meets all three of the following conditions: friable, accessible, and damaged. Friable, accessible, and damaged ACM that were identified are presented in Table 3 in each building section. A summary of all friable, accessible, and damaged ACM identified is presented in Table C below.

| Table C. ACM Hazards Identified | | |
|---|---|---|
| Building Number | Material | Quantity |
| 31 | Pipe Insulation | 2 lf |
| 296 | Pipe Insulation | 20 lf |
| 426 | Duct Insulation | 34 sf |
| 598 | Pipe Insulation | 6 lf |
| 1686 | Pipe and Pipe Fitting Insulation | 1 lf |

## 3.0 RECOMMENDATIONS

- The information on the presence and location of all ACMs should be communicated to the property transferee.

- The ACM hazards identified should be remedied prior to transfer of the properties.

- If renovation or demolition of buildings is scheduled, a more comprehensive ACM inspection should be conducted to attempt to identify hidden ACM (e.g., behind walls, above ceilings, etc.) that would not have been identified during this non-destructive, baseline study. Also, prior to renovation or demolition, ACM removal and disposal activities must be completed in accordance with EPA, Puerto Rico OSHA, Puerto Rico EQB, and other applicable federal and local regulations.

# Appendix A
# Training Certificates and Certificates of Accreditation

# Professional Training Associates, Inc.

## ASBESTOS BUILDING INSPECTOR

### Refresher Training Course

# Michael Arthur

has successfully completed the Asbestos Building Inspector Refresher Course and passed the course examination for purposes of accreditation under Section 206 of Title II of the Toxic Substance Control Act (TSCA). Conducted by Professional Training Associates, Inc., 46 South Linden Street, Suite C, Duquesne, PA 15110, (412) 460-0266.

ARTHURM
BIR060404DUQUESN

| | | | |
|---|---|---|---|
| Location: | Duquesne, PA | Examination: | June 4, 2004 |
| Course Date: | June 4, 2004 | Expiration: | June 4, 2005 |
| Course Director: | Gregory S. Ashman | Certificate Number: | PTA 04 - 23 -14383 |

# Professional Training Associates, Inc.

## ASBESTOS BUILDING INSPECTOR

### Refresher Training Course

# Kevin M. Cloonan

has successfully completed the Asbestos Building Inspector Refresher Course and passed the course examination for purposes of accreditation under Section 206 of Title II of the Toxic Substance Control Act (TSCA). Conducted by Professional Training Associates, Inc., 46 South Linden Street, Suite C, Duquesne, PA 15110, (412) 460-0266.

CLOONAN
BIR040804DUQUESN

| | | | |
|---|---|---|---|
| Location: | Duquesne, PA | Examination: | April 8, 2004 |
| Course Date: | April 8, 2004 | Expiration: | April 8, 2005 |
| Course Director: | John J. Curcio | Certificate Number: | PTA 04 - 23 - 14084 |

# Professional Training Associates, Inc.

## ASBESTOS BUILDING INSPECTOR

### Refresher Training Course

# Paula Flatley

has successfully completed the Asbestos Building Inspector Refresher Course and passed the course examination for purposes of accreditation under Section 206 of Title II of the Toxic Substance Control Act (TSCA). Conducted by Professional Training Associates, Inc., 46 South Linden Street, Suite C, Duquesne, PA 15110, (412) 460-0266.

*FLATLEY*
*BIR010605DUQUESN*

| | | | |
|---|---|---|---|
| Location: | Duquesne, PA | Examination: | January 6, 2005 |
| Course Date: | January 6, 2005 | Expiration: | January 6, 2006 |
| Course Director: | William W. Tomlinson | Certificate Number: | PTA 05 - 23 - 15662 |

# Professional Training Associates, Inc.

## ASBESTOS BUILDING INSPECTOR

### Refresher Training Course

# Paula Flatley

has successfully completed the Asbestos Building Inspector Refresher Course and passed the course examination for purposes of accreditation under Section 206 of Title II of the Toxic Substance Control Act (TSCA). Conducted by Professional Training Associates, Inc., 46 South Linden Street, Suite C, Duquesne, PA 15110, (412) 460-0266.

*FLATLEY*
*BIR120403DUQUESN*

| | | | |
|---|---|---|---|
| Location: | **Duquesne, PA** | Examination: | **December 4, 2003** |
| Course Date: | **December 4, 2003** | Expiration: | **December 4, 2004** |
| Course Director: | **Gregory S. Ashman** | Certificate Number: | **PTA 03 - 23 - 13005** |

# Windy Ridge Enterprises L.L.C.

Safety & Industrial Hygiene
Education & Services

This is to certify that

***Bill Gray***

**Has successfully completed a Training Course Under Section 206 of the Toxic Substance Act (TSCA) Title II and Fulfills the Requirement of Colorado AQCC Regulation No. 8**
***In:***

**Building Inspector Refresher**

Course Instructor: Denise C. DeKrey

Course Date: 8/25/2004

Certification Expiration Date: 8/25/2005

Certificate #: BIRC-082504- 3

Instructor's Signature

WRE
WINDY RIDGE ENTERPRISES, LLC

# Professional Training Associates, Inc.

## ASBESTOS MANAGEMENT PLANNER

### Refresher Training Course

# Warren R. Lehew

has successfully completed the Asbestos Management Planner Refresher Course and passed the course examination for purposes of accreditation under section 206 of Title II of the Toxic Substance Control Act (TSCA). Conducted by Professional Training Associates, Inc., 46 South Linden Street, Suite C, Duquesne, PA 15110, (412) 460-0266.

*LEHEWWA*
*MPR100704DUQUESN*

| | | | |
|---|---|---|---|
| Location: | Duquesne, PA | Examination: | October 7, 2004 |
| Course Date: | October 7, 2004 | Expiration: | October 7, 2005 |
| Course Director: | John J. Curcio | Certificate Number: | PTA 04- 24 -15169 |

# Gerald A. Yarkosky, Jr.

*Has fully attended and satisfactorily passed an examination covering the contents of the course –*

**Asbestos Building Inspector / Management Planner Refresher**

a course developed pursuant to the regulation of 12 NYCRR 56

The official record of successful completion of DOH 2832 Certificate of Completion of Asbestos Safety Training

This course was conducted by

O'BRIEN & GERE COMPANIES

5000 Brittonfield Parkway
E. Syracuse, NY 13057
P:(315)437-6100 F:(315)463-7554

The course is accredited by the New York State Department of Health and the US Environmental Protection Agency

CERTIFICATE NUMBER: 413614
COURSE DATE(S): May 25, 2004
EXPIRATION DATE: May 25, 2005
DATE OF EXAMINATION: May 25, 2004

TRAINING DIRECTOR

Center for Environmental and
Occupational Training, Inc.

814 East Pittsburgh Plaza ◆ East Pittsburgh, Pennsylvania 15112
Tel: (412) 823-1002 Fax: (412) 823-9055

# *MARK A. ZETTS*

has successfully completed the following EPA-approved asbestos training course
for purposes of accreditation required under section 206
of Title II of the Toxic Substances Control Act (TSCA).

## *ASBESTOS BUILDING INSPECTOR RECERTIFICATION*

*185646233*
Certification Number

March 18, 2004
Course Dates

March 18, 2004
Exam Date

March 18, 2005
Expiration Date

Director of Training

D.S. Ginsburg, D.M.D., M.H.A.
Course Administrator

1594

***Fernando L. Rodriguez, P.E. & Associates***

*Chemical/Environmental Engineering and Industrial Hygiene Consultants*

# Certificate

## MAGDA T. CABAN

**SS #: 581-19-5975**

Has completed course work and satisfactorily passed an examination that meets the criteria required for Puerto Rico Environmental Quality Board Approved Training

## ASBESTOS IN BUILDINGS: INSPECTION REFRESHER

Course Duration (4-hours)

On this Twenty ninth day of December of the year 2004

FLRA-2004-067A

December 29, 2004
Examination Date

December 28, 2005
Expiration Date

Fernando L. Rodriguez, P.E.
Course Director

*Urb. Belize, 1522 Berl St., Río Piedras, Puerto Rico 00927 Tel. (787)751-7813/7828 Fax:(787)751-6988*
*EQB School Certification No. EA- ASB- 0802-0001*

# SHARE CORPORATION

*Safety, Health and Affairs Related with the Environment*

# CERTIFIES

*that*

José L. Acevedo Pérez

*has completed course work and passed examination for*

## Asbestos Inspector Refresher Course

(Half day)

*under TSCA Title II AHERA*

*Conducted on July 15, 2004*

SC-AICR-000177

SSN: 583-69-4778
Passed Exam: July 15, 2004
Accreditation Expires: July 14, 2005

Certified Trainer: Julio Rodriguez, REM, CEA

SHARE CORPORATION, El Madrigal 7th St. P-24, (Annex) - Ponce, PR 00730 - Tel/Fax (787) 290-0117
Course Conducted at: Universidad Interamericana de P.R., Recinto Metropolitano-Salón Multiusos 1, Road #1, Km. 16.3, Rio Piedras, Puerto Rico
EQB School Certification No. EA-ASB-1200-0008

Rev.2

# SHARE CORPORATION

*Safety, Health and Affairs Related with the Environment*

# CERTIFIES

*that*

Ramón E. Ramírez Velázquez

*has completed course work and passed examination for*

Asbestos Inspector Refresher Course

(Half day)

*under TSCA Title II AHERA*

*Conducted on July 15, 2004*

SC-AICR-[illegible]

SSN: 584-17-[illegible]
Passed Exam: July 15, 2004
Accreditation Expires: July 14, 2005

Certified Trainer: Julio Rodríguez, REM, CEA

SHARE CORPORATION, El Madrigal Tlh St. P-24, (Annexe) - Ponce, PR 00730 - Tel/Fax (787) 290-0117
Course Conducted at: Universidad Interamericana de P.R., Recinto Metropolitano-Salón Multiusos I, Road #1, Km. 18.3, Río Piedras, Puerto Rico
EQB School Certification No. EA-ASB-1201-0004

Rev.2

United States Department of Commerce
National Institute of Standards and Technology

NVLAP®

ISO/IEC 17025:1999
ISO 9002:1994

# Certificate of Accreditation

DEPARTMENT OF COMMERCE ★ UNITED STATES OF AMERICA ★

## SCHNEIDER LABORATORIES, INC.

RICHMOND, VA

*is recognized by the National Voluntary Laboratory Accreditation Program for satisfactory compliance with criteria set forth in NIST Handbook 150:2001, all requirements of ISO/IEC 17025:1999, and relevant requirements of ISO 9002:1994. Accreditation is awarded for specific services, listed on the Scope of Accreditation, for:*

## BULK ASBESTOS FIBER ANALYSIS

March 31, 2005

*Effective through*

*For the National Institute of Standards and Technology*

NVLAP Lab Code: 101150-0

NVLAP-01C (06-01)

United States Department of Commerce
National Institute of Standards and Technology

NVLAP®

ISO/IEC 17025:1999
ISO 9002:1994

# Certificate of Accreditation

DEPARTMENT OF COMMERCE ★ UNITED STATES OF AMERICA ★

## RJ LEE GROUP, INC.

MONROEVILLE, PA

*is recognized by the National Voluntary Laboratory Accreditation Program for satisfactory compliance with criteria set forth in NIST Handbook 150:2001, all requirements of ISO/IEC 17025:1999, and relevant requirements of ISO 9002:1994. Accreditation is awarded for specific services, listed on the Scope of Accreditation, for:*

## BULK ASBESTOS FIBER ANALYSIS

June 30, 2005

*Effective through*

*For the National Institute of Standards and Technology*

NVLAP Lab Code: 101208-0

NVLAP-01C (06-01)

# Appendix B
# NAPR Map




## GENERAL NOTES

1. HIGHEST RECORDED TIDE IS 101.5 FEET.
2. LOWEST RECORDED TIDE IS 99.0 FEET.
3. GRID LINES ARE PART OF LAMBERT COORDINATE SYSTEM WHERE LINES ARE PARALLEL & PERPENDICULAR TO A CENTRAL MERIDIAN (LONG 66 26'00" W). THE ORIGIN OF THIS COORDINATE SYSTEM IS AT LONG 66 26'00" AND LAT 17 50'00" N WHERE THE NORTH COORDINATE IS ZERO AND ALL EAST VALUES ARE POSITIVE.
4. ALL BEARINGS REFER TO TRUE NORTH.
5. FOR THE PURPOSE OF SUBDIVISION, SQUARES SHALL BE DIVIDED AS FOLLOWS.

## LEGEND OF BASE IMPROVEMENTS

- SHORE LINE
- BUILDINGS
- ROADS
- DIRT OR GRAVEL ROADS
- AIRFIELD PAVEMENT
- NAVY PROPERTY BOUNDARY
- NAVY PROPERTY BOUNDARY w/ SECURITY FENCE

| NO. | REVISION DESCRIPTION | PREP'D BY | DATE | APPROVED |
|---|---|---|---|---|
| 6 | UPDATED | CRUZ/GANDEE | APR 1997 | |
| 5 | UPDATED | CRUZ/GANDEE | FEB 1997 | |
| 4 | UPDATED | CRUZ/SANTIAGO | MARCH 1995 | |

LANTDIV. DRAWING NO.

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND

# U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO

# STATION MAP
## BASE IMPROVEMENTS MAP

APPROVED DATE

| SIZE | CODE IDENT. NO. | PWD DRAWING NUMBER: |
|---|---|---|
| F | 80091 | 5424 |
| SCALE: GRAPHIC | | SHEET 1 OF 1 |

# Appendix C
# NAPR Building List

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 1 | 201643 | 0 | VARS | BCH SHLTRS/VAR LOCTNS(27EA) | | 3006 | SF |
| 2 | 200177 | 27 | K15 | SERVMART | 224x144 | 32256 | SF |
| 3 | 200179 | 29 | K16 | SEAL TEAM BUILDING | 100x37 | 3700 | SF |
| 4 | 200180 | 30 | K16 | EOD OPNS BLDG | 163x65 | 13086 | SF |
| 5 | 200181 | 31 | K15 | PUBLIC WORKS DEPARTMENT | 531x212 | 120640 | SF |
| 6 | 200184 | 38 | L15 | HAZD WASTE STGE | 150x110 | 24500 | SF |
| 7 | 200186 | 39 | V27 | SEWAGE PUMPING STATION | 18x16 | 288 | SF |
| 8 | 200212 | 78 | I11 | NAVY RESERVE TRNG BLDG | 181x48 | 16290 | SF |
| 9 | 200219 | 88 | L8 | FILTRATION PLANT | 70x45 | 6261 | SF |
| 10 | 200230 | 104 | M17 | OFFICERS BEACH HOUSE | 78x43 | 2411 | SF |
| 11 | 200235 | 111 | K15 | DOPE-THINNER WAREHOUSE | 21x21 | 455 | SF |
| 12 | 200243 | 120 | M17 | OFFICER BEACH BATHHOUSE | 16x12 | 192 | SF |
| 13 | 200278 | 157 | X-14 | WTR GRIT CHAMBER-RIO BLANCO | 20x40 | 800 | SF |
| 14 | 200282 | 161 | K8 | GENR BLDG FOR GMOC UHF-VHF | 15x11 | 164 | SF |
| 15 | 200313 | 192 | K13 | PETROLEUM TEST(FUEL)LAB | 83x71 | 4923 | SF |
| 16 | 200314 | 193 | K14 | TOILET/PIER 1 AREA | 14x10 | 140 | SF |
| 17 | 200322 | 201 | I11 | AUTO HOBBY SHOP/ FITNESS CTR | 236x63 | 11700 | SF |
| 18 | 200323 | 202 | I10 | PERS SUPPT OFF/PASS OFFICE | 181x48 | 16290 | SF |
| 19 | 200324 | 203 | I10 | HRO/NAVOSH/NAVRES ADMIN OFF | 181x48 | 16290 | SF |
| 20 | 200327 | 206 | I11 | BASE LIBRARY | 182x54 | 7710 | SF |
| 21 | 200336 | 207 | I10 | WEAPONS INERT STOREHOUSE | 234x59 | 13806 | SF |
| 22 | 200342 | 224 | I21 | ANTENNA CABLE HUT | | 81 | SF |
| 23 | 200348 | 231 | I10 | TELEPHONE CABLE HUT | 7x5 | 35 | SF |
| 24 | 200350 | 233 | I14 | TELEPHONE CABLE HUT | 7x5 | 35 | SF |
| 25 | 200357 | 242 | J14 | RADIO X-MTR GEN PL-LINK 11 | 19x20 | 380 | SF |
| 26 | 200362 | 247 | J15 | TELEPHONE CABLE HUT | 7x5 | 35 | SF |
| 27 | 200370 | 255 | H10 | OPERATIONAL STORAGE | 28x11 | 308 | SF |
| 28 | 200371 | 256 | H11 | NEED OFFICE | 70x32 | 2240 | SF |
| 29 | 200409 | 296 | K8 | TELEVISION STUDIO | 125x40 | 6562 | SF |
| 30 | 200470 | 367 | K15 | LAWNMOWER HEAVY EQUIP SHOP | 49x40 | 1960 | SF |
| 31 | 200474 | 371 | K14 | OPERATIONAL STORAGE | 100x40 | 4000 | SF |
| 32 | 200475 | 372 | H11 | AVIATION WHSE | 100x40 | 4000 | SF |
| 33 | 200479 | 376 | I11 | WEAPONS DEPT | 138x82 | 17264 | SF |
| 34 | 200480 | 377 | I13 | GRND ELECTRONICS MAINT SHOP | 120x90 | 10000 | SF |
| 35 | 200481 | 378 | G9 | MIS HANDLING-TESTING BLDG | 241x51 | 19308 | SF |
| 36 | 200482 | 379 | G10 | AIRCRAFT MAINTENANCE HANGAR | 278x250 | 61275 | SF |
| 37 | 200483 | 380 | H9 | MISSILE TEST ASSY BLDG | 52x35 | 1514 | SF |
| 38 | 200489 | 386 | M7 | AFWR HDQTRS | | 46318 | SF |
| 39 | 200497 | 394 | L15 | TORPEDO SHOP/UNDERGROUND DEP | 160x101 | 16160 | SF |
| 40 | 200499 | 396 | L15 | GUARD SHELTER | 6x6 | 36 | SF |
| 41 | 200591 | 422 | J10 | LOX/LIN FAC | 73x52 | 3850 | SF |
| 42 | 200909 | 423 | F10 | SEWAGE PUMPING STATION | 13x10 | 130 | SF |
| 43 | 201665 | 426 | G10 | OPER BLDG-CONTROL TOWER | 214x77 | 20988 | SF |
| 44 | 201811 | 466 | J13 | RPR SHOP STGE/REDY ISSU MISC | 40x22 | 889 | SF |
| 45 | 201729 | 467 | J13 | EXCHANGE MARINE CENTER | 102x41 | 3321 | SF |
| 46 | 201756 | 476 | H20 | BUS SHELTER/GATE 1/ | | 190 | SF |
| 47 | 201709 | 482 | I11 | BUS SHLTR W. ON LANGLEY BK A | 14x10 | 140 | SF |
| 48 | 201710 | 483 | I11 | BUS SHLTR EAST ON LANGLEY | 14x10 | 140 | SF |
| 49 | 201785 | 496 | K14 | BUS SHLTR FORESTAL (SUROPS) | 15x5 | 75 | SF |
| 50 | 200669 | 500 | AA6 | US ARMY SOUTH | 145x23 | 6569 | SF |
| 51 | 200670 | 501 | AA6 | SECURITY ADMIN OFFICE | 73x23 | 1679 | SF |
| 52 | 200671 | 502 | AA6 | SECURITY ADMIN OFFICE | 81x40 | 3240 | SF |
| 53 | 200673 | 504 | N4 | NEX - COMMUNITY STGE | 135x25 | 3375 | SF |
| 54 | 200688 | 519 | N3 | C-3/7TH SFG ADMIN HDQTRS. | 161x104 | 12652 | SF |
| 55 | 200698 | 529 | N3 | RIDING STABLES | 199x40 | 7960 | SF |
| 56 | 200711 | 542 | N3 | SEWER PUMP HOUSE | 15x10 | 150 | SF |
| 57 | 200767 | 598 | N5 | NAVY FORCES REGION SOCOM | 255x200 | 33675 | SF |
| 58 | 200815 | 646 | L5 | GATEHOUSE #3 | 23x22 | 506 | SF |
| 59 | 200832 | 663 | M8 | G.E./CONTRACTOR ADMIN | | 3056 | SF |
| 60 | 200833 | 664 | M8 | ROC SUPPORT BLDG. | | 2002 | SF |
| 61 | 200841 | 672 | O12 | UOPH | | 2231 | SF |
| 62 | 201668 | 724 | N5 | NAVAL COMMUNICATIONS CENTER | 87x85 | 15030 | SF |
| 63 | 201818 | 725 | N4 | BOQ TRAN PTY W3-W-5 & O3/ABV | 160x29 | 11996 | SF |
| 64 | 201819 | 726 | N4 | BOQ TRAN W3/W5 & O3/ABOVE | 290x29 | 21207 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 65 | 201820 | 727 | N4 | BOQ TRAN W3/W5 & O3/ABOVE | 160x29 | 11996 | SF |
| 66 | 201821 | 728 | N4 | BOQ TRANS W3/W5 & O3/ABOVE | 160x29 | 11901 | SF |
| 67 | 201822 | 729 | N4 | FINNIGANS OFFICERS CLUB | 195x473 | 13374 | SF |
| 68 | 201663 | 737 | M8 | NAVCOMMSTA BUILDING | | 3140 | SF |
| 69 | 202020 | 760 | N5 | MISC STGE BY BLDG. 598 | | 228 | SF |
| 70 | 202104 | 773 | L5 | BUS SHLTR LNGLEY/BNGTN S. | 10x6 | 60 | SF |
| 71 | 202279 | 774 | K18 | GENR AT TELEMETRY W/DF TNK | 26x40 | 1040 | SF |
| 72 | 202173 | 777 | F9 | SURVIVAL EQUIPMENT SHOP | 144x73 | 8715 | SF |
| 73 | 202297 | 784 | J10 | TACAN UNIT/GEN BUILDING | 26x26 | 550 | SF |
| 74 | 202282 | 787 | K16 | NAVSPECWARUNIT4 MAANTSHOP | 100x40 | 4000 | SF |
| 75 | 202281 | 790 | M19 | PHOTO LAB | 144x69 | 6758 | SF |
| 76 | 202283 | 792 | K16 | NSWU-4 VEH/BOATSHOP MAINT | 100x40 | 4000 | SF |
| 77 | 202284 | 793 | N9 | SELF HELP/THRIFT SHOP/TEEN C | 160x40 | 6400 | SF |
| 78 | 202300 | 798 | I12 | STRUCTURAL FIRE STATION | 136x34 | 4348 | SF |
| 79 | 202303 | 801 | H8 | FLYING CLUB | 60x40 | 2400 | SF |
| 80 | 201854 | 825 | H10 | Q2C DRONE STORAGE | 80x40 | 3200 | SF |
| 81 | 201855 | 826 | G10 | GROUND SUPPORT SHOP | 173x40 | 6920 | SF |
| 82 | 201856 | 827 | H8 | ACFT FIRE RESCUE STA | 160x97 | 6585 | SF |
| 83 | 202008 | 832 | L15 | MISC STORAGE | 30x25 | 750 | SF |
| 84 | 202114 | 860 | H11 | DRONE SUPPORT BLDG | 306x102 | 29172 | SF |
| 85 | 202113 | 870 | L15 | ASROC FACILITY | 71x46 | 2499 | SF |
| 86 | 202098 | 871 | M19 | BUS SHELTER BY PHOTOLAB | | 140 | SF |
| 87 | 201843 | 884 | M9 | SWGE PUMP STA ALGODONES BOQ | | 280 | SF |
| 88 | 201773 | 885 | N9 | PERSONAL PROPERTY BUILDING | | 8168 | SF |
| 89 | 201774 | 886 | AA16 | NAVY CAMPUS | | 7918 | SF |
| 90 | 201775 | 887 | N9 | NAVY COLLEGE | | 5096 | SF |
| 91 | 201776 | 888 | M9 | MEDICAL CLINICS (EIP/MDO) | | 7918 | SF |
| 92 | 201777 | 889 | M9 | 889 A/B/C/D/E/F/G/H EN-2R | | 8168 | SF |
| 93 | 201778 | 891 | M9 | 891 A/B/C/D EN-3R | | 5096 | SF |
| 94 | 201692 | 893 | M9 | 893 A/B/C/D EN-3R | | 5096 | SF |
| 95 | 201693 | 895 | M9 | 895 A/B/C/D EN-3R | | 5096 | SF |
| 96 | 201779 | 897 | M9 | 897 A/B/D/E/F/G/H EN-2R | | 8168 | SF |
| 97 | 201694 | 899 | M9 | 899 A/B/C/D EN-3R | | 5096 | SF |
| 98 | 201671 | 968 | O10 | SEWAGE PUMPING STA(CAPEHART) | | 280 | SF |
| 99 | 202343 | 976 | L14 | HOSE RACK SHED | 60x20 | 1200 | SF |
| 100 | 202315 | 982 | I10 | BATTERY SHOP | 82x30 | 2460 | SF |
| 101 | 201719 | 1026 | K15 | AUTOMOTIVE MAINT. SHOP | 44x25 | 1100 | SF |
| 102 | 201646 | 1059 | P9 | SEWAGE LIFT STATION/CAPEHT | | 280 | SF |
| 103 | 201860 | 1073 | O9 | BUS SHLTR FDR DR (HSG) | | 140 | SF |
| 104 | 201861 | 1075 | O12 | BUS SHLTR/CASCAJO OFFCRS HSG | | 190 | SF |
| 105 | 202403 | 1203 | D10 | PASS OFFICE GATE#1 | 60x28 | 1680 | SF |
| 106 | 202376 | 1205 | K15 | NAVSTARR QTRDECK/SUPP/ADP | 149x84 | 24864 | SF |
| 107 | 202375 | 1207 | K15 | SUPPLY DEPT WHRSE & ADDITION | 578x160 | 89105 | SF |
| 108 | 202360 | 1209 | I11 | BEQ (TRANSIENTS) | | 14224 | SF |
| 109 | 202405 | 1211 | L5 | GOLF CLUB HOUSE | 137x101 | 5420 | SF |
| 110 | 201684 | 1471 | N9 | SEWAGE PUMPING STA CAPEHART | | 360 | SF |
| 111 | 201862 | 1577 | O9 | BATHROOM-SNACK BAR EM POOL | 66x16 | 1056 | SF |
| 112 | 201864 | 1581 | O9 | BUS SHLTR BY COMM CTR | 15x5 | 75 | SF |
| 113 | 202018 | 1583 | FF21 | OFFICERS SW POOL BATHOUSE | | 396 | SF |
| 114 | 202394 | 1589 | G9 | READY ISSUE MAG | 9x7 | 63 | SF |
| 115 | 202395 | 1591 | G9 | READY ISSUE MAG | 9x7 | 63 | SF |
| 116 | 202396 | 1593 | G9 | READY ISSUE MAG | 9x7 | 63 | SF |
| 117 | 202397 | 1623 | G9 | READY ISSUE MAG | 9x7 | 63 | SF |
| 118 | 202369 | 1625 | G9 | HANGAR VC-8 | 325x110 | 44988 | SF |
| 119 | 202436 | 1673 | G9 | AIMD STORAGE | 40x100 | 4000 | SF |
| 120 | 202437 | 1674 | R18 | GND SUPPORT EQUIPT STORAGE | 40x100 | 4000 | SF |
| 121 | 202419 | 1683 | K15 | PW MAINT. STORAGE | 100x40 | 4000 | SF |
| 122 | 202426 | 1684 | J15 | HARBOR LIGHTS/CROSSROADS | 185x82 | 13350 | SF |
| 123 | 202421 | 1685 | Y31 | US COMSOLANT ADMIN/CUSTOMS | 175x80 | 9094 | SF |
| 124 | 202432 | 1686 | N3 | F. B. I. OFFICE | 231x76 | 15890 | SF |
| 125 | 202417 | 1687 | N4 | GYMNASIUM/FITNESS CENTER | 226x110 | 19760 | SF |
| 126 | 202425 | 1688 | O4 | BOQ TRANS W1/W2 AND O1/O2 | | 49685 | SF |
| 127 | 202444 | 1698 | N9 | CAPEHART CARPENTRY SHOP | | 1600 | SF |
| 128 | 202945 | 1706 | K14 | TEMP CPO HUT/PIER 3 PUB | 48x20 | 960 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 129 | 202479 | 1707 | J11 | BEQ | | 32583 | SF |
| 130 | 202480 | 1708 | J-11 | BEQ | | 32583 | SF |
| 131 | 202481 | 1709 | J10 | BEQ | | 32583 | SF |
| 132 | 202458 | 1715 | J13 | FLEET REC PARK | 80x20 | 1600 | SF |
| 133 | 202459 | 1716 | J13 | REST ROOM (HEAD & SHOWERS) | 48x28 | 1168 | SF |
| 134 | 202463 | 1720 | J12 | PICNIC PAVILLION | 8x8 | 64 | SF |
| 135 | 202467 | 1724 | J13 | YACHT CLUB | 65x20 | 1300 | SF |
| 136 | 202468 | 1725 | J13 | BUS STOP SHELTER BY MARINA | 10x5 | 50 | SF |
| 137 | 202574 | 1728 | H11 | MECH. AND ELEC. MAINT. SHOP | 100x40 | 4000 | SF |
| 138 | 202601 | 1729 | J14 | LINK 11 (COMM BLDG) | 50x20 | 1000 | SF |
| 139 | 202529 | 1730 | L15 | MK-48 TORPEDO SHOP | 100x40 | 4000 | SF |
| 140 | 202561 | 1731 | K15 | COMP GAS STG HOSPITAL | 25x12 | 300 | SF |
| 141 | 202946 | 1739 | W28 | NAVAL RESEARCH LAB (NRL) | 110x45 | 4479 | SF |
| 142 | 203745 | 1744 | W-30 | BUS SHELTER BY CAMP MOSCRIP | | 190 | SF |
| 143 | 202939 | 1749 | G10 | GROUNG SUPPORT SHOP | 100x40 | 4000 | SF |
| 144 | 202486 | 1755 | AA16 | HOUSING MAINTENANCE SHOP | 100x40 | 4000 | SF |
| 145 | 202557 | 1756 | N9 | HOUSING STORAGE/WHSE | 200x40 | 8000 | SF |
| 146 | 203074 | 1757 | O5 | WATER TREATMENT FACILITY | 16x12 | 192 | SF |
| 147 | 202532 | 1759 | V28 | FLEET POST OFFICE PIER AREA | 53x30 | 7505 | SF |
| 148 | 202489 | 1762 | M8 | BUS SHLTR N.W. TEL EXCH | 14x5 | 70 | SF |
| 149 | 202490 | 1763 | M8 | BUS SHLTR S.W. TEL. EXCH | 14x5 | 70 | SF |
| 150 | 202491 | 1764 | J11 | BUS SHEL LANGLEY/BOR HTS NOR | 14x5 | 70 | SF |
| 151 | 202492 | 1765 | J11 | BUS STOP SHELT/SOUTH BEQ/ | 14x5 | 70 | SF |
| 152 | 202513 | 1781 | I11 | BUS SHLTR NEAR NEW GALLEY | 15x5 | 75 | SF |
| 153 | 202528 | 1784 | V28 | LAWN MOWER SHOP BY B#31 | | 960 | SF |
| 154 | 202559 | 1787 | W28 | ZOONOSIS CONTROL | 62x21 | 1302 | SF |
| 155 | 202948 | 1788 | L15 | EXCHANGE WAREHOUSE | 100x60 | 4800 | SF |
| 156 | 202541 | 1790 | U28 | HOSPITAL | 196x74 | 130906 | SF |
| 157 | 202542 | 1791 | V-28 | BEQ HOSP CORPSMAN | 191x35 | 12422 | SF |
| 158 | 202560 | 1795 | K14 | EXCHANGE LAUNDRY FACILITY | 108x40 | 4064 | SF |
| 159 | 202555 | 1796 | L9 | NAVY EXCHANGE COMPLEX | 174x170 | 100861 | SF |
| 160 | 202554 | 1801 | I10 | TRAINING BLDG | 48x40 | 1920 | SF |
| 161 | 202593 | 1807 | J10 | BRIG | 85x55 | 3893 | SF |
| 162 | 202594 | 1808 | I11 | ENLISTED MEN'S DINING HALL. | 145x119 | 14430 | SF |
| 163 | 202961 | 1810 | K15 | HOSPITAL STORAGE | 1080x95 | 8944 | SF |
| 164 | 202967 | 1811 | O9 | COMMUNITY CENTER | 107x47 | 5029 | SF |
| 165 | 203088 | 1812 | J13 | SEWAGE LIFT STATION/MARINA | 8x8 | 64 | SF |
| 166 | 202598 | 1813 | J11 | BEQ | | 15807 | SF |
| 167 | 202599 | 1814 | J11 | BEQ | | 29258 | SF |
| 168 | 202600 | 1815 | J11 | BEQ | | 26405 | SF |
| 169 | 202993 | 1817 | M7 | COMM. OPERATIONS BUILDING | | 35783 | SF |
| 170 | 202602 | 1819 | H11 | ELECTRONIC MAINT SHOP | 48x20 | 960 | SF |
| 171 | 203015 | 1914 | N3 | EXCHANGE MAINTENANCE SHOP | 27x24 | 648 | SF |
| 172 | 202903 | 1916 | O8 | SEWAGE LIFT/ALGODONES APTS. | | 64 | SF |
| 173 | 202904 | 1917 | O9 | SEWAGE LIFT/TURNKEY HSG. | | 64 | SF |
| 174 | 202907 | 1920 | N9 | STANDBY GEN BY BLDG #1471 | 16x14 | 224 | SF |
| 175 | 202901 | 1922 | M7 | POT. WTR. DISTBN BLDG | | 144 | SF |
| 176 | 202931 | 1924 | P11 | SEWAGE PUMP ST | 8x8 | 64 | SF |
| 177 | 203917 | 1927 | NK8 | BOMB BUILDUP AREA | | 315 | SF |
| 178 | 202953 | 1930 | G9 | GROUND SUPPORT EQUIPMENT HOL | 140x20 | 2800 | SF |
| 179 | 203918 | 1931 | NK18 | TELEMETRY BUILDING | 32x16 | 512 | SF |
| 180 | 202983 | 1962 | N4 | SEC. STGE BEHIND B504 | 36x12 | 432 | SF |
| 181 | 202995 | 1967 | H11 | PROD EQUIP MAINT SHOP | 100x40 | 4000 | SF |
| 182 | 202994 | 1969 | M16 | SANITARY SEWER COLL/PMP STAT | 8x8 | 64 | SF |
| 183 | 202998 | 1970 | K9 | NAVY EXCHANGE COMPLEX | 319x162 | 43688 | SF |
| 184 | 202999 | 1971 | K9 | SWGE PUMP HSE BY B#1970 | 13x10 | 130 | SF |
| 185 | 202997 | 1972 | P11 | STANDBY GENERATOR BY B#1513 | 16x14 | 224 | SF |
| 186 | 203014 | 1973 | I12 | DRMO GEN WHSE | 125x100 | 12500 | SF |
| 187 | 203002 | 1975 | M7 | FLAMMABLE STOREHOUSE | | 36 | SF |
| 188 | 203004 | 1977 | K15 | POTABLE WATER PUMP HOUSE | 16x13 | 208 | SF |
| 189 | 203005 | 1978 | I11 | STANDBY GENR-B#1808 GALLEY | 22x13 | 286 | SF |
| 190 | 203011 | 1980 | H11 | OPERATIONAL STORAGE | 100x60 | 6000 | SF |
| 191 | 203012 | 1981 | I11 | ELECTRIC MAINT SHOP (AFWTF) | 100x40 | 4000 | SF |
| 192 | 203013 | 1982 | J13 | POL (9) PUMP HSE 850KW SBG | 134x41 | 5494 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 193 | 203942 | 1984 | NH10 | HAZMAT STORAGE HANGAR 200 | 37x28 | 1026 | SF |
| 194 | 203198 | 1991 | N4 | STANDBY GENR BY SEC B# 504 | 10x8 | 80 | SF |
| 195 | 203026 | 1994 | J11 | UEPH LAUNDROMAT | 49x17 | 833 | SF |
| 196 | 203035 | 2003 | N19 | HS FUEL CREW SHELTER | | 400 | SF |
| 197 | 203120 | 2004 | N17 | DRONE BAL/STOR. FAC-CABRAS | 100x60 | 6000 | SF |
| 198 | 202978 | 2005 | D10 | SENTRY (GATE 1) | 8x6 | 48 | SF |
| 199 | 203943 | 2006 | NL5 | GENERATOR SHLTR NEAR GATE 3 | 15x8 | 120 | SF |
| 200 | 203041 | 2007 | L15 | ASSP MAINT SHOP(ATWTF) | 50x25 | 1040 | SF |
| 201 | 203039 | 2008 | I12 | STOR & MAINT FACILITY/FIRE | 123x36 | 3067 | SF |
| 202 | 203040 | 2009 | I13 | DRMO FLAMMABLE STORAGE | 20x20 | 400 | SF |
| 203 | 202981 | 2010 | I12 | DRMO GENERAL WAREHOUSE | 100x40 | 4000 | SF |
| 204 | 203044 | 2014 | M7 | EMERG. GENR BLDG BY B# 386 | | 416 | SF |
| 205 | 202947 | 2015 | L14 | TORPEDO PAINT SHOP | 10x10 | 100 | SF |
| 206 | 203046 | 2016 | N3 | GENR CEN ALARM LS 542 | 20x16 | 290 | SF |
| 207 | 203048 | 2018 | F9 | GENERATOR HOUSE BY LS 423 | 20x16 | 320 | SF |
| 208 | 203049 | 2019 | L-15 | GENERATOR HOUSE BY LS 1758 | 21x17 | 333 | SF |
| 209 | 203050 | 2020 | I12 | GEN HSE/LS CENT BY B2033 | 19x16 | 268 | SF |
| 210 | 203051 | 2021 | O5 | GENR HSE BY BUNDY LS #24NDY | 20x16 | 271 | SF |
| 211 | 200589 | 2022 | K16 | VEHICLE PAINT BOOTH | 69x20 | 1380 | SF |
| 212 | 203053 | 2023 | J9 | BOMB BUILD UP AREA | 100x40 | 4000 | SF |
| 213 | 203704 | 2024 | K14 | LIBERTY CENTER/ITT TRAVEL | 100x40 | 4000 | SF |
| 214 | 203045 | 2033 | I12 | SEW PUMP STA 2 AT FIRE STA | 16x15 | 240 | SF |
| 215 | 203009 | 2034 | K15 | PEST CONTROL BUILDING | 61x41 | 2501 | SF |
| 216 | 203087 | 2035 | L9 | CARIBBEAN LANES | 173x160 | 23690 | SF |
| 217 | 203127 | 2036 | K14 | SHORE SUPPORT BUILDING | 76x61 | 1525 | SF |
| 218 | 203067 | 2037 | N17 | GENERATOR BLDG AT CABRAS IS | 23x22 | 442 | SF |
| 219 | 203078 | 2040 | K14 | HOSE RACK FUEL DIVISION | 60x20 | 1200 | SF |
| 220 | 203346 | 2052 | I11 | OPRTNL STGE BLDG BY B376 | 100x41 | 4100 | SF |
| 221 | 200490 | 2057 | H9 | MISSILE TEST ASSY SHED | 28x28 | 784 | SF |
| 222 | 203094 | 2059 | J14 | COMMUNICATION BLDG BY B1729 | 60x26 | 1560 | SF |
| 223 | 203100 | 2065 | N17 | CABRAS RANGE OPS FACILITY | 27x13 | 351 | SF |
| 224 | 202937 | 2079 | I10 | STANDBY GEN PLT BY BLDG 860 | 21x20 | 420 | SF |
| 225 | 203103 | 2082 | N4 | KENNEL | 66x20 | 1320 | SF |
| 226 | 203232 | 2086 | L15 | FLAM LIQD STGE BLDG BY SUROP | 25x22 | 550 | SF |
| 227 | 203204 | 2170 | O11 | COMMUNITY BEACH HEADS | 26x15 | 390 | SF |
| 228 | 203965 | 2177 | NM8 | ELECTRICAL EQUIPMENT SHELTER | | 169 | SF |
| 229 | 203212 | 2178 | J11 | CABANA/BBQ GRILL 1708-09 | 13x9 | 117 | SF |
| 230 | 203219 | 2185 | Y31 | REC PAV AT CPO BEACH | | 756 | SF |
| 231 | 203220 | 2186 | F9 | PAINT LOCKER FOR VC-8 | 16x11 | 176 | SF |
| 232 | 203222 | 2188 | E16 | STORAGE SHED AT PISTOL RANGE | | 169 | SF |
| 233 | 203223 | 2189 | E16 | STORAGE SHED AT RIFLE RANGE | | 169 | SF |
| 234 | 203225 | 2191 | K14 | METAL SHED(BLKHEAD A)PIER 1 | 12x12 | 144 | SF |
| 235 | 203235 | 2202 | W-17 | FAMILY SERVICES CENTER | 140x69 | 8620 | SF |
| 236 | 203239 | 2206 | M8 | BUS SHLTR N. DELICIAS | | 70 | SF |
| 237 | 203240 | 2207 | M8 | BUS SHLTR S. DELICIAS | | 70 | SF |
| 238 | 203258 | 2221 | P11 | MALE/FEM HEAD AT BALLFIELD | 12x6 | 75 | SF |
| 239 | 203335 | 2222 | I-11 | PAINT LOCKER AT BKS 1209 | | 100 | SF |
| 240 | 203337 | 2224 | N4 | COVERED PATIO | | 289 | SF |
| 241 | 203339 | 2225 | K15 | CABANA HUT BY BLDG 1791 | 16x16 | 200 | SF |
| 242 | 203405 | 2234 | K16 | HYPERBARIC/WTRFRNT SVCE BLDG | 48x44 | 3358 | SF |
| 243 | 203257 | 2237 | P11 | CONCESS STGECOM BCH BALLFL | 16x9 | 144 | SF |
| 244 | 203444 | 2242 | K14 | VACANT | 40x40 | 1600 | SF |
| 245 | 203449 | 2245 | F9 | MK-30 MAINT BLDG BY B378 | 99x43 | 4314 | SF |
| 246 | 203453 | 2248 | M7 | UPS SHLTR FOR B# 386 | | 364 | SF |
| 247 | 203459 | 2251 | O9 | ADDTNL STGE B1811 | 21x16 | 336 | SF |
| 248 | 203463 | 2252 | K14 | WATERFRONT OPNS BLDG | 225x36 | 15356 | SF |
| 249 | 203464 | 2253 | N4 | RECREATION PAVILION | | 471 | SF |
| 250 | 203465 | 2254 | I11 | BUS SHLTR ACROSS GALLEY | 19x10 | 190 | SF |
| 251 | 203467 | 2256 | K8 | MEDIA CTR ANNEX TO B-296 | 52x21 | 1092 | SF |
| 252 | 203977 | 2262 | NL11 | U S CUSTOMS BLDG | 100x60 | 6000 | SF |
| 253 | 203475 | 2263 | J11 | LAUNDROMAT AT UEPH BY B#1710 | 37x37 | 1369 | SF |
| 254 | 203445 | 2266 | J10 | EMGCY GENR FOR B# 1807 | 10x8 | 80 | SF |
| 255 | 203532 | 2275 | K16 | U.D.T. BOATSHOP | 100x40 | 4000 | SF |
| 256 | 203533 | 2276 | K16 | UDT ADMIN/ARMORY BLDG | 124x40 | 4312 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 257 | 203534 | 2277 | K16 | WEIGHT ROOM/LOUNGE UDT | 75x40 | 3000 | SF |
| 258 | 203535 | 2278 | M7 | AFWTF(OFFICE ANNEX)B#386 | | 4960 | SF |
| 259 | 203536 | 2279 | L15 | MOE BLDG | 110x40 | 4240 | SF |
| 260 | 203540 | 2281 | K16 | UDT ISOLATION/MEDICAL BLDG | 100x40 | 4000 | SF |
| 261 | 203541 | 2282 | K16 | CLASSRM/SUPP/OPRTN'L BLDG | 75x40 | 3000 | SF |
| 262 | 203542 | 2283 | K16 | FUEL GAS STGE AT UDT | 14x14 | 196 | SF |
| 263 | 203546 | 2287 | L8 | GENERATOR BLDG B#88 | 17x10 | 170 | SF |
| 264 | 203549 | 2288 | L15 | OPER HAZ/FLAMMABLE STORAGE | 17x13 | 222 | SF |
| 265 | 203569 | 2293 | M7 | ROC. UTILITY BLDG | | 1472 | SF |
| 266 | 203557 | 2294 | J13 | SUB-STA/FLEET RECRE PARK | 6x2 | 12 | SF |
| 267 | 203575 | 2296 | M7 | ADMINISTRATIVE BLDG AFWTF | | 22011 | SF |
| 268 | 203796 | 2302 | H11 | AIRFIELD ALARM CONTROL CTR | 40x30 | 1200 | SF |
| 269 | 203584 | 2303 | L9 | NAVY LODGE (120 UNITS) | 422x112 | 73751 | SF |
| 270 | 203589 | 2304 | K18 | TELEMETRY BLDG | 121x60 | 9222 | SF |
| 271 | 203588 | 2305 | O9 | YOUTH CENTER | 59x129 | 7165 | SF |
| 272 | 203605 | 2306 | L15 | PAMPERED PET | 102x42 | 3189 | SF |
| 273 | 203577 | 2308 | K15 | BUS SHELTER BY B#1205 | 10x5 | 50 | SF |
| 274 | 203578 | 2309 | F9 | BUS SHELTER BY B#1625 | 10x5 | 50 | SF |
| 275 | 203579 | 2310 | W27 | SHELTER BY PIER 3 BLDG 799 | | 190 | SF |
| 276 | 203993 | 2313 | NK9 | MCDONALD'S | 90x50 | 4500 | SF |
| 277 | 203582 | 2314 | U26 | MWR STGE (OLD B46) | | 3600 | SF |
| 278 | 203583 | 2315 | F9 | AVIATION SUPPORT DIV. (ASD) | 100x48 | 4800 | SF |
| 279 | 203996 | 2318 | NL9 | NAVY LODGE STORAGE SHED | 18x12 | 216 | SF |
| 280 | 203610 | 2328 | K14 | STGE BLDG/WTRFRONT BY B2036 | 80x30 | 2400 | SF |
| 281 | 203770 | 2330 | Z13 | OIL SPILL STGE BY B2252 | | 2500 | SF |
| 282 | 203620 | 2332 | U27 | PRINTING PLANT | 120x52 | 6240 | SF |
| 283 | 203621 | 2333 | G10 | AIR CARGO TERMINAL | 105x72 | 7596 | SF |
| 284 | 203622 | 2334 | J13 | BOATHOUSE/MARINA | 216x74 | 8450 | SF |
| 285 | 203623 | 2335 | K16 | HAZ/FLAMM STGE | 83x65 | 5427 | SF |
| 286 | 203627 | 2336 | Y16 | NFCU | 72x40 | 2880 | SF |
| 287 | 203628 | 2337 | L9 | CHAPEL | 114x104 | 11856 | SF |
| 288 | 203629 | 2338 | L9 | DENTAL CLINIC/NILSO | 127x127 | 14719 | SF |
| 289 | 203630 | 2339 | M9 | SERVICE STA/MINI-MART | 200x115 | 15927 | SF |
| 290 | 203641 | 2342 | L15 | MOE OPN'L STGE BY B-394 | 100x40 | 4000 | SF |
| 291 | 203643 | 2343 | G10 | AVIATION SUPPT DIV BY B379 | 109x54 | 9088 | SF |
| 292 | 203644 | 2344 | I13 | MWR CLUB STGE | 100x97 | 9700 | SF |
| 293 | 203645 | 2345 | J14 | MWR STGE BLDG BY BLDG 377 | 120x80 | 9600 | SF |
| 294 | 203649 | 2347 | M16 | STGE BLDG BY B#1685 | 14x12 | 168 | SF |
| 295 | 203651 | 2349 | L14 | MOE FLAMM STGE BLDG B#2015 | 22x22 | 484 | SF |
| 296 | 203652 | 2350 | I11 | SUPPLY STGE BLDG | 100x40 | 4000 | SF |
| 297 | 203653 | 2351 | K14 | HARBOR PATROL | 90x80 | 5200 | SF |
| 298 | 203664 | 2352 | G9 | SLAT SUPPT MAINT FAC B-378 | 28x24 | 672 | SF |
| 299 | 203666 | 2353 | N17 | DRONE HNDLNG FAC CABRAS IS | 40x25 | 1000 | SF |
| 300 | 203707 | 2355 | G10 | R/W EDGE LIGHTING DISTR.BLDG | 33x22 | 711 | SF |
| 301 | 203709 | 2359 | I11 | RADAR MAINT SHOP BY B78 | 100x40 | 4000 | SF |
| 302 | 203691 | 2360 | K16 | WATER PUMP STA (DRYDOCK) | 15x11 | 171 | SF |
| 303 | 203690 | 2361 | M5 | WATER PUMP-STA (BUNDY) | 15x11 | 171 | SF |
| 304 | 203692 | 2362 | L9 | CHILD DEV CENTER/PLAYGROUND | 222x106 | 17807 | SF |
| 305 | 203695 | 2363 | G10 | CPO HUT VC-8 | 20x20 | 400 | SF |
| 306 | 203697 | 2365 | H10 | FLAMM SUPP STGE BY B860 | 69x55 | 2303 | SF |
| 307 | 203698 | 2366 | H10 | FLAM SUPP STGE BY B-860 | 30x20 | 600 | SF |
| 308 | 203710 | 2368 | J11 | FLAMM STGE BTWN 1708 & 1709 | 20x10 | 200 | SF |
| 309 | 203712 | 2369 | H8 | GENR BY B-827 | 15x12 | 180 | SF |
| 310 | 204013 | 2371 | NL5 | GOLF CART STORAGE | 100x46 | 4600 | SF |
| 311 | 203732 | 2382 | M9 | SWGE PUMP STATION | 25x18 | 450 | SF |
| 312 | 203737 | 2383 | K14 | NEW GENERATOR BLDG BY LS-39 | 13x11 | 143 | SF |
| 313 | 203738 | 2384 | K9 | NEW GEN BLDG BY B1971 | 13x11 | 143 | SF |
| 314 | 203739 | 2385 | M9 | NEW GENR BLDG BY B884 | 13x11 | 143 | SF |
| 315 | 203740 | 2386 | O10 | NEW GENR BLDG BY B-LS-968 | 13x11 | 143 | SF |
| 316 | 203741 | 2387 | P9 | NEW GENR BLDG BY LS-1059 | 13x11 | 143 | SF |
| 317 | 203742 | 2388 | O9 | NEW GENR BLDG BY LS-1917 | 13x11 | 143 | SF |
| 318 | 203743 | 2389 | N17 | SWGE LIFT STA BY B-2304 | 10x15 | 150 | SF |
| 319 | 204017 | 2394 | NK10 | COMMISSARY | 284x274 | 62671 | SF |
| 320 | 203798 | 2395 | D10 | NEW GATE #1/SENTRY HOUSE | 16x16 | 256 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 321 | 203754 | 2398 | K15 | PWD BATTERY STGE | 11x11 | 121 | SF |
| 322 | 203758 | 2402 | K14 | TUGBOAT STGE/WK SPACE | 28x20 | 560 | SF |
| 323 | 203759 | 2403 | G10 | ALFT MINT EQUIP STGE BY B826 | 100x40 | 4000 | SF |
| 324 | 203767 | 2406 | M9 | GEN BLDG BY B2382 (OLD 1916) | 14x10 | 143 | SF |
| 325 | 203769 | 2411 | M16 | SEAL'S POINT RECREATION PAV | 56x56 | 2744 | SF |
| 326 | 203785 | 2415 | H8 | AIR FIELD MAINT. ADMIN/STRG | 100x40 | 4000 | SF |
| 327 | 203786 | 2416 | V9 | EMGCY GENR SHLTR GATE #3 | | 48 | SF |
| 328 | 203788 | 2418 | K15 | PW VEHICLE REFUELING SHOP | 79x50 | 3572 | SF |
| 329 | 203791 | 2421 | K15 | BUS STOP SHLTR BY B-31 | 10x5 | 50 | SF |
| 330 | 203792 | 2422 | J15 | BUS STOP SHLTR BY B-1790 | 10x5 | 50 | SF |
| 331 | 203793 | 2423 | L9 | BUS STOP SHLTR BY B-2338 | 14x5 | 70 | SF |
| 332 | 203794 | 2424 | L9 | BUS STOP SHLTR ACROSS B-2338 | 14x5 | 70 | SF |
| 333 | 203795 | 2425 | K14 | BUS STOP SHLTR BY B-2024 | 10x5 | 50 | SF |
| 334 | 203802 | 2427 | D10 | BUS SHLTR GATE #1 | 15x5 | 75 | SF |
| 335 | 203800 | 2428 | I11 | BUS SHLTR W/ON LANGLEY | 19x10 | 190 | SF |
| 336 | 203801 | 2429 | I11 | BUS SHLTR E/ON LANGLEY | 19x10 | 190 | SF |
| 337 | 204025 | 2430 | NL15 | CONTROL BLD AT LANDFILL | 37x37 | 1369 | SF |
| 338 | 204026 | 2431 | NL15 | MAINT BLDG AT LANDFILL | 60x60 | 3600 | SF |
| 339 | 204027 | 2432 | NL15 | RECYCLE BLDG AT LANDFILL | 125x80 | 10000 | SF |
| 340 | 203806 | 2433 | L16 | NEW ALL HANDS BEACH HUT | 21x21 | 441 | SF |
| 341 | 203808 | 2434 | K15 | BIOMED WASTE STGE/STRLZTN | 30x16 | 503 | SF |
| 342 | 203809 | 2435 | Q24 | SPNT LEAD ACID BAT STGE DRMO | 40x20 | 800 | SF |
| 343 | 203804 | 2438 | F9 | REC CENTER VP SQUADRON | 16x15 | 240 | SF |
| 344 | 203811 | 2439 | N9 | NEW HOUSING WELCOME CENTER | 90x41 | 3676 | SF |
| 345 | 203814 | 2440 | L16 | EM BEACH HEADS (ALL HANDS) | 51x35 | 1778 | SF |
| 346 | 203817 | 2442 | N4 | CHLER PLT BOQ'S 725/729/1688 | 25x31 | 797 | SF |
| 347 | 203819 | 2449 | K16 | BOAT MAINT SHEDS - SQDN 2 | 74x47 | 3478 | SF |
| 348 | 203827 | 2450 | I11 | WELLNESS CENTER | 67x48 | 3000 | SF |
| 349 | 203833 | 2452 | F9 | ADMIN BLDG BY MK-30 ARFLD A | 100x40 | 4000 | SF |
| 350 | 203834 | 2453 | F9 | MAINT BLDG BY MK30 @ ARFLD | 100x40 | 4000 | SF |
| 351 | 203835 | 2454 | F9 | WHSE BLDG BY MK-30 @ ARFLD | 100x40 | 4000 | SF |
| 352 | 204030 | 2455 | K8 | SPACE SURVEILANCE FACILITY | 125x75 | 8500 | SF |
| 353 | 203812 | 2457 | G10 | HAZ FLAMM STGE AIMD | 19x12 | 228 | SF |
| 354 | 204032 | 2458 | NL11 | PUMP STATION | 14x12 | 168 | SF |
| 355 | | 2468 | | NSWU-4 HEADQUARTERS | 256x105 | 26880 | SF |
| 356 | | 2469 | | NSWU-4 ISOLATION FACILITY | 128x66 | 8448 | SF |
| 357 | 203853 | 2474 | NN3 | ZOONOSIS CONTROL | 60x53 | 3120 | SF |
| 358 | 203856 | 2479 | I11 | PAVILLION | 19x15 | 285 | SF |
| 359 | 203858 | 2481 | L8 | GENERATOR HELTER AT BLDG 88 | 12x6 | 72 | SF |
| 360 | 203862 | 2485 | H11 | GATEHOUSE WITH TURNSTILES | 35x16 | 560 | SF |
| 361 | 203863 | 2486 | I10 | PAVILLION BY BLDG 202 | 14x14 | 196 | SF |
| 362 | 203865 | 2488 | K15 | STORAGE SHED | 32x17 | 544 | SF |
| 363 | 203866 | 2489 | K14 | COVERED STORAGE BY BLDG 371 | 30x14 | 420 | SF |
| 364 | 203868 | 2491 | G9 | GATEHOUSE WITH TURNSTILES | 35x16 | 560 | SF |
| 365 | 203870 | 2493 | M7 | PAVILLION BY BLDG 386 | | 92 | SF |
| 366 | 203873 | 2496 | N3 | RIDING STABLES | 101x61 | 6161 | SF |
| 367 | 203877 | 2500 | N4 | BUS STOP | 10x6 | 60 | SF |
| 368 | 203879 | 2502 | M8 | GENERATOR BLDG AT BLDG 737 | | 182 | SF |
| 369 | 203880 | 2503 | N4 | WEATHER SHELTER BY BLD 760 | 8x8 | 64 | SF |
| 370 | 203883 | 2506 | H11 | STORAGE SHED NEAR BLDG 825 | 80x22 | 1760 | SF |
| 371 | 203885 | 2508 | H8 | MATERIAL STORAGE SHED | 26x13 | 338 | SF |
| 372 | 203891 | 2514 | G9 | VC-8 PR/ AME SHOP | 20x12 | 240 | SF |
| 373 | 203892 | 2515 | G9 | RECREATION PAVILLION | 11x11 | 121 | SF |
| 374 | 203893 | 2516 | G9 | RECREATION CENTER - FIRST CL | 43x10 | 430 | SF |
| 375 | 203894 | 2517 | G9 | 1ST LT STORAGE | 8x8 | 64 | SF |
| 376 | 203895 | 2518 | G9 | RECYCLE STORAGE | 9x8 | 72 | SF |
| 377 | 203896 | 2519 | G9 | GATEHOUSE WITH TURNSTILES | 35x16 | 560 | SF |
| 378 | 203897 | 2520 | G9 | STORAGE SHED WEST END OF HGR | 11x9 | 99 | SF |
| 379 | 203898 | 2521 | G9 | HAZARDOUS WASTE COLLECTION | 16x14 | 224 | SF |
| 380 | 203901 | 2524 | G9 | RECREATION PAVILLION - SMOKE | 23x23 | 529 | SF |
| 381 | 203907 | 2530 | J15 | RECREATION PAVILLION | 12x12 | 108 | SF |
| 382 | 203908 | 2531 | K15 | RECREATION PAVILLION | 12x12 | 108 | SF |
| 383 | 203909 | 2532 | I10 | STORAGE SHED BY BLD 1701 | 48x19 | 912 | SF |
| 384 | 203911 | 2533 | J10 | OPERATIONAL STORAGE | 16x12 | 192 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 385 | 203912 | 2534 | J10 | WEATHER SHELTER | 13x13 | 169 | SF |
| 386 | 203916 | 2536 | NM7 | PAVILLION AT BLDG 1817 | | 92 | SF |
| 387 | 203920 | 2538 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 388 | 203921 | 2539 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 389 | 203922 | 2540 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 390 | 203923 | 2541 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 391 | 203924 | 2542 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 392 | 203925 | 2543 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 393 | 203926 | 2544 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 394 | 203927 | 2545 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 395 | 203928 | 2546 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 396 | 203929 | 2547 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 397 | 203930 | 2548 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 398 | 203931 | 2549 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 399 | 203932 | 2550 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 400 | 203933 | 2551 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 401 | 203934 | 2552 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 402 | 203935 | 2553 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 403 | 203936 | 2554 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 404 | 203937 | 2555 | NO11 | COMMUNITY BEACH SHELTER | 13x9 | 117 | SF |
| 405 | 203938 | 2556 | NL5 | MAINTENANCE STORAGE | 20x15 | 300 | SF |
| 406 | 203939 | 2557 | NH11 | FLAMMABLE STRG SHED NR 825 | 17x12 | 204 | SF |
| 407 | 203948 | 2564 | NG9 | VC-8 LINE SHACK | 27x18 | 486 | SF |
| 408 | 203951 | 2567 | NL9 | CARRIBEAN LANES PAVILLION | 28x12 | 336 | SF |
| 409 | 203958 | 2574 | NN4 | SECURITY STORAGE | 15x15 | 225 | SF |
| 410 | 203967 | 2582 | NE16 | WX SHELTER PISTOL RANGE | | 240 | SF |
| 411 | 203968 | 2583 | NE16 | WX SHELTER RIFLE RANGE | | 240 | SF |
| 412 | 203991 | 2601 | NO9 | YOUTH CENTER REC PAVILLION | 62x28 | 1736 | SF |
| 413 | 204005 | 2614 | NM9 | SERVICE STA HAZARDOUS STOR | 6x6 | 36 | SF |
| 414 | 204007 | 2616 | NM9 | SERVICE MISC SHELTER | 8x8 | 64 | SF |
| 415 | 204009 | 2618 | NK14 | PAVILLION BY BLDG 2351 | 30x25 | 600 | SF |
| 416 | 204014 | 2622 | NL5 | GOLF MAINTENANCE SHED | 12x12 | 144 | SF |
| 417 | 204020 | 2627 | NP9 | MANATEE TRAIL DISPLAY | 28x19 | 532 | SF |
| 418 | 204021 | 2628 | NP9 | MANATEE OBSERVATION TOWER | 12x10 | 360 | SF |
| 419 | 204022 | 2629 | NG10 | FLAMMABLE STORAGE BY 2403 | 11x8 | 88 | SF |
| 420 | 204029 | 2632 | NF9 | HAZMAT STORAGE BY BLDG2454 | 19x8 | 152 | SF |
| 421 | 204059 | 2634 | NE10 | SURVEILLANCE CAMERA TOWER | 8x8 | 64 | SF |
| 422 | 204060 | 2635 | NF10 | SURVEILLANCE CAMERA TOWER | 8x8 | 64 | SF |
| 423 | 204062 | 2637 | NG10 | SURVEILLANCE CAMERA TOWER | 10x10 | 100 | SF |
| 424 | 204064 | 2639 | NG12 | SURVEILLENCE CAMERA TOWER | 8x8 | 64 | SF |
| 425 | 204076 | 2651 | NI13 | TRANSFORMER SHED | 7x7 | 49 | SF |
| 426 | 204077 | 2652 | NI13 | STORAGE SHED | 11x8 | 88 | SF |
| 427 | 204079 | 2654 | NN17 | SWITCHING SUBSTATION | 11x9 | 99 | SF |
| 428 | 204080 | 2655 | NL16 | ENLISTED BEACH SHELTER | 10x8 | 80 | SF |
| 429 | 204081 | 2656 | NL16 | ENLISTED BEACH SHELTER | 10x8 | 80 | SF |
| 430 | 204082 | 2657 | NL16 | ENLISTED BEACH SHELTER | 10x8 | 80 | SF |
| 431 | 204083 | 2658 | NL16 | ENLISTED BEACH SHELTER | 10x8 | 80 | SF |
| 432 | 204084 | 2659 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 433 | 204085 | 2660 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 434 | 204086 | 2661 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 435 | 204087 | 2662 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 436 | 204088 | 2663 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 437 | 204089 | 2664 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 438 | 204090 | 2665 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 439 | 204091 | 2666 | NN17 | OFFICER BEACH SHELTER | 10x10 | 100 | SF |
| 440 | 204093 | 2668 | NM5 | RECREATION PAVILLION | 21x15 | 315 | SF |
| 441 | 204094 | 2669 | NM5 | RECREATION PAVILLION | 21x15 | 315 | SF |
| 442 | 204100 | 2673 | NO5 | PUMPING STATION AT WTF | 12x9 | 108 | SF |
| 443 | 204101 | 2674 | NO5 | LATRINE FACILITY AT WTF | 7x7 | 49 | SF |
| 444 | 204102 | 2675 | NO5 | WATER TREATMENT FAC OFFICE | 23x21 | 483 | SF |
| 445 | 204103 | 2676 | NO5 | COMPRESSOR SHELTER WTF | 15x14 | 210 | SF |
| 446 | 204107 | 2680 | NL9 | GENERATOR SHELTER AT 1796 | 20x10 | 200 | SF |
| 447 | 204111 | 2684 | NL9 | WATER PUMP STATION AT 1796 | 15x11 | 165 | SF |
| 448 | 204112 | 2685 | NM9 | BUS SHELTER AT ALGODONES | 15x5 | 75 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 449 | 240006 | 3006 | L16 | POLICE STATION | 48x26 | 1248 | SF |
| 450 | 240015 | 3015 | K16 | DISPENSARY/DENTAL | 80x56 | 2400 | SF |
| 451 | 240016 | 3016 | K16 | OPERATIONS/ENGINEERING | 96x20 | 1920 | SF |
| 452 | 240017 | 3017 | K16 | CONF.ROOM/MAS.CHIEF/QC&P&E | 96x20 | 1920 | SF |
| 453 | 240018 | 3018 | K16 | ADMINISTRATION | 96x20 | 1920 | SF |
| 454 | 240019 | 3019 | K16 | ADMIN./PHOTO. OFFICE | 96x20 | 1920 | SF |
| 455 | 240020 | 3020 | K16 | POST OFFICE/BARBER SHOP/OFFI | 48x20 | 960 | SF |
| 456 | 240021 | 3021 | K16 | COMM. STA./ELECT. MAINT. | 48x20 | 960 | SF |
| 457 | 240022 | 3022 | K16 | CHARLIE COMPANY OFFICE | 48x20 | 960 | SF |
| 458 | 240023 | 3023 | K16 | CHAPEL | 48x20 | 960 | SF |
| 459 | 240034 | 3034 | K16 | STORAGE BLDG | 98x97 | 6275 | SF |
| 460 | 240046 | 3046 | K16 | EM DINING FACILITY | 100x100 | 9600 | SF |
| 461 | 240047 | 3047 | K16 | CAMP LAUNDRY/BOILER ROOM | 102x60 | 3720 | SF |
| 462 | 240070 | 3070 | K16 | 1ST CLASS LOUNGE | 48x20 | 960 | SF |
| 463 | 240071 | 3071 | K16 | NAVY EXCHANGE FACILITY | 60x48 | 2400 | SF |
| 464 | 240079 | 3079 | K16 | CLASSROOM | 48x20 | 960 | SF |
| 465 | 240080 | 3080 | K15 | RECREATION CENTER | 48x20 | 960 | SF |
| 466 | 240081 | 3081 | K16 | E.M. BERTHING | 48x20 | 960 | SF |
| 467 | 240082 | 3082 | K15 | E.M. BERTHING | 48x20 | 960 | SF |
| 468 | 240083 | 3083 | K16 | CPO GALLEY | 48x20 | 960 | SF |
| 469 | 240084 | 3084 | K15 | CPO LOUNGE | 48x20 | 960 | SF |
| 470 | 240090 | 3090 | L16 | OFFICERS LIVING ROOM | 80x67 | 3080 | SF |
| 471 | 240091 | 3091 | L15 | EMBARK WAREHOUSE | 100x40 | 4000 | SF |
| 472 | 240092 | 3092 | L15 | EMBARK WAREHOUSE | 100x40 | 4000 | SF |
| 473 | 240093 | 3093 | L15 | CBLANT WAREHOUSE | 100x60 | 6000 | SF |
| 474 | 240094 | 3094 | L15 | CBLANT WAREHOUSE | 100x40 | 4000 | SF |
| 475 | 240095 | 3095 | L15 | CENTRAL SUPPLY ROOM | 100x60 | 6000 | SF |
| 476 | 240096 | 3096 | L15 | CENTRAL SUPPLY ROOM | 100x40 | 4000 | SF |
| 477 | 240097 | 3097 | L15 | CENTRAL TOOL ROOM | 100x40 | 4000 | SF |
| 478 | 240098 | 3098 | L15 | CENTRAL TOOL ROOM | 100x40 | 4000 | SF |
| 479 | 240109 | 3109 | L15 | MLO STORAGE WAREHOUSE | 100x40 | 4000 | SF |
| 480 | 240162 | 3118 | L15 | SPECIAL SERVICE BLDG | 136x20 | 2720 | SF |
| 481 | 240163 | 3119 | L16 | WEATHER SHELTER | 14x8 | 112 | SF |
| 482 | 240117 | 3125 | K16 | SEWER LIFT STATION | 14x9 | 126 | SF |
| 483 | 240120 | 3128 | L16 | BUS STOP SHELTER | 24x7 | 168 | SF |
| 484 | 240143 | 3134 | L15 | EMBARK WAREHOUSE | 200x40 | 8000 | SF |
| 485 | 240147 | 3138 | K15 | EDF EMERGENCY GENERATOR SHED | 30x16 | 480 | SF |
| 486 | 240150 | 3141 | W30 | SEWER LIFT STATION | | 100 | SF |
| 487 | 240153 | 3144 | K15 | SOILS LABORATORY | 50x20 | 1000 | SF |
| 488 | 240155 | 3146 | L16 | BEACH PAVILION | 30x30 | 900 | SF |
| 489 | 240154 | 3148 | K15 | MLO LUMBER STORAGE | 100x44 | 4375 | SF |
| 490 | 240177 | 3150 | W-30 | RACKETBALL COURT | | 1012 | SF |
| 491 | 240188 | 3151 | L15 | HAZD WASTE STGE | 48x21 | 1008 | SF |
| 492 | 240189 | 3152 | K15 | PEST CONTROL BUILDING | 18x18 | 324 | SF |
| 493 | 240169 | 3157 | L16 | ARMORY | 62x50 | 3165 | SF |
| 494 | 240170 | 3158 | K15 | A CO. BATTERY CHARGE FAC | 11x21 | 231 | SF |
| 495 | 240179 | 3159 | K15 | MLO GAS BOTTLE STORAGE | 34x10 | 340 | SF |
| 496 | 240180 | 3160 | L16 | PHONE PAVILLION | 27x12 | 243 | SF |
| 497 | 240182 | 3164 | L15 | PHYSICAL FITNESS CENTER | 80x60 | 4800 | SF |
| 498 | 240190 | 3166 | K15 | BRAVO CARPENTER SHOP | 102x40 | 5706 | SF |
| 499 | 240192 | 3167 | K16 | SZ TRAINING FACILITY | 40x20 | 800 | SF |
| 500 | 240193 | 3168 | K16 | CBLANT DET OFFICE | 48x20 | 960 | SF |
| 501 | 240194 | 3169 | K15 | HEAD FAC MLO/A-CO | 16x16 | 256 | SF |
| 502 | 240201 | 3175 | L16 | BOQ | | 14640 | SF |
| 503 | 240202 | 3176 | L16 | BEQ 3B (CPO) | | 27335 | SF |
| 504 | 240204 | 3178 | L16 | BEQ 3A | | 27280 | SF |
| 505 | 240205 | 3179 | K16 | BEQ 2 | | 27280 | SF |
| 506 | 240206 | 3180 | K16 | BEQ 1B | | 38002 | SF |
| 507 | 240207 | 3181 | K16 | BEQ 1A | | 38002 | SF |
| 508 | 240216 | 3188 | K15 | ALFA CO MAINT BLDG | 345x285 | 35721 | SF |
| 509 | 240223 | 3190 | K15 | U.T. SHOP BRAVO CO | 102x40 | 5706 | SF |
| 510 | 240225 | 3192 | K16 | SEA BEES SUPPLIES WHSE | 160x70 | 11200 | SF |
| 511 | 240226 | 3193 | L16 | PAVILLION BY BLDG 3019 | 24x18 | 432 | SF |
| 512 | 240227 | 3194 | L16 | PAVILION BY BLDG 3168 | 7x7 | 49 | SF |

**Attachment No. 1, List of Buildings to be inspected for asbestos at NAVSTA Roosevelt Roads, PR**

| | PROPERTY NO. | FACILITY NO. | MAP GRID LOCATION | FACILITY_NAME | OUTSIDE DIMENSION (ft) | AREA | AREA UNIT MEAS |
|---|---|---|---|---|---|---|---|
| 513 | 240228 | 3195 | K15 | WEAPONS CLEANING SHELTER | 48x20 | 960 | SF |
| 514 | 250001 | 6000 | | ELECTRONIX/COMMS MAINT SHOP | | 7395 | SF |
| 515 | 250002 | 6001 | | GROUNDS MAINTENANCE BUILDING | | 768 | SF |
| 516 | 250004 | 6003 | | FLAMMABLES STORAGE SHED | | 72 | SF |
| 517 | 203913 | 1757A | O5 | CHEMICAL FACILITY | 30x11 | 330 | SF |
| 518 | 200220 | 88A | L8 | BACKFLUSH TNK WTR FLTRS | 27x14 | 378 | SF |
| 519 | 200170 | DN2-3 | K8 | GUIDED MISS OPER CONTROL CEN | 98x38 | 2405 | SF |
| 520 | 204054 | DN2-3A | NK8 | AC SHELTER AT DN2-3 | 10x10 | 100 | SF |
| | | | | Total SqFT of Buildings | | | 2749472 |

Grand Total of 520 building areas

# Appendix D
# Analytical Laboratory Reports for Quality Control Samples

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 12/27/2004 |
| Sample Receipt Date. | 12/21/2004 |
| RJ Lee Group Job No | BAK412103 |
| Authorization/P.O. No. | 104579-Task 2 |
| Client Job No./Name | 104579-Task 2/Naval Station Puerto Rico |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673023.HPL | 1204-3178-003Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Beige Flooring | | | | | | | | |
| 2673024.HPL | 1204-3178-002Q | No | ND | 0.8 CE | 99.2 | B, G, M | AKB | 12/23/2004 |
| Description: Light Gray Wall Board / White Joint Compound | | | | | | | | |
| Layer content: 85% Wall Board - 1 Cellulose 99 NFM; 15% Joint Compound - 100 NFM | | | | | | | | |
| 2673025.HPL | 1204-3175-001Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Beige Flooring | | | | | | | | |
| 2673026.HPL | 1204-3178-001Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 12/23/2004 |
| Description: Black Tar Material | | | | | | | | |
| 2673027.HPL | 1204-2304-015Q | Yes | ND | 10 CE, 20 FG | 70 | T, B, M | AKB | 12/23/2004 |
| Description: Black Tar Material | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412103

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673028.HPL | 1204-2304-013Q | Yes | ND | 5 CE, 5 SF | 90 | B, M | AKB | 12/23/2004 |
| Description: Green Flooring | | | | | | | | |
| 2673029.HPL | 1204-2304-016Q | Yes | ND | - | 100 | B, V, M | AKB | 12/23/2004 |
| Description: White Powdery Material | | | | | | | | |
| 2673030.HPL | 1204-1207-011Q | Yes | ND | 1 OF | 99 | B, M | AKB | 12/23/2004 |
| Description: Brown Mastic | | | | | | | | |
| 2673031.HPL | 1204-2304-004Q | Yes | ND | <1 CE, 1 SF | 99 | B, M | AKB | 12/23/2004 |
| Description: Tan Mastic | | | | | | | | |
| 2673032.HPL | 1204-3188-008Q | Yes | ND | 15 CE, 15 FG | 70 | P, B, M | AKB | 12/23/2004 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2673033.HPL | 1204-3178-004Q | Yes | ND | 2 OF | 98 | B, M | AKB | 12/23/2004 |
| Description: Black Mastic | | | | | | | | |
| 2673034.HPL | 1204-1207-009Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Gray Floor Tile | | | | | | | | |
| 2673035.HPL | 1204-1207-002Q | No | <1 CH | 14.9 CE | 85.1 | B, G, M | AKB | 12/23/2004 |
| Description: White Wall Board / Beige Joint Compound | | | | | | | | |
| Layer content: 99% Wall Board - 15 Cellulose 85 NFM; 1% Joint Compound - 2 Chrysotile 3 Cellulose 95 NFM | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412103

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673036.HPL | 1204-1207-012Q | Yes | ND | 4 CE | 96 | B, M | AKB | 12/23/2004 |
| Description: Beige Floor Tile | | | | | | | | |
| 2673037.HPL | 1204-2304-011Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Gray Flooring | | | | | | | | |
| 2673038.HPL | 1204-1207-006Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Gray Flooring | | | | | | | | |
| 2673039.HPL | 1204-2304-010Q | Yes | ND | - | 100 | B, M | AKB | 12/23/2004 |
| Description: Black Mastic | | | | | | | | |
| 2673040.HPL | 1204-2304-014Q | Yes | ND | - | 100 | Q, B, M | AKB | 12/23/2004 |
| Description: Gray Cementitious Material | | | | | | | | |
| 2673041.HPL | 1204-1207-014Q | Yes | ND | 4 CE | 96 | B, M | AKB | 12/27/2004 |
| Description: Brown Floor Tile | | | | | | | | |
| 2673042.HPL | 1204-2304-006Q | Yes | ND | - | 100 | B, M | AKB | 12/27/2004 |
| Description: Beige Mastic | | | | | | | | |
| 2673043.HPL | 1204-2304-007Q | Yes | ND | <1 CE | 100 | B, M | AKB | 12/27/2004 |
| Description: Beige Mastic | | | | | | | | |
| 2673044.HPL | 1204-2304-009Q | Yes | ND | 10 CE | 90 | B, M | AKB | 12/27/2004 |
| Description: Beige Shavings | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412103

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673045.HPL | 1204-1207-004Q | Yes | ND | 15 CE | 85 | B, M | AKB | 12/27/2004 |
| Description: Beige Shavings | | | | | | | | |
| 2673046.HPL | 1204-2304-001Q | Yes | ND | 15 CE, 15 FG | 70 | P, B, M | AKB | 12/27/2004 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2673047.HPL | 1204-1788-005Q | Yes | ND | 15 CE, 15 FG | 70 | P, B, M | AKB | 12/27/2004 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2673048.HPL | 1204-2019-003Q | Yes | ND | 10 CE | 90 | B, M | AKB | 12/27/2004 |
| Description: Pink Insulation | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 12/23/2004
Sample Receipt Date. 12/21/2004
RJ Lee Group Job No BAK412104
Authorization/P.O. No. 104579-Task 2
Client Job No./Name 104579-Task 2/Naval Station Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673092.HPL | 1204-1795-006Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: Green Floor Tile | | | | | | | | |
| 2673093.HPL | 1204-1685-009Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: Tan Streaked Floor Tile | | | | | | | | |
| 2673094.HPL | 1204-1795-014Q | Yes | 2 CH | <1 CE | 98 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: Off White Floor Tile With Blue Streaks | | | | | | | | |
| 2673095.HPL | 1204-2306-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: Dark Blue Floor Tile | | | | | | | | |
| 2673096.HPL | 1204-1685-015Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: Beige Floor Tile | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412104

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673097.HPL | 1204-1788-002Q | No | ND | 25.5 CE | 74.5 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan and Green Paper/White Joint Compound | | | | | | | |
| Layer content: | 85% Wallboard - 30 Cellulose 70 NFM; 15% Joint Compound - 100 NFM | | | | | | | |
| 2673098.HPL | 1204-1795-017Q | No | ND | 9 CE | 91 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 90% Wallboard - 10 Cellulose 90 NFM; 10% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2673099.HPL | 1204-1795-007Q | No | ND | 13.5 CE | 86.5 | CA, B, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 90% Wallboard - 15 Cellulose 85 NFM; 10% Joint ompound - <1 Cellulose 100 NFM | | | | | | | |
| 2673100.HPL | 1204-394-007Q | No | ND | 9.5 CE | 90.5 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 95% Wallboard - 10 Cellulose 90 NFM; 5% Joint Compound - 100 NFM | | | | | | | |
| 2673101.HPL | 1204-1787-004Q | No | ND | 9.8 CE | 90.2 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 98% Wallboard - 10 Cellulose 90 NFM; 2% Joint Compound - 100 NFM | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412104

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673102.HPL | 1204-2279-011Q | No | ND | 4.9 CE | 95.1 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 99% Wallboard - 5 Cellulose 95 NFM; 1% Joint Compound - 100 NFM | | | | | | | |
| 2673103.HPL | 1204-3192-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: | Black Glue | | | | | | | |
| 2673104.HPL | 1204-3151-002Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: | Black Tar | | | | | | | |
| 2673105.HPL | 1204-1685-016Q | Yes | 5 CH | <1 CE | 95 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: | Black Mastic | | | | | | | |
| 2673106.HPL | 1204-1685-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: | Beige Mastic | | | | | | | |
| 2673107.HPL | 1204-1685-010Q | No | 5 CH | <1 CE | 95 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: | Black Mastic/Tan Mastic | | | | | | | |
| Layer content: | 50% Black - <1 Cellulose 10 Chrysotile 90 NFM; 50% Tan - <1 Cellulose 100 NFM | | | | | | | |
| 2673108.HPL | 1204-2242-001Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 12/23/2004 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412104

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673109.HPL | 1204-394-001Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 12/23/2004 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673110.HPL | 1204-870-002Q | Yes | 10 CH | - | 90 | Q, T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: Black Tar | | | | | | | | |
| 2673111.HPL | 1204-2279-008Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Tan Mastic | | | | | | | | |
| 2673112.HPL | 1204-2065-003Q | Yes | ND | 95 CE | 5 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Tan Fiber Board With White Paint | | | | | | | | |
| 2673113.HPL | 1204-1685-005Q | Yes | ND | 50 CE, 20 MW | 30 | CA, P, B, OP, M | BAS | 12/23/2004 |
| Description: White Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673114.HPL | 1204-1931-005Q | Yes | ND | 95 CE | 5 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Tan Fibers With White Paint | | | | | | | | |
| 2673115.HPL | 1204-1931-008Q | Yes | 5 CH | <1 CE | 95 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Brown Mastic | | | | | | | | |
| 2673116.HPL | 1204-2006-004Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 12/23/2004 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673117.HPL | 1204-2065-002Q | Yes | 10 CH | <1 CE | 90 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: Black Mastic | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 12/23/2004
Sample Receipt Date. 12/21/2004
RJ Lee Group Job No BAK412105
Authorization/P.O. No. 104579-Task 2
Client Job No./Name 104579-Task 2/Naval Station Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673177.HPL | 1204-3175-014Q | Yes | ND | - | 100 | T, CA, OP, M | BAS | 12/22/2004 |
| Description: Black Tar With Silver Paint | | | | | | | | |
| 2673178.HPL | 1204-3175-012Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: Gray Putty | | | | | | | | |
| 2673179.HPL | 1204-3175-013Q | Yes | ND | <1 CE, 15 FG | 85 | Q, T, CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2673180.HPL | 1204-3175-015Q | Yes | ND | <1 CE, <1 FG | 100 | T, CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: Black Roofing with Silver Foil Covering | | | | | | | | |
| 2673181.HPL | 1204-3175-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 12/22/2004 |
| Description: Yellow Mastic | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412105

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673182.HPL | 1204-3188-002Q | Yes | ND | 5 SF | 95 | T, CA, B, OP, M | BAS | 12/22/2004 |
| Description: Black Mastic | | | | | | | | |
| 2673183.HPL | 1204-3178-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 12/22/2004 |
| Description: Yellow Mastic | | | | | | | | |
| 2673184.HPL | 1204-3188-003Q | Yes | ND | - | 100 | Q, CA, OP, G, M | BAS | 12/22/2004 |
| Description: White Plaster Material | | | | | | | | |
| 2673185.HPL | 1204-3188-005Q | Yes | ND | 50 CE, 25 MW | 25 | CA, P, B, OP, M | BAS | 12/22/2004 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673186.HPL | 1204-3188-006Q | No | ND | 14.8 CE, 10 MW, 3 FG, 7 | 65.2 | T, CA, B, OP, M | BAS | 12/22/2004 |
| Description: Black Tar/Silver Foil/Tan Paper With White Fibers/Pink Fibrous Material | | | | | | | | |
| Layer content: 70% Tar - 5 Cellulose 10 Wollastonite 85 NFM; 5% Foil - 100 NFM; 15% Paper - 75 Cellulose 20 Fibrous Glass 5 NFM; 10% Fibers - 100 Mineral Wool | | | | | | | | |
| 2673187.HPL | 1204-3175-009Q | Yes | ND | 2 CE | 98 | CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: Gold Mastic With Debris | | | | | | | | |
| 2673188.HPL | 1204-3175-010Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: White Floor Tile With Blue and Purple Swirls | | | | | | | | |
| 2673189.HPL | 1204-3175-011Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 12/22/2004 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412105

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673190.HPL | 1204-3188-009Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 12/22/2004 |
| Description: Tan Floor Tile | | | | | | | | |
| 2673191.HPL | 1204-3175-002Q | Yes | ND | <1 CE, 5 SF | 95 | T, CA, B, OP, M | BAS | 12/22/2004 |
| Description: Black Mastic With Debris | | | | | | | | |
| 2673192.HPL | 1204-3175-007Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, M | BAS | 12/22/2004 |
| Description: White Paint With Debris | | | | | | | | |
| 2673193.HPL | 1204-3175-008Q | Yes | ND | 85 CE | 15 | CA, B, OP, M | BAS | 12/22/2004 |
| Description: Tan and White Fibers | | | | | | | | |
| 2673194.HPL | 1204-3175-006Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 12/22/2004 |
| Description: White Putty With Green Paint | | | | | | | | |
| 2673195.HPL | 1204-3175-005Q | No | ND | 14.4 CE | 85.6 | CA, B, OP, G, MI, M | BAS | 12/23/2004 |
| Description: White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | | |
| Layer content: 96% Wallboard - 15 Cellulose 85 NFM; 4% Joint Compound - <1 Cellulose 100 NFM | | | | | | | | |
| 2673196.HPL | 1204-3178-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 12/23/2004 |
| Description: White Floor Tile With Blue and Purple Swirls | | | | | | | | |
| 2673197.HPL | 1204-3175-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412105

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673198.HPL | 1204-3178-008Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 12/23/2004 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673199.HPL | 1204-3178-007Q | Yes | ND | 2 CE, 5 SF | 93 | CA, B, OP, M | BAS | 12/23/2004 |
| Description: Beige Carpet Glue | | | | | | | | |
| 2673200.HPL | 1204-2304-003Q | No | ND | 20 CE | 80 | CA, OP, G, MI, M | BAS | 12/23/2004 |
| Description: White Wallboard With Tan Paper/White Joint Compound | | | | | | | | |
| Layer content: 80% Wallboard - 25 Cellulose 75 NFM; 20% Joint Compound - 100 NFM | | | | | | | | |
| 2673201.HPL | 1204-3188-011Q | Yes | 10 CH | <1 CE | 90 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: Black Tar | | | | | | | | |
| 2673202.HPL | 1204-3178-010Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 12/23/2004 |
| Description: Pink Poly Foam With Black Tar Coating | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 12/23/2004 |
| Sample Receipt Date. | 12/21/2004 |
| RJ Lee Group Job No | BAK412106 |
| Authorization/P.O. No. | 104579-Task 2 |
| Client Job No./Name | 104579-Task 2/Naval Station Puerto Rico |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673224.HPL | 1204-1788-007Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Tan Floor Tile (2 layers, both the same). | | | | | | | | |
| 2673225.HPL | 1204-2306-005Q | No | ND | 2.5 CE | 97.5 | Q, CA, B, OP, G, MI | WHP | 12/23/2004 |
| Description: White Joint Compound; White Drywall with Tab Paper | | | | | | | | |
| Layer content: 50% Joint Compound - 100 NFM; 50% Dtywall - 5 Cellulose 95 NFM | | | | | | | | |
| 2673226.HPL | 1204-2007-007Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Gray Window Glazing | | | | | | | | |
| 2673227.HPL | 1204-2004-003Q | Yes | ND | - | 100 | T, CA, OP | WHP | 12/23/2004 |
| Description: Black Mastic | | | | | | | | |
| 2673228.HPL | 1204-3169-002Q | Yes | ND | - | 100 | Q, CA, P, B, OP | WHP | 12/23/2004 |
| Description: White Accoustical Spray On | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412106

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673229.HPL | 1204-2342-001Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Gray Floor Tile | | | | | | | | |
| 2673230.HPL | 1204-3109-004Q | Yes | ND | - | 100 | CA, B, AM, OP | WHP | 12/23/2004 |
| Description: Tan Floor Tile | | | | | | | | |
| 2673231.HPL | 1204-1739-004Q | Yes | ND | - | 100 | CA, B, OP, MI | WHP | 12/23/2004 |
| Description: Light Tan Floor Tile | | | | | | | | |
| 2673232.HPL | 1204-1739-001Q | Yes | 2 CH | - | 98 | CA, P, B, OP | WHP | 12/23/2004 |
| Description: Tan Accoustical Material | | | | | | | | |
| 2673233.HPL | 1204-1730-010Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Sealant | | | | | | | | |
| 2673234.HPL | 1204-2306-006Q | Yes | ND | - | 100 | Q, CA, B, OP | WHP | 12/23/2004 |
| Description: White Window Glazing | | | | | | | | |
| 2673235.HPL | 1204-1730-008Q | Yes | ND | 15 FG | 85 | Q, T, CA, OP | WHP | 12/23/2004 |
| Description: Black Shingle with Gray and Tan Granules | | | | | | | | |
| 2673236.HPL | 1204-1730-003Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2673237.HPL | 1204-1730-001Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White and Tan Streaked Floor Tile | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412106

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673238.HPL | 1204-2279-007Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Light Tan Streaked Floor Tile | | | | | | | | |
| 2673239.HPL | 1204-3098-002Q | Yes | ND | - | 100 | Q, B, OP | WHP | 12/23/2004 |
| Description: White Floor Tile | | | | | | | | |
| 2673240.HPL | 1204-2279-003Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Brown Floor Tile | | | | | | | | |
| 2673241.HPL | 1204-1787-018Q | Yes | 2 CH | - | 98 | CA, B, OP, MI | WHP | 12/23/2004 |
| Description: White and Tan Streaked Floor Tile | | | | | | | | |
| 2673242.HPL | 1204-1931-001Q | Yes | ND | 5 CE | 95 | CA, B, OP | WHP | 12/23/2004 |
| Description: Dark Brown Floor Tile | | | | | | | | |
| 2673243.HPL | 1204-2004-002Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Tan and White Sreaked Floor Tile | | | | | | | | |
| 2673244.HPL | 1204-2007-002Q | Yes | ND | - | 100 | CA, B, AM, OP | WHP | 12/23/2004 |
| Description: White and Tan Streaked Floor Tile | | | | | | | | |
| 2673245.HPL | 1204-1739-008Q | Yes | 2 CH | - | 98 | CA, B, OP, M | WHP | 12/23/2004 |
| Description: Blue-Green Floor Tile | | | | | | | | |
| 2673246.HPL | 1204-1787-013Q | Yes | 2 CH | - | 98 | CA, B, OP | WHP | 12/23/2004 |
| Description: Green Floor Tile | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412106

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673247.HPL | 1204-2242-006Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White and Gray Floor Tile | | | | | | | | |
| 2673248.HPL | 1204-1787-005Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White and Gray Streaked Floor Tile | | | | | | | | |
| 2673249.HPL | 1204-1795-002Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White and Blue Floor Tile | | | | | | | | |

Authorized Signature William H. Powers

William H. Powers, Manager-Optical

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 12/23/2004
Sample Receipt Date. 12/21/2004
RJ Lee Group Job No BAK412107
Authorization/P.O. No. 104579-Task 2
Client Job No./Name 104579-Task 2/Naval Station Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673256.HPL | 1204-1688-01Q | Yes | ND | - | 100 | Q, T, CA, OP | WHP | 12/23/2004 |
| Description: Black Tar with White Aggregate | | | | | | | | |
| 2673257.HPL | 1204-1688-02Q | Yes | ND | 50 CE | 50 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673258.HPL | 1204-1688-03Q | Yes | ND | 3 CE, 1 FG | 96 | Q, CA, OP, G | WHP | 12/23/2004 |
| Description: White Drywall with Tan Paper | | | | | | | | |
| 2673259.HPL | 1204-1688-04Q | No | ND | - | 100 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: Tan Mastic; White Sandy Concrete | | | | | | | | |
| Layer content: 20% Mastic - 100 NFM; 80% Concrete - 100 NFM | | | | | | | | |
| 2673260.HPL | 1204-1688-09Q | Yes | ND | 20 CE | 80 | CA, B, OP, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412107

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673261.HPL | 1204-1688-11Q | Yes | ND | 10 MW, 10 W | 80 | Q, B, OP | WHP | 12/23/2004 |
| Description: Brown Mastic | | | | | | | | |
| 2673262.HPL | 1204-2296-01Q | Yes | ND | 4 CE, 1 FG | 95 | Q, CA, OP, G, MI | WHP | 12/23/2004 |
| Description: White Drywall with Tan Paper | | | | | | | | |
| 2673263.HPL | 1204-2296-04Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Tan Mastic | | | | | | | | |
| 2673264.HPL | 1204-2296-02Q | No | ND | - | 100 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: Gray Flooring; White Mastic | | | | | | | | |
| Layer content: 2% Mastic - 100 NFM; 98% Flooring - 100 NFM | | | | | | | | |
| 2673265.HPL | 1204-2296-08Q | No | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Mastic; Brown Mastic | | | | | | | | |
| Layer content: 50% Brown - 100 NFM; 50% White - 100 NFM | | | | | | | | |
| 2673266.HPL | 1204-2296-03Q | Yes | ND | 20 CE | 80 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |
| 2673267.HPL | 1204-2296-11Q | Yes | ND | 10 SF | 90 | B, OP, M | WHP | 12/23/2004 |
| Description: Black Material | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico

RJ Lee Group Job No: BAK412107

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673268.HPL | 1204-1211-02Q | Yes | ND | 50 CE, 25 MW | 25 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673269.HPL | 1204-1211-03Q | Yes | ND | 50 CE, 25 MW | 25 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673270.HPL | 1204-646-01Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Floor Tile | | | | | | | | |
| 2673271.HPL | 1204-1757-03Q | Yes | ND | 30 CE | 70 | CA, B, OP, MI, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |
| 2673272.HPL | 1204-2021-03Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Sealant | | | | | | | | |

Authorized Signature

William H. Powers, Manager-Optical

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
Ml = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/3/2005
Sample Receipt Date. 12/28/2004
RJ Lee Group Job No BAK412108
Authorization/P.O. No. 25409 0005 00001
Client Job No./Name 25409 0005 00001/EFA-NE/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673699.HPL | 1204-1791-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |
| 2673700.HPL | 1204-1791-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 1/2/2005 |
| Description: Medium Gray Floor Tile | | | | | | | | |
| 2673701.HPL | 1204-1791-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2673702.HPL | 1204-1791-007Q | Yes | ND | 50 CE, 5 MW, 10 FG | 35 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673703.HPL | 1204-1791-009Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2673704.HPL | 1204-1791-011Q | Yes | 70 CH | <1 CE | 30 | B, OP, M | BAS | 1/2/2005 |
| Description: Gray Material With White Fibers | | | | | | | | |

Client Job No./Name: 25409 0005 00001/EFA-NE/NAPR

RJ Lee Group Job No: BAK412108

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673705.HPL | 1204-2225-001Q | Yes | ND | 30 FG | 70 | Q, T, CA, B, OP, M | BAS | 1/2/2005 |
| Description: Black Tar With White Fibers | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/3/2005
Sample Receipt Date. 12/28/2004
RJ Lee Group Job No BAK412109
Authorization/P.O. No. 25409 0005 00001
Client Job No./Name 25409 0005 00001/EFA-NE/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673706.HPL | 1204-1810-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2673707.HPL | 1204-1810-004Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: Light Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673708.HPL | 1204-1810-007Q | Yes | ND | 10 CE, 15 FG | 75 | Q, T, CA, B, OP, M | BAS | 1/2/2005 |
| Description: Black Fibrous Tar With Tan Fibrous Material | | | | | | | | |
| 2673709.HPL | 1204-1810-008Q | Yes | ND | <1 CE, 20 FG | 80 | Q, T, CA, B, OP, M | BAS | 1/2/2005 |
| Description: Black Tar With White fibers and Silver Foil | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/3/2005
Sample Receipt Date. 12/28/2004
RJ Lee Group Job No BAK412110
Authorization/P.O. No. 25409 0005 00001
Client Job No./Name 25409 0005 00001/EFA-NE/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673710.HPL | 1204-2394-002Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Blue-Green Floor Tile | | | | | | | | |
| 2673711.HPL | 1204-2394-004Q | Yes | ND | 15 CE, <1 SF | 85 | Q, T, CA, B, OP, M | BAS | 1/2/2005 |
| Description: Black and Brown Mastic | | | | | | | | |
| 2673712.HPL | 1204-2394-006Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: Light Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673713.HPL | 1204-2394-008Q | Yes | ND | 45 CE, 5 MW, 20 FG | 30 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: Light Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673714.HPL | 1204-2394-010Q | Yes | ND | 3 CE, 2 FG | 95 | CA, OP, G, M | BAS | 1/2/2005 |
| Description: White Plaster Material | | | | | | | | |
| 2673715.HPL | 1204-2394-012Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Orange Mastic | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/3/2005
Sample Receipt Date. 12/28/2004
RJ Lee Group Job No BAK412111
Authorization/P.O. No. 25409 0005 00001
Client Job No./Name 25409 0005 00001/EFA-NE/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673716.HPL | 1204-1970-003Q | Yes | ND | <1 CE, <1 MW | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Green Mastic | | | | | | | | |
| 2673717.HPL | 1204-1970-005Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: White Fibrous Ceiling Tile With Brown Paint | | | | | | | | |
| 2673718.HPL | 1204-1970-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2673719.HPL | 1204-1970-009Q | Yes | ND | 2 CE, <1 FG | 98 | T, CA, B, OP, M | BAS | 1/2/2005 |
| Description: Black Mastic | | | | | | | | |
| 2673720.HPL | 1204-1970-011Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: Light Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: 25409 0005 00001/EFA-NE/NAPR RJ Lee Group Job No: BAK412111

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673721.HPL | 1204-1970-014Q | Yes | ND | 20 CE | 80 | Q, T, CA, B, OP, MI, M | BAS | 1/2/2005 |
| Description: Black Roofing | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 1/3/2005 |
| Sample Receipt Date. | 12/28/2004 |
| RJ Lee Group Job No | BAK412112 |
| Authorization/P.O. No. | 25409 0005 00001 |
| Client Job No./Name | 25409 0005 00001/EFA-NE/NAPR |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673722.HPL | 1204-1790-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 1/2/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2673723.HPL | 1204-1790-002Q | Yes | ND | 10 CE | 90 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: White Mastic | | | | | | | | |
| 2673724.HPL | 1204-1790-004Q | Yes | ND | 2 CE, 2 FG | 96 | CA, OP, G, M | BAS | 1/2/2005 |
| Description: White Plaster Material | | | | | | | | |
| 2673725.HPL | 1204-1790-007Q | Yes | ND | 15 CE, 45 MW | 40 | CA, P, B, OP, M | BAS | 1/2/2005 |
| Description: White Fibrous Ceiling Tile With Silver Foil and White Paint | | | | | | | | |
| 2673726.HPL | 1204-1790-009Q | Yes | ND | 10 CE | 90 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2673727.HPL | 1204-1790-012Q | Yes | ND | 5 CE | 95 | CA, B, OP, M | BAS | 1/2/2005 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: 25409 0005 00001/EFA-NE/NAPR RJ Lee Group Job No: BAK412112

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673728.HPL | 1204-1790-013Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/3/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2673729.HPL | 1204-1790-015Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/3/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2673730.HPL | 1204-1790-016Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: Blue-Green Floor Tile | | | | | | | | |
| 2673731.HPL | 1204-1790-018Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: Tan Swirled Floor Tile | | | | | | | | |
| 2673732.HPL | 1204-1790-019Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: Tan Swirled Floor Tile | | | | | | | | |
| 2673733.HPL | 1204-1790-021Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2673734.HPL | 1204-1790-023Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2673735.HPL | 1204-1790-027Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 1/3/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2673736.HPL | 1204-1790-028Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/3/2005 |
| Description: Brown Floor Tile | | | | | | | | |

Client Job No./Name: 25409 0005 00001/EFA-NE/NAPR RJ Lee Group Job No: BAK412112

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673737.HPL | 1204-1790-036Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 1/3/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |
| 2673738.HPL | 1204-1790-042Q | Yes | ND | 5 CE, 15 FG | 80 | Q, T, CA, B, OP, M | BAS | 1/3/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2673739.HPL | 1204-1790-043Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 1/3/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2673740.HPL | 1204-1790-044Q | Yes | 10 CH | <1 CE | 90 | T, CA, B, OP, M | BAS | 1/3/2005 |
| Description: Black Mastic | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/3/2005
Sample Receipt Date. 12/28/2004
RJ Lee Group Job No BAK412113
Authorization/P.O. No. 25409 0005 00001
Client Job No./Name 25409 0005 00001/EFA-NE/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673741.HPL | 1204-1684-001Q | Yes | ND | - | 100 | CA, B, OP | WHP | 1/3/2005 |
| Description: Light Tan Floor Tile | | | | | | | | |
| 2673742.HPL | 1204-1684-004Q | Yes | ND | 40 CE, 40 MW | 20 | P, B, OP | WHP | 1/3/2005 |
| Description: Light Gray Fibrous Ceiling Tile | | | | | | | | |
| 2673743.HPL | 1204-1684-007Q | Yes | ND | 95 MW | 5 | B, OP | WHP | 1/3/2005 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673744.HPL | 1204-1684-008Q | Yes | 2 CH | - | 98 | CA, B, OP | WHP | 1/3/2005 |
| Description: Tan-White-Brown Floor Tile | | | | | | | | |
| 2673745.HPL | 1204-1684-010Q | Yes | ND | - | 100 | T, OP | WHP | 1/3/2005 |
| Description: Black Tar | | | | | | | | |

Authorized Signature William H. Powers

William H. Powers, Manager-Optical

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 1/26/2005
Sample Receipt Date. 1/25/2005
RJ Lee Group Job No BAK501003
Authorization/P.O. No. 104579
Client Job No./Name 104579/Naval Station Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2676981.HPL | 0105-30-002Q | Yes | ND | 10 CE | 90 | B, M | AKB | 1/26/2005 |
| Description: Light Brown Floor TIle | | | | | | | | |
| 2676982.HPL | 0105-30-003Q | Yes | ND | - | 90 | B, M | AKB | 1/26/2005 |
| Description: Black Mastic | | | | | | | | |
| 2676983.HPL | 0105-30-008Q | Yes | ND | <1 CE | 100 | B, M | AKB | 1/26/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2676984.HPL | 0105-30-009Q | Yes | ND | - | 100 | B, M | AKB | 1/26/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2676985.HPL | 0105-30-0010Q | No | 48 CH | - | 52 | T, B, M | AKB | 1/26/2005 |
| Description: Black Tar And Brown Felt | | | | | | | | |
| Layer content: | 40% Tar - 100 NFM; 60% Felt - 80 Chrysotile 20 NFM | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/16/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502006
Authorization/P.O. No. 104655-2
Client Job No./Name 104655-2/Naval Station Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679172.HPL | 0105-2296-013Q | Yes | 10 CH | - | 90 | CA, CL, B, OP, M | BAS | 2/16/2005 |
| Description: Gray Transite | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/16/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502009
Authorization/P.O. No. 104579
Client Job No./Name 104579/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679188.HPL | 0205-826-008Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2679189.HPL | 0205-826-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic With Debris | | | | | | | | |
| 2679190.HPL | 0205-826-005Q | Yes | ND | <1 CE, 40 MW, 5 FG | 55 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |
| 2679191.HPL | 0205-826-007Q | Yes | 8 CH | <1 CE | 92 | CA, CL, B, OP, M | BAS | 2/16/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679192.HPL | 0205-826-001Q | Yes | ND | 15 CE | 85 | CA, B, OP, G, MI, M | BAS | 2/16/2005 |
| Description: Gray Wallboard With Tan Paper and White Paint | | | | | | | | |

Client Job No./Name: 104579/NAPR RJ Lee Group Job No: BAK502009

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679193.HPL | 0205-826-010Q | Yes | ND | <1 CE, <1 FG | 100 | T, CA, OP, M | BAS | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679194.HPL | 0205-2383-001Q | Yes | ND | 10 CE | 90 | CA, OP, G, MI, M | BAS | 2/16/2005 |
| Description: Pink Wallboard | | | | | | | | |
| 2679195.HPL | 0205-801-002Q | Yes | ND | <1 CE | 100 | T, CA, OP, M | BAS | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679196.HPL | 0205-801-001Q | Yes | ND | 10 FG | 90 | Q, T, CA, OP, MI, M | BAS | 2/16/2005 |
| Description: Black Roofing With Black and Red Frit | | | | | | | | |
| 2679197.HPL | 0205-801-004Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679198.HPL | 0205-801-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Brown Mastic | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/16/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502010
Authorization/P.O. No. 104579
Client Job No./Name 104579/NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679224.HPL | 0205-1673-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679225.HPL | 0205-2450-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679226.HPL | 0205-2450-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Adhesive | | | | | | | | |
| 2679227.HPL | 0205-2450-004Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679228.HPL | 0205-2450-007Q | Yes | ND | 15 CE, 10 FG | 75 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Tar With Silver Foil | | | | | | | | |

Client Job No./Name: 104579/NAPR

RJ Lee Group Job No: BAK50201C

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679229.HPL | 0205-2450-006Q | Yes | ND | 35 CE | 65 | Q, T, CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679230.HPL | 0205-1973-006Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, M | BAS | 2/16/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679231.HPL | 0205-1973-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679232.HPL | 0205-1973-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Pink Floor Tile | | | | | | | | |
| 2679233.HPL | 0205-1973-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679234.HPL | 0205-1973-004Q | Yes | ND | 45 CE, 30 MW, 5 FG | 20 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679235.HPL | 0205-1973-002Q | Yes | ND | 2 CE | 98 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679236.HPL | 0205-378-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679237.HPL | 0205-378-014Q | Yes | ND | 5 CE, 10 FG | 85 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Tar With Silver Foil | | | | | | | | |

Client Job No./Name: 104579/NAPR RJ Lee Group Job No: BAK50201C

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679238.HPL | 0205-378-004Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679239.HPL | 0205-378-015Q | Yes | ND | 15 FG | 85 | Q, T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679240.HPL | 0205-378-013Q | Yes | 3 CH | <1 CE | 97 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679241.HPL | 0205-378-012Q | Yes | ND | <1 CE, 5 MW | 95 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679242.HPL | 0205-378-011Q | Yes | ND | <1 CE, 90 MW | 10 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679243.HPL | 0205-378-006Q | Yes | 5 CH | - | 95 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan and Brown Floor Tile | | | | | | | | |
| 2679244.HPL | 0205-378-009Q | Yes | ND | <1 CE, 2 MW | 98 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679245.HPL | 0205-378-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679246.HPL | 0205-378-007Q | Yes | 2 CH | <1 CE | 98 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |

Client Job No./Name: 104579/NAPR

RJ Lee Group Job No: BAK50201C

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679247.HPL | 0205-2415-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679248.HPL | 0205-2415-004A | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679249.HPL | 0205-2415-006Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679250.HPL | 0205-1973-008Q | Yes | ND | 2 CE | 98 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
Ml = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/16/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502011
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679282.HPL | 0105-860-008Q | Yes | ND | <1 CE, <1 W, <1 OF | 100 | B, M | AKB | 2/16/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679283.HPL | 0105-860-009Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/16/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679284.HPL | 0105-860-011Q | Yes | 10 CH | - | 90 | B, M | AKB | 2/16/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679285.HPL | 0105-860-007Q | Yes | 7 CH | - | 93 | B, M | AKB | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679286.HPL | 0105-860-010Q | Yes | 35 CH | - | 65 | B, M | AKB | 2/16/2005 |
| Description: Light Gray Board | | | | | | | | |
| 2679287.HPL | 0105-860-001Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502011

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679288.HPL | 0105-860-002Q | Yes | ND | 7 CE | 93 | B, M | AKB | 2/16/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679289.HPL | 0105-860-003Q | Yes | 7 CH | - | 93 | B, M | AKB | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679290.HPL | 0105-860-004Q | No | ND | 1.8 CE | 98.2 | B, G, M | AKB | 2/16/2005 |
| Description: White Drywall And Joint Compund | | | | | | | | |
| Layer content: 90% DW - 2 Cellulose 98 NFM; 10% JC - 100 NFM | | | | | | | | |
| 2679291.HPL | 0105-860-005Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/16/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679292.HPL | 0105-860-014Q | Yes | ND | 30 SF | 70 | B, M | AKB | 2/16/2005 |
| Description: White Insulation | | | | | | | | |
| 2679293.HPL | 0105-860-013Q | Yes | 15 CH | - | 85 | T, B, M | AKB | 2/16/2005 |
| Description: Black And Gray Roofing | | | | | | | | |
| 2679294.HPL | 0105-2359-005Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679295.HPL | 0105-2052-002Q | Yes | ND | 10 CE | 90 | B, M | AKB | 2/16/2005 |
| Description: Gray Floor Tile | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502011

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679296.HPL | 0105-2052-003Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679297.HPL | 0105-2052-005Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/16/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679298.HPL | 0105-2052-004Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/16/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679299.HPL | 0105-2350-004Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679300.HPL | 0105-2350-007Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/16/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679301.HPL | 0105-2350-002Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679302.HPL | 0105-2365-002Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679303.HPL | 0105-78-005Q | Yes | ND | 10 FG | 90 | B, G, MI, M | AKB | 2/16/2005 |
| Description: Beige Drywall | | | | | | | | |
| 2679304.HPL | 0105-78-006Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/16/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502011

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679305.HPL | 0105-78-007Q | Yes | ND | 35 CE | 65 | T, B, M | AKB | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679306.HPL | 0105-2369-001Q | Yes | ND | - | 100 | Q, B, M | AKB | 2/16/2005 |
| Description: White Plaster | | | | | | | | |
| 2679307.HPL | 0105-256-007Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: White Joint Compound | | | | | | | | |
| 2679308.HPL | 0105-256-003Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Black And Tan Mastic | | | | | | | | |
| 2679309.HPL | 0105-256-004Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/16/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679310.HPL | 0105-256-002Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679311.HPL | 0105-860-012Q | Yes | 35 CH | - | 65 | B, M | AKB | 2/16/2005 |
| Description: Gray Cementitious Material | | | | | | | | |
| 2679312.HPL | 0105-1967-002Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679313.HPL | 0105-825-005Q | Yes | 10 CH | - | 90 | T, B, M | AKB | 2/16/2005 |
| Description: Black Tar | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502011

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679314.HPL | 0105-825-003Q | Yes | 5 CH | 5 CE | 90 | T, B, M | AKB | 2/16/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679315.HPL | 0105-2359-003Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679316.HPL | 0105-982-003Q | Yes | ND | <1 CE | 100 | T, B, M | AKB | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679317.HPL | 0105-2359-002Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679318.HPL | 0105-860-006Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679319.HPL | 0105-1981-002Q | Yes | ND | <1 SF | 100 | B, M | AKB | 2/16/2005 |
| Description: Off White Flaked Material | | | | | | | | |
| 2679320.HPL | 0105-1981-004Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/16/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679321.HPL | 0105-1981-003Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679322.HPL | 0205-3179-004Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/16/2005 |
| Description: Beige And Tan Mastic | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502011

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679323.HPL | 0205-3176-005Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679324.HPL | 0205-3176-003Q | Yes | ND | 7 OF | 93 | T, B, M | AKB | 2/16/2005 |
| Description: Black Tar | | | | | | | | |
| 2679325.HPL | 0205-3176-006Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/16/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679326.HPL | 0205-3176-004Q | Yes | ND | - | 100 | B, M | AKB | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679327.HPL | 0205-3176-001Q | No | ND | 3.5 CE | 96.5 | B, G, M | AKB | 2/16/2005 |
| Description: Light Gray Wall Board And White Joint Compund | | | | | | | | |
| Layer content: 70% WB - 5 Cellulose 95 NFM; 30% JC - 100 NFM | | | | | | | | |
| 2679328.HPL | 0205-3176-002Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/16/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679329.HPL | 0205-3176-007Q | Yes | ND | 15 FG | 85 | T, B, M | AKB | 2/16/2005 |
| Description: Black Roofing | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 2/17/2005 |
| Sample Receipt Date. | 2/15/2005 |
| RJ Lee Group Job No | BAK502012 |
| Authorization/P.O. No. | 104579 |
| Client Job No./Name | NAPR |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679330.HPL | 0105-2337-001Q | No | ND | 14.7 CE, 2 FG | 83.3 | CA, OP, G, MI, M | BAS | 2/16/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 98% Wallboard - 15 Cellulose 2 Fibrous Glass 83 NFM; 2% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2679331.HPL | 0105-784-007Q | Yes | ND | 40 CE | 60 | T, CA, P, OP, M | BAS | 2/16/2005 |
| Description: | Black Tar With Brown Fibrous Material | | | | | | | |
| 2679332.HPL | 0105-784-001Q | Yes | 3 CH | - | 97 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: | Black Floor Tile | | | | | | | |
| 2679333.HPL | 0105-2368-001Q | Yes | 15 CH | - | 85 | CA, CL, B, OP, M | BAS | 2/16/2005 |
| Description: | Gray Transite | | | | | | | |
| 2679334.HPL | 0105-784-004Q | Yes | 5 CH | - | 95 | T, CA, B, OP, M | BAS | 2/16/2005 |
| Description: | Black Tar Patch With White Paint | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502012

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679335.HPL | 0105-1927-001Q | Yes | ND | 35 FG | 65 | T, CA, OP, M | BAS | 2/16/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679336.HPL | 0105-2337-003Q | Yes | ND | 75 MW | 25 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: White Fibrous Ceiling Tile With Silver Foil and White Paint | | | | | | | | |
| 2679337.HPL | 0105-2337-002Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679338.HPL | 0105-2337-004Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679339.HPL | 0105-2337-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679340.HPL | 0105-2336-006Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679341.HPL | 0105-2336-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/16/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679342.HPL | 0105-2336-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679343.HPL | 0105-2337-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/16/2005 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502012

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679344.HPL | 0105-2337-009Q | No | ND | <1 CE, 7.3 FG | 92.7 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Black Roofing With White Frit/Black Tar Layer | | | | | | | |
| Layer content: | 45% Roofing - 10 Fibrous Glass <1 Cellulose 90 NFM; 55% Tar Layer - 5 Fibrous Glass 95 NFM | | | | | | | |
| 2679345.HPL | 0105-2337-010Q | No | ND | 75.9 CE, 0.8 FG | 23.3 | T, CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Fibrous Material/Black Tar Material | | | | | | | |
| Layer content: | 95% Fibers - 80 Cellulose 20 NFM; 5% Tar - 15 Fibrous Glass 85 NFM | | | | | | | |
| 2679346.HPL | 0105-2337-011Q | Yes | ND | <1 CE, 15 FG | 85 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Black Tar With Silver Foil | | | | | | | |
| 2679347.HPL | 0105-2263-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679348.HPL | 0205-2453-002Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Gray Fibrous Ceiling Tile With White Paint | | | | | | | |
| 2679349.HPL | 0205-2453-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Yellow Mastic | | | | | | | |
| 2679350.HPL | 0205-2452-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Green Floor Tile | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502012

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679351.HPL | 0205-2452-002Q | Yes | ND | <1 CE, <1 FG | 100 | Q, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Particles | | | | | | | | |
| 2679352.HPL | 0205-2452-004Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679353.HPL | 0205-2452-005Q | No | ND | 9.8 CE, 2 FG | 88.2 | CA, B, OP, G, MI, M | BAS | 2/17/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | | |
| Layer content: 98% Wallboard - 10 Cellulose 2 Fibrous Glass 88 NFM; 2% Joint Compound - 100 NFM | | | | | | | | |
| 2679354.HPL | 0205-2452-006Q | Yes | ND | - | 100 | CA, P, OP, M | BAS | 2/17/2005 |
| Description: White Granular Material | | | | | | | | |
| 2679355.HPL | 0205-826-009Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |

Authorized Signature _____

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/17/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502013
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679370.HPL | 0105-1625-001Q | Yes | ND | 10 FG | 90 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679371.HPL | 0105-1625-003Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: Red Floor Tile | | | | | | | | |
| 2679372.HPL | 0105-1625-010Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679373.HPL | 0105-1625-016Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679374.HPL | 0105-1625-018Q | Yes | ND | 5 CE | 95 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679375.HPL | 0105-1625-018Q | Yes | ND | 8 CE | 92 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502013

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679376.HPL | 0105-1625-021Q | Yes | 3 CH | - | 97 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679377.HPL | 0105-1625-022Q | Yes | 5 CH | - | 95 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679378.HPL | 0105-1625-023Q | Yes | 2 CH | - | 98 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679379.HPL | 0105-1625-027Q | Yes | 4 CH | <1 CE | 96 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679380.HPL | 0105-2363-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: Red Floor Tile | | | | | | | | |
| 2679381.HPL | 0105-2363-003Q | Yes | ND | 55 CE, 20 MW | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Light Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679382.HPL | 0105-2363-005Q | Yes | ND | 10 FG | 90 | Q, T, CA, OP, M | BAS | 2/17/2005 |
| Description: Black Roofing With Red Frit | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/17/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502014
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679383.HPL | 0105-2245-003Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679384.HPL | 0105-2245-006Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679385.HPL | 0105-2245-007Q | Yes | ND | 10 FG | 90 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679386.HPL | 0105-1623-001Q | Yes | ND | 15 CE | 85 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679387.HPL | 0105-1589-001Q | Yes | ND | 5 CE | 95 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679388.HPL | 0105-423-001Q | Yes | 3 CH | - | 97 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Tar | | | | | | | | |

# RJ Lee Group, Inc.

## Laboratory Report (cont.)

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502014

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679389.HPL | 0105-777-006Q | Yes | 5 CH | <1 CE | 95 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679390.HPL | 0105-777-007Q | Yes | <1 CH | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679391.HPL | 0105-777-008Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |
| 2679392.HPL | 0105-777-009Q | Yes | ND | 10 CE | 90 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Silver Foil With Black Mastic | | | | | | | | |
| 2679393.HPL | 0105-777-010Q | Yes | ND | <1 CE, 5 FG | 95 | CA, OP, G, M | BAS | 2/17/2005 |
| Description: White Wallboard Plaster | | | | | | | | |
| 2679394.HPL | 0105-777-011Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Tar | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/17/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502015
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679396.HPL | 0105-790-001Q | Yes | 4 CH | <1 CE | 96 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2679397.HPL | 0105-790-006Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679398.HPL | 0105-790-007Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679399.HPL | 0105-790-010Q | Yes | ND | 5 CE | 95 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679400.HPL | 0105-790-016Q | Yes | ND | 40 CE, 30 MW, 5 FG | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502015

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679401.HPL | 0105-1749-002Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Red Floor Tile | | | | | | | | |
| 2679402.HPL | 0105-1749-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2679403.HPL | 0105-1749-005Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679404.HPL | 0105-379-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679405.HPL | 0105-379-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679406.HPL | 0105-379-008Q | Yes | 5 CH | - | 95 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679407.HPL | 0105-379-010Q | Yes | ND | 40 CE, 30 MW | 30 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679408.HPL | 0105-379-011Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2679409.HPL | 0105-379-013Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Brown Mastic | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502015

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679410.HPL | 0105-379-015Q | No | ND | 18 CE, 10.5 FG, 21 W | 50.5 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Silver Foil With Black Mastic/Tan Paper With White Fibers | | | | | | | |
| Layer content: | 70% Foil - 30 Wollastonite 70 NFM; 30% Paper - 60 Cellulose 35 Fibrous Glass 5 NFM | | | | | | | |
| 2679411.HPL | 0105-379-017Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Speckled Floor Tile | | | | | | | |
| 2679412.HPL | 0105-379-019Q | Yes | <1 CH | <1 CE | 100 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Black Tar | | | | | | | |
| 2679413.HPL | 0105-379-020Q | Yes | ND | - | 100 | OP, M | BAS | 2/17/2005 |
| Description: | Black Rubber Material | | | | | | | |
| 2679414.HPL | 0105-379-004Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |

Authorized Signature _____

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
Ml = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/17/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502016
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679415.HPL | 0105-426-002Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Gray Ceiling Tile | | | | | | | | |
| 2679416.HPL | 0105-426-005Q | Yes | ND | <1 CE, <1 FG | 100 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679417.HPL | 0105-426-005Q | Yes | ND | - | 100 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679418.HPL | 0105-426-006Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/17/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679419.HPL | 0105-426-007Q | Yes | ND | <1 CE, <1 SF | 100 | B, M | AKB | 2/17/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679420.HPL | 0105-426-011Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/17/2005 |
| Description: Light Brown Floor Tile | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502016

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679421.HPL | 0105-426-012Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/17/2005 |
| Description: Light Brown Floor Tile | | | | | | | | |
| 2679422.HPL | 0105-426-013Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Off White Floor Tile | | | | | | | | |
| 2679423.HPL | 0105-426-015Q | Yes | ND | 3 CE | 97 | B, M | AKB | 2/17/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679424.HPL | 0105-426-016Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/17/2005 |
| Description: Light Green Floor Tile | | | | | | | | |
| 2679425.HPL | 0105-426-018Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/17/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679426.HPL | 0105-426-021Q | Yes | ND | <1 CE, 10 FG | 90 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679427.HPL | 0105-426-022Q | Yes | ND | 7 CE | 93 | B, M | AKB | 2/17/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2679428.HPL | 0105-426-024Q | Yes | ND | 75 CE | 25 | P, B, M | AKB | 2/17/2005 |
| Description: Light Brown Insulation Material | | | | | | | | |
| 2679429.HPL | 0105-426-025Q | Yes | 10 CH | 15 CE | 75 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502016

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679430.HPL | 0105-2333-001Q | Yes | ND | 10 FG | 90 | B, G, M | AKB | 2/17/2005 |
| Description: Light Gray Drywall | | | | | | | | |
| 2679431.HPL | 0105-2333-002Q | Yes | ND | <1 CE, <1 SF | 100 | B, M | AKB | 2/17/2005 |
| Description: Gold Mastic | | | | | | | | |
| 2679432.HPL | 0105-2333-003Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Beige CeilingTile | | | | | | | | |
| 2679433.HPL | 0105-2333-006Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Gold Mastic | | | | | | | | |
| 2679434.HPL | 0105-2333-009Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Beige CeilingTile | | | | | | | | |
| 2679435.HPL | 0105-2343-001Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: White Joint Compound | | | | | | | | |
| 2679436.HPL | 0105-2343-003Q | Yes | ND | <1 CE, 70 MW | 30 | B, M | AKB | 2/17/2005 |
| Description: Gray Ceiling Tile | | | | | | | | |
| 2679437.HPL | 0105-2343-004Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679438.HPL | 0105-2343-006Q | Yes | ND | 20 FG | 80 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/18/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502017
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679439.HPL | 0105-2365-003Q | Yes | 15 CH | - | 85 | T, B, M | AKB | 2/17/2005 |
| Description: Black And Gray Roofing | | | | | | | | |
| 2679440.HPL | 0105-827-007Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679441.HPL | 0105-78-004Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/17/2005 |
| Description: White Foam | | | | | | | | |
| 2679442.HPL | 0105-380-002Q | Yes | 2 CH | <1 CE | 98 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679443.HPL | 0105-827-001Q | Yes | ND | 5 CE | 95 | B, M | AKB | 2/17/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679444.HPL | 0105-827-011Q | Yes | 2 CH | <1 CE | 98 | B, M | AKB | 2/17/2005 |
| Description: Black Floor Tile | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502017

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679445.HPL | 0105-380-003Q | Yes | ND | - | 100 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679446.HPL | 0105-827-015Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679447.HPL | 0105-380-004Q | Yes | ND | 2 CE | 98 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679448.HPL | 0105-376-001Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679449.HPL | 0105-376-002Q | Yes | ND | 1 CE | 99 | T, B, M | AKB | 2/17/2005 |
| Description: Black Tar | | | | | | | | |
| 2679450.HPL | 0105-376-009Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/17/2005 |
| Description: Brown And Beige Mastic | | | | | | | | |
| 2679451.HPL | 0105-376-004Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679452.HPL | 0105-376-006Q | Yes | 2 CH | <1 FG, 2 OF | 96 | B, M | AKB | 2/17/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679453.HPL | 0105-376-011Q | Yes | ND | 3 CE, 2 FG | 95 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502017

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679454.HPL | 0105-982-001Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/17/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679455.HPL | 0105-376-012Q | Yes | ND | 15 FG | 85 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679456.HPL | 0105-1980-003Q | Yes | 3 CH | <1 CE | 97 | B, M | AKB | 2/17/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679457.HPL | 0105-1980-002Q | Yes | ND | 5 CE | 95 | B, M | AKB | 2/17/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679458.HPL | 0105-78-001Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679459.HPL | 0105-78-002Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/17/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679460.HPL | 0205-2486-001Q | Yes | ND | 15 FG | 85 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679461.HPL | 0205-2506-001Q | Yes | ND | 10 CE | 90 | B, OP, M | AKB | 2/17/2005 |
| Description: Brown Flooring | | | | | | | | |
| 2679462.HPL | 0205-2402-001Q | Yes | ND | 3 CE | 97 | B, M | AKB | 2/17/2005 |
| Description: Light Brown Floor Tile | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK502017

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679463.HPL | 0205-2524-001Q | Yes | ND | 25 CE | 75 | T, B, M | AKB | 2/17/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679464.HPL | 0205-2402-003Q | Yes | ND | - | 100 | B, M | AKB | 2/17/2005 |
| Description: Gray Floor Tile | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/18/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502018
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679465.HPL | 0105-2362-001Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Gray Ceiling Tile | | | | | | | | |
| 2679466.HPL | 0105-2362-003Q | Yes | ND | 15 CE, 15 FG | 70 | B, M | AKB | 2/18/2005 |
| Description: Gray And Beige Shavings | | | | | | | | |
| 2679467.HPL | 0105-2362-002Q | Yes | ND | 10 CE, 5 FG | 85 | B, M | AKB | 2/18/2005 |
| Description: Gray Linoleum | | | | | | | | |
| 2679468.HPL | 0105-2362-004Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679469.HPL | 0105-2362-006Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/18/2005 |
| Description: Tan Carpet Mastic | | | | | | | | |
| 2679470.HPL | 0105-2362-010Q | Yes | ND | 5 CE, <1 FG, 5 SF | 90 | B, M | AKB | 2/18/2005 |
| Description: Gray Linoleum | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502018

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679471.HPL | 0105-2362-011Q | Yes | ND | 5 SF | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679472.HPL | 0105-2362-012Q | Yes | ND | 65 CE, <1 MW | 35 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679473.HPL | 0105-2362-013Q | Yes | ND | 10 FG | 90 | T, B, M | AKB | 2/18/2005 |
| Description: Black Tar | | | | | | | | |
| 2679474.HPL | 0105-2338-001Q | Yes | ND | <1 CE, 65 MW | 35 | B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679475.HPL | 0105-2338-002Q | Yes | ND | <1 CE, <1 SF | 100 | B, M | AKB | 2/18/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679476.HPL | 0105-2338-003Q | Yes | ND | 3 FG | 97 | B, G, M | AKB | 2/18/2005 |
| Description: Light Gray Wall Board | | | | | | | | |
| Layer content: No Joint Compound | | | | | | | | |
| 2679477.HPL | 0105-2338-004Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Light Brown Floor Tile | | | | | | | | |
| 2679478.HPL | 0105-2338-006Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502018

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679479.HPL | 0105-2338-009Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679480.HPL | 0105-2338-010Q | Yes | ND | 55 CE, <1 MW | 45 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679481.HPL | 0105-2338-011Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679482.HPL | 0105-2205-009Q | Yes | ND | 15 FG | 85 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679483.HPL | 0105-2202-002Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/18/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2679484.HPL | 0105-2202-008Q | Yes | ND | 60 CE, <1 MW | 40 | P, B, M | AKB | 2/18/2005 |
| Description: Tan Ceiling Tile | | | | | | | | |
| 2679485.HPL | 0105-2202-006Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679486.HPL | 0105-2202-004Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679487.HPL | 0105-2202-003Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/18/2005 |
| Description: Tan Carpet Mastic | | | | | | | | |

Client Job No./Name: NAPR RJ Lee Group Job No: BAK502018

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679488.HPL | 0105-2202-007Q | Yes | ND | <1 CE, 5 FG | 95 | T, B, M | AKB | 2/18/2005 |
| Description: | Black Roofing | | | | | | | |
| 2679489.HPL | 0105-2336-001Q | No | ND | 1.9 CE, <1 FG | 98.1 | B, G, M | AKB | 2/18/2005 |
| Description: | White Wall Board And Joint Compound | | | | | | | |
| Layer content: | 95% WB - 2 Cellulose <1 Fibrous Glass 98 NFM; 5% JC - 100 NFM | | | | | | | |
| 2679490.HPL | 0105-2336-002Q | Yes | ND | 20 CE, 20 MW | 60 | P, B, M | AKB | 2/18/2005 |
| Description: | Beige Ceiling Tile | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/17/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502019
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679491.HPL | 0105-2469-004Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679492.HPL | 0105-2469-006Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679493.HPL | 0105-2469-007Q | Yes | ND | - | 100 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679494.HPL | 0105-2469-008Q | Yes | ND | 20 FG | 80 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679495.HPL | 0105-2469-009Q | Yes | ND | - | 100 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Black Tar With Silver Foil | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/18/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502020
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679496.HPL | 0105-2468-001Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679497.HPL | 0105-2468-002Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679498.HPL | 0105-2468-004Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679499.HPL | 0105-2468-006Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679500.HPL | 0105-2468-008Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679501.HPL | 0105-2468-010Q | Yes | ND | - | 100 | T, B, M | AKB | 2/18/2005 |
| Description: Black Tar | | | | | | | | |

# RJ Lee Group, Inc.

## Laboratory Report (cont.)

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK50202C

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679502.HPL | 0105-2468-011Q | Yes | ND | 5 SF | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679503.HPL | 0105-2468-012Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Gray And Black Tar | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/18/2005
Sample Receipt Date. 2/15/2005
RJ Lee Group Job No BAK502020
Authorization/P.O. No. 104579
Client Job No./Name NAPR

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679496.HPL | 0105-2468-001Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679497.HPL | 0105-2468-002Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679498.HPL | 0105-2468-004Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679499.HPL | 0105-2468-006Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679500.HPL | 0105-2468-008Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679501.HPL | 0105-2468-010Q | Yes | ND | - | 100 | T, B, M | AKB | 2/18/2005 |
| Description: Black Tar | | | | | | | | |

Client Job No./Name: NAPR

RJ Lee Group Job No: BAK50202C

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679502.HPL | 0105-2468-011Q | Yes | ND | 5 SF | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Black Roofing | | | | | | | | |
| 2679503.HPL | 0105-2468-012Q | Yes | ND | 5 FG | 95 | T, B, M | AKB | 2/18/2005 |
| Description: Gray And Black Tar | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 2/21/2005 |
| Sample Receipt Date. | 2/15/2005 |
| RJ Lee Group Job No | BAK502023 |
| Authorization/P.O. No. | 104579 |
| Client Job No./Name | Roosevelt Roads |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679527.HPL | 0205-3015-001Q | No | ND | 15 CE | 85 | CA, B, OP, G, MI, M | BAS | 2/17/2005 |
| Description: | White Wallboard With White Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 75% Wallboard - 20 Cellulose 80 NFM; 25% Joint Compound - 100 NFM | | | | | | | |
| 2679528.HPL | 0205-3015-004Q | Yes | ND | 50 CE, 25 MW | 25 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Gray Fibrous Ceiling Tile With White Paint | | | | | | | |
| 2679529.HPL | 0205-3015-006Q | Yes | ND | <1 CE | 100 | Q, CA, OP, M | BAS | 2/17/2005 |
| Description: | Gray Plaster Pieces | | | | | | | |
| 2679530.HPL | 0205-3015-008Q | Yes | 5 CH | <1 CE, <1 SF | 95 | Q, T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Black Mastic | | | | | | | |
| 2679531.HPL | 0205-3019-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: | Tan Floor Tile | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679532.HPL | 0205-3019-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679533.HPL | 0205-3019-006Q | No | ND | <1 CE | 100 | CA, OP, G, MI, M | BAS | 2/17/2005 |
| Description: White Wallboard/White Joint Compound | | | | | | | | |
| Layer content: 65% Wallboard - <1 Cellulose 100 NFM; 35% Joint Compound - 100 NFM | | | | | | | | |
| 2679534.HPL | 0205-3020-002Q | No | <1 CH | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/17/2005 |
| Description: Off-White Floor Tile/Black Mastic | | | | | | | | |
| Layer content: 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - <1 Cellulose 5 Chrysotile 95 NFM | | | | | | | | |
| 2679535.HPL | 0205-3020-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679536.HPL | 0205-3020-007Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: White Ceiling Acoustical Material | | | | | | | | |
| 2679537.HPL | 0205-3034-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2679538.HPL | 0205-3034-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: Roosevelt Roads

RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679539.HPL | 0205-3034-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: | Black Floor Tile | | | | | | | |
| 2679540.HPL | 0205-3034-010Q | No | ND | 12 CE | 88 | CA, B, OP, G, MI, M | BAS | 2/17/2005 |
| Description: | White Wallboard With White Paper/White Joint Compound With Ivory Paint | | | | | | | |
| Layer content: | 60% Wallboard - 20 Cellulose 80 NFM; 40% Joint Compound - 100 NFM | | | | | | | |
| 2679541.HPL | 0205-3034-013Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | White Fibrous Ceiling Tile | | | | | | | |
| 2679542.HPL | 0205-3034-015Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan and Gray Floor Tile | | | | | | | |
| 2679543.HPL | 0205-3046-001Q | No | ND | 5 CE, 2.5 FG | 92.5 | CA, OP, G, MI, M | BAS | 2/17/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 50% Wallboard - 10 Cellulose 5 Fibrous Glass 85 NFM; 50% Joint Compound - 100 NFM | | | | | | | |
| 2679544.HPL | 0205-3046-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Gray Floor Tile | | | | | | | |
| 2679545.HPL | 0205-3046-005Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679546.HPL | 0205-2035-002Q | No | ND | 9 CE, 1.2 FG | 89.8 | CA, B, OP, G, MI, M | BAS | 2/17/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 60% Wallboard - 15 Cellulose 2 Fibrous Glass 83 NFM; 40% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2679547.HPL | 0205-2035-005Q | Yes | ND | 75 MW | 25 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | White Fibrous Ceiling Tile With Silver Foil | | | | | | | |
| 2679548.HPL | 0205-2035-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679549.HPL | 0205-2035-008Q | Yes | ND | <1 CE, <1 W | 100 | CA, B, OP, MI, M | BAS | 2/17/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2679550.HPL | 0205-2035-011Q | Yes | ND | 40 CE, 30 MW | 30 | CA, P, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |
| 2679551.HPL | 0205-2035-012Q | Yes | ND | <1 CE | 100 | Q, CA, OP, M | BAS | 2/17/2005 |
| Description: | White Plaster | | | | | | | |
| 2679552.HPL | 0205-2035-014Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679553.HPL | 0205-3166-002Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/17/2005 |
| Description: | Tan Floor Tile | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679554.HPL | 0205-3166-006Q | No | ND | 24 CE | 76 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 80% Wallboard - 30 Cellulose 70 NFM; 20% Joint Compound - 100 NFM | | | | | | | |
| 2679555.HPL | 0205-3166-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679556.HPL | 0205-3166-012Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Gray Floor Tile | | | | | | | |
| 2679557.HPL | 0205-3166-015Q | No | 0.1 CH | - | 99.9 | T, CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | White Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - 100 NFM; 1% Mastic - 10 Chrysotile 90 NFM | | | | | | | |
| 2679558.HPL | 0205-3166-017Q | Yes | ND | <1 CE | 100 | CA, CL, B, OP, M | BAS | 2/18/2005 |
| Description: | White Mastic | | | | | | | |
| 2679559.HPL | 0205-3084-001Q | No | 0.1 CH | - | 99.9 | T, CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Blue Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - 100 NFM; 1% Mastic - 10 Chrysotile 90 NFM | | | | | | | |
| 2679560.HPL | 0205-3084-005Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | White Acoustical Ceiling Material | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679561.HPL | 0205-3084-006Q | No | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Gray Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 98% Tile - <1 Cellulose 100 NFM; 2% Mastic - <1 Cellulose 100 NFM | | | | | | | |
| 2679562.HPL | 0205-3084-010Q | No | 2 CH | <1 CE | 98 | T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Off-White Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - <1 Cellulose 2 Chrysotile 98 NFM; 1% Mastic - 100 NFM | | | | | | | |
| 2679563.HPL | 0205-3082-001Q | No | ND | 21.3 CE | 78.7 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 85% Wallboard - 25 Cellulose 75 NFM; 15% Joint Compound - 100 NFM | | | | | | | |
| 2679564.HPL | 0205-3082-004Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679565.HPL | 0205-3080-003Q | Yes | ND | 5 CE | 95 | CA, OP, G, M | BAS | 2/18/2005 |
| Description: | White Wallboard | | | | | | | |
| 2679566.HPL | 0205-3080-005Q | Yes | 8 CH | - | 92 | Q, T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Black Tar | | | | | | | |
| 2679567.HPL | 0205-3190-001Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679568.HPL | 0205-3190-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679569.HPL | 0205-3190-008Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679570.HPL | 0205-3190-011Q | No | ND | <1 CE | 100 | CA, CL, B, OP, M | BAS | 2/18/2005 |
| Description: | Gray Floor Tile/Tan Mastic | | | | | | | |
| Layer content: | 99% Tile - 100 NFM; 1% Mastic - <1 Cellulose 100 NFM | | | | | | | |
| 2679571.HPL | 0205-3190-012Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2679572.HPL | 0205-2418-003Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679573.HPL | 0205-1708-002Q | Yes | ND | <1 CE, <1 FG | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679574.HPL | 0205-1708-003Q | Yes | ND | - | 100 | CA, CL, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679575.HPL | 0205-1708-004Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679576.HPL | 0205-1708-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679577.HPL | 0205-1708-009Q | Yes | ND | 10 FG | 90 | Q, T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679578.HPL | 0205-2313-001Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679579.HPL | 0205-2313-004Q | Yes | ND | - | 100 | CA, OP, M | BAS | 2/18/2005 |
| Description: Tan Plaster Material | | | | | | | | |
| 2679580.HPL | 0205-2313-006Q | Yes | ND | 5 CE | 95 | Q, T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Black Tar | | | | | | | | |
| 2679581.HPL | 0105-1796-003Q | No | ND | 9.6 CE, 1.9 FG | 88.5 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | | |
| Layer content: 96% Wallboard - 10 Cellulose 2 Fibrous Glass 88 NFM; 4% Joint Compound - <1 Cellulose 100 NFM | | | | | | | | |
| 2679582.HPL | 0105-1796-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Light Yellow Mastic | | | | | | | | |
| 2679583.HPL | 0105-1796-005Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, MI, M | BAS | 2/18/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679584.HPL | 0105-1796-006Q | Yes | ND | <1 SF | 100 | Q, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Green Mastic | | | | | | | | |
| 2679585.HPL | 0105-1796-007Q | No | ND | 9.6 CE | 90.4 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: White Wallboard With White Paper/White Joint Compound With White Paint | | | | | | | | |
| Layer content: 96% Wallboard - 10 Cellulose 90 NFM; 4% Joint Compound - <1 Cellulose 100 NFM | | | | | | | | |
| 2679586.HPL | 0205-1796-010Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679587.HPL | 0205-1796-011Q | Yes | ND | - | 100 | Q, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679588.HPL | 0205-1796-012Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679589.HPL | 0205-1796-014Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Dark Blue Floor Tile | | | | | | | | |
| 2679590.HPL | 0205-1796-016Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Gray Mastic | | | | | | | | |
| 2679591.HPL | 0205-1796-017Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: Green Mastic | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679592.HPL | 0205-1796-020Q | No | ND | <1 CE | 100 | T, CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Tan Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - <1 Cellulose 100 NFM | | | | | | | |
| 2679593.HPL | 0205-1796-022Q | Yes | ND | - | 100 | Q, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679594.HPL | 0205-1796-026Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Fibrous Ceiling Tile | | | | | | | |
| 2679595.HPL | 0205-1796-028Q | Yes | ND | <1 CE | 100 | Q, T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Black Roofing With White Frit | | | | | | | |
| 2679596.HPL | 0105-2262-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679597.HPL | 0105-2262-005Q | No | ND | 17.5 CE | 82.5 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 50% Wallboard - 35 Cellulose 65 NFM; 50% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2679598.HPL | 0105-2305-001Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679599.HPL | 0105-2305-004Q | Yes | ND | 40 CE, 30 MW | 30 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679600.HPL | 0105-2305-008Q | No | ND | 12.5 CE | 87.5 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound With Blue Paint | | | | | | | | |
| Layer content: 50% Wallboard - 25 Cellulose 75 NFM; 50% Joint Compound - 100 NFM | | | | | | | | |
| 2679601.HPL | 0105-2305-009Q | Yes | ND | <1 FG | 100 | T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Black Tar With Silver Foil | | | | | | | | |
| 2679602.HPL | 0105-672-001Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679603.HPL | 0105-672-004Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679604.HPL | 0105-672-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: White Mastic | | | | | | | | |
| 2679605.HPL | 0105-1811-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: White Floor Tile | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679606.HPL | 0105-1811-003Q | No | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Green Floor Tile/Tan Mastic | | | | | | | |
| Layer content: | 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - <1 Cellulose 100 NFM | | | | | | | |
| 2679607.HPL | 0105-1811-004Q | No | ND | 14.3 CE, 4.8 FG | 80.9 | CA, B, OP, G, MI, M | BAS | 2/18/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound | | | | | | | |
| Layer content: | 95% Wallboard - 15 Cellulose 5 Fibrous Glass 80 NFM; 5% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2679608.HPL | 0105-1811-006Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |
| 2679609.HPL | 0105-1811-009Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | White Particles | | | | | | | |
| 2679610.HPL | 0105-793-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Off-White Floor Tile | | | | | | | |
| 2679611.HPL | 0105-793-003Q | Yes | ND | 15 CE | 85 | CA, OP, G, M | BAS | 2/18/2005 |
| Description: | White Wallboard With Tan Paper | | | | | | | |
| 2679612.HPL | 0105-1755-001Q | No | 0.1 CH | <1 CE | 99.9 | T, CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Off-White Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - <1 Cellulose 10 Chrysotile 90 NFM | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679613.HPL | 0105-1756-001Q | No | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Beige Floor Tile/Tan Mastic | | | | | | | |
| Layer content: | 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - 100 NFM | | | | | | | |
| 2679614.HPL | 0105-885-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679615.HPL | 0105-885-004Q | Yes | 4 CH | - | 96 | CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Black Floor Tile | | | | | | | |
| 2679616.HPL | 0105-885-006Q | No | ND | - | 100 | T, CA, B, OP, MI, M | BAS | 2/18/2005 |
| Description: | Tan Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 99% Tile - 100 NFM; 1% Black Mastic - 100 NFM | | | | | | | |
| 2679617.HPL | 0105-885-010Q | Yes | ND | 30 SF | 70 | CA, B, OP, M | BAS | 2/18/2005 |
| Description: | Green Painted Fabric With Gray Debris | | | | | | | |
| 2679618.HPL | 0105-886-001Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: | Gray Floor Tile | | | | | | | |
| 2679619.HPL | 0105-886-003Q | No | ND | 2 CE | 98 | B, G, M | AKB | 2/18/2005 |
| Description: | White Wall Board And Joint Compound | | | | | | | |
| Layer content: | 99% WB - 2 Cellulose 98 NFM; 1% JC - 100 NFM | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679620.HPL | 0105-886-004Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679621.HPL | 0105-887-002Q | Yes | 3 CH | - | 97 | B, M | AKB | 2/18/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2679622.HPL | 0105-887-004Q | Yes | 4 CH | - | 96 | B, M | AKB | 2/18/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2679623.HPL | 0105-887-006Q | Yes | 7 CH | - | 93 | B, M | AKB | 2/18/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679624.HPL | 0105-887-010Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Off White Floor Tile | | | | | | | | |
| 2679625.HPL | 0105-888-001Q | Yes | 2 CH | - | 98 | B, M | AKB | 2/18/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |
| 2679626.HPL | 0105-888-005Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/18/2005 |
| Description: Beige Mastic | | | | | | | | |
| 2679627.HPL | 0105-888-007Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: Gold Mastic | | | | | | | | |
| 2679628.HPL | 0105-888-010Q | Yes | 10 CH | - | 90 | B, M | AKB | 2/18/2005 |
| Description: Beige Floor Tile | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679629.HPL | 0105-888-012Q | No | 5.5 CH | - | 94.5 | B, M | AKB | 2/18/2005 |
| Description: | Beige Floor Tile And Black Mastic | | | | | | | |
| Layer content: | 90% Tile - 5 Chrysotile 95 NFM; 10% Mastic - 10 Chrysotile 90 NFM | | | | | | | |
| 2679630.HPL | 0105-2339-003Q | Yes | ND | <1 CE, <1 SF | 100 | B, M | AKB | 2/18/2005 |
| Description: | Yellow Mastic | | | | | | | |
| 2679631.HPL | 0105-2339-004Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: | Beige Floor Tile | | | | | | | |
| 2679632.HPL | 0105-2339-005Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/18/2005 |
| Description: | Beige Ceiling Tile | | | | | | | |
| 2679633.HPL | 0105-2339-007Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: | White Joint Compound | | | | | | | |
| 2679634.HPL | 0105-2339-008Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: | Beige Mastic | | | | | | | |
| 2679635.HPL | 0105-2339-011Q | Yes | ND | - | 100 | B, M | AKB | 2/18/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679636.HPL | 0105-737-001Q | Yes | ND | <1 CE, <1 SF | 100 | B, M | AKB | 2/18/2005 |
| Description: | Gold Mastic | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679637.HPL | 0105-737-005Q | No | 0.5 CH | <1 CE | 99.5 | B, M | AKB | 2/18/2005 |
| Description: | Tan Floor Tile And Black Mastic | | | | | | | |
| Layer content: | 95% Tile - 100 NFM; 5% Mastic - 10 Chrysotile <1 Cellulose 90 NFM | | | | | | | |
| 2679638.HPL | 0105-737-007Q | No | 0.2 CH | <1 CE | 99.8 | T, CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | Tan Floor Tile/Black Mastic | | | | | | | |
| Layer content: | 98% Tile - <1 Cellulose 100 NFM; 2% Mastic - 10 Chrysotile 90 NFM | | | | | | | |
| 2679639.HPL | 0105-386-001Q | Yes | 3 CH | 3 W | 94 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2679640.HPL | 0105-386-005Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, M | BAS | 2/20/2005 |
| Description: | Brown Mastic | | | | | | | |
| 2679641.HPL | 0105-386-010Q | Yes | 5 CH | - | 95 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2679642.HPL | 0105-386-013Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/20/2005 |
| Description: | Tan Mastic | | | | | | | |
| 2679643.HPL | 0105-386-017Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/20/2005 |
| Description: | Tan Fibrous Ceiling Tile With White Paint | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679644.HPL | 0105-386-018Q | No | ND | 13.5 CE, 1.8 FG | 84.7 | CA, B, OP, G, MI, M | BAS | 2/20/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | |
| Layer content: | 90% Wallboad - 15 Cellulose 2 Fibrous Glass 83 NFM; 10% Joint Compound - <1 Cellulose 100 NFM | | | | | | | |
| 2679645.HPL | 0105-386-021Q | Yes | ND | 50 CE, 20 MW | 30 | CA, P, B, OP, M | BAS | 2/20/2005 |
| Description: | Tan Ceiling Tile With White Paint | | | | | | | |
| 2679646.HPL | 0105-386-022Q | Yes | 3 CH | - | 97 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2679647.HPL | 0105-386-026Q | Yes | <1 AN | 2 OF | 98 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: | Brown Mastic | | | | | | | |
| 2679648.HPL | 0105-386-030Q | Yes | ND | 10 FG | 90 | Q, T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: | Black Roofing With White Frit | | | | | | | |
| 2679649.HPL | 0105-386-031Q | Yes | 3 CH | <1 CE | 97 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | Brown Floor Tile | | | | | | | |
| 2679650.HPL | 0105-386-033Q | Yes | 4 CH | <1 CE | 96 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: | Blue Floor Tile | | | | | | | |
| 2679651.HPL | 0105-386-037Q | Yes | ND | <1 CE | 100 | CA, OP, MI, M | BAS | 2/20/2005 |
| Description: | White Plaster | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679652.HPL | 0105-386-039Q | Yes | 10 CH | - | 90 | T, B, OP, M | BAS | 2/20/2005 |
| Description: Black Mastic | | | | | | | | |
| 2679653.HPL | 0105-386-040Q | No | 3 CH | <1 CE | 97 | T, CA, B, OP, G, M | BAS | 2/20/2005 |
| Description: Off-White Floor Tile/Black Mastic | | | | | | | | |
| Layer content: 99% Tile - <1 Cellulose 3 Chrysotile 97 NFM; 1% Mastic - 5 Chrysotile 95 NFM | | | | | | | | |
| 2679654.HPL | 0105-296-001Q | Yes | 2 CH | - | 98 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2679655.HPL | 0105-296-004Q | Yes | ND | <1 CE, <1 SF | 100 | Q, CA, B, OP, M | BAS | 2/20/2005 |
| Description: Gold Mastic | | | | | | | | |
| 2679656.HPL | 0105-286-007Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 2/20/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679657.HPL | 0105-296-010Q | Yes | ND | 45 CE, 45 MW | 10 | CA, B, OP, M | BAS | 2/20/2005 |
| Description: Tan Fibrous Ceiling Tile With Tan Paint | | | | | | | | |
| 2679658.HPL | 0105-296-014Q | No | ND | 67.5 CE | 32.5 | T, CA, B, OP, M | BAS | 2/20/2005 |
| Description: Black Tar/Tar Paper | | | | | | | | |
| Layer content: 10% Tar - <1 Cellulose 100 NFM; 90% Tar Paper - 75 Cellulose 25 NFM | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679659.HPL | 0105-296-015Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/20/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679660.HPL | 0105-296-016Q | Yes | 3 CH | <1 OF | 97 | CA, B, OP, MI, M | BAS | 2/20/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679661.HPL | 0105-1817-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/20/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2679662.HPL | 0105-1817-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |
| 2679663.HPL | 0105-1817-005Q | Yes | <1 CH | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679664.HPL | 0105-1817-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679665.HPL | 0105-1817-009Q | Yes | ND | 40 CE, 30 MW | 30 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679666.HPL | 0105-1817-010Q | No | ND | 28 CE, 1.2 FG | 70.8 | CA, B, OP, G, MI, M | BAS | 2/21/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound With White Fabric Covering | | | | | | | | |
| Layer content: 60% Wallboard - 10 Cellulose 2 Fibrous Glass 88 NFM; 40% Joint Compound - 55 Cellulose 45 NFM | | | | | | | | |

Client Job No./Name: Roosevelt Roads

RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679667.HPL | 0105-1817-011Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679668.HPL | 0105-1817-013Q | Yes | ND | - | 100 | B, M | BAS | 2/21/2005 |
| Description: Tan Adhesive | | | | | | | | |
| 2679669.HPL | 0105-1817-016Q | No | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Floor Tile/Tan Mastic | | | | | | | | |
| Layer content: 98% Tile - <1 Cellulose 100 NFM; 2% Mastic - <1 Cellulose 100 NFM | | | | | | | | |
| 2679670.HPL | 0105-1817-018Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Mastic | | | | | | | | |
| 2679671.HPL | 0105-1817-020Q | Yes | ND | 10 FG | 90 | Q, T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2679672.HPL | 0105-1817-021Q | Yes | ND | <1 CE | 100 | CA, B, OP, G, MI, M | BAS | 2/21/2005 |
| Description: White Mastic | | | | | | | | |
| 2679673.HPL | 0105-664-001Q | Yes | ND | 5 CE | 95 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679674.HPL | 0105-664-004Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Gray Mastic With Debris | | | | | | | | |

Client Job No./Name: Roosevelt Roads

RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679675.HPL | 0105-663-001Q | Yes | ND | 2 CE, <1 SF | 98 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Brown Floor Tile | | | | | | | | |
| 2679676.HPL | 0105-663-005Q | Yes | 15 CH | - | 85 | CA, CL, B, OP, M | BAS | 2/21/2005 |
| Description: Gray Cement Board | | | | | | | | |
| 2679677.HPL | 0105-663-007Q | Yes | ND | - | 100 | B, OP, M | BAS | 2/21/2005 |
| Description: Black Rubber Material | | | | | | | | |
| 2679678.HPL | 0105-663-009Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Green Floor Tile | | | | | | | | |
| 2679679.HPL | 0105-2278-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679680.HPL | 0105-2278-003Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679681.HPL | 0105-2278-004Q | No | ND | 35 CE | 65 | CA, B, OP, G, MI, M | BAS | 2/21/2005 |
| Description: White Wallboard With White Paper/White Joint Compound With Orchid Paint | | | | | | | | |
| Layer content: 50% Wallboard - 70 Cellulose 30 NFM; 50% Joint Compound - 100 NFM | | | | | | | | |
| 2679682.HPL | 0105-2293-002Q | Yes | ND | 2 CE | 98 | T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Black Tar | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679683.HPL | 0105-598-001Q | Yes | ND | 35 SF | 65 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Gray Vinyl Sheet With Pink Fibrous Backing | | | | | | | | |
| 2679684.HPL | 0105-598-002Q | Yes | ND | - | 100 | CA, OP, M | BAS | 2/21/2005 |
| Description: White Plaster | | | | | | | | |
| 2679685.HPL | 0105-598-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Blue Floor Tile | | | | | | | | |
| 2679686.HPL | 0105-598-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Light Blue Floor Tile | | | | | | | | |
| 2679687.HPL | 0105-598-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Gray and Tan Floor Tile | | | | | | | | |
| 2679688.HPL | 0105-598-011Q | Yes | ND | 2 CE, 90 MW | 8 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679689.HPL | 0105-598-013Q | Yes | ND | <1 CE, <1 MW | 100 | CA, B, V, OP, M | BAS | 2/21/2005 |
| Description: White Plaster With Green Paint and Tan Debris | | | | | | | | |
| 2679690.HPL | 0105-598-013Q2 | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Plaster With White Paint | | | | | | | | |
| 2679691.HPL | 0105-598-014Q | Yes | 3 CH | <1 CE | 97 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Green Floor Tile | | | | | | | | |

Client Job No./Name: Roosevelt Roads RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679692.HPL | 0105-598-015Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679693.HPL | 0105-598-017Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679694.HPL | 0105-598-018Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |
| 2679695.HPL | 0105-598-029Q | No | ND | <1 CE | 100 | T, CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Off-White Floor Tile/Black Mastic | | | | | | | | |
| Layer content: 99% Tile - <1 Cellulose 100 NFM; 1% Mastic - 100 NFM | | | | | | | | |
| 2679696.HPL | 0105-598-031Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Light Gray Floor Tile | | | | | | | | |
| 2679697.HPL | 0105-598-035Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679698.HPL | 0105-598-036Q | No | ND | <1 CE, <1 MW | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Dark Blue Floor Tile/Tan Mastic | | | | | | | | |
| Layer content: 99% Tile - <1 Cellulose <1 Mineral Wool 100 NFM; 1% Mastic - <1 Cellulose 100 NFM | | | | | | | | |

Client Job No./Name: Roosevelt Roads

RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679699.HPL | 0105-598-039Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679700.HPL | 0105-2248-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2679701.HPL | 0105-724-005Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Paint | | | | | | | | |
| 2679702.HPL | 0105-724-005Q2 | Yes | 5 CH | - | 95 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2679703.HPL | 0105-724-006Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2679704.HPL | 0105-724-010Q | Yes | ND | 2 CE | 98 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679705.HPL | 0105-724-010Q2 | Yes | 3 CH | <1 CE | 97 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2679706.HPL | 0105-724-016Q | Yes | 15 CH | - | 85 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Stucco | | | | | | | | |
| 2679707.HPL | 0105-724-016Q2 | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Tan Stucco | | | | | | | | |

Client Job No./Name: Roosevelt Roads

RJ Lee Group Job No: BAK502023

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679708.HPL | 0105-724-018Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2679709.HPL | 0105-724-027Q | Yes | ND | - | 100 | T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Black Tar | | | | | | | | |
| 2679710.HPL | 0105-088-004Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Black Tar | | | | | | | | |
| 2679711.HPL | 0105-88A-003Q | Yes | ND | 10 CE | 90 | T, B, M | AKB | 2/21/2005 |
| Description: Black Tar | | | | | | | | |
| 2679712.HPL | 0105-DN2-3-001Q | Yes | ND | 15 CE | 85 | B, M | AKB | 2/21/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2679713.HPL | 0105-DN2-3-003Q | Yes | ND | 15 CE | 85 | B, M | AKB | 2/21/2005 |
| Description: Red Floor Tile | | | | | | | | |
| 2679714.HPL | 0105-DN2-3-007Q | Yes | ND | 20 CE, 20 MW | 60 | P, B, M | AKB | 2/21/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2679715.HPL | 0105-DN2-3-010Q | Yes | ND | - | 100 | B, M | AKB | 2/21/2005 |
| Description: Blue Floor Tile | | | | | | | | |
| 2679716.HPL | 0105-DN2-3-013Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/21/2005 |
| Description: Beige Glue | | | | | | | | |

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2679717.HPL | 0105-DN2-3-014Q | Yes | 40 CH | - | 60 | B, M | AKB | 2/21/2005 |
| Description: | Gray Cementitious Material | | | | | | | |
| 2679718.HPL | 0105-2256-002Q | Yes | ND | 15 CE | 85 | B, M | AKB | 2/21/2005 |
| Description: | Black Floor Tile | | | | | | | |
| 2679719.HPL | 0105-2256-004Q | Yes | ND | 15 CE, 15 MW | 70 | P, B, M | AKB | 2/21/2005 |
| Description: | Beige Ceiling Tile | | | | | | | |
| 2679720.HPL | 0105-2256-006Q | Yes | ND | <1 CE, <1 FG | 100 | B, G, M | AKB | 2/21/2005 |
| Description: | Beige Wall Board | | | | | | | |
| Layer content: | No Joint Compound | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/22/2005
Sample Receipt Date. 2/17/2005
RJ Lee Group Job No BAK502024
Authorization/P.O. No. 104579
Client Job No./Name EFA-NE/Roosevelt Roads

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680066.HPL | 0205-3021-001Q | Yes | ND | - | 100 | B, M | AKB | 2/21/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2680067.HPL | 0205-3021-006Q | Yes | ND | 20 CE, 20 MW | 60 | P, B, M | AKB | 2/21/2005 |
| Description: Beige Ceiling Tile | | | | | | | | |
| 2680068.HPL | 0205-3021-008Q | No | ND | 2 CE, <1 FG | 98 | B, G, M | AKB | 2/21/2005 |
| Description: Brown Wall Board And White Joint Compound | | | | | | | | |
| Layer content: 85% WB - 2 Cellulose <1 Fibrous Glass 98 NFM; 15% JC - 2 Cellulose 98 NFM | | | | | | | | |
| 2680069.HPL | 0205-3071-001Q | Yes | ND | - | 100 | B, M | AKB | 2/21/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2680070.HPL | 0205-3071-006Q | Yes | ND | - | 100 | B, OP, M | AKB | 2/21/2005 |
| Description: Beige Spray On Material | | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680071.HPL | 0205-3070-003Q | Yes | ND | <1 CE, <1 FG | 100 | B, M | AKB | 2/21/2005 |
| Description: Black Adhesive | | | | | | | | |
| 2680072.HPL | 0205-3070-005Q | Yes | ND | <1 CE | 100 | B, OP, M | AKB | 2/21/2005 |
| Description: Lavender Spray On Material | | | | | | | | |
| 2680073.HPL | 0205-3022-001Q | Yes | ND | - | 100 | B, M | AKB | 2/21/2005 |
| Description: Beige Floor TIle | | | | | | | | |
| 2680074.HPL | 0205-3022-004Q | Yes | ND | <1 CE | 100 | B, M | AKB | 2/21/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2680075.HPL | 0205-3047-002Q | Yes | ND | <1 CE, <1 FG | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2680076.HPL | 0205-3047-006Q | No | ND | 7 CE | 93 | CA, OP, G, MI, M | BAS | 2/21/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound | | | | | | | | |
| Layer content: 35% Wallboard - 20 Cellulose 80 NFM; 65% Joint Compound - 100 NFM | | | | | | | | |
| 2680077.HPL | 0205-3047-007Q | Yes | ND | <1 CE | 100 | CA, B, V, OP, M | BAS | 2/21/2005 |
| Description: White Stucco | | | | | | | | |
| 2680078.HPL | 0205-3058-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Particles | | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads

RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680079.HPL | 0205-3152-003Q | Yes | ND | 10 CE | 90 | T, B, OP, M | BAS | 2/21/2005 |
| Description: Black Tar | | | | | | | | |
| 2680080.HPL | 0205-3016-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2680081.HPL | 0205-3016-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680082.HPL | 0205-3017-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2680083.HPL | 0205-3017-004Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680084.HPL | 0205-3017-006Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680085.HPL | 0205-3018-001Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2680086.HPL | 0205-3018-003Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680087.HPL | 0205-3018-004Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Gray Mastic | | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680088.HPL | 0205-3023-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2680089.HPL | 0205-3023-004Q | No | ND | 13 CE | 87 | CA, B, OP, G, MI, M | BAS | 2/21/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound With White Paint | | | | | | | | |
| Layer content: 20% Wallboard - 65 Cellulose 35 NFM; 80% Joint Compound - 100 NFM | | | | | | | | |
| 2680090.HPL | 0205-3023-006Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680091.HPL | 0205-3079-003Q | Yes | ND | - | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Black and Green Floor Tile | | | | | | | | |
| 2680092.HPL | 0205-3079-005Q | Yes | ND | 5 CE | 95 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680093.HPL | 0205-31-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2680094.HPL | 0205-31-003Q | Yes | ND | 10 CE | 90 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680095.HPL | 0205-31-005Q | Yes | ND | 50 CE, 20 MW | 30 | CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads

RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680096.HPL | 0205-31-007Q | Yes | 10 CH | <1 CE | 90 | T, CA, B, OP, M | BAS | 2/21/2005 |
| Description: Black Mastic | | | | | | | | |
| 2680097.HPL | 0205-31-008Q | Yes | <1 CH | <1 CE | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: White Mastic With Black Debris | | | | | | | | |
| 2680098.HPL | 0205-31-010Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/21/2005 |
| Description: Dark Blue Floor Tile | | | | | | | | |
| 2680099.HPL | 0205-31-012Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/21/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680100.HPL | 0205-31-013Q | Yes | ND | 45 CE, 40 MW | 15 | Q, CA, P, B, OP, M | BAS | 2/21/2005 |
| Description: Light Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680101.HPL | 0205-31-014Q | Yes | ND | 5 CE | 95 | CA, B, OP, G, M | BAS | 2/21/2005 |
| Description: Tan Mastic With Debris | | | | | | | | |
| 2680102.HPL | 0205-31-016Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/22/2005 |
| Description: Dark Green Floor Tile | | | | | | | | |
| 2680103.HPL | 0205-31-018Q | Yes | 2 CH | <1 CE | 98 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2680104.HPL | 0205-31-019Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/22/2005 |
| Description: Off-White Floor Tile | | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads

RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680105.HPL | 0205-31-020Q | Yes | ND | - | 100 | B, OP, M | BAS | 2/22/2005 |
| Description: | Gray Floor Tile | | | | | | | |
| 2680106.HPL | 0205-31-023Q | Yes | ND | <1 CE, 75 MW | 25 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | Gray Fibrous Material | | | | | | | |
| 2680107.HPL | 0205-31-025Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2680108.HPL | 0205-31-028Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | Off-White Floor Tile | | | | | | | |
| 2680109.HPL | 0205-31-030Q | No | ND | 10.5 CE, 9.8 FG | 79.7 | CA, B, OP, G, MI, M | BAS | 2/22/2005 |
| Description: | White Wallboard With Tan Paper/White Joint Compound With White Reinforcing Fabric and White Paint | | | | | | | |
| Layer content: | 35% Wallboard - 30 Cellulose 70 NFM; 65% Joint Compound - 15 Fibrous Glass 85 NFM | | | | | | | |
| 2680110.HPL | 0205-31-035Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | Tan Floor Tile | | | | | | | |
| 2680111.HPL | 0205-31-039Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | White Floor Tile | | | | | | | |
| 2680112.HPL | 0205-31-041Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: | Green Floor Tile | | | | | | | |

Client Job No./Name: EFA-NE/Roosevelt Roads

RJ Lee Group Job No: BAK502024

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680113.HPL | 0205-31-043Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/22/2005 |
| Description: White Mastic | | | | | | | | |
| 2680114.HPL | 0205-31-046Q | Yes | ND | 15 FG | 85 | Q, T, CA, B, OP, M | BAS | 2/22/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |

Authorized Signature Allan K. Bullock

Allan K. Bullock, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/25/2005
Sample Receipt Date. 2/24/2005
RJ Lee Group Job No BAK502025
Authorization/P.O. No. 104579/Task#2
Client Job No./Name EFA-NE/Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680957.HPL | 0105-0798-011Q | Yes | 2 CH | <1 CE | 98 | Q, T, CA, B, OP, M | BAS | 2/24/2005 |
| Description: Black Tar | | | | | | | | |
| 2680958.HPL | 0105-0798-006Q | Yes | ND | 45 CE, 40 MW | 15 | Q, CA, P, B, OP, M | BAS | 2/24/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680959.HPL | 0105-0798-003Q | Yes | ND | 55 CE, 30 MW | 15 | CA, P, B, OP, M | BAS | 2/24/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680960.HPL | 0105-0798-012Q | Yes | ND | <1 CE, 85 MW | 15 | CA, B, OP, M | BAS | 2/24/2005 |
| Description: White Fibrous Ceiling Tile | | | | | | | | |
| 2680961.HPL | 0105-2008-002Q | Yes | ND | <1 CE, <1 MW | 100 | T, CA, B, OP, M | BAS | 2/24/2005 |
| Description: Black Mastic | | | | | | | | |
| 2680962.HPL | 0105-1729-004Q | Yes | ND | 10 CE, 10 FG | 80 | Q, T, CA, B, OP, M | BAS | 2/24/2005 |
| Description: Black Roofing With White Frit and Brown Fibers | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680963.HPL | 0105-1724-003Q | Yes | ND | 70 CE, 15 MW | 15 | CA, P, B, OP, M | BAS | 2/24/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680964.HPL | 0105-1724-004Q | Yes | 8 CH | - | 92 | T, CA, B, OP, M | BAS | 2/24/2005 |
| Description: Black Tar With Silver Paint | | | | | | | | |
| 2680965.HPL | 0105-2334-001Q | Yes | ND | <1 CE, <1 FG | 100 | CA, OP, G, M | BAS | 2/25/2005 |
| Description: White Wallboard | | | | | | | | |
| 2680966.HPL | 0105-2334-006Q | Yes | ND | 15 FG | 85 | Q, T, CA, B, OP, M | BAS | 2/25/2005 |
| Description: Black Roofing With White Frit | | | | | | | | |
| 2680967.HPL | 0105-2334-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680968.HPL | 0105-2334-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/25/2005 |
| Description: Gray Floor Tile | | | | | | | | |
| 2680969.HPL | 0105-0377-003Q | Yes | ND | 2 CE | 98 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2680970.HPL | 0105-0377-007Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680971.HPL | 0105-0377-008Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico

RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680972.HPL | 0105-0377-009Q | Yes | ND | 10 CE | 90 | CA, OP, G, M | BAS | 2/25/2005 |
| Description: White Wallboard | | | | | | | | |
| 2680973.HPL | 0105-0377-010Q | Yes | 8 CH | <1 CE, <1 FG | 92 | CA, B, OP, MI, M | BAS | 2/25/2005 |
| Description: Black Floor Tile | | | | | | | | |
| 2680974.HPL | 0105-0377-011Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/25/2005 |
| Description: Black Mastic | | | | | | | | |
| 2680975.HPL | 0105-0377-012Q | Yes | ND | - | 100 | T, CA, B, OP, M | BAS | 2/25/2005 |
| Description: Black Tar | | | | | | | | |
| 2680976.HPL | 0105-467-004Q | Yes | ND | 55 CE, 30 MW | 15 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680977.HPL | 0105-0192-006Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Brown Mastic | | | | | | | | |
| 2680978.HPL | 0105-0192-004Q | Yes | ND | 60 CE, 15 MW | 25 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680979.HPL | 0105-0192-001Q | Yes | ND | 25 CE, 50 MW | 25 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680980.HPL | 0105-0192-007Q | Yes | ND | 10 CE | 90 | CA, OP, G, M | BAS | 2/25/2005 |
| Description: White Wallboard | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico

RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680981.HPL | 0105-2328-003Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680982.HPL | 0105-1203-008Q | Yes | 4 CH | <1 CE | 96 | CA, B, OP, MI, M | BAS | 2/25/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2680983.HPL | 0105-1203-004Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680984.HPL | 0105-2276-005Q | Yes | ND | 15 CE | 85 | CA, B, OP, G, M | BAS | 2/25/2005 |
| Description: White Wallboard With Tan Paper and White Paint | | | | | | | | |
| 2680985.HPL | 0105-2351-004Q | Yes | ND | 70 CE, 15 MW | 15 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680986.HPL | 0105-2351-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680987.HPL | 0105-2282-008Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680988.HPL | 0105-0029-005Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: White Mastic | | | | | | | | |
| 2680989.HPL | 0105-0029-003Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680990.HPL | 0105-2282-007Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680991.HPL | 0105-2276-004Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680992.HPL | 0105-2276-006Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2680993.HPL | 0105-2276-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/25/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2680994.HPL | 0105-2282-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680995.HPL | 0105-2276-003Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680996.HPL | 0105-2277-004Q | Yes | 10 CH | <1 CE | 90 | T, CA, B, OP, M | BAS | 2/25/2005 |
| Description: Black Mastic | | | | | | | | |
| 2680997.HPL | 0105-2281-007Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2680998.HPL | 0105-2281-005Q | Yes | ND | 40 CE, 30 MW | 30 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico

RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2680999.HPL | 0105-2281-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681000.HPL | 0105-2281-006Q | No | ND | 13.5 CE | 86.5 | CA, OP, G, MI, M | BAS | 2/25/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound | | | | | | | | |
| Layer content: 90% Wallboard - 15 Cellulose 85 NFM; 10% Joint Compound - 100 NFM | | | | | | | | |
| 2681001.HPL | 0105-1283-005Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681002.HPL | 0105-0192-008Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2681003.HPL | 0105-2234-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681004.HPL | 0105-1203-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Brown Floor Tile | | | | | | | | |
| 2681005.HPL | 0105-1203-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681006.HPL | 0105-2234-004Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico

RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681007.HPL | 0105-2306-005Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681008.HPL | 0105-2234-011Q | Yes | ND | <1 CE, 15 FG | 85 | Q, T, CA, OP, M | BAS | 2/25/2005 |
| Description: Black Tar With White Fibers | | | | | | | | |
| 2681009.HPL | 0105-2234-009Q | No | ND | 22 CE, 5 FG | 73 | Q, T, CA, B, OP, MI | BAS | 2/25/2005 |
| Description: Uooer Black Roofing With White Frit/Middle Black Roofing With White Frit/Tan Fibrous Layer/Lower Black Roofing | | | | | | | | |
| Layer content: 40% Upper Layer - 5 Cellulose 95 NFM; 20% Middle Layer - <1 Cellulose 15 Fibrous Glass 85 NFM; 20% Fibrous Layer - 100 Cellulose; 20% Lower Layer - 10 Fibrous Glass 90 NFM | | | | | | | | |
| 2681010.HPL | 0105-2234-006Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2681011.HPL | 0105-2024-007Q | Yes | ND | 15 CE, 5 FG | 80 | CA, B, OP, G, M | BAS | 2/25/2005 |
| Description: White Wallboard With Tan Paper and White Paint | | | | | | | | |
| 2681012.HPL | 0105-2024-006Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681013.HPL | 0105-2242-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681014.HPL | 0105-0027-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Blue Floor Tile | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502025

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681015.HPL | 0105-0027-002Q | Yes | ND | <1 CE | 100 | T, CA, B, OP, M | BAS | 2/25/2005 |
| Description: Black Mastic | | | | | | | | |
| 2681016.HPL | 0105-2024-005Q | Yes | ND | 85 MW | 15 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: White Fibrous Material | | | | | | | | |
| 2681017.HPL | 0105-2242-003Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681018.HPL | 0105-0792-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2681019.HPL | 0105-2277-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2681020.HPL | 0105-2034-004Q | Yes | ND | <1 CE, 80 MW | 20 | CA, B, OP, M | BAS | 2/25/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

Report Date 2/28/2005
Sample Receipt Date. 2/24/2005
RJ Lee Group Job No BAK502026
Authorization/P.O. No. 104579-Task#2
Client Job No./Name EFA-NE/Puerto Rico

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681044.HPL | 0205-2474-002Q | Yes | ND | <1 CE, <1 FG | 100 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: White Joint Compound With Blue Paint | | | | | | | | |
| 2681045.HPL | 0205-2474-001Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681046.HPL | 0205-3081-001Q | Yes | 2 CH | 2 CE | 96 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Tan Floor Tile | | | | | | | | |
| 2681047.HPL | 0205-3083-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: White Adhesive | | | | | | | | |
| 2681048.HPL | 0205-3083-003Q | Yes | ND | <1 CE | 100 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |
| 2681049.HPL | 0205-3081-003Q | Yes | ND | 2 CE | 98 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681050.HPL | 0205-3081-002Q | Yes | 10 CH | - | 90 | T, CA, B, OP, M | BAS | 2/27/2005 |
| Description: Black Mastic | | | | | | | | |
| 2681051.HPL | 0205-1808-011Q | Yes | 65 CH | 10 CE | 25 | B, OP, M | BAS | 2/27/2005 |
| Description: Dark Gray Gasket-Type Material | | | | | | | | |
| 2681052.HPL | 0205-2332-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681053.HPL | 0205-2332-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681054.HPL | 0205-1205-012Q | Yes | ND | 2 CE | 98 | CA, B, OP, G, MI, M | BAS | 2/27/2005 |
| Description: Tan Mastic With Debris | | | | | | | | |
| 2681055.HPL | 0205-2303-006Q | Yes | ND | <1 CE, <1 SF | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681056.HPL | 0205-1801-002Q | Yes | 2 CH | <1 CE | 98 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Dark Green Floor Tile | | | | | | | | |
| 2681057.HPL | 0205-1724-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Light Tan Mastic | | | | | | | | |
| 2681058.HPL | 0205-1808-007Q | Yes | ND | 25 CE | 75 | Q, CA, OP, MI, M | BAS | 2/27/2005 |
| Description: White Plaster Material | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico

RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681059.HPL | 0205-1205-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Red Floor Tile | | | | | | | | |
| 2681060.HPL | 0205-2675-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: White Mastic | | | | | | | | |
| 2681061.HPL | 0205-3157-003Q | Yes | ND | 65 CE, 10 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |
| 2681062.HPL | 0205-1203-004Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681063.HPL | 0205-1724-003Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile | | | | | | | | |
| 2681064.HPL | 0205-1801-001Q | Yes | ND | <1 CE | 100 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |
| 2681065.HPL | 0205-1807-004Q | Yes | ND | 50 CE, 25 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile | | | | | | | | |
| 2681066.HPL | 0205-3081-003Q | Yes | ND | 2 CE | 98 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |
| 2681067.HPL | 0205-2351-004Q | Yes | ND | 45 CE, 35 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681068.HPL | 0205-2276-006Q | Yes | ND | 60 CE, 15 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681069.HPL | 0205-3167-006Q | Yes | ND | 45 CE, 25 MW | 30 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681070.HPL | 0205-3168-003Q | Yes | ND | <1 CE, 5 FG | 95 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: Gray Wallboard | | | | | | | | |
| 2681071.HPL | 0205-2303-003Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681072.HPL | 0205-2252-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681073.HPL | 0205-2252-003Q | Yes | ND | 45 CE, 30 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681074.HPL | 0205-2345-001Q | Yes | ND | <1 CE | 100 | Q, CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2681075.HPL | 0105-0787-006Q | Yes | ND | 50 CE, 25 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681076.HPL | 0105-0787-007Q | Yes | ND | 2 CE | 98 | CA, OP, G, M | BAS | 2/27/2005 |
| Description: Tan Wallboard | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681077.HPL | 0205-1801-002Q | Yes | 2 CH | <1 CE | 98 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Dark Green Floor Tile | | | | | | | | |
| 2681078.HPL | 0105-1724-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681079.HPL | 0205-1683-001Q | Yes | ND | <1 CE, 2 FG | 98 | CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |
| 2681080.HPL | 0205-3090-001Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681081.HPL | 0205-2432-003Q | Yes | ND | 50 CE, 25 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile | | | | | | | | |
| 2681082.HPL | 0205-2430-003Q | Yes | ND | 50 CE, 30 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile | | | | | | | | |
| 2681083.HPL | 0205-3118-005Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681084.HPL | 0205-3095-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Off-White Floor Tile | | | | | | | | |
| 2681085.HPL | 0205-3095-003Q | Yes | ND | 2 CE | 98 | Q, CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681086.HPL | 0205-3180-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681087.HPL | 0205-3168-003Q | Yes | ND | <1 CE, <1 FG | 100 | Q, CA, B, OP, G, M | BAS | 2/27/2005 |
| Description: Gray Wallboard | | | | | | | | |
| 2681088.HPL | 0205-3167-006Q | Yes | ND | 45 CE, 25 MW | 30 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681089.HPL | 0205-3167-007Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: White Mastic | | | | | | | | |
| 2681090.HPL | 0205-3167-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, MI, M | BAS | 2/27/2005 |
| Description: Light Blue Floor Tile | | | | | | | | |
| 2681091.HPL | 0205-3181-002Q | Yes | ND | 10 SF | 90 | T, CA, B, OP, M | BAS | 2/27/2005 |
| Description: Black Mastic | | | | | | | | |
| 2681092.HPL | 0205-3181-003Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681093.HPL | 0205-3118-002Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: White Mastic | | | | | | | | |
| 2681094.HPL | 0205-3118-004Q | Yes | ND | 40 CE, 35 MW | 25 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Fibrous Ceiling Tile With White Paint | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681095.HPL | 0205-3118-003Q | Yes | ND | 5 CE | 95 | CA, OP, G, M | BAS | 2/27/2005 |
| Description: Beige Wallboard With Tan Paper | | | | | | | | |
| 2681096.HPL | 0205-3118-001Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: White Floor Tile | | | | | | | | |
| 2681097.HPL | 0205-3164-001Q | Yes | ND | 40 CE, 40 MW | 20 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681098.HPL | 0205-2557-001Q | Yes | 75 CH | - | 25 | B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Material | | | | | | | | |
| 2681099.HPL | 0205-3157-004Q | Yes | ND | 2 CE, <1 FG | 98 | CA, OP, G, M | BAS | 2/27/2005 |
| Description: White Wallboard | | | | | | | | |
| 2681100.HPL | 0205-3157-006Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681101.HPL | 0205-2252-005Q | No | ND | 10.5 CE | 89.5 | CA, B, OP, G, MI, M | BAS | 2/27/2005 |
| Description: White Wallboard With Tan Paper/White Joint Compound | | | | | | | | |
| Layer content: 70% Wallboard - 15 Cellulose 85 NFM; 30% Joint Compound - 100 NFM | | | | | | | | |
| 2681102.HPL | 0205-2252-004Q | Yes | ND | <1 CE | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |

Client Job No./Name: EFA-NE/Puerto Rico RJ Lee Group Job No: BAK502026

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2681103.HPL | 0205-2252-003Q | Yes | ND | 45 CE, 40 MW | 15 | CA, P, B, OP, M | BAS | 2/27/2005 |
| Description: Gray Fibrous Ceiling Tile With White Paint | | | | | | | | |
| 2681104.HPL | 0205-2252-002Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Tan Mastic | | | | | | | | |
| 2681105.HPL | 0205-2252-001Q | Yes | ND | - | 100 | CA, B, OP, M | BAS | 2/27/2005 |
| Description: Beige Floor Tile | | | | | | | | |
| 2681106.HPL | 0205-2252-007Q | Yes | ND | <1 CE, 2 SF | 98 | T, CA, B, OP, M | BAS | 2/27/2005 |
| Description: White and Black Mastic | | | | | | | | |
| 2681107.HPL | 0205-2675-001Q | NA | - | - | - | - | - | - |
| Description: Sample missing and appears to be a dup. | | | | | | | | |

Authorized Signature Barbara A. Smith

Barbara A. Smith, Microscopist

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 12/23/2004 |
| Sample Receipt Date. | 12/21/2004 |
| RJ Lee Group Job No | BAK412107 |
| Authorization/P.O. No. | 104579-Task 2 |
| Client Job No./Name | 104579-Task 2/Naval Station Puerto Rico |

Analysis: Asbestos in Bulk Samples
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673256.HPL | 1204-1688-01Q | Yes | ND | - | 100 | Q, T, CA, OP | WHP | 12/23/2004 |
| Description: Black Tar with White Aggregate | | | | | | | | |
| 2673257.HPL | 1204-1688-02Q | Yes | ND | 50 CE | 50 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673258.HPL | 1204-1688-03Q | Yes | ND | 3 CE, 1 FG | 96 | Q, CA, OP, G | WHP | 12/23/2004 |
| Description: White Drywall with Tan Paper | | | | | | | | |
| 2673259.HPL | 1204-1688-04Q | No | ND | - | 100 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: Tan Mastic; White Sandy Concrete | | | | | | | | |
| Layer content: 20% Mastic - 100 NFM; 80% Concrete - 100 NFM | | | | | | | | |
| 2673260.HPL | 1204-1688-09Q | Yes | ND | 20 CE | 80 | CA, B, OP, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412107

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673261.HPL | 1204-1688-11Q | Yes | ND | 10 MW, 10 W | 80 | Q, B, OP | WHP | 12/23/2004 |
| Description: Brown Mastic | | | | | | | | |
| 2673262.HPL | 1204-2296-01Q | Yes | ND | 4 CE, 1 FG | 95 | Q, CA, OP, G, MI | WHP | 12/23/2004 |
| Description: White Drywall with Tan Paper | | | | | | | | |
| 2673263.HPL | 1204-2296-04Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: Tan Mastic | | | | | | | | |
| 2673264.HPL | 1204-2296-02Q | No | ND | - | 100 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: Gray Flooring; White Mastic | | | | | | | | |
| Layer content: 2% Mastic - 100 NFM; 98% Flooring - 100 NFM | | | | | | | | |
| 2673265.HPL | 1204-2296-08Q | No | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Mastic; Brown Mastic | | | | | | | | |
| Layer content: 50% Brown - 100 NFM; 50% White - 100 NFM | | | | | | | | |
| 2673266.HPL | 1204-2296-03Q | Yes | ND | 20 CE | 80 | Q, CA, B, OP, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |
| 2673267.HPL | 1204-2296-11Q | Yes | ND | 10 SF | 90 | B, OP, M | WHP | 12/23/2004 |
| Description: Black Material | | | | | | | | |

Client Job No./Name: 104579-Task 2/Naval Station Puerto Rico RJ Lee Group Job No: BAK412107

| RJLG Sample Number | Client Sample Number | Homogeneous | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst | Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2673268.HPL | 1204-1211-02Q | Yes | ND | 50 CE, 25 MW | 25 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673269.HPL | 1204-1211-03Q | Yes | ND | 50 CE, 25 MW | 25 | Q, P, B, OP | WHP | 12/23/2004 |
| Description: Off-White Fibrous Ceiling Tile | | | | | | | | |
| 2673270.HPL | 1204-646-01Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Floor Tile | | | | | | | | |
| 2673271.HPL | 1204-1757-03Q | Yes | ND | 30 CE | 70 | CA, B, OP, MI, M | WHP | 12/23/2004 |
| Description: White Fibrous Material | | | | | | | | |
| 2673272.HPL | 1204-2021-03Q | Yes | ND | - | 100 | CA, B, OP | WHP | 12/23/2004 |
| Description: White Sealant | | | | | | | | |

Authorized Signature _____

William H. Powers, Manager-Optical

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must include the entire document in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.

# RJ Lee*Group*, Inc.

350 Hochberg Road, Monroeville, PA 15146
Phone: (724) 325-1776 Fax: (724) 733-1799

## Laboratory Report

Baker Environmental
Airside Business Park
100 Airside Drive
Moon Township, PA 15108
Attention: Ms. Vicki Bell
Telephone: 412-269-6300

| | |
|---|---|
| Report Date | 3/31/2005 |
| Sample Receipt Date. | 3/28/2005 |
| RJ Lee Group Job No | BAK412101-1 |
| Authorization/P.O. No. | 104579 |
| Client Job No./Name | 104579/QC Samples |

Analysis: Asbestos in Bulk Samples by Point Count
Method: EPA/600/R-93/116

| RJLG Sample Number | Client Sample Number | Homogeneous | # of Layers | Asbestos Detected(%) | Non-Asbestos Fibers(%) | Non-Fibrous Materials(%) | Matrix Material | Analyst - Analysis Date |
|---|---|---|---|---|---|---|---|---|
| 2684240.HPL | 1204-728-03Q | Yes | 1 | 0.15 CH | - | 99.85 | Q, OP, M | WHP-3/31/2005 |

Description: Gray Residue

Weight Loss: 43.4 %

Client Job No./Name: 104579/QC Samples

RJ Lee Group Job No: BAK412101-1

Authorized Signature William H. Powers

William H. Powers, Manager-Optical

**ASBESTOS**

AM = Amosite
AC = Actinolite
AN = Anthophyllite
CH = Chrysotile
CR = Crocidolite
TR = Tremolite

**NON-ASBESTOS**

CE = Cellulose
MW = Mineral Wool
FG = Fibrous Glass
SF = Synthetic Fibers
H = Hair
W = Wollastonite
OF = Other Fibers

**NON-FIBROUS MATERIALS**

AM = Amphibole
B = Binder
CA = Carbonates
CL = Clay
F = Feldspar
G = Gypsum
HY = Hydromagnesite
M = Miscellaneous
MI = Mica
OP = Opaque
OR = Organic
P = Perlite
Q = Quartz
T = Tar
V = Vermiculite

**DISCLAIMER NOTES**

- "ND" indicates no asbestos was detected; the method detection limit is 1%.
- "Trace" or "<1" indicates asbestos was identified in the sample, but the concentration is less than the method quantitation limit of 1%. PLM coefficients of variance range from approximately 1.8 at the quantitation limit of 1% to 0.1 at high fiber concentrations.
- Samples are archived for three months following analysis and are then properly discarded.
- These results are submitted pursuant to RJ Lee Group's current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which these results are used or interpreted.
- This test report relates to the items tested.
- This report is not valid unless it bears the name of a NVLAP-approved signatory.
- Any reproduction of this document must be in full in order for the report to be valid.
- This report may not be used to claim product endorsement by NVLAP, any agency of the U.S. Government or any other laboratory accrediting agency.
- Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar nonfriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as "non-asbestos-containing."
- Sample(s) for this project were analyzed at our: Monroeville, PA (AIHA #100364, NVLAP #101208-0, NY ELAP #10884) facility.
- If RJ Lee Group, Inc. did not collect the samples analyzed, the verifiability of the laboratory's results are limited to the reported values.