FINAL

CONSTRUCTION COMPLETION REPORT

Site 21 – Bronson Road Landfill
Naval Support Facility Indian Head
Indian Head, Maryland

Prepared for: Department of the Navy

Naval Facilities Engineering Command Washington

1314 Harwood Street, S.E.

Washington Navy Yard, DC 20374

Prepared by: Shaw Environmental & Infrastructure, Inc. (a CB&I Company)

500 East Main Street, Suite 1630

Norfolk, Virginia 23510

Contract No. N62470-08-D-1007, Task Order No. JU49

Project No. 142879

FEBRUARY 2014

CONSTRUCTION COMPLETION REPORT

Site 21 – Bronson Road Landfill
Naval Support Facility - Indian Head
Indian Head, Maryland

SIGNATURE PAGE

Steve Carriere, PMP
Project Manager

02/05/2014
Date

James A. Dunn, Jr., P.E.
Program Manager

02/05/2014
Date

This page intentionally left blank.

TABLE OF CONTENTS

1.0 INTRODUCTION 1-1

1.1 OBJECTIVES 1-1
1.2 SITE DESCRIPTION 1-1
1.3 PRE-CONSTRUCTION SUBMITTALS AND PLANS 1-2
1.4 REPORT ORGANIZATION 1-2

2.0 REMEDIATION ACTIVITIES 2-1

2.1 PRE-MOBILIZATION ACTIVITIES 2-1
2.2 MOBILIZATION AND SITE PREPARATION 2-1

2.2.1 Utility Mark-out 2-1
2.2.2 Environmental Conditions Report 2-2
2.2.3 Pre-Construction Surveying Support 2-2

2.3 CLEAN FILL VERIFICATION, GEOTECHNICAL, AND AGRICULTURAL SAMPLING 2-2
2.4 INSTALLATION OF INITIAL PHASE EROSION AND SEDIMENT CONTROLS 2-4
2.5 CLEARING AND GRUBBING 2-4
2.6 REDISTRIBUTION AND REGRADING OF EXISTING SOIL COVER 2-4
2.7 PLACEMENT OF THE NEW SOIL CAP 2-5
2.8 INSTALLATION OF PERMANENT STORMWATER CONVEYANCE PIPES, INLETS, AND RIPRAP 2-6
2.9 SITE RESTORATION 2-6
2.10 TRANSPORTATION AND DISPOSAL 2-7
2.11 DEMOBILIZATION 2-7
2.12 FINAL PROJECT SCHEDULE 2-8

3.0 OVERVIEW OF HEALTH AND SAFETY 3-1

3.1 SITE SPECIFIC SAFETY CONTROLS 3-1

3.1.1 Accident Prevention Plan 3-1
3.1.2 Daily Safety Meetings 3-1
3.1.3 Orientation Program 3-1
3.1.4 Activity Hazard Analysis 3-2
3.1.5 Job Safety Analysis 3-2
3.1.6 Personal Protective Equipment 3-2
3.1.7 Equipment Inspections 3-2

3.2 SITE SPECIFIC SAFETY PERFORMANCE 3-3

4.0 QUALITY CONTROL SUMMARY REPORT 4-1

4.1 PROJECT QUALITY CONTROL PROGRAM 4-1
4.2 MANAGEMENT AND ADMINISTRATION 4-1
4.3 QUALITY CONTROL MEETINGS 4-2

5.0 REFERENCES 5-1

LIST OF TABLES

Table 2-3 Geotechnical Results of Cover Soils 2-3

LIST OF FIGURES

Figure 1 Site Location Map
Figure 2 Site Vicinity Map
Figure 3 Excavation Areas and Redistributed Landfill Material
Figure 4 Grading Fill – Field Compaction Tests
Figure 5 Soil Cap – Field Compaction Tests

LIST OF APPENDICES

Appendix A Photographic Documentation
Appendix B Permits
Appendix C Quality Control Documentation*
Appendix D Waste Disposal Documentation*
Appendix E Health and Safety Documents*
Appendix F As-built Survey
Appendix G Final Project Schedule

**Note: In an effort aimed at reducing both paper consumption and the physical size of this report, Appendices C, D, and E are only included in the electronic file on the CD attached to this Completion Report.*

LIST OF ACRONYMS AND ABBREVIATIONS

%	Percent
AHA	Activity Hazard Analysis
ANSI	American National Standards Institute
APP	Accident Prevention Plan
CCR	Construction Completion Report
CD	Compact Disc
CPRs	Contractor Production Reports
CTO	Contract Task Order
DRO	Diesel Range Organics
EPA	Environmental Protection Agency
E&S	Erosion and Sediment
FEAD	Facilities Engineering and Acquisition Division
GRO	Gasoline Range Organics
JSA	Job Safety Analysis
MDE	Maryland Department of the Environment
MSDSs	Material Safety Data Sheets
NAVFAC	Naval Facilities Engineering Command
NSF-IH	Naval Support Facility Indian Head
PCBs	Polychlorinated Biphenyls
pcf	pounds per cubic foot
PPE	Personal Protective Equipment
PQCP	Program Quality Control Plan
PTPLS	Point To Point Land Surveyors
QC	Quality Control
RCRA	Resource Conservation and Recovery Act
RFI	Request for Information
RPM	Remedial Project Manager
Shaw	Shaw Environmental & Infrastructure, Inc. (a CB&I Company)
SOW	Scope of Work
TCLP	Toxicity Characteristic Leaching Procedure
TPH	Total Petroleum Hydrocarbon
USCS	Unified Soil Classification System
VR	Variance Request
YLI	Your Locator, Inc.

This page intentionally left blank.

1.0 INTRODUCTION

Shaw Environmental & Infrastructure, Inc., a CB&I Company (Shaw) was retained by the Naval Facilities Engineering Command (NAVFAC) Washington, under Contract Task Order (CTO) JU49 to perform the remedial action at Site 21 Bronson Road Landfill, Naval Support Facility, Indian Head (NSF-IH), Maryland. This Construction Completion Report (CCR) documents the field activities performed at Site 21 between August 2012 and April 2013.

1.1 OBJECTIVES

The scope of work for the remedial action performed at Site 21 under CTO JU49 was as follows:

- Pre-construction submittals, plans, and meeting;
- Mobilization of equipment and site set up;
- Clean fill sampling;
- Installation of erosion and sediment controls;
- Clearing and grubbing;
- Redistribution and regrading of existing soil cover (grading fill);
- Installation of permanent stormwater conveyance pipes, inlets, and riprap;
- Placement of new soil cap;
- Site restoration;
- Transportation and disposal;
- Project demobilization; and
- Final report preparation and review.

1.2 SITE DESCRIPTION

The NSF-IH is located in northwestern Charles County, Maryland, approximately 25 miles southwest of Washington, DC as shown in the Location Map on **Figure 1**. The NSF-IH is a Navy facility, consisting of the Main Installation of the Cornwallis Neck Peninsula and the Stump Neck Annex on the Stump Neck peninsula. The Main Installation contains approximately 2,500 acres and is bounded by the Potomac River to the northwest, west, and south; Mattawoman Creek to the south and east; and the town of Indian Head to the northeast. Included as part of the Main Installation are Marsh Island and Thoroughfare Island, which are in Mattawoman Creek.

The Stump Neck Annex covers approximately 1,084 acres and is bounded by Mattawoman Creek to the northeast, the Potomac River to the northwest, and Chicamuxen Creek to the south-southwest. The NSF-IH provides services in energetics, ordnance devices and components, and other related ordnance engineering standards, including chemicals, propellants, and their propulsion systems, explosives, pyrotechnics, warheads, and simulators.

Site 21, is located on the Main Installation as shown in the Vicinity Map on **Figure 2**. Site 21 is located between South Bronson Road and Building 602. It extends from Building 478 on the north to Building 480 on the south.

1.3 PRE-CONSTRUCTION SUBMITTALS AND PLANS

Shaw submitted the Final Work Plan for this project on June 13, 2012. The following documents were included as Appendices to the Final Work Plan:

- Program Quality Control Plan (PQCP) Addendum,
- Accident Prevention Plan (APP), and
- Proposed Project Schedule.

1.4 REPORT ORGANIZATION

This CCR is being submitted in draft form for review and comment by the Site 21 project team which includes representatives from NAVFAC Washington, the United States Environmental Protection Agency (EPA), the Maryland Department of the Environment (MDE), and the NSF-IH Environmental and Facilities Engineering and Acquisition Division (FEAD) offices. The appendices included within this document provide the technical information compiled during remedial activities at the site.

The remainder of this report is organized as follows:

Section 2.0 provides a detailed description of the remedial activities performed at Site 21. The activities are summarized as follows:

- Mobilization of equipment and site set up;
- Clean fill sampling;
- Installation of erosion and sediment controls;
- Clearing and grubbing;
- Redistribution and regrading of existing soil cover (grading fill);

  - Installation of permanent stormwater conveyance pipes, inlets, and riprap;
  - Placement of new soil cap;
  - Site restoration;
  - Transportation and disposal;
  - Demobilization of personnel and equipment.

- **Section 3.0** details the safety controls that were implemented at Site 21.
- **Section 4.0** discusses the quality controls, inspections, and testing that was performed during the remedial actions for Site 21.
- **Section 5.0** identifies the references that were used in the preparation of this CCR.
- **Appendix A** presents the photographic documentation.
- **Appendix B** provides documentation of permits obtained to include:
  - B.1 – K18 Waiver,
  - B.2 – Work Approval Permit, and
- **Appendix D*** provides quality control (QC) documentation to include:
  - C.1 – Pre-construction Meeting Minutes,
  - C.2 – Utility Locator Documentation,
  - C.3 – Environmental Conditions Report,
  - C.4 – Submittals,
  - C.5 – Variance Requests,
  - C.6 – Cover Soil, Topsoil, and Aggregate Load Tickets,
  - C.7 – Field Compaction Tests
  - C.8 – Piezometer Well Abandonment Documentation,
  - C.9 – Bi-weekly Quality Control Meeting Minutes, and
  - C.10 – Daily Contractor Production Reports and Quality Control Reports.
- **Appendix D*** presents the waste disposal documentation
- **Appendix E*** presents the health and safety field documentation to include:
  - E.1 – Daily Sign-in Logs,
  - E.2 – Completed Daily Job Safety Analysis Forms, and
  - E.3 – Completed Daily Tailgate Forms.
- **Appendix F** contains the As-built Surveys.
- **Appendix G** presents the Final Project Schedule

**Note: In an effort aimed at reducing both paper consumption and the physical size of this report, Appendices C, D, and E are only included in the electronic file on the CD attached to this Completion Report.*

2.0 REMEDIATION ACTIVITIES

This section discusses the major field activities associated with the remedial action at Site 21. Photographic documentation of the various phases of the remedial action is provided in **Appendix A**.

2.1 PRE-MOBILIZATION ACTIVITIES

Prior to mobilization, Shaw attended a pre-construction meeting on August 8, 2012 with the FEAD, Remedial Project Manager (RPM), and representatives from the Base Safety, Environmental, and Fire Departments. The meeting was used to present in detail the steps of construction activities. Lines of communication between Shaw, FEAD, and RPM were confirmed during the meeting. Prior to beginning work, the required K-18 Waiver, and IR Work Approval Permit were obtained. Copies of these permits are provided in **Appendix B**. The pre-construction meeting minutes and attendance list are provided in **Appendix C**.

2.2 MOBILIZATION AND SITE PREPARATION

Shaw began mobilizing personnel and equipment necessary for Site 21 remediation activities on August 13, 2012. A preparatory meeting was conducted on August 14, 2012 for mobilization and site preparation activities and is provided within the daily report in **Appendix C**. Shaw allocated available personnel, equipment, and materials to Site 21. Rental equipment was mobilized from local vendors based upon lowest qualified bidder. A complete list of equipment that was utilized during the project is provided on the daily Contractor Production Reports (CPRs), provided in **Appendix C**. A project support area was established at the Shaw construction trailer in the contractor compound area located outside of the restricted gate. Site preparation involved the preparatory work to begin remediation of the site and included:

- Utility mark-out,
- Environmental conditions report, and
- Stake out of the limits of disturbance.

2.2.1 Utility Mark-out

On August 24, 2012 a representative from Your Locator, Inc. (YLI) was onsite to complete a utility mark-out. YLI marked out the utilities on the western, northern, and eastern limits of Site 21. YLI was unable to mark out the utilities along the southern limits due to the close proximity of Building 543 and the four magazines located along the southern limits of Site 21. Shaw

submitted a request for information (RFI-001) on August 24, 2012 for the explosives within the magazines to be removed temporarily and for approval from Building 543 for the utility locator to inspect along the building. Shaw was notified at the QC meeting held on September 11, 2012 that RFI-001 would not be approved and that Shaw would need to find a utility locator who could inspect and mark the utilities along the southern limits without the magazines and Building 543 being downloaded. YLI returned to Site 21 on September 13, 2012 and identified the utilities along the southern limits of the site near Building 543 and the magazines without the use of utility toning equipment. A field inspection to verify the locations of the utilities was conducted prior to excavation activities. The utility locate and RFI-001 documentation is provided in **Appendix D**.

2.2.2 Environmental Conditions Report

Photographs of the existing site conditions were taken on August 14, 2012 prior to any disturbance at the site. The environmental conditions report summarizes the photographs and is provided in **Appendix C**.

2.2.3 Pre-Construction Surveying Support

Shaw subcontracted Point To Point Land Surveyors (PTPLS) located in Mount Airy, Maryland, to provide survey support at Site 21. PTPLS are a licensed state of Maryland surveying company. PTPLS established the survey control points and staked out the limits of disturbance at Site 21 on August 28, 2012.

2.3 CLEAN FILL VERIFICATION, GEOTECHNICAL, AND AGRICULTURAL SAMPLING

A total of four clean fill soils (three cover soils and one topsoil) were sampled and used at Site 21. The first cover soil material (CF-001 [chemical analysis]/CS-001 [geotechnical analysis]) was submitted and approved under Submittals 001 and 002. The second cover soil material (CF-002 [chemical analysis]/CS-002 [geotechnical analysis]) was submitted and approved under Submittals 005 and 007. The third cover soil material (CS-003[chemical and geotechnical analyses]) was submitted and approved under Submittal 009. The topsoil (TS-003 [chemical and agricultural]) was submitted and approved under Submittals 003 and 004. The submittals include chemical, geotechnical, and agricultural results and are provided in **Appendix C**.

The chemical analyses for the four clean fill soils included volatiles, semivolatiles, pesticides, polychlorinated biphenyls (PCBs), metals, cyanide, total petroleum hydrocarbons (TPH) diesel range organics (DRO) and gasoline range organics (GRO), oil and grease, and Toxicity Characteristic Leachate Procedure (TCLP) eight Resource Conservation and Recovery Act (RCRA) metals. The chemical testing met the requirements of Specification Section 31 00 00

Earthwork. The chemical analyses are included within Submittals 001, 002, 003, 005, and 009 provided in **Appendix C**.

The geotechnical analyses for the three cover soils included a particle size distribution report in accordance with ASTM C 136, ASTM D 2487, ASTM D 1140, and ASTM D 4318, and a compaction test report in accordance with ASTM D 698. All three cover soils met the requirements of Specification Section 31 00 00 Earthwork and are summarized in Table 2.3. The geotechnical analyses are included within Submittals 001, 007, and 009 provided in **Appendix D**.

TABLE 2-3 GEOTECHNICAL RESULTS OF COVER SOILS

Cover Soil	Unified Soil Classification System (USCS) Classification	Maximum Dry Density (pounds per cubic foot [pcf])	Optimum Moisture (%)
CS-001	SP	128.5	6.0
CS-002	SP-SM	112.6	8.9
CS-003	SP-SM	122.8	10.5

A variance request (VR-001) was submitted and approved for compaction testing. Paragraph 3.7.2.2 of Specification Section 31 00 00 specified to perform a minimum of one compaction test per ASTM D 698 for every 1,000 cubic yards of cover soil materials delivered, per source. Shaw requested in VR-001 that only one compaction test per source of material be required due to the large volume of soil (approximately 20,000 cubic yards) being imported. VR-001 was approved requiring only one compaction test per source of material unless field compaction testing or visual observations suggested a change in materials then additional compaction tests would be needed. VR-001 is provided in **Appendix C**.

The topsoil agricultural analyses met the requirements of Specification Section 31 00 00 Earthwork and the erosion controls standard specifications provided on Design Drawing EC-2. The agricultural analyses are included within Submittal 004 provided in **Appendix C**.

2.4 INSTALLATION OF INITIAL PHASE EROSION AND SEDIMENT CONTROLS

A preparatory meeting was conducted on August 14, 2012 for the initial phase erosion and sediment (E&S) controls and is provided within the daily report in **Appendix C.** The E&S controls were installed between August 15, 2012 and September 28, 2012. The initial phase E&S controls consisted of a stabilized construction entrance, at grade inlet protection, silt fence, super silt fence, sediment traps, rock outlet protection, riprap inflow protection, temporary earth dike and pipe, and temporary swales with temporary soil stabilization matting. The E&S controls were installed in accordance with the approved E&S Control Plan and were inspected and maintained throughout the project's duration to ensure that they were functioning as designed. The E&S inspections were documented with the daily reports and are provided in **Appendix C**.

2.5 CLEARING AND GRUBBING

A preparatory meeting was conducted on August 14, 2012 for clearing and grubbing activities and is provided within the daily report in **Appendix C**. Clearing activities were conducted between August 14, 2012 and September 7, 2012 and consisted of grass cutting and the removal of trees, shrubs, and debris. Grubbing activities were conducted between September 7, 2012 and October 9, 2012 and consisted of the removal of stumps, roots larger than three inches in diameter, and matted roots from the excavation areas only. Branches, small trees, and brush were chipped and spread onsite as ground cover for dust control. The logs of removed trees were placed along the tree line of the Site 21 eastern limits as designated by the Base Environmental Department. Stumps and tires were collected and disposed of offsite as discussed in Section 2.10.

2.6 REDISTRIBUTION AND REGRADING OF EXISTING SOIL COVER

A preparatory meeting was conducted on September 11, 2012 for the redistribution and regrading of the existing soil cover (grading fill layer) activities and is provided within the daily report in **Appendix C**.

Regrading of the existing surface of the landfill was required to provide smooth uniform slopes and erosion control benches to protect the long-term integrity of the new soil cap. and was performed in accordance with the design drawings and specifications. There were four designated areas that were excavated in order to provide the proper cover and grade. The excavated material and the surface debris found during clearing activities were redistributed within the landfill in locations where a minimum of 4 feet of material (2 feet of grading fill and 2 feet of new soil cover) would be between the redistributed material and the final design grade.

The locations for redistribution of landfill material/debris were determined by comparing the existing grades with the final grades using AutoCAD and are shown in **Figure 3**.

A total of 762 loads of cover soil material (CS-001) was imported from Aggtrans located in Hanover, Maryland to complete the grading fill layer. The grading fill was placed in 10-inch maximum loose lifts and compacted to meet a minimum 90% relative compaction by ASTM D 698. A total of 65 field compaction tests were taken during placement of the grading fill, meeting the requirements of one field compaction test per 10,000 square feet (18 tests per lift for a 4 acre area) or 1 test per lift per day, whichever was greater, in accordance with the design specifications. The field compaction testing was conducted by a technician from Hillis-Carnes Engineering Associates, Inc. from Waldorf, Maryland. All the field compaction tests exceeded the 90% relative compaction requirement and the results are provided in **Appendix C**. The locations of the field compaction tests are presented in **Figure 4**.

An existing piezometer well (CH-95-6829) at Site 21 was abandoned on October 3, 2012 by Drill Tech Caribbean, a licensed Maryland well driller located in Jarrettsville, Maryland. The piezometer well materials (pipe casing, bollards, and concrete) were removed and placed within the landfill grading layer under a minimum of 4 feet of cover. The piezometer well hole was backfilled with bentonite. The abandonment documentation for the piezometer well is provided in **Appendix C**.

The as-built grading layer (subgrade) was surveyed by PTPLS on October 26, 2012 and is provided in **Appendix F**.

2.7 Placement of the New Soil Cap

A preparatory meeting was conducted on October 24, 2012 for the new soil cap activities and is provided within the daily report in **Appendix C**. The new soil cap was constructed over the grading fill layer to meet the grades presented in the design. The new soil cap is a minimum of 2 feet consisting of 18 inches of clean cover soil and 6 inches of topsoil. The as-built final grades of the new soil cap were surveyed by PTPLS on February 6, 2013 and are provided in **Appendix F**.

A total of 690 loads of cover soil material (CS-001 and CS-003) was imported from Aggtrans located in Hanover, Maryland and a total of 4,875.92 tons of cover soil material (CS-002) was imported from Farm Services located in Accokeek, Maryland. The cover soil was placed in 9-inch maximum loose lifts and compacted to meet a minimum 90% relative compaction by ASTM D 698. A total of 81 field compaction tests were taken during placement of the new soil cap, meeting the requirements of one field compaction test per 10,000 square feet (36 tests total

for 2 lifts over 4 acres) or 1 test per lift per day, whichever is greater, in accordance with the design specifications. All the field compaction tests exceeded the 90% relative compaction requirement and the results are provided in **Appendix C**. The locations of the field compaction tests are presented in **Figure 5**.

A total of 4,656.84 tons of topsoil (TS-003) was imported from Farm Services located in Accokeek, Maryland. The topsoil was placed in a 6-inch loose lift.

2.8 Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap

A preparatory meeting was conducted on December 4, 2012 for the permanent stormwater features and is provided within the daily report in **Appendix C**. The permanent stormwater features were installed in accordance with the design drawings and specifications except as noted below.

Installation of the permanent stormwater features began on December 13, 2012. Drainage piping (150 linear feet) was installed to carry water collected from the upper control benches to the lower control bench. A standard storm inlet was installed at the low point of the upper control benches. The standard storm inlet with flat grate was a change in design approved through VR-002 and is provided in **Appendix C**. The standard storm inlet was connected to a 12-inch HDPE drainage pipe (120 linear feet). A concrete manhole was installed to allow for a change in slope and the connection of another 12-inch HDPE pipe (30 linear feet) with a flared end section. The flared HDPE pipe conveys water into the riprap protection within the lower control bench.

The surveyed locations of the storm inlet, concrete manhole, and pipe outlet are presented on the as-built final survey in **Appendix F**.

2.9 Site Restoration

A preparatory meeting was conducted on December 14, 2012 for the site restoration activities and is provided within the daily report in **Appendix C**. Site restoration included hydroseeding, the installation of permanent soil stabilization matting, riprap inlet protection, riprap outlet protection, and signs, rerouting of the roadside swales, and backfilling of the sediment traps.

The landfill cap was hydroseeded with temporary and permanent seed, fertilizer, lime, and tackifier in accordance with the design vegetation stabilization methods and materials. Type 1 permanent soil stabilization matting was installed on the designated slopes in accordance with the design. In addition, the steep slope and swales that were originally designated for sod within the design were hydroseeded and covered with Type 1 permanent soil stabilization matting and

Type 2 permanent soil stabilization matting, respectively. This change was discussed and approved at the October 23, 2012 QC meeting. The QC meeting minutes are provided in **Appendix C**. The upper swale on the east side of the landfill cap and the control benches were hydroseeded then covered with Type 2 permanent soil stabilization matting. Additional riprap inflow protection was installed at the end of the lower control bench to tie into the riprap inflow protection leading to the north sediment trap. The Type 1 and Type 2 permanent soil stabilization mattings were approved in Submittal 008 provided in **Appendix C**.

In April 2013, Shaw returned to Site 21 at the approval of Base Environmental to complete site restoration. The roadside swales were rerouted to outlet directly to the existing culvert pipes at the northern and southern limits of Site 21. After the roadside swales were rerouted to the existing culvert pipes, the sediment traps, the baffles, pipe risers, and outlets were removed. The sediment traps were backfilled with clean cover soil (CS-003) and 6-inches of topsoil to meet the design grades and then hydroseeded. Additional riprap inflow protection was installed to extend the riprap channel to meet the broad swale graded during backfilling of the north sediment trap. Eight land use control signs were installed at the designated locations around the limits of Site 21.

2.10 Transportation And Disposal

A total of five rolloffs were sent offsite to Waste Management for disposal from Site 21. Three of the rolloffs held stumps, one rolloff held 25 tires, and one rolloff held construction debris. The disposal tickets are provided in **Appendix D**.

2.11 Demobilization

After completing site restoration and upon receipt of Navy approval and acceptance of site conditions, Shaw began demobilization activities. Demobilization included:

- Final site cleanup and equipment decontamination;
- Removal of all temporary structures;
- Removal of all disposable items, dumpsters, and port-a-johns; and
- Demobilization of construction equipment.

Any equipment or material that was used was thoroughly decontaminated prior to demobilization. Some E&S controls were left onsite for removal at a later date once vegetation becomes established.

2.12 FINAL PROJECT SCHEDULE

The final project schedule is presented in **Appendix G**.

3.0 OVERVIEW OF HEALTH AND SAFETY

Shaw demands a safe, healthy, and accident-free workplace, and ensures that the workplace is maintained in accordance with all regulations, policies and standards. Shaw adopts responsible proactive programs to provide appropriate protective measures where specific regulations relating to health and safety do not exist. This section describes the policies, procedures and programs implemented to ensure that safe work was performed at Site 21. Copies of health and safety field documentation are provided in **Appendix E**.

3.1 SITE SPECIFIC SAFETY CONTROLS

The following subsections detail the safety controls that were implemented at Site 21.

3.1.1 Accident Prevention Plan

An APP was prepared by Shaw to describe potential site hazards, hazard control measures for anticipated tasks, definitions of work and support areas, protective equipment, emergency response procedures, and other information pertaining to a safe work environment.

3.1.2 Daily Safety Meetings

A "Tailgate" safety meeting was held each morning. All Shaw employees and subcontractors were required to attend the morning meetings. The focus of these meetings was to discuss tasks to be performed that day, identify the known and potential hazards of these tasks and clearly define the safety precautions to be utilized to mitigate the hazards. Daily work areas and the level of personal protective equipment (PPE) needed to enter theses areas were discussed. Copies of the daily safety meeting logs are provided in **Appendix E**.

3.1.3 Orientation Program

All new employees, subcontractors, and visitors to the site were required to complete a job-specific orientation program. Along with reading and signing the APP, this orientation program explained the tasks Shaw was performing onsite. Additionally, site history, scope of work (SOW), site contaminants, and material safety data sheets (MSDSs) were discussed. Emergency escape routes were also explained at this meeting.

3.1.4 Activity Hazard Analysis

All activities associated with the project SOW underwent thorough review prior to mobilization using procedures developed for Activity Hazard Analysis (AHA). An AHA for each individual task was reviewed with employees involved in that task prior to beginning the activity. At Site 21, AHAs were typically reviewed during the preparatory meeting QC phase for each definable feature of work.

3.1.5 Job Safety Analysis

A Job Safety Analysis (JSA) was completed daily and reviewed by all Shaw and subcontractor crew members prior to starting the day's activities. The goal of the JSA is to raise awareness of the hazards that are associated with the activities to be performed on any particular day, and the steps/actions that can be taken to eliminate the risks associated with those hazards. In the event there was a change in conditions during an activity, work was stopped and the JSA was updated to identify the new hazards that may be present. Daily JSA documentation is provided in **Appendix E**.

3.1.6 Personal Protective Equipment

Level D PPE was utilized for all phases of this project, in accordance with approved APP. PPE used for Level D work included the following:

- American National Standards Institute (ANSI) safety glasses with permanent side shields,
- ANSI-approved hard hat,
- ANSI steel-toed work boots,
- Work clothing as prescribed by the day's weather,
- Hearing protection (as needed), and
- Work gloves (as needed).

3.1.7 Equipment Inspections

All equipment was inspected on a daily basis. Any equipment found to be defective in any way was immediately taken out of service until it was repaired or replaced.

3.2 SITE SPECIFIC SAFETY PERFORMANCE

The work at Site 21 was completed without any injuries to Shaw personnel, subcontractors, or visitors at the site. During the 7,791 man-hours onsite there were no Occupational Safety and Health Administration recordable, lost time, or first aid accidents reported.

This page intentionally left blank.

4.0 QUALITY CONTROL SUMMARY REPORT

This section discusses the quality controls, inspections, and testing that was performed during the remedial actions for Site 21. Supporting QC documents are included in **Appendix C**.

4.1 PROJECT QUALITY CONTROL PROGRAM

The purpose of the QC program for this project was to ensure compliance with the contract specifications and drawings to the satisfaction of the Navy. The Site QC Manager was responsible for the management and implementation of the PQCP and the delivery order specific QC Plan for both on- and off-site activities.

4.2 MANAGEMENT AND ADMINISTRATION

The Program QC Plan describes the quality system used to satisfy QC of the Department of the Navy Contract No. N62470-08-D-1007. Management and administration of the PQCP are discussed in this section. The initial Submittal Register contained in the site QC Plan was reviewed and approved of by NAVFAC Washington. Preparatory meetings were conducted by the Site QC Manager prior to each definable feature of work. These meetings with the Site Superintendent, field personnel, and subcontractors, if applicable, included:

- Review of the contract specifications and contract drawings,
- Verification that submittals for materials and equipment were approved,
- Verification of testing requirements,
- Discussion of construction methods, and
- Review of the safety requirements for the various tasks.

The Site QC Manager observed the initial phase of each definable feature of work to ensure compliance with the contract specifications and drawings. Follow-up inspections were performed on a daily basis until the completion of each definable feature of work. These inspections were documented in the daily Contractor QC Report, which are provided in **Appendix C**. Work that did not comply with the contract, and could not be corrected the same day, was identified on the Rework Items List. For this project, there were no work activities requiring listing on the re-work form.

4.3 QUALITY CONTROL MEETINGS

A total of eight QC meetings were conducted throughout the course of the work performed at the Site 21. These meetings took place bi-weekly ranging from August 21, 2012 to December 11, 2012. Invitees included representatives from NAVFAC Washington, NSF-IH, and Shaw personnel. Topics discussed included a review of project status and upcoming project schedule. The minutes from these meetings are provided in **Appendix C**.

5.0 REFERENCES

NAVFAC Washington (May 2011). *Statement of Work for Site 21 Remedial Action, Naval Support Facility, Indian Head.* Washington Navy Yard, DC.

CH2MHill (January 2012). *100 Percent Basis of Design Report, Site 21 – Bronson Road Landfill, Naval Support Facility Indian Head,* Indian Head, Maryland.

Shaw (June 2012). *Final Work Plan Site 21 – Bronson Road Landfill.* Norfolk, Virginia.

This page intentionally left blank.

FIGURES

This page intentionally left blank.

OFFICE: Pittsburgh, PA

DRAWING NUMBER: 142879-A1



SITE LOCATION MAP



REFERENCE:

TAKEN FROM GOOGLE MAPS DATED 2010

REV	DATE	BY	CHK'D	APR'VD	DESCRIPTION/ISSUE

REVISIONS

Shaw Environmental & Infrastructure, Inc., a CB&I Company
500 East Main Street, Suite 1630
Norfolk, Virginia 23510

DESIGNED BY P. Gamble	DATE 2/7/13	CHECKED BY P. Gamble	DATE 2/7/13
DRAWN BY G. Jones	DATE 2/7/13	APPROVED BY S. Carriere	DATE 2/7/13

DEPARTMENT OF THE NAVY — NAVAL FACILITIES ENGINEERING COMMAND

NAVFAC

NAVAL SUPPORT FACILITY — INDIAN HEAD, MARYLAND

SITE 21–BRONSON ROAD LANDFILL

SITE LOCATION MAP

SCALE: AS SHOWN

SIZE: A

DELIVERY ORDER NO. JU49

CONSTR. CONTRACT NO. N62470–08–D–1007

NAVFAC DRAWING NO. --

SHEET I.D. FIGURE 1

File: O:\Project\LANTDIV\Indian Head\site 21\autocad\142879-A1.dwg
Plot Date/Time: May 13, 2013 – 11:33am
Plotted By: greg.jones
Xref:
Image

OFFICE	DRAWING NUMBER
Pittsburgh, PA	142879-A2

SITE VICINITY MAP

REFERENCE:

TAKEN FROM GOOGLE MAPS DATED 2010

REV	DATE	BY	CHK'D	APR'VD	DESCRIPTION/ISSUE

REVISIONS

Shaw Environmental & Infrastructure, Inc., a CB&I Company
500 East Main Street, Suite 1630
Norfolk, Virginia 23510

DESIGNED BY	DATE	CHECKED BY	DATE
P. Gamble	2/7/13	P. Gamble	2/7/13
DRAWN BY	**DATE**	**APPROVED BY**	**DATE**
G. Jones	2/7/13	S. Carriere	2/7/13

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND
NAVFAC
NAVAL SUPPORT FACILITY
INDIAN HEAD, MARYLAND

SITE 21–BRONSON ROAD LANDFILL

SITE VICINITY MAP

SCALE:	SIZE:
AS SHOWN	A

DELIVERY ORDER NO.
JU49

CONSTR. CONTRACT NO.
N62470–08–D–1007

NAVFAC DRAWING NO.
––

SHEET I.D.
FIGURE 2

File: O:\Project\LANTDIV\Indian Head\site 21\autocad\142879-A2.dwg
Plot Date/Time: May 13, 2013 – 11:33am
Xref:
Image
Plotted By: greg.jones

OFFICE: Pittsburgh, PA
DRAWING NUMBER: 142879-B1



File: O:\Project\LANTDIV\Indian Head\site 21\autocad\142879-B1.dwg
Plot Date/Time: May 13, 2013 – 11:49am
Plotted By: greg.jones
Xref: 005-C-XSPE001_358174
Image: 005-C-XSPN001_358174
005-C-XSPN002_358174

REV	DATE	BY	CHK'D	APR'VD	DESCRIPTION/ISSUE

REVISIONS

Shaw Environmental & Infrastructure, Inc., a CB&I Company
500 East Main Street, Suite 1630
Norfolk, Virginia 23510

DESIGNED BY	DATE	CHECKED BY	DATE
P. Gamble	12/14/12	P. Gamble	2/7/13
DRAWN BY	DATE	APPROVED BY	DATE
G. Jones	12/14/12	S. Carriere	2/7/13

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND
NAVFAC
Naval Facilities Engineering Command
NAVAL SUPPORT FACILITY INDIAN HEAD, MARYLAND
SITE 21–BRONSON ROAD LANDFILL
EXCAVATION AREAS AND REDISTRIBUTED LANDFILL MATERIAL

SCALE: AS SHOWN
SIZE: B
DELIVERY ORDER NO. JU49
CONSTR. CONTRACT NO. N62470–08–D–1007
NAVFAC DRAWING NO. – –
SHEET I.D.
FIGURE 3

OFFICE Pittsburgh, PA

DRAWING NUMBER 142879-B2



Location	Northing	Easting	Elevation	Date
CT001	332072.43	1260751.25	38.99	10/11/2012
CT002	331980.97	1260730.94	41.42	10/11/2012
CT003	331932.23	1260682.72	40.20	10/11/2012
CT004	331915.9	1260776.33	44.90	10/11/2012
CT005	331976.39	1260815.3	47.68	10/11/2012
CT006	332017.59	1260865.35	53.23	10/11/2012
CT007	331997.81	1260899.25	63.13	10/11/2012
CT008	331954.37	1260915.98	64.81	10/11/2012
CT009	331945.92	1260983.36	72.45	10/11/2012
CT010	332010.55	1261024.15	77.61	10/11/2012
CT011	331903.38	1260866.51	55.17	10/11/2012
CT012	331841.31	1260921.07	57.02	10/11/2012
CT013	331766.86	1260864.17	50.17	10/11/2012
CT014	331819.22	1260820.91	49.23	10/11/2012
CT015	331766.16	1260651.97	41.36	10/15/2012
CT016	331873.13	1260646.34	40.70	10/15/2012
CT017	331873.08	1260717.83	42.70	10/15/2012
CT018	331747.72	1260731.82	41.30	10/15/2012
CT019	331779.55	1260824.72	49.05	10/15/2012
CT020	331843.42	1260796.88	46.87	10/15/2012
CT021	331964.13	1260815.1	48.07	10/15/2012
CT022	331961	1260889.34	61.70	10/15/2012
CT023	331850.06	1260865.64	54.38	10/15/2012
CT024	331690.94	1260896.78	44.73	10/16/2012
CT025	331738.4	1260827.15	47.69	10/16/2012
CT026	331794.96	1260935.36	56.31	10/16/2012
CT027	331792.49	1260787.03	46.14	10/16/2012
CT028	331812.4	1260705.01	42.54	10/16/2012
CT029	331887.39	1260721.36	43.56	10/16/2012
CT030	331900.98	1260787.75	47.72	10/16/2012
CT031	331807.41	1260639.5	43.72	10/17/2012
CT032	331802.84	1260777.9	46.23	10/17/2012
CT033	331827.65	1260864.81	54.24	10/17/2012
CT034	331709.7	1260889.37	48.49	10/17/2012
CT035	331712.41	1260822.06	48.60	10/17/2012
CT036	331885.14	1260839.33	52.30	10/17/2012
CT037	331884.06	1260895.31	58.63	10/18/2012
CT038	331839.68	1260888.02	56.08	10/18/2012
CT039	331796.83	1261012.33	60.58	10/18/2012
CT040	331777.75	1260953.65	56.85	10/18/2012
CT041	331739.58	1260933.66	51.90	10/18/2012
CT042	331672.22	1260900.32	41.18	10/18/2012
CT043	331694.37	1260818.14	46.45	10/18/2012
CT044	331742.77	1260811.56	48.52	10/18/2012
CT045	331832.05	1260804.26	48.99	10/18/2012
CT046	331893.1	1260854.41	54.02	10/18/2012
CT047	331957.87	1260890.96	62.69	10/22/2012
CT048	331881.26	1260924.39	59.62	10/22/2012
CT049	331851.26	1261023.63	64.20	10/22/2012
CT050	331900.36	1261004.62	66.50	10/22/2012
CT051	331833.7	1260921.63	57.86	10/22/2012
CT052	331774.71	1260945.37	56.34	10/22/2012
CT053	331789.61	1260994.77	59.05	10/22/2012
CT054	331817.41	1260700.13	45.02	10/22/2012
CT055	331765.09	1260742.88	43.34	10/23/2012
CT056	331781.5	1260807.06	48.96	10/23/2012
CT057	331880.92	1260906.14	59.69	10/23/2012
CT058	331897.91	1260980.45	64.87	10/23/2012
CT059	331909.27	1261014.37	68.63	10/23/2012
CT060	331823.19	1260951.91	59.42	10/23/2012
CT061	331807.69	1261007.31	61.15	10/23/2012
CT062	331862.18	1261005.96	64.23	10/23/2012
CT063	331903.34	1260955.93	63.74	10/23/2012
CT064	331893.23	1261004.75	66.33	10/23/2012
CT065	331853.12	1260931.24	59.78	10/23/2012

NOTE:

ALL OF THE GRADING FILL FIELD COMPACTION TESTS EXCEEDED THE 90% RELATIVE COMPACTION REQUIREMENT. FIELD COMPACTION TEST RESULTS ARE PROVIDED IN APPENDIX D OF THE CONSTRUCTION COMPLETION REPORT.

SCALE

0 50 100 FEET

REV	DATE	BY	CHK'D	APR'VD	DESCRIPTION/ISSUE

REVISIONS

Shaw Environmental & Infrastructure, Inc., a CB&I Company
500 East Main Street, Suite 1630
Norfolk, Virginia 23510

DESIGNED BY	DATE	CHECKED BY	DATE
P. Gamble	12/14/12	P. Gamble	2/7/13
DRAWN BY	DATE	APPROVED BY	DATE
G. Jones	12/14/12	S. Carrière	2/7/13

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND
NAVFAC
NAVAL SUPPORT FACILITY
INDIAN HEAD, MARYLAND

SITE 21–BRONSON ROAD LANDFILL

GRADING FILL - FIELD COMPACTION TEST

SCALE: AS SHOWN
SIZE: B
DELIVERY ORDER NO. JU49
CONSTR. CONTRACT NO. N62470–08–D–1007
NAVFAC DRAWING NO. --
SHEET I.D.
FIGURE 4

File: O:\Project\LANTDIV\Indian Head\site 21\autocad\142879-B2.dwg
Plot Date/Time: May 13, 2013 – 3:18pm
Plotted By: greg.jones
Xref: 005-C-XSPE001_358174
Image: 005-C-XSPN001_358174
005-C-XSPN002_358174

OFFICE Pittsburgh, PA | DRAWING NUMBER 142879-B3



NOTE:

ALL OF THE SOIL CAP COMPACTION TESTS EXCEEDED THE 90% RELATIVE COMPACTION REQUIREMENT. FIELD COMPACTION TEST RESULTS ARE PROVIDED IN APPENDIX D OF THE CONSTRUCTION COMPLETION REPORT.

SCALE

0 50 100 FEET

Location	Northing	Easting	Elevation	Date
CT066	332016.43	1261005.61	77.19	11/7/2012
CT067	331974.79	1261000.64	76.11	11/7/2012
CT068	331960.31	1260962.97	72.49	11/7/2012
CT069	332002.1	1260949.88	72.17	11/7/2012
CT070	332034.54	1260919.07	67.27	11/7/2012
CT071	331984.6	1260900.41	64.50	11/7/2012
CT072	331930.58	1260903.54	63.69	11/7/2012
CT073	331934.67	1260858.09	55.66	11/7/2012
CT074	331965.09	1260851.79	53.94	11/7/2012
CT075	332027.98	1260871.41	56.42	11/7/2012
CT076	331910.35	1261009.46	70.05	11/7/2012
CT077	331847.11	1261017.34	64.77	11/7/2012
CT078	331822.18	1260977.59	61.52	11/7/2012
CT079	331858.33	1260922.98	60.92	11/7/2012
CT080	331798.99	1260817.47	49.75	11/9/2012
CT081	331765.82	1260843.1	50.91	11/9/2012
CT082	331752.95	1260989.4	51.16	11/9/2012
CT083	331766.11	1261027.13	55.69	11/9/2012
CT084	331709.06	1260910.21	48.67	11/9/2012
CT085	331687.53	1260847.34	46.00	11/9/2012
CT086	331699.77	1260792.04	44.91	11/9/2012
CT087	331733.96	1260700.36	41.30	11/9/2012
CT088	331731.83	1260646.06	41.71	11/9/2012
CT089	331782.39	1260658.32	43.33	11/9/2012
CT090	331809.65	1260623.77	43.90	11/9/2012
CT091	331836.64	1260673.68	43.98	11/9/2012
CT092	331890.07	1260639.21	40.84	11/9/2012
CT093	331953.34	1260659.1	39.16	11/9/2012
CT094	331882.63	1260707.73	43.85	11/9/2012
CT095	332028.29	1260681.19	37.36	11/15/2012
CT096	332088.02	1260761.74	38.25	11/15/2012
CT097	332012.86	1260792.29	46.35	11/15/2012
CT098	331956.93	1260783.84	47.08	11/15/2012
CT099	332034.16	1260934.15	71.02	11/15/2012
CT100	332032.2	1260996.96	77.53	11/15/2012
CT101	332017.49	1261037.97	79.57	11/15/2012
CT102	331978.01	1261057.06	78.75	11/15/2012
CT103	331996.86	1260973.48	75.93	12/4/2012
CT104	332005.37	1260893.71	64.93	12/4/2012
CT105	332007.01	1260872.4	59.27	12/4/2012
CT106	331954.21	1260880.28	62.06	12/4/2012
CT107	331951.47	1260929.36	68.36	12/4/2012
CT108	331944.71	1261014.18	76.96	12/4/2012
CT109	331901.53	1261056.08	75.34	12/4/2012
CT110	331897.47	1260985.38	65.77	12/4/2012
CT111	331884.19	1260917.64	62.06	12/4/2012
CT112	331838.47	1260915.26	59.55	12/4/2012
CT113	331844.05	1261001.72	63.87	12/4/2012
CT114	331790.93	1261049.74	65.69	12/4/2012
CT115	331779.26	1260974.02	59.49	12/4/2012
CT116	331761	1260997.09	55.52	12/4/2012
CT117	331774.7	1261039.91	60.92	12/4/2012
CT118	331749.5	1261047.03	51.07	12/4/2012
CT119	331738.49	1261014.52	45.70	12/4/2012
CT120	331704.62	1260647.61	41.29	12/7/2012
CT121	331721.32	1260705.83	41.75	12/7/2012
CT122	331773.38	1260707.12	44.15	12/7/2012
CT123	331802.99	1260627.31	45.18	12/7/2012
CT124	331865.88	1260645.86	42.66	12/7/2012
CT125	331936.64	1260670.43	40.97	12/7/2012
CT126	331949.04	1260725.78	43.75	12/7/2012
CT127	332009.26	1260778.3	45.55	12/7/2012
CT128	332077.22	1260725.13	39.66	12/7/2012
CT129	331959.1	1260806.28	49.55	12/7/2012
CT130	331882.19	1260794.13	50.13	12/7/2012
CT131	331827.42	1260757.09	47.59	12/7/2012
CT132	331771.71	1260777.21	47.92	12/7/2012
CT133	331705.95	1260779.16	44.69	12/7/2012
CT134	331693.06	1260830.94	47.85	12/7/2012
CT135	331672.63	1260875.12	44.04	12/7/2012
CT136	331723.73	1260894.94	52.84	12/7/2012
CT137	331868.71	1260814.4	51.04	12/14/2012
CT138	331842.49	1260852.68	54.77	12/14/2012
CT139	331870.13	1260904.78	60.55	12/14/2012
CT140	331882.49	1260949.55	63.03	12/14/2012
CT141	331864.57	1260993.38	64.25	12/14/2012
CT142	331769.91	1260966.72	58.58	12/14/2012
CT143	331793.35	1260935.97	58.73	12/14/2012
CT144	331739.44	1260879.17	53.61	12/14/2012
CT145	331740.05	1260950.01	50.82	12/14/2012
CT146	331709.45	1260943.34	42.00	12/14/2012

REVISIONS

REV	DATE	BY	CHK'D	APR'VD	DESCRIPTION/ISSUE

Shaw Environmental & Infrastructure, Inc., a CB&I Company
500 East Main Street, Suite 1630
Norfolk, Virginia 23510

DESIGNED BY	DATE	CHECKED BY	DATE
P. Gamble	12/14/12	P. Gamble	2/7/13
DRAWN BY	DATE	APPROVED BY	DATE
G. Jones	12/14/12	S. Carriere	2/7/13

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND
NAVFAC
Naval Facilities Engineering Command
NAVAL SUPPORT FACILITY INDIAN HEAD, MARYLAND
SITE 21-BRONSON ROAD LANDFILL
SOIL CAP - FIELD COMPACTION TEST

SCALE: AS SHOWN | SIZE: B
DELIVERY ORDER NO. JU49
CONSTR. CONTRACT NO. N62470-08-D-1007
NAVFAC DRAWING NO. --
SHEET I.D. FIGURE 5

File: O:\Project\LANTDIV\Indian Head\site 21\autocad\142879-B3.dwg
Plot Date/Time: May 13, 2013 - 3:16pm
Plotted By: greg.jones
Xref: 005-C-XSPE001_358174
Image: 005-C-XSPN001_358174
005-C-XSPN002_358174

APPENDIX A

PHOTOGRAPHIC DOCUMENTATION

This page intentionally left blank.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 1

Description:
Clearing – Clearing and chipping of trees in order to install initial erosion and sediment controls.

Photograph No. 2

Description:
Clearing – Stockpiled logs from clearing activities along the eastern tree line.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 3

Description:
Initial Phase Erosion and Sediment Controls – Stabilized construction entrance off of Components Place Road.

Photograph No. 4

Description:
Stockpiling of Imported Material – Stockpiled cover soil to be used for grading fill layer.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 5

Description:
Initial Phase Erosion and Sediment Controls – At-grade inlet protection.

Photograph No. 6

Description:
Initial Phase Erosion and Sediment Controls – Installation of silt fence along Bronson Road.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 7

Description:
Initial Phase Erosion and Sediment Controls – Temporary Earth Dike.

Photograph No. 8

Description:
Initial Phase Erosion and Sediment Controls – Super silt fence along Components Place Road.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 9

Description:
Initial Phase Erosion and Sediment Controls – Super silt fence along southern perimeter near Building 543.

Photograph No. 10

Description:
Initial Phase Erosion and Sediment Controls – Construction of the northern sediment trap.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 11

Description:

Initial Phase Erosion and Sediment Controls – Construction of the northern sediment trap.

Photograph No. 12

Description:

Initial Phase Erosion and Sediment Controls – Installation of baffle board in Northern sediment trap.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 13

Description:

Initial Phase Erosion and Sediment Controls – Compaction of soil around spillway piping.

Photograph No. 14

Description:

Initial Phase Erosion and Sediment Controls – Northern sediment trap completed with riprap inflow protection, baffle board, and spillway piping.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 15

Description:
Initial Phase Erosion and Sediment Controls – Construction of the southern sediment trap.

Photograph No. 16

Description:
Initial Phase Erosion and Sediment Controls – Southern sediment trap completed with riprap inflow protection, baffle board, and spillway piping.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 17

Description:
Initial Phase Erosion and Sediment Controls – Temporary roadway swale with erosion control matting along Bronson Road.

Photograph No. 18

Description:
Redistribution and Regrading of Existing Soil Cover – Excavation of the northern end of Area 1.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 19

Description:
Redistribution and Regrading of Existing Soil Cover – Excavation of the southern end of Area 1.

Photograph No. 20

Description:
Redistribution and Regrading of Existing Soil Cover – Began excavation of Area 4.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 21

Description:
Redistribution and Regrading of Existing Soil Cover – Continued excavation of Area 4.

Photograph No. 22

Description:
Redistribution and Regrading of Existing Soil Cover – Placement of excavated material in low-lying area that will receive at least 4 feet of soil cover.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 23

Description:
Redistribution and Regrading of Existing Soil Cover – Compaction of the excavated material in the low-lying area that will receive at least 4 feet of soil cover.

Photograph No. 24

Description:
Redistribution and Regrading of Existing Soil Cover – Abandonment of existing piezometer well.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 25

Description:
Redistribution and Regrading of Existing Soil Cover – Placed/compacted excavated material in the low-lying area that will receive at least 4 feet of soil cover.

Photograph No. 26

Description:
Redistribution and Regrading of Existing Soil Cover – Placement of grading fill layer with imported cover soil.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 27

Description:
Redistribution and Regrading of Existing Soil Cover – Compaction of cover soil for the grading fill layer.

Photograph No. 28

Description:
Redistribution and Regrading of Existing Soil Cover – Placement of the grading fill layer with imported cover soil along the southern perimeter.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 29

Description:
Redistribution and Regrading of Existing Soil Cover – Placement and compaction of the grading fill layer with imported cover soil.

Photograph No. 30

Description:
Redistribution and Regrading of Existing Soil Cover – Field compaction testing of the grading fill layer (subgrade).

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 31

Description:
Redistribution and Regrading of Existing Soil Cover – The grading fill layer (subgrade) prior to soil cap (final 2 feet) installation.

Photograph No. 32

Description:
Redistribution and Regrading of Existing Soil Cover – The grading fill layer (subgrade) prior to soil cap (final 2 feet) installation. And stockpile of cover soil for installation of soil cap.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 33

Description:
Placement of the New Soil Cap –Placement of the cover soil along the southern limits.

Photograph No. 34

Description:
Placement of the New Soil Cap –Compaction of the cover soil along the southern limits.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 35

Description:
Placement of the New Soil Cap –Placement and compaction of the cover soil along the southern limits.

Photograph No. 36

Description:
Placement of the New Soil Cap –Construction of the soil benches.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 37

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Placement of the HDPE pipe and concrete manhole.

Photograph No. 38

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Placement of the HDPE pipe and bedding material.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 39

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Compaction of the cover soil beside and above the HDPE pipe.

Photograph No. 40

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Grouting of the HDPE pipe to the concrete manhole.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 41

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Grouting of the HDPE pipe to the concrete manhole.

Photograph No. 42

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Installation of the storm inlet box and HDPE pipe.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 43

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – Concrete lid with manhole.

Photograph No. 44

Description:
Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap – HDPE pipe outlet with flare.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 45

Description:
Placement of the New Soil Cap –Placement of 6-inches of topsoil over the cap.

Photograph No. 46

Description:
Placement of the New Soil Cap –Placement of 6-inches of topsoil over the cap along the southern slope.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 47

Description:
Site Restoration – Hydroseeding of the southern slope.

Photograph No. 48

Description:
Site Restoration – Hydroseeding of the eastern limits. Type 1 permanent soil stabilization matting was installed on the slope.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 49

Description:
Site Restoration – The lower control bench area hydroseeded. Type 1 permanent soil stabilization matting was installed on the slope.

Photograph No. 50

Description:
Site Restoration – The southwestern area hydroseeded. Includes a cover soil stockpile near to the southern sediment trap to use for backfilling of the northern and southern sediment traps.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 51

Description:
Site Restoration – Type 1 permanent soil stabilization matting was installed on the southern slope.

Photograph No. 52

Description:
Site Restoration – Type 2 permanent soil stabilization matting was installed in the swales along Bronson Road and along the control benches.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 53

Description:
Site Restoration – Backfilled the southern sediment trap after removal of the baffle board and piping.

Photograph No. 54

Description:
Site Restoration – Placed topsoil over the cover soil in the old southern sediment trap area.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 55

Description:
Site Restoration – Seeded and fertilized the southern swale and then placed Type 2 permanent soil stabilization matting.

Photograph No. 56

Description:
Site Restoration – Backfilled the northern sediment trap after removal of the baffle board, piping, and riprap.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 57

Description:
Site Restoration – Placed topsoil over the cover soil in the old northern sediment trap area.

Photograph No. 58

Description:
Site Restoration – The northern area hydroseeded with one of the land use control signs.

Photographic Documentation

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 59

Description:
Site Restoration – The landfill hydroseeded.

Photograph No. 60

Description:
Site Restoration – The southern area hydroseeded with one of the land use control signs.

APPENDIX B

PERMITS

B.1 – K18 Waiver

B.2 – Work Approval Permit

This page intentionally left blank.

APPENDIX B

PERMITS

B.1 – K18 WAIVER

This page intentionally left blank.

DEPARTMENT OF THE NAVY
NAVAL ORDNANCE SAFETY AND SECURITY ACTIVITY
FARRAGUT HALL
3817 STRAUSS AVENUE, SUITE 108
INDIAN HEAD, MD 20640-5151

8020
Ser N54-PW/4282
29 Jun 12

FIRST ENDORSEMENT on NAVSUPPFAC Indian Head WEBSAR 2579/WD-151

From: Commanding Officer, Naval Ordnance Safety and Security Activity
To: Commanding Officer, Naval Facilities Engineering Command, Washington (AM/KJ)

Subj: REQUEST SITE APPROVAL, CONSTRUCTION WORKER AUTHORIZATION, TO PERFORM REMEDIATION WORK AT IR SITE 21, NAVAL SUPPORT FACILITY, INDIAN HEAD [N61151/NDW-12-035/WEBSAR 2579/WD-151]

Ref: (a) NAVSEA OP 5, Volume 1, Seventh Revision

1. Readdressed and returned approved.

2. This project, to install a soil cap at IR Site 21, including marking utilities, installing temporary erosion/sediment controls, regrading existing soil, placing the soil cap, installing permanent drainage features, conducting topographical survey, seeding, watering, and removing temporary erosion/sediment controls, at Naval Support Facility (NAVSUPPFAC), Indian Head, has been reviewed with respect to, and meets, the criteria of reference (a). Accordingly, both site and final explosives safety approvals are granted for the project. This approval is based on the following conditions:

a. Authorization is granted for construction workers to be inside unbarricaded (K18) intraline distance (ILD) from the numerous potential explosion sites (PES). As stated in the basic submission, work schedules shall be coordinated, to ensure that construction work and ordnance handling operations, at any PES at less than ILD, do not occur simultaneously. However, if concurrent operations are necessary, written procedures, in the format of a Standard Operating Procedure (SOP), must be developed to conduct explosive operations while construction workers are within ILD of any PES. These procedures should define all controls placed on construction operations, highlight risk to ordnance operations, and define safety procedures for construction workers, such as evacuation procedures.

b. All incoming personnel for construction on this project must be indoctrinated on explosives safety and Hazards of Electromagnetic Radiation to Ordnance (HERO) concerns at the installation, including regulations governing cell phone use.

c. Occupants of any construction trailers near the job site must be directly involved with the project construction. Administrative personnel are not permitted in job site trailers and must be located outside of all installation inhabited building distance (IBD) arcs. Any windows utilized in construction trailers must meet the criteria of reference (a), paragraph 8-3.1.11.

d. Permits for any hot work related to this project must be coordinated with the installation's Explosives Safety Office and Fire Department, in accordance with reference (a), paragraph 4-1.15.

3. The Naval Ordnance Safety and Security Activity (NOSSA) point-of-contact for this project is Mr. Phillip Wahle, N546, at DSN: 354-6010; Commercial: (301) 744-6010; or E-mail: phillip.wahle@navy.mil.

GARY A. HOGUE
By direction

Copy to:
NAVSUPPACT South Potomac (ESO)
NAVSUPPFAC/NAVSURFWARCENDIV Indian Head (ESO)
NAVFAC Washington PWD South Potomac-Indian Head (PWO)
NOSSA ESSOLANT (N5L; N5L3; N5L6)

WebSAR: 2579	NOSSA Control: WD-151	Date: 02 Jul 2012

REQUEST FOR PROJECT SITE APPROVAL/EXPLOSIVES SAFETY CERTIFICATION NOSSA 8020/22

PART II DIVISION A-EXPLOSIVES SAFETY

INSTRUCTIONS IN NOSSA Instruction 8020.22

1. Activity: NAVSUPPFAC Indian Head MD

2. Project Title: K-18 Worker Authorization for Remediation Work at IR Site 21

3. Project Description:

This project will install a CERCLA remedy of a soil cap at IR Site 21. Work will involve utility mark-out, installation of Erosion and Sediment Controls, regrading of existing soil on site, placement of soil cap, installation of permanent drainage features, topographic survey, seeding, watering, and removal of temporary Erosion and Sediment Controls. This Site Approval Request acknowledges that the whole or part of the construction area will be located within IL (K18) distances of EOL 478, EOL 543, AGM C-207, AGM C-208, EOL 1384, AGM PB46, and AGM PB47.

4. Project Transmittals/Endorsements:

NFW Endorsement Ltr WS 2579 NSF IH IR Site 21 of 06/26/2012 - attachment (1)

5a. List of Facilities for which Site Approval is Requested: Facility Number/PES-ES Attachment (#)/Other Building Specific Attachment(#)

Paired PES-ES Relationships - PDF of 4/11/12 - attachment (2)

5b. List of General Attachments (#):

Location Map of 4/10/2012 - attachment (3)
Site Map of 4/10/12 - attachment (4)
Attachment A: Erosion and Sediment Control Excerpt of 10/17/2011 - attachment (5)
Email D. Newton NSWCIH ESO Risk Mitigation Strategy for 1384 K18 of 06/22/2012 - attachment (6)
Email concurrence N. Carros NSF IH ENV on Risk Mitigation for EOL 1384 K18 of 06/26/2012 - attachment (7)

6. CNO Waivers and Exemptions:

None

7. Siting Rationale:

A construction worker authorization is being requested for this project because IR Site 21 is within the unbarricaded K18 distances from EOL 478, EOL 543, EOL 1384, AGM C-207, AGM C-208, AGM PB46, and AGM PB47. Temporary structures/equipment will be located in the vicinity of the work location for the duration of the project, but will be removed upon project completion. Work schedules will be coordinated such that explosives in the aforementioned magazines will be at rest while workers are present within the respective K18 arcs. Map 1 presents the general project location of Naval Support Facility Indian Head. Map 2 is an explosives safety map which delineates the K18 arcs in the vicinity of the project. An excerpt from the Erosion and Sediment Control Plan, Labeled Attachment A, has also been attached because it more accurately shows the work area.

Temporary structures/equipment/items associated with the project include: Personnel decontamination station, Soil staging area, and Heavy equipment storage. No new utility lines will need to be run for this project, although several storm water management features will be incorporated.

The end use for this site will be a closed landfill. All construction personnel for this project will receive a hazard control brief on explosives safety requirements and Hazards of Electromagnetic Radiation to Ordinance concerns at the installation. This will also include regulation governing cell phone use and smoking.

8. Signature of Public Works Officer (Name/Code) Incl E-Mail Address		11. Signature of Explosive Safety Officer/Installation Safety Officer Incl E-Mail Address	
Electronically signed King, Douglas douglas.w.king@navy.mil		Electronically Signed Payne, Jerry jerry.payne@navy.mil	
9. Telephone Numbers: 301-744-2153 DSN:	10. Date 01 May 2012	12. Telephone Numbers: 758-444-7123 DSN: 564-7123	13. Date 13 Apr 2012

Attachment 1 of WebSAR 2579/WD-151

NFW Endorsement Ltr WS 2579 NSF IH IR Site 21

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND WASHINGTON
1314 HARWOOD STREET SE
WASHINGTON NAVY YARD DC 20374-5018

IN REPLY REFER TO:
11010
Ser AM/195
JUN 26 2012

From: Commanding Officer, Naval Facilities Engineering Command, Washington
To: Commanding Officer, Naval Ordnance Safety and Security Activity

Subj: REQUEST SITE APPROVAL CONSTRUCTION WORKER AUTHORIZATION TO PERFORM REMEDIATION WORK AT IR SITE 21, NAVAL SUPPORT FACILITY INDIAN HEAD, MD (WS 2579)

Ref: (a) NAVSUPPFAC Indian Head WEBSAR Project 2579
(b) NAVFACINST 11010.45
(c) NAVSEA OP-5, Volume 1, Seventh Revision
(d) NOSSAINST 8020.22
(e) E-mail NSWC Indian Head Division (NSWC IHD ESO) D. Newton/NAVFAC Washington (AM) K. Jones of 6/22/2012
(f) E-mail NSF Indian Head MD (PWD ENV) N. Carros/NAVFAC Washington (AM) K. Jones of 6/26/2012

1. Reference (a) has been reviewed, meets the requirements of references (b) through (d), and with recommendation for approval is forwarded for continuing action.

2. The subject project will remediate IR Site 21 at Naval Support Facility Indian Head. Remediation work involves installation of a soil cap and permanent drainage features. NSF Indian Head is requesting construction worker authorization as portions of the project area are located within unbarricaded intraline separation (K18) distance of above ground magazines (AGM) C207, C208, PB46 and PB47 and explosive operating locations (EOL) Buildings 478, 543, and 1384.

3. Reference (a) identifies the use of administrative controls to manage risk to construction workers from encumbering potential explosion sites to include work schedule management ensuring ordnance handling operations and remediation work are not performed concurrently. Additionally, references (e) and (f) outline risk mitigation as it pertains to EOL 1384 to include an administrative reduction in the net explosive weight (NEW) limit for EOL 1384 not to exceed 6,200 lbs C/D 1.3 while remediation workers are on site. Reducing NEW reduces EOL 1384 K18

encumbrance on portions of the project area. Where K18 encumbrance remains, NSF Indian Head will modify the project schedule such that work will not be performed concurrent with EOL 1384 operations.

4. Additionally, administrative controls will include adherence to both NSF Indian Head and Naval Surface Warfare Center Indian Head Division's (NSWC IHD) local safety work permit processes. Administrative controls will also include close coordination between NSF IH and NSWC IHD to ensure risk from EOL 1384 remains mitigated throughout the project period to provide the maximum protection possible to workers.

5. Projected start date is scheduled for July 2012. The start date and performance period is time sensitive, dictated by an environmental compliance requirement to perform work outside of the bald eagle nesting period. Timely review of reference (a) is thereby requested.

5. The subject project aligns with the NSF Indian Head Installation Master Plan and the Regional Integration Master Program as the project is an environmental corrective action to restore contaminated lands.

6. The NAVFAC Washington point of contact for this action is Karen L. Jones at DSN 325-3173; Commercial (202) 685-3173; or E-Mail: karen.l.jones@navy.mil.

LETITIA GOMEZ
By direction

Copy to:
NSF Indian Head, MD (PWD PWO; AM)
NAVSURFWARCENDIV Indian Head (ESO)
NAVSUPPACT South Potomac (N3 ESO)

Attachment 2 of WebSAR 2579/WD-151

Paired PES-ES Relationships - PDF

Paired PES-ES Relationships

WebSAR 2579

Section I - General Information

Installation: NSF Indian Head **Location:** Indian Head, MD **Date:** 9-Apr-12

Section II - Data on Facility To Be Sited

Facility Number	Facility Description	Required IBD	Required PTRD	Required ILD	1.1	1.2.1 MCE	1.2.2	1.2.3 MCE	1.3	1.4
IR Site 21	Construction Area and Stockpile Area	N/A	N/A	N/A	Inert	Inert	Inert	Inert	Inert	Inert

Section III - PES/ES QD Paired Relationships with Facilities Being Sited

Red Text = ESQD criteria not met and associated corrective action

Gray shading and bold text denotes controlling exposures below

FAC #	Facility Description	Distance Actual	Distance Required	Exposure	1.1	1.2.1 MCE	1.2.2	1.2.3 MCE	1.3	1.4
478	EOL - Composite propellants	100	**196**	**478 as PES to IR Site 21**						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with Facilities 478 to ensure explosives are at rest when workers are present within the arc.										
541	AGM - Above ground magazine Bldg 541 is a ready service magazine for Bldg 602. This building was resited as an aboveground magazine and approved by the DDESB on 10 Jan 00.	68	**66**	**541 as PES to IR Site 21**						
543	EOL - Composite and double base	10	**66**	**543 as PES to IR Site 21**						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with 543 to ensure explosives are at rest when workers are present within the arc.										
602	EOL - Igniter Manufacturing Building	125	**66**	**602 as PES to IR Site 21**						
1384	EOL - Packout / process building	45	**219**	**1384 as PES to IR Site 21**						
1. Compensatory Measure (Administrative Control): Request construction worker authorization.										
C207, C208, PB46, PB47	AGM - Above Ground Magazine C-207, C-208, P-46 and P-47 are treated as a complex.	3	**105**	**C207, C208, PB46, & PB47 as PES to IR 21**						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with the C207 complex to ensure explosives are at rest when workers are present within the arc.										

This page has been redacted by PRSI42NC for inclusion in the NEPA document. The redaction does not authorize any portion of this document for unrestricted release to the public.

Attachment 3 of WebSAR 2579/WD-151

Location Map



Naval Support Activity South Potomac

NSF Indian Head

31 January 2012

N
W E
S

Feet
0 465 930 1,860 2,790 3,720

For Official Use Only

This map was created using data from the NSA South Potomac GeoRediness database.

Attachment 4 of WebSAR 2579/WD-151

Attachment A: Erosion and Sediment Control Excerpt



EROSION CONTROL DESIGN SUMMARY

C-1 PERIMETER EARTH DIKE

DRAINAGE AREA	0.56 ACRES
FLOW SLOPE	1%
LINING	SEED & MULCH

C-2 PERIMETER SWALE

DRAINAGE AREA	NORTH: 0.21 ACRES SOUTH: 0.08 ACRES
FLOW SLOPE	NORTH: 1% - 2% SOUTH: 4% - 5%
LINING	NORTH: SEED & MULCH SOUTH: SEED & EC MATTING

ST-1 SEDIMENT TRAP NORTH

PROPOSED DRAINAGE AREA	3.6 ACRES
EXISTING DRAINAGE AREA	2.96 ACRES
REQUIRED STORAGE	12,960 CF
TRAP BOTTOM EL	33.5
TRAP BOTTOM DIMENSION	3,760 SF
STORAGE PROVIDED	14,900 CF (TO EL 36.0)
TOTAL STORAGE WITH FREEBOARD	18,000 CF (TO EL 37.0)
RISER CREST (DRY STORAGE) EL	36.0
OUTLET (WET STORAGE) EL	34.5
CLEANOUT EL	34.0
EMBANKMENT HEIGHT EL	37.0
SIDE SLOPE	3:1 CUT, 2:1 FILL
DRY STORAGE ZONE EL	34.5 TO 36.0
WET STORAGE ZONE EL	33.5 TO 34.5
RISER INVERT EL	33.5
RISER DIAMETER	24 INCH
DISCHARGE BARREL PIPE DIAMETER	21 INCH
BARREL LENGTH @ SLOPE	24' @ 0.4%; IN 33.5; OUT 33.4
ANTI-SEEP COLLAR	(1) 4.5 FT, 9 FT FROM RISER
RIPRAP DIMENSION, CLASS I	10' x 4' x 19" THICK
DETAIL	DETAIL G-I-1

ST-1 SEDIMENT TRAP SOUTH

PROPOSED DRAINAGE AREA	0.77 ACRES
EXISTING DRAINAGE AREA	2.21 ACRES
REQUIRED STORAGE	7,956 CF
TRAP BOTTOM EL	34.0
TRAP BOTTOM DIMENSION	1,944 SF
STORAGE PROVIDED	8,2578 CF (TO EL 37.0)
TOTAL STORAGE WITH FREEBOARD	12,359 CF (TO EL 38.0)
RISER CREST (DRY STORAGE) EL	37.0
OUTLET (WET STORAGE) EL	36.0
CLEANOUT EL	35.5
EMBANKMENT HEIGHT EL	38.0
SIDE SLOPE	3:1
DRY STORAGE ZONE EL	36.50 TO 37.0
WET STORAGE ZONE EL	35.5 TO 36.5
RISER INVERT EL	34.0
RISER DIAMETER	21 INCH
DISCHARGE BARREL PIPE DIAMETER	18 INCH
BARREL LENGTH @ SLOPE	30'@0.3%; IN 35.25; OUT 35.15
ANTI-SEEP COLLAR	(1) 4 FT, 6 FT FROM RISER
RIPRAP DIMENSION	10' X 4' X 19" THICK
DETAIL	DETAIL G-I-1

SYMBOL	DESCRIPTION	DATE	APPROVED
3	REVISIONS PER MDE REVIEW	10/11/11	ERU
2	REVISIONS PER MDE REVIEW	8/5/11	ERU

CH2MHILL

DESIGNED BY: T MALONE
DRAWN BY: C CHILDRESS
CHECKED BY: KR CHANG
FUNCTIONAL APPROVAL: DATE
APPROVED: RLINDERWOOD, EFD FOR COMMANDER, NAVFAC — DATE
REVIEWED BY: 402 — DATE
401 — DATE
E.I.C.: 04
09A

SEAL AREA

DEPARTMENT OF THE NAVY — NAVAL STATION NORFOLK
ATLANTIC — NORFOLK, VIRGINIA
NAVAL SUPPORT FACILITY, INDIAN HEAD
SITE 21 REMEDIAL DESIGN
EROSION CONTROL PLAN
INITIAL

CODE I.D. NO.
DRAWING SIZE: D
CONST.CONT.NO.:
SPEC.
NAVFAC DRAWING NO.:

SHEET 5 OF 16
EC-3

10/17/2011 005-C-303_358174.dgn 358174

APPENDIX B

PERMITS

B.2 – WORK APPROVAL PERMIT

This page intentionally left blank.

IR Work Approval Permit

1/24/2011 Revision

NSASP Comprehensive Work Approval Process (CWAP) – NSF Indian Head

Section A. Customer Information

Real Estate Package Required? ◯ Yes ◉ No

IMIG/RMIG Review Required? ◯ Yes ◉ No

Project Cost: **Greater than $500,000**

Tracking Number: NDW-12-035

Project Name: IR 21 Bronson Road Landfill Closure Construction

Application Date: 3/15/2012 **Building Number(s):** 602, 478, 480

Organization Submitting Application: NAVFAC **Organization Funding Proposed Action:** NAVFAC

Name of Applicant: Nick Carros **POC from Funding Organization:** Joe Rail

Phone Ext: x2263 **POC Phone Ext:** 202-685-3105

Email: nicholas.carros@navy.mil **POC Email:** joseph.rail@navy.mil

Contract Number: N/A

Anticipated Dates of Work: Start: 6/4/2012 **Completion:** 9/30/2012 **Expiration Date:** 365 Days from Date of Approval

Section B. Site Issues

Checked Issues must be approved by the appropriate Resource Manager.

Work Restriction Area	Approval Date	Work Restriction Area	Approval Date
☑ Explosives Safety	7/17/2012	☐ Air Emissions	
☐ Survey Control/Property Points		☑ Waste (Hazard and Non-Hazard)	4/2/2012
☐ Earth Disturbance		☐ Archeological Area	
☑ Installation Restoration (IR) Site	4/9/2012	☐ Historic Building	
☐ Worker Safety		☑ Buried Utilities	4/9/2012
☐ Surface Water/Wetlands/Floodplain		☐ Munitions Response (MRP) Site	
☑ Stormwater Management	4/2/2012	☐ Other Pipe Work	
☐ Eagle Nest Buffer		☑ Other Work Restriction Area	4/6/2012
☐ Natural Resources/Species Protection		☐ No Work Restriction Areas	

See next page for Conditions Identified for Work Execution

IRT Approval Date: 7/17/2012

Signature of Environmental Division Director or Designee: _____

Signature of Facilities Management Division Director or Designee: _____

This IR Work Approval Permit identifies the conditions that must be satisfied in order to proceed with project execution.
Note: Signed Work Approval Permit must be on site while all work is being performed.

Stormwater Management Conditions

MDE must concur with SEC plans prior to construction.

IR Site Conditions

Work must be conducted in accordance with the work plan.

Explosives Safety Conditions

- Work will take place within the K18 arcs of buildings 478, 543 and 1384. Work also takes place in the K18 arcs of PB46, PB47, C-207, and C-208. Work must be conducted in accordance to the attached K18 waiver.
- Contact Archie Verdiglione (x1165) to reduce limits at building 1384 to 6,200 lbs 1.3 before work commences and to ensure that building 478 is at rest while conducting work within the K18 arc.
- Contact R. Johnson (x1328) to ensure that explosive operations are at rest at building 543 while conducting work within the K18 arc.
- Workers must stop work and remian outside of the K18 arc when explosives are being moved in PB46, PB47, C-207 and C-208.
- If concurrent operations are necessary, written procedures, in the format of a Standard Operating Procedure (SOP), must be developed to conduct explosive operations while construction workers are within ILD of any PES. These procedures should define all controls placed on construction operations, highlight risk to ordnance operations, and define safety procedures for construction workers, such as evacuation procedures.
- Customer must coordinate with building supervisors and NSWC IHD Safety to obtain a signed Work Permit. Additional operational restrictions may be determined during the work permit process.

Waste (Hazard and Non-Hazard) Conditions

Check w/John Mikels, Environ. Asbestos Coordinator, if there are any asbestos related sampling or project oversight issues since ACM were historically dumped in the landfill. Contact Harry Lehman (x2274) or John Mikles (x2272) if asbestos is encountered.

Buried Utilities Conditions

Utility location required prior to earth disturbance.

Other Work Restrictions

Contact Shelley Alongi, GIS Analyst, for submission of GIS information, i.e. shape files, geodata base, CADD, surveys, and/or any other applicable data. Her number is 301-744-2256.

Section C. Project Details

Project Description:

Project includes the following:

- Perform utility location.
- Install erosion and sediment controls to include stabilized construction entrances, inlet protection, silt fence, sediment traps, inflow and outlet protection from sediment traps, earth dikes and temporary swales.
- Perform grading of existing soil so that there is a minimum of two foot soil cover over the landfill material (sub-base).
- Construct new soil cover consisting of 18 inches of clean fill and six inches of topsoil.
- Install staked sod on slopes greater than 3:1 and plant native grass seed mix on the final grade. Install Type II soil stabilization matting on slopes.
- Install permanent stormwater conveyance pipes, inlets and riprap.
- Grade control berms into the side slopes to intercept surface runoff. Upper control berm will convey stormwater through a down pipe to the lower control berm. The other control berm will convey stormwater down a riprap channel to an existing depression at the north portion of the site, which overflows into the existing roadside ditch.
- Install riprap lining or sod on channels.
- Backfill and seed sediment traps, former stockpile areas, equipment travelways, and any remaining portions of the site.
- Upon receiving approval of the WMA inspector, remove erosion control practices and stabilize those areas disturbed by the process.

Historic documents state that ACM were dumped in the landfill. However, no asbestos was encountered while boring holes to determine landfill thickness and the waste will not be disturbed when installing the cap. Therefore, the probability of encountering ACM is very low.

The project will require up to 7 construction workers and 3 workers for Administrative oversight. Work may take up to 3 months.

Location Description:

IR 21 is located between South Bronson Road and Building 602. It extends from Building 478 on the north to Building 480 on the south.

Will this project involve removing, breaking or opening any piping, tubing or hoses? ○ Yes ◉ No



EROSION CONTROL DESIGN SUMMARY

C-1 PERIMETER EARTH DIKE

DRAINAGE AREA	0.56 ACRES
FLOW SLOPE	1%
LINING	SEED & MULCH

C-2 PERIMETER SWALE

DRAINAGE AREA	NORTH: 0.21 ACRES SOUTH: 0.08 ACRES
FLOW SLOPE	NORTH: 1% - 2% SOUTH: 4% - 5%
LINING	NORTH: SEED & MULCH SOUTH: SEED & EC MATTING

ST-1 SEDIMENT TRAP NORTH

PROPOSED DRAINAGE AREA	3.6 ACRES
EXISTING DRAINAGE AREA	2.96 ACRES
REQUIRED STORAGE	12,960 CF
TRAP BOTTOM EL	33.5
TRAP BOTTOM DIMENSION	3,760 SF
STORAGE PROVIDED	14,900 CF (TO EL 36.0)
TOTAL STORAGE WITH FREEBOARD	18,000 CF (TO EL 37.0)
RISER CREST (DRY STORAGE) EL	36.0
OUTLET (WET STORAGE) EL	34.5
CLEANOUT EL	34.0
EMBANKMENT HEIGHT EL	37.0
SIDE SLOPE	3:1 CUT, 2:1 FILL
DRY STORAGE ZONE EL	34.5 TO 36.0
WET STORAGE ZONE EL	33.5 TO 34.5
RISER INVERT EL	33.5
RISER DIAMETER	24 INCH
DISCHARGE BARREL PIPE DIAMETER	21 INCH
BARREL LENGTH @ SLOPE	24' @ 0.4%; IN 33.5; OUT 33.4
ANTI-SEEP COLLAR	(1) 4.5 FT, 9 FT FROM RISER
RIPRAP DIMENSION, CLASS I	10' x 4' x 19" THICK
DETAIL	DETAIL G-I-1

ST-1 SEDIMENT TRAP SOUTH

PROPOSED DRAINAGE AREA	0.77 ACRES
EXISTING DRAINAGE AREA	2.21 ACRES
REQUIRED STORAGE	7,956 CF
TRAP BOTTOM EL	34.0
TRAP BOTTOM DIMENSION	1,944 SF
STORAGE PROVIDED	8,2578 CF (TO EL 37.0)
TOTAL STORAGE WITH FREEBOARD	12,359 CF (TO EL 38.0)
RISER CREST (DRY STORAGE) EL	37.0
OUTLET (WET STORAGE) EL	36.0
CLEANOUT EL	35.5
EMBANKMENT HEIGHT EL	38.0
SIDE SLOPE	3:1
DRY STORAGE ZONE EL	36.50 TO 37.0
WET STORAGE ZONE EL	35.5 TO 36.5
RISER INVERT EL	34.0
RISER DIAMETER	21 INCH
DISCHARGE BARREL PIPE DIAMETER	18 INCH
BARREL LENGTH @ SLOPE	30'@0.3%; IN 35.25; OUT 35.15
ANTI-SEEP COLLAR	(1) 4 FT, 6 FT FROM RISER
RIPRAP DIMENSION	10' X 4' X 19" THICK
DETAIL	DETAIL G-I-1

SYMBOL	DESCRIPTION	DATE	APPROVED
3	REVISIONS PER MDE REVIEW	10/11/11	ERU
2	REVISIONS PER MDE REVIEW	8/5/11	ERU

CH2MHILL

DESIGNED BY: T MALONE
DRAWN BY: C CHILDRESS
CHECKED BY: KR CHANG
FUNCTIONAL APPROVAL DATE
APPROVED RLINDERWOOD DATE
ETO FOR COMMANDER, NAVFAC

09A 04 E.I.C. 401 402

REVIEWED BY DATE

SEAL AREA

DEPARTMENT OF THE NAVY
NAVAL STATION NORFOLK
ATLANTIC
NAVFAC EXCELLENCE STRIVING
NORFOLK, VIRGINIA

SITE 21 REMEDIAL DESIGN
NAVAL SUPPORT FACILITY, INDIAN HEAD
EROSION CONTROL PLAN
INITIAL

CODE I.D. NO.
DRAWING SIZE: D
CONST.CONT.NO.:
SPEC.
NAVFAC DRAWING NO.:

SHEET 5 OF 16
EC-3

10/17/2011 005-C-303_358174.dgn 358174

DEPARTMENT OF THE NAVY
NAVAL ORDNANCE SAFETY AND SECURITY ACTIVITY
FARRAGUT HALL
3817 STRAUSS AVENUE, SUITE 108
INDIAN HEAD, MD 20640-5151

8020
Ser N54-PW/4282
29 Jun 12

FIRST ENDORSEMENT on NAVSUPPFAC Indian Head WEBSAR 2579/WD-151

From: Commanding Officer, Naval Ordnance Safety and Security Activity
To: Commanding Officer, Naval Facilities Engineering Command, Washington (AM/KJ)

Subj: REQUEST SITE APPROVAL, CONSTRUCTION WORKER AUTHORIZATION, TO PERFORM REMEDIATION WORK AT IR SITE 21, NAVAL SUPPORT FACILITY, INDIAN HEAD [N61151/NDW-12-035/WEBSAR 2579/WD-151]

Ref: (a) NAVSEA OP 5, Volume 1, Seventh Revision

1. Readdressed and returned approved.

2. This project, to install a soil cap at IR Site 21, including marking utilities, installing temporary erosion/sediment controls, regrading existing soil, placing the soil cap, installing permanent drainage features, conducting topographical survey, seeding, watering, and removing temporary erosion/sediment controls, at Naval Support Facility (NAVSUPPFAC), Indian Head, has been reviewed with respect to, and meets, the criteria of reference (a). Accordingly, both site and final explosives safety approvals are granted for the project. This approval is based on the following conditions:

a. Authorization is granted for construction workers to be inside unbarricaded (K18) intraline distance (ILD) from the numerous potential explosion sites (PES). As stated in the basic submission, work schedules shall be coordinated, to ensure that construction work and ordnance handling operations, at any PES at less than ILD, do not occur simultaneously. However, if concurrent operations are necessary, written procedures, in the format of a Standard Operating Procedure (SOP), must be developed to conduct explosive operations while construction workers are within ILD of any PES. These procedures should define all controls placed on construction operations, highlight risk to ordnance operations, and define safety procedures for construction workers, such as evacuation procedures.

b. All incoming personnel for construction on this project must be indoctrinated on explosives safety and Hazards of Electromagnetic Radiation to Ordnance (HERO) concerns at the installation, including regulations governing cell phone use.

c. Occupants of any construction trailers near the job site must be directly involved with the project construction. Administrative personnel are not permitted in job site trailers and must be located outside of all installation inhabited building distance (IBD) arcs. Any windows utilized in construction trailers must meet the criteria of reference (a), paragraph 8-3.1.11.

d. Permits for any hot work related to this project must be coordinated with the installation's Explosives Safety Office and Fire Department, in accordance with reference (a), paragraph 4-1.15.

3. The Naval Ordnance Safety and Security Activity (NOSSA) point-of-contact for this project is Mr. Phillip Wahle, N546, at DSN: 354-6010; Commercial: (301) 744-6010; or E-mail: phillip.wahle@navy.mil.

GARY A. HOGUE
By direction

Copy to:
NAVSUPPACT South Potomac (ESO)
NAVSUPPFAC/NAVSURFWARCENDIV Indian Head (ESO)
NAVFAC Washington PWD South Potomac-Indian Head (PWO)
NOSSA ESSOLANT (N5L; N5L3; N5L6)

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.1 – Pre-construction Meeting Minutes

C.2 – Utility Locator Documentation

C.3 – Environmental Conditions Report

C.4 – Submittals

C.5 – Variance Requests

C.6 – Cover Soil, Topsoil, and Aggregate Load Tickets

C.7 – Field Compaction Tests

C.8 – Piezometer Well Abandonment Documentation

C.9 – Bi-weekly Quality Control Meeting Minutes

C.10 – Daily Contractor Production Reports and Quality Control Reports

Note: This Appendix is only included in the electronic file on the CD attached to this Completion Report.

This page intentionally left blank.

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.1 – PRE-CONSTRUCTION MEETING MINUTES

This page intentionally left blank.

PRECONSTRUCTION CONFERENCE AGENDA

CONTRACT INFORMATION				
Contract/Task-Delivery Order Number: **N62470-08-D-1007, JU 49**	Title: Site 21, Bronson Road Landfill Indian Head, Md			
Award Date: May 18 2011	Award Amount: $1,413,519.00	Contract Duration:	Completion Date:	Liquidated Damages: $
Contractor: Shaw Environmental and infrastructure, Inc.		A-E:		

I. INTRODUCTIONS

II. PROJECT HISTORY

Site 21 –Install a soil cap, including marking utilities, installing temporary erosion/sediment controls, regrading existing soil, placing the soil cap, installing permanent drainage features, conducting topographical survey, seeding , watering and removing temporary erosion/sediment controls

III. KEY PLAYERS

1. Client: Environment Office
2. Field Office: Indian Head Fead Office

Title	Area of Responsibility	Name	Phone No.
Team Leader/Project Engineer	Overall responsibility for contract including contractual matters.	~~Nathan Delong~~ Joe Rai	202-685-3105
Project Manager	Technical/engineering matters.	Cathy Gardner	301-744-2181
Engineering Technician/Quality Assurance Evaluator	Quality assurance, safety, coordination with base activities.	Bill Lindsay	301-744-2182
Contract Officer	Contract modifications.	Dorethea Holley	202 685-8086
Operations Assistant	Invoicing and payrolls.		301-744-2187
Engineering Tech	Badging	Bill Lindsay	301-744-2182

3. Contractor: SHAW

Title	Name	Phone No.
Project Manager Steve Carney		
Superintendent Brian Guzzardo		985-969-5172

Start 13 Aug 2012 6am – 9pm
day.

* Need to get limits reduced
2 Weeks 1384
–543 – 7am – 6pm work hours.

PRECONSTRUCTION CONFERENCE AGENDA

Quality Control Manager	Patricia Gamble		
Safety Representative	Jim Truman		

4. Designer:

Title	Name	Phone No.
Principal in Charge		
Lead Designer		

IV. COMMUNICATIONS

1. The Engineering Technician/Quality Assurance Evaluator is the first point of contact on most matters.
2. For actions requiring a Contracting Officer, such as adding or deleting work, your point of contact on this contract will be Doretha Holley.
3. We request that you include the contract number on all letters and serialize them for this contract.
4. Send all correspondence to PWD, FEAD, South Potomac, Site Indian Head, Building 551, 4457 McMahon Road, Indian Head, MD 20640.
5. Our FAX number is 301-744-6034.
6. We would like to establish regular Quality Control/Progress meetings as described in the contract. Meetings will be held

7. _____.

V. GETTING STARTED

1. Base Access/Administration (Base Security): _____

   a. Badges are required for access to the site. Please request the badges in writing five working days in advance of required access. It is better to group the badge requests vice sending them in piecemeal.
   b. No firearms or controlled substances are allowed. There are periodic vehicle inspections at the gates.
   c. Permits are required for any photographic or recording equipment.
   d. Permits are required for any radiation producing devices such as radiography equipment or nuclear densomiters.
   e. Cell phones and radios may be approved, but they must have a FCC station license.
   f. Material deliveries must be through KTR notifications.
   g. Emergency services:
      1) Call X4333 for fire.
      2) Call X4333 for security.
      3) Call X4333 for a hazardous material spill.
      4) Call X4333 for a medical emergency. If care is rendered by a government facility the contractor may be billed at prevailing rates.
      5) Smoking is permitted in designated smoking areas only.

PRECONSTRUCTION CONFERENCE AGENDA

2. Fire Protection (Base Fire Marshal): No Show

3. Safety _____

4. Requirements Prior to Starting Construction

   a. Bonds and Insurance.
   b. List of Contractor and Subcontractor personnel with recall numbers.
      1) Completed Work Plan
   c. Schedule of Prices:
      1) Must be submitted and approved by the Contracting Officer prior to processing the first payment. If a cost loaded CPM schedule is required the schedule of prices may be omitted.
   d. Progress Schedule:
      1) Must be submitted and accepted by the Contracting Officer prior to beginning construction.
   e. Permits (if required or specified by Contract)
      1) Contracting Officer verify Contractor has received Government obtained permits and verify permits remain valid for the duration of the work.
      2) Contractor ensures permitting action required of Contractor are fulfilled prior to executing work covered by the permit.

VI. DOING BUSINESS

1. Jobsite:

   a. Safety FIRST!
      1) Goal is ZERO safety violations. Safety Sup can (will) be removed unilaterally if non-responsive or non-responsible.
      2) COE EM 385-1-1 and OSHA rules.
      3) Safety record will weigh heavily in contractor evaluation.
      4) Crane Safety:
         (a) Special certification/inspection requirements. See Engineering Technician for details.
         (b) **VERY** big deal within the Navy.
         (c) Suggest "schooling" up a core crew and using them for all crane operations.
      5) Housekeeping: keep the jobsite neat and orderly.
      6) Follow your safety plan.
   b. Vehicles and Equipment: marked with contractor identification.
   c. Parking: limited to project site.
   d. Hours of work: Monday through Friday from 0700 to 1700. Work outside regular hours must be requested 15 days in advance in writing to the Contracting Officer.

e. Laydown - within the project site.
f. Utilities. Reasonable amounts provided by the government at no charge.
g. Interruptions (outages/cutovers): submit 15 days in advance. Schedule outside normal working hours or on weekends/holidays.
h. Security - job site security is the contractor's responsibility. Although you are on a military installation theft and vandalism do occur.

2. Project Management

a. Safety
   1) Activity Hazard Analysis: Boilerplate (**contractor's option**) provided. One completed for each major phase of work (i.e. master activity) and approved prior to start. Line up submission dates with preparatory phase. Be site and activity specific.
   2) Lift plans are required for all critical lifts.
   3) Incident Reports.

b. Quality Control
   1) Daily Production/QC reports due 1000 each following workday.
   2) RFIs to be used for all technical questions. Discuss possible automation (**contractor's option**), i.e. e-mail with hardcopy follow-up.
   3) Submittals. Complete submittal packages by section with exceptions for long lead items. Plan on 20 and 30 day review periods for submittals for FEAD/Fire Protection Engineer, respectively. CQC approved submittal records must be delivered to FEAD prior to bringing materials on site.
   4) Three Phases of Control. Notify FEAD 2 weeks prior to start of preparatory and initial phases. Verify necessary permits are posted or on file, necessary notifications have been made, and work conforms to permit requirements.
   5) Variances and Substitutions: refer to FEAD letter dated .
   6) As-Builts: update regularly, they will be checked in the field by the Engineering Technician.

c. Environmental
   1) HAZMAT
   2) Hazardous Waste
      (a) WIS
      (b) Inventory List
      (c) AAO. Accumulation Area Operator training required for AAO at Govt cost. Dates/location to be provided by Field Office. Contract requires 1 trained person. Contractor may consider another to ensure AA continuity in event of AAO absence (**contractor's option**).
      (d) SAAs and 90-Day Accumulation Areas
   3) Storm Water Pollution Prevention Plan: if the site is over 5 acres a SWPP is required.

PRECONSTRUCTION CONFERENCE AGENDA

Sign In Sheet

MEETING: Pre con for site 21 (Branson Rd Landfill)
Project:
Date: 8/8/12

	NAME	COMPANY	PHONE	EMAIL
NAVFAC X	1. Cathy Gardner	NAVFAC FEAD	2181	Cathy.gardner@navy.mil
	2. Joseph Rail	NAVFAC WASH	(202) 685-3205	Joseph.Rail@navy.mil
	3. Patti Gamble	Shaw	412-680-3540	patricia.gamble@shawgrp.com
	4. Bryan Guzzardo	Shaw	985-969-5172	bryan.guzzardo@shawgrp.com
NAVFAC *	5. Bill Lindsay	NAVFAC FEAD	301-744-2182	william.m.lindsay@navy.mil
75, 543, 1384	6. Archie Verdiglione	NSWCIH	301 744-1165	archell.verdiglione@navy.mil
	7. Scott Buswell	NSWC IHD	301 744 4283	walter.buswell@navy.mil
NAVFAC *	8. Nicholas Carros	NAVFAC ENV	301-744-2263	nicholas.carros@navy.mil
	9. Steve Carriere	Shaw	609 2346341	steve.carriere@shawgrp.com
Bld 543	10. JOSEPH ROGERSON	NSWC IHD	301-744-1507	joseph.rogerson@navy.mil
	11. Roderick F. Spruill	NSWC	1906	
	12.			
	13.			
	14.			
	15.			
	16.			
	17.			
	18.			
	19.			
	20.			
	21.			
	22.			
	23.			

HOST:

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.2 – UTILITY LOCATOR DOCUMENTATION

This page intentionally left blank.

Report of Survey
for
The Shaw Environmental and Infrastructure Group
~~**Mechanicsburg NAS**~~
~~**1st Avenue Building 101, Shaw Trailer**~~
~~**Mechanicsburg PA 17050**~~

500 East Main St, Suite 1630
Norfolk, VA 23510

from

Your Locator, Inc.
P.O. Box 1621
Spotsylvania VA 22553

Corrections made by:
Patricia M. Gamble
Shaw Site QC Manager
Patricia M Gamble #439087
01/30/13

Reference: Utility Locates at Indian Head, Site 21 (Project #142879, PO #797614)

PMG 01/30/13

Your Locator, Inc. swept for, located and performed utility locates in the specified areas of Site 21 bound by Bronson Rd. and Components Place, August 24 ~~28~~, 2012 and September 13, 2012. YLI identified and marked utilities including; water, lights, storm, and a lightening ground loop. Due to HERO restrictions YLI identified the utilities in and around the existing buildings and magazines without use of utility toning equipment. YLI used a CST 2002 Magna Track to identify and approximate the grounding loop due to the slope of the embankment and close proximity to the building. The utility sweep within the arc of the magazines was accomplished with the CST 2002 Magna Track. YLI walked and discussed the locate findings with Shaw representatives to ensure that the excavation and installation of the silt fence will be outside of the area of buried utilities. Locates were accomplished by YLI in this manner due to the unusual circumstance and proximity of construction to the active magazines and their stowage.

YLI used Navy HERO-certified electromagnetic locating equipment including: a MetroTech 810, a Dynatel 2250 Multi-frequency Utility Identifier, a Schoenstadt GA-72Cd Magnetic Locator, and a CST 2002 Magna Track (magnetic locator) to scan for below surface, non-public, ferrous utilities on the aforementioned property.

Disclaimer
Your Locator, Inc. is not responsible for damage, destruction, injury or death due to unknown, unfound, or unidentifiable utilities (e.g. plastic or masonry, etc.), failure on the part of the company which hired Your Locator, Inc. or other project contractors or subcontractors to heed Your Locator, Inc. marks, or for loss of marks due to weather, disturbance of the ground due to construction, weather, or any unforeseeable event.

ATTACHMENT A
RAC FIELD FORM

NAVFAC RAC FIELD FORM

Contract No. N62470-08-D-1007
Task Order No. JU49
Title/Location:
Site 21 Bronson Road Landfill

DISTRIBUTION:

_____ CONTRACTING OFFICER/SPECIALIST (TD'S)
__X__ FEAD
__X__ RPM
_____ COTR:
OTHER: _____
_____
FILE: _____

Form No. VR/RFI/TD	**RFI-001**	**Date: 08/24/12**	**Respond *NLT: 08/28/12**
Initiated By:	☐ **Navy**	☒ **Contractor**	☐ **Other**
☐ **Technical Direction**	☒ **RFI**	☐ **Variance Request**	☐ **Overtime Authorization**

Description (Include location & attachments if necessary):
Shaw is requesting for the explosives within magazines PB46, PB47, C-207, and C-208 to be removed (temporarily) so that a utility locator may inspect the area along Components Place road. In addition, Shaw is requesting approval from Building 543 for the utility locator to inspect along the building. The utility locator has equipment with a HERO distance of 31 feet and the magazines are orange placarded. There are electric, water, & grounding utilities visible along Components Place road and Building 543 and Shaw will be excavating along the southern portion of Site 21.
Attachment ☒ See the attached Drawing EC-3 for the area discussed above.

Drawing Ref: EC-3 | Spec. Ref.: N/A

Explanation/Recommendation:
Shaw requests that the Navy provide a date of when the explosives can be removed from the magazines and approval received from Building 543, so that we may reschedule our utility locator to be on site. The utility locator will inspect the area along Components Place road and Building 543 during the same visit to the site.

☐ **Scope Increase** ☐ **Scope Decrease** ☒ **No Change in Scope**	**Cost impact, fee excluded:** ☒ None ☐ Cost Increase ☐ Cost Decrease Rough Order of Magnitude: $
WBS Codes Affected: New ☐ Existing ☐	**Schedule Impact** (assume response by *NLT date) ☒ None ☐ Increase in Time ☐ Decrease in Time Approximate Calendar Days:

Contractor:	Signature	Date
Site Representative:	Patricia M. Gamble	08/24/12
Project Manager:		

Reviewer Comments, incl RFI Response:

Navy Concurrence:	Signature	Date
FEAD:		
RPM/EIC		

☐ Task Order Modification to Follow (contract action) ☒ No Task Order Modification Required



EROSION CONTROL DESIGN SUMMARY

C-1 PERIMETER EARTH DIKE

DRAINAGE AREA	0.56 ACRES
FLOW SLOPE	1%
LINING	SEED & MULCH

C-2 PERIMETER SWALE

DRAINAGE AREA	NORTH: 0.21 ACRES SOUTH: 0.08 ACRES
FLOW SLOPE	NORTH: 1% - 2% SOUTH: 4% - 5%
LINING	NORTH: SEED & MULCH SOUTH: SEED & EC MATTING

ST-1 SEDIMENT TRAP NORTH

PROPOSED DRAINAGE AREA	3.6 ACRES
EXISTING DRAINAGE AREA	2.96 ACRES
REQUIRED STORAGE	12,960 CF
TRAP BOTTOM EL	33.5
TRAP BOTTOM DIMENSION	3,760 SF
STORAGE PROVIDED	14,900 CF (TO EL 36.0)
TOTAL STORAGE WITH FREEBOARD	18,000 CF (TO EL 37.0)
RISER CREST (DRY STORAGE) EL	36.0
OUTLET (WET STORAGE) EL	34.5
CLEANOUT EL	34.0
EMBANKMENT HEIGHT EL	37.0
SIDE SLOPE	3:1 CUT, 2:1 FILL
DRY STORAGE ZONE EL	34.5 TO 36.0
WET STORAGE ZONE EL	33.5 TO 34.5
RISER INVERT EL	33.5
RISER DIAMETER	24 INCH
DISCHARGE BARREL PIPE DIAMETER	21 INCH
BARREL LENGTH @ SLOPE	24' @ 0.4%; IN 33.5; OUT 33.4
ANTI-SEEP COLLAR	(1) 4.5 FT, 9 FT FROM RISER
RIPRAP DIMENSION, CLASS I	10' x 4' x 19" THICK
DETAIL	DETAIL G-I-1

ST-1 SEDIMENT TRAP SOUTH

PROPOSED DRAINAGE AREA	0.77 ACRES
EXISTING DRAINAGE AREA	2.21 ACRES
REQUIRED STORAGE	7,956 CF
TRAP BOTTOM EL	34.0
TRAP BOTTOM DIMENSION	1,944 SF
STORAGE PROVIDED	8,2578 CF (TO EL 37.0)
TOTAL STORAGE WITH FREEBOARD	12,359 CF (TO EL 38.0)
RISER CREST (DRY STORAGE) EL	37.0
OUTLET (WET STORAGE) EL	36.0
CLEANOUT EL	35.5
EMBANKMENT HEIGHT EL	38.0
SIDE SLOPE	3:1
DRY STORAGE ZONE EL	36.50 TO 37.0
WET STORAGE ZONE EL	35.5 TO 36.5
RISER INVERT EL	34.0
RISER DIAMETER	21 INCH
DISCHARGE BARREL PIPE DIAMETER	18 INCH
BARREL LENGTH @ SLOPE	30'@0.3%; IN 35.25; OUT 35.15
ANTI-SEEP COLLAR	(1) 4 FT, 6 FT FROM RISER
RIPRAP DIMENSION	10' X 4' X 19" THICK
DETAIL	DETAIL G-I-1

SYMBOL	DESCRIPTION	DATE	APPROVED
1	REVISIONS PER MDE REVIEW	10/11/11	ERU
2	REVISIONS PER MDE REVIEW	8/5/11	ERU

CH2MHILL

DESIGNED BY: T MALONE
DRAWN BY: C CHILDRESS
CHECKED BY: KR CHANG
FUNCTIONAL APPROVAL DATE
APPROVED R LINDERWOOD DATE
EFD FOR COMMANDER, NAVFAC

SEAL AREA

09A 04 E.I.C. 401 402

REVIEWED BY DATE

BUREAU OF THE NAVY — ATLANTIC — NAVAL FACILITIES ENGINEERING COMMAND
NAVAL STATION NORFOLK — NORFOLK, VIRGINIA

SITE 21 REMEDIAL DESIGN
NAVAL SUPPORT FACILITY, INDIAN HEAD

EROSION CONTROL PLAN
INITIAL

CODE I.D. NO.
DRAWING SIZE: D
CONST.CONT.NO.:
SPEC.
NAVFAC DRAWING NO.:

SHEET 5 OF 16
EC-3

MDE File No. 12-WM-0001

1/18/2012 005-C-303_358174.dgn 358174

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.3 – ENVIRONMENTAL CONDITIONS REPORT

This page intentionally left blank.

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 1

Description:
Existing Site Conditions – Site entrance off of Components Place (looking to the northeast from Components Place road).

Photograph No. 2

Description:
Existing Site Conditions – Existing site road (looking to the north from the site road).

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 3

Description:
Existing Site Conditions – One existing monitoring well on site to be abandoned (looking to the northeast from the site road).

Photograph No. 4

Description:
Existing Site Conditions – Trees and brush to be cleared (looking to the west from the eastern limit of the site).

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 5

Description:
Existing Site Conditions – Trees and brush to be cleared (looking to the southwest from the northeastern corner of site).

Photograph No. 6

Description:
Existing Site Conditions – Trees and brush to be cleared (looking to the southeast from the northwestern corner of site on Bronson Road).

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 7

Description:
Existing Site Conditions – Trees and brush to be cleared (looking to the south from the northwestern corner of site along Bronson Road).

Photograph No. 8

Description:
Existing Site Conditions – Trees and brush to be cleared (looking to the north from the southwestern corner of site along Bronson Road).

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 9

Description:

Existing Site Conditions – Condition of pavement and culvert outlet (looking to the north from the southwestern corner of site at the intersection of Bronson Road and Components Place).

Photograph No. 10

Description:

Condition of pavement and culvert inlet (looking to the south from the southwestern corner of site at the intersection of Bronson Road and Components Place).

Environmental Conditions Report

Client: NAVFAC Washington
Project: Site 21 – Bronson Road Landfill
Location: NSF- IH, Indian Head, Maryland

Photograph No. 11

Description:

Existing Site Conditions – Southern limits of the site (looking to the east from the southwestern corner of site at the intersection of Bronson Road and Components Place).

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.4 – SUBMITTALS

This page intentionally left blank.

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 8/14/2012	Transmittal No. 001

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document: Spec Para No.	Contract Reference Document: Dwg. Sht. No.	No. of Copies	FOR CO REVIEW ONLY: ACTION CODE	FOR CO REVIEW ONLY: DATE
001-01	Cover Soil Analytical Results: NSFIHSITE8-143620-CF-001*	3.7.1	N/A	2 hard copies + electronic		
001-02	Cover Soil Geotechnical Results: NSFIHSITE21-142879-CS-001	1.2.1 and 3.7.2	N/A	2 hard copies + electronic		

Action Code Comments/Explanation:
*TPH DRO/GRO results are still pending and will be submitted as a separate submittal.

Please note that the cover soil sample identification numbers above are different for the chemical and geotechnical analyses, however they represent the same cover soil material. This material was used for common fill at Site 8 Indian Head.

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 08/14/2012

Certified by QC Manager Patricia M Gamble, Date 08/14/2012

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Cathy Gardner (1 hard copy/electronic), Bill Lindsay (1 hard copy/electronic),
Joe Rail (electronic), Nick Carros (electronic).
Additional copies will be distributed at the request of the Navy.

Approving Authority:

Signature	Title	Date

Southeast ACCUTEST LABORATORIES

08/02/12

Technical Report for

Global General Services, Inc

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

143620

Accutest Job Number: F95286

Sampling Date: 07/25/12

Report to:

Shaw E & I, Inc.

natasha.sullivan@shawgrp.com

ATTN: Natasha Sullivan

Total number of pages in report: **37**

Test results contained within this data package meet the requirements of the National Environmental Laboratory Accreditation Conference and/or state specific certification programs as applicable.

Harry Behzadi, Ph.D.
Laboratory Director

Client Service contact: Heather Wandrey 407-425-6700

Certifications: FL (E83510), LA (03051), KS (E-10327), IA (366), IL (200063), NC (573), NJ (FL002), SC (96038001) DoD ELAP (L-A-B L2229), CA (04226CA), TX (T104704404), AK, AR, GA, KY, MA, NV, OK, UT, VA, WA, WI

This report shall not be reproduced, except in its entirety, without the written approval of Accutest Laboratories.

Test results relate only to samples analyzed.

Accutest Laboratories is the sole authority for authorizing edits or modifications to this document. Unauthorized modification of this report is strictly prohibited.

Table of Contents

-1-

Section 1: Sample Summary **3**
Section 2: Summary of Hits **4**
Section 3: Sample Results **7**
3.1: F95286-1: NSFIHSITE8-143620-TS-001 8
3.2: F95286-2: NSFIHSITE8-143620-TS-002 17
3.3: F95286-3: NSFIHSITE8-143620-CF-001 26
Section 4: Misc. Forms **35**
4.1: Chain of Custody 36

Accutest Laboratories

Sample Summary

Global General Services, Inc

Job No: F95286

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Project No: 143620

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
~~F95286-1~~	~~07/25/12~~	~~08:05~~	~~SC~~	~~07/26/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-001~~
~~F95286-2~~	~~07/25/12~~	~~08:15~~	~~SC~~	~~07/26/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-002~~
F95286-3	07/25/12	09:45	SC	07/26/12	SO	Soil	NSFIHSITE8-143620-CF-001

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

Summary of Hits

Job Number: F95286
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 07/25/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
F95286-1	**NSFIHSITE8-143620-TS-001**					
Benzo(a)anthracene		20.2 J	190	19	ug/kg	SW846 8270D
Benzo(a)pyrene		22.1 J	190	19	ug/kg	SW846 8270D
Benzo(b)fluoranthene		26.3 J	190	19	ug/kg	SW846 8270D
Benzo(g,h,i)perylene		20.2 J	190	19	ug/kg	SW846 8270D
Chrysene		25.6 J	190	19	ug/kg	SW846 8270D
Fluoranthene		31.5 J	190	19	ug/kg	SW846 8270D
Pyrene		29.9 J	190	19	ug/kg	SW846 8270D
alpha-Chlordane [a]		1.5 J	1.9	0.42	ug/kg	SW846 8081B
gamma-Chlordane [b]		1.9	1.9	0.42	ug/kg	SW846 8081B
Endosulfan sulfate [a]		0.71 J	3.9	0.42	ug/kg	SW846 8081B
Heptachlor epoxide [b]		0.40 J	1.9	0.39	ug/kg	SW846 8081B
Aluminum		7480	11	1.3	mg/kg	SW846 6010C
Antimony		0.15 J	1.1	0.11	mg/kg	SW846 6010C
Arsenic		2.6	0.55	0.11	mg/kg	SW846 6010C
Barium		38.9	11	0.55	mg/kg	SW846 6010C
Beryllium		0.34	0.27	0.055	mg/kg	SW846 6010C
Calcium		1540	270	5.5	mg/kg	SW846 6010C
Chromium		17.2	0.55	0.055	mg/kg	SW846 6010C
Cobalt		4.7	2.7	0.055	mg/kg	SW846 6010C
Copper		10.7	1.4	0.11	mg/kg	SW846 6010C
Iron		10600	16	1.8	mg/kg	SW846 6010C
Lead		21.7	1.1	0.055	mg/kg	SW846 6010C
Magnesium		1040	270	5.5	mg/kg	SW846 6010C
Manganese		187	0.82	0.055	mg/kg	SW846 6010C
Mercury		0.043 J	0.090	0.0090	mg/kg	SW846 7471B
Nickel		11.5	2.2	0.055	mg/kg	SW846 6010C
Potassium		593	550	27	mg/kg	SW846 6010C
Selenium		0.30 J	1.1	0.22	mg/kg	SW846 6010C
Vanadium		23.6	2.7	0.055	mg/kg	SW846 6010C
Zinc		33.5	1.1	0.27	mg/kg	SW846 6010C
F95286-2	**NSFIHSITE8-143620-TS-002**					
Ethylbenzene [c]		1.5 J	6.8	1.4	ug/kg	SW846 8260B
Methylene chloride [c]		35.6	14	6.2	ug/kg	SW846 8260B
Xylene (total) [c]		6.3 J	20	4.3	ug/kg	SW846 8260B
Acenaphthene		27.0 J	240	24	ug/kg	SW846 8270D
Anthracene		31.1 J	240	24	ug/kg	SW846 8270D
Benzo(a)anthracene		62.9 J	240	24	ug/kg	SW846 8270D
Benzo(a)pyrene		50.1 J	240	24	ug/kg	SW846 8270D
Benzo(b)fluoranthene		73.2 J	240	24	ug/kg	SW846 8270D
Benzo(k)fluoranthene		42.0 J	240	24	ug/kg	SW846 8270D
Chrysene		78.8 J	240	24	ug/kg	SW846 8270D

DISREGARD

Summary of Hits

Job Number: F95286
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 07/25/12

Lab Sample ID / Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
bis(2-Ethylhexyl)phthalate		704	470	95	ug/kg	SW846 8270D
Fluoranthene		192 J	240	24	ug/kg	SW846 8270D
Fluorene		31.5 J	240	24	ug/kg	SW846 8270D
Indeno(1,2,3-cd)pyrene		39.4 J	240	24	ug/kg	SW846 8270D
Phenanthrene		155 J	240	24	ug/kg	SW846 8270D
Pyrene		134 J	240	24	ug/kg	SW846 8270D
Aluminum [d]		7440	27	3.2	mg/kg	SW846 6010C
Arsenic		2.5	0.68	0.14	mg/kg	SW846 6010C
Barium [d]		45.4	27	1.4	mg/kg	SW846 6010C
Beryllium [d]		0.40 J	0.68	0.14	mg/kg	SW846 6010C
Cadmium		0.088 J	0.27	0.068	mg/kg	SW846 6010C
Calcium		6310	340	6.8	mg/kg	SW846 6010C
Chromium		13.7	0.68	0.068	mg/kg	SW846 6010C
Cobalt		5.5	3.4	0.068	mg/kg	SW846 6010C
Copper		15.1	1.7	0.14	mg/kg	SW846 6010C
Iron [d]		12300	41	4.5	mg/kg	SW846 6010C
Lead		18.7	1.4	0.068	mg/kg	SW846 6010C
Magnesium [d]		1890	680	14	mg/kg	SW846 6010C
Manganese		230	1.0	0.068	mg/kg	SW846 6010C
Mercury		0.047 J	0.11	0.011	mg/kg	SW846 7471B
Nickel		7.9	2.7	0.068	mg/kg	SW846 6010C
Potassium [d]		2190	1400	68	mg/kg	SW846 6010C
Selenium		0.28 J	1.4	0.27	mg/kg	SW846 6010C
Silver		0.081 J	0.68	0.068	mg/kg	SW846 6010C
Sodium [d]		319 J	1400	150	mg/kg	SW846 6010C
Vanadium		17.3	3.4	0.068	mg/kg	SW846 6010C
Zinc		45.4	1.4	0.34	mg/kg	SW846 6010C
F95286-3	**NSFIHSITE8-143620-CF-001**					
Aluminum		1930	9.7	1.2	mg/kg	SW846 6010C
Arsenic		0.66	0.48	0.097	mg/kg	SW846 6010C
Barium		9.0 J	9.7	0.48	mg/kg	SW846 6010C
Beryllium		0.048 J	0.24	0.048	mg/kg	SW846 6010C
Calcium		42.7 J	240	4.8	mg/kg	SW846 6010C
Chromium		2.6	0.48	0.048	mg/kg	SW846 6010C
Cobalt		0.33 J	2.4	0.048	mg/kg	SW846 6010C
Copper		0.82 J	1.2	0.097	mg/kg	SW846 6010C
Iron		2390	15	1.6	mg/kg	SW846 6010C
Lead		1.5	0.97	0.048	mg/kg	SW846 6010C
Magnesium		99.6 J	240	4.8	mg/kg	SW846 6010C
Manganese		8.8	0.73	0.048	mg/kg	SW846 6010C
Nickel		0.70 J	1.9	0.048	mg/kg	SW846 6010C
Potassium		125 J	480	24	mg/kg	SW846 6010C
Vanadium		5.0	2.4	0.048	mg/kg	SW846 6010C

DISREGARD

Summary of Hits

Job Number: F95286
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 07/25/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
Zinc		2.6	0.97	0.24	mg/kg	SW846 6010C

(a) All hits confirmed by dual column analysis. Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(b) All hits confirmed by dual column analysis.
(c) Sample was prepared from a bulk container due to a QC failure of the field-prepared vial(s). The vial(s) were not preserved within 48 hours of sampling.
(d) Elevated reporting limit(s) due to matrix interference.

Sample Results

Report of Analysis

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	F0056007.D	1	07/27/12	AH	n/a	n/a	VF1758
Run #2							

	Initial Weight
Run #1	7.82 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	37	15	ug/kg	
71-43-2	Benzene	ND	3.7	1.1	ug/kg	
75-27-4	Bromodichloromethane	ND	3.7	0.81	ug/kg	
75-25-2	Bromoform	ND	3.7	1.1	ug/kg	
108-90-7	Chlorobenzene	ND	3.7	0.74	ug/kg	
75-00-3	Chloroethane	ND	3.7	1.5	ug/kg	
67-66-3	Chloroform	ND	3.7	0.89	ug/kg	
75-15-0	Carbon disulfide	ND	3.7	1.5	ug/kg	
56-23-5	Carbon tetrachloride	ND	3.7	1.3	ug/kg	
75-34-3	1,1-Dichloroethane	ND	3.7	0.81	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	3.7	1.0	ug/kg	
107-06-2	1,2-Dichloroethane	ND	3.7	0.74	ug/kg	
78-87-5	1,2-Dichloropropane	ND	3.7	0.89	ug/kg	
124-48-1	Dibromochloromethane	ND	3.7	0.74	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	3.7	1.1	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	3.7	0.74	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	3.7	1.1	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	3.7	0.81	ug/kg	
100-41-4	Ethylbenzene	ND	3.7	0.74	ug/kg	
591-78-6	2-Hexanone	ND	18	4.0	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	18	4.1	ug/kg	
74-83-9	Methyl bromide	ND	3.7	1.5	ug/kg	
74-87-3	Methyl chloride	ND	3.7	1.5	ug/kg	
75-09-2	Methylene chloride	ND	7.4	3.4	ug/kg	
78-93-3	Methyl ethyl ketone	ND	18	4.5	ug/kg	
100-42-5	Styrene	ND	3.7	1.9	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	3.7	0.81	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	3.7	0.89	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	3.7	0.81	ug/kg	
127-18-4	Tetrachloroethylene	ND	3.7	0.74	ug/kg	
108-88-3	Toluene	ND	3.7	0.89	ug/kg	
79-01-6	Trichloroethylene	ND	3.7	0.89	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	3.7	1.1	ug/kg	
1330-20-7	Xylene (total)	ND	11	2.4	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	99%		80-121%
2037-26-5	Toluene-D8	113%		71-130%
460-00-4	4-Bromofluorobenzene	123%		59-148%
17060-07-0	1,2-Dichloroethane-D4	96%		77-123%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058482.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	960	340	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	960	390	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	390	77	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	28	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	960	150	ug/kg	
87-86-5	Pentachlorophenol	ND	960	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	ND	190	19	ug/kg	
56-55-3	Benzo(a)anthracene	20.2	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	22.1	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	26.3	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	20.2	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	ND	190	19	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	39	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	39	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	39	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	25.6	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	39	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	39	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	39	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	23	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	390	39	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	390	77	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	39	ug/kg	
84-66-2	Diethyl phthalate	ND	390	77	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	39	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	390	77	ug/kg	
206-44-0	Fluoranthene	31.5	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	39	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	85	ug/kg	
67-72-1	Hexachloroethane	ND	190	39	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	190	19	ug/kg	
78-59-1	Isophorone	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	39	ug/kg	
99-09-2	3-Nitroaniline	ND	190	39	ug/kg	
100-01-6	4-Nitroaniline	ND	190	39	ug/kg	
91-20-3	Naphthalene	ND	190	31	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	ND	190	19	ug/kg	
129-00-0	Pyrene	29.9	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	64%		40-102%
4165-62-2	Phenol-d5	72%		41-100%
118-79-6	2,4,6-Tribromophenol	81%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	65%		40-105%
321-60-8	2-Fluorobiphenyl	71%		43-107%
1718-51-0	Terphenyl-d14	81%		45-119%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49493.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [b]	KK49529.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2	30.0 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.50	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.42	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.42	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.39	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.46	ug/kg	
5103-71-9	alpha-Chlordane [c]	1.5	1.9	0.42	ug/kg	J
5103-74-2	gamma-Chlordane	1.9	1.9	0.42	ug/kg	
60-57-1	Dieldrin	ND	1.9	0.42	ug/kg	
72-54-8	4,4'-DDD	ND [d]	39	5.0	ug/kg	
72-55-9	4,4'-DDE	ND	3.9	0.46	ug/kg	
50-29-3	4,4'-DDT	ND [d]	39	5.0	ug/kg	
72-20-8	Endrin	ND	3.9	0.46	ug/kg	
1031-07-8	Endosulfan sulfate [c]	0.71	3.9	0.42	ug/kg	J
7421-93-4	Endrin aldehyde	ND	3.9	0.50	ug/kg	
53494-70-5	Endrin ketone	ND	3.9	0.42	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.39	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.39	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.46	ug/kg	
1024-57-3	Heptachlor epoxide	0.40	1.9	0.39	ug/kg	J
72-43-5	Methoxychlor	ND [d]	39	7.7	ug/kg	
8001-35-2	Toxaphene	ND	96	39	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	89%	83%	46-122%
2051-24-3	Decachlorobiphenyl	89%	97%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108902.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.7	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.6	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.6	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.7	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.7	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.7	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.7	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	80%		44-126%
2051-24-3	Decachlorobiphenyl	81%		39-157%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-001
Lab Sample ID: F95286-1 **Date Sampled:** 07/25/12
Matrix: SO - Soil **Date Received:** 07/26/12
Percent Solids: 86.5
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	7480	11	1.3	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Antimony	0.15 J	1.1	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Arsenic	2.6	0.55	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Barium	38.9	11	0.55	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Beryllium	0.34	0.27	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cadmium	0.055 U	0.22	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Calcium	1540	270	5.5	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Chromium	17.2	0.55	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cobalt	4.7	2.7	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Copper	10.7	1.4	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Iron	10600	16	1.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Lead	21.7	1.1	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Magnesium	1040	270	5.5	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Manganese	187	0.82	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Mercury	0.043 J	0.090	0.0090	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel	11.5	2.2	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Potassium	593	550	27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Selenium	0.30 J	1.1	0.22	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Silver	0.055 U	0.55	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Sodium	60 U	550	60	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Thallium	0.14 U	0.55	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Vanadium	23.6	2.7	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Zinc	33.5	1.1	0.27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA9999
(3) Prep QC Batch: MP23318
(4) Prep QC Batch: MP23333

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.068 U	0.14	0.068	mg/kg	1	07/27/12 16:29	AR	SW846 9012B
Solids, Percent	86.5			%	1	07/27/12	AC	SM19 2540G

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	F0056062.D	1	08/01/12	AH	n/a	n/a	VF1761
Run #2 [b]	F0056008.D	1	07/27/12	AH	n/a	n/a	VF1758

	Initial Weight
Run #1	5.24 g
Run #2	7.87 g

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	68	27	ug/kg	
71-43-2	Benzene	ND	6.8	2.0	ug/kg	
75-27-4	Bromodichloromethane	ND	6.8	1.5	ug/kg	
75-25-2	Bromoform	ND	6.8	2.0	ug/kg	
108-90-7	Chlorobenzene	ND	6.8	1.4	ug/kg	
75-00-3	Chloroethane	ND	6.8	2.7	ug/kg	
67-66-3	Chloroform	ND	6.8	1.6	ug/kg	
75-15-0	Carbon disulfide	ND	6.8	2.7	ug/kg	
56-23-5	Carbon tetrachloride	ND	6.8	2.4	ug/kg	
75-34-3	1,1-Dichloroethane	ND	6.8	1.5	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	6.8	1.9	ug/kg	
107-06-2	1,2-Dichloroethane	ND	6.8	1.4	ug/kg	
78-87-5	1,2-Dichloropropane	ND	6.8	1.6	ug/kg	
124-48-1	Dibromochloromethane	ND	6.8	1.4	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	6.8	2.0	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	6.8	1.4	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	6.8	2.0	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	6.8	1.5	ug/kg	
100-41-4	Ethylbenzene	1.5	6.8	1.4	ug/kg	J
591-78-6	2-Hexanone	ND	34	7.3	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	34	7.4	ug/kg	
74-83-9	Methyl bromide	ND	6.8	2.7	ug/kg	
74-87-3	Methyl chloride	ND	6.8	2.7	ug/kg	
75-09-2	Methylene chloride	35.6	14	6.2	ug/kg	
78-93-3	Methyl ethyl ketone	ND	34	8.3	ug/kg	
100-42-5	Styrene	ND	6.8	3.5	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	6.8	1.5	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	6.8	1.6	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	6.8	1.5	ug/kg	
127-18-4	Tetrachloroethylene	ND	6.8	1.4	ug/kg	
108-88-3	Toluene	ND	6.8	1.6	ug/kg	
79-01-6	Trichloroethylene	ND	6.8	1.6	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	6.8	2.0	ug/kg	
1330-20-7	Xylene (total)	6.3	20	4.3	ug/kg	J

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	108%	107%	80-121%
2037-26-5	Toluene-D8	126%	115%	71-130%
460-00-4	4-Bromofluorobenzene	135%	132%	59-148%
17060-07-0	1,2-Dichloroethane-D4	113%	112%	77-123%

(a) Sample was prepared from a bulk container due to a QC failure of the field prepared vial(s). The vial(s) were not preserved within 48 hours of sampling.
(b) Confirmation run for internal standard areas.

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058483.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	1200	420	ug/kg	
95-57-8	2-Chlorophenol	ND	240	24	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	240	24	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	240	24	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	240	30	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	1200	470	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	470	95	ug/kg	
95-48-7	2-Methylphenol	ND	240	24	ug/kg	
	3&4-Methylphenol	ND	240	34	ug/kg	
88-75-5	2-Nitrophenol	ND	240	24	ug/kg	
100-02-7	4-Nitrophenol	ND	1200	190	ug/kg	
87-86-5	Pentachlorophenol	ND	1200	280	ug/kg	
108-95-2	Phenol	ND	240	24	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	240	24	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	240	24	ug/kg	
83-32-9	Acenaphthene	27.0	240	24	ug/kg	J
208-96-8	Acenaphthylene	ND	240	24	ug/kg	
120-12-7	Anthracene	31.1	240	24	ug/kg	J
56-55-3	Benzo(a)anthracene	62.9	240	24	ug/kg	J
50-32-8	Benzo(a)pyrene	50.1	240	24	ug/kg	J
205-99-2	Benzo(b)fluoranthene	73.2	240	24	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	ND	240	24	ug/kg	
207-08-9	Benzo(k)fluoranthene	42.0	240	24	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	240	24	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	240	47	ug/kg	
100-51-6	Benzyl Alcohol	ND	240	47	ug/kg	
91-58-7	2-Chloronaphthalene	ND	240	47	ug/kg	
106-47-8	4-Chloroaniline	ND	240	24	ug/kg	
86-74-8	Carbazole	ND	240	24	ug/kg	
218-01-9	Chrysene	78.8	240	24	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	240	24	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	240	24	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	240	24	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	240	24	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	240	47	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	240	47	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	240	47	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	240	24	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	240	28	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	470	47	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	240	24	ug/kg	
132-64-9	Dibenzofuran	ND	240	24	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	470	95	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	240	47	ug/kg	
84-66-2	Diethyl phthalate	ND	470	95	ug/kg	
131-11-3	Dimethyl phthalate	ND	240	47	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	704	470	95	ug/kg	
206-44-0	Fluoranthene	192	240	24	ug/kg	J
86-73-7	Fluorene	31.5	240	24	ug/kg	J
118-74-1	Hexachlorobenzene	ND	240	24	ug/kg	
87-68-3	Hexachlorobutadiene	ND	240	47	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	240	100	ug/kg	
67-72-1	Hexachloroethane	ND	240	47	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	39.4	240	24	ug/kg	J
78-59-1	Isophorone	ND	240	24	ug/kg	
91-57-6	2-Methylnaphthalene	ND	240	24	ug/kg	
88-74-4	2-Nitroaniline	ND	240	47	ug/kg	
99-09-2	3-Nitroaniline	ND	240	47	ug/kg	
100-01-6	4-Nitroaniline	ND	240	47	ug/kg	
91-20-3	Naphthalene	ND	240	38	ug/kg	
98-95-3	Nitrobenzene	ND	240	24	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	240	24	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	240	24	ug/kg	
85-01-8	Phenanthrene	155	240	24	ug/kg	J
129-00-0	Pyrene	134	240	24	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	240	24	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	66%		40-102%
4165-62-2	Phenol-d5	75%		41-100%
118-79-6	2,4,6-Tribromophenol	85%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	75%		40-105%
321-60-8	2-Fluorobiphenyl	79%		43-107%
1718-51-0	Terphenyl-d14	79%		45-119%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49496.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [a]	KK49530.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2	30.0 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	2.4	0.61	ug/kg	
319-84-6	alpha-BHC	ND	2.4	0.52	ug/kg	
319-85-7	beta-BHC	ND	2.4	0.52	ug/kg	
319-86-8	delta-BHC	ND	2.4	0.47	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	2.4	0.57	ug/kg	
5103-71-9	alpha-Chlordane	ND	2.4	0.52	ug/kg	
5103-74-2	gamma-Chlordane	ND	2.4	0.52	ug/kg	
60-57-1	Dieldrin	ND	2.4	0.52	ug/kg	
72-54-8	4,4'-DDD	ND	4.7	0.61	ug/kg	
72-55-9	4,4'-DDE	ND	4.7	0.57	ug/kg	
50-29-3	4,4'-DDT	ND [b]	47	6.1	ug/kg	
72-20-8	Endrin	ND	4.7	0.57	ug/kg	
1031-07-8	Endosulfan sulfate	ND	4.7	0.52	ug/kg	
7421-93-4	Endrin aldehyde	ND	4.7	0.61	ug/kg	
53494-70-5	Endrin ketone	ND	4.7	0.52	ug/kg	
959-98-8	Endosulfan-I	ND	2.4	0.47	ug/kg	
33213-65-9	Endosulfan-II	ND	2.4	0.47	ug/kg	
76-44-8	Heptachlor	ND	2.4	0.57	ug/kg	
1024-57-3	Heptachlor epoxide	ND	2.4	0.47	ug/kg	
72-43-5	Methoxychlor	ND [b]	47	9.5	ug/kg	
8001-35-2	Toxaphene	ND	120	47	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	102%	85%	46-122%
2051-24-3	Decachlorobiphenyl	99%	102%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108905.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	24	9.5	ug/kg	
11104-28-2	Aroclor 1221	ND	24	12	ug/kg	
11141-16-5	Aroclor 1232	ND	24	12	ug/kg	
53469-21-9	Aroclor 1242	ND	24	9.5	ug/kg	
12672-29-6	Aroclor 1248	ND	24	9.5	ug/kg	
11097-69-1	Aroclor 1254	ND	24	9.5	ug/kg	
11096-82-5	Aroclor 1260	ND	24	9.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	78%		44-126%
2051-24-3	Decachlorobiphenyl	79%		39-157%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-002
Lab Sample ID: F95286-2
Matrix: SO - Soil
Date Sampled: 07/25/12
Date Received: 07/26/12
Percent Solids: 70.5
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum [a]	7440	27	3.2	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.14 U	1.4	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Arsenic	2.5	0.68	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Barium [a]	45.4	27	1.4	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium [a]	0.40 J	0.68	0.14	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.088 J	0.27	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Calcium	6310	340	6.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Chromium	13.7	0.68	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Cobalt	5.5	3.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Copper	15.1	1.7	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Iron [a]	11300	41	4.5	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	18.7	1.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Magnesium [a]	1890	680	14	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	236	1.0	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Mercury	0.047 J	0.11	0.011	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [5]
Nickel	7.9	2.7	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Potassium [a]	2190	1400	68	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.28 J	1.4	0.27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Silver	0.081 J	0.68	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Sodium [a]	319 J	1400	150	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.18 U	0.68	0.18	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Vanadium	17.3	3.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Zinc	45.4	1.4	0.34	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA10006
(3) Instrument QC Batch: MA9999
(4) Prep QC Batch: MP23318
(5) Prep QC Batch: MP23333

(a) Elevated reporting limit(s) due to matrix interference.

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.085 U	0.17	0.085	mg/kg	1	07/27/12 16:29	AR	SW846 9012B
Solids, Percent	70.5			%	1	07/27/12	AC	SM19 2540G

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	F0056009.D	1	07/27/12	AH	n/a	n/a	VF1758
Run #2							

	Initial Weight
Run #1	8.38 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	31	12	ug/kg	
71-43-2	Benzene	ND	3.1	0.94	ug/kg	
75-27-4	Bromodichloromethane	ND	3.1	0.69	ug/kg	
75-25-2	Bromoform	ND	3.1	0.94	ug/kg	
108-90-7	Chlorobenzene	ND	3.1	0.62	ug/kg	
75-00-3	Chloroethane	ND	3.1	1.2	ug/kg	
67-66-3	Chloroform	ND	3.1	0.75	ug/kg	
75-15-0	Carbon disulfide	ND	3.1	1.2	ug/kg	
56-23-5	Carbon tetrachloride	ND	3.1	1.1	ug/kg	
75-34-3	1,1-Dichloroethane	ND	3.1	0.69	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	3.1	0.87	ug/kg	
107-06-2	1,2-Dichloroethane	ND	3.1	0.62	ug/kg	
78-87-5	1,2-Dichloropropane	ND	3.1	0.75	ug/kg	
124-48-1	Dibromochloromethane	ND	3.1	0.62	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	3.1	0.94	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	3.1	0.62	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	3.1	0.94	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	3.1	0.69	ug/kg	
100-41-4	Ethylbenzene	ND	3.1	0.62	ug/kg	
591-78-6	2-Hexanone	ND	16	3.4	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	16	3.4	ug/kg	
74-83-9	Methyl bromide	ND	3.1	1.2	ug/kg	
74-87-3	Methyl chloride	ND	3.1	1.2	ug/kg	
75-09-2	Methylene chloride	ND	6.2	2.9	ug/kg	
78-93-3	Methyl ethyl ketone	ND	16	3.8	ug/kg	
100-42-5	Styrene	ND	3.1	1.6	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	3.1	0.69	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	3.1	0.75	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	3.1	0.69	ug/kg	
127-18-4	Tetrachloroethylene	ND	3.1	0.62	ug/kg	
108-88-3	Toluene	ND	3.1	0.75	ug/kg	
79-01-6	Trichloroethylene	ND	3.1	0.75	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	3.1	0.94	ug/kg	
1330-20-7	Xylene (total)	ND	9.4	2.0	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	103%		80-121%
2037-26-5	Toluene-D8	102%		71-130%
460-00-4	4-Bromofluorobenzene	108%		59-148%
17060-07-0	1,2-Dichloroethane-D4	105%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058484.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	870	310	ug/kg	
95-57-8	2-Chlorophenol	ND	170	17	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	170	17	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	170	17	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	170	22	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	870	350	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	350	70	ug/kg	
95-48-7	2-Methylphenol	ND	170	17	ug/kg	
	3&4-Methylphenol	ND	170	25	ug/kg	
88-75-5	2-Nitrophenol	ND	170	17	ug/kg	
100-02-7	4-Nitrophenol	ND	870	140	ug/kg	
87-86-5	Pentachlorophenol	ND	870	210	ug/kg	
108-95-2	Phenol	ND	170	17	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	170	17	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	170	17	ug/kg	
83-32-9	Acenaphthene	ND	170	17	ug/kg	
208-96-8	Acenaphthylene	ND	170	17	ug/kg	
120-12-7	Anthracene	ND	170	17	ug/kg	
56-55-3	Benzo(a)anthracene	ND	170	17	ug/kg	
50-32-8	Benzo(a)pyrene	ND	170	17	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	170	17	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	170	17	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	170	17	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	170	17	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	170	35	ug/kg	
100-51-6	Benzyl Alcohol	ND	170	35	ug/kg	
91-58-7	2-Chloronaphthalene	ND	170	35	ug/kg	
106-47-8	4-Chloroaniline	ND	170	17	ug/kg	
86-74-8	Carbazole	ND	170	17	ug/kg	
218-01-9	Chrysene	ND	170	17	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	170	17	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	170	17	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	170	17	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	170	17	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	170	35	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	170	35	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	170	35	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	170	17	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	170	21	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	350	35	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	170	17	ug/kg	
132-64-9	Dibenzofuran	ND	170	17	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	350	70	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	170	35	ug/kg	
84-66-2	Diethyl phthalate	ND	350	70	ug/kg	
131-11-3	Dimethyl phthalate	ND	170	35	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	350	70	ug/kg	
206-44-0	Fluoranthene	ND	170	17	ug/kg	
86-73-7	Fluorene	ND	170	17	ug/kg	
118-74-1	Hexachlorobenzene	ND	170	17	ug/kg	
87-68-3	Hexachlorobutadiene	ND	170	35	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	170	77	ug/kg	
67-72-1	Hexachloroethane	ND	170	35	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	170	17	ug/kg	
78-59-1	Isophorone	ND	170	17	ug/kg	
91-57-6	2-Methylnaphthalene	ND	170	17	ug/kg	
88-74-4	2-Nitroaniline	ND	170	35	ug/kg	
99-09-2	3-Nitroaniline	ND	170	35	ug/kg	
100-01-6	4-Nitroaniline	ND	170	35	ug/kg	
91-20-3	Naphthalene	ND	170	28	ug/kg	
98-95-3	Nitrobenzene	ND	170	17	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	170	17	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	170	17	ug/kg	
85-01-8	Phenanthrene	ND	170	17	ug/kg	
129-00-0	Pyrene	ND	170	17	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	170	17	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	65%		40-102%
4165-62-2	Phenol-d5	74%		41-100%
118-79-6	2,4,6-Tribromophenol	82%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	65%		40-105%
321-60-8	2-Fluorobiphenyl	70%		43-107%
1718-51-0	Terphenyl-d14	80%		45-119%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49497.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [a]	KK49531.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.5 g	10.0 ml
Run #2	30.5 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.7	0.45	ug/kg	
319-84-6	alpha-BHC	ND	1.7	0.38	ug/kg	
319-85-7	beta-BHC	ND	1.7	0.38	ug/kg	
319-86-8	delta-BHC	ND	1.7	0.34	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.7	0.41	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.7	0.38	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.7	0.38	ug/kg	
60-57-1	Dieldrin	ND	1.7	0.38	ug/kg	
72-54-8	4,4'-DDD	ND	3.4	0.45	ug/kg	
72-55-9	4,4'-DDE	ND	3.4	0.41	ug/kg	
50-29-3	4,4'-DDT	ND [b]	34	4.5	ug/kg	
72-20-8	Endrin	ND	3.4	0.41	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.4	0.38	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.4	0.45	ug/kg	
53494-70-5	Endrin ketone	ND	3.4	0.38	ug/kg	
959-98-8	Endosulfan-I	ND	1.7	0.34	ug/kg	
33213-65-9	Endosulfan-II	ND	1.7	0.34	ug/kg	
76-44-8	Heptachlor	ND	1.7	0.41	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.7	0.34	ug/kg	
72-43-5	Methoxychlor	ND [b]	34	6.9	ug/kg	
8001-35-2	Toxaphene	ND	86	34	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	90%	94%	46-122%
2051-24-3	Decachlorobiphenyl	89%	119%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108906.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.5 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	17	6.9	ug/kg	
11104-28-2	Aroclor 1221	ND	17	8.6	ug/kg	
11141-16-5	Aroclor 1232	ND	17	8.6	ug/kg	
53469-21-9	Aroclor 1242	ND	17	6.9	ug/kg	
12672-29-6	Aroclor 1248	ND	17	6.9	ug/kg	
11097-69-1	Aroclor 1254	ND	17	6.9	ug/kg	
11096-82-5	Aroclor 1260	ND	17	6.9	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	82%		44-126%
2051-24-3	Decachlorobiphenyl	86%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	1930	9.7	1.2	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Antimony	0.097 U	0.97	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Arsenic	0.66	0.48	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Barium	9.0 J	9.7	0.48	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Beryllium	0.048 J	0.24	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cadmium	0.048 U	0.19	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Calcium	42.7 J	240	4.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Chromium	2.6	0.48	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cobalt	0.33 J	2.4	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Copper	0.82 J	1.2	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Iron	2390	15	1.6	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Lead	1.5	0.97	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Magnesium	99.6 J	240	4.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Manganese	8.8	0.73	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Mercury	0.0084 U	0.084	0.0084	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel	0.70 J	1.9	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Potassium	125 J	480	24	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Selenium	0.19 U	0.97	0.19	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Silver	0.048 U	0.48	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Sodium	53 U	480	53	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Thallium	0.13 U	0.48	0.13	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Vanadium	5.0	2.4	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Zinc	2.6	0.97	0.24	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA9999
(3) Prep QC Batch: MP23318
(4) Prep QC Batch: MP23333

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.060 U	0.12	0.060	mg/kg	1	07/27/12 16:30	AR	SW846 9012B
Solids, Percent	95.5			%	1	07/27/12	AC	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Southeast ACCUTEST LABORATORIES

Misc. Forms

Custody Documents and Other Forms

Includes the following where applicable:

- Certification Exceptions
- Certification Exceptions (MD)
- Chain of Custody

Item No. 001-01

CHAIN-OF-CUSTODY RECORD

COC Number: 14362 F95286
Purchase Order Number: TBD

Shaw® The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Lab Destination:	Lab Receiving Address:
Global General Services	195 S. Rosemont Road, Suite 118, Virginia Beach, VA 23452

Project Name	Sample Location:
Removal Actions Site 8 Naval Support Facility, Indian Head, Maryland Disposal Samples	*Fill Material Samples*

Project Number:	Shaw Contact:	Shaw Contact Number:
143620	Natasha Kelley Sullivan	(410)529-7598

Client Rep:	Project Manager:
NAVY	Steve Carriere

Item No.	Sample Number	Date	Time	Matrix: Water	Matrix: Soil	Sample Description	Number of Containers	TCL Volatiles SW-846 5035A/8260B	TCL SVOC SW-846 8270D	TCL Pesticides SW-846 8081B	Total PCBs SW-846 8082A	TAL Metals - ICP SW846 6010C/7471A	Cyanide SW-846 9012
1	NSFIHSITE8-143620-TS-001	7-25-12	0805		X	Screened Topsoil	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
2	NSFIHSITE8-143620-TS-002	7-25-12	0815		X	High Organic Topsoil	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
3	NSFIHSITE8-143620-CF-001	7-25-12	0945		X	Common Fill Material	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
4													
5													
6													
7													
8													
9													
10													

Turnaround Time Required:	Sampled By:	COMMENTS:	Laboratory Report No.:
☐ 7 Day			

Transfer Number	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
1	Sampler's Signature			Laboratory Sample Custody Signature		
2	[signature]	7-25-12	1100	FX		
3	FX	7-26-12	900	[signature] AUSE	7-26-12	900
4						

Remarks

Report Format: *Summary Report*
Deliverables: EDD Excel
*** Fax results to Natasha Sullivan (410) 529-7599

3.4

4.1

4

F95286: Chain of Custody
Page 1 of 2

Item No. 001-01

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F95286 CLIENT: Shaw PROJECT: Removal Actions site 8

DATE/TIME RECEIVED: 07-26-12 0900 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8005 2380 1450

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [x] TRIP BLANK NOT PROVIDED
- [x] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? 3

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID 3 CORR. FACTOR -0.0
- [ ] OBSERVED TEMPS: 3.4
- [ ] CORRECTED TEMPS: 3.4

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS: COC reads 2 40ml vials Sodium BiSulfate per sample. We received 2 40ml vial D-Water per sample

TECHNICIAN SIGNATURE/DATE K Willm 07-26-12 REVIEWER SIGNATURE/DATE K 7-26-12

NF 12/10

receipt confirmation 122910.xls

4.1

4

F95286: Chain of Custody

Page 2 of 2

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Sample Summary

Global General Services, Inc

Job No: F95286

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Project No: 143620

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
~~F95286-1~~	~~07/25/12~~	~~08:05~~	~~SC~~	~~07/26/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-001~~
~~F95286-2~~	~~07/25/12~~	~~08:15~~	~~SC~~	~~07/26/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-002~~
F95286-3	07/25/12	09:45	SC	07/26/12	SO	Soil	NSFIHSITE8-143620-CF-001

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	F0056007.D	1	07/27/12	AH	n/a	n/a	VF1758
Run #2							

	Initial Weight
Run #1	7.82 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	37	15	ug/kg	
71-43-2	Benzene	ND	3.7	1.1	ug/kg	
75-27-4	Bromodichloromethane	ND	3.7	0.81	ug/kg	
75-25-2	Bromoform	ND	3.7	1.1	ug/kg	
108-90-7	Chlorobenzene	ND	3.7	0.74	ug/kg	
75-00-3	Chloroethane	ND	3.7	1.5	ug/kg	
67-66-3	Chloroform	ND	3.7	0.89	ug/kg	
75-15-0	Carbon disulfide	ND	3.7	1.5	ug/kg	
56-23-5	Carbon tetrachloride	ND	3.7	1.3	ug/kg	
75-34-3	1,1-Dichloroethane	ND	3.7	0.81	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	3.7	1.0	ug/kg	
107-06-2	1,2-Dichloroethane	ND	3.7	0.74	ug/kg	
78-87-5	1,2-Dichloropropane	ND	3.7	0.89	ug/kg	
124-48-1	Dibromochloromethane	ND	3.7	0.74	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	3.7	1.1	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	3.7	0.74	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	3.7	1.1	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	3.7	0.81	ug/kg	
100-41-4	Ethylbenzene	ND	3.7	0.74	ug/kg	
591-78-6	2-Hexanone	ND	18	4.0	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	18	4.1	ug/kg	
74-83-9	Methyl bromide	ND	3.7	1.5	ug/kg	
74-87-3	Methyl chloride	ND	3.7	1.5	ug/kg	
75-09-2	Methylene chloride	ND	7.4	3.4	ug/kg	
78-93-3	Methyl ethyl ketone	ND	18	4.5	ug/kg	
100-42-5	Styrene	ND	3.7	1.9	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	3.7	0.81	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	3.7	0.89	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	3.7	0.81	ug/kg	
127-18-4	Tetrachloroethylene	ND	3.7	0.74	ug/kg	
108-88-3	Toluene	ND	3.7	0.89	ug/kg	
79-01-6	Trichloroethylene	ND	3.7	0.89	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	3.7	1.1	ug/kg	
1330-20-7	Xylene (total)	ND	11	2.4	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	99%		80-121%
2037-26-5	Toluene-D8	113%		71-130%
460-00-4	4-Bromofluorobenzene	123%		59-148%
17060-07-0	1,2-Dichloroethane-D4	96%		77-123%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058482.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	960	340	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	960	390	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	390	77	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	28	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	960	150	ug/kg	
87-86-5	Pentachlorophenol	ND	960	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	ND	190	19	ug/kg	
56-55-3	Benzo(a)anthracene	20.2	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	22.1	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	26.3	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	20.2	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	ND	190	19	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	39	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	39	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	39	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	25.6	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	39	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	39	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	39	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	23	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	390	39	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	390	77	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	39	ug/kg	
84-66-2	Diethyl phthalate	ND	390	77	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	39	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	390	77	ug/kg	
206-44-0	Fluoranthene	31.5	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	39	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	85	ug/kg	
67-72-1	Hexachloroethane	ND	190	39	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	190	19	ug/kg	
78-59-1	Isophorone	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	39	ug/kg	
99-09-2	3-Nitroaniline	ND	190	39	ug/kg	
100-01-6	4-Nitroaniline	ND	190	39	ug/kg	
91-20-3	Naphthalene	ND	190	31	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	ND	190	19	ug/kg	
129-00-0	Pyrene	29.9	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	64%		40-102%
4165-62-2	Phenol-d5	72%		41-100%
118-79-6	2,4,6-Tribromophenol	81%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	65%		40-105%
321-60-8	2-Fluorobiphenyl	71%		43-107%
1718-51-0	Terphenyl-d14	81%		45-119%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49493.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [b]	KK49529.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2	30.0 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.50	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.42	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.42	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.39	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.46	ug/kg	
5103-71-9	alpha-Chlordane [c]	1.5	1.9	0.42	ug/kg	J
5103-74-2	gamma-Chlordane	1.9	1.9	0.42	ug/kg	
60-57-1	Dieldrin	ND	1.9	0.42	ug/kg	
72-54-8	4,4'-DDD	ND [d]	39	5.0	ug/kg	
72-55-9	4,4'-DDE	ND	3.9	0.46	ug/kg	
50-29-3	4,4'-DDT	ND [d]	39	5.0	ug/kg	
72-20-8	Endrin	ND	3.9	0.46	ug/kg	
1031-07-8	Endosulfan sulfate [c]	0.71	3.9	0.42	ug/kg	J
7421-93-4	Endrin aldehyde	ND	3.9	0.50	ug/kg	
53494-70-5	Endrin ketone	ND	3.9	0.42	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.39	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.39	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.46	ug/kg	
1024-57-3	Heptachlor epoxide	0.40	1.9	0.39	ug/kg	J
72-43-5	Methoxychlor	ND [d]	39	7.7	ug/kg	
8001-35-2	Toxaphene	ND	96	39	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	89%	83%	46-122%
2051-24-3	Decachlorobiphenyl	89%	97%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108902.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.7	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.6	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.6	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.7	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.7	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.7	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.7	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	80%		44-126%
2051-24-3	Decachlorobiphenyl	81%		39-157%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-001
Lab Sample ID: F95286-1 **Date Sampled:** 07/25/12
Matrix: SO - Soil **Date Received:** 07/26/12
Percent Solids: 86.5
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	7480	11	1.3	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Antimony	0.15 J	1.1	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Arsenic	2.6	0.55	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Barium	38.9	11	0.55	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Beryllium	0.34	0.27	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cadmium	0.055 U	0.22	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Calcium	1540	270	5.5	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Chromium	17.2	0.55	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cobalt	4.7	2.7	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Copper	10.7	1.4	0.11	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Iron	10600	16	1.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Lead	21.7	1.1	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Magnesium	1040	270	5.5	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Manganese	187	0.82	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Mercury	0.043 J	0.090	0.0090	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel	11.5	2.2	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Potassium	593	550	27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Selenium	0.30 J	1.1	0.22	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Silver	0.055 U	0.55	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Sodium	60 U	550	60	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Thallium	0.14 U	0.55	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Vanadium	23.6	2.7	0.055	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Zinc	33.5	1.1	0.27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA9999
(3) Prep QC Batch: MP23318
(4) Prep QC Batch: MP23333

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-001		
Lab Sample ID:	F95286-1	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	86.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.068 U	0.14	0.068	mg/kg	1	07/27/12 16:29	AR	SW846 9012B
Solids, Percent	86.5			%	1	07/27/12	AC	SM19 2540G

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	F0056062.D	1	08/01/12	AH	n/a	n/a	VF1761
Run #2 [b]	F0056008.D	1	07/27/12	AH	n/a	n/a	VF1758

	Initial Weight
Run #1	5.24 g
Run #2	7.87 g

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	68	27	ug/kg	
71-43-2	Benzene	ND	6.8	2.0	ug/kg	
75-27-4	Bromodichloromethane	ND	6.8	1.5	ug/kg	
75-25-2	Bromoform	ND	6.8	2.0	ug/kg	
108-90-7	Chlorobenzene	ND	6.8	1.4	ug/kg	
75-00-3	Chloroethane	ND	6.8	2.7	ug/kg	
67-66-3	Chloroform	ND	6.8	1.6	ug/kg	
75-15-0	Carbon disulfide	ND	6.8	2.7	ug/kg	
56-23-5	Carbon tetrachloride	ND	6.8	2.4	ug/kg	
75-34-3	1,1-Dichloroethane	ND	6.8	1.5	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	6.8	1.9	ug/kg	
107-06-2	1,2-Dichloroethane	ND	6.8	1.4	ug/kg	
78-87-5	1,2-Dichloropropane	ND	6.8	1.6	ug/kg	
124-48-1	Dibromochloromethane	ND	6.8	1.4	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	6.8	2.0	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	6.8	1.4	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	6.8	2.0	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	6.8	1.5	ug/kg	
100-41-4	Ethylbenzene	1.5	6.8	1.4	ug/kg	J
591-78-6	2-Hexanone	ND	34	7.3	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	34	7.4	ug/kg	
74-83-9	Methyl bromide	ND	6.8	2.7	ug/kg	
74-87-3	Methyl chloride	ND	6.8	2.7	ug/kg	
75-09-2	Methylene chloride	35.6	14	6.2	ug/kg	
78-93-3	Methyl ethyl ketone	ND	34	8.3	ug/kg	
100-42-5	Styrene	ND	6.8	3.5	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	6.8	1.5	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	6.8	1.6	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	6.8	1.5	ug/kg	
127-18-4	Tetrachloroethylene	ND	6.8	1.4	ug/kg	
108-88-3	Toluene	ND	6.8	1.6	ug/kg	
79-01-6	Trichloroethylene	ND	6.8	1.6	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	6.8	2.0	ug/kg	
1330-20-7	Xylene (total)	6.3	20	4.3	ug/kg	J

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	108%	107%	80-121%
2037-26-5	Toluene-D8	126%	115%	71-130%
460-00-4	4-Bromofluorobenzene	135%	132%	59-148%
17060-07-0	1,2-Dichloroethane-D4	113%	112%	77-123%

(a) Sample was prepared from a bulk container due to a QC failure of the field prepared vial(s). The vial(s) were not preserved within 48 hours of sampling.
(b) Confirmation run for internal standard areas.

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058483.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	1200	420	ug/kg	
95-57-8	2-Chlorophenol	ND	240	24	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	240	24	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	240	24	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	240	30	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	1200	470	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	470	95	ug/kg	
95-48-7	2-Methylphenol	ND	240	24	ug/kg	
	3&4-Methylphenol	ND	240	34	ug/kg	
88-75-5	2-Nitrophenol	ND	240	24	ug/kg	
100-02-7	4-Nitrophenol	ND	1200	190	ug/kg	
87-86-5	Pentachlorophenol	ND	1200	280	ug/kg	
108-95-2	Phenol	ND	240	24	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	240	24	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	240	24	ug/kg	
83-32-9	Acenaphthene	27.0	240	24	ug/kg	J
208-96-8	Acenaphthylene	ND	240	24	ug/kg	
120-12-7	Anthracene	31.1	240	24	ug/kg	J
56-55-3	Benzo(a)anthracene	62.9	240	24	ug/kg	J
50-32-8	Benzo(a)pyrene	50.1	240	24	ug/kg	J
205-99-2	Benzo(b)fluoranthene	73.2	240	24	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	ND	240	24	ug/kg	
207-08-9	Benzo(k)fluoranthene	42.0	240	24	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	240	24	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	240	47	ug/kg	
100-51-6	Benzyl Alcohol	ND	240	47	ug/kg	
91-58-7	2-Chloronaphthalene	ND	240	47	ug/kg	
106-47-8	4-Chloroaniline	ND	240	24	ug/kg	
86-74-8	Carbazole	ND	240	24	ug/kg	
218-01-9	Chrysene	78.8	240	24	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	240	24	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	240	24	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	240	24	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	240	24	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	240	47	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	240	47	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	240	47	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	240	24	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	240	28	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	470	47	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	240	24	ug/kg	
132-64-9	Dibenzofuran	ND	240	24	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	470	95	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	240	47	ug/kg	
84-66-2	Diethyl phthalate	ND	470	95	ug/kg	
131-11-3	Dimethyl phthalate	ND	240	47	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	704	470	95	ug/kg	
206-44-0	Fluoranthene	192	240	24	ug/kg	J
86-73-7	Fluorene	31.5	240	24	ug/kg	J
118-74-1	Hexachlorobenzene	ND	240	24	ug/kg	
87-68-3	Hexachlorobutadiene	ND	240	47	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	240	100	ug/kg	
67-72-1	Hexachloroethane	ND	240	47	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	39.4	240	24	ug/kg	J
78-59-1	Isophorone	ND	240	24	ug/kg	
91-57-6	2-Methylnaphthalene	ND	240	24	ug/kg	
88-74-4	2-Nitroaniline	ND	240	47	ug/kg	
99-09-2	3-Nitroaniline	ND	240	47	ug/kg	
100-01-6	4-Nitroaniline	ND	240	47	ug/kg	
91-20-3	Naphthalene	ND	240	38	ug/kg	
98-95-3	Nitrobenzene	ND	240	24	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	240	24	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	240	24	ug/kg	
85-01-8	Phenanthrene	155	240	24	ug/kg	J
129-00-0	Pyrene	134	240	24	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	240	24	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	66%		40-102%
4165-62-2	Phenol-d5	75%		41-100%
118-79-6	2,4,6-Tribromophenol	85%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	75%		40-105%
321-60-8	2-Fluorobiphenyl	79%		43-107%
1718-51-0	Terphenyl-d14	79%		45-119%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49496.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [a]	KK49530.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2	30.0 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	2.4	0.61	ug/kg	
319-84-6	alpha-BHC	ND	2.4	0.52	ug/kg	
319-85-7	beta-BHC	ND	2.4	0.52	ug/kg	
319-86-8	delta-BHC	ND	2.4	0.47	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	2.4	0.57	ug/kg	
5103-71-9	alpha-Chlordane	ND	2.4	0.52	ug/kg	
5103-74-2	gamma-Chlordane	ND	2.4	0.52	ug/kg	
60-57-1	Dieldrin	ND	2.4	0.52	ug/kg	
72-54-8	4,4'-DDD	ND	4.7	0.61	ug/kg	
72-55-9	4,4'-DDE	ND	4.7	0.57	ug/kg	
50-29-3	4,4'-DDT	ND [b]	47	6.1	ug/kg	
72-20-8	Endrin	ND	4.7	0.57	ug/kg	
1031-07-8	Endosulfan sulfate	ND	4.7	0.52	ug/kg	
7421-93-4	Endrin aldehyde	ND	4.7	0.61	ug/kg	
53494-70-5	Endrin ketone	ND	4.7	0.52	ug/kg	
959-98-8	Endosulfan-I	ND	2.4	0.47	ug/kg	
33213-65-9	Endosulfan-II	ND	2.4	0.47	ug/kg	
76-44-8	Heptachlor	ND	2.4	0.57	ug/kg	
1024-57-3	Heptachlor epoxide	ND	2.4	0.47	ug/kg	
72-43-5	Methoxychlor	ND [b]	47	9.5	ug/kg	
8001-35-2	Toxaphene	ND	120	47	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	102%	85%	46-122%
2051-24-3	Decachlorobiphenyl	99%	102%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108905.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	24	9.5	ug/kg	
11104-28-2	Aroclor 1221	ND	24	12	ug/kg	
11141-16-5	Aroclor 1232	ND	24	12	ug/kg	
53469-21-9	Aroclor 1242	ND	24	9.5	ug/kg	
12672-29-6	Aroclor 1248	ND	24	9.5	ug/kg	
11097-69-1	Aroclor 1254	ND	24	9.5	ug/kg	
11096-82-5	Aroclor 1260	ND	24	9.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	78%		44-126%
2051-24-3	Decachlorobiphenyl	79%		39-157%

DISREGARD

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-002
Lab Sample ID: F95286-2 **Date Sampled:** 07/25/12
Matrix: SO - Soil **Date Received:** 07/26/12
Percent Solids: 70.5
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum [a]	7440	27	3.2	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.14 U	1.4	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Arsenic	2.5	0.68	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Barium [a]	45.4	27	1.4	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium [a]	0.40 J	0.68	0.14	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.088 J	0.27	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Calcium	6310	340	6.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Chromium	13.7	0.68	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Cobalt	5.5	3.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Copper	15.1	1.7	0.14	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Iron [a]	11300	41	4.5	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	18.7	1.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Magnesium [a]	1890	680	14	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	236	1.0	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Mercury	0.047 J	0.11	0.011	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [5]
Nickel	7.9	2.7	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Potassium [a]	2190	1400	68	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.28 J	1.4	0.27	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Silver	0.081 J	0.68	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Sodium [a]	319 J	1400	150	mg/kg	2	07/27/12	07/31/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.18 U	0.68	0.18	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Vanadium	17.3	3.4	0.068	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]
Zinc	45.4	1.4	0.34	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [3]	SW846 3050B [4]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA10006
(3) Instrument QC Batch: MA9999
(4) Prep QC Batch: MP23318
(5) Prep QC Batch: MP23333

(a) Elevated reporting limit(s) due to matrix interference.

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-002		
Lab Sample ID:	F95286-2	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	70.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.085 U	0.17	0.085	mg/kg	1	07/27/12 16:29	AR	SW846 9012B
Solids, Percent	70.5			%	1	07/27/12	AC	SM19 2540G

DISREGARD

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	F0056009.D	1	07/27/12	AH	n/a	n/a	VF1758
Run #2							

	Initial Weight
Run #1	8.38 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	31	12	ug/kg	
71-43-2	Benzene	ND	3.1	0.94	ug/kg	
75-27-4	Bromodichloromethane	ND	3.1	0.69	ug/kg	
75-25-2	Bromoform	ND	3.1	0.94	ug/kg	
108-90-7	Chlorobenzene	ND	3.1	0.62	ug/kg	
75-00-3	Chloroethane	ND	3.1	1.2	ug/kg	
67-66-3	Chloroform	ND	3.1	0.75	ug/kg	
75-15-0	Carbon disulfide	ND	3.1	1.2	ug/kg	
56-23-5	Carbon tetrachloride	ND	3.1	1.1	ug/kg	
75-34-3	1,1-Dichloroethane	ND	3.1	0.69	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	3.1	0.87	ug/kg	
107-06-2	1,2-Dichloroethane	ND	3.1	0.62	ug/kg	
78-87-5	1,2-Dichloropropane	ND	3.1	0.75	ug/kg	
124-48-1	Dibromochloromethane	ND	3.1	0.62	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	3.1	0.94	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	3.1	0.62	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	3.1	0.94	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	3.1	0.69	ug/kg	
100-41-4	Ethylbenzene	ND	3.1	0.62	ug/kg	
591-78-6	2-Hexanone	ND	16	3.4	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	16	3.4	ug/kg	
74-83-9	Methyl bromide	ND	3.1	1.2	ug/kg	
74-87-3	Methyl chloride	ND	3.1	1.2	ug/kg	
75-09-2	Methylene chloride	ND	6.2	2.9	ug/kg	
78-93-3	Methyl ethyl ketone	ND	16	3.8	ug/kg	
100-42-5	Styrene	ND	3.1	1.6	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	3.1	0.69	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	3.1	0.75	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	3.1	0.69	ug/kg	
127-18-4	Tetrachloroethylene	ND	3.1	0.62	ug/kg	
108-88-3	Toluene	ND	3.1	0.75	ug/kg	
79-01-6	Trichloroethylene	ND	3.1	0.75	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8260B	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	3.1	0.94	ug/kg	
1330-20-7	Xylene (total)	ND	9.4	2.0	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	103%		80-121%
2037-26-5	Toluene-D8	102%		71-130%
460-00-4	4-Bromofluorobenzene	108%		59-148%
17060-07-0	1,2-Dichloroethane-D4	105%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L058484.D	1	07/30/12	NAF	07/27/12	OP42829	SL2984
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	870	310	ug/kg	
95-57-8	2-Chlorophenol	ND	170	17	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	170	17	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	170	17	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	170	22	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	870	350	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	350	70	ug/kg	
95-48-7	2-Methylphenol	ND	170	17	ug/kg	
	3&4-Methylphenol	ND	170	25	ug/kg	
88-75-5	2-Nitrophenol	ND	170	17	ug/kg	
100-02-7	4-Nitrophenol	ND	870	140	ug/kg	
87-86-5	Pentachlorophenol	ND	870	210	ug/kg	
108-95-2	Phenol	ND	170	17	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	170	17	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	170	17	ug/kg	
83-32-9	Acenaphthene	ND	170	17	ug/kg	
208-96-8	Acenaphthylene	ND	170	17	ug/kg	
120-12-7	Anthracene	ND	170	17	ug/kg	
56-55-3	Benzo(a)anthracene	ND	170	17	ug/kg	
50-32-8	Benzo(a)pyrene	ND	170	17	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	170	17	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	170	17	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	170	17	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	170	17	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	170	35	ug/kg	
100-51-6	Benzyl Alcohol	ND	170	35	ug/kg	
91-58-7	2-Chloronaphthalene	ND	170	35	ug/kg	
106-47-8	4-Chloroaniline	ND	170	17	ug/kg	
86-74-8	Carbazole	ND	170	17	ug/kg	
218-01-9	Chrysene	ND	170	17	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	170	17	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	170	17	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	170	17	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	170	17	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	170	35	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	170	35	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	170	35	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	170	17	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	170	21	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	350	35	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	170	17	ug/kg	
132-64-9	Dibenzofuran	ND	170	17	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	350	70	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	170	35	ug/kg	
84-66-2	Diethyl phthalate	ND	350	70	ug/kg	
131-11-3	Dimethyl phthalate	ND	170	35	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	350	70	ug/kg	
206-44-0	Fluoranthene	ND	170	17	ug/kg	
86-73-7	Fluorene	ND	170	17	ug/kg	
118-74-1	Hexachlorobenzene	ND	170	17	ug/kg	
87-68-3	Hexachlorobutadiene	ND	170	35	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	170	77	ug/kg	
67-72-1	Hexachloroethane	ND	170	35	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	170	17	ug/kg	
78-59-1	Isophorone	ND	170	17	ug/kg	
91-57-6	2-Methylnaphthalene	ND	170	17	ug/kg	
88-74-4	2-Nitroaniline	ND	170	35	ug/kg	
99-09-2	3-Nitroaniline	ND	170	35	ug/kg	
100-01-6	4-Nitroaniline	ND	170	35	ug/kg	
91-20-3	Naphthalene	ND	170	28	ug/kg	
98-95-3	Nitrobenzene	ND	170	17	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	170	17	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	170	17	ug/kg	
85-01-8	Phenanthrene	ND	170	17	ug/kg	
129-00-0	Pyrene	ND	170	17	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	170	17	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	65%		40-102%
4165-62-2	Phenol-d5	74%		41-100%
118-79-6	2,4,6-Tribromophenol	82%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	65%		40-105%
321-60-8	2-Fluorobiphenyl	70%		43-107%
1718-51-0	Terphenyl-d14	80%		45-119%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49497.D	1	07/27/12	EM	07/27/12	OP42840	GKK1697
Run #2 [a]	KK49531.D	10	07/30/12	EM	07/27/12	OP42840	GKK1698

	Initial Weight	Final Volume
Run #1	30.5 g	10.0 ml
Run #2	30.5 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.7	0.45	ug/kg	
319-84-6	alpha-BHC	ND	1.7	0.38	ug/kg	
319-85-7	beta-BHC	ND	1.7	0.38	ug/kg	
319-86-8	delta-BHC	ND	1.7	0.34	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.7	0.41	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.7	0.38	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.7	0.38	ug/kg	
60-57-1	Dieldrin	ND	1.7	0.38	ug/kg	
72-54-8	4,4'-DDD	ND	3.4	0.45	ug/kg	
72-55-9	4,4'-DDE	ND	3.4	0.41	ug/kg	
50-29-3	4,4'-DDT	ND [b]	34	4.5	ug/kg	
72-20-8	Endrin	ND	3.4	0.41	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.4	0.38	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.4	0.45	ug/kg	
53494-70-5	Endrin ketone	ND	3.4	0.38	ug/kg	
959-98-8	Endosulfan-I	ND	1.7	0.34	ug/kg	
33213-65-9	Endosulfan-II	ND	1.7	0.34	ug/kg	
76-44-8	Heptachlor	ND	1.7	0.41	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.7	0.34	ug/kg	
72-43-5	Methoxychlor	ND [b]	34	6.9	ug/kg	
8001-35-2	Toxaphene	ND	86	34	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	90%	94%	46-122%
2051-24-3	Decachlorobiphenyl	89%	119%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST108906.D	1	07/30/12	MV	07/27/12	OP42841	GST2625
Run #2							

	Initial Weight	Final Volume
Run #1	30.5 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	17	6.9	ug/kg	
11104-28-2	Aroclor 1221	ND	17	8.6	ug/kg	
11141-16-5	Aroclor 1232	ND	17	8.6	ug/kg	
53469-21-9	Aroclor 1242	ND	17	6.9	ug/kg	
12672-29-6	Aroclor 1248	ND	17	6.9	ug/kg	
11097-69-1	Aroclor 1254	ND	17	6.9	ug/kg	
11096-82-5	Aroclor 1260	ND	17	6.9	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	82%		44-126%
2051-24-3	Decachlorobiphenyl	86%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	1930	9.7	1.2	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Antimony	0.097 U	0.97	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Arsenic	0.66	0.48	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Barium	9.0 J	9.7	0.48	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Beryllium	0.048 J	0.24	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cadmium	0.048 U	0.19	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Calcium	42.7 J	240	4.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Chromium	2.6	0.48	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cobalt	0.33 J	2.4	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Copper	0.82 J	1.2	0.097	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Iron	2390	15	1.6	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Lead	1.5	0.97	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Magnesium	99.6 J	240	4.8	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Manganese	8.8	0.73	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Mercury	0.0084 U	0.084	0.0084	mg/kg	1	07/31/12	07/31/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel	0.70 J	1.9	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Potassium	125 J	480	24	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Selenium	0.19 U	0.97	0.19	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Silver	0.048 U	0.48	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Sodium	53 U	480	53	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Thallium	0.13 U	0.48	0.13	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Vanadium	5.0	2.4	0.048	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]
Zinc	2.6	0.97	0.24	mg/kg	1	07/27/12	07/30/12	LM	SW846 6010C [2]	SW846 3050B [3]

(1) Instrument QC Batch: MA10001
(2) Instrument QC Batch: MA9999
(3) Prep QC Batch: MP23318
(4) Prep QC Batch: MP23333

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest LabLink@11:02 02-Aug-2012 Preliminary Data

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-001		
Lab Sample ID:	F95286-3	**Date Sampled:**	07/25/12
Matrix:	SO - Soil	**Date Received:**	07/26/12
		Percent Solids:	95.5
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.060 U	0.12	0.060	mg/kg	1	07/27/12 16:30	AR	SW846 9012B
Solids, Percent	95.5			%	1	07/27/12	AC	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Item No. 001-01

CHAIN-OF-CUSTODY RECORD

COC Number: 14362 F95286
Purchase Order Number: TBD

Shaw® The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Lab Destination:	Lab Receiving Address:
Global General Services	195 S. Rosemont Road, Suite 118, Virginia Beach, VA 23452

Project Name	Sample Location:
Removal Actions Site 8 Naval Support Facility, Indian Head, Maryland Disposal Samples	*Fill Material Samples*

Project Number:	Shaw Contact:	Shaw Contact Number:
143620	Natasha Kelley Sullivan	(410)529-7598

Client Rep:	Project Manager:
NAVY	Steve Carriere

Analysis Desired

Item No.	Sample Number	Date	Time	Matrix: Water	Matrix: Soil	Sample Description	Number of Containers	TCL Volatiles SW-846 5035A/8260B	TCL SVOC SW-846 8270D	TCL Pesticides SW-846 8081B	Total PCBs SW-846 8082A	TAL Metals - ICP SW846 6010C/7471A	Cyanide SW-846 9012
1	NSFIHSITE8-143620-TS-001	7-25-12	0805		X	Screened Topsoil	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
2	NSFIHSITE8-143620-TS-002	7-25-12	0815		X	High Organic Topsoil	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
3	NSFIHSITE8-143620-CF-001	7-25-12	0945		X	Common Fill Material	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Sodium Bisulfate	X	X	X	X	X	X
4													
5													
6													
7													
8													
9													
10													

Turnaround Time Required :	Sampled By:	COMMENTS:	Laboratory Report No.:
☐ 7 Day			

Transfer Number	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
1	*Sampler's Signature*	*Date*	*Time*	*Laboratory Sample Custody Signature*	*Date*	*Time*
2	[signature]	7-25-12	1100	[signature]		
3	[signature]	7-26-12	900	[signature]	7-26-12	900
4						

Remarks

Report Format: *Summary Report*

Deliverables: EDD Excel

*** Fax results to Natasha Sullivan (410) 529-7599

3.4

F95286: Chain of Custody

Page 1 of 2

Item No. 001-01

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F95286 CLIENT: Shaw PROJECT: Removal Actions site 8

DATE/TIME RECEIVED: 07-26-12 0900 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8005 2380 1450

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [x] TRIP BLANK NOT PROVIDED
- [x] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? 3

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID 3 CORR. FACTOR -0.0
- [ ] OBSERVED TEMPS: 3.4
- [ ] CORRECTED TEMPS: 3.4

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS: COC reads 2 40ml vials Sodium BiSulfate per sample. We received 2 40ml vial D-Water per sample

TECHNICIAN SIGNATURE/DATE K Willm 07-26-12 REVIEWER SIGNATURE/DATE K 7-26-12

NF 12/10

receipt confirmation 122910.xls

F95286: Chain of Custody

Page 2 of 2

Item No. 001-01

LabLink Analytical Data Report
Removal Actions Site 8; Naval Support Facilty, Indian Head, MD 143620

Including: EPA Region 3,6,9 RSL - Residential Soil

Sample	Parameter	Cas No.	Method	Result	Qual	Units	RL	MDL	DF	Residential Soil RSL Limit	Client ID	Collected	Time
F95286-3	Aldrin	309-00-2	SW846 8081B	ND		ug/kg	1.7	0.45	1	29	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	alpha-BHC	319-84-6	SW846 8081B	ND		ug/kg	1.7	0.38	1	77	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	beta-BHC	319-85-7	SW846 8081B	ND		ug/kg	1.7	0.38	1	270	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	delta-BHC	319-86-8	SW846 8081B	ND		ug/kg	1.7	0.34	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	gamma-BHC (Lindane)	58-89-9	SW846 8081B	ND		ug/kg	1.7	0.41	1	520	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	alpha-Chlordane	5103-71-9	SW846 8081B	ND		ug/kg	1.7	0.38	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	gamma-Chlordane	5103-74-2	SW846 8081B	ND		ug/kg	1.7	0.38	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dieldrin	60-57-1	SW846 8081B	ND		ug/kg	1.7	0.38	1	30	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4,4'-DDD	72-54-8	SW846 8081B	ND		ug/kg	3.4	0.45	1	2,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4,4'-DDE	72-55-9	SW846 8081B	ND		ug/kg	3.4	0.41	1	1,400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4,4'-DDT	50-29-3	SW846 8081B	ND		ug/kg	34	4.5	10	1,700	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endrin	72-20-8	SW846 8081B	ND		ug/kg	3.4	0.41	1	18,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endosulfan sulfate	1031-07-8	SW846 8081B	ND		ug/kg	3.4	0.38	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endrin aldehyde	7421-93-4	SW846 8081B	ND		ug/kg	3.4	0.45	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endrin ketone	53494-70-5	SW846 8081B	ND		ug/kg	3.4	0.38	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endosulfan-I	959-98-8	SW846 8081B	ND		ug/kg	1.7	0.34	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Endosulfan-II	33213-65-9	SW846 8081B	ND		ug/kg	1.7	0.34	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Heptachlor	76-44-8	SW846 8081B	ND		ug/kg	1.7	0.41	1	110	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Heptachlor epoxide	1024-57-3	SW846 8081B	ND		ug/kg	1.7	0.34	1	53	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Methoxychlor	72-43-5	SW846 8081B	ND		ug/kg	34	6.9	10	310,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Toxaphene	8001-35-2	SW846 8081B	ND		ug/kg	86	34	1	440	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1016	12674-11-2	SW846 8082A	ND		ug/kg	17	6.9	1	3,900	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1221	11104-28-2	SW846 8082A	ND		ug/kg	17	8.6	1	140	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1232	11141-16-5	SW846 8082A	ND		ug/kg	17	8.6	1	140	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1242	53469-21-9	SW846 8082A	ND		ug/kg	17	6.9	1	220	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1248	12672-29-6	SW846 8082A	ND		ug/kg	17	6.9	1	220	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1254	11097-69-1	SW846 8082A	ND		ug/kg	17	6.9	1	220	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aroclor 1260	11096-82-5	SW846 8082A	ND		ug/kg	17	6.9	1	220	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Tetrachloro-m-xylene	877-09-8	SW846 8081B	94		%			10	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Tetrachloro-m-xylene	877-09-8	SW846 8082A	82		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Tetrachloro-m-xylene	877-09-8	SW846 8081B	90		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Decachlorobiphenyl	2051-24-3	SW846 8081B	119		%			10	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Decachlorobiphenyl	2051-24-3	SW846 8082A	86		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Decachlorobiphenyl	2051-24-3	SW846 8081B	89		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Cyanide, Total	57-12-5	SW846 9012B	0.060	U	mg/kg	0.12	0.060	1	1,600	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Solids, Percent		SM19 2540G	95.5		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Aluminum	7429-90-5	SW846 6010C	1,930		mg/kg	9.7	1.2	1	77,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Antimony	7440-36-0	SW846 6010C	0.097	U	mg/kg	0.97	0.097	1	31	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Arsenic	7440-38-2	SW846 6010C	***0.66***		mg/kg	0.48	0.097	1	0.39	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Barium	7440-39-3	SW846 6010C	9.0	J	mg/kg	9.7	0.48	1	15,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Beryllium	7440-41-7	SW846 6010C	0.048	J	mg/kg	0.24	0.048	1	160	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Cadmium	7440-43-9	SW846 6010C	0.048	U	mg/kg	0.19	0.048	1	70	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Calcium	7440-70-2	SW846 6010C	42.7	J	mg/kg	240	4.8	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chromium	7440-47-3	SW846 6010C	2.6		mg/kg	0.48	0.048	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Cobalt	7440-48-4	SW846 6010C	0.33	J	mg/kg	2.4	0.048	1	23	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Copper	7440-50-8	SW846 6010C	0.82	J	mg/kg	1.2	0.097	1	3,100	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Iron	7439-89-6	SW846 6010C	2,390		mg/kg	15	1.6	1	55,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Lead	7439-92-1	SW846 6010C	1.5		mg/kg	0.97	0.048	1	400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Magnesium	7439-95-4	SW846 6010C	99.6	J	mg/kg	240	4.8	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Manganese	7439-96-5	SW846 6010C	8.8		mg/kg	0.73	0.048	1	1,800	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Mercury	7439-97-6	SW846 7471B	0.0084	U	mg/kg	0.084	0.0084	1	10	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Nickel	7440-02-0	SW846 6010C	0.700	J	mg/kg	1.9	0.048	1	1,500	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Potassium	7440-09-7	SW846 6010C	125	J	mg/kg	480	24	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Selenium	7782-49-2	SW846 6010C	0.19	U	mg/kg	0.97	0.19	1	390	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Silver	7440-22-4	SW846 6010C	0.048	U	mg/kg	0.48	0.048	1	390	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Sodium	7440-23-5	SW846 6010C	53	U	mg/kg	480	53	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Thallium	7440-28-0	SW846 6010C	0.13	U	mg/kg	0.48	0.13	1	0.78	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Vanadium	7440-62-2	SW846 6010C	5.0		mg/kg	2.4	0.048	1	390	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Zinc	7440-66-6	SW846 6010C	2.6		mg/kg	0.97	0.24	1	23,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzoic Acid	65-85-0	SW846 8270D	ND		ug/kg	870	310	1	240,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Chlorophenol	95-57-8	SW846 8270D	ND		ug/kg	170	17	1	390,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Chloro-3-methyl phenol	59-50-7	SW846 8270D	ND		ug/kg	170	17	1	6,100,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4-Dichlorophenol	120-83-2	SW846 8270D	ND		ug/kg	170	17	1	180,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4-Dimethylphenol	105-67-9	SW846 8270D	ND		ug/kg	170	22	1	1,200,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4-Dinitrophenol	51-28-5	SW846 8270D	ND		ug/kg	870	350	1	120,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4,6-Dinitro-o-cresol	534-52-1	SW846 8270D	ND		ug/kg	350	70	1	4,900	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Methylphenol	95-48-7	SW846 8270D	ND		ug/kg	170	17	1	3,100,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	3&4-Methylphenol		SW846 8270D	ND		ug/kg	170	25	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Nitrophenol	88-75-5	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Nitrophenol	100-02-7	SW846 8270D	ND		ug/kg	870	140	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Pentachlorophenol	87-86-5	SW846 8270D	ND		ug/kg	870	210	1	890	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Phenol	108-95-2	SW846 8270D	ND		ug/kg	170	17	1	18,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4,5-Trichlorophenol	95-95-4	SW846 8270D	ND		ug/kg	170	17	1	6,100,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4,6-Trichlorophenol	88-06-2	SW846 8270D	ND		ug/kg	170	17	1	44,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Acenaphthene	83-32-9	SW846 8270D	ND		ug/kg	170	17	1	3,400,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Acenaphthylene	208-96-8	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Anthracene	120-12-7	SW846 8270D	ND		ug/kg	170	17	1	17,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzo(a)anthracene	56-55-3	SW846 8270D	ND		ug/kg	170	17	1	150	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzo(a)pyrene	50-32-8	SW846 8270D	ND		ug/kg	170	17	1	15	NSFIHSITE8-143620-CF-001	7/25/2012	9:45

Item No. 001-01

LabLink Analytical Data Report
Removal Actions Site 8; Naval Support Facilty, Indian Head, MD 143620

Including: EPA Region 3,6,9 RSL - Residential Soil

Sample	Parameter	Cas No.	Method	Result	Qual	Units	RL	MDL	DF	Residential Soil RSL Limit	Client ID	Collected	Time
F95286-3	Benzo(b)fluoranthene	205-99-2	SW846 8270D	ND		ug/kg	170	17	1	150	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzo(g,h,i)perylene	191-24-2	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzo(k)fluoranthene	207-08-9	SW846 8270D	ND		ug/kg	170	17	1	1,500	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Bromophenyl phenyl ether	101-55-3	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Butyl benzyl phthalate	85-68-7	SW846 8270D	ND		ug/kg	170	35	1	260,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzyl Alcohol	100-51-6	SW846 8270D	ND		ug/kg	170	35	1	6,100,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Chloronaphthalene	91-58-7	SW846 8270D	ND		ug/kg	170	35	1	6,300,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Chloroaniline	106-47-8	SW846 8270D	ND		ug/kg	170	17	1	2,400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Carbazole	86-74-8	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chrysene	218-01-9	SW846 8270D	ND		ug/kg	170	17	1	15,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	bis(2-Chloroethoxy)methane	111-91-1	SW846 8270D	ND		ug/kg	170	17	1	180,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	bis(2-Chloroethyl)ether	111-44-4	SW846 8270D	ND		ug/kg	170	17	1	210	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	bis(2-Chloroisopropyl)ether	108-60-1	SW846 8270D	ND		ug/kg	170	17	1	4,600	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Chlorophenyl phenyl ether	7005-72-3	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,2-Dichlorobenzene	95-50-1	SW846 8270D	ND		ug/kg	170	35	1	1,900,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,3-Dichlorobenzene	541-73-1	SW846 8270D	ND		ug/kg	170	35	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,4-Dichlorobenzene	106-46-7	SW846 8270D	ND		ug/kg	170	35	1	2,400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4-Dinitrotoluene	121-14-2	SW846 8270D	ND		ug/kg	170	17	1	1,600	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,6-Dinitrotoluene	606-20-2	SW846 8270D	ND		ug/kg	170	21	1	61,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	3,3'-Dichlorobenzidine	91-94-1	SW846 8270D	ND		ug/kg	350	35	1	1,100	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dibenzo(a,h)anthracene	53-70-3	SW846 8270D	ND		ug/kg	170	17	1	15	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dibenzofuran	132-64-9	SW846 8270D	ND		ug/kg	170	17	1	78,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Di-n-butyl phthalate	84-74-2	SW846 8270D	ND		ug/kg	350	70	1	6,100,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Di-n-octyl phthalate	117-84-0	SW846 8270D	ND		ug/kg	170	35	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Diethyl phthalate	84-66-2	SW846 8270D	ND		ug/kg	350	70	1	49,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dimethyl phthalate	131-11-3	SW846 8270D	ND		ug/kg	170	35	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	bis(2-Ethylhexyl)phthalate	117-81-7	SW846 8270D	ND		ug/kg	350	70	1	35,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Fluoranthene	206-44-0	SW846 8270D	ND		ug/kg	170	17	1	2,300,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Fluorene	86-73-7	SW846 8270D	ND		ug/kg	170	17	1	2,300,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Hexachlorobenzene	118-74-1	SW846 8270D	ND		ug/kg	170	17	1	300	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Hexachlorobutadiene	87-68-3	SW846 8270D	ND		ug/kg	170	35	1	6,200	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Hexachlorocyclopentadiene	77-47-4	SW846 8270D	ND		ug/kg	170	77	1	370,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Hexachloroethane	67-72-1	SW846 8270D	ND		ug/kg	170	35	1	12,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Indeno(1,2,3-cd)pyrene	193-39-5	SW846 8270D	ND		ug/kg	170	17	1	150	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Isophorone	78-59-1	SW846 8270D	ND		ug/kg	170	17	1	510,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Methylnaphthalene	91-57-6	SW846 8270D	ND		ug/kg	170	17	1	310,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Nitroaniline	88-74-4	SW846 8270D	ND		ug/kg	170	35	1	610,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	3-Nitroaniline	99-09-2	SW846 8270D	ND		ug/kg	170	35	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Nitroaniline	100-01-6	SW846 8270D	ND		ug/kg	170	35	1	24,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Naphthalene	91-20-3	SW846 8270D	ND		ug/kg	170	28	1	3,600	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Nitrobenzene	98-95-3	SW846 8270D	ND		ug/kg	170	17	1	4,800	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	N-Nitroso-di-n-propylamine	621-64-7	SW846 8270D	ND		ug/kg	170	17	1	69	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	N-Nitrosodiphenylamine	86-30-6	SW846 8270D	ND		ug/kg	170	17	1	99,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Phenanthrene	85-01-8	SW846 8270D	ND		ug/kg	170	17	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Pyrene	129-00-0	SW846 8270D	ND		ug/kg	170	17	1	1,700,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,2,4-Trichlorobenzene	120-82-1	SW846 8270D	ND		ug/kg	170	17	1	22,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Fluorophenol	367-12-4	SW846 8270D	65		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Phenol-d5	4165-62-2	SW846 8270D	74		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2,4,6-Tribromophenol	118-79-6	SW846 8270D	82		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Nitrobenzene-d5	4165-60-0	SW846 8270D	65		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Fluorobiphenyl	321-60-8	SW846 8270D	70		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Terphenyl-d14	1718-51-0	SW846 8270D	80		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Acetone	67-64-1	SW846 8260B	ND		ug/kg	31	12	1	61,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Benzene	71-43-2	SW846 8260B	ND		ug/kg	3.1	0.94	1	1,100	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Bromodichloromethane	75-27-4	SW846 8260B	ND		ug/kg	3.1	0.69	1	270	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Bromoform	75-25-2	SW846 8260B	ND		ug/kg	3.1	0.94	1	62,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chlorobenzene	108-90-7	SW846 8260B	ND		ug/kg	3.1	0.62	1	290,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chloroethane	75-00-3	SW846 8260B	ND		ug/kg	3.1	1.2	1	15,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chloroform	67-66-3	SW846 8260B	ND		ug/kg	3.1	0.75	1	290	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Carbon disulfide	75-15-0	SW846 8260B	ND		ug/kg	3.1	1.2	1	820,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Carbon tetrachloride	56-23-5	SW846 8260B	ND		ug/kg	3.1	1.1	1	610	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,1-Dichloroethane	75-34-3	SW846 8260B	ND		ug/kg	3.1	0.69	1	3,300	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,1-Dichloroethylene	75-35-4	SW846 8260B	ND		ug/kg	3.1	0.87	1	240,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,2-Dichloroethane	107-06-2	SW846 8260B	ND		ug/kg	3.1	0.62	1	430	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,2-Dichloropropane	78-87-5	SW846 8260B	ND		ug/kg	3.1	0.75	1	940	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dibromochloromethane	124-48-1	SW846 8260B	ND		ug/kg	3.1	0.62	1	680	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	cis-1,2-Dichloroethylene	156-59-2	SW846 8260B	ND		ug/kg	3.1	0.94	1	160,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	cis-1,3-Dichloropropene	10061-01-5	SW846 8260B	ND		ug/kg	3.1	0.62	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	trans-1,2-Dichloroethylene	156-60-5	SW846 8260B	ND		ug/kg	3.1	0.94	1	150,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	trans-1,3-Dichloropropene	10061-02-6	SW846 8260B	ND		ug/kg	3.1	0.69	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Ethylbenzene	100-41-4	SW846 8260B	ND		ug/kg	3.1	0.62	1	5,400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	2-Hexanone	591-78-6	SW846 8260B	ND		ug/kg	16	3.4	1	210,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Methyl-2-pentanone	108-10-1	SW846 8260B	ND		ug/kg	16	3.4	1	5,300,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Methyl bromide	74-83-9	SW846 8260B	ND		ug/kg	3.1	1.2	1	7,300	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Methyl chloride	74-87-3	SW846 8260B	ND		ug/kg	3.1	1.2	1	120,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Methylene chloride	75-09-2	SW846 8260B	ND		ug/kg	6.2	2.9	1	11,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Methyl ethyl ketone	78-93-3	SW846 8260B	ND		ug/kg	16	3.8	1	28,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Styrene	100-42-5	SW846 8260B	ND		ug/kg	3.1	1.6	1	6,300,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,1,1-Trichloroethane	71-55-6	SW846 8260B	ND		ug/kg	3.1	0.69	1	8,700,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,1,2,2-Tetrachloroethane	79-34-5	SW846 8260B	ND		ug/kg	3.1	0.75	1	560	NSFIHSITE8-143620-CF-001	7/25/2012	9:45

Item No. 001-01

LabLink Analytical Data Report
Removal Actions Site 8; Naval Support Facilty, Indian Head, MD 143620

Including: EPA Region 3,6,9 RSL - Residential Soil

Sample	Parameter	Cas No.	Method	Result	Qual	Units	RL	MDL	DF	Residential Soil RSL Limit	Client ID	Collected	Time
F95286-3	1,1,2-Trichloroethane	79-00-5	SW846 8260B	ND		ug/kg	3.1	0.69	1	1,100	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Tetrachloroethylene	127-18-4	SW846 8260B	ND		ug/kg	3.1	0.62	1	550	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Toluene	108-88-3	SW846 8260B	ND		ug/kg	3.1	0.75	1	5,000,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Trichloroethylene	79-01-6	SW846 8260B	ND		ug/kg	3.1	0.75	1	910	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Vinyl chloride	75-01-4	SW846 8260B	ND		ug/kg	3.1	0.94	1	60	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Xylene (total)	1330-20-7	SW846 8260B	ND		ug/kg	9.4	2.0	1	630,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Dibromofluoromethane	1868-53-7	SW846 8260B	103		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Toluene-D8	2037-26-5	SW846 8260B	102		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	4-Bromofluorobenzene	460-00-4	SW846 8260B	108		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	1,2-Dichloroethane-D4	17060-07-0	SW846 8260B	105		%			1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45

Found 1 result exceeding regulatory limits.
** Indicates result outside regulatory limits.

Item No. 001-01

LabLink Analytical Data Report - Hits/J-Values Only
Removal Actions Site 8; Naval Support Facilty, Indian Head, MD 143620

Including: EPA Region 3,6,9 RSL - Residential Soil

Sample	Parameter	Cas No.	Method	Result	Qual	Units	RL	MDL	DF	Residential Soil RSL Limit	Client ID	Collected	Time
F95286-3	Aluminum	7429-90-5	SW846 6010C	1,930		mg/kg	9.7	1.2	1	77,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Arsenic	7440-38-2	SW846 6010C	***0.66***		mg/kg	0.48	0.097	1	0.39	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Barium	7440-39-3	SW846 6010C	9.0	J	mg/kg	9.7	0.48	1	15,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Beryllium	7440-41-7	SW846 6010C	0.048	J	mg/kg	0.24	0.048	1	160	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Calcium	7440-70-2	SW846 6010C	42.7	J	mg/kg	240	4.8	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Chromium	7440-47-3	SW846 6010C	2.6		mg/kg	0.48	0.048	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Cobalt	7440-48-4	SW846 6010C	0.33	J	mg/kg	2.4	0.048	1	23	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Copper	7440-50-8	SW846 6010C	0.82	J	mg/kg	1.2	0.097	1	3,100	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Iron	7439-89-6	SW846 6010C	2,390		mg/kg	15	1.6	1	55,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Lead	7439-92-1	SW846 6010C	1.5		mg/kg	0.97	0.048	1	400	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Magnesium	7439-95-4	SW846 6010C	99.6	J	mg/kg	240	4.8	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Manganese	7439-96-5	SW846 6010C	8.8		mg/kg	0.73	0.048	1	1,800	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Nickel	7440-02-0	SW846 6010C	0.70	J	mg/kg	1.9	0.048	1	1,500	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Potassium	7440-09-7	SW846 6010C	125	J	mg/kg	480	24	1	-----	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Vanadium	7440-62-2	SW846 6010C	5.0		mg/kg	2.4	0.048	1	390	NSFIHSITE8-143620-CF-001	7/25/2012	9:45
F95286-3	Zinc	7440-66-6	SW846 6010C	2.6		mg/kg	0.97	0.24	1	23,000	NSFIHSITE8-143620-CF-001	7/25/2012	9:45

Found 1 result exceeding regulatory limits.
** Indicates result outside regulatory limits.

Item No. 001-02

Particle Size Distribution Report



% COBBLES	% GRAVEL	% SAND	% SILT	% CLAY
0.0	42.7	52.4	4.9	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2 in.	100.0		
1.5 in.	100.0		
1 in.	100.0		
.75 in.	87.3		
.5 in.	75.3		
.375 in.	68.9		
#4	57.3		
#10	48.2		
#40	18.1		
#100	6.1		
#200	4.9		

* (no specification provided)

Soil Description

Poorley Graded SAND with Gravel

Atterberg Limits

PL= 17 LL= 18 PI= 1

Coefficients

D_{85}= 17.9 D_{60}= 5.80 D_{50}= 2.31
D_{30}= 0.765 D_{15}= 0.353 D_{10}= 0.244
C_u= 23.78 C_c= 0.41

Classification

USCS= SP AASHTO= A-4

Remarks

Sample No.: **Source of Sample:** **Date:** 7/31/2012
Location: Off-site **Elev./Depth:**

HILLIS-CARNES ENGINEERING ASSOCIATES, INC.

Client: Shaw's Environmental & Infrastructure Group
Project: NSFIHSITE21-142879-CS-001
Project No: W12046 **Figure**

Item No. 001-02

COMPACTION TEST REPORT



Test specification: ASTM D 698-00a Method C Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in.	% < No.200
	USCS	AASHTO						
	SP	A-4	3.9		18	1	12.7	4.9

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 128.5 pcf Optimum moisture = 6.0 %	Poorley Graded SAND with Gravel

Project No. W12046 **Client:** Shaw's Environmental & Infrastructure Group
Project: NSFIHSITE21-142879-CS-001

● **Location:** Off-site

Remarks:

COMPACTION TEST REPORT

HILLIS-CARNES ENGINEERING ASSOCIATES, INC.

Figure

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 8/16/2012	Transmittal No. 002

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

		Contract Reference Document			FOR CO REVIEW ONLY	
Item No.	Description of Item(s) Submitted	Spec Para No.	Dwg. Sht. No.	No. of Copies	ACTION CODE	DATE
002-01	Cover Soil TPH Analytical Results*	3.7.1	N/A	electronic		

Action Code Comments/Explanation:
*This submittal is for the TPH DRO/GRO results that were missing from the chemical analytical results in Submittal 001 on 08/14/12. The sample identification (NSFIHSITE8-143620-CF-003) is labeled Site 8 because this material was originally approved for use at Site 8 Indian Head.

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 8/16/12

Certified by QC Manager Patricia McGamble, Date 08/16/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Cathy Gardner, Bill Lindsay, Joe Rail, Nick Carros (electronic).
Hard copies will be distributed if needed at the request of the Navy.

Approving Authority:

Signature _____ Title _____ Date _____

Southeast
ACCUTEST LABORATORIES

08/16/12

Technical Report for

Global General Services, Inc

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

143620

Accutest Job Number: F95863

Sampling Date: 08/13/12

Report to:

Shaw E & I, Inc.

natasha.sullivan@shawgrp.com

ATTN: Natasha Sullivan

Total number of pages in report: **10**

Test results contained within this data package meet the requirements of the National Environmental Laboratory Accreditation Conference and/or state specific certification programs as applicable.

Harry Behzadi, Ph.D.
Laboratory Director

Client Service contact: Heather Wandrey 407-425-6700

Certifications: FL (E83510), LA (03051), KS (E-10327), IA (366), IL (200063), NC (573), NJ (FL002), SC (96038001) DoD ELAP (L-A-B L2229), CA (04226CA), TX (T104704404), AK, AR, GA, KY, MA, NV, OK, UT, VA, WA, WI

This report shall not be reproduced, except in its entirety, without the written approval of Accutest Laboratories.

Test results relate only to samples analyzed.

Accutest Laboratories is the sole authority for authorizing edits or modifications to this document. Unauthorized modification of this report is strictly prohibited.

Table of Contents

-1-

Section 1: Sample Summary **3**
Section 2: Summary of Hits **4**
Section 3: Sample Results **5**
3.1: F95863-1: NSFIHSITE8-143620-CF-003 6
Section 4: Misc. Forms **8**
4.1: Chain of Custody 9

Sample Summary

Global General Services, Inc

Job No: F95863

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Project No: 143620

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
F95863-1	08/13/12	16:35	MS	08/14/12	SO	Soil	NSFIHSITE8-143620-CF-003

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

Summary of Hits

Job Number: F95863
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/13/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
F95863-1	**NSFIHSITE8-143620-CF-003**					

No hits reported in this sample.

Southeast ACCUTEST LABORATORIES

Sample Results

Report of Analysis

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-003		
Lab Sample ID:	F95863-1	**Date Sampled:**	08/13/12
Matrix:	SO - Soil	**Date Received:**	08/14/12
Method:	SW846 8015C	**Percent Solids:**	85.1
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	CD116500.D	1	08/14/12	CP	n/a	n/a	GCD4747
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	6.94 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.1	2.6	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	86%		56-136%
98-08-8	aaa-Trifluorotoluene	85%		61-121%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-003		
Lab Sample ID:	F95863-1	**Date Sampled:**	08/13/12
Matrix:	SO - Soil	**Date Received:**	08/14/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	85.1
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL43000.D	1	08/15/12	SJL	08/15/12	OP43116	GLL1638
Run #2							

	Initial Weight	Final Volume
Run #1	30.2 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	9.7	3.9	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	80%		49-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Southeast ACCUTEST LABORATORIES

Misc. Forms

Custody Documents and Other Forms

Includes the following where applicable:

- Certification Exceptions
- Certification Exceptions (MD)
- Chain of Custody

F95863

CHAIN-OF-CUSTODY RECORD

COC Number: 143620- 8/13/2012
Purchase Order Number: TBD

The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Lab Destination: **Global General Services**

Lab Receiving Address: 195 S. Rosemont Road, Suite 118, Virginia Beach, VA 23452

Project Name: Removal Actions Site 8 Naval Support Facility, Indian Head, Maryland Disposal Samples

Sample Location: *Fill Material Samples*

Project Number: 143620

Shaw Contact: Natasha Kelley Sullivan

Shaw Contact Number: (410)529-7598

Client Rep: NAVY

Project Manager: Steve Carriere

Analysis Desired: TPH DROGRO SW-846 8015M

Item No	Sample Number	Date	Time	Grab	Comp	Sample Description	Number of Containers	TPH DROGRO SW-846 8015M
1	NSFIHSITE8-143620-CF-003	08/13/12	1635		X	Common Fill Material	1 x 8 ounce glass (no pres) 1 x 40 ml vials 10 ml MeOH 2 x 40 ml vials DI Water	X
2								
3								
4								
5								
6								
7								
8								
9								
10								

Turnaround Time Required: ☐ 24 HOURS

Sampled By: *Monica Smeal, Shaw*

COMMENTS:

Laboratory Report No.:

Transfer Number	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
1	Sampler's Signature	Date	Time	Laboratory Sample Custody Signature	Date	Time
2	M Smeal FX	08/13/12	1650	FX		
3		8/14/12	10:30	ALSE	8/14/12	10:30
4						

Remarks:

Report Format: *Summary Report*

Deliverables: EDD Excel

*** Fax results to Natasha Sullivan (410) 529-7599

2.6c

4.1

4

F95863: Chain of Custody

Page 1 of 2

ACCUTEST LABORATORIES

F95863

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F95863 CLIENT: SHAW PROJECT: REMOVAL ACTIONS SITE 8

DATE/TIME RECEIVED: 08/14/12 10:30 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8767 0743 1103

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [X] TRIP BLANK NOT PROVIDED
- [X] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? 1

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID #3 CORR. FACTOR 0.0
- [ ] OBSERVED TEMPS: 2.6
- [ ] CORRECTED TEMPS: 2.6

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS:

TECHNICIAN SIGNATURE/DATE [signature] 08/14/12 REVIEWER SIGNATURE/DATE [signature] 8-14-12

NF 12/10

receipt confirmation 122910.xls

4.1

4

F95863: Chain of Custody

Page 2 of 2

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 9/13/2012	Transmittal No. 003

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document: Spec Para No.	Contract Reference Document: Dwg. Sht. No.	No. of Copies	FOR CO REVIEW ONLY: ACTION CODE	FOR CO REVIEW ONLY: DATE
003-01	Topsoil Chemical Analytical Results: NSFIHSITE8-143620-TS-003*	3.7.1	N/A	electronic		
	*The topsoil sample identification is for Site 8 because the					
	sample was originally sampled and analyzed for use at Site 8.					

Action Code Comments/Explanation:

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 9/13/12

Certified by QC Manager Patricia M Gamble, Date 09/13/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Cathy Gardner, Bill Lindsay, Joe Rail, and Nick Carros.

Approving Authority:

Signature | Title | Date

Southeast ACCUTEST LABORATORIES

08/14/12

Technical Report for

Global General Services, Inc

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

143620

Accutest Job Number: F95615

Sampling Date: 08/06/12

Report to:

Shaw E & I, Inc.

natasha.sullivan@shawgrp.com

ATTN: Natasha Sullivan

Total number of pages in report: **43**

ACCREDITED IN ACCORDANCE WITH nelac

Test results contained within this data package meet the requirements of the National Environmental Laboratory Accreditation Conference and/or state specific certification programs as applicable.

Harry Behzadi, Ph.D.
Laboratory Director

Client Service contact: Heather Wandrey 407-425-6700

Certifications: FL (E83510), LA (03051), KS (E-10327), IA (366), IL (200063), NC (573), NJ (FL002), SC (96038001) DoD ELAP (L-A-B L2229), CA (04226CA), TX (T104704404), AK, AR, GA, KY, MA, NV, OK, UT, VA, WA, WI

This report shall not be reproduced, except in its entirety, without the written approval of Accutest Laboratories.

Test results relate only to samples analyzed.

Accutest Laboratories is the sole authority for authorizing edits or modifications to this document. Unauthorized modification of this report is strictly prohibited.

Table of Contents

-1-

Section 1: Sample Summary **3**
Section 2: Summary of Hits **4**
Section 3: Sample Results **7**
3.1: F95615-1: NSFIHSITE8-143620-TS-003 8
~~**3.2:** F95615-2: NSFIHSITE8-143620-TS-004 ..... 19~~
~~**3.3:** F95615-3: NSFIHSITE8-143620-CF-002 ..... 30~~
Section 4: Misc. Forms **41**
4.1: Chain of Custody 42

Accutest Laboratories

Sample Summary

Global General Services, Inc

Job No: F95615

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Project No: 143620

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
F95615-1	08/06/12	13:51	MS	08/07/12	SO	Soil	NSFIHSITE8-143620-TS-003
~~F95615-2~~	~~08/06/12~~	~~14:01~~	~~MS~~	~~08/07/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-004~~
~~F95615-3~~	~~08/06/12~~	~~16:22~~	~~MS~~	~~08/07/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-CF-002~~

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

2

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
F95615-1	**NSFIHSITE8-143620-TS-003**					
Benzo(a)anthracene		76.7 J	190	19	ug/kg	SW846 8270D
Benzo(a)pyrene		79.5 J	190	19	ug/kg	SW846 8270D
Benzo(b)fluoranthene		74.4 J	190	19	ug/kg	SW846 8270D
Benzo(g,h,i)perylene		51.7 J	190	19	ug/kg	SW846 8270D
Benzo(k)fluoranthene		64.5 J	190	19	ug/kg	SW846 8270D
Chrysene		83.0 J	190	19	ug/kg	SW846 8270D
Fluoranthene		141 J	190	19	ug/kg	SW846 8270D
Indeno(1,2,3-cd)pyrene		68.2 J	190	19	ug/kg	SW846 8270D
Phenanthrene		53.9 J	190	19	ug/kg	SW846 8270D
Pyrene		120 J	190	19	ug/kg	SW846 8270D
TPH (C10-C28) [a]		17.8	9.5	3.8	mg/kg	SW846 8015C
alpha-Chlordane [b]		2.3	1.9	0.41	ug/kg	SW846 8081B
gamma-Chlordane [b]		2.6	1.9	0.41	ug/kg	SW846 8081B
Dieldrin [c]		0.58 J	1.9	0.41	ug/kg	SW846 8081B
Heptachlor epoxide [b]		0.62 J	1.9	0.37	ug/kg	SW846 8081B
Aluminum [d]		6990	17	2.1	mg/kg	SW846 6010C
Arsenic [d]		3.0	0.87	0.17	mg/kg	SW846 6010C
Barium [d]		32.5	17	0.87	mg/kg	SW846 6010C
Beryllium [d]		0.44	0.44	0.087	mg/kg	SW846 6010C
Calcium [d]		1750	440	8.7	mg/kg	SW846 6010C
Chromium [d]		15.1	0.87	0.087	mg/kg	SW846 6010C
Cobalt [d]		4.3 J	4.4	0.087	mg/kg	SW846 6010C
Copper [d]		12.5	2.2	0.17	mg/kg	SW846 6010C
Iron [d]		13100	26	2.9	mg/kg	SW846 6010C
Lead		10.6	0.87	0.044	mg/kg	SW846 6010C
Magnesium [d]		1360	440	8.7	mg/kg	SW846 6010C
Manganese [d]		170	1.3	0.087	mg/kg	SW846 6010C
Mercury		0.067 J	0.089	0.0089	mg/kg	SW846 7471B
Nickel [d]		6.8	3.5	0.087	mg/kg	SW846 6010C
Potassium [d]		1330	870	44	mg/kg	SW846 6010C
Vanadium [d]		20.5	4.4	0.087	mg/kg	SW846 6010C
Zinc [d]		29.2	1.7	0.44	mg/kg	SW846 6010C
~~**F95615-2**~~	~~**NSFIHSITE8-143620-TS-004**~~					
~~Anthracene~~		~~27.7 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Benzo(a)anthracene~~		~~83.1 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Benzo(a)pyrene~~		~~78.8 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Benzo(b)fluoranthene~~		~~88.6 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Benzo(g,h,i)perylene~~		~~49.8 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Benzo(k)fluoranthene~~		~~83.0 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Chrysene~~		~~92.5 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~
~~Fluoranthene~~		~~166 J~~	~~190~~	~~19~~	~~ug/kg~~	~~SW846 8270D~~

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID Client Sample ID Analyte	Result/ Qual	RL	MDL	Units	Method
Indeno(1,2,3-cd)pyrene	59.5 J	190	19	ug/kg	SW846 8270D
Phenanthrene	96.2 J	190	19	ug/kg	SW846 8270D
Pyrene	138 J	190	19	ug/kg	SW846 8270D
TPH (C10-C28) [a]	28.5	9.3	3.7	mg/kg	SW846 8015C
alpha-Chlordane [c]	6.0	1.9	0.41	ug/kg	SW846 8081B
gamma-Chlordane [b]	8.0	1.9	0.41	ug/kg	SW846 8081B
Dieldrin [b]	1.5 J	1.9	0.41	ug/kg	SW846 8081B
Endrin [c]	0.49 J	3.7	0.45	ug/kg	SW846 8081B
Heptachlor epoxide [c]	0.54 J	1.9	0.37	ug/kg	SW846 8081B
Aluminum	5950	9.8	1.2	mg/kg	SW846 6010C
Arsenic	2.7	0.49	0.098	mg/kg	SW846 6010C
Barium	29.6	9.8	0.49	mg/kg	SW846 6010C
Beryllium	0.34	0.25	0.049	mg/kg	SW846 6010C
Calcium	1540	250	4.9	mg/kg	SW846 6010C
Chromium	12.6	0.49	0.049	mg/kg	SW846 6010C
Cobalt	3.3	2.5	0.049	mg/kg	SW846 6010C
Copper	9.1	1.2	0.098	mg/kg	SW846 6010C
Iron	10400	15	1.6	mg/kg	SW846 6010C
Lead	9.8	0.98	0.049	mg/kg	SW846 6010C
Magnesium	943	250	4.9	mg/kg	SW846 6010C
Manganese	129	0.74	0.049	mg/kg	SW846 6010C
Mercury	0.10	0.091	0.0091	mg/kg	SW846 7471B
Nickel	4.9	2.0	0.049	mg/kg	SW846 6010C
Potassium	948	490	25	mg/kg	SW846 6010C
Vanadium	17.2	2.5	0.049	mg/kg	SW846 6010C
Zinc	23.0	0.98	0.25	mg/kg	SW846 6010C
F95615-3 NSFIHSITE8-143620-CF-002					
Aluminum	2990	9.5	1.1	mg/kg	SW846 6010C
Arsenic	2.9	0.47	0.095	mg/kg	SW846 6010C
Barium	11.7	9.5	0.47	mg/kg	SW846 6010C
Beryllium	0.35	0.24	0.047	mg/kg	SW846 6010C
Calcium	115 J	240	4.7	mg/kg	SW846 6010C
Chromium	14.4	0.47	0.047	mg/kg	SW846 6010C
Cobalt	2.7	2.4	0.047	mg/kg	SW846 6010C
Copper	3.3	1.2	0.095	mg/kg	SW846 6010C
Iron	9640	14	1.6	mg/kg	SW846 6010C
Lead	1.7	0.95	0.047	mg/kg	SW846 6010C
Magnesium	688	240	4.7	mg/kg	SW846 6010C
Manganese	77.1	0.71	0.047	mg/kg	SW846 6010C
Nickel	2.9	1.9	0.047	mg/kg	SW846 6010C
Potassium	1080	470	24	mg/kg	SW846 6010C
Vanadium	13.5	2.4	0.047	mg/kg	SW846 6010C
Zinc	11.9	0.95	0.24	mg/kg	SW846 6010C

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID	Client Sample ID	Result/				
Analyte		Qual	RL	MDL	Units	Method

(a) Petroleum hydrocarbon pattern extends beyond C28.
(b) All hits confirmed by dual column analysis.
(c) All hits confirmed by dual column analysis. Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Elevated reporting limit(s) due to matrix interference.

Southeast ACCUTEST LABORATORIES

Sample Results

Report of Analysis

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077263.D	1	08/08/12	EP	n/a	n/a	VH2870
Run #2							

	Initial Weight
Run #1	5.91 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	48	19	ug/kg	
71-43-2	Benzene	ND	4.8	1.4	ug/kg	
75-27-4	Bromodichloromethane	ND	4.8	1.0	ug/kg	
75-25-2	Bromoform	ND	4.8	1.4	ug/kg	
108-90-7	Chlorobenzene	ND	4.8	0.95	ug/kg	
75-00-3	Chloroethane	ND	4.8	1.9	ug/kg	
67-66-3	Chloroform	ND	4.8	1.1	ug/kg	
75-15-0	Carbon disulfide	ND	4.8	1.9	ug/kg	
56-23-5	Carbon tetrachloride	ND	4.8	1.7	ug/kg	
75-34-3	1,1-Dichloroethane	ND	4.8	1.0	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	4.8	1.3	ug/kg	
107-06-2	1,2-Dichloroethane	ND	4.8	0.95	ug/kg	
78-87-5	1,2-Dichloropropane	ND	4.8	1.1	ug/kg	
124-48-1	Dibromochloromethane	ND	4.8	0.95	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	4.8	1.4	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	4.8	0.95	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	4.8	1.4	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	4.8	1.0	ug/kg	
100-41-4	Ethylbenzene	ND	4.8	0.95	ug/kg	
591-78-6	2-Hexanone	ND	24	5.2	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	24	5.2	ug/kg	
74-83-9	Methyl bromide	ND	4.8	1.9	ug/kg	
74-87-3	Methyl chloride	ND	4.8	1.9	ug/kg	
75-09-2	Methylene chloride	ND	9.5	4.4	ug/kg	
78-93-3	Methyl ethyl ketone	ND	24	5.8	ug/kg	
100-42-5	Styrene	ND	4.8	2.5	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	4.8	1.0	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	4.8	1.1	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	4.8	1.0	ug/kg	
127-18-4	Tetrachloroethylene	ND	4.8	0.95	ug/kg	
108-88-3	Toluene	ND	4.8	1.1	ug/kg	
79-01-6	Trichloroethylene	ND	4.8	1.1	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	4.8	1.4	ug/kg	
1330-20-7	Xylene (total)	ND	14	3.1	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	104%		80-121%
2037-26-5	Toluene-D8	112%		71-130%
460-00-4	4-Bromofluorobenzene	125%		59-148%
17060-07-0	1,2-Dichloroethane-D4	102%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024766.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	29.7 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	950	330	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	950	380	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	380	76	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	27	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	950	150	ug/kg	
87-86-5	Pentachlorophenol	ND	950	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	ND	190	19	ug/kg	
56-55-3	Benzo(a)anthracene	76.7	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	79.5	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	74.4	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	51.7	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	64.5	190	19	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	38	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	38	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	38	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	83.0	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	38	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	38	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	38	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	22	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	380	38	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	380	76	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	38	ug/kg	
84-66-2	Diethyl phthalate	ND	380	76	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	38	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	380	76	ug/kg	
206-44-0	Fluoranthene	141	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	38	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	84	ug/kg	
67-72-1	Hexachloroethane	ND	190	38	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	68.2	190	19	ug/kg	J
78-59-1	Isophorone [a]	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	38	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	190	38	ug/kg	
100-01-6	4-Nitroaniline	ND	190	38	ug/kg	
91-20-3	Naphthalene	ND	190	30	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	53.9	190	19	ug/kg	J
129-00-0	Pyrene	120	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	56%		40-102%
4165-62-2	Phenol-d5	63%		41-100%
118-79-6	2,4,6-Tribromophenol	75%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	60%		40-105%
321-60-8	2-Fluorobiphenyl	64%		43-107%
1718-51-0	Terphenyl-d14	81%		45-119%

(a) Compound outside limits in associated BS.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070311.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	5.70 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.6	2.8	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	106%		56-136%
98-08-8	aaa-Trifluorotoluene	100%		61-121%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49700.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [b]	KK49680.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	30.1 g	10.0 ml
Run #2	30.1 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.49	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.41	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.41	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.37	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.45	ug/kg	
5103-71-9	alpha-Chlordane	2.3	1.9	0.41	ug/kg	
5103-74-2	gamma-Chlordane	2.6	1.9	0.41	ug/kg	
60-57-1	Dieldrin [c]	0.58	1.9	0.41	ug/kg	J
72-54-8	4,4'-DDD	ND [d]	37	4.9	ug/kg	
72-55-9	4,4'-DDE	ND [d]	37	4.5	ug/kg	
50-29-3	4,4'-DDT	ND [d]	37	4.9	ug/kg	
72-20-8	Endrin	ND	3.7	0.45	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.7	0.41	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.7	0.49	ug/kg	
53494-70-5	Endrin ketone	ND	3.7	0.41	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.37	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.37	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.45	ug/kg	
1024-57-3	Heptachlor epoxide	0.62	1.9	0.37	ug/kg	J
72-43-5	Methoxychlor	ND [d]	37	7.5	ug/kg	
8001-35-2	Toxaphene	ND	94	37	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	85%	90%	46-122%
2051-24-3	Decachlorobiphenyl	93%	89%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03888.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	30.1 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.5	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.4	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.4	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.5	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.5	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.5	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	75%		44-126%
2051-24-3	Decachlorobiphenyl	85%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42915.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	29.7 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28) [a]	17.8	9.5	3.8	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	105%		49-108%

(a) Petroleum hydrocarbon pattern extends beyond C28.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum [a]	6990	17	2.1	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Antimony [a]	0.17 U	1.7	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Arsenic [a]	3.0	0.87	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Barium [a]	32.5	17	0.87	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Beryllium [a]	0.44	0.44	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Cadmium [a]	0.087 U	0.35	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Calcium [a]	1750	440	8.7	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Chromium [a]	15.1	0.87	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Cobalt [a]	4.3 J	4.4	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Copper [a]	12.5	2.2	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Iron [a]	13100	26	2.9	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Lead	10.6	0.87	0.044	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [5]
Magnesium [a]	1360	440	8.7	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Manganese [a]	170	1.3	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Mercury	0.067 J	0.089	0.0089	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel [a]	6.8	3.5	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Potassium [a]	1330	870	44	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Selenium [a]	0.35 U	1.7	0.35	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Silver [a]	0.087 U	0.87	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Sodium [a]	96 U	870	96	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Thallium [a]	0.23 U	0.87	0.23	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Vanadium [a]	20.5	4.4	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Zinc [a]	29.2	1.7	0.44	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Instrument QC Batch: MA10035
(4) Prep QC Batch: MP23393
(5) Prep QC Batch: MP23396

(a) Elevated reporting limit(s) due to matrix interference.

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.068 U	0.14	0.068	mg/kg	1	08/08/12 19:40	TC	SW846 9012B
Solids, Percent	88.7			%	1	08/08/12	MG	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077264.D	1	08/08/12	EP	n/a	n/a	VH2870
Run #2							

	Initial Weight
Run #1	5.15 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	55	22	ug/kg	
71-43-2	Benzene	ND	5.5	1.6	ug/kg	
75-27-4	Bromodichloromethane	ND	5.5	1.2	ug/kg	
75-25-2	Bromoform	ND	5.5	1.6	ug/kg	
108-90-7	Chlorobenzene	ND	5.5	1.1	ug/kg	
75-00-3	Chloroethane	ND	5.5	2.2	ug/kg	
67-66-3	Chloroform	ND	5.5	1.3	ug/kg	
75-15-0	Carbon disulfide	ND	5.5	2.2	ug/kg	
56-23-5	Carbon tetrachloride	ND	5.5	2.0	ug/kg	
75-34-3	1,1-Dichloroethane	ND	5.5	1.2	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	5.5	1.5	ug/kg	
107-06-2	1,2-Dichloroethane	ND	5.5	1.1	ug/kg	
78-87-5	1,2-Dichloropropane	ND	5.5	1.3	ug/kg	
124-48-1	Dibromochloromethane	ND	5.5	1.1	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	5.5	1.6	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	5.5	1.1	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	5.5	1.6	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	5.5	1.2	ug/kg	
100-41-4	Ethylbenzene	ND	5.5	1.1	ug/kg	
591-78-6	2-Hexanone	ND	27	5.9	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	27	6.0	ug/kg	
74-83-9	Methyl bromide	ND	5.5	2.2	ug/kg	
74-87-3	Methyl chloride	ND	5.5	2.2	ug/kg	
75-09-2	Methylene chloride	ND	11	5.0	ug/kg	
78-93-3	Methyl ethyl ketone	ND	27	6.7	ug/kg	
100-42-5	Styrene	ND	5.5	2.8	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	5.5	1.2	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	5.5	1.3	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	5.5	1.2	ug/kg	
127-18-4	Tetrachloroethylene	ND	5.5	1.1	ug/kg	
108-88-3	Toluene	ND	5.5	1.3	ug/kg	
79-01-6	Trichloroethylene	ND	5.5	1.3	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	5.5	1.6	ug/kg	
1330-20-7	Xylene (total)	ND	16	3.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	105%		80-121%
2037-26-5	Toluene-D8	103%		71-130%
460-00-4	4-Bromofluorobenzene	119%		59-148%
17060-07-0	1,2-Dichloroethane-D4	104%		77-123%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024767.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	29.8 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	950	330	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	950	380	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	380	76	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	27	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	950	150	ug/kg	
87-86-5	Pentachlorophenol	ND	950	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	27.7	190	19	ug/kg	J
56-55-3	Benzo(a)anthracene	83.1	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	78.8	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	88.6	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	49.8	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	83.0	190	19	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	38	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	38	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	38	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	92.5	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	38	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	38	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	38	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	22	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	380	38	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	380	76	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	38	ug/kg	
84-66-2	Diethyl phthalate	ND	380	76	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	38	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	380	76	ug/kg	
206-44-0	Fluoranthene	166	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	38	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	83	ug/kg	
67-72-1	Hexachloroethane	ND	190	38	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	52.5	190	19	ug/kg	J
78-59-1	Isophorone [a]	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	38	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	190	38	ug/kg	
100-01-6	4-Nitroaniline	ND	190	38	ug/kg	
91-20-3	Naphthalene	ND	190	30	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	96.2	190	19	ug/kg	J
129-00-0	Pyrene	138	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	57%		40-102%
4165-62-2	Phenol-d5	65%		41-100%
118-79-6	2,4,6-Tribromophenol	77%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	60%		40-105%
321-60-8	2-Fluorobiphenyl	66%		43-107%
1718-51-0	Terphenyl-d14	84%		45-119%

(a) Compound outside limits in associated BS.

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-TS-004~~		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070312.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	5.44 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.8	2.9	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	106%		56-136%
98-08-8	aaa-Trifluorotoluene	102%		61-121%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-TS-004~~
Lab Sample ID: F95615-2 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8081B SW846 3550C **Percent Solids:** 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49701.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [b]	KK49681.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	30.3 g	10.0 ml
Run #2	30.3 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.48	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.41	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.41	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.37	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.45	ug/kg	
5103-71-9	alpha-Chlordane [c]	6.0	1.9	0.41	ug/kg	
5103-74-2	gamma-Chlordane	8.0	1.9	0.41	ug/kg	
60-57-1	Dieldrin	1.5	1.9	0.41	ug/kg	J
72-54-8	4,4'-DDD	ND [d]	37	4.8	ug/kg	
72-55-9	4,4'-DDE	ND [d]	37	4.5	ug/kg	
50-29-3	4,4'-DDT	ND [d]	37	4.8	ug/kg	
72-20-8	Endrin	0.49	3.7	0.45	ug/kg	J
1031-07-8	Endosulfan sulfate	ND	3.7	0.41	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.7	0.48	ug/kg	
53494-70-5	Endrin ketone	ND	3.7	0.41	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.37	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.37	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.45	ug/kg	
1024-57-3	Heptachlor epoxide	0.54	1.9	0.37	ug/kg	J
72-43-5	Methoxychlor	ND [d]	37	7.4	ug/kg	
8001-35-2	Toxaphene	ND	93	37	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	93%	91%	46-122%
2051-24-3	Decachlorobiphenyl	95%	93%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-TS-004~~
Lab Sample ID: F95615-2 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8082A SW846 3550C **Percent Solids:** 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03889.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	30.3 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.4	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.3	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.3	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.4	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.4	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.4	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.4	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	82%		44-126%
2051-24-3	Decachlorobiphenyl	55%		39-157%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-TS-004~~
Lab Sample ID: F95615-2 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8015C SW846 3550C **Percent Solids:** 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42916.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	30.2 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28) [a]	28.5	9.3	5.7	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	102%		40-108%

(a) Petroleum hydrocarbon pattern extends beyond C28.

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-TS-004~~
Lab Sample ID: F95615-2 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Percent Solids: 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	5950	9.8	1.2	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.098 U	0.98	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Arsenic	2.7	0.49	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Barium	29.6	9.8	0.49	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium	0.34	0.25	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.049 U	0.20	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Calcium	1540	250	4.9	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Chromium	12.6	0.49	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cobalt	3.3	2.5	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Copper	9.1	1.2	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Iron	10400	15	1.6	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	9.8	0.98	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Magnesium	943	250	4.9	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	129	0.74	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Mercury	0.10	0.091	0.0001	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [3]
Nickel	4.9	2.0	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Potassium	948	490	25	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.20 U	0.98	0.20	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Silver	0.049 U	0.49	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Sodium	54 U	490	54	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.43 U	0.49	0.43	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Vanadium	17.2	2.5	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Zinc	23.6	0.98	0.25	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Prep QC Batch: MP23393
(4) Prep QC Batch: MP23396

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-TS-004~~
Lab Sample ID: F95615-2
Matrix: SO - Soil
Date Sampled: 08/06/12
Date Received: 08/07/12
Percent Solids: 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.066 U	0.13	0.066	mg/kg	1	08/08/12 19:41	TC	SW846 9012B
Solids, Percent	88.7			%	1	08/08/12	MG	SM19 2540G

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077251.D	1	08/07/12	EP	n/a	n/a	VH2869
Run #2							

	Initial Weight
Run #1	6.49 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	41	16	ug/kg	
71-43-2	Benzene	ND	4.1	1.2	ug/kg	
75-27-4	Bromodichloromethane	ND	4.1	0.89	ug/kg	
75-25-2	Bromoform	ND	4.1	1.2	ug/kg	
108-90-7	Chlorobenzene	ND	4.1	0.81	ug/kg	
75-00-3	Chloroethane	ND	4.1	1.6	ug/kg	
67-66-3	Chloroform	ND	4.1	0.97	ug/kg	
75-15-0	Carbon disulfide	ND	4.1	1.6	ug/kg	
56-23-5	Carbon tetrachloride	ND	4.1	1.5	ug/kg	
75-34-3	1,1-Dichloroethane	ND	4.1	0.89	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	4.1	1.1	ug/kg	
107-06-2	1,2-Dichloroethane	ND	4.1	0.81	ug/kg	
78-87-5	1,2-Dichloropropane	ND	4.1	0.97	ug/kg	
124-48-1	Dibromochloromethane	ND	4.1	0.81	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	4.1	1.2	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	4.1	0.81	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	4.1	1.2	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	4.1	0.89	ug/kg	
100-41-4	Ethylbenzene	ND	4.1	0.81	ug/kg	
591-78-6	2-Hexanone	ND	20	4.4	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	20	4.5	ug/kg	
74-83-9	Methyl bromide	ND	4.1	1.6	ug/kg	
74-87-3	Methyl chloride	ND	4.1	1.6	ug/kg	
75-09-2	Methylene chloride	ND	8.1	3.7	ug/kg	
78-93-3	Methyl ethyl ketone	ND	20	4.9	ug/kg	
100-42-5	Styrene	ND	4.1	2.1	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	4.1	0.89	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	4.1	0.97	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	4.1	0.89	ug/kg	
127-18-4	Tetrachloroethylene	ND	4.1	0.81	ug/kg	
108-88-3	Toluene	ND	4.1	0.97	ug/kg	
79-01-6	Trichloroethylene	ND	4.1	0.97	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	4.1	1.2	ug/kg	
1330-20-7	Xylene (total)	ND	12	2.6	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	114%		80-121%
2037-26-5	Toluene-D8	99%		71-130%
460-00-4	4-Bromofluorobenzene	108%		59-148%
17060-07-0	1,2-Dichloroethane-D4	111%		77-123%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-CF-002~~
Lab Sample ID: F95615-3 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8270D SW846 3550C **Percent Solids:** 95.0
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024768.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	30.5 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	860	300	ug/kg	
95-57-8	2-Chlorophenol	ND	170	17	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	170	17	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	170	17	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	170	22	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	860	350	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	350	69	ug/kg	
95-48-7	2-Methylphenol	ND	170	17	ug/kg	
	3&4-Methylphenol	ND	170	35	ug/kg	
88-75-5	2-Nitrophenol	ND	170	17	ug/kg	
100-02-7	4-Nitrophenol	ND	860	140	ug/kg	
87-86-5	Pentachlorophenol	ND	860	210	ug/kg	
108-95-2	Phenol	ND	170	17	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	170	17	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	170	17	ug/kg	
83-32-9	Acenaphthene	ND	170	17	ug/kg	
208-96-8	Acenaphthylene	ND	170	17	ug/kg	
120-12-7	Anthracene	ND	170	17	ug/kg	
56-55-3	Benzo(a)anthracene	ND	170	17	ug/kg	
50-32-8	Benzo(a)pyrene	ND	170	17	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	170	17	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	170	17	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	170	17	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	170	17	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	170	35	ug/kg	
100-51-6	Benzyl Alcohol	ND	170	35	ug/kg	
91-58-7	2-Chloronaphthalene	ND	170	35	ug/kg	
106-47-8	4-Chloroaniline	ND	170	17	ug/kg	
86-74-8	Carbazole	ND	170	17	ug/kg	
218-01-9	Chrysene	ND	170	17	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	170	17	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	170	17	ug/kg	

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	170	17	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	170	17	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	170	35	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	170	35	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	170	35	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	170	17	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	170	20	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	350	35	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	170	17	ug/kg	
132-64-9	Dibenzofuran	ND	170	17	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	350	69	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	170	35	ug/kg	
84-66-2	Diethyl phthalate	ND	350	69	ug/kg	
131-11-3	Dimethyl phthalate	ND	170	35	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	350	69	ug/kg	
206-44-0	Fluoranthene	ND	170	17	ug/kg	
86-73-7	Fluorene	ND	170	17	ug/kg	
118-74-1	Hexachlorobenzene	ND	170	17	ug/kg	
87-68-3	Hexachlorobutadiene	ND	170	35	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	170	76	ug/kg	
67-72-1	Hexachloroethane	ND	170	35	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	170	17	ug/kg	
78-59-1	Isophorone [a]	ND	170	17	ug/kg	
91-57-6	2-Methylnaphthalene	ND	170	17	ug/kg	
88-74-4	2-Nitroaniline	ND	170	35	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	170	35	ug/kg	
100-01-6	4-Nitroaniline	ND	170	35	ug/kg	
91-20-3	Naphthalene	ND	170	28	ug/kg	
98-95-3	Nitrobenzene	ND	170	17	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	170	17	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	170	17	ug/kg	
85-01-8	Phenanthrene	ND	170	17	ug/kg	
129-00-0	Pyrene	ND	170	17	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	170	17	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	57%		40-102%
4165-62-2	Phenol-d5	62%		41-100%
118-79-6	2,4,6-Tribromophenol	71%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	58%		40-105%
321-60-8	2-Fluorobiphenyl	59%		43-107%
1718-51-0	Terphenyl-d14	84%		45-119%

(a) Compound outside limits in associated BS.

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070313.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	6.13 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	4.6	2.3	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	88%		56-136%
98-08-8	aaa-Trifluorotoluene	97%		61-121%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-CF-002~~
Lab Sample ID: F95615-3 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8081B SW846 3550C **Percent Solids:** 95.0
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49704.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [a]	KK49684.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	29.6 g	10.0 ml
Run #2	29.6 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.8	0.46	ug/kg	
319-84-6	alpha-BHC	ND	1.8	0.39	ug/kg	
319-85-7	beta-BHC	ND	1.8	0.39	ug/kg	
319-86-8	delta-BHC	ND	1.8	0.36	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.8	0.43	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.8	0.39	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.8	0.39	ug/kg	
60-57-1	Dieldrin	ND	1.8	0.39	ug/kg	
72-54-8	4,4'-DDD	ND	3.6	0.46	ug/kg	
72-55-9	4,4'-DDE	ND	3.6	0.43	ug/kg	
50-29-3	4,4'-DDT	ND [b]	36	4.6	ug/kg	
72-20-8	Endrin	ND	3.6	0.43	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.6	0.39	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.6	0.46	ug/kg	
53494-70-5	Endrin ketone	ND	3.6	0.39	ug/kg	
959-98-8	Endosulfan-I	ND	1.8	0.36	ug/kg	
33213-65-9	Endosulfan-II	ND	1.8	0.36	ug/kg	
76-44-8	Heptachlor	ND	1.8	0.43	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.8	0.36	ug/kg	
72-43-5	Methoxychlor	ND [b]	36	7.1	ug/kg	
8001-35-2	Toxaphene	ND	89	36	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	93%	85%	46-122%
2051-24-3	Decachlorobiphenyl	86%	95%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03890.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	29.6 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	18	7.1	ug/kg	
11104-28-2	Aroclor 1221	ND	18	8.9	ug/kg	
11141-16-5	Aroclor 1232	ND	18	8.9	ug/kg	
53469-21-9	Aroclor 1242	ND	18	7.1	ug/kg	
12672-29-6	Aroclor 1248	ND	18	7.1	ug/kg	
11097-69-1	Aroclor 1254	ND	18	7.1	ug/kg	
11096-82-5	Aroclor 1260	ND	18	7.1	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	71%		44-126%
2051-24-3	Decachlorobiphenyl	51%		39-157%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42917.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	29.9 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	8.8	3.5	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	103%		40-108%

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

~~**Client Sample ID:** NSFIHSITE8-143620-CF-002~~
Lab Sample ID: F95615-3 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Percent Solids: 95.0
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	2990	9.5	1.1	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.095 U	0.95	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Arsenic	2.9	0.47	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Barium	11.7	9.5	0.47	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium	0.35	0.24	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.047 U	0.19	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Calcium	115 J	240	4.7	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Chromium	14.4	0.47	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cobalt	2.7	2.4	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Copper	3.3	1.2	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Iron	9640	14	1.6	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	1.7	0.95	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Magnesium	688	240	4.7	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	77.1	0.71	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Mercury	0.0081 U	0.081	0.0081	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [3]
Nickel	2.9	1.9	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Potassium	1080	470	24	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.19 U	0.95	0.19	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Silver	0.047 U	0.47	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Sodium	52 U	470	52	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.12 U	0.47	0.12	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Vanadium	13.5	2.4	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Zinc	11.9	0.95	0.24	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Prep QC Batch: MP23393
(4) Prep QC Batch: MP23396

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

~~**Client Sample ID:**~~	~~NSFIHSITE8-143620-CF-002~~		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.062 U	0.12	0.062	mg/kg	1	08/08/12 10:42	TC	SW846 9012B
Solids, Percent	95			%	1	08/08/12	MG	SM19 2540G

DISREGARD SAMPLES
NSFIHSITE8-143620-TS-004
NSFIHSITE8-143620-CF-002

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Southeast ACCUTEST LABORATORIES

Misc. Forms

Custody Documents and Other Forms

Includes the following where applicable:

- Certification Exceptions
- Certification Exceptions (MD)
- Chain of Custody

F95615

CHAIN-OF-CUSTODY RECORD

COC Number: 143620- 8/6/2012
Purchase Order Number: TBD

Shaw® The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Lab Destination	Lab Receiving Address
Global General Services	195 S. Rosemont Road, Suite 118, Virginia Beach, VA 23452

Project Name	Sample Location
Removal Actions Site 8 Naval Support Facility, Indian Head, Maryland Disposal Samples	*Fill Material Samples*

Project Number	Shaw Contact	Shaw Contact Number
143620	Natasha Kelley Sullivan	(410)529-7598

Client Rep	Project Manager
NAVY	Steve Carriere

Analysis Desired

Item No.	Sample Number	Date	Time	Matrix Water	Matrix Soil	Sample Description	Number of Containers	TCL Volatiles SW-846 5035A/8260B	TCL SVOC SW-846 8270D	TCL Pesticides SW-846 8081B	Total PCBs SW-846 8082A	TAL Metals - ICP SW846 6010C/7471A	Cyanide SW-846 9012	TPH DRO/GRO SW-846 8015M							
1	NSFIHSITE8-143620-TS-003	08/06/12	1351		X	Screened Topsoil	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water	X	X	X	X	X	X	X							
~~2~~	~~NSFIHSITE8-143620-TS-004~~	~~08/06/12~~	~~1401~~		~~X~~	~~High Organic Topsoil~~	~~2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~							
~~3~~	~~NSFIHSITE8-143620-CF-002~~	~~08/06/12~~	~~1622~~		~~X~~	~~Common Fill Material~~	~~2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~							
4																					
5																					
6																					
7																					
8																					
9																					
10																					

Turnaround Time Required :	Sampled By:	COMMENTS:	Laboratory Report No.:
☐ 7 Day	*Monica Smeal, Shaw*		

Transfer Number	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
	Sampler's Signature	*Date*	*Time*	*Laboratory Sample Custody Signature*	*Date*	*Time*
1						
2	M Smeal	8/6/12	1707	FX		
3	FX			J. Conner ALSE	8-7-12	09:30
4						

Remarks

Report Format: *Summary Report*
Deliverables: EDD Excel
*** Fax results to Natasha Sullivan (410) 529-7599

4.4

4.1

4

F95615: Chain of Custody
Page 1 of 2

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F95615 CLIENT: SHAW PROJECT: 143620

DATE/TIME RECEIVED: 8-7-20 09:30 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8767 0743 1114

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [x] TRIP BLANK NOT PROVIDED
- [x] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? 3

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID 1 CORR. FACTOR +0.4
- [ ] OBSERVED TEMPS: 4.0
- [ ] CORRECTED TEMPS: 4.4

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS:

TECHNICIAN SIGNATURE/DATE JC 8-7-12 REVIEWER SIGNATURE/DATE [signature] 08/07/12

NF 12/10

receipt confirmation 122910.xls

4.1

4

F95615: Chain of Custody

Page 2 of 2

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 11/14/2012	Transmittal No. 004

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document		No. of Copies	FOR CO REVIEW ONLY	
		Spec Para No.	Dwg. Sht. No.		ACTION CODE	DATE
004-01	Topsoil Agronomy Results:	N/A	EC-2	electronic		
	pH - 6.54; shall be between 6.0 and 7.5					
	soluble salts - 0.29 mmho/cm (185.6 ppm); shall be less than 500 ppm					
	organic matter - 3.3%; shall not be less than 1.5% by weight					
	lime is not recommended					
	fertilizer recommendations - 1-3-1					

Action Code Comments/Explanation:

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 11/14/12

Certified by QC Manager Patricia McGarvie, Date 11/14/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Cathy Gardner, Bill Lindsay, Joe Rail, and Nick Carros.

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

RUTGERS
New Jersey Agricultural Experiment Station

Soil Testing Laboratory
Rutgers, The State University
ASB II
57 US Highway 1 South
New Brunswick, NJ 08901-8554

Soil Test Report
Lab #: 2012-21789

Shaw Environmental and Infrastructure
Patti Gamble
500 East Main Street
Suite 1630
Norfolk, VA 23510

Date Received: 2012-10-10
Date Reported: 2012-10-26

patricia.gamble@shawgrp.com
(757)390-6043

Crop or Plant
Turfgrass, cool season

Sample ID: NSFIHSITE21-142879-TS-003

Results and Interpretations

Sandy Loam

pH: 6.54 Slightly acidic; optimum pH range of many plants except acid-loving species.



Lime Requirement Index: 7.82

The Lime Requirement Index (LRI) is a measure of the buffering capacity of the soil, its resistance to pH change, and is used to determine the appropriate amount of limestone, when necessary. LRI value near 8.0 indicates low buffering capacity of soil and a lower rate of limestone amendment compared to soil with high buffering capacity (LRI near 7.0).

Macronutrients (pounds per acre)

Phosphorus:	54	(Below Optimum)
Potassium:	290	(Above Optimum)
Magnesium:	451	(Above Optimum)
Calcium:	2773	(Above Optimum)



by Mehlich 3 extraction

Micronutrients (parts per million)

Zinc(Zn)	Copper(Cu)	Manganese(Mn)	Boron(B)	Iron(Fe)
2.76 (Adequate)	2.83 (Adequate)	47.06 (High)	0.59 (Low)	101.50 (High)

Special Tests Results

Soil Textural Class: Sandy Loam

Soluble Salts- Electrical conductivity= 0.29 mmho/cm
(Satisfactory)

Organic matter by dichromate oxidation- Organic Matter= 3.3% Organic Carbon= 1.9%

Very High for Sandy Loam

pH, Calcium, and Magnesium Recommendations

The soil pH is in the optimum range of 6.00 to 6.60 for the growth of most Turfgrass, cool season. Do not apply any limestone.

Fertilizer Recommendations

LATE SUMMER OR EARLY FALL is the best time to establish cool-season grasses. EARLY SPRING establishment can also be successful but is riskier and may require more input of effort and resources. N.J. law prohibits application of fertilizer containing nitrogen or phosphorus after November 15 (December 1 for professional certified applicators) and before March 1.

Target ratio for fertilizer product is: 1-3-1 ,which represents the fertilizer's relative amounts of nitrogen (N), phosphorus as P_2O_5, and potassium as K_2O.

The estimated yearly nitrogen (N) need of this new seeding/sodding is 1 pound per 1000 square feet.
The medium P in your soil sample indicates need for mixing of the fertilizer into the soil to build up root zone fertility before planting.

DO THIS: Uniformly apply fertilizer(s) with N:P:K ratio indicated above to achieve 0.9 pound Nitrogen per 1000 square feet, and mix into soil depth of 4 inches.

TWO to FOUR WEEKS AFTER EMERGENCE of seedlings or placing sod, additional fertilizer is recommended to promote rapid establishment. If seeding/sodding in spring, this application should be repeated in September and October, at least 5 weeks apart; or for sandy soils, split applications into half-rate and apply four times, 3 weeks apart.

Rutgers Cooperative Extension encourages use of fertilizers having a water-insoluble nitrogen (WIN) component as specified on the label. WIN serves as a slow, extended release source of nitrogen. A gentle rain or light watering after application will help rinse fertilizer into the root zone, but do not apply fertilizer just prior to expected heavy rainfall to avoid loss of fertilizer and pollution of stormwater.

DO THIS: Using a 2:1:1 fertilizer, apply 0.75 pound Nitrogen per 1000 square feet spread uniformly over the turf.

WHAT ABOUT NEXT YEAR? In the 2nd year of establishment, two periods of fertilization are suggested: 1) April, and 2) September. Avoid applying fertilizer during very hot, very dry weather. For sandy soils, it is also suggested that each application be split into two doses spaced 3 to 5 weeks apart to minimize potential for leaching loss.

The fertilizer prescription above is intended to bring soil nutrients to optimal or near-optimal conditions, and subsequent management recommendations are intended to maintain soil nutrients levels near optimum. A gentle rain or light watering after application will help rinse fertilizer into the root zone, but do not apply fertilizer prior to expected heavy

rainfall to avoid loss of fertilizer and pollution of stormwater.
The best nutrient ratio for maintenance fertilization of the turf beyond 2 years is best determined by another soil test.

DO THIS: return grass clippings to the Turfgrass when mowing to recycle nutrients. Use fertilizer with N:P:K ratio of: 1:0:0 (nitrogen only) or 4:0:1 or 2:0:1 or 1:0:1 (representing increasing amounts of potassium; doses of potassium may be necessary for sandy, low organic matter soils) to achieve 0.75 pound Nitrogen per 1000 square feet.

How do I find the proper fertilizer product?

For help finding appropriate fertilizers and rates, consult the Rutgers Soil Testing Laboratory website: rci.rutgers.edu/~soilslab/FertProducts/. The website lists commercially available products according to their nutrient analyses to assist you with product selection and calculation of amount required.

Select a fertilizer that has a nutrient grade (also known as guaranteed minimum analysis) the same as or a multiple of the values recommended, or select a close match to that ratio. When no single fertilizer product matches or approximates the recommended $N:P_2O_5:K_2O$ nutrient ratio, it will be necessary to use two or more fertilizers to reach the correct balance of nutrients. The proper amount of fertilizer to apply in a single application depends on the actual fertilizer grade of the fertilizer product selected, the total area (square feet) to be treated, and the total number of fertilizer applications to be made throughout the year.

Micronutrient Statements

Zinc does not appear to be a limiting factor. For information about zinc in soil for plant nutrition, see FS721.

Copper does not appear to be a limiting factor. As with most other micronutrients, copper availability is related to soil pH. Do not over-lime. For more information about soil copper, see FS720.

Manganese may be toxic to sensitive crops when grown on low pH soil. Adding lime to the soil raises the pH and decreases manganese toxicity. Liming is generally not recommended for acid-loving plants, which are more tolerant of high levels of manganese. In excessive amounts, soil manganese can cause plant damage. This occurs primarily in low pH soil. Lime soil as recommended to decrease availability of manganese to plants. Avoid fertilizers that contain manganese. See FS973 for more information.

Plant types differ in their susceptibility to boron deficiency; certain fruit, vegetable, and field crops are most susceptible. Symptoms include improper development or dieback of growing tips, poor flowering or fruit set, twisting and yellowing of young leaves from base to tip, and black heart of roots. Lime only as necessary, since pH above 7.0 limits boron availability. Building up organic matter content of soil will increase boron availability. Use of boron fertilizer must be done only with extreme care because of the toxicity that might occur if over-applied and the difficulty of applying the low rates necessary. See FS873 for more information and follow recommendations above.

Plant availability to iron is highly dependent on soil pH. Although soil iron appears plentiful, high soil pH could limit its availability. On the other hand, plant damage due to iron toxicity, though not common, could occur at low soil pH (acidic soil). Maintain soil pH in the optimum range as described in Recommendations. See FS971 for more information.

Comments:

Find Rutgers Cooperative Extension Fact Sheets at www.njaes.rutgers.edu/pubs

STANDARDS AND SPECIFICATIONS FOR SOIL AMENDMENTS, SEEDING, MULCHING AND TOPSOILING

A. SOIL AMENDMENTS (FERTILIZER AND LIME SPECIFICATIONS)

I. SOIL TESTS MUST BE PERFORMED TO DETERMINE THE EXACT RATIOS AND APPLICATION RATES FOR BOTH LIME AND FERTILIZER ON SITES HAVING DISTURBED AREAS OVER 5 ACRES. SOIL ANALYSIS MAY BE PERFORMED BY A RECOGNIZED PRIVATE OR COMMERCIAL LABORATORY. SOIL SAMPLES TAKEN FOR ENGINEERING PURPOSES MAY ALSO BE USED FOR CHEMICAL ANALYSES.

II. FERTILIZERS SHALL BE UNIFORM IN COMPOSITION, FREE FLOWING AND SUITABLE FOR ACCURATE APPLICATION BY APPROVED EQUIPMENT. MANURE MAY BE SUBSTITUTED FOR FERTILIZER WITH PRIOR APPROVAL FROM THE APPROPRIATE APPROVAL AUTHORITY. FERTILIZERS SHALL ALL BE DELIVERED TO THE SITE FULLY LABELED ACCORDING TO THE APPLICABLE STATE FERTILIZER LAWS AND SHALL BEAR THE NAME, TRADE NAME OR TRADEMARK AND WARRANTY OF THE PRODUCER.

III. LIME MATERIALS SHALL BE GROUND LIMESTONE (HYDRATED OR BURNT LIME MAY BE SUBSTITUTED) WHICH CONTAINS AT LEAST 50 PERCENT TOTAL OXIDES (CALCIUM OXIDE PLUS MAGNESIUM OXIDE). LIMESTONE SHALL BE GROUND TO SUCH FINENESS THAT AT LEAST 50 PERCENT WILL PASS THROUGH A #100 MESH SIEVE AND 98 TO 100 PERCENT WILL PASS THROUGH A #20 MESH SIEVE.

IV. INCORPORATE LIME AND FERTILIZER INTO THE TOP 3 TO 5 INCHES OF SOIL BY DISKING OR OTHER SUITABLE MEANS.

B. SEED SPECIFICATIONS

I. ALL SEED MUST MEET THE REQUIREMENTS OF THE MARYLAND STATE SEED LAW. ALL SEED SHALL BE SUBJECT TO RE-TESTING BY A RECOGNIZED SEED LABORATORY. ALL SEED USED SHALL HAVE BEEN TESTED WITHIN THE 6 MONTHS IMMEDIATELY PRECEDING THE DATE OF SOWING SUCH MATERIAL ON ANY PROJECT. NOTE: SEED TAGS SHALL BE MADE AVAILABLE TO THE INSPECTOR TO VERIFY TYPE AND RATE OF SEED USED.

II. INOCULANT: THE INOCULANT FOR TREATING LEGUME SEED IN THE SEED MIXTURES SHALL BE A PURE CULTURE OF NITROGEN FIXING BACTERIA PREPARED SPECIFICALLY FOR THE SPECIES. INOCULANTS SHALL NOT BE USED LATER THAN THE DATE INDICATED ON THE CONTAINER. ADD FRESH INOCULANT AS DIRECTED ON PACKAGE. USE FOUR TIMES THE RECOMMENDED RATE WHEN HYDROSEEDING. NOTE: IT IS VERY IMPORTANT TO KEEP INOCULANT AS COOL AS POSSIBLE UNTIL USED. TEMPERATURES ABOVE 75 TO 80 DEGREES FAHRENHEIT CAN WEAKEN BACTERIA AND MAKE THE INOCULANT LESS EFFECTIVE.

C. METHODS OF SEEDING

I. HYDROSEEDING: APPLY SEED UNIFORMLY WITH HYDROSEEDER (SLURRY INCLUDES SEED AND FERTILIZER), BROADCAST OR DROP SEEDER, OR A CULTIPACKER SEEDER.

a. IF FERTILIZER IS BEING APPLIED AT THE TIME OF SEEDING, THE APPLICATION RATES AMOUNTS WILL NOT EXCEED THE FOLLOWING: NITROGEN; MAXIMUM OF 100 POUNDS PER ACRE TOTAL OF SOLUBLE NITROGEN; P2O5 (PHOSPHOROUS): 200 POUNDS PER ACRE; K2O (POTASSIUM): 200 POUNDS PER ACRE.

b. LIME: USE ONLY GROUND AGRICULTURAL LIMESTONE, (UP TO 3 TONS PER ACRE MAY BE APPLIED BY HYDROSEEDING). NORMALLY, NOT MORE THAN 2 TONS ARE APPLIED BY HYDROSEEDING AT ANY ONE TIME. DO NOT USE BURNT OR HYDRATED LIME WHEN HYDROSEEDING.

c. MIX SEED AND FERTILIZER ON SITE AND SEED IMMEDIATELY AND WITHOUT INTERRUPTION.

II. DRY SEEDING: THIS INCLUDES USE OF CONVENTIONAL DROP OR BROADCAST SPREADERS.

a. SEED SPREAD DRY SHALL BE INCORPORATED INTO THE SUBSOIL AT THE RATES PRESCRIBED ON THE TEMPORARY OR PERMANENT SEEDING SUMMARIES OR TABLES. ROLL THE SEEDED AREA WITH A WEIGHTED ROLLER TO PROVIDE GOOD SEED TO SOIL CONTACT.

b. WHERE PRACTICAL, SEED SHOULD BE APPLIED IN TWO DIRECTIONS PERPENDICULAR TO EACH OTHER. APPLY HALF THE SEEDING RATE IN EACH DIRECTION.

III. DRILL OR CULTIPACKER SEEDING: MECHANIZED SEEDERS THAT APPLY AND COVER SEED WITH SOIL.

a. CULTIPACKING SEEDERS ARE REQUIRED TO BURY THE SEED IN SUCH A FASHION AS TO PROVIDE AT LEAST ¼INCH OF SOIL COVERING. SEEDBED MUST BE FIRM AFTER PLANTING.

b. WHERE PRACTICAL, SEED SHOULD BE APPLIED IN TWO DIRECTIONS PERPENDICULAR TO EACH OTHER. APPLY HALF THE SEEDING RATE IN EACH DIRECTION.

D. MULCH SPECIFICATIONS (IN ORDER OF PREFERENCE)

I. STRAW SHALL CONSIST OF THOROUGHLY THRESHED WHEAT, RYE, OR OAT STRAW- REASONABLY BRIGHT IN COLOR. STRAW SHALL BE FREE OF NOXIOUS WEED SEEDS AS SPECIFIED IN THE MARYLAND SEED LAW AND SHALL NOT BE MUSTY, MOLDY, CAKED, DECAYED, OR EXCESSIVELY DUSTY. NOTE: ONLY STERILE STRAW MULCH SHOULD BE USED IN AREAS WHERE ONE SPECIES OF GRASS IS DESIRED.

II. WOOD CELLULOSE FIBER MULCH (WCFM)

a. WCFM SHALL CONSIST OF SPECIALLY PREPARED WOOD CELLULOSE PROCESSED INTO A UNIFORM FIBROUS PHYSICAL STATE.

b. WCFM SHALL BE DYED GREEN OR CONTAIN A GREEN DYE IN THE PACKAGE THAT WILL PROVIDE AN APPROPRIATE COLOR TO FACILITATE VISUAL INSPECTION OF THE UNIFORMLY SPREAD SLURRY.

c. WCFM, INCLUDING DYE, SHALL CONTAIN NO GERMINATION OR GROWTH INHIBITING FACTORS.

d. WCFM MATERIALS SHALL BE MANUFACTURED AND PROCESSED IN SUCH A MANNER THAT THE WOOD CELLULOSE FIBER MULCH WILL REMAIN IN UNIFORM SUSPENSION IN WATER UNDER AGITATION AND WILL BLEND WITH SEED, FERTILIZER AND OTHER ADDITIVES TO FORM A HOMOGENEOUS SLURRY. THE MULCH MATERIAL SHALL FORM A BLOTTER-LIKE GROUND COVER, ON APPLICATION, HAVING MOISTURE ABSORPTION AND PERCOLATION PROPERTIES AND SHALL COVER AND HOLD GRASS SEED IN CONTACT WITH THE SOIL WITHOUT INHIBITING THE GROWTH OF THE GRASS SEEDLINGS.

e. WCFM MATERIAL SHALL CONTAIN NO ELEMENTS OR COMPOUNDS AT CONCENTRATION LEVELS THAT WILL BE PHYTO-TOXIC.

f. WCFM MUST CONFORM TO THE FOLLOWING PHYSICAL REQUIREMENTS: FIBER LENGTH OF APPROXIMATELY 10 MILLIMETERS, DIAMETER APPROXIMATELY 1 MILLIMETER, PH RANGE OF 4.0 TO 8.5, ASH CONTENT OF 1.6 PERCENT MAXIMUM AND WATER HOLDING CAPACITY OF 90 PERCENT MINIMUM.

E. MULCHING SEEDED AREAS: APPLY MULCH TO ALL SEEDED AREAS IMMEDIATELY AFTER SEEDING.

I. IF GRADING IS COMPLETED OUTSIDE OF THE SEEDING SEASON, APPLY MULCH ALONE AS PRESCRIBED IN THIS SECTION AND MAINTAIN UNTIL THE SEEDING SEASON RETURNS AND THEN PERFORM SEEDING IN ACCORDANCE WITH THESE SPECIFICATIONS.

II. WHEN STRAW MULCH IS USED. SPREAD IT OVER ALL SEEDED AREAS AT THE RATE OF 2 TONS PER ACRE TO A UNIFORM LOOSE DEPTH OF 1 TO 2 INCHES. APPLY MULCH TO ACHIEVE A UNIFORM DISTRIBUTION AND DEPTH SO THAT THE SOIL SURFACE IS NOT EXPOSED. WHEN USING A MULCH ANCHORING TOOL, INCREASE THE RATE TO 2.5 TONS PER ACRE.

III. WOOD CELLULOSE FIBER USED AS MULCH SHALL BE APPLIED AT A NET DRY WEIGHT OF 1,500 POUNDS PER ACRE. MIX THE WOOD CELLULOSE FIBER WITH WATER, TO ATTAIN A MIXTURE WITH A MAXIMUM OF 50 POUNDS OF WOOD CELLULOSE FIBER PER 100 GALLONS OF WATER.

F. SECURING STRAW MULCH (MULCH ANCHORING): PERFORM MULCH ANCHORING IMMEDIATELY FOLLOWING APPLICATION TO MINIMIZE LOSS BY WIND OR WATER. THIS MAY BE DONE BY ONE OF THE FOLLOWING METHODS (LISTED BY PREFERENCE), DEPENDING UPON SIZE OF AREA AND EROSION HAZARD:

I. A MULCH ANCHORING TOOL IS A TRACTOR DRAWN IMPLEMENT DESIGNED TO PUNCH AND ANCHOR MULCH INTO THE SOIL SURFACE A MINIMUM OF 2 INCHES. THIS PRACTICE IS MOST EFFECTIVE ON LARGE AREAS, BUT IS LIMITED TO FLATTER SLOPES WHERE EQUIPMENT CAN OPERATE SAFELY. IF USED ON SLOPING LAND, THIS PRACTICE SHOULD BE USED ON THE CONTOUR IF POSSIBLE.

II. WOOD CELLULOSE FIBER MAY BE USED FOR ANCHORING STRAW. APPLY THE FIBER BINDER AT A NET DRY WEIGHT OF 750 POUNDS PER ACRE. MIX THE WOOD CELLULOSE FIBER WITH WATER AT A MAXIMUM OF 50 POUNDS OF WOOD CELLULOSE FIBER PER 100 GALLONS OF WATER.

III. APPLICATION OF LIQUID BINDERS SHOULD BE HEAVIER AT THE EDGES WHERE WIND CATCHES MULCH, SUCH AS IN VALLEYS AND ON CRESTS OF BANKS. THE REMAINDER OF AREA SHOULD APPEAR UNIFORM AFTER BINDER APPLICATION. SYNTHETIC BINDERS - SUCH AS ACRYLIC DLR (AGRO-TACK), DCA-70, PETROSET, TERRA TAX II, TERRA TACK AR OR OTHER APPROVED EQUAL MAY BE USED AT RATES RECOMMENDED BY THE MANUFACTURER TO ANCHOR MULCH. USE OF ASPHALT BINDERS IS STRICTLY PROHIBITED.

IV. LIGHTWEIGHT PLASTIC NETTING MAY BE STAPLED OVER THE MULCH ACCORDING TO MANUFACTURER RECOMMENDATIONS. NETTING IS USUALLY AVAILABLE IN ROLLS 4 TO 15 FEET WIDE AND 300 TO 3,000 FEET LONG.

G. TOPSOILING: PLACEMENT OF TOPSOIL OVER PREPARED SUBSOIL PRIOR TO ESTABLISHMENT OF PERMANENT VEGETATION. THE PURPOSE IS TO PROVIDE A SUITABLE SOIL MEDIUM FOR VEGETATIVE GROWTH. SOILS OF CONCERN HAVE LOW MOISTURE CONTENT, LOW NUTRIENT LEVELS, LOW PH, MATERIALS TOXIC TO PLANTS, AND/OR UNACCEPTABLE SOIL GRADATION.

CONDITIONS WHERE PRACTICE APPLIES

1. THIS PRACTICE IS LIMITED TO AREAS HAVING 2:1 OR FLATTER SLOPES WHERE:

a. THE TEXTURE OF THE EXPOSED SUBSOIL/PARENT MATERIAL IS NOT ADEQUATE TO PRODUCE VEGETATIVE GROWTH.

b. THE SOIL MATERIAL IS SO SHALLOW THAT THE ROOTING ZONE IS NOT DEEP ENOUGH TO SUPPORT PLANTS OR FURNISH CONTINUING SUPPLIES OF MOISTURE AND PLANT NUTRIENTS.

c. THE ORIGINAL SOIL TO BE VEGETATED CONTAINS MATERIAL TOXIC TO PLANT GROWTH.

d. THE SOIL IS SO ACIDIC THAT TREATMENT WITH LIMESTONE IS NOT FEASIBLE.

2. FOR THE PURPOSE OF THESE STANDARDS AND SPECIFICATIONS, AREAS HAVING SLOPES STEEPER THAN 2:1 REQUIRE SPECIAL CONSIDERATION AND DESIGN FOR ADEQUATE STABILIZATION. AREAS HAVING SLOPES STEEPER THAN 2:1 SHALL HAVE THE APPROPRIATE STABILIZATION SHOWN ON THE PLANS.

CONSTRUCTION AND MATERIAL SPECIFICATIONS

1. DISPOSE OF CLEARED TOPSOIL WITHIN LOW SPOTS OF THE EXISTING LANDFILL. DO NOT SALVAGE OR RE-APPLY THE TOPSOIL.

2. TOPSOIL SPECIFICATIONS: SOIL TO BE USED AS TOPSOIL MUST MEET THE FOLLOWING:

a. TOPSOIL SHALL BE A LOAM, SANDY LOAM, CLAY LOAM, SILT LOAM, SANDY CLAY LOAM, LOAMY SAND. OTHER SOILS MAY BE USED IF RECOMMENDED BY AN AGRONOMIST OR SOIL SCIENTIST AND APPROVED BY THE APPROPRIATE APPROVAL AUTHORITY. REGARDLESS, TOPSOIL SHALL NOT BE A MIXTURE OF CONTRASTING TEXTURED SUBSOILS AND SHALL CONTAIN LESS THAN 5% BY VOLUME OF CINDERS, STONES, SLAG, COARSE FRAGMENTS, GRAVEL, STICKS, ROOTS, TRASH, OR OTHER MATERIALS LARGER THAN 1½" IN DIAMETER.

b. TOPSOIL MUST BE FREE OF PLANTS OR PLANT PARTS SUCH AS BERMUDA GRASS, QUACKGRASS, JOHNSONGRASS, NUTSEDGE, POISON IVY, THISTLE, OR OTHERS AS SPECIFIED.

c. WHERE THE SUBSOIL IS EITHER HIGHLY ACIDIC OR COMPOSED OF HEAVY CLAYS, GROUND LIMESTONE SHALL BE SPREAD AT THE RATE OF 4-8 TONS/ACRE (200-400 POUNDS PER 1,000 SQUARE FEET) PRIOR TO THE PLACEMENT OF TOPSOIL. LIME SHALL BE DISTRIBUTED UNIFORMLY OVER DESIGNATED AREAS AND WORKED INTO THE SOIL IN CONJUNCTION WITH TILLAGE OPERATIONS AS DESCRIBED IN THE FOLLOWING PROCEDURES.

3. FOR SITES HAVING DISTURBED AREAS UNDER 5 ACRES:

a. PLACE TOPSOIL (IF REQUIRED) AND APPLY SOIL AMENDMENTS AS SPECIFIED SECTION A STABILIZATION PRACTICES.

4. FOR SITES HAVING DISTURBED AREAS OVER 5 ACRES:

a. ON SOIL MEETING TOPSOIL SPECIFICATIONS, OBTAIN TEST RESULTS DICTATING FERTILIZER AND LIME AMENDMENTS REQUIRED TO BRING THE SOIL INTO COMPLIANCE WITH THE FOLLOWING:

I. PH FOR TOPSOIL SHALL BE BETWEEN 6.0 AND 7.5. IF THE TESTED SOIL DEMONSTRATES A PH OF LESS THAN 6.0, SUFFICIENT LIME SHALL BE PERSCRIBED TO RAISE THE PH TO 6.5 OR HIGHER.

II. ORGANIC CONTENT OF TOPSOIL SHALL BE NOT LESS THAN 1.5 PERCENT BY WEIGHT.

III. TOPSOIL HAVING SOLUBLE SALT CONTENT GREATER THAN 500 PARTS PER MILLION SHALL NOT BE USED.

IV. NO SOD OR SEED SHALL BE PLACED ON SOIL WHICH HAS BEEN TREATED WITH SOIL STERILANTS OR CHEMICALS USED FOR WEED CONTROL UNTIL SUFFICIENT TIME HAS ELAPSED (14 DAYS MIN.) TO PERMIT DISSIPATION OF PHYTO-TOXIC MATERIALS.

NOTE: TOPSOIL SUBSTITUTES OR AMENDMENTS, AS RECOMMENDED BY A QUALIFIED AGRONOMIST OR SOIL SCIENTIST AND APPROVED BY THE APPROPRIATE APPROVAL AUTHORITY, MAY BE USED IN LIEU OF NATURAL TOPSOIL.

B. PLACE TOPSOIL (IF REQUIRED) AND APPLY SOIL AMENDMENTS AS SPECIFIED IN SECTION A, STABILIZATION PRACTICES

5. TOPSOIL APPLICATION

a. WHEN TOPSOILING, MAINTAIN NEEDED EROSION AND SEDIMENT CONTROL PRACTICES SUCH AS DIVERSIONS, GRADE STABILIZATION STRUCTURES, EARTH DIKES, SLOPE SILT FENCE AND SEDIMENT TRAPS AND BASINS.

I. GRADES ON THE AREAS TO BE TOPSOILED, WHICH HAVE BEEN PREVIOUSLY ESTABLISHED, SHALL BE MAINTAINED, ALBEIT 4-8 INCHES HIGHER IN ELEVATION.

II. TOPSOIL SHALL BE UNIFORMLY DISTRIBUTED IN A 4-8 INCH LAYER AND LIGHTLY COMPACTED TO A MINIMUM THICKNESS OF 4 INCHES. SPREADING SHALL BE PERFORMED IN SUCH A MANNER THAT SODDING OR SEEDING CAN PROCEED WITH A MINIMUM OF ADDITIONAL SOIL PREPARATION AND TILLAGE. ANY IRREGULARITIES IN THE SURFACE RESULTING FROM TOPSOILING OR OTHER OPERATIONS SHALL BE CORRECTED IN ORDER TO PREVENT THE FORMATION OF DEPRESSIONS OR WATER POCKETS.

III. TOPSOIL SHALL NOT BE PLACED WHILE THE TOPSOIL OR SUBSOIL IS IN A FROZEN OR MUDDY CONDITION, WHEN THE SUBSOIL IS EXCESSIVELY WET OR IN A CONDITION THAT MAY OTHERWISE BE DETRIMENTAL TO PROPER GRADING AND SEEDBED PREPARATION.

6. ALTERNATIVE FOR PERMANENT SEEDING: INSTEAD OF APPLYING THE FULL AMOUNTS OF LIME AND COMMERCIAL FERTILIZER, COMPOSTED SLUDGE AND AMENDMENTS MAY BE APPLIED AS SPECIFIED BELOW:

a. COMPOSTED SLUDGE MATERIAL FOR USE AS A SOIL CONDITIONER FOR SITES HAVING DISTURBED AREAS OVER 5 ACRES SHALL BE TESTED TO PRESCRIBE AMENDMENTS AND FOR SITES HAVING DISTURBED AREAS UNDER 5 ACRES SHALL CONFORM TO THE FOLLOWING REQUIREMENTS:

I. COMPOSTED SLUDGE SHALL BE SUPPLIED BY, OR ORIGINATE FROM, A PERSON OR PERSONS THAT ARE PERMITTED (AT THE TIME OF ACQUISITION OF THE COMPOST) BY THE MARYLAND DEPARTMENT OF THE ENVIRONMENT UNDER COMAR 26.04.06.

II. COMPOSTED SLUDGE SHALL CONTAIN AT LEAST 1 PERCENT NITROGEN, 1.5 PERCENT PHOSPHORUS, AND 0.2 PERCENT POTASSIUM AND HAVE A PH OF 7.0 TO 8.0. IF COMPOST DOES NOT MEET THESE REQUIREMENTS, THE APPROPRIATE CONSTITUENTS MUST BE ADDED TO MEET THE REQUIREMENTS PRIOR TO USE.

III. COMPOSTED SLUDGE SHALL BE APPLIED AT A RATE OF 1 TON/1,000 SQUARE FEET.

IV. COMPOSTED SLUDGE SHALL BE AMENDED WITH A POTASSIUM FERTILIZER APPLIED AT THE RATE OF 4 LB/1,000 SQUARE FEET, AND 1/3 THE NORMAL LIME APPLICATION RATE.

TEMPORARY SEEDING SUMMARY

SEED MIXTURE (HARDINESS ZONE: 7a)					FERTILIZER RATE (10-10-10)	LIME RATE
NO.	SPECIES	APPLICATION RATE (lb/1000 SF)	SEEDING DATES	SEEDING DEPTHS (IN)		
1	PERENNIAL RYE	3.22	FEB. 1 - APR. 30 OR AUG. 15 - NOV. 30	1-2	600 LB/AC (15 LB/1000 SF)	2 TONS/AC (100 LB/1000 SF)

PERMANENT SEED FOR SOIL CAP

Seed Mixture				Fertilizer Rate (10-20-20)	Lime Rate
Species	Application Rate (lb/ac)	Seeding Dates	Seeding Depths		
Switchgrass	7	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs	900 lb/ac (20 lb/ 1000 sf)	4000 lb/ac (100 lb/ 1000 sf)
Partridge Pea	20	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		
Little Bluestem	7	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		
Annual Rye Grass	10	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		
Canada Wild Rye	6	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		
Indian Grass	7	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		
Big Bluestem	7	3/1 - 5/15 and 8/15 - 11/15	1/4-1/2 inchs		

NOTES:

1. IN LIEU OF PROVIDING MARYLAND STANDARD FERTILIZER AND LIME, OBTAIN SOIL TESTING TO DETERMINE THE EXACT RATIOS AND APPLICATION RATES. TEST RESULTS SHALL BE PROVIDED TO THE MDE INSPECTOR. 2
2. THE FERTILIZATION RATE (10-20-20) REFERS TO THE PERCENT OF N, P^2O^5, AND K^2O PROVIDED IN THE FERTILIZER.

SYMBOL	DESCRIPTION	DATE	APPROVED
2	REVISION PER MDE COMMENT	8/5/11	

CH2MHILL

DESIGNED BY: T MALONE
DRAWN BY: C CHILDRESS
CHECKED BY: KR CHANG
FUNCTIONAL APPROVAL DATE
APPROVED R.UNDERWOOD DATE
REVIEWED BY DATE
09A 04 E.I.C. 401 402
EFD FOR COMMANDER, NAVFAC
SEAL AREA

NAVY FACILITIES ENGINEERING COMMAND
ATLANTIC
NORFOLK, VIRGINIA
BUREAU OF THE NAVY
NAVAL STATION NORFOLK
SITE 21 REMEDIAL DESIGN
NAVAL SUPPORT FACILITY, INDIAN HEAD
EROSION CONTROL
STANDARD SPECIFICATIONS

CODE I.D. NO.
DRAWING SIZE: D
CONST.CONT.NO.:
SPEC.
NAVFAC DRAWING NO.:
SHEET 4 OF 16
EC-2

MDE File No. 12-WM-0001

1/18/2012 005-C-302_358174.dgn 358174

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 11/15/2012	Transmittal No. 005

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document		No. of Copies	FOR CO REVIEW ONLY	
		Spec Para No.	Dwg. Sht. No.		ACTION CODE	DATE
005-01	Cover Soil Analytical Results: NSFIHSITE8-143620-CF-002*	3.7.1	N/A	electronic		

Action Code Comments/Explanation:
*Please note that the cover soil sample identification lists Site 8 because it was originally sampled for use at Site 8. Shaw is submitting this cover soil sample to be used at Site 21. This material is from Farm Services and is being submitted as a backup material source. The geotechnical results for this cover soil are pending and will be submitted separately once completed.

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 11/15/12

Certified by QC Manager Patricia McGauble, Date 11/15/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Joe Rail, Cathy Gardner, Bill Lindsay, and Nick Carros.

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

Southeast ACCUTEST LABORATORIES

08/14/12

Technical Report for

Global General Services, Inc

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

143620

Accutest Job Number: F95615

Sampling Date: 08/06/12

Report to:

Shaw E & I, Inc.

natasha.sullivan@shawgrp.com

ATTN: Natasha Sullivan

Total number of pages in report: **43**

ACCREDITED IN ACCORDANCE WITH nelac

Test results contained within this data package meet the requirements of the National Environmental Laboratory Accreditation Conference and/or state specific certification programs as applicable.

Harry Behzadi, Ph.D.
Laboratory Director

Client Service contact: Heather Wandrey 407-425-6700

Certifications: FL (E83510), LA (03051), KS (E-10327), IA (366), IL (200063), NC (573), NJ (FL002), SC (96038001) DoD ELAP (L-A-B L2229), CA (04226CA), TX (T104704404), AK, AR, GA, KY, MA, NV, OK, UT, VA, WA, WI

This report shall not be reproduced, except in its entirety, without the written approval of Accutest Laboratories.

Test results relate only to samples analyzed.

Accutest Laboratories is the sole authority for authorizing edits or modifications to this document. Unauthorized modification of this report is strictly prohibited.

Sections: 1 2 3 4

Table of Contents

-1-

Section 1: Sample Summary **3**
Section 2: Summary of Hits **4**
Section 3: Sample Results **7**
~~**3.1:** F95615-1: NSFIHSITE8-143620-TS-003 ..... 8~~
~~**3.2:** F95615-2: NSFIHSITE8-143620-TS-004 ..... 19~~
3.3: F95615-3: NSFIHSITE8-143620-CF-002 30
Section 4: Misc. Forms **41**
4.1: Chain of Custody 42

Sample Summary

Global General Services, Inc

Job No: F95615

Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Project No: 143620

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
~~F95615-1~~	~~08/06/12~~	~~13:51~~	~~MS~~	~~08/07/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-003~~
~~F95615-2~~	~~08/06/12~~	~~14:01~~	~~MS~~	~~08/07/12~~	~~SO~~	~~Soil~~	~~NSFIHSITE8-143620-TS-004~~
F95615-3	08/06/12	16:22	MS	08/07/12	SO	Soil	NSFIHSITE8-143620-CF-002

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
F95615-1	**NSFIHSITE8-143620-TS-003**					
Benzo(a)anthracene		76.7 J	190	19	ug/kg	SW846 8270D
Benzo(a)pyrene		79.5 J	190	19	ug/kg	SW846 8270D
Benzo(b)fluoranthene		74.4 J	190	19	ug/kg	SW846 8270D
Benzo(g,h,i)perylene		51.7 J	190	19	ug/kg	SW846 8270D
Benzo(k)fluoranthene		64.5 J	190	19	ug/kg	SW846 8270D
Chrysene		83.0 J	190	19	ug/kg	SW846 8270D
Fluoranthene		141 J	190	19	ug/kg	SW846 8270D
Indeno(1,2,3-cd)pyrene		68.2 J	190	19	ug/kg	SW846 8270D
Phenanthrene		53.9 J	190	19	ug/kg	SW846 8270D
Pyrene		120 J	190	19	ug/kg	SW846 8270D
TPH (C10-C28) [a]		17.8	9.5	3.8	mg/kg	SW846 8015C
alpha-Chlordane [b]		2.3	1.9	0.41	ug/kg	SW846 8081B
gamma-Chlordane [b]		2.6	1.9	0.41	ug/kg	SW846 8081B
Dieldrin [c]		0.58 J	1.9	0.41	ug/kg	SW846 8081B
Heptachlor epoxide [b]		0.62 J	1.9	0.37	ug/kg	SW846 8081B
Aluminum [d]		6990	17	2.1	mg/kg	SW846 6010C
Arsenic [d]		3.0	0.87	0.17	mg/kg	SW846 6010C
Barium [d]		32.5	17	0.87	mg/kg	SW846 6010C
Beryllium [d]		0.44	0.44	0.087	mg/kg	SW846 6010C
Calcium [d]		1750	440	8.7	mg/kg	SW846 6010C
Chromium [d]		15.1	0.87	0.087	mg/kg	SW846 6010C
Cobalt [d]		4.3 J	4.4	0.087	mg/kg	SW846 6010C
Copper [d]		12.5	2.2	0.17	mg/kg	SW846 6010C
Iron [d]		13100	26	2.9	mg/kg	SW846 6010C
Lead		10.6	0.87	0.044	mg/kg	SW846 6010C
Magnesium [d]		1360	440	8.7	mg/kg	SW846 6010C
Manganese [d]		170	1.3	0.087	mg/kg	SW846 6010C
Mercury		0.067 J	0.089	0.0089	mg/kg	SW846 7471B
Nickel [d]		6.8	3.5	0.087	mg/kg	SW846 6010C
Potassium [d]		1330	870	44	mg/kg	SW846 6010C
Vanadium [d]		20.5	4.4	0.087	mg/kg	SW846 6010C
Zinc [d]		29.2	1.7	0.44	mg/kg	SW846 6010C
F95615-2	**NSFIHSITE8-143620-TS-004**					
Anthracene		27.7 J	190	19	ug/kg	SW846 8270D
Benzo(a)anthracene		83.1 J	190	19	ug/kg	SW846 8270D
Benzo(a)pyrene		78.8 J	190	19	ug/kg	SW846 8270D
Benzo(b)fluoranthene		88.6 J	190	19	ug/kg	SW846 8270D
Benzo(g,h,i)perylene		49.8 J	190	19	ug/kg	SW846 8270D
Benzo(k)fluoranthene		83.0 J	190	19	ug/kg	SW846 8270D
Chrysene		92.5 J	190	19	ug/kg	SW846 8270D
Fluoranthene		166 J	190	19	ug/kg	SW846 8270D

2

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID / Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
Indeno(1,2,3-cd)pyrene		59.5 J	190	19	ug/kg	SW846 8270D
Phenanthrene		96.2 J	190	19	ug/kg	SW846 8270D
Pyrene		138 J	190	19	ug/kg	SW846 8270D
TPH (C10-C28) [a]		28.5	9.3	3.7	mg/kg	SW846 8015C
alpha-Chlordane [c]		6.0	1.9	0.41	ug/kg	SW846 8081B
gamma-Chlordane [b]		8.0	1.9	0.41	ug/kg	SW846 8081B
Dieldrin [b]		1.5 J	1.9	0.41	ug/kg	SW846 8081B
Endrin [c]		0.49 J	3.7	0.45	ug/kg	SW846 8081B
Heptachlor epoxide [c]		0.54 J	1.9	0.37	ug/kg	SW846 8081B
Aluminum		5950	9.8	1.2	mg/kg	SW846 6010C
Arsenic		2.7	0.49	0.098	mg/kg	SW846 6010C
Barium		29.6	9.8	0.49	mg/kg	SW846 6010C
Beryllium		0.34	0.25	0.049	mg/kg	SW846 6010C
Calcium		1540	250	4.9	mg/kg	SW846 6010C
Chromium		12.6	0.49	0.049	mg/kg	SW846 6010C
Cobalt		3.3	2.5	0.049	mg/kg	SW846 6010C
Copper		9.1	1.2	0.098	mg/kg	SW846 6010C
Iron		10400	15	1.6	mg/kg	SW846 6010C
Lead		9.8	0.98	0.049	mg/kg	SW846 6010C
Magnesium		943	250	4.9	mg/kg	SW846 6010C
Manganese		129	0.74	0.049	mg/kg	SW846 6010C
Mercury		0.10	0.091	0.0091	mg/kg	SW846 7471B
Nickel		4.9	2.0	0.049	mg/kg	SW846 6010C
Potassium		948	490	25	mg/kg	SW846 6010C
Vanadium		17.2	2.5	0.049	mg/kg	SW846 6010C
Zinc		23.0	0.98	0.25	mg/kg	SW846 6010C
F95615-3	**NSFIHSITE8-143620-CF-002**					
Aluminum		2990	9.5	1.1	mg/kg	SW846 6010C
Arsenic		2.9	0.47	0.095	mg/kg	SW846 6010C
Barium		11.7	9.5	0.47	mg/kg	SW846 6010C
Beryllium		0.35	0.24	0.047	mg/kg	SW846 6010C
Calcium		115 J	240	4.7	mg/kg	SW846 6010C
Chromium		14.4	0.47	0.047	mg/kg	SW846 6010C
Cobalt		2.7	2.4	0.047	mg/kg	SW846 6010C
Copper		3.3	1.2	0.095	mg/kg	SW846 6010C
Iron		9640	14	1.6	mg/kg	SW846 6010C
Lead		1.7	0.95	0.047	mg/kg	SW846 6010C
Magnesium		688	240	4.7	mg/kg	SW846 6010C
Manganese		77.1	0.71	0.047	mg/kg	SW846 6010C
Nickel		2.9	1.9	0.047	mg/kg	SW846 6010C
Potassium		1080	470	24	mg/kg	SW846 6010C
Vanadium		13.5	2.4	0.047	mg/kg	SW846 6010C
Zinc		11.9	0.95	0.24	mg/kg	SW846 6010C

Summary of Hits

Job Number: F95615
Account: Global General Services, Inc
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD
Collected: 08/06/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method

(a) Petroleum hydrocarbon pattern extends beyond C28.
(b) All hits confirmed by dual column analysis.
(c) All hits confirmed by dual column analysis. Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Elevated reporting limit(s) due to matrix interference.

Southeast ACCUTEST LABORATORIES

Sample Results

Report of Analysis

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077263.D	1	08/08/12	EP	n/a	n/a	VH2870
Run #2							

	Initial Weight
Run #1	5.91 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	48	19	ug/kg	
71-43-2	Benzene	ND	4.8	1.4	ug/kg	
75-27-4	Bromodichloromethane	ND	4.8	1.0	ug/kg	
75-25-2	Bromoform	ND	4.8	1.4	ug/kg	
108-90-7	Chlorobenzene	ND	4.8	0.95	ug/kg	
75-00-3	Chloroethane	ND	4.8	1.9	ug/kg	
67-66-3	Chloroform	ND	4.8	1.1	ug/kg	
75-15-0	Carbon disulfide	ND	4.8	1.9	ug/kg	
56-23-5	Carbon tetrachloride	ND	4.8	1.7	ug/kg	
75-34-3	1,1-Dichloroethane	ND	4.8	1.0	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	4.8	1.3	ug/kg	
107-06-2	1,2-Dichloroethane	ND	4.8	0.95	ug/kg	
78-87-5	1,2-Dichloropropane	ND	4.8	1.1	ug/kg	
124-48-1	Dibromochloromethane	ND	4.8	0.95	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	4.8	1.4	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	4.8	0.95	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	4.8	1.4	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	4.8	1.0	ug/kg	
100-41-4	Ethylbenzene	ND	4.8	0.95	ug/kg	
591-78-6	2-Hexanone	ND	24	5.2	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	24	5.2	ug/kg	
74-83-9	Methyl bromide	ND	4.8	1.9	ug/kg	
74-87-3	Methyl chloride	ND	4.8	1.9	ug/kg	
75-09-2	Methylene chloride	ND	9.5	4.4	ug/kg	
78-93-3	Methyl ethyl ketone	ND	24	5.8	ug/kg	
100-42-5	Styrene	ND	4.8	2.5	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	4.8	1.0	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	4.8	1.1	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	4.8	1.0	ug/kg	
127-18-4	Tetrachloroethylene	ND	4.8	0.95	ug/kg	
108-88-3	Toluene	ND	4.8	1.1	ug/kg	
79-01-6	Trichloroethylene	ND	4.8	1.1	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	4.8	1.4	ug/kg	
1330-20-7	Xylene (total)	ND	14	3.1	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	104%		80-121%
2037-26-5	Toluene-D8	112%		71-130%
460-00-4	4-Bromofluorobenzene	125%		59-148%
17060-07-0	1,2-Dichloroethane-D4	102%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024766.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	29.7 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	950	330	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	950	380	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	380	76	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	27	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	950	150	ug/kg	
87-86-5	Pentachlorophenol	ND	950	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	ND	190	19	ug/kg	
56-55-3	Benzo(a)anthracene	76.7	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	79.5	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	74.4	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	51.7	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	64.5	190	19	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	38	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	38	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	38	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	83.0	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	38	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	38	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	38	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	22	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	380	38	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	380	76	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	38	ug/kg	
84-66-2	Diethyl phthalate	ND	380	76	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	38	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	380	76	ug/kg	
206-44-0	Fluoranthene	141	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	38	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	84	ug/kg	
67-72-1	Hexachloroethane	ND	190	38	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	68.2	190	19	ug/kg	J
78-59-1	Isophorone [a]	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	38	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	190	38	ug/kg	
100-01-6	4-Nitroaniline	ND	190	38	ug/kg	
91-20-3	Naphthalene	ND	190	30	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	53.9	190	19	ug/kg	J
129-00-0	Pyrene	120	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	56%		40-102%
4165-62-2	Phenol-d5	63%		41-100%
118-79-6	2,4,6-Tribromophenol	75%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	60%		40-105%
321-60-8	2-Fluorobiphenyl	64%		43-107%
1718-51-0	Terphenyl-d14	81%		45-119%

(a) Compound outside limits in associated BS.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070311.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	5.70 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.6	2.8	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	106%		56-136%
98-08-8	aaa-Trifluorotoluene	100%		61-121%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49700.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [b]	KK49680.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	30.1 g	10.0 ml
Run #2	30.1 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.49	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.41	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.41	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.37	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.45	ug/kg	
5103-71-9	alpha-Chlordane	2.3	1.9	0.41	ug/kg	
5103-74-2	gamma-Chlordane	2.6	1.9	0.41	ug/kg	
60-57-1	Dieldrin [c]	0.58	1.9	0.41	ug/kg	J
72-54-8	4,4'-DDD	ND [d]	37	4.9	ug/kg	
72-55-9	4,4'-DDE	ND [d]	37	4.5	ug/kg	
50-29-3	4,4'-DDT	ND [d]	37	4.9	ug/kg	
72-20-8	Endrin	ND	3.7	0.45	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.7	0.41	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.7	0.49	ug/kg	
53494-70-5	Endrin ketone	ND	3.7	0.41	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.37	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.37	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.45	ug/kg	
1024-57-3	Heptachlor epoxide	0.62	1.9	0.37	ug/kg	J
72-43-5	Methoxychlor	ND [d]	37	7.5	ug/kg	
8001-35-2	Toxaphene	ND	94	37	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	85%	90%	46-122%
2051-24-3	Decachlorobiphenyl	93%	89%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range
J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03888.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	30.1 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.5	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.4	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.4	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.5	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.5	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.5	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	75%		44-126%
2051-24-3	Decachlorobiphenyl	85%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42915.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	29.7 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28) [a]	17.8	9.5	3.8	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	105%		49-108%

(a) Petroleum hydrocarbon pattern extends beyond C28.

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-003
Lab Sample ID: F95615-1
Matrix: SO - Soil
Date Sampled: 08/06/12
Date Received: 08/07/12
Percent Solids: 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum [a]	6990	17	2.1	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Antimony [a]	0.17 U	1.7	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Arsenic [a]	3.0	0.87	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Barium [a]	32.5	17	0.87	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Beryllium [a]	0.44	0.44	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Cadmium [a]	0.087 U	0.35	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Calcium [a]	1750	440	8.7	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Chromium [a]	15.1	0.87	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Cobalt [a]	4.3 J	4.4	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Copper [a]	12.5	2.2	0.17	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Iron [a]	13100	26	2.9	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Lead	10.6	0.87	0.044	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [5]
Magnesium [a]	1360	440	8.7	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Manganese [a]	170	1.3	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Mercury	0.067 J	0.089	0.0089	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel [a]	6.8	3.5	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Potassium [a]	1330	870	44	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Selenium [a]	0.35 U	1.7	0.35	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Silver [a]	0.087 U	0.87	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Sodium [a]	96 U	870	96	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Thallium [a]	0.23 U	0.87	0.23	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Vanadium [a]	20.5	4.4	0.087	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]
Zinc [a]	29.2	1.7	0.44	mg/kg	2	08/08/12	08/10/12	LM	SW846 6010C [3]	SW846 3050B [5]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Instrument QC Batch: MA10035
(4) Prep QC Batch: MP23393
(5) Prep QC Batch: MP23396

(a) Elevated reporting limit(s) due to matrix interference.

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-003		
Lab Sample ID:	F95615-1	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.068 U	0.14	0.068	mg/kg	1	08/08/12 19:40	TC	SW846 9012B
Solids, Percent	88.7			%	1	08/08/12	MG	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077264.D	1	08/08/12	EP	n/a	n/a	VH2870
Run #2							

	Initial Weight
Run #1	5.15 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	55	22	ug/kg	
71-43-2	Benzene	ND	5.5	1.6	ug/kg	
75-27-4	Bromodichloromethane	ND	5.5	1.2	ug/kg	
75-25-2	Bromoform	ND	5.5	1.6	ug/kg	
108-90-7	Chlorobenzene	ND	5.5	1.1	ug/kg	
75-00-3	Chloroethane	ND	5.5	2.2	ug/kg	
67-66-3	Chloroform	ND	5.5	1.3	ug/kg	
75-15-0	Carbon disulfide	ND	5.5	2.2	ug/kg	
56-23-5	Carbon tetrachloride	ND	5.5	2.0	ug/kg	
75-34-3	1,1-Dichloroethane	ND	5.5	1.2	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	5.5	1.5	ug/kg	
107-06-2	1,2-Dichloroethane	ND	5.5	1.1	ug/kg	
78-87-5	1,2-Dichloropropane	ND	5.5	1.3	ug/kg	
124-48-1	Dibromochloromethane	ND	5.5	1.1	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	5.5	1.6	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	5.5	1.1	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	5.5	1.6	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	5.5	1.2	ug/kg	
100-41-4	Ethylbenzene	ND	5.5	1.1	ug/kg	
591-78-6	2-Hexanone	ND	27	5.9	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	27	6.0	ug/kg	
74-83-9	Methyl bromide	ND	5.5	2.2	ug/kg	
74-87-3	Methyl chloride	ND	5.5	2.2	ug/kg	
75-09-2	Methylene chloride	ND	11	5.0	ug/kg	
78-93-3	Methyl ethyl ketone	ND	27	6.7	ug/kg	
100-42-5	Styrene	ND	5.5	2.8	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	5.5	1.2	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	5.5	1.3	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	5.5	1.2	ug/kg	
127-18-4	Tetrachloroethylene	ND	5.5	1.1	ug/kg	
108-88-3	Toluene	ND	5.5	1.3	ug/kg	
79-01-6	Trichloroethylene	ND	5.5	1.3	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	5.5	1.6	ug/kg	
1330-20-7	Xylene (total)	ND	16	3.5	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	105%		80-121%
2037-26-5	Toluene-D8	103%		71-130%
460-00-4	4-Bromofluorobenzene	119%		59-148%
17060-07-0	1,2-Dichloroethane-D4	104%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024767.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	29.8 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	950	330	ug/kg	
95-57-8	2-Chlorophenol	ND	190	19	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	190	19	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	190	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	190	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	950	380	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	380	76	ug/kg	
95-48-7	2-Methylphenol	ND	190	19	ug/kg	
	3&4-Methylphenol	ND	190	27	ug/kg	
88-75-5	2-Nitrophenol	ND	190	19	ug/kg	
100-02-7	4-Nitrophenol	ND	950	150	ug/kg	
87-86-5	Pentachlorophenol	ND	950	230	ug/kg	
108-95-2	Phenol	ND	190	19	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	190	19	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	190	19	ug/kg	
83-32-9	Acenaphthene	ND	190	19	ug/kg	
208-96-8	Acenaphthylene	ND	190	19	ug/kg	
120-12-7	Anthracene	27.7	190	19	ug/kg	J
56-55-3	Benzo(a)anthracene	83.1	190	19	ug/kg	J
50-32-8	Benzo(a)pyrene	78.8	190	19	ug/kg	J
205-99-2	Benzo(b)fluoranthene	88.6	190	19	ug/kg	J
191-24-2	Benzo(g,h,i)perylene	49.8	190	19	ug/kg	J
207-08-9	Benzo(k)fluoranthene	83.0	190	19	ug/kg	J
101-55-3	4-Bromophenyl phenyl ether	ND	190	19	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	190	38	ug/kg	
100-51-6	Benzyl Alcohol	ND	190	38	ug/kg	
91-58-7	2-Chloronaphthalene	ND	190	38	ug/kg	
106-47-8	4-Chloroaniline	ND	190	19	ug/kg	
86-74-8	Carbazole	ND	190	19	ug/kg	
218-01-9	Chrysene	92.5	190	19	ug/kg	J
111-91-1	bis(2-Chloroethoxy)methane	ND	190	19	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	190	19	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	190	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	190	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	190	38	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	190	38	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	190	38	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	190	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	190	22	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	380	38	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	190	19	ug/kg	
132-64-9	Dibenzofuran	ND	190	19	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	380	76	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	190	38	ug/kg	
84-66-2	Diethyl phthalate	ND	380	76	ug/kg	
131-11-3	Dimethyl phthalate	ND	190	38	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	380	76	ug/kg	
206-44-0	Fluoranthene	166	190	19	ug/kg	J
86-73-7	Fluorene	ND	190	19	ug/kg	
118-74-1	Hexachlorobenzene	ND	190	19	ug/kg	
87-68-3	Hexachlorobutadiene	ND	190	38	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	190	83	ug/kg	
67-72-1	Hexachloroethane	ND	190	38	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	59.5	190	19	ug/kg	J
78-59-1	Isophorone [a]	ND	190	19	ug/kg	
91-57-6	2-Methylnaphthalene	ND	190	19	ug/kg	
88-74-4	2-Nitroaniline	ND	190	38	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	190	38	ug/kg	
100-01-6	4-Nitroaniline	ND	190	38	ug/kg	
91-20-3	Naphthalene	ND	190	30	ug/kg	
98-95-3	Nitrobenzene	ND	190	19	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	190	19	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	190	19	ug/kg	
85-01-8	Phenanthrene	96.2	190	19	ug/kg	J
129-00-0	Pyrene	138	190	19	ug/kg	J
120-82-1	1,2,4-Trichlorobenzene	ND	190	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	57%		40-102%
4165-62-2	Phenol-d5	65%		41-100%
118-79-6	2,4,6-Tribromophenol	77%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	60%		40-105%
321-60-8	2-Fluorobiphenyl	66%		43-107%
1718-51-0	Terphenyl-d14	84%		45-119%

(a) Compound outside limits in associated BS.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070312.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	5.44 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.8	2.9	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	106%		56-136%
98-08-8	aaa-Trifluorotoluene	102%		61-121%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	KK49701.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [b]	KK49681.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	30.3 g	10.0 ml
Run #2	30.3 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.9	0.48	ug/kg	
319-84-6	alpha-BHC	ND	1.9	0.41	ug/kg	
319-85-7	beta-BHC	ND	1.9	0.41	ug/kg	
319-86-8	delta-BHC	ND	1.9	0.37	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.9	0.45	ug/kg	
5103-71-9	alpha-Chlordane [c]	6.0	1.9	0.41	ug/kg	
5103-74-2	gamma-Chlordane	8.0	1.9	0.41	ug/kg	
60-57-1	Dieldrin	1.5	1.9	0.41	ug/kg	J
72-54-8	4,4'-DDD	ND [d]	37	4.8	ug/kg	
72-55-9	4,4'-DDE	ND [d]	37	4.5	ug/kg	
50-29-3	4,4'-DDT	ND [d]	37	4.8	ug/kg	
72-20-8	Endrin [c]	0.49	3.7	0.45	ug/kg	J
1031-07-8	Endosulfan sulfate	ND	3.7	0.41	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.7	0.48	ug/kg	
53494-70-5	Endrin ketone	ND	3.7	0.41	ug/kg	
959-98-8	Endosulfan-I	ND	1.9	0.37	ug/kg	
33213-65-9	Endosulfan-II	ND	1.9	0.37	ug/kg	
76-44-8	Heptachlor	ND	1.9	0.45	ug/kg	
1024-57-3	Heptachlor epoxide [c]	0.54	1.9	0.37	ug/kg	J
72-43-5	Methoxychlor	ND [d]	37	7.4	ug/kg	
8001-35-2	Toxaphene	ND	93	37	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	93%	91%	46-122%
2051-24-3	Decachlorobiphenyl	95%	93%	50-133%

(a) All hits confirmed by dual column analysis.
(b) Dilution required due to matrix interference.
(c) Primary and confirmation results differ by more than 40%. Lower value reported due to possible coelution.
(d) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03889.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	30.3 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	19	7.4	ug/kg	
11104-28-2	Aroclor 1221	ND	19	9.3	ug/kg	
11141-16-5	Aroclor 1232	ND	19	9.3	ug/kg	
53469-21-9	Aroclor 1242	ND	19	7.4	ug/kg	
12672-29-6	Aroclor 1248	ND	19	7.4	ug/kg	
11097-69-1	Aroclor 1254	ND	19	7.4	ug/kg	
11096-82-5	Aroclor 1260	ND	19	7.4	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	82%		44-126%
2051-24-3	Decachlorobiphenyl	85%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42916.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	30.2 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28) [a]	28.5	9.3	3.7	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	102%		49-108%

(a) Petroleum hydrocarbon pattern extends beyond C28.

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Accutest Laboratories

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-TS-004
Lab Sample ID: F95615-2
Matrix: SO - Soil
Date Sampled: 08/06/12
Date Received: 08/07/12
Percent Solids: 88.7
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	5950	9.8	1.2	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.098 U	0.98	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Arsenic	2.7	0.49	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Barium	29.6	9.8	0.49	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium	0.34	0.25	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.049 U	0.20	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Calcium	1540	250	4.9	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Chromium	12.6	0.49	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cobalt	3.3	2.5	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Copper	9.1	1.2	0.098	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Iron	10400	15	1.6	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	9.8	0.98	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Magnesium	943	250	4.9	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	129	0.74	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Mercury	0.10	0.091	0.0091	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [3]
Nickel	4.9	2.0	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Potassium	948	490	25	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.20 U	0.98	0.20	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Silver	0.049 U	0.49	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Sodium	54 U	490	54	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.13 U	0.49	0.13	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Vanadium	17.2	2.5	0.049	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Zinc	23.0	0.98	0.25	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Prep QC Batch: MP23393
(4) Prep QC Batch: MP23396

RL = Reporting Limit
MDL = Method Detection Limit
U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Accutest Laboratories

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-TS-004		
Lab Sample ID:	F95615-2	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	88.7
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.066 U	0.13	0.066	mg/kg	1	08/08/12 19:41	TC	SW846 9012B
Solids, Percent	88.7			%	1	08/08/12	MG	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-CF-002
Lab Sample ID: F95615-3 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8260B **Percent Solids:** 95.0
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	H0077251.D	1	08/07/12	EP	n/a	n/a	VH2869
Run #2							

	Initial Weight
Run #1	6.49 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	41	16	ug/kg	
71-43-2	Benzene	ND	4.1	1.2	ug/kg	
75-27-4	Bromodichloromethane	ND	4.1	0.89	ug/kg	
75-25-2	Bromoform	ND	4.1	1.2	ug/kg	
108-90-7	Chlorobenzene	ND	4.1	0.81	ug/kg	
75-00-3	Chloroethane	ND	4.1	1.6	ug/kg	
67-66-3	Chloroform	ND	4.1	0.97	ug/kg	
75-15-0	Carbon disulfide	ND	4.1	1.6	ug/kg	
56-23-5	Carbon tetrachloride	ND	4.1	1.5	ug/kg	
75-34-3	1,1-Dichloroethane	ND	4.1	0.89	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	4.1	1.1	ug/kg	
107-06-2	1,2-Dichloroethane	ND	4.1	0.81	ug/kg	
78-87-5	1,2-Dichloropropane	ND	4.1	0.97	ug/kg	
124-48-1	Dibromochloromethane	ND	4.1	0.81	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	4.1	1.2	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	4.1	0.81	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	4.1	1.2	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	4.1	0.89	ug/kg	
100-41-4	Ethylbenzene	ND	4.1	0.81	ug/kg	
591-78-6	2-Hexanone	ND	20	4.4	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	20	4.5	ug/kg	
74-83-9	Methyl bromide	ND	4.1	1.6	ug/kg	
74-87-3	Methyl chloride	ND	4.1	1.6	ug/kg	
75-09-2	Methylene chloride	ND	8.1	3.7	ug/kg	
78-93-3	Methyl ethyl ketone	ND	20	4.9	ug/kg	
100-42-5	Styrene	ND	4.1	2.1	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	4.1	0.89	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	4.1	0.97	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	4.1	0.89	ug/kg	
127-18-4	Tetrachloroethylene	ND	4.1	0.81	ug/kg	
108-88-3	Toluene	ND	4.1	0.97	ug/kg	
79-01-6	Trichloroethylene	ND	4.1	0.97	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8260B	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	4.1	1.2	ug/kg	
1330-20-7	Xylene (total)	ND	12	2.6	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	114%		80-121%
2037-26-5	Toluene-D8	99%		71-130%
460-00-4	4-Bromofluorobenzene	108%		59-148%
17060-07-0	1,2-Dichloroethane-D4	111%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-CF-002
Lab Sample ID: F95615-3 **Date Sampled:** 08/06/12
Matrix: SO - Soil **Date Received:** 08/07/12
Method: SW846 8270D SW846 3550C **Percent Solids:** 95.0
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	X024768.D	1	08/08/12	FS	08/08/12	OP43005	SX1201
Run #2							

	Initial Weight	Final Volume
Run #1	30.5 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	860	300	ug/kg	
95-57-8	2-Chlorophenol	ND	170	17	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	170	17	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	170	17	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	170	22	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	860	350	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	350	69	ug/kg	
95-48-7	2-Methylphenol	ND	170	17	ug/kg	
	3&4-Methylphenol	ND	170	25	ug/kg	
88-75-5	2-Nitrophenol	ND	170	17	ug/kg	
100-02-7	4-Nitrophenol	ND	860	140	ug/kg	
87-86-5	Pentachlorophenol	ND	860	210	ug/kg	
108-95-2	Phenol	ND	170	17	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	170	17	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	170	17	ug/kg	
83-32-9	Acenaphthene	ND	170	17	ug/kg	
208-96-8	Acenaphthylene	ND	170	17	ug/kg	
120-12-7	Anthracene	ND	170	17	ug/kg	
56-55-3	Benzo(a)anthracene	ND	170	17	ug/kg	
50-32-8	Benzo(a)pyrene	ND	170	17	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	170	17	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	170	17	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	170	17	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	170	17	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	170	35	ug/kg	
100-51-6	Benzyl Alcohol	ND	170	35	ug/kg	
91-58-7	2-Chloronaphthalene	ND	170	35	ug/kg	
106-47-8	4-Chloroaniline	ND	170	17	ug/kg	
86-74-8	Carbazole	ND	170	17	ug/kg	
218-01-9	Chrysene	ND	170	17	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	170	17	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	170	17	ug/kg	

ND = Not detected MDL - Method Detection Limit J = Indicates an estimated value
RL = Reporting Limit B = Indicates analyte found in associated method blank
E = Indicates value exceeds calibration range N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	170	17	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	170	17	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	170	35	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	170	35	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	170	35	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	170	17	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	170	20	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	350	35	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	170	17	ug/kg	
132-64-9	Dibenzofuran	ND	170	17	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	350	69	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	170	35	ug/kg	
84-66-2	Diethyl phthalate	ND	350	69	ug/kg	
131-11-3	Dimethyl phthalate	ND	170	35	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	350	69	ug/kg	
206-44-0	Fluoranthene	ND	170	17	ug/kg	
86-73-7	Fluorene	ND	170	17	ug/kg	
118-74-1	Hexachlorobenzene	ND	170	17	ug/kg	
87-68-3	Hexachlorobutadiene	ND	170	35	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	170	76	ug/kg	
67-72-1	Hexachloroethane	ND	170	35	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	170	17	ug/kg	
78-59-1	Isophorone [a]	ND	170	17	ug/kg	
91-57-6	2-Methylnaphthalene	ND	170	17	ug/kg	
88-74-4	2-Nitroaniline	ND	170	35	ug/kg	
99-09-2	3-Nitroaniline [a]	ND	170	35	ug/kg	
100-01-6	4-Nitroaniline	ND	170	35	ug/kg	
91-20-3	Naphthalene	ND	170	28	ug/kg	
98-95-3	Nitrobenzene	ND	170	17	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	170	17	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	170	17	ug/kg	
85-01-8	Phenanthrene	ND	170	17	ug/kg	
129-00-0	Pyrene	ND	170	17	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	170	17	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	57%		40-102%
4165-62-2	Phenol-d5	62%		41-100%
118-79-6	2,4,6-Tribromophenol	71%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	58%		40-105%
321-60-8	2-Fluorobiphenyl	59%		43-107%
1718-51-0	Terphenyl-d14	84%		45-119%

(a) Compound outside limits in associated BS.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	QR070313.D	1	08/09/12	MM	n/a	n/a	GQR3042
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	6.13 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	4.6	2.3	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	88%		56-136%
98-08-8	aaa-Trifluorotoluene	97%		61-121%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	KK49704.D	1	08/10/12	EM	08/08/12	OP43008	GKK1704
Run #2 [a]	KK49684.D	10	08/09/12	EM	08/08/12	OP43008	GKK1704

	Initial Weight	Final Volume
Run #1	29.6 g	10.0 ml
Run #2	29.6 g	10.0 ml

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.8	0.46	ug/kg	
319-84-6	alpha-BHC	ND	1.8	0.39	ug/kg	
319-85-7	beta-BHC	ND	1.8	0.39	ug/kg	
319-86-8	delta-BHC	ND	1.8	0.36	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.8	0.43	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.8	0.39	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.8	0.39	ug/kg	
60-57-1	Dieldrin	ND	1.8	0.39	ug/kg	
72-54-8	4,4'-DDD	ND	3.6	0.46	ug/kg	
72-55-9	4,4'-DDE	ND	3.6	0.43	ug/kg	
50-29-3	4,4'-DDT	ND [b]	36	4.6	ug/kg	
72-20-8	Endrin	ND	3.6	0.43	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.6	0.39	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.6	0.46	ug/kg	
53494-70-5	Endrin ketone	ND	3.6	0.39	ug/kg	
959-98-8	Endosulfan-I	ND	1.8	0.36	ug/kg	
33213-65-9	Endosulfan-II	ND	1.8	0.36	ug/kg	
76-44-8	Heptachlor	ND	1.8	0.43	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.8	0.36	ug/kg	
72-43-5	Methoxychlor	ND [b]	36	7.1	ug/kg	
8001-35-2	Toxaphene	ND	89	36	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	93%	85%	46-122%
2051-24-3	Decachlorobiphenyl	86%	95%	50-133%

(a) Dilution required due to matrix interference.
(b) Result is from Run# 2

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	MM03890.D	1	08/11/12	MV	08/08/12	OP43009	GMM85
Run #2							

	Initial Weight	Final Volume
Run #1	29.6 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	18	7.1	ug/kg	
11104-28-2	Aroclor 1221	ND	18	8.9	ug/kg	
11141-16-5	Aroclor 1232	ND	18	8.9	ug/kg	
53469-21-9	Aroclor 1242	ND	18	7.1	ug/kg	
12672-29-6	Aroclor 1248	ND	18	7.1	ug/kg	
11097-69-1	Aroclor 1254	ND	18	7.1	ug/kg	
11096-82-5	Aroclor 1260	ND	18	7.1	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	71%		44-126%
2051-24-3	Decachlorobiphenyl	81%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL42917.D	1	08/10/12	SJL	08/08/12	OP43003	GLL1634
Run #2							

	Initial Weight	Final Volume
Run #1	29.9 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	8.8	3.5	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	103%		49-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID: NSFIHSITE8-143620-CF-002
Lab Sample ID: F95615-3
Matrix: SO - Soil
Project: Removal Actions Site 8; Naval Support Facilty, Indian Head, MD

Date Sampled: 08/06/12
Date Received: 08/07/12
Percent Solids: 95.0

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	2990	9.5	1.1	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Antimony	0.095 U	0.95	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Arsenic	2.9	0.47	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Barium	11.7	9.5	0.47	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Beryllium	0.35	0.24	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cadmium	0.047 U	0.19	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Calcium	115 J	240	4.7	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Chromium	14.4	0.47	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Cobalt	2.7	2.4	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Copper	3.3	1.2	0.095	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Iron	9640	14	1.6	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Lead	1.7	0.95	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Magnesium	688	240	4.7	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Manganese	77.1	0.71	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Mercury	0.0081 U	0.081	0.0081	mg/kg	1	08/08/12	08/08/12	JL	SW846 7471B [1]	SW846 7471B [3]
Nickel	2.9	1.9	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Potassium	1080	470	24	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Selenium	0.19 U	0.95	0.19	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Silver	0.047 U	0.47	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Sodium	52 U	470	52	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Thallium	0.12 U	0.47	0.12	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Vanadium	13.5	2.4	0.047	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]
Zinc	11.9	0.95	0.24	mg/kg	1	08/08/12	08/09/12	LM	SW846 6010C [2]	SW846 3050B [4]

(1) Instrument QC Batch: MA10025
(2) Instrument QC Batch: MA10032
(3) Prep QC Batch: MP23393
(4) Prep QC Batch: MP23396

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Report of Analysis

Client Sample ID:	NSFIHSITE8-143620-CF-002		
Lab Sample ID:	F95615-3	**Date Sampled:**	08/06/12
Matrix:	SO - Soil	**Date Received:**	08/07/12
		Percent Solids:	95.0
Project:	Removal Actions Site 8; Naval Support Facilty, Indian Head, MD		

General Chemistry

Analyte	Result	RL	MDL	Units	DF	Analyzed	By	Method
Cyanide, Total	0.062 U	0.12	0.062	mg/kg	1	08/08/12 19:42	TC	SW846 9012B
Solids, Percent	95			%	1	08/08/12	MG	SM19 2540G

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
J = Indicates a result > = MDL but < RL

Southeast ACCUTEST LABORATORIES

Misc. Forms

Custody Documents and Other Forms

Includes the following where applicable:

- Certification Exceptions
- Certification Exceptions (MD)
- Chain of Custody

F95615

CHAIN-OF-CUSTODY RECORD

COC Number: 143620- 8/6/2012
Purchase Order Number: TBD

Shaw® The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Lab Destination	Lab Receiving Address
Global General Services	195 S. Rosemont Road, Suite 118, Virginia Beach, VA 23452

Project Name	Sample Location
Removal Actions Site 8 Naval Support Facility, Indian Head, Maryland Disposal Samples	*Fill Material Samples*

Project Number	Shaw Contact	Shaw Contact Number
143620	Natasha Kelley Sullivan	(410)529-7598

Client Rep	Project Manager
NAVY	Steve Carriere

Analysis Desired

Item No.	Sample Number	Date	Time	Matrix Water	Matrix Soil	Sample Description	Number of Containers	TCL Volatiles SW-846 5035A/8260B	TCL SVOC SW-846 8270D	TCL Pesticides SW-846 8081B	Total PCBs SW-846 8082A	TAL Metals - ICP SW846 6010C/7471A	Cyanide SW-846 9012	TPH DRO/GRO SW-846 8015M
~~1~~	~~NSFIHSITE8-143620-TS-003~~	~~08/06/12~~	~~1351~~		~~X~~	~~Screened Topsoil~~	~~2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~
~~2~~	~~NSFIHSITE8-143620-TS-004~~	~~08/06/12~~	~~1410~~		~~X~~	~~High Organic Topsoil~~	~~2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~	~~X~~
3	NSFIHSITE8-143620-CF-002	08/06/12	1622		X	Common Fill Material	2 x 8 ounce glass (no pres) 1 x 4 oz glass (no pres) 2 x 40 ml vials 10 ml MeOH 2 x 40 ml vials Di Water	X	X	X	X	X	X	X
4														
5														
6														
7														
8														
9														
10														

Turnaround Time Required :	Sampled By:	COMMENTS:	Laboratory Report No.:
☐ 7 Day	*Monica Smeal, Shaw*		

Transfer Number	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
1	*Sampler's Signature*	*Date*	*Time*	*Laboratory Sample Custody Signature*	*Date*	*Time*
2	M Smeal	8/6/12	1707	FX		
3	FX			J. Conner ALSE	8-7-12	09:30
4						

Remarks

Report Format: *Summary Report*
Deliverables: EDD Excel
*** Fax results to Natasha Sullivan (410) 529-7599

4.4

4.1

4

F95615: Chain of Custody
Page 1 of 2

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F95615 CLIENT: SHAW PROJECT: 143620

DATE/TIME RECEIVED: 8-7-20 09:30 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8767 0743 1114

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [x] TRIP BLANK NOT PROVIDED
- [x] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? 3

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID 1 CORR. FACTOR +0.4
- [ ] OBSERVED TEMPS: 4.0
- [ ] CORRECTED TEMPS: 4.4

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS:

TECHNICIAN SIGNATURE/DATE JC 8-7-12 REVIEWER SIGNATURE/DATE [signature] 08/07/12

NF 12/10

receipt confirmation 122910.xls

4.1

4

F95615: Chain of Custody

Page 2 of 2

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 11/16/2012	Transmittal No. 006

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Soil Surface Erosion Control	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document		No. of Copies	FOR CO REVIEW ONLY	
		Spec Para No.	Dwg. Sht. No.		ACTION CODE	DATE
006-01	Type 1 Erosion Control Matting (slopes)	2.5.1	EC-4	electronic		
006-02	Type 2 Erosion Control Matting (swales and bench channels)	2.5.2	EC-4	electronic		

Action Code Comments/Explanation:

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 11/16/12

Certified by QC Manager [signature], Date 11/16/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Joe Rail, Cathy Gardner, Bill Lindsay, and Nick Carros.

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

UV resistance	ASTM D 4355	70 percent minimum at 500 hours

Type 2 (Bedding) Geotextile

Unit weight	ASTM D 5261	12 oz/sq yd
Grab tensile strength	ASTM D 4632	300 lbs
Mullen burst strength	ASTM D 3786/D 3786M	550 psi
Puncture resistance	ASTM D 4833	145 lbs
Trapezoidal tear resistance	ASTM D 4533	115 lbs
Apparent opening size	ASTM D 4751	70 to 100 std sieve
Permittivity	ASTM D 4491	60 gal/min/sq ft
UV resistance	ASTM D 4355	70 percent minimum

2.4 TEMPORARY AND PERMANENT SEEDING

Provide soil preparation, seeding, mulching, matting, or sod in accordance with Sheet EC-2 of design drawings.

2.4.1 State Standard Temporary Seeding

Provide seed, lime and fertilizer as indicated on the drawings, in accordance with MDE SESC Standard B-4-4, Temporary Stabilization, and as determined by agricultural soil tests conducted on topsoil materials.

2.5 EROSION CONTROL MATTING

MDE SESC Standard B-4-6, Soil Stabilization Matting, and the following provisions:

006-01

2.5.1 Type 1 Permanent Soil Stabilization Matting (Slope Application)

Erosion mat consisting of 100 percent coir fiber matting designed specifically to prevent erosion and support the root system until a firm stand of vegetation and root system has been established. Minimum expected functional life shall be 3 years. Product shall be BioD-Mat manufactured by RoLanka International, Inc. or equal. Mat materials shall not be bleached or dyed. Provide matting in widths of at least 4 feet. Provide staples for anchoring the mat.

006-02

2.5.2 Type 2 Permanent Soil Stabilization Matting (Channel and Control Bench Application)

Permanent soil stabilization matting for ditch or channel application shall be a three-dimensional, woven polypropylene geotextile Pyramat manufactured by Propex Operating Company, LLC, or equal. Minimum expected functional life shall be 10 years.

2.5.3 Securing Pins and Staples

As recommended by the erosion control matting supplier.

2.6 TURBIDITY CURTAIN (NOT USED)

006-01 Required material for Type 1 ECM per specifications.

BioD-Mat® 40

Semi-Permanent Woven
Brown Bristle Coir Mat
Sri Lanka patent # 11159
Completely Wildlife Safe!

The Highest Quality Woven Coir Mat on the Market!

Description

The BioD-Mat® 40 blanket is woven from machine twisted bristle coir twines, the best quality coir fiber. This 100% biodegradable, strong and durable blanket provide higher erosion resistance while supporting growth and development of vegetation. These semi-permanent mats have functional field longevity of 4-6 years. If the vegetation fails to establish, the open weave in the mat allows seeding over the mat. BioD-Mat®40 blankets are manufactured to conform to the following physical properties.

Specifications

Property	Test Method	BioD-Mat® 40
Weight	ASTM D 3776	13.6 oz/SY (460 g/m^2)
Wide width tensile strength **Wet** Machine direction Cross direction	ASTM D 4595	 672 lbs/foot (9.8 kN/m) 648 lbs/foot (958 kN/m)
Wide width tensile strength **Dry** Machine direction Cross direction	ASTM D 4595	 780 lbs/foot (11.4 kN/m) 744 lbs/foot (10.9 kN/m)
Elongation at failure **Wet** Machine direction Cross direction	ASTM D 4595	 30% 28%
Open area	Calculated	65%
Thickness	ASTM D 1777	0.35 inch (9 mm)
Recommended shear stress		3 lbs./sq.ft. (145N/sq.m.)
Recommended flow		8 fps (2.4 m/s)
Recommend slope		2:1
Minimum twine count per foot MD x CD		 15 x 14

BioD-Mat® 40 is available in following roll sizes:
3.28ft x 83ft (30SY) = 1m x 25m (25 sq. m)
6.5ft x 166ft (120SY) = 2m x 50m (100 sq. m)
9.8ft x 166ft (180SY) = 3m x 50m (150 sq. m)
13.1ft x 83ft (120SY) = 4m x 25m (100 sq. m)

RoLanka™ International, Inc.
The True Green Solution
155 Andrew Drive, Stockbridge, GA 30281

1 800 760 3215
Tel: 770 506 8211 Fax: 770 506 0391
E-mail: rolanka@rolanka.com
Web: www.rolanka.com

SBA's 8(a) & SDB and DOT DBE Certified

aggtrans™
AGGREGATE TRANSPORT CORP.

January 5, 2009

Specifications for Coir Logs and Erosion control matting.

Coir Logs:

Specs	Eco- Coir log	Eco- Coir log	Eco- Coir log
Diameter	12 inch	16 inch	20 inch
Weight	7 lbs/cuft	12.4 lbs/ft	19.4 lbs/ft
Density	7 & 9 lbs/cu.ft	7 & 9 lbs/cu.ft	7 & 9 lbs/cu.ft
Length	10 & 20 ft	10 & 20 ft	10 ft
Outer net strength	90 lbs	90 lbs	90 lbs
Outer net type	coir twine	coir twine	coir twine
Outer net openings	2"x2"	2"x2"	2"x2"
Inner core	Coir fibers	Coir fibers	Coir fibers

006-01 Proposed equivalent material for Type 1 ECM (slopes) - meets specifications.

Erosion Control Blanket

Property	CM 400	CM 700	CM 900
Weight	13.6 oz/SY	23 oz/SY	29 oz/SY
Tensile Strength **Dry**			
Machine direction	780 lbs/ft	1740 lbs/ft	2024 lbs/ft
Cross direction	744 lbs/ft	1176 lbs/ft	I160 lbs/ft
Tensile Strength **Wet**			
Machine direction	672 lbs/ft	1488 lbs/ft	1776 lbs/ft
Cross direction	648 lbs/ft	1032 lbs/ft	936 lbs/ft
Open area	65%	48%	38%
Thickness	0.35 inch	0.35 inch	0.35 inch
Recommended slope	2:1	> 1:1	>1:1
Recommended flow	8 fps	12 fps	(4.9 m/s)
Recommended shear stress	3 lbs /ft^2	4.5 lbs /ft^2	5 lbs /ft^2
"C" factor	0.003	0.002	0.002

7535 Railroad Avenue ■ Hanover, Maryland 21076-3141
Office: 1-888-766-4242 ■ Fax: 410-766-2002
Website: www.aggtrans.com

006-02 Required material for Type 2 ECM per specifications.

PYRAMAT®
BY PROPEX

Product Data
PYRAMAT®

PYRAMAT® high performance turf reinforcement mat (HPTRM) is a three-dimensional, lofty, woven polypropylene geotextile that is available in green or tan which is specially designed for erosion control applications on steep slopes and vegetated waterways. The matrix is composed of polypropylene monofilament yarns ***featuring X3® technology*** woven into a uniform configuration of resilient pyramid-like projections. The material exhibits very high interlock and reinforcement capacity with both soil and root systems, demonstrates superior UV resistance, and enhances seedling emergence.

PYRAMAT conforms to the property values listed below[1] and is manufactured at a Propex facility having achieved ISO 9001:2000 certification. Propex performs internal Manufacturing Quality Control (MQC) tests that have been accredited by the Geosynthetic Accreditation Institute – Laboratory Accreditation Program (GAI-LAP). This product is NTPEP approved for AASHTO standards.

		MARV[2]	
PROPERTY	TEST METHOD	ENGLISH	METRIC
ORIGIN OF MATERIALS			
% U.S. Manufactured Inputs		100%	100%
% U.S. Manufactured		100%	100%
PHYSICAL			
Mass/Unit Area	ASTM D-6566	13.5 oz/yd²	457.7g/m²
Thickness	ASTM D-6525	0.4 in	10.2 mm
Light Penetration (% Passing)	ASTM D-6567	15% (Max)	15% (Max)
Color	Visual	Green or Tan	
MECHANICAL			
Tensile Strength (Grab)	ASTM D-6818	4000 x 3000 lb/ft	58.4 x 43.8 kN/m
Elongation	ASTM D-6818	40 x 35%	40 x 35%
Resiliency	ASTM D-6524	80%	80%
Flexibility	ASTM D-6575	0.534 in-lb (avg)	615,000 mg-cm (avg)
ENDURANCE			
UV Resistance % Retained 6000 hrs	ASTM D-4355	90%	90%
UV Resistance % Retained 10000 hrs	ASTM D-4355	85%	85%
PERFORMANCE			
Velocity[3] (Fully Vegetated)	Large Scale	25 ft/sec	7.6 m/sec
Shear Stress[3] (Fully Vegetated)	Large Scale	16lb/ft²	766 Pa
Manning's "n"[4] (Unvegetated)	Calculated	0.028	0.028
Seedling Emergence[4]	ECTC Draft Method #4	296%	296%
ROLL SIZES		8.5 ft x 90 ft	2.6 m x 27.4 m

NOTES:

1. The property values listed are effective 04/2011 and are subject to change without notice.
2. MARV indicates minimum average roll value calculated as the typical minus two standard deviations. Statistically, it yields a 97.7% degree of confidence that any sample taken during quality assurance testing will exceed the value reported.
3. Maximum permissible velocity and shear stress has been obtained through vegetated testing programs featuring specific soil types, vegetation classes, flow conditions, and failure criteria. These conditions may not be relevant to every project nor are they replicated by other manufacturers. Please contact Propex for further information.
4. Calculated as typical values from large-scale flexible channel lining test programs with a flow depth of 6 to 12 inches.

Propex™ Geotextile Systems

TESTED. PROVEN. TRUSTED.
www.geotextile.com

Propex Operating Company, LLC · 6025 Lee Highway, Suite 425 · PO Box 22788 · Chattanooga, TN 37422

ph 423 899 0444 · ph 800 621 1273 · fax 423 899 7619

Geotex®, Landlok®, Pyramat®, X3®, SuperGro®, Petromat® and Petrotac® are registered trademarks of Propex Operating Company, LLC.

This publication should not be construed as engineering advice. While information contained in this publication is accurate to the best of our knowledge, Propex does not warrant its accuracy or completeness. The ultimate customer and user of the products should assume sole responsibility for the final determination of the suitability of the information and the products for the contemplated and actual use. The only warranty made by Propex for its products is set forth in our product data sheets for the product, or such other written warranty as may be agreed by Propex and individual customers. Propex specifically disclaims all other warranties, express or implied, including without limitation, warranties of merchantability or fitness for a particular purpose, or arising from provision of samples, a course of dealing or usage of trade.

© 2011 Propex Operating Company, LLC

aggtrans™
AGGREGATE TRANSPORT CORP.

November 13, 2012

006-02 Proposed equivalent for Type 2 ECM (swales and bench channels) - meets specifications.

SHAW E&I
Attn: Richard Scott
101 Strauss Avenue
Indian Head, MD 20640
Phone: 910-372-8097
Email: Richard.scott@shawgrp.com

RE: Product Data Sheet

PYRAMAT® high performance turf reinforcement mat (HPTRM) is a three-dimensional, lofty, woven polypropylene geotextile that is available in green or tan which is specially designed for erosion control applications on steep slopes and vegetated waterways. The matrix is composed of polypropylene monofilament yarns ***featuring X3® technology*** woven into a uniform configuration of resilient pyramid-like projections. The material exhibits very high interlock and reinforcement capacity with both soil and root systems, demonstrates superior UV resistance, and enhances seedling emergence.

PYRAMAT conforms to the property values listed below[1] and is manufactured at a Propex facility having achieved ISO 9001:2000 certification. Propex performs internal Manufacturing Quality Control (MQC) tests that have been accredited by the Geosynthetic Accreditation Institute – Laboratory Accreditation Program (GAI-LAP). This product is NTPEP approved for AASHTO standards.

PROPERTY	TEST METHOD	MARV[2] ENGLISH	MARV[2] METRIC
ORIGIN OF MATERIALS			
% U.S. Manufactured Inputs		100%	100%
% U.S. Manufactured		100%	100%
PHYSICAL			
Mass/Unit Area	ASTM D-6566	13.5 oz/yd²	457.7 g/m²
Thickness	ASTM D-6525	0.4 in	10.2 mm
Light Penetration (% Passing)	ASTM D-6567	7% (Max)	7% (Max)
Color	Visual	Green or Tan	
MECHANICAL			
Tensile Strength (Grab)	ASTM D-6818	4100 x 3000 lb/ft	59.86 x 43.8 kN/m
Elongation	ASTM D-6818	35 x 30%	35 x 30%
Resiliency	ASTM D-6524	80%	80%
Flexibility	ASTM D-6575	0.534 in-lb (avg)	615,000 mg-cm (avg)
ENDURANCE			
UV Resistance % Retained 6000 hrs	ASTM D-4355	90%	90%
UV Resistance % Retained 10000 hrs	ASTM D-4355	85%	85%
PERFORMANCE			
Velocity[3] (Fully Vegetated)	Large Scale	25 ft/sec	7.6 m/sec
Shear Stress[3] (Fully Vegetated)	Large Scale	16lb/ft²	766 Pa
Manning's "n"[4] (Unvegetated)	Calculated	0.028	0.028
Seedling Emergence[4]	ECTC Draft Method #4	296%	296%
ROLL SIZES		8.5 ft x 90 ft	2.6 m x 27.4 m

NOTES:

1. The property values listed are effective 04/2011 and are subject to change without notice.
2. MARV indicates minimum average roll value calculated as the typical minus two standard deviations. Statistically, it yields a 97.7% degree of confidence that any sample taken during quality assurance testing will exceed the value reported.
3. Maximum permissible velocity and shear stress has been obtained through vegetated testing programs featuring specific soil types, vegetation classes, flow conditions, and failure criteria. These conditions may not be relevant to every project nor are they replicated by other manufacturers. Please contact Propex for further information.
4. Calculated as typical values from large-scale flexible channel lining test programs with a flow depth of 6 to 12 inches.

7535 Railroad Avenue ■ Hanover, Maryland 21076-3141
Office: 1-888-766-4242 ■ Fax: 410-766-2002
Website: www.aggtrans.com

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 11/16/2012	Transmittal No. 007

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document: Spec Para No.	Contract Reference Document: Dwg. Sht. No.	No. of Copies	FOR CO REVIEW ONLY: ACTION CODE	FOR CO REVIEW ONLY: DATE
007-01	Cover Soil Geotechnical Results: NSFIHSITE21-142879-CS-002*	1.2.1 and 3.7.2	N/A	electronic		

Action Code Comments/Explanation:
*Please note that samples NSFIHSITE8-143620-CF-002 and NSFIHSITE21-142879-CS-002 represent the same cover soil material from Farm Services. The chemical analytical testing was completed under the Site 8 project and the geotechnical testing was completed under the Site 21 project.

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications. can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 11/16/12

Certified by QC Manager [signature], Date 11/16/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Joe Rail, Cathy Gardner, Bill Lindsay, and Nick Carros.

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	0.0	0.1	0.1	23.3	68.1	8.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0		
1.5	100.0		
.75	100.0		
.375	100.0		
#4	99.9		
#10	99.8		
#40	76.5		
#100	17.1		
#200	8.4		

* (no specification provided)

Material Description

Brown SAND with trace silt

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D_{90}= 0.8185 D_{85}= 0.6223 D_{60}= 0.3193
D_{50}= 0.2734 D_{30}= 0.1979 D_{15}= 0.1406
D_{10}= 0.1082 C_u= 2.95 C_c= 1.13

Classification

USCS= SP-SM AASHTO= A-3

Remarks

Location: Off-site

Date:

HILLIS-CARNES ENGINEERING ASSOCIATES

WALDORF, MD

Client: Shaw
Project: Bronson Road Landfill
Project No: W12056 **Figure**



Test specification: ASTM D 698-07 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
	SP-SM	A-3	8.4		NV	NP	0.1	8.4

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 112.6 pcf Optimum moisture = 8.9 %	Brown SAND with trace silt

Project No. W12056 **Client:** Shaw

Project: Bronson Road Landfill

Date:

○ **Location:** Off-site

Remarks:

HILLIS-CARNES ENGINEERING ASSOCIATES

WALDORF, MD

Figure

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 12/6/2012	Transmittal No. 008

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Soil Surface Erosion Control	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document		No. of Copies	FOR CO REVIEW ONLY	
		Spec Para No.	Dwg. Sht. No.		ACTION CODE	DATE
008-01	Type 1 Erosion Control Matting (slopes)	2.5.1	EC-4	electronic		
008-02	Type 2 Erosion Control Matting (swales and bench channels)	2.5.2	EC-4	electronic		

Action Code Comments/Explanation:

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 12/06/12

Certified by QC Manager [signature], Date 12/06/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Joe Rail, Cathy Gardner, Bill Lindsay, and Nick Carros.

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

UV resistance	ASTM D 4355	70 percent minimum at 500 hours

Type 2 (Bedding) Geotextile

Unit weight	ASTM D 5261	12 oz/sq yd
Grab tensile strength	ASTM D 4632	300 lbs
Mullen burst strength	ASTM D 3786/D 3786M	550 psi
Puncture resistance	ASTM D 4833	145 lbs
Trapezoidal tear resistance	ASTM D 4533	115 lbs
Apparent opening size	ASTM D 4751	70 to 100 std sieve
Permittivity	ASTM D 4491	60 gal/min/sq ft
UV resistance	ASTM D 4355	70 percent minimum

2.4 TEMPORARY AND PERMANENT SEEDING

Provide soil preparation, seeding, mulching, matting, or sod in accordance with Sheet EC-2 of design drawings.

2.4.1 State Standard Temporary Seeding

Provide seed, lime and fertilizer as indicated on the drawings, in accordance with MDE SESC Standard B-4-4, Temporary Stabilization, and as determined by agricultural soil tests conducted on topsoil materials.

2.5 EROSION CONTROL MATTING

MDE SESC Standard B-4-6, Soil Stabilization Matting, and the following provisions:

008-01

2.5.1 Type 1 Permanent Soil Stabilization Matting (Slope Application)

Erosion mat consisting of 100 percent coir fiber matting designed specifically to prevent erosion and support the root system until a firm stand of vegetation and root system has been established. Minimum expected functional life shall be 3 years. Product shall be BioD-Mat manufactured by RoLanka International, Inc. or equal. Mat materials shall not be bleached or dyed. Provide matting in widths of at least 4 feet. Provide staples for anchoring the mat.

008-02

2.5.2 Type 2 Permanent Soil Stabilization Matting (Channel and Control Bench Application)

Permanent soil stabilization matting for ditch or channel application shall be a three-dimensional, woven polypropylene geotextile Pyramat manufactured by Propex Operating Company, LLC, or equal. Minimum expected functional life shall be 10 years.

2.5.3 Securing Pins and Staples

As recommended by the erosion control matting supplier.

2.6 TURBIDITY CURTAIN (NOT USED)

008-01 Required or equivalent material for Type 1 ECM per specifications.

BioD-Mat® 40

Semi-Permanent Woven
Brown Bristle Coir Mat
Sri Lanka patent # 11159
Completely Wildlife Safe!

The Highest Quality Woven Coir Mat on the Market!

Description

The BioD-Mat® 40 blanket is woven from machine twisted bristle coir twines, the best quality coir fiber. This 100% biodegradable, strong and durable blanket provide higher erosion resistance while supporting growth and development of vegetation. These semi-permanent mats have functional field longevity of 4-6 years. If the vegetation fails to establish, the open weave in the mat allows seeding over the mat. BioD-Mat®40 blankets are manufactured to conform to the following physical properties.

Specifications

Property	Test Method	BioD-Mat® 40
Weight	ASTM D 3776	13.6 oz/SY (460 g/m^2)
Wide width tensile strength **Wet** Machine direction Cross direction	ASTM D 4595	 672 lbs/foot (9.8 kN/m) 648 lbs/foot (958 kN/m)
Wide width tensile strength **Dry** Machine direction Cross direction	ASTM D 4595	 780 lbs/foot (11.4 kN/m) 744 lbs/foot (10.9 kN/m)
Elongation at failure **Wet** Machine direction Cross direction	ASTM D 4595	 30% 28%
Open area	Calculated	65%
Thickness	ASTM D 1777	0.35 inch (9 mm)
Recommended shear stress		3 lbs./sq.ft. (145N/sq.m.)
Recommended flow		8 fps (2.4 m/s)
Recommend slope		2:1
Minimum twine count per foot MD x CD		 15 x 14

BioD-Mat® 40 is available in following roll sizes:
3.28ft x 83ft (30SY) = 1m x 25m (25 sq. m)
6.5ft x 166ft (120SY) = 2m x 50m (100 sq. m)
9.8ft x 166ft (180SY) = 3m x 50m (150 sq. m)
13.1ft x 83ft (120SY) = 4m x 25m (100 sq. m)

RoLanka™ International, Inc.
The True Green Solution
155 Andrew Drive, Stockbridge, GA 30281

1 800 760 3215
Tel: 770 506 8211 Fax: 770 506 0391
E-mail: rolanka@rolanka.com
Web: www.rolanka.com

SBA's 8(a) & SDB and DOT DBE Certified

008-01 Proposed equivalent material for Type 1 ECM (slopes) - meets specifications.

EASTCOAST erosion blankets

443 Bricker Road Bernville, PA 19506
1.800.582.4005
+1.610.488.8496 Fax +1.610.488.8494
www.eastcoasterosion.com

Material and Performance Specification

EC-4Y, ~~EC-7Y~~, AND EC-9Y COIR MATS

Description: Coir fiber is obtained from the bristles of the outer layer of the fruit of the Coconut tree and is 100% biodegradable. Coir Mats are woven with coir fiber yarns providing strength, environmental friendliness and functional longevity in excess of three years. The Coir Mats are available in three weights: EC-4Y – 400 grams/sq. meter; EC 7Y - 700 grams/sq. meter and EC 9Y - 900 grams/sq. meter (14, 22 and 30 oz/sq yard, respectively).

Materials:

Netting	Matrix	Thread
Coconut fibers twine	none	none

Roll Size:

	EC-4Y	EC-7Y	EC-9Y
Width:	6.5 ft (2.0 m)	6.5 ft (2.0 m)	6.5 ft (2.0 m)
Length:	131.0 ft (40 m)	131.0 ft (40 m)	131.0 ft (40 m)
Area:	95 yd^2 (80 m^2)	95 yd^2 (80 m^2)	95 yd^2 (80 m^2)
Weight ±10%:	12 oz/yd^2 (400 g/m^2)	20 oz/yd^2 (700 g/m^2)	26 oz/yd^2 (900 g/m^2)

Index Value Properties

Property	Test Method	EC-4Y	~~EC-7Y~~	EC-9Y
Mass/Unit Area	ASTM D5261	13.7 oz/yd^2 (465 g/m^2)	23.7 oz/yd^2 (885 g/m^2)	30.1 oz/yd^2 (1,020 g/m^2)
Thickness	ASTM D5199	0.33 in. (8.5 mm)	0.32 in. (8.2 mm)	0.33 in. (8.4mm)
Light Penetration	ASTM D6567	38%	33%	18%
Dry Tensile Strength-MD	ASTM D4595	740 lb/ft (10.8 kN/m)	876 lb/ft (12.8 kN/m) (ASTM D6818)	1,200 lb/ft (17.5 kN/m)
Dry Elongation-MD	ASTM D4595	35%	31% (ASTM D6818)	40%
Dry Tensile Strength-TD	ASTM D4595	672 lb/ft (9.8 kN/m)	948 lb/ft (13.8 kN/m) (ASTM D6818)	1,091 lb/ft (15.9 kN/m)
Dry Elongation-TD	ASTM D4595	34%	30% (ASTM D6818)	40%
Wet Tensile Strength-MD	ASTM D4595	657 lb/ft (9.6 kN/m)	924 lb/ft (13.5 kN/m)	1,438 lb/ft (21.0 kN/m)
Wet Elongation-MD	ASTM D4595	38%	38%	45%
Wet Tensile Strength-TD	ASTM D4595	630 lb/ft (9.2 kN/m)	843 lb/ft (12.3 kN/m)	1,005 lb/ft (14.7 kN/m)
Wet Elongation-TD	ASTM D4595	39%	38%	45%

Design Value Properties

Property	EC-4Y	EC-7Y	EC-9Y
Shear Stress	3.0 lbs/ft^2 (143 Pa)	4.50 lbs/ft^2 (215 Pa)	5.50 lbs/ft^2 (263 Pa)
Velocity	8.0 ft/s (2.44 m/s)	12.0 ft/s (3.66 m/s)	16.0 ft/s (4.88 m/s)
C Factor	.003	.003	.002
Open Area – Calculated	63%	41%	36%
Net Opening	1" (25 mm) x 1" (25 mm)	5/8" (15 mm) x 1/2" (12 mm)	3/8" (10 mm) x 3/8" (11 mm)

Primary Usage

Slopes	2:1	1:1	>1:1

Proud Member of: IECA Corporate Member, ECTC Erosion Control Technology Council, ASTM International

The values presented are for guidance purposes and do not constitute the practice of engineering. East Coast Erosion Blankets LLC (ECEB) ascertains that at the time of manufacture, all information presented herein is accurate and reliable and falls within the ECEB manufacturing product specification variances. If the product does not meet the stated values and ECEB is notified in writing prior to installation, the product will be replaced at no cost to the purchaser. ECEB will not be held liable for any type of damage or losses, directly, or indirectly for failure of this product. Current revision supersedes all previous versions for this product.

Revised 01012012

008-02 Required or equivalent material for Type 2 ECM per specifications.

PYRAMAT®
BY PROPEX

Product Data
PYRAMAT®

PYRAMAT® high performance turf reinforcement mat (HPTRM) is a three-dimensional, lofty, woven polypropylene geotextile that is available in green or tan which is specially designed for erosion control applications on steep slopes and vegetated waterways. The matrix is composed of polypropylene monofilament yarns ***featuring X3® technology*** woven into a uniform configuration of resilient pyramid-like projections. The material exhibits very high interlock and reinforcement capacity with both soil and root systems, demonstrates superior UV resistance, and enhances seedling emergence.

PYRAMAT conforms to the property values listed below[1] and is manufactured at a Propex facility having achieved ISO 9001:2000 certification. Propex performs internal Manufacturing Quality Control (MQC) tests that have been accredited by the Geosynthetic Accreditation Institute – Laboratory Accreditation Program (GAI-LAP). This product is NTPEP approved for AASHTO standards.

PROPERTY	TEST METHOD	MARV[2] ENGLISH	MARV[2] METRIC
ORIGIN OF MATERIALS			
% U.S. Manufactured Inputs		100%	100%
% U.S. Manufactured		100%	100%
PHYSICAL			
Mass/Unit Area	ASTM D-6566	13.5 oz/yd²	457.7g/m²
Thickness	ASTM D-6525	0.4 in	10.2 mm
Light Penetration (% Passing)	ASTM D-6567	15% (Max)	15% (Max)
Color	Visual	Green or Tan	
MECHANICAL			
Tensile Strength (Grab)	ASTM D-6818	4000 x 3000 lb/ft	58.4 x 43.8 kN/m
Elongation	ASTM D-6818	40 x 35%	40 x 35%
Resiliency	ASTM D-6524	80%	80%
Flexibility	ASTM D-6575	0.534 in-lb (avg)	615,000 mg-cm (avg)
ENDURANCE			
UV Resistance % Retained 6000 hrs	ASTM D-4355	90%	90%
UV Resistance % Retained 10000 hrs	ASTM D-4355	85%	85%
PERFORMANCE			
Velocity[3] (Fully Vegetated)	Large Scale	25 ft/sec	7.6 m/sec
Shear Stress[3] (Fully Vegetated)	Large Scale	16lb/ft²	766 Pa
Manning's "n"[4] (Unvegetated)	Calculated	0.028	0.028
Seedling Emergence[4]	ECTC Draft Method #4	296%	296%
ROLL SIZES		8.5 ft x 90 ft	2.6 m x 27.4 m

NOTES:

1. The property values listed are effective 04/2011 and are subject to change without notice.
2. MARV indicates minimum average roll value calculated as the typical minus two standard deviations. Statistically, it yields a 97.7% degree of confidence that any sample taken during quality assurance testing will exceed the value reported.
3. Maximum permissible velocity and shear stress has been obtained through vegetated testing programs featuring specific soil types, vegetation classes, flow conditions, and failure criteria. These conditions may not be relevant to every project nor are they replicated by other manufacturers. Please contact Propex for further information.
4. Calculated as typical values from large-scale flexible channel lining test programs with a flow depth of 6 to 12 inches.

Propex™ Geotextile Systems

TESTED. PROVEN. TRUSTED.
www.geotextile.com

Propex Operating Company, LLC · 6025 Lee Highway, Suite 425 · PO Box 22788 · Chattanooga, TN 37422

ph 423 899 0444 · ph 800 621 1273 · fax 423 899 7619

Geotex®, Landlok®, Pyramat®, X3®, SuperGro®, Petromat® and Petrotac® are registered trademarks of Propex Operating Company, LLC.

This publication should not be construed as engineering advice. While information contained in this publication is accurate to the best of our knowledge, Propex does not warrant its accuracy or completeness. The ultimate customer and user of the products should assume sole responsibility for the final determination of the suitability of the information and the products for the contemplated and actual use. The only warranty made by Propex for its products is set forth in our product data sheets for the product, or such other written warranty as may be agreed by Propex and individual customers. Propex specifically disclaims all other warranties, express or implied, including without limitation, warranties of merchantability or fitness for a particular purpose, or arising from provision of samples, a course of dealing or usage of trade.

© 2011 Propex Operating Company, LLC

008-02 Proposed equivalent for Type 2 ECM (swales and bench channels) - meets specifications.

443 Bricker Road Bernville, PA 19506
1.800.582.4005
+1.610.488.8496 Fax +1.610.488.8494
www.eastcoasterosion.com

EASTCOAST erosion control™

Material and Performance Specification

T-RECS

Turf Reinforcement Erosion Control Solution

The high-performance T-RECS™ Turf Reinforcement Mat is a three dimensional, woven polypropylene geotextile designed for steep slopes up to 0.5:1 and is an ideal non-hard armoring solution for high velocity channels.

Material is a patent-pending process of cross directional monofilament fibers woven into multiple dimensions featuring the T-RECS™ Technology with dome characteristics. This unique process and feature aids in the performance of the product and gives additional support to the vegetation. The product provides reinforcing capabilities and interlocking root system, while assisting the vegetation establishment. Product can be either surface applied or soiled filled to maximize performance.

The T-RECS™ meets Type 5.A, 5.B, and 5.C specification requirements established by the Erosion Control Technology Council (ECTC) and Federal Highway Administration's (FHWA) FP-03 Section 713.18.

T-RECS TECHNOLOGY

INDEX VALUE PROPERTIES

PROPERTY	TEST METHOD[3]	ENGLISH	METRIC
Mass Per Unit Area	ASTM D 6475	8.60 oz/yd^2	291.6 g/m^2
Thickness	ASTM D 6525	.45 inch	11.4 mm
Tensile Strength-MD	ASTM D 6818	3000 lb/ft	43.8 kN/m
Elongation – MD	ASTM D 6818	41%	
Tensile Strength-TD	ASTM D 6818	3000 lb/ft	43.8 kN/m
Elongation-TD	ASTM D 6818	17%	
Light Penetration	ASTM D 6567	43%	
Germination/Seedling Emergence	ECTC Method 4	636% Improvement	
UV Resistance (6,000 hours)	ASTM D4355	91%	
Resiliency	ASTM D 6524	73%	
Flexibility	ASTM D 6575	0.3 in/lb	1.7 cm/kg
Color	Observed	Green/Blue or Tan/Blue	
Roll Size	Measured	6.0 ft x 90.0 ft	1.8 m x 27.4 m

PERFORMANCE DESIGN VALUES

PROPERTY	TEST METHOD[1]	ENGLISH[2]	METRIC[2]
Vegetated Shear Stress	ASTM D 6460	15 lb/ft^2	718 Pa
Vegetated Velocity	ASTM D 6460	25 ft/sec	7.6 m/sec
Manning's N	ASTM D 6460	0.028	

1 Modified Test Method
2 Values calculated based upon typical channel testing with a flow depth up to 10 inches
3 Results obtained by 3rd Party GAI Accredited Independent Laboratory

Proud Member of: IECA Associate Member, ECTC Erosion Control Technology Council, ASTM International

Product is Made in the USA

The values presented are for guidance purposes and do not constitute the practice of engineering. East Coast Erosion Blankets LLC (ECEB) ascertains that at the time of manufacture, all information presented herein is accurate and reliable and falls within the ECEB manufacturing product specification variances. If the product does not meet the stated values and ECEB is notified in writing prior to installation, the product will be replaced at no cost to the purchaser. ECEB will not be held liable for any type of damage or losses, directly, or indirectly for failu of this product. Current revision supersedes all previous versions for this product.

Revised 01012012

SUBMITTAL PACKAGE TRANSMITTAL FORM

(CONTRACTING OFFICER APPROVAL)

SUBMITTAL PACKAGE TRANSMITTAL FORM - LANTDIV CONTRACT NO. N62470-08-D-1007 (For Transmitting Product Data, Shop Drawings, Material Samples and Administrative Data)	Date 12/3/2012	Transmittal No. 009

SECTION 1 - REQUEST FOR CONTRACT OFFICER APPROVAL

To:	From:	Project Title: Site 21 Bronson Road Landfill	Check One
Navy	Shaw	Location: Indian Head, Maryland	☑ Initial Submittal
		Task Order No. JU49	☐ Re-submittal
Project/Job No. 142879		Specification Section: 31 00 00 Earthwork	SD Number: N/A

Item No.	Description of Item(s) Submitted	Contract Reference Document: Spec Para No.	Contract Reference Document: Dwg. Sht. No.	No. of Copies	FOR CO REVIEW ONLY: ACTION CODE	FOR CO REVIEW ONLY: DATE
009-01	Cover Soil Geotechnical Results: NSFIHSITE21-142879-CS-003	1.2.1 and 3.7.2	N/A	electronic		
009-02	Cover Soil Analytical Results: NSFIHSITE21-142879-CS-003	3.7.1	N/A	electronic		

Action Code Comments/Explanation:

(Use Continuation Sheet, if necessary)

Certification Statement: I hereby certify that the equipment, material, or article shown and marked in this submittal is proposed to be incorporated into Contract Number N62470-08-D-1007, is in compliance with the contract drawings and specifications, can be installed in the allocated spaces, and is submitted for Government approval.

Certified by Submittal Reviewer [signature], Date 12/03/12

Certified by QC Manager [signature], Date 12/03/12

SECTION II - APPROVAL ACTION (Please provide action code(s) in above review block)

Distribution:
Joe Rail, Cathy Gardner, Bill Lindsay, Nick Carros

Approving Authority:

Joseph Rail	NAVFAC WASH RPM	1/25/13
Signature	Title	Date

009-01

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	9.7	22.0	7.8	30.8	18.7	11.0	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0		
2	100.0		
1.5	100.0		
0.75	90.3		
0.5	82.0		
.375	76.1		
#4	68.3		
#10	60.5		
#40	29.7		
#100	12.8		
#200	11.0		

* (no specification provided)

Material Description

Brown SAND with trace silt

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D_{90}= 18.7521 D_{85}= 14.6439 D_{60}= 1.9300
D_{50}= 1.0781 D_{30}= 0.4301 D_{15}= 0.1870
D_{10}= C_u= C_c=

Classification

USCS= SP-SM AASHTO= A-1-b

Remarks

Location: Off-site

Date:

HILLIS-CARNES ENGINEERING ASSOCIATES

WALDORF, MD

Client: Shaw
Project: Bronson Road Landfill
Project No: W12056 **Figure**

009-01



Test specification: ASTM D 698-07 Method C Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in.	% < No.200
	USCS	AASHTO						
	SP-SM	A-1-b	6.3		NV	NP	9.7	11.0

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 122.8 pcf Optimum moisture = 10.5 %	Brown SAND with trace silt

Project No. W12056 **Client:** Shaw
Project: Bronson Road Landfill
Date:
○ **Location:** Off-site

Remarks:

HILLIS-CARNES ENGINEERING ASSOCIATES

WALDORF, MD

Figure

Southeast
ACCUTEST
LABORATORIES

12/03/12

Technical Report for

Shaw E & I, Inc.

Indian Head

142879

Accutest Job Number: F99289

Sampling Date: 11/26/12

Report to:

Shaw E & I, Inc.
500 E Main St Suite 1630
Norfolk, VA 23510
natasha.sullivan@shawgrp.com

ATTN: Natasha Sullivan

Total number of pages in report: **67**

ACCREDITED IN ACCORDANCE WITH nelac

Test results contained within this data package meet the requirements of the National Environmental Laboratory Accreditation Conference and/or state specific certification programs as applicable.

Harry Behzadi, Ph.D.
Laboratory Director

Client Service contact: Heather Wandrey 407-425-6700

Certifications: FL (E83510), LA (03051), KS (E-10327), IA (366), IL (200063), NC (573), NJ (FL002), SC (96038001) DoD ELAP (L-A-B L2229), CA (04226CA), TX (T104704404), AK, AR, GA, KY, MA, NV, OK, UT, VA, WA, WI

This report shall not be reproduced, except in its entirety, without the written approval of Accutest Laboratories.
Test results relate only to samples analyzed.

Accutest Laboratories is the sole authority for authorizing edits or modifications to this document. Unauthorized modification of this report is strictly prohibited.

Table of Contents

-1-

Section 1: Sample Summary **3**
Section 2: Summary of Hits **4**
Section 3: Sample Results **5**
3.1: F99289-1: NSFIHSITE21-142879-CS-003 6
Section 4: Misc. Forms **17**
4.1: Chain of Custody 18
Section 5: GC/MS Volatiles - QC Data Summaries **20**
5.1: Method Blank Summary 21
5.2: Blank Spike Summary 23
5.3: Matrix Spike/Matrix Spike Duplicate Summary 25
Section 6: GC/MS Semi-volatiles - QC Data Summaries **27**
6.1: Method Blank Summary 28
6.2: Blank Spike Summary 31
6.3: Matrix Spike/Matrix Spike Duplicate Summary 34
Section 7: GC Volatiles - QC Data Summaries **37**
7.1: Method Blank Summary 38
7.2: Blank Spike Summary 39
7.3: Matrix Spike/Matrix Spike Duplicate Summary 40
Section 8: GC Semi-volatiles - QC Data Summaries **41**
8.1: Method Blank Summary 42
8.2: Blank Spike Summary 46
8.3: Matrix Spike/Matrix Spike Duplicate Summary 49
Section 9: Metals Analysis - QC Data Summaries **52**
9.1: Prep QC MP24160: Al,Sb,As,Ba,Be,Cd,Ca,Cr,Co,Cu,Fe,Pb,Mg,Mn,Ni,K,Se,Ag,Na, Tl,V,Zn 53
9.2: Prep QC MP24161: Hg 59
Section 10: General Chemistry - QC Data Summaries **64**
10.1: Method Blank and Spike Results Summary 65
10.2: Duplicate Results Summary 66
10.3: Matrix Spike Results Summary 67

Sample Summary

Shaw E & I, Inc.

Job No: F99289

Indian Head
Project No: 142879

Sample Number	Collected Date	Time	By	Received	Matrix Code	Type	Client Sample ID
F99289-1	11/26/12	11:50 PM		11/27/12	SO	Soil	NSFIHSITE21-142879-CS-003

Soil samples reported on a dry weight basis unless otherwise indicated on result page.

Summary of Hits

Job Number: F99289
Account: Shaw E & I, Inc.
Project: Indian Head
Collected: 11/26/12

Lab Sample ID Analyte	Client Sample ID	Result/ Qual	RL	MDL	Units	Method
F99289-1	**NSFIHSITE21-142879-CS-003**					
Aluminum		5000	7.0	0.70	mg/kg	SW846 6010C
Arsenic		1.7	0.35	0.056	mg/kg	SW846 6010C
Barium		8.1	7.0	0.18	mg/kg	SW846 6010C
Beryllium		0.091 B	0.18	0.018	mg/kg	SW846 6010C
Calcium		79.3 B	180	1.8	mg/kg	SW846 6010C
Chromium		9.4	0.35	0.063	mg/kg	SW846 6010C
Cobalt		0.97 B	1.8	0.018	mg/kg	SW846 6010C
Copper		2.8	0.88	0.063	mg/kg	SW846 6010C
Iron		7510	11	2.5	mg/kg	SW846 6010C
Lead		4.8	0.70	0.039	mg/kg	SW846 6010C
Magnesium		136 B	180	2.7	mg/kg	SW846 6010C
Manganese		13.6	0.53	0.032	mg/kg	SW846 6010C
Mercury		0.011 B	0.043	0.0043	mg/kg	SW846 7471B
Nickel		1.8	1.4	0.018	mg/kg	SW846 6010C
Potassium		138 B	350	7.0	mg/kg	SW846 6010C
Vanadium		13.4	1.8	0.018	mg/kg	SW846 6010C
Zinc		4.3	0.70	0.11	mg/kg	SW846 6010C

Southeast ACCUTEST LABORATORIES

Sample Results

Report of Analysis

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8260B	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	Y6616.D	1	11/28/12	EP	n/a	n/a	VY287
Run #2							

	Initial Weight
Run #1	6.91 g
Run #2	

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	39	16	ug/kg	
71-43-2	Benzene	ND	3.9	0.78	ug/kg	
75-27-4	Bromodichloromethane	ND	3.9	1.1	ug/kg	
75-25-2	Bromoform	ND	3.9	0.78	ug/kg	
108-90-7	Chlorobenzene	ND	3.9	0.78	ug/kg	
75-00-3	Chloroethane	ND	3.9	1.6	ug/kg	
67-66-3	Chloroform	ND	3.9	0.78	ug/kg	
75-15-0	Carbon disulfide	ND	3.9	1.6	ug/kg	
56-23-5	Carbon tetrachloride	ND	3.9	0.89	ug/kg	
75-34-3	1,1-Dichloroethane	ND	3.9	0.78	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	3.9	0.95	ug/kg	
107-06-2	1,2-Dichloroethane	ND	3.9	0.93	ug/kg	
78-87-5	1,2-Dichloropropane	ND	3.9	0.78	ug/kg	
124-48-1	Dibromochloromethane	ND	3.9	0.78	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	3.9	0.78	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	3.9	0.78	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	3.9	0.78	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	3.9	0.78	ug/kg	
100-41-4	Ethylbenzene	ND	3.9	0.86	ug/kg	
591-78-6	2-Hexanone	ND	19	3.9	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	19	3.9	ug/kg	
74-83-9	Methyl bromide	ND	3.9	1.6	ug/kg	
74-87-3	Methyl chloride	ND	3.9	1.6	ug/kg	
75-09-2	Methylene chloride	ND	7.8	3.6	ug/kg	
78-93-3	Methyl ethyl ketone	ND	19	3.9	ug/kg	
100-42-5	Styrene	ND	3.9	0.78	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	3.9	0.78	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	3.9	0.78	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	3.9	0.78	ug/kg	
127-18-4	Tetrachloroethylene	ND	3.9	0.89	ug/kg	
108-88-3	Toluene	ND	3.9	0.78	ug/kg	
79-01-6	Trichloroethylene	ND	3.9	0.78	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8260B	**Percent Solids:**	93.0
Project:	Indian Head		

VOA TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
75-01-4	Vinyl chloride	ND	3.9	0.78	ug/kg	
1330-20-7	Xylene (total)	ND	12	2.4	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
1868-53-7	Dibromofluoromethane	105%		80-121%
2037-26-5	Toluene-D8	108%		71-130%
460-00-4	4-Bromofluorobenzene	112%		59-148%
17060-07-0	1,2-Dichloroethane-D4	104%		77-123%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	L060697.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	1.0 ml
Run #2		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	900	180	ug/kg	
95-57-8	2-Chlorophenol	ND	180	21	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	180	20	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	180	20	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	180	26	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	900	180	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	360	72	ug/kg	
95-48-7	2-Methylphenol	ND	180	22	ug/kg	
	3&4-Methylphenol	ND	180	37	ug/kg	
88-75-5	2-Nitrophenol	ND	180	27	ug/kg	
100-02-7	4-Nitrophenol	ND	900	140	ug/kg	
87-86-5	Pentachlorophenol	ND	900	140	ug/kg	
108-95-2	Phenol	ND	180	29	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	180	21	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	180	23	ug/kg	
83-32-9	Acenaphthene	ND	180	21	ug/kg	
208-96-8	Acenaphthylene	ND	180	21	ug/kg	
120-12-7	Anthracene	ND	180	18	ug/kg	
56-55-3	Benzo(a)anthracene	ND	180	18	ug/kg	
50-32-8	Benzo(a)pyrene	ND	180	18	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	180	18	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	180	18	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	180	21	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	180	23	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	180	36	ug/kg	
100-51-6	Benzyl Alcohol	ND	180	36	ug/kg	
91-58-7	2-Chloronaphthalene	ND	180	23	ug/kg	
106-47-8	4-Chloroaniline	ND	180	27	ug/kg	
86-74-8	Carbazole	ND	180	20	ug/kg	
218-01-9	Chrysene	ND	180	18	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	180	25	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	180	24	ug/kg	

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

ABN TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
108-60-1	bis(2-Chloroisopropyl)ether	ND	180	20	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	180	19	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	180	18	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	180	24	ug/kg	
106-46-7	1,4-Dichlorobenzene	ND	180	19	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	180	19	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	180	22	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	180	30	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	180	18	ug/kg	
132-64-9	Dibenzofuran	ND	180	18	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	360	36	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	180	36	ug/kg	
84-66-2	Diethyl phthalate	ND	360	36	ug/kg	
131-11-3	Dimethyl phthalate	ND	180	36	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	360	36	ug/kg	
206-44-0	Fluoranthene	ND	180	18	ug/kg	
86-73-7	Fluorene	ND	180	20	ug/kg	
118-74-1	Hexachlorobenzene	ND	180	18	ug/kg	
87-68-3	Hexachlorobutadiene	ND	180	20	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	180	25	ug/kg	
67-72-1	Hexachloroethane	ND	180	20	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	180	18	ug/kg	
78-59-1	Isophorone	ND	180	20	ug/kg	
91-57-6	2-Methylnaphthalene	ND	180	21	ug/kg	
88-74-4	2-Nitroaniline	ND	180	26	ug/kg	
99-09-2	3-Nitroaniline	ND	180	25	ug/kg	
100-01-6	4-Nitroaniline	ND	180	38	ug/kg	
91-20-3	Naphthalene	ND	180	18	ug/kg	
98-95-3	Nitrobenzene	ND	180	26	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	180	20	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	180	36	ug/kg	
85-01-8	Phenanthrene	ND	180	18	ug/kg	
129-00-0	Pyrene	ND	180	18	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	180	19	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
367-12-4	2-Fluorophenol	73%		40-102%
4165-62-2	Phenol-d5	81%		41-100%
118-79-6	2,4,6-Tribromophenol	77%		42-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8270D SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

ABN TCL List

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
4165-60-0	Nitrobenzene-d5	73%		40-105%
321-60-8	2-Fluorobiphenyl	71%		43-107%
1718-51-0	Terphenyl-d14	74%		45-119%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8015C	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1 [a]	QR073095.D	1	11/29/12	MM	n/a	n/a	GQR3156
Run #2							

	Initial Weight	Final Volume	Methanol Aliquot
Run #1	8.04 g	5.0 ml	100 ul
Run #2			

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	3.7	1.9	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
460-00-4	4-Bromofluorobenzene	111%		56-136%
98-08-8	aaa-Trifluorotoluene	117%		61-121%

(a) Pre-weighed vials were altered in the field; sample weights are estimated.

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8081B SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	TT355794.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

Pesticide TCL List

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.8	0.36	ug/kg	
319-84-6	alpha-BHC	ND	1.8	0.36	ug/kg	
319-85-7	beta-BHC	ND	1.8	0.36	ug/kg	
319-86-8	delta-BHC	ND	1.8	0.36	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.8	0.36	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.8	0.44	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.8	0.39	ug/kg	
60-57-1	Dieldrin	ND	1.8	0.43	ug/kg	
72-54-8	4,4'-DDD	ND	3.6	0.45	ug/kg	
72-55-9	4,4'-DDE	ND	3.6	0.40	ug/kg	
50-29-3	4,4'-DDT	ND	3.6	0.45	ug/kg	
72-20-8	Endrin	ND	3.6	0.45	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.6	0.52	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.6	0.59	ug/kg	
53494-70-5	Endrin ketone	ND	3.6	0.58	ug/kg	
959-98-8	Endosulfan-I	ND	1.8	0.36	ug/kg	
33213-65-9	Endosulfan-II	ND	1.8	0.45	ug/kg	
76-44-8	Heptachlor	ND	1.8	0.36	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.8	0.40	ug/kg	
72-43-5	Methoxychlor	ND	3.6	0.78	ug/kg	
8001-35-2	Toxaphene	ND	90	36	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	90%		46-122%
2051-24-3	Decachlorobiphenyl	89%		50-133%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8082A SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	ST112791.D	1	11/28/12	MV	11/28/12	OP44638	GST2696
Run #2							

	Initial Weight	Final Volume
Run #1	30.0 g	10.0 ml
Run #2		

PCB List

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	18	7.2	ug/kg	
11104-28-2	Aroclor 1221	ND	18	9.0	ug/kg	
11141-16-5	Aroclor 1232	ND	18	9.0	ug/kg	
53469-21-9	Aroclor 1242	ND	18	7.2	ug/kg	
12672-29-6	Aroclor 1248	ND	18	7.2	ug/kg	
11097-69-1	Aroclor 1254	ND	18	7.2	ug/kg	
11096-82-5	Aroclor 1260	ND	18	7.2	ug/kg	
1336-36-3	Total PCBs	ND	18	9.0	ug/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
877-09-8	Tetrachloro-m-xylene	87%		44-126%
2051-24-3	Decachlorobiphenyl	88%		39-157%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
Method:	SW846 8015C SW846 3550C	**Percent Solids:**	93.0
Project:	Indian Head		

	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
Run #1	LL45546.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720
Run #2							

	Initial Weight	Final Volume
Run #1	30.4 g	1.0 ml
Run #2		

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	8.8	3.5	mg/kg	

CAS No.	Surrogate Recoveries	Run# 1	Run# 2	Limits
84-15-1	o-Terphenyl	69%		49-108%

ND = Not detected MDL - Method Detection Limit
RL = Reporting Limit
E = Indicates value exceeds calibration range

J = Indicates an estimated value
B = Indicates analyte found in associated method blank
N = Indicates presumptive evidence of a compound

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
		Percent Solids:	93.0
Project:	Indian Head		

Metals Analysis

Analyte	Result	RL	MDL	Units	DF	Prep	Analyzed	By	Method	Prep Method
Aluminum	5000	7.0	0.70	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Antimony	0.067 U	0.70	0.067	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Arsenic	1.7	0.35	0.056	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Barium	8.1	7.0	0.18	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Beryllium	0.091 B	0.18	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cadmium	0.018 U	0.14	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Calcium	79.3 B	180	1.8	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Chromium	9.4	0.35	0.063	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Cobalt	0.97 B	1.8	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Copper	2.8	0.88	0.063	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Iron	7510	11	2.5	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Lead	4.8	0.70	0.039	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Magnesium	136 B	180	2.7	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Manganese	13.6	0.53	0.032	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Mercury	0.011 B	0.043	0.0043	mg/kg	1	11/29/12	11/29/12	JL	SW846 7471B [1]	SW846 7471B [4]
Nickel	1.8	1.4	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Potassium	138 B	350	7.0	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Selenium	0.11 U	0.70	0.11	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Silver	0.018 U	0.35	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Sodium	18 U	350	18	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Thallium	0.063 U	0.35	0.063	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Vanadium	13.4	1.8	0.018	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]
Zinc	4.3	0.70	0.11	mg/kg	1	11/28/12	11/29/12	LM	SW846 6010C [2]	SW846 3050B [3]

(1) Instrument QC Batch: MA10342
(2) Instrument QC Batch: MA10343
(3) Prep QC Batch: MP24160
(4) Prep QC Batch: MP24161

RL = Reporting Limit
MDL = Method Detection Limit

U = Indicates a result < MDL
B = Indicates a result > = MDL but < RL

Report of Analysis

Client Sample ID:	NSFIHSITE21-142879-CS-003		
Lab Sample ID:	F99289-1	**Date Sampled:**	11/26/12
Matrix:	SO - Soil	**Date Received:**	11/27/12
		Percent Solids:	93.0
Project:	Indian Head		

General Chemistry

Analyte	Result	RL	Units	DF	Analyzed	By	Method
Cyanide, Total	< 0.12	0.12	mg/kg	1	11/28/12 10:20	TC	SW846 9012B
Solids, Percent	93		%	1	11/28/12	LE	SM19 2540G

RL = Reporting Limit

Southeast ACCUTEST LABORATORIES

Misc. Forms

Custody Documents and Other Forms

Includes the following where applicable:

- Chain of Custody

CHAIN-OF-CUSTODY RECORD

COC Number: 142879-001
Purchase Order Number: TBD

F99289

Shaw® The Shaw Group Inc.®

SHAW Environmental & Infrastructure, INC. - 500 East Main St. Suite 1630 Norfolk, VA. 23510 (757) 640-6200

Laboratory: **Accutest**
Address: 4405 Vineland Road Suite C-1, Orlando FL 32811 (407) 425-6700

Project: Removal Actions Site #21, Naval Support Facility, Indian Head, Maryland
Sample Type: ***Fill Material Samples***

Project Number: 142879
Project Manager: Natasha Kelley Sullivan (410)529-7598
Sampling Company: NAVY
Project Manager: Steve Carriere

Analysis Requested

Item No.	Sample Number	Date	Time			Sample Description	Number of Containers	TCL Volatiles SW-846 5035A/8260B	TCL SVOC SW-846 8270D	TCL Pesticides SW-846 8081B	Total PCBs SW-846 8082A	TAL Metals - ICP SW846 6010C/7471A	Cyanide SW-846 9012	TPH DRO/GRO SW-846 8015M
1	NSFIHSITE21-142879-CS-003	11/26/12	1150		X	Cover Soil (CS) from Aggtrans source located near LaPlata, MD	3 X 8 ounce glass (no pres) 1 x 40 ml vials 5 ml MeOH 2 x 40 ml vials DI Water	X	X	X	X	X	X	X
2														
3														
4														
5														
6														
7														
8														
9														

Aggtrans will pay for the analysis please contact for payment:

Turnaround Time Required: X 7 Day
Sampled By: *Patti Gamble, Shaw*
COMMENTS:
Laboratory Report No.:

Item No.	Transfers Relinquished By	Date	Time	Transfers Accepted By	Date	Time
1	Sampler's Signature: Patricia McGamble FX	11/26/12	1430 hrs	Laboratory Sample Custody Signature: FX		
2						
3				J Cooper (ALSE)	11-27-12	13:30
4						

Remarks:
Report Format: *Summary Report*
Deliverables: EDD Excel
*** Fax results to Natasha Sullivan (410) 529-7599

30

4.1
4

F99289: Chain of Custody
Page 1 of 2

ACCUTEST LABORATORIES SAMPLE RECEIPT CONFIRMATION

ACCUTEST'S JOB NUMBER: F99289 CLIENT: SHAW PROJECT: 112879

DATE/TIME RECEIVED: 11-27-12 13:30 {MM/DD/YY 24:00} NIMBER OF COOLERS RECEIVED: 1

METHOD OF DELIVERY: (FEDEX) UPS ACCUTEST COURIER GREYHOUND DELIVERY OTHER

AIRBILL NUMBERS: 8005 5664 3565

COOLER INFORMATION

- [ ] CUSTODY SEAL NOT PRESENT OR NOT INTACT
- [ ] CHAIN OF CUSTODY NOT RECEIVED (COC)
- [ ] ANALYSIS REQUESTED IS UNCLEAR OR MISSING
- [ ] SAMPLE DATES OR TIMES UNCLEAR OR MISSING
- [ ] TEMPERATURE CRITERIA NOT MET
- [ ] WET ICE PRESENT

TRIP BLANK INFORMATION

- [ ] TRIP BLANK PROVIDED
- [X] TRIP BLANK NOT PROVIDED
- [X] TRIP BLANK NOT ON COC
- [ ] TRIP BLANK INTACT
- [ ] TRIP BLANK NOT INTACT
- [ ] RECEIVED WATER TRIP BLANK
- [ ] RECEIVED SOIL TRIP BLANK

MISC. INFORMATION

NUMBER OF ENCORES ? 25-GRAM_____ 5-GRAM_____

NUMBER OF 5035 FIELD KITS ? _____

NUMBER OF LAB FILTERED METALS ? _____

TEMPERATURE INFORMATION

- [ ] IR THERM ID 3 CORR. FACTOR +0.4
- [ ] OBSERVED TEMPS: 2.6
- [ ] CORRECTED TEMPS: 3.0

SAMPLE INFORMATION

- [ ] SAMPLE LABELS PRESENT ON ALL BOTTLES
- [ ] INCORRECT NUMBER OF CONTAINERS USED
- [ ] SAMPLE RECEIVED IMPROPERLY PRESERVED
- [ ] INSUFFICIENT VOLUME FOR ANALYSIS
- [ ] DATES/TIMES ON COC DO NOT MATCH SAMPLE LABEL
- [ ] ID'S ON COC DO NOT MATCH LABEL
- [ ] VOC VIALS HAVE HEADSPACE (MACRO BUBBLES)
- [ ] BOTTLES RECEIVED BUT ANALYSIS NOT REQUESTED
- [ ] NO BOTTLES RECEIVED FOR ANALYSIS REQUESTED
- [ ] UNCLEAR FILTERING OR COMPOSITING INSTRUCTIONS
- [ ] SAMPLE CONTAINER(S) RECEIVED BROKEN
- [ ] % SOLIDS JAR NOT RECEIVED
- [ ] 5035 FIELD KIT FROZEN WITHIN 48 HOUR'S
- [ ] RESIDUAL CHLORINE PRESENT

{APPICABLE TO EPA 600 SERIES OR NORTH CAROLINA ORGANICS}

SUMMARY OF COMMENTS: Soil Vials Have Extra Lables on them.

TECHNICIAN SIGNATURE/DATE 11-27-12 REVIEWER SIGNATURE/DATE 11-27-12

NF 12/10 receipt confirmation 122910.xls

4.1

4

F99289: Chain of Custody
Page 2 of 2

Southeast ACCUTEST LABORATORIES

GC/MS Volatiles

QC Data Summaries

Includes the following where applicable:

- Method Blank Summaries
- Blank Spike Summaries
- Matrix Spike and Duplicate Summaries

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
VY287-MB	Y6615.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
67-64-1	Acetone	ND	50	20	ug/kg	
71-43-2	Benzene	ND	5.0	1.0	ug/kg	
75-27-4	Bromodichloromethane	ND	5.0	1.4	ug/kg	
75-25-2	Bromoform	ND	5.0	1.0	ug/kg	
108-90-7	Chlorobenzene	ND	5.0	1.0	ug/kg	
75-00-3	Chloroethane	ND	5.0	2.0	ug/kg	
67-66-3	Chloroform	ND	5.0	1.0	ug/kg	
75-15-0	Carbon disulfide	ND	5.0	2.0	ug/kg	
56-23-5	Carbon tetrachloride	ND	5.0	1.1	ug/kg	
75-34-3	1,1-Dichloroethane	ND	5.0	1.0	ug/kg	
75-35-4	1,1-Dichloroethylene	ND	5.0	1.2	ug/kg	
107-06-2	1,2-Dichloroethane	ND	5.0	1.2	ug/kg	
78-87-5	1,2-Dichloropropane	ND	5.0	1.0	ug/kg	
124-48-1	Dibromochloromethane	ND	5.0	1.0	ug/kg	
156-59-2	cis-1,2-Dichloroethylene	ND	5.0	1.0	ug/kg	
10061-01-5	cis-1,3-Dichloropropene	ND	5.0	1.0	ug/kg	
156-60-5	trans-1,2-Dichloroethylene	ND	5.0	1.0	ug/kg	
10061-02-6	trans-1,3-Dichloropropene	ND	5.0	1.0	ug/kg	
100-41-4	Ethylbenzene	ND	5.0	1.1	ug/kg	
591-78-6	2-Hexanone	ND	25	5.0	ug/kg	
108-10-1	4-Methyl-2-pentanone	ND	25	5.0	ug/kg	
74-83-9	Methyl bromide	ND	5.0	2.0	ug/kg	
74-87-3	Methyl chloride	ND	5.0	2.1	ug/kg	
75-09-2	Methylene chloride	ND	10	4.6	ug/kg	
78-93-3	Methyl ethyl ketone	ND	25	5.0	ug/kg	
100-42-5	Styrene	ND	5.0	1.0	ug/kg	
71-55-6	1,1,1-Trichloroethane	ND	5.0	1.0	ug/kg	
79-34-5	1,1,2,2-Tetrachloroethane	ND	5.0	1.0	ug/kg	
79-00-5	1,1,2-Trichloroethane	ND	5.0	1.0	ug/kg	
127-18-4	Tetrachloroethylene	ND	5.0	1.2	ug/kg	
108-88-3	Toluene	ND	5.0	1.0	ug/kg	
79-01-6	Trichloroethylene	ND	5.0	1.0	ug/kg	
75-01-4	Vinyl chloride	ND	5.0	1.0	ug/kg	
1330-20-7	Xylene (total)	ND	15	3.1	ug/kg	

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
VY287-MB	Y6615.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Surrogate Recoveries		Limits
1868-53-7	Dibromofluoromethane	103%	80-121%
2037-26-5	Toluene-D8	113%	71-130%
460-00-4	4-Bromofluorobenzene	111%	59-148%
17060-07-0	1,2-Dichloroethane-D4	100%	77-123%

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
VY287-BS	Y6614.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Compound	Spike ug/kg	BSP ug/kg	BSP %	Limits
67-64-1	Acetone	250	272	109	61-144
71-43-2	Benzene	50	52.6	105	78-130
75-27-4	Bromodichloromethane	50	52.4	105	73-122
75-25-2	Bromoform	50	54.2	108	70-139
108-90-7	Chlorobenzene	50	55.0	110	83-122
75-00-3	Chloroethane	50	51.7	103	61-153
67-66-3	Chloroform	50	51.4	103	79-129
75-15-0	Carbon disulfide	50	48.8	98	61-142
56-23-5	Carbon tetrachloride	50	52.7	105	79-135
75-34-3	1,1-Dichloroethane	50	51.7	103	77-132
75-35-4	1,1-Dichloroethylene	50	55.5	111	66-132
107-06-2	1,2-Dichloroethane	50	52.9	106	78-129
78-87-5	1,2-Dichloropropane	50	52.8	106	74-127
124-48-1	Dibromochloromethane	50	53.7	107	78-117
156-59-2	cis-1,2-Dichloroethylene	50	51.5	103	74-123
10061-01-5	cis-1,3-Dichloropropene	50	50.3	101	79-130
156-60-5	trans-1,2-Dichloroethylene	50	52.4	105	77-129
10061-02-6	trans-1,3-Dichloropropene	50	53.7	107	87-131
100-41-4	Ethylbenzene	50	53.1	106	82-124
591-78-6	2-Hexanone	250	284	114	67-130
108-10-1	4-Methyl-2-pentanone	250	274	110	69-125
74-83-9	Methyl bromide	50	53.1	106	60-146
74-87-3	Methyl chloride	50	59.1	118	58-163
75-09-2	Methylene chloride	50	50.1	100	62-140
78-93-3	Methyl ethyl ketone	250	278	111	66-134
100-42-5	Styrene	50	52.6	105	79-123
71-55-6	1,1,1-Trichloroethane	50	52.1	104	80-133
79-34-5	1,1,2,2-Tetrachloroethane	50	51.9	104	70-128
79-00-5	1,1,2-Trichloroethane	50	54.4	109	76-118
127-18-4	Tetrachloroethylene	50	51.2	102	79-132
108-88-3	Toluene	50	52.8	106	80-123
79-01-6	Trichloroethylene	50	52.9	106	78-132
75-01-4	Vinyl chloride	50	56.0	112	60-145
1330-20-7	Xylene (total)	150	164	109	83-127

* = Outside of Control Limits.

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
VY287-BS	Y6614.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Surrogate Recoveries	BSP	Limits
1868-53-7	Dibromofluoromethane	103%	80-121%
2037-26-5	Toluene-D8	105%	71-130%
460-00-4	4-Bromofluorobenzene	103%	59-148%
17060-07-0	1,2-Dichloroethane-D4	102%	77-123%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
F99292-16MS	Y6628.D	1	11/28/12	EP	n/a	n/a	VY287
F99292-16MSD	Y6629.D	1	11/28/12	EP	n/a	n/a	VY287
F99292-16 [a]	Y6619.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Compound	F99292-16 ug/kg	Q	Spike ug/kg	MS ug/kg	MS %	MSD ug/kg	MSD %	RPD	Limits Rec/RPD
67-64-1	Acetone	55.3	J	284	332	97	288	84	14	61-144/29
71-43-2	Benzene	ND		56.8	61.5	108	57.6	104	7	78-130/25
75-27-4	Bromodichloromethane	ND		56.8	57.3	101	51.6	93	10	73-122/25
75-25-2	Bromoform	ND		56.8	51.6	91	45.6	82	12	70-139/26
108-90-7	Chlorobenzene	ND		56.8	63.5	112	57.2	103	10	83-122/23
75-00-3	Chloroethane	ND		56.8	63.2	111	59.3	107	6	61-153/31
67-66-3	Chloroform	ND		56.8	61.2	108	56.0	101	9	79-129/27
75-15-0	Carbon disulfide	ND		56.8	57.5	101	52.8	95	9	61-142/27
56-23-5	Carbon tetrachloride	ND		56.8	67.4	119	60.8	110	10	79-135/29
75-34-3	1,1-Dichloroethane	ND		56.8	63.0	111	57.4	103	9	77-132/26
75-35-4	1,1-Dichloroethylene	ND		56.8	66.4	117	61.9	112	7	66-132/27
107-06-2	1,2-Dichloroethane	ND		56.8	56.6	100	53.3	96	6	78-129/24
78-87-5	1,2-Dichloropropane	ND		56.8	60.1	106	54.8	99	9	74-127/27
124-48-1	Dibromochloromethane	ND		56.8	58.7	103	52.4	94	11	78-117/27
156-59-2	cis-1,2-Dichloroethylene	ND		56.8	63.1	111	57.2	103	10	74-123/26
10061-01-5	cis-1,3-Dichloropropene	ND		56.8	54.6	96	49.6	89	10	79-130/23
156-60-5	trans-1,2-Dichloroethylene	ND		56.8	62.5	110	58.9	106	6	77-129/27
10061-02-6	trans-1,3-Dichloropropene	ND		56.8	56.8	100	52.3	94	8	87-131/27
100-41-4	Ethylbenzene	ND		56.8	62.2	110	58.3	105	6	82-124/25
591-78-6	2-Hexanone	ND		284	292	103	251	91	15	67-130/29
108-10-1	4-Methyl-2-pentanone	ND		284	297	105	256	92	15	69-125/24
74-83-9	Methyl bromide	ND		56.8	64.2	113	60.1	108	7	60-146/31
74-87-3	Methyl chloride	ND		56.8	66.8	118	66.4	120	1	58-163/26
75-09-2	Methylene chloride	ND		56.8	59.2	104	52.5	95	12	62-140/25
78-93-3	Methyl ethyl ketone	10.4	J	284	287	97	258	89	11	66-134/23
100-42-5	Styrene	ND		56.8	58.5	103	51.8	93	12	79-123/28
71-55-6	1,1,1-Trichloroethane	ND		56.8	68.2	120	60.8	110	11	80-133/27
79-34-5	1,1,2,2-Tetrachloroethane	ND		56.8	64.9	114	60.1	108	8	70-128/30
79-00-5	1,1,2-Trichloroethane	ND		56.8	60.5	107	54.9	99	10	76-118/28
127-18-4	Tetrachloroethylene	ND		56.8	63.5	112	59.5	107	7	79-132/27
108-88-3	Toluene	ND		56.8	66.7	117	62.0	112	7	80-123/26
79-01-6	Trichloroethylene	ND		56.8	62.5	110	56.4	102	10	78-132/28
75-01-4	Vinyl chloride	ND		56.8	67.3	119	63.4	114	6	60-145/29
1330-20-7	Xylene (total)	ND		170	193	113	181	109	6	83-127/24

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
F99292-16MS	Y6628.D	1	11/28/12	EP	n/a	n/a	VY287
F99292-16MSD	Y6629.D	1	11/28/12	EP	n/a	n/a	VY287
F99292-16 [a]	Y6619.D	1	11/28/12	EP	n/a	n/a	VY287

The QC reported here applies to the following samples: **Method:** SW846 8260B

F99289-1

CAS No.	Surrogate Recoveries	MS	MSD	F99292-16	Limits
1868-53-7	Dibromofluoromethane	102%	99%	104%	80-121%
2037-26-5	Toluene-D8	110%	111%	112%	71-130%
460-00-4	4-Bromofluorobenzene	117%	121%	121%	59-148%
17060-07-0	1,2-Dichloroethane-D4	96%	93%	99%	77-123%

(a) Sample was received in a bulk container and preserved within 48 hours of sampling.

* = Outside of Control Limits.

Southeast ACCUTEST LABORATORIES

GC/MS Semi-volatiles

QC Data Summaries

Includes the following where applicable:

- Method Blank Summaries
- Blank Spike Summaries
- Matrix Spike and Duplicate Summaries

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MB	L060676.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
65-85-0	Benzoic Acid	ND	830	170	ug/kg	
95-57-8	2-Chlorophenol	ND	170	20	ug/kg	
59-50-7	4-Chloro-3-methyl phenol	ND	170	18	ug/kg	
120-83-2	2,4-Dichlorophenol	ND	170	19	ug/kg	
105-67-9	2,4-Dimethylphenol	ND	170	24	ug/kg	
51-28-5	2,4-Dinitrophenol	ND	830	170	ug/kg	
534-52-1	4,6-Dinitro-o-cresol	ND	330	67	ug/kg	
95-48-7	2-Methylphenol	ND	170	21	ug/kg	
	3&4-Methylphenol	ND	170	35	ug/kg	
88-75-5	2-Nitrophenol	ND	170	25	ug/kg	
100-02-7	4-Nitrophenol	ND	830	130	ug/kg	
87-86-5	Pentachlorophenol	ND	830	130	ug/kg	
108-95-2	Phenol	ND	170	27	ug/kg	
95-95-4	2,4,5-Trichlorophenol	ND	170	20	ug/kg	
88-06-2	2,4,6-Trichlorophenol	ND	170	21	ug/kg	
83-32-9	Acenaphthene	ND	170	20	ug/kg	
208-96-8	Acenaphthylene	ND	170	19	ug/kg	
120-12-7	Anthracene	ND	170	17	ug/kg	
56-55-3	Benzo(a)anthracene	ND	170	17	ug/kg	
50-32-8	Benzo(a)pyrene	ND	170	17	ug/kg	
205-99-2	Benzo(b)fluoranthene	ND	170	17	ug/kg	
191-24-2	Benzo(g,h,i)perylene	ND	170	17	ug/kg	
207-08-9	Benzo(k)fluoranthene	ND	170	20	ug/kg	
101-55-3	4-Bromophenyl phenyl ether	ND	170	21	ug/kg	
85-68-7	Butyl benzyl phthalate	ND	170	33	ug/kg	
100-51-6	Benzyl Alcohol	ND	170	33	ug/kg	
91-58-7	2-Chloronaphthalene	ND	170	22	ug/kg	
106-47-8	4-Chloroaniline	ND	170	25	ug/kg	
86-74-8	Carbazole	ND	170	18	ug/kg	
218-01-9	Chrysene	ND	170	17	ug/kg	
111-91-1	bis(2-Chloroethoxy)methane	ND	170	23	ug/kg	
111-44-4	bis(2-Chloroethyl)ether	ND	170	23	ug/kg	
108-60-1	bis(2-Chloroisopropyl)ether	ND	170	19	ug/kg	
7005-72-3	4-Chlorophenyl phenyl ether	ND	170	17	ug/kg	
95-50-1	1,2-Dichlorobenzene	ND	170	17	ug/kg	
541-73-1	1,3-Dichlorobenzene	ND	170	22	ug/kg	

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MB	L060676.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
106-46-7	1,4-Dichlorobenzene	ND	170	18	ug/kg	
121-14-2	2,4-Dinitrotoluene	ND	170	17	ug/kg	
606-20-2	2,6-Dinitrotoluene	ND	170	20	ug/kg	
91-94-1	3,3'-Dichlorobenzidine	ND	170	28	ug/kg	
53-70-3	Dibenzo(a,h)anthracene	ND	170	17	ug/kg	
132-64-9	Dibenzofuran	ND	170	17	ug/kg	
84-74-2	Di-n-butyl phthalate	ND	330	33	ug/kg	
117-84-0	Di-n-octyl phthalate	ND	170	33	ug/kg	
84-66-2	Diethyl phthalate	ND	330	33	ug/kg	
131-11-3	Dimethyl phthalate	ND	170	33	ug/kg	
117-81-7	bis(2-Ethylhexyl)phthalate	ND	330	33	ug/kg	
206-44-0	Fluoranthene	ND	170	17	ug/kg	
86-73-7	Fluorene	ND	170	18	ug/kg	
118-74-1	Hexachlorobenzene	ND	170	17	ug/kg	
87-68-3	Hexachlorobutadiene	ND	170	18	ug/kg	
77-47-4	Hexachlorocyclopentadiene	ND	170	23	ug/kg	
67-72-1	Hexachloroethane	ND	170	19	ug/kg	
193-39-5	Indeno(1,2,3-cd)pyrene	ND	170	17	ug/kg	
78-59-1	Isophorone	ND	170	18	ug/kg	
91-57-6	2-Methylnaphthalene	ND	170	19	ug/kg	
88-74-4	2-Nitroaniline	ND	170	25	ug/kg	
99-09-2	3-Nitroaniline	ND	170	23	ug/kg	
100-01-6	4-Nitroaniline	ND	170	36	ug/kg	
91-20-3	Naphthalene	ND	170	17	ug/kg	
98-95-3	Nitrobenzene	ND	170	24	ug/kg	
621-64-7	N-Nitroso-di-n-propylamine	ND	170	18	ug/kg	
86-30-6	N-Nitrosodiphenylamine	ND	170	33	ug/kg	
85-01-8	Phenanthrene	ND	170	17	ug/kg	
129-00-0	Pyrene	ND	170	17	ug/kg	
120-82-1	1,2,4-Trichlorobenzene	ND	170	18	ug/kg	

CAS No.	Surrogate Recoveries		Limits
367-12-4	2-Fluorophenol	73%	40-102%
4165-62-2	Phenol-d5	81%	41-100%

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MB	L060676.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Surrogate Recoveries		Limits
118-79-6	2,4,6-Tribromophenol	81%	42-108%
4165-60-0	Nitrobenzene-d5	75%	40-105%
321-60-8	2-Fluorobiphenyl	72%	43-107%
1718-51-0	Terphenyl-d14	76%	45-119%

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-BS	L060675.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	Spike ug/kg	BSP ug/kg	BSP %	Limits
65-85-0	Benzoic Acid	3330	2930	88	44-116
95-57-8	2-Chlorophenol	1670	1250	75	54-97
59-50-7	4-Chloro-3-methyl phenol	1670	1340	80	59-102
120-83-2	2,4-Dichlorophenol	1670	1290	77	60-101
105-67-9	2,4-Dimethylphenol	1670	1120	67	49-89
51-28-5	2,4-Dinitrophenol	3330	2800	84	39-107
534-52-1	4,6-Dinitro-o-cresol	3330	3030	91	58-109
95-48-7	2-Methylphenol	1670	1260	76	53-94
	3&4-Methylphenol	3330	2870	86	54-95
88-75-5	2-Nitrophenol	1670	1270	76	55-96
100-02-7	4-Nitrophenol	3330	2620	79	56-106
87-86-5	Pentachlorophenol	3330	2830	85	50-115
108-95-2	Phenol	1670	1420	85	55-99
95-95-4	2,4,5-Trichlorophenol	1670	1360	82	60-101
88-06-2	2,4,6-Trichlorophenol	1670	1330	80	60-100
83-32-9	Acenaphthene	1670	1340	80	59-97
208-96-8	Acenaphthylene	1670	1330	80	58-98
120-12-7	Anthracene	1670	1360	82	61-104
56-55-3	Benzo(a)anthracene	1670	1410	85	60-106
50-32-8	Benzo(a)pyrene	1670	1330	80	59-102
205-99-2	Benzo(b)fluoranthene	1670	1430	86	60-107
191-24-2	Benzo(g,h,i)perylene	1670	1450	87	56-103
207-08-9	Benzo(k)fluoranthene	1670	1470	88	61-107
101-55-3	4-Bromophenyl phenyl ether	1670	1320	79	60-104
85-68-7	Butyl benzyl phthalate	1670	1360	82	57-110
100-51-6	Benzyl Alcohol	1670	1270	76	51-102
91-58-7	2-Chloronaphthalene	1670	1270	76	57-95
106-47-8	4-Chloroaniline	1670	1180	71	19-85
86-74-8	Carbazole	1670	1320	79	60-106
218-01-9	Chrysene	1670	1420	85	60-107
111-91-1	bis(2-Chloroethoxy)methane	1670	1300	78	51-89
111-44-4	bis(2-Chloroethyl)ether	1670	1270	76	50-96
108-60-1	bis(2-Chloroisopropyl)ether	1670	1290	77	44-94
7005-72-3	4-Chlorophenyl phenyl ether	1670	1340	80	60-101
95-50-1	1,2-Dichlorobenzene	1670	1220	73	47-91
541-73-1	1,3-Dichlorobenzene	1670	1220	73	45-86

* = Outside of Control Limits.

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-BS	L060675.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	Spike ug/kg	BSP ug/kg	BSP %	Limits
106-46-7	1,4-Dichlorobenzene	1670	1210	73	45-88
121-14-2	2,4-Dinitrotoluene	1670	1330	80	59-103
606-20-2	2,6-Dinitrotoluene	1670	1360	82	57-99
53-70-3	Dibenzo(a,h)anthracene	1670	1420	85	57-105
132-64-9	Dibenzofuran	1670	1300	78	58-103
84-74-2	Di-n-butyl phthalate	1670	1380	83	59-105
117-84-0	Di-n-octyl phthalate	1670	1420	85	59-117
84-66-2	Diethyl phthalate	1670	1350	81	59-106
131-11-3	Dimethyl phthalate	1670	1350	81	60-100
117-81-7	bis(2-Ethylhexyl)phthalate	1670	1370	82	57-111
206-44-0	Fluoranthene	1670	1370	82	60-110
86-73-7	Fluorene	1670	1340	80	60-99
118-74-1	Hexachlorobenzene	1670	1340	80	58-103
87-68-3	Hexachlorobutadiene	1670	1260	76	49-95
77-47-4	Hexachlorocyclopentadiene	1670	1390	83	36-94
67-72-1	Hexachloroethane	1670	1190	71	44-89
193-39-5	Indeno(1,2,3-cd)pyrene	1670	1440	86	57-104
78-59-1	Isophorone	1670	1160	70	58-97
91-57-6	2-Methylnaphthalene	1670	1300	78	57-103
88-74-4	2-Nitroaniline	1670	1610	97	53-106
99-09-2	3-Nitroaniline	1670	1140	68	29-85
100-01-6	4-Nitroaniline	1670	1180	71	49-104
91-20-3	Naphthalene	1670	1300	78	54-93
98-95-3	Nitrobenzene	1670	1310	79	53-92
621-64-7	N-Nitroso-di-n-propylamine	1670	1410	85	49-94
86-30-6	N-Nitrosodiphenylamine	1670	1330	80	53-107
85-01-8	Phenanthrene	1670	1410	85	61-103
129-00-0	Pyrene	1670	1370	82	58-109
120-82-1	1,2,4-Trichlorobenzene	1670	1240	74	52-93

CAS No.	Surrogate Recoveries	BSP	Limits
367-12-4	2-Fluorophenol	72%	40-102%
4165-62-2	Phenol-d5	76%	41-100%
118-79-6	2,4,6-Tribromophenol	79%	42-108%

* = Outside of Control Limits.

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-BS	L060675.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Surrogate Recoveries	BSP	Limits
4165-60-0	Nitrobenzene-d5	75%	40-105%
321-60-8	2-Fluorobiphenyl	75%	43-107%
1718-51-0	Terphenyl-d14	82%	45-119%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MS	L060680.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
OP44629-MSD	L060681.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
F98849-12R [a]	L060679.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	F98849-12R ug/kg	Q	Spike ug/kg	MS ug/kg	MS %	MSD ug/kg	MSD %	RPD	Limits Rec/RPD
65-85-0	Benzoic Acid	ND		3800	2460	65	2600	68	6	44-116/36
95-57-8	2-Chlorophenol	ND		1900	1220	64	1220	64	0	54-97/31
59-50-7	4-Chloro-3-methyl phenol	ND		1900	1330	70	1420	75	7	59-102/27
120-83-2	2,4-Dichlorophenol	ND		1900	1260	66	1300	68	3	60-101/30
105-67-9	2,4-Dimethylphenol	ND		1900	1090	57	1160	61	6	49-89/31
51-28-5	2,4-Dinitrophenol	ND		3800	3020	79	2950	78	2	39-107/40
534-52-1	4,6-Dinitro-o-cresol	ND		3800	3450	91	3390	89	2	58-109/37
95-48-7	2-Methylphenol	ND		1900	1250	66	1300	68	4	53-94/29
	3&4-Methylphenol	ND		3800	2750	72	2900	76	5	54-95/31
88-75-5	2-Nitrophenol	ND		1900	1190	63	1230	65	3	55-96/30
100-02-7	4-Nitrophenol	ND		3800	3000	79	2930	77	2	56-106/29
87-86-5	Pentachlorophenol	ND		3800	3400	89	3360	88	1	50-115/33
108-95-2	Phenol	ND		1900	1360	72	1420	75	4	55-99/28
95-95-4	2,4,5-Trichlorophenol	ND		1900	1390	73	1400	74	1	60-101/28
88-06-2	2,4,6-Trichlorophenol	ND		1900	1290	68	1340	71	4	60-100/27
83-32-9	Acenaphthene	ND		1900	1320	69	1400	74	6	59-97/29
208-96-8	Acenaphthylene	ND		1900	1300	68	1370	72	5	58-98/30
120-12-7	Anthracene	ND		1900	1520	80	1540	81	1	61-104/29
56-55-3	Benzo(a)anthracene	ND		1900	1610	85	1640	86	2	60-106/31
50-32-8	Benzo(a)pyrene	ND		1900	1490	78	1460	77	2	59-102/32
205-99-2	Benzo(b)fluoranthene	ND		1900	1580	83	1630	86	3	60-107/31
191-24-2	Benzo(g,h,i)perylene	ND		1900	1680	88	1650	87	2	56-103/32
207-08-9	Benzo(k)fluoranthene	ND		1900	1670	88	1590	84	5	61-107/30
101-55-3	4-Bromophenyl phenyl ether	ND		1900	1460	77	1470	77	1	60-104/26
85-68-7	Butyl benzyl phthalate	ND		1900	1650	87	1620	85	2	57-110/28
100-51-6	Benzyl Alcohol	ND		1900	1260	66	1290	68	2	51-102/34
91-58-7	2-Chloronaphthalene	ND		1900	1210	64	1260	66	4	57-95/28
106-47-8	4-Chloroaniline	ND		1900	1180	62	1230	65	4	19-85/34
86-74-8	Carbazole	ND		1900	1520	80	1540	81	1	60-106/30
218-01-9	Chrysene	ND		1900	1620	85	1590	84	2	60-107/31
111-91-1	bis(2-Chloroethoxy)methane	ND		1900	1250	66	1290	68	3	51-89/30
111-44-4	bis(2-Chloroethyl)ether	ND		1900	1210	64	1240	65	2	50-96/33
108-60-1	bis(2-Chloroisopropyl)ether	ND		1900	1290	68	1330	70	3	44-94/32
7005-72-3	4-Chlorophenyl phenyl ether	ND		1900	1400	74	1380	73	1	60-101/26
95-50-1	1,2-Dichlorobenzene	ND		1900	1190	63	1200	63	1	47-91/35
541-73-1	1,3-Dichlorobenzene	ND		1900	1190	63	1190	63	0	45-86/36

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MS	L060680.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
OP44629-MSD	L060681.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
F98849-12R [a]	L060679.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Compound	F98849-12R ug/kg	Q	Spike ug/kg	MS ug/kg	MS %	MSD ug/kg	MSD %	RPD	Limits Rec/RPD
106-46-7	1,4-Dichlorobenzene	ND		1900	1190	63	1200	63	1	45-88/36
121-14-2	2,4-Dinitrotoluene	ND		1900	1480	78	1440	76	3	59-103/30
606-20-2	2,6-Dinitrotoluene	ND		1900	1390	73	1420	75	2	57-99/30
53-70-3	Dibenzo(a,h)anthracene	ND		1900	1690	89	1690	89	0	57-105/29
132-64-9	Dibenzofuran	ND		1900	1370	72	1380	73	1	58-103/27
84-74-2	Di-n-butyl phthalate	ND		1900	1570	83	1590	84	1	59-105/27
117-84-0	Di-n-octyl phthalate	ND		1900	1630	86	1540	81	6	59-117/28
84-66-2	Diethyl phthalate	ND		1900	1540	81	1490	78	3	59-106/27
131-11-3	Dimethyl phthalate	ND		1900	1400	74	1400	74	0	60-100/26
117-81-7	bis(2-Ethylhexyl)phthalate	ND		1900	1640	86	1610	85	2	57-111/29
206-44-0	Fluoranthene	ND		1900	1510	79	1500	79	1	60-110/32
86-73-7	Fluorene	ND		1900	1430	75	1400	74	2	60-99/30
118-74-1	Hexachlorobenzene	ND		1900	1470	77	1490	78	1	58-103/27
87-68-3	Hexachlorobutadiene	ND		1900	1190	63	1210	64	2	49-95/33
77-47-4	Hexachlorocyclopentadiene	ND		1900	1210	64	1260	66	4	36-94/41
67-72-1	Hexachloroethane	ND		1900	1170	62	1210	64	3	44-89/38
193-39-5	Indeno(1,2,3-cd)pyrene	ND		1900	1620	85	1650	87	2	57-104/33
78-59-1	Isophorone	ND		1900	1080	57*	1130	59	5	58-97/30
91-57-6	2-Methylnaphthalene	ND		1900	1230	65	1280	67	4	57-103/32
88-74-4	2-Nitroaniline	ND		1900	1650	87	1710	90	4	53-106/29
99-09-2	3-Nitroaniline	ND		1900	1300	68	1320	69	2	29-85/31
100-01-6	4-Nitroaniline	ND		1900	1500	79	1430	75	5	49-104/31
91-20-3	Naphthalene	ND		1900	1240	65	1270	67	2	54-93/32
98-95-3	Nitrobenzene	ND		1900	1250	66	1280	67	2	53-92/32
621-64-7	N-Nitroso-di-n-propylamine	ND		1900	1380	73	1430	75	4	49-94/28
86-30-6	N-Nitrosodiphenylamine	ND		1900	1540	81	1530	81	1	53-107/28
85-01-8	Phenanthrene	ND		1900	1570	83	1580	83	1	61-103/32
129-00-0	Pyrene	ND		1900	1730	91	1710	90	1	58-109/33
120-82-1	1,2,4-Trichlorobenzene	ND		1900	1200	63	1200	63	0	52-93/32

CAS No.	Surrogate Recoveries	MS	MSD	F98849-12R	Limits
367-12-4	2-Fluorophenol	62%	62%	42%	40-102%
4165-62-2	Phenol-d5	65%	68%	48%	41-100%
118-79-6	2,4,6-Tribromophenol	78%	81%	68%	42-108%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44629-MS	L060680.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
OP44629-MSD	L060681.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085
F98849-12R [a]	L060679.D	1	11/28/12	NAF	11/28/12	OP44629	SL3085

The QC reported here applies to the following samples: **Method:** SW846 8270D

F99289-1

CAS No.	Surrogate Recoveries	MS	MSD	F98849-12R	Limits
4165-60-0	Nitrobenzene-d5	62%	64%	47%	40-105%
321-60-8	2-Fluorobiphenyl	61%	64%	48%	43-107%
1718-51-0	Terphenyl-d14	87%	87%	72%	45-119%

(a) Sample extracted beyond hold time; reported results are considered minimum values.

* = Outside of Control Limits.

Southeast ACCUTEST LABORATORIES

GC Volatiles

QC Data Summaries

Includes the following where applicable:

- Method Blank Summaries
- Blank Spike Summaries
- Matrix Spike and Duplicate Summaries

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
GQR3156-MB	QR073093.D	1	11/29/12	MM	n/a	n/a	GQR3156

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH-GRO (C6-C10)	ND	5.0	2.5	mg/kg	

CAS No.	Surrogate Recoveries		Limits
460-00-4	4-Bromofluorobenzene	114%	56-136%
98-08-8	aaa-Trifluorotoluene	119%	61-121%

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
GQR3156-BS	QR073092.D	1	11/29/12	MM	n/a	n/a	GQR3156

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	Spike mg/kg	BSP mg/kg	BSP %	Limits
	TPH-GRO (C6-C10)	20	20.2	101	74-121

CAS No.	Surrogate Recoveries	BSP	Limits
460-00-4	4-Bromofluorobenzene	112%	56-136%
98-08-8	aaa-Trifluorotoluene	117%	61-121%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
F99289-1MS	QR073096.D	1	11/29/12	MM	n/a	n/a	GQR3156
F99289-1MSD	QR073097.D	1	11/29/12	MM	n/a	n/a	GQR3156
F99289-1 [a]	QR073095.D	1	11/29/12	MM	n/a	n/a	GQR3156

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	F99289-1 mg/kg	Q	Spike mg/kg	MS mg/kg	MS %	MSD mg/kg	MSD %	RPD	Limits Rec/RPD
	TPH-GRO (C6-C10)	ND		14.9	15.2	102	14.9	100	2	74-121/17

CAS No.	Surrogate Recoveries	MS	MSD	F99289-1	Limits
460-00-4	4-Bromofluorobenzene	108%	110%	111%	56-136%
98-08-8	aaa-Trifluorotoluene	115%	117%	117%	61-121%

(a) Pre-weighed vials were altered in the field; sample weights are estimated.

* = Outside of Control Limits.

Southeast ACCUTEST LABORATORIES

GC Semi-volatiles

QC Data Summaries

Includes the following where applicable:

- Method Blank Summaries
- Blank Spike Summaries
- Matrix Spike and Duplicate Summaries

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44637-MB	TT355793.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189

The QC reported here applies to the following samples: **Method:** SW846 8081B

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
309-00-2	Aldrin	ND	1.7	0.33	ug/kg	
319-84-6	alpha-BHC	ND	1.7	0.33	ug/kg	
319-85-7	beta-BHC	ND	1.7	0.33	ug/kg	
319-86-8	delta-BHC	ND	1.7	0.33	ug/kg	
58-89-9	gamma-BHC (Lindane)	ND	1.7	0.33	ug/kg	
5103-71-9	alpha-Chlordane	ND	1.7	0.41	ug/kg	
5103-74-2	gamma-Chlordane	ND	1.7	0.36	ug/kg	
60-57-1	Dieldrin	ND	1.7	0.40	ug/kg	
72-54-8	4,4'-DDD	ND	3.3	0.42	ug/kg	
72-55-9	4,4'-DDE	ND	3.3	0.37	ug/kg	
50-29-3	4,4'-DDT	ND	3.3	0.42	ug/kg	
72-20-8	Endrin	ND	3.3	0.42	ug/kg	
1031-07-8	Endosulfan sulfate	ND	3.3	0.48	ug/kg	
7421-93-4	Endrin aldehyde	ND	3.3	0.55	ug/kg	
53494-70-5	Endrin ketone	ND	3.3	0.54	ug/kg	
959-98-8	Endosulfan-I	ND	1.7	0.33	ug/kg	
33213-65-9	Endosulfan-II	ND	1.7	0.42	ug/kg	
76-44-8	Heptachlor	ND	1.7	0.33	ug/kg	
1024-57-3	Heptachlor epoxide	ND	1.7	0.37	ug/kg	
72-43-5	Methoxychlor	ND	3.3	0.73	ug/kg	
8001-35-2	Toxaphene	ND	83	33	ug/kg	

CAS No.	Surrogate Recoveries		Limits
877-09-8	Tetrachloro-m-xylene	95%	46-122%
2051-24-3	Decachlorobiphenyl	92%	50-133%

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44638-MB	ST112787.D	1	11/28/12	MV	11/28/12	OP44638	GST2696

The QC reported here applies to the following samples: **Method:** SW846 8082A

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
12674-11-2	Aroclor 1016	ND	17	6.7	ug/kg	
11104-28-2	Aroclor 1221	ND	17	8.3	ug/kg	
11141-16-5	Aroclor 1232	ND	17	8.3	ug/kg	
53469-21-9	Aroclor 1242	ND	17	6.7	ug/kg	
12672-29-6	Aroclor 1248	ND	17	6.7	ug/kg	
11097-69-1	Aroclor 1254	ND	17	6.7	ug/kg	
11096-82-5	Aroclor 1260	ND	17	6.7	ug/kg	
1336-36-3	Total PCBs	ND	17	8.3	ug/kg	

CAS No.	Surrogate Recoveries		Limits
877-09-8	Tetrachloro-m-xylene	96%	44-126%
2051-24-3	Decachlorobiphenyl	94%	39-157%

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44631-MB	LL45545.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	8.3	3.3	mg/kg	

CAS No.	Surrogate Recoveries		Limits
84-15-1	o-Terphenyl	76%	49-108%

Method Blank Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44631-MB	YY33598.D	1	11/29/12	SJL	11/28/12	OP44631	GYY1227

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	Result	RL	MDL	Units	Q
	TPH (C10-C28)	ND	8.3	3.3	mg/kg	

CAS No.	Surrogate Recoveries		Limits
84-15-1	o-Terphenyl	95%	49-108%

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44637-BS	TT355792.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189

The QC reported here applies to the following samples: **Method:** SW846 8081B

F99289-1

CAS No.	Compound	Spike ug/kg	BSP ug/kg	BSP %	Limits
309-00-2	Aldrin	16.7	15.4	92	57-118
319-84-6	alpha-BHC	16.7	15.1	91	65-116
319-85-7	beta-BHC	16.7	17.3	104	63-124
319-86-8	delta-BHC	16.7	13.0	78	41-127
58-89-9	gamma-BHC (Lindane)	16.7	16.3	98	68-121
5103-71-9	alpha-Chlordane	16.7	15.6	94	69-120
5103-74-2	gamma-Chlordane	16.7	16.1	97	70-123
60-57-1	Dieldrin	16.7	16.3	98	69-122
72-54-8	4,4'-DDD	16.7	20.0	120	63-135
72-55-9	4,4'-DDE	16.7	19.4	116	66-127
50-29-3	4,4'-DDT	16.7	18.5	111	66-142
72-20-8	Endrin	16.7	18.1	109	69-135
1031-07-8	Endosulfan sulfate	16.7	15.2	91	61-126
7421-93-4	Endrin aldehyde	16.7	10	60	5-113
53494-70-5	Endrin ketone	16.7	14.9	89	64-135
959-98-8	Endosulfan-I	16.7	15.9	95	68-119
33213-65-9	Endosulfan-II	16.7	15.5	93	65-124
76-44-8	Heptachlor	16.7	15.9	95	65-123
1024-57-3	Heptachlor epoxide	16.7	16.4	98	69-117
72-43-5	Methoxychlor	16.7	19.3	116	66-139

CAS No.	Surrogate Recoveries	BSP	Limits
877-09-8	Tetrachloro-m-xylene	101%	46-122%
2051-24-3	Decachlorobiphenyl	95%	50-133%

* = Outside of Control Limits.

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44638-BS	ST112786.D	1	11/28/12	MV	11/28/12	OP44638	GST2696

The QC reported here applies to the following samples: **Method:** SW846 8082A

F99289-1

CAS No.	Compound	Spike ug/kg	BSP ug/kg	BSP %	Limits
12674-11-2	Aroclor 1016	133	115	86	69-117
11096-82-5	Aroclor 1260	133	116	87	71-121

CAS No.	Surrogate Recoveries	BSP	Limits
877-09-8	Tetrachloro-m-xylene	90%	44-126%
2051-24-3	Decachlorobiphenyl	91%	39-157%

* = Outside of Control Limits.

Blank Spike Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44631-BS	LL45544.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	Spike mg/kg	BSP mg/kg	BSP %	Limits
	TPH (C10-C28)	33.3	22.8	68	60-107

CAS No.	Surrogate Recoveries	BSP	Limits
84-15-1	o-Terphenyl	72%	49-108%

8.2.3

8

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44637-MS	TT355795.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189
OP44637-MSD	TT355796.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189
F99289-1	TT355794.D	1	11/28/12	EM	11/28/12	OP44637	GTT1189

The QC reported here applies to the following samples: **Method:** SW846 8081B

F99289-1

CAS No.	Compound	F99289-1 ug/kg	Q	Spike ug/kg	MS ug/kg	MS %	MSD ug/kg	MSD %	RPD	Limits Rec/RPD
309-00-2	Aldrin	ND		17.7	14.3	81	14.5	82	1	57-118/27
319-84-6	alpha-BHC	ND		17.7	13.8	78	14.2	80	3	65-116/23
319-85-7	beta-BHC	ND		17.7	15.8	89	16.5	93	4	63-124/20
319-86-8	delta-BHC	ND		17.7	12.1	68	12.8	72	6	41-127/25
58-89-9	gamma-BHC (Lindane)	ND		17.7	15.2	86	15.3	87	1	68-121/22
5103-71-9	alpha-Chlordane	ND		17.7	13.6	77	13.9	79	2	69-120/33
5103-74-2	gamma-Chlordane	ND		17.7	15.1	85	15.1	85	0	70-123/34
60-57-1	Dieldrin	ND		17.7	15.1	85	15.2	86	1	69-122/25
72-54-8	4,4'-DDD	ND		17.7	21.0	118	20.6	116	2	63-135/28
72-55-9	4,4'-DDE	ND		17.7	20.1	113	20.0	113	0	66-127/28
50-29-3	4,4'-DDT	ND		17.7	18.1	102	17.9	101	1	66-142/28
72-20-8	Endrin	ND		17.7	17.3	97	17.3	98	0	69-135/24
1031-07-8	Endosulfan sulfate	ND		17.7	14.3	81	14.3	81	0	61-126/25
7421-93-4	Endrin aldehyde	ND		17.7	10.8	61	10.1	57	7	5-113/30
53494-70-5	Endrin ketone	ND		17.7	14.4	81	14.7	83	2	64-135/23
959-98-8	Endosulfan-I	ND		17.7	15.3	86	14.8	84	3	68-119/20
33213-65-9	Endosulfan-II	ND		17.7	14.9	84	14.2	80	5	65-124/19
76-44-8	Heptachlor	ND		17.7	15.0	85	14.9	84	1	65-123/26
1024-57-3	Heptachlor epoxide	ND		17.7	14.7	83	15.4	87	5	69-117/26
72-43-5	Methoxychlor	ND		17.7	19.4	109	18.4	104	5	66-139/23

CAS No.	Surrogate Recoveries	MS	MSD	F99289-1	Limits
877-09-8	Tetrachloro-m-xylene	85%	86%	90%	46-122%
2051-24-3	Decachlorobiphenyl	86%	83%	89%	50-133%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44638-MS	ST112789.D	1	11/28/12	MV	11/28/12	OP44638	GST2696
OP44638-MSD	ST112790.D	1	11/28/12	MV	11/28/12	OP44638	GST2696
F99211-1	ST112788.D	1	11/28/12	MV	11/28/12	OP44638	GST2696

The QC reported here applies to the following samples: **Method:** SW846 8082A

F99289-1

CAS No.	Compound	F99211-1 ug/kg	Q	Spike ug/kg	MS ug/kg	MS %	MSD ug/kg	MSD %	RPD	Limits Rec/RPD
12674-11-2	Aroclor 1016	ND		150	76.1	51*	74.7	50*	2	69-117/26
11096-82-5	Aroclor 1260	ND		150	107	71	104	70*	3	71-121/30

CAS No.	Surrogate Recoveries	MS	MSD	F99211-1	Limits
877-09-8	Tetrachloro-m-xylene	44%	42%*	50%	44-126%
2051-24-3	Decachlorobiphenyl	84%	80%	92%	39-157%

* = Outside of Control Limits.

Matrix Spike/Matrix Spike Duplicate Summary

Job Number: F99289
Account: ITVAVAB Shaw E & I, Inc.
Project: Indian Head

Sample	File ID	DF	Analyzed	By	Prep Date	Prep Batch	Analytical Batch
OP44631-MS	LL45547.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720
OP44631-MSD	LL45548.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720
F99289-1	LL45546.D	1	11/28/12	SJL	11/28/12	OP44631	GLL1720

The QC reported here applies to the following samples: **Method:** SW846 8015C

F99289-1

CAS No.	Compound	F99289-1 mg/kg	Q	Spike mg/kg	MS mg/kg	MS %	MSD mg/kg	MSD %	RPD	Limits Rec/RPD
	TPH (C10-C28)	ND		35.7	24.3	68	27.6	78	13	60-107/36

CAS No.	Surrogate Recoveries	MS	MSD	F99289-1	Limits
84-15-1	o-Terphenyl	70%	78%	69%	49-108%

* = Outside of Control Limits.

Southeast ACCUTEST LABORATORIES

Metals Analysis

QC Data Summaries

Includes the following where applicable:

- Method Blank Summaries
- Matrix Spike and Duplicate Summaries
- Blank Spike and Lab Control Sample Summaries
- Serial Dilution Summaries

BLANK RESULTS SUMMARY
Part 2 - Method Blanks

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: mg/kg

Prep Date: 11/28/12

Metal	RL	IDL	MDL	MB raw	final
Aluminum	10	.75	1	2.5	<10
Antimony	1.0	.065	.095	-0.010	<1.0
Arsenic	0.50	.08	.08	-0.035	<0.50
Barium	10	.05	.25	0.17	<10
Beryllium	0.25	.025	.025	-0.0050	<0.25
Cadmium	0.20	.025	.025	-0.010	<0.20
Calcium	250	2.5	2.5	107	<250
Chromium	0.50	.09	.09	0.045	<0.50
Cobalt	2.5	.025	.025	0.0	<2.5
Copper	1.3	.05	.09	0.050	<1.3
Iron	15	1.5	3.5	4.4	<15
Lead	1.0	.055	.055	0.015	<1.0
Magnesium	250	3.7	3.8	0.81	<250
Manganese	0.75	.035	.045	0.055	<0.75
Molybdenum	2.5	.03	.03		
Nickel	2.0	.025	.025	0.020	<2.0
Potassium	500	10	10	0.64	<500
Selenium	1.0	.1	.15	0.10	<1.0
Silver	0.50	.025	.025	-0.0050	<0.50
Sodium	500	25	25	1.2	<500
Strontium	0.50	.025	.025		
Thallium	0.50	.065	.09	-0.11	<0.50
Tin	2.5	.035	.035		
Titanium	0.50	.045	.045		
Vanadium	2.5	.025	.025	0.010	<2.5
Zinc	1.0	.15	.15	0.090	<1.0

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested

MATRIX SPIKE AND DUPLICATE RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: mg/kg

Prep Date:			11/28/12					11/28/12	
Metal	F99291-1 Original	DUP	RPD	QC Limits	F99291-1 Original	MS	Spikelot MPFLICP1	% Rec	QC Limits
Aluminum	3540	3280 (a)	7.6	0-20	3540	5480 (a)	1630	119.3	80-120
Antimony	0.0	0.0 (a)	NC	0-20	0.0	22.5 (a)	30.1	74.7N(d)	80-120
Arsenic	1.8	1.4 (a)	25.0 (b)	0-20	1.8	132 (a)	120	108.1	80-120
Barium	67.7	81.8 (a)	18.9	0-20	67.7	194 (a)	120	104.9	80-120
Beryllium	0.0	0.0 (a)	NC	0-20	0.0	3.4 (a)	3.01	112.9	80-120
Cadmium	0.0	0.0 (a)	NC	0-20	0.0	2.6 (a)	3.01	86.3	80-120
Calcium	174000	182000(a	4.5	0-20	174000	176000(a	1510	132.8(e)	80-120
Chromium	4.2	3.8 (a)	10.0	0-20	4.2	17.3 (a)	12	108.8	80-120
Cobalt	1.3	1.2 (a)	8.0	0-20	1.3	32.9 (a)	30.1	104.9	80-120
Copper	3.7	3.7 (a)	0.0	0-20	3.7	21.1 (a)	15.1	115.6	80-120
Iron	3810	3400 (a)	11.4	0-20	3810	5500 (a)	1570	107.9	80-120
Lead	34.1	49.9 (a)	37.6*(c)	0-20	34.1	101 (a)	30.1	222.2N(d	80-120
Magnesium	2320	2360 (a)	1.7	0-20	2320	4020 (a)	1510	112.9	80-120
Manganese	51.3	46.0 (a)	10.9	0-20	51.3	86.7 (a)	30.1	117.6	80-120
Molybdenum									
Nickel	3.0	2.9 (a)	3.4	0-20	3.0	35.1 (a)	30.1	106.6	80-120
Potassium	837	798 (a)	4.8	0-20	837	2540 (a)	1510	113.1	80-120
Selenium	0.0	0.0 (a)	NC	0-20	0.0	136 (a)	120	112.9	80-120
Silver	0.0	0.0 (a)	NC	0-20	0.0	3.0 (a)	3.01	99.6	80-120
Sodium	0.00	0.00 (a)	NC	0-20	0.00	1800 (a)	1510	119.5	80-120
Strontium									
Thallium	0.0	0.0 (a)	NC	0-20	0.0	118 (a)	120	98.0	80-120
Tin									
Titanium									
Vanadium	9.6	8.6 (a)	11.0	0-20	9.6	39.6 (a)	30.1	99.6	80-120
Zinc	18.5	13.3 (a)	32.7 (b)	0-20	18.5	49.2 (a)	30.1	101.9	80-120

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(N) Matrix Spike Rec. outside of QC limits
(anr) Analyte not requested
(a) Sample dilution required due to sample matrix.
(b) RPD acceptable due to low duplicate and sample concentrations.
(c) High RPD due to possible sample nonhomogeneity.
(d) Spike recovery indicates possible matrix interference and/or sample nonhomogeneity.
(e) Spike amount low relative to the sample amount. Refer to lab control or spike blank for recovery information.

MATRIX SPIKE AND DUPLICATE RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: mg/kg

Prep Date: 11/28/12

Metal	F99291-1 Original	MSD	Spikelot MPFLICP1	% Rec	MSD RPD	QC Limit
Aluminum	3540	5170 (a)	1510	108.0	5.8	20
Antimony	0.0	18.5 (a)	27.9	66.2N(b)	19.5	20
Arsenic	1.8	120 (a)	112	105.7	9.5	20
Barium	67.7	182 (a)	112	102.3	6.4	20
Beryllium	0.0	3.1 (a)	2.79	110.9	9.2	20
Cadmium	0.0	1.9 (a)	2.79	68.0N(b)	31.1 (c)	20
Calcium	174000	171000(a	1400	-214.7(d	2.9	20
Chromium	4.2	15.7 (a)	11.2	102.9	9.7	20
Cobalt	1.3	30.0 (a)	27.9	102.7	9.2	20
Copper	3.7	18.9 (a)	14	108.8	11.0	20
Iron	3810	5250 (a)	1450	99.1	4.7	20
Lead	34.1	70.0 (a)	27.9	128.5N(b	36.3 (c)	20
Magnesium	2320	3630 (a)	1400	93.8	10.2	20
Manganese	51.3	78.4 (a)	27.9	97.0	10.1	20
Molybdenum						
Nickel	3.0	32.2 (a)	27.9	104.5	8.6	20
Potassium	837	2360 (a)	1400	109.0	7.3	20
Selenium	0.0	124 (a)	112	110.9	9.2	20
Silver	0.0	2.9 (a)	2.79	103.8	3.4	20
Sodium	0.00	1650 (a)	1400	118.1	8.7	20
Strontium						
Thallium	0.0	107 (a)	112	95.7	9.8	20
Tin						
Titanium						
Vanadium	9.6	36.7 (a)	27.9	97.0	7.6	20
Zinc	18.5	46.5 (a)	27.9	100.2	5.6	20

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(N) Matrix Spike Rec. outside of QC limits
(anr) Analyte not requested
(a) Sample dilution required due to sample matrix.
(b) Spike recovery indicates possible matrix interference and/or sample nonhomogeneity.
(c) High RPD due to possible sample nonhomogeneity.
(d) Spike amount low relative to the sample amount. Refer to lab control or spike blank for recovery information.

SPIKE BLANK AND LAB CONTROL SAMPLE SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: mg/kg

Prep Date: 11/28/12

Metal	BSP Result	Spikelot MPFLICP1	% Rec	QC Limits
Aluminum	1320	1350	97.8	80-120
Antimony	23.3	25	93.2	80-120
Arsenic	89.8	100	89.8	80-120
Barium	96.9	100	96.9	80-120
Beryllium	2.5	2.5	100.0	80-120
Cadmium	2.3	2.5	92.0	80-120
Calcium	1420	1250	113.6	80-120
Chromium	9.8	10	98.0	80-120
Cobalt	23.9	25	95.6	80-120
Copper	12.1	12.5	96.8	80-120
Iron	1300	1300	100.0	80-120
Lead	21.6	25	86.4	80-120
Magnesium	1200	1250	96.0	80-120
Manganese	24.0	25	96.0	80-120
Molybdenum				
Nickel	24.1	25	96.4	80-120
Potassium	1180	1250	94.4	80-120
Selenium	90.3	100	90.3	80-120
Silver	2.2	2.5	88.0	80-120
Sodium	1210	1250	96.8	80-120
Strontium				
Thallium	88.6	100	88.6	80-120
Tin				
Titanium				
Vanadium	22.6	25	90.4	80-120
Zinc	23.9	25	95.6	80-120

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested

SERIAL DILUTION RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: ug/l

Prep Date: 11/28/12

Metal	F99291-1 Original	SDL 5:25	%DIF	QC Limits
Aluminum	64500	64800	0.5	0-10
Antimony	0.00	0.00	NC	0-10
Arsenic	32.5	0.00	100.0(a)	0-10
Barium	1230	1280	3.4	0-10
Beryllium	0.00	0.00	NC	0-10
Cadmium	0.00	0.00	NC	0-10
Calcium	3170000	3420000	8.0	0-10
Chromium	76.1	77.8	2.2	0-10
Cobalt	23.8	24.8	4.2	0-10
Copper	67.3	78.3	16.3 (a)	0-10
Iron	69500	71600	3.1	0-10
Lead	621	518	16.7*(b)	0-10
Magnesium	42300	44100	4.4	0-10
Manganese	934	986	5.6	0-10
Molybdenum				
Nickel	55.0	59.6	8.4	0-10
Potassium	15300	14400	5.6	0-10
Selenium	0.00	0.00	NC	0-10
Silver	0.00	0.00	NC	0-10
Sodium	0.00	0.00	NC	0-10
Strontium				
Thallium	0.00	0.00	NC	0-10
Tin				
Titanium				
Vanadium	174	173	0.7	0-10
Zinc	337	374	11.2 (a)	0-10

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested
(a) Percent difference acceptable due to low initial sample concentration (< 50 times IDL).
(b) Serial dilution indicates possible matrix interference.

POST DIGESTATE SPIKE SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24160
Matrix Type: SOLID

Methods: SW846 6010C
Units: ug/l

Prep Date: 11/28/12

Metal	Sample ml	Final ml	F99291-1 Raw	Corr.**	PS ug/l	Spike ml	Spike ug/ml	Spike ug/l	% Rec	QC Limits
Aluminum	9.8	10	64480	63190.4	64890	0.2	125	2500	68.0*(a)	80-120
Antimony	9.8	10	0	0	110.8	0.2	5	100	110.8	80-120
Arsenic	9.8	10	32.5	31.85	133.5	0.2	5	100	101.7	80-120
Barium	9.8	10	1233	1208.34	1464	0.2	12.5	250	102.3	80-120
Beryllium	9.8	10	0	0	55.6	0.2	2.5	50	111.2	80-120
Cadmium	9.8	10	0	0	36.3	0.2	2.5	50	72.6*(a)	80-120
Calcium	9.8	10	3167000	3103660	3073000	0.2	250	5000	-613.2*a	80-120
Chromium	9.8	10	76.1	74.578	126.7	0.2	2.5	50	104.2	80-120
Cobalt	9.8	10	23.8	23.324	75.4	0.2	2.5	50	104.2	80-120
Copper	9.8	10	67.3	65.954	174.4	0.2	5	100	108.4	80-120
Iron	9.8	10	69460	68070.8	69270	0.2	150	3000	40.0*(a)	80-120
Lead	9.8	10	621.4	608.972	647	0.2	2.5	50	76.1*(a)	80-120
Magnesium	9.8	10	42250	41405	45960	0.2	250	5000	91.1	80-120
Manganese	9.8	10	934	915.32	974.3	0.2	2.5	50	118.0	80-120
Molybdenum										
Nickel	9.8	10	55	53.9	154.8	0.2	5	100	100.9	80-120
Potassium	9.8	10	15250	14945	25470	0.2	500	10000	105.3	80-120
Selenium	9.8	10	0	0	105.9	0.2	5	100	105.9	80-120
Silver	9.8	10	0	0	47.3	0.2	2.5	50	94.6	80-120
Sodium	9.8	10	0	0	13380	0.2	500	10000	133.8*(a	80-120
Strontium										
Thallium	9.8	10	0	0	84.7	0.2	5	100	84.7	80-120
Tin										
Titanium										
Vanadium	9.8	10	174	170.52	218	0.2	2.5	50	95.0	80-120
Zinc	9.8	10	336.8	330.064	624.6	0.2	12.5	250	117.8	80-120

Associated samples MP24160: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(**) Corr. sample result = Raw * (sample volume / final volume)
(anr) Analyte not requested
(a) Spike recovery indicates matrix interference and/or outside control limits due to high level in sample relative to spike amount.

BLANK RESULTS SUMMARY
Part 2 - Method Blanks

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24161
Matrix Type: SOLID

Methods: SW846 7471B
Units: mg/kg

Prep Date: 11/29/12

Metal	RL	IDL	MDL	MB raw	final
Mercury	0.042	.0025	.0042	-0.00092	<0.042

Associated samples MP24161: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested

9.2.1
9

MATRIX SPIKE AND DUPLICATE RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24161
Matrix Type: SOLID

Methods: SW846 7471B
Units: mg/kg

Prep Date: 11/29/12 11/29/12

Metal	F99291-1 Original	DUP	RPD	QC Limits	F99291-1 Original	MS	Spikelot HGFLWS1	% Rec	QC Limits
Mercury	0.0	0.0	NC	0-20	0.0	0.32	0.295	108.3	80-120

Associated samples MP24161: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(N) Matrix Spike Rec. outside of QC limits
(anr) Analyte not requested

MATRIX SPIKE AND DUPLICATE RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24161
Matrix Type: SOLID

Methods: SW846 7471B
Units: mg/kg

Prep Date: 11/29/12

Metal	F99291-1 Original	MSD	Spikelot HGFLWS1	% Rec	MSD RPD	QC Limit
Mercury	0.0	0.31	0.291	106.6	3.2	20

Associated samples MP24161: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(N) Matrix Spike Rec. outside of QC limits
(anr) Analyte not requested

SPIKE BLANK AND LAB CONTROL SAMPLE SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24161
Matrix Type: SOLID

Methods: SW846 7471B
Units: mg/kg

Prep Date: 11/29/12

Metal	BSP Result	Spikelot HGFLWS1	% Rec	QC Limits
Mercury	0.24	0.25	96.0	80-120

Associated samples MP24161: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested

9.2.3

9

SERIAL DILUTION RESULTS SUMMARY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

QC Batch ID: MP24161
Matrix Type: SOLID

Methods: SW846 7471B
Units: ug/l

Prep Date: 11/29/12

Metal	F99291-1 Original	SDL 1:5	%DIF	QC Limits
Mercury	0.00	0.00	NC	0-10

Associated samples MP24161: F99289-1

Results < IDL are shown as zero for calculation purposes
(*) Outside of QC limits
(anr) Analyte not requested

9.2.4

9

Southeast ACCUTEST LABORATORIES

General Chemistry

QC Data Summaries

Includes the following where applicable:

- Method Blank and Blank Spike Summaries
- Duplicate Summaries
- Matrix Spike Summaries

METHOD BLANK AND SPIKE RESULTS SUMMARY
GENERAL CHEMISTRY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

Analyte	Batch ID	RL	MB Result	Units	Spike Amount	BSP Result	BSP %Recov	QC Limits
Cyanide, Total	GP20497/GN52974	0.12	0.0	mg/kg	1.18	1.10	93.5	75-118%

Associated Samples:
Batch GP20497: F99289-1
(*) Outside of QC limits

10.1
10

DUPLICATE RESULTS SUMMARY
GENERAL CHEMISTRY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

Analyte	Batch ID	QC Sample	Units	Original Result	DUP Result	RPD	QC Limits
Cyanide, Total	GP20497/GN52974	F99166-1	mg/kg	0.063 U	0.0	0.0	0-30%
Solids, Percent	GN52970	F99081-1	%	77.1	77.7	0.8	0-5%

Associated Samples:
Batch GN52970: F99289-1
Batch GP20497: F99289-1
(*) Outside of QC limits

MATRIX SPIKE RESULTS SUMMARY
GENERAL CHEMISTRY

Login Number: F99289
Account: ITVAVAB - Shaw E & I, Inc.
Project: Indian Head

Analyte	Batch ID	QC Sample	Units	Original Result	Spike Amount	MS Result	%Rec	QC Limits
Cyanide, Total	GP20497/GN52974	F99166-1	mg/kg	0.063 U	1.27	1.2	94.1	75-118%

Associated Samples:
Batch GP20497: F99289-1
(*) Outside of QC limits
(N) Matrix Spike Rec. outside of QC limits

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.5 – VARIANCE REQUESTS

This page intentionally left blank.

ATTACHMENT A
RAC FIELD FORM

NAVFAC RAC FIELD FORM

Contract No. N62470-08-D-1007
Task Order No. JU49
Title/Location:
Site 21 Bronson Road Landfill

DISTRIBUTION:

_____ CONTRACTING OFFICER/SPECIALIST (TD'S)
__X__ FEAD
__X__ RPM
_____ COTR:
OTHER: _____
FILE: _____

Form No. VR/RFI/TD	**VR-001**	**Date: 09/13/12**	**Respond *NLT: 09/21/12**
Initiated By:	☐ **Navy**	☒ **Contractor**	☐ **Other**
☐ **Technical Direction**	☐ **RFI**	☒ **Variance Request**	☐ **Overtime Authorization**

Description (Include location & attachments if necessary):
Shaw is requesting a variance for compaction testing. Paragraph 3.7.2.2 Compaction Testing of Specification Section 31 00 00 specifies to perform a minimum of 1 compaction test per ASTM D 698 for every 1,000 cubic yards of soil cover materials delivered, per source. Additional tests may be required if field compaction testing and observations suggest changes in materials.

Attachment ☐ NA

Drawing Ref: NA	Spec. Ref.: Earthwork Section 31 00 00 Paragraph 3.7.2.2

Explanation/Recommendation:
Shaw requests that only 1 compaction test per source of material be required or if field compaction testing and observations suggest changes in materials. Approximately 20,000 cubic yards of soil (includes grading fill and cover soil materials) will be imported; therefore 20 or more compaction tests would be needed to meet the current. specification. At this time, the same material is being imported for both the grading fill and cover soil materials, and the material is consistent.

☐ **Scope Increase** ☐ **Scope Decrease** ☒ **No Change in Scope**	**Cost impact, fee excluded:** ☒ None ☐ Cost Increase ☐ Cost Decrease Rough Order of Magnitude: $
WBS Codes Affected: New ☐ Existing ☐	**Schedule Impact** (assume response by *NLT date) ☒ None ☐ Increase in Time ☐ Decrease in Time Approximate Calendar Days:

Contractor:	Signature	Date
Site Representative:	Patricia M Gamble	09/13/12
Project Manager:	[illegible]	09/13/12

Reviewer Comments, incl RFI Response:

Navy Concurrence:	Signature Joseph Paul	Date 9/25/12
FEAD:		
RPM/EIC		

☐ Task Order Modification to Follow (contract action) ☒ No Task Order Modification Required

Gamble, Patricia

From: Rail, Joseph P CIV NAVFAC Washington [joseph.rail@navy.mil]
Sent: Friday, September 14, 2012 7:28 AM
To: Gamble, Patricia
Cc: Gardner, Cathy B CIV NAVFAC Washington, CI; Lindsay, William M CIV NAVFAC Washington, CI; Carriere, Steve; Guzzardo, Bryan
Subject: RE: Variance Request 001 for JU49, Site 21 Bronson Road Landfill

The change in compaction testing is fine as long as you ensure that each truck delivers the same material from the same source. If that changes, then you'll need to include more compaction tests.

-----Original Message-----
From: Gamble, Patricia [mailto:Patricia.Gamble@shawgrp.com]
Sent: Thursday, September 13, 2012 17:55
To: Rail, Joseph P CIV NAVFAC Washington
Cc: Gardner, Cathy B CIV NAVFAC Washington, CI; Lindsay, William M CIV NAVFAC Washington, CI; Carriere, Steve; Guzzardo, Bryan
Subject: Variance Request 001 for JU49, Site 21 Bronson Road Landfill

Joe,

Please see the attached variance request for compaction testing (at a geotechnical lab) of the imported soils (grading fill and cover soil).

Thanks,

Patti

Patricia M. Gamble, P.E.
Project Engineer
Applied Science & Engineering
Shaw's Environmental & Infrastructure Group 500 East Main St, Suite 1630 Norfolk, VA 23510
412.680.3540 cell
757.640.6201 fax
patricia.gamble@shawgrp.com

ShawT a world of SolutionsT
www.shawgrp.com <http://www.shawgrp.com/>

****Internet Email Confidentiality Footer**** Privileged/Confidential Information may be contained in this message. If you are not the addressee indicated in this message (or responsible for delivery of the message to such person), you may not copy or deliver this message to anyone. In such case, you should destroy this message and notify the sender by reply email. Please advise immediately if you or your employer do not consent to Internet email for messages of this kind. Opinions, conclusions and other information in this message that do not relate to the official business of The Shaw Group Inc. or its subsidiaries shall

be understood as neither given nor endorsed by it. _____ The Shaw Group Inc. http://www.shawgrp.com

ATTACHMENT A
RAC FIELD FORM

NAVFAC RAC FIELD FORM

Contract No. N62470-08-D-1007
Task Order No. JU49
Title/Location:
Site 21 Bronson Road Landfill

DISTRIBUTION:

_____ CONTRACTING OFFICER/SPECIALIST (TD'S)
__X__ FEAD
__X__ RPM
_____ COTR:
OTHER: _____
FILE: _____

Form No. VR/RFI/TD	**VR-002**	**Date: 11/14/12**	**Respond *NLT: 11/16/12**
Initiated By:	☐ **Navy**	☒ **Contractor**	☐ **Other**
☐ **Technical Direction**	☐ **RFI**	☒ **Variance Request**	☐ **Overtime Authorization**

Description (Include location & attachments if necessary):
Shaw is requesting a variance for the storm inlet. The storm inlet is specified in Project Specific Note 1 in Detail 6 on Drawing C-6. The Neenah Foundry Company #R-4360-C (beehive) grate specified is intended to be installed in a concrete pipe not a flat top slab. The manufacturer is unable to precast a flat top slab for this grate. A concrete pipe is not feasible in the field because the pipe would need to be cut and fitted in order to attach the 12-inch HDPE pipe to it.
Attachment ☒ Drainage Profile A, Detail 6, Beehive grate, and standard yard inlet

Drawing Ref: Drawing C-6, Detail 6 Drawing C-5, Drainage Profile A	Spec. Ref.: N/A

Explanation/Recommendation:
Shaw is proposing a standard yard inlet with grate (see attached detail). It will be installed to meet the design elevations.

☐ **Scope Increase** ☐ **Scope Decrease** ☒ **No Change in Scope**	**Cost impact, fee excluded:** ☒ None ☐ Cost increase ☐ Cost Decrease Rough Order of Magnitude: $
WBS Codes Affected: New ☐ Existing ☐	**Schedule Impact** (assume response by *NLT date) ☒ None ☐ Increase in Time ☐ Decrease in Time Approximate Calendar Days:

Contractor:	Signature	Date
Site Representative:	Patricia M Gable	11/14/12
Project Manager:		11/16/12

Reviewer Comments, incl RFI Response:

Navy Concurrence:	Signature	Date
FEAD:		
RPM/EIC		

☐ Task Order Modification to Follow (contract action) ☒ No Task Order Modification Required

PROJECT SPECIFIC NOTES:

1. FOR INLET: 2'-0" BASE UNIT WITH 1'-0" FLAT TOP SLAB, AND TYPE D FLUSH FRAME. SUBSTITUTE NEENAH FOUNDRY COMPANY #R-4360-C GRATE FOR STD COVER. INSTALL STRUCTURE TO CENTER GRATE IN THE MIDDLE OF THE CHANNEL.

2. FOR MANHOLE: 2'-0" BASE UNIT WITH 1'-0" FLAT TOP SLAB, AND TYPE A FRAME AND COVER (9" TALL). INSTALL WITH FRAME AND COVER ON THE DOWNHILL SIDE, AND THE SLAB BURIED ON THE UPHILL SIDE.

3. STEPS ARE NOT USED FOR THESE STRUCTURES.

4. CONCRETE CHANNEL SHAPING SHALL BE FIELD INSTALLED. SEE STANDARD NOTE 9.



FLAT SLAB TOP
(SHOWN WITHOUT FRAME & COVER)



SECTION B–B



SECTION VIEW
(SHOWN WITHOUT FRAME & COVER)

NOTES

1. MANHOLES SHALL BE CONSTRUCTED IN ACCORDANCE WITH AASHTO M 199.
2. CONCRETE SHALL BE MIX NO. 6 (4500 PSI).
3. WALL REINFORCEMENT FOR BASE UNITS. RISER UNITS AND ECCENTRICAL CONE UNITS SHALL BE REINFORCEMENT BASE OR WELDED WIRE FABRIC WITH A MINIMUM AREA OF 0.12 IN. 2 FT. FOR THE 48" DIAMETER MANHOLES. WELDED WIRE FABRIC SHALL CONFORM TO ASTM A 185 AND A 82. REINFORCEMENT BARS SHALL MEET ASTM A 615.GRADE 60.
4. BASE REINFORCEMENT SHALL BE REINFORCEMENT BARS OR WELDED WIRE FABRIC WITH A MINIMUM AREA OF 0.14 IN. 2 FT. THE BASE MAY BE CAST MONOLITHIC WITH THE UNIT OR JOINTED PER MANUFACTURER'S DESIGN.
5. THE MANUFACTURER SHALL FORM MALE AND FEMALE ENDS OF JOINTS USING THIER DESIGN. THE JOINTS SHALL BE SEALED BY THE CONTRACTOR AND MADE WATERTIGHT USING (WHERE APPLICABLE) MORTER. RUBBER O-RING GASKETS MEETING ASTM C 361 & C 443 OR FLEXIBLE PLASTIC GASKETS MEETING AASHTO M 198 TYPE B.
6. LADDER RUNGS SHALL BE INSTALLED IN VERTICAL ALIGNMENT AT 1'-4" MAXIMUM C/C. RUNG TYPES SHALL BE IN ACCORDANCE WITH STANDARDS MD 383.91 OR MD 383.92 LADDER RUNGS SHALL BE INCIDENTAL TO THE COST OF THE MANHOLE.
7. WHEN THE DISTANCE BETWEEN MULTIPLE OPENINGS IN THE BASE UNIT OR ANY RISOR UNIT IS LESS THAN 6" ADDITIONAL NO. 3 BARS ARE REQUIRED AROUND OPENINGS.
8. LIFT HOLES OR LIFT EYES SHALL BE PROVIDED IN EACH SECTION FOR HANDLING.
9. MIX NO. 2 CONCRETE OR BRICK CHANNEL SHALL BE PROVIDED IN THE FIELD AND SHALL SLOPE 2" PER FOOT TOWARD OUTLET OR AS DIRECTED BY THE ENGINEER.
10. THE DRIP STONE LANDING SHALL BE USED ONLY WHEN THERE ARE PIPES CONNECTED TO THE RISER UNITS. SEE STD. MD 384.13 FOR DETAILS.

SPECIFICATION	CATEGORY CODE ITEMS
305	

APPROVED Kirk G. McCallum
DIRECTOR – OFFICE OF HIGHWAY DEVELOPMENT

APPROVAL • SHA REVISIONS		APPROVAL • FEDERAL HIGHWAY ADMINISTRATION	
APPROVAL	2-22-91	APPROVAL	1-2-91
REVISED	10-1-01	REVISED	
REVISED		REVISED	
REVISED		REVISED	

Maryland Department of Transportation
STATE HIGHWAY ADMINISTRATION
STANDARDS FOR HIGHWAYS AND INCIDENTAL STRUCTURES

48" DIAMETER PRECAST MANHOLE FOR 12" TO 24" PIPES

STANDARD NO. MD 384.01

4 6

STORM INLET & MANHOLE

NTS

■ Note: When specifying/ordering grates, refer to "Choosing the proper inlet grate" on pages 117-118.
For a complete listing of FREE OPEN AREAS and WEIR PERIMETERS of all NEENAH grates, refer to pages 306-311.

R-4352
Beehive Grate

Heavy Duty



CATALOG NUMBER	GRATE TYPE	SQ. FT. OPEN	WEIR PERIMETER LINEAL FEET
R-4352	Beehive	1.3	5.8

R-4353
Beehive Grate, Frame

Light Duty

CATALOG NUMBER	GRATE TYPE	SQ. FT. OPEN	WEIR PERIMETER LINEAL FEET
R-4353	Beehive	1.8	6.7





Also available with 2 7/8" tall frame, if requested.

7 DRAINAGE GRATES

R-4360 Series
Beehive Grate, Frame

Light Duty

CATALOG NUMBER	GRATE TYPE	SQ. FT. OPEN	WEIR PERIMETER LINEAL FEET
R-4360-A	Beehive	0.6	4.3
R-4360-B	Beehive	0.8	4.7
R-4360-C	Beehive	1.4	4.5
R-4360-D	Beehive	0.7	6.3





Various kinds and types of pipe are made under many specifications and dimensions vary. Check the grate sizes in the table to be sure the grates and frames will fit the pipe you are using.

Dimensions in inches

Catalog No.	A	C	F	G	H	R
R-4360-A	18 1/4	16 1/4	2 3/4	1	1/2	1 5/8
R-4360-B	22	18	2 3/4	1	1/2	1 3/4
R-4360-C	23 1/4	17	3 1/2	2	1 1/2	1 3/4
R-4360-D	28 1/2	24	3 5/8	1	1	3

Specified ~~Proposed~~ grate in Detail 6 on Dwg C-6



NOTES

1. GRATING SHALL BE STEEL "IRVING X-BAR TYPE AA" OR APPROVED EQUIVALENT.
2. GRATING TO BE GALVANIZED.
3. INLET TO BE CONSTRUCTED OF CONCRETE (MIX NO. 2) OR BRICK. WHEN INLET IS CONSRTUCTED OF CONCRETE ALL REINFORCING IS TO BE NO. 4 DEFORMED BARS 6 6" C/C.

NOTE EXPANSION ANCHORS MAY BE USED INSTEAD OF BOLTS.



PIPE TYPE, SIZE, SLOPE & INVERT ELEVATION AS SHOWN ON THE PLANS

SPECIFICATION 305	CATEGORY CODE ITEMS	Maryland Department of Transportation STATE HIGHWAY ADMINISTRATION STANDARDS FOR HIGHWAYS AND INCIDENTAL STRUCTURES
APPROVED	Kit G. McCall DIRECTOR - OFFICE OF HIGHWAY DEVELOPMENT	
SHA State Highway Administration	APPROVAL • SHA REVISIONS / APPROVAL • FEDERAL HIGHWAY ADMINISTRATION	STANDARD YARD INLET
	APPROVAL 8-7-72 / APPROVAL 8-4-72	
	REVISED 10-1-01 / REVISED 6-23-87	
	REVISED / REVISED	STANDARD NO. MD 381.01
	REVISED / REVISED	

Proposed inlet replacement



DRAINAGE PROFILE A

SCALE: 1"=20' HORIZ
1"=10' VERT

From: Carriere, Steve
To: Gamble, Patricia; Guzzardo, Bryan
Subject: FW: Inlet and Manhole for Site 21 Bronson Rd Landfill
Date: Friday, November 16, 2012 10:45:18 AM

FYI

Steve Carriere, PMP
Shaw E & I
Project Manager
500 E. Main St.
Suite 1630
Norfolk, VA 23510
Cell 609-234-6361
Fax 225-987-3913
steve.carriere@shawgrp.com

Shaw® a world of Solutions™
Website: www.shawgrp.com

-----Original Message-----
From: Rail, Joseph P CIV NAVFAC Washington [mailto:joseph.rail@navy.mil]
Sent: Friday, November 16, 2012 10:43 AM
To: Carriere, Steve
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

I concur with the change.

-----Original Message-----
From: Carriere, Steve [mailto:Steve.Carriere@shawgrp.com]
Sent: Friday, November 16, 2012 9:40 AM
To: Rail, Joseph P CIV NAVFAC Washington
Subject: FW: Inlet and Manhole for Site 21 Bronson Rd Landfill

See email string below regarding the inlet grate we discussed via phone.

Steve Carriere, PMP

Shaw E & I

Project Manager

500 E. Main St.

Suite 1630

Norfolk, VA 23510

Cell 609-234-6361

Fax 225-987-3913

steve.carriere@shawgrp.com

ShawR a world of SolutionsT

Website: www.shawgrp.com
<https://owa.shawgrp.com/exchweb/bin/redir.asp?URL=http://www.shawgrp.com>

From: Anthony.Malone@CH2M.com [mailto:Anthony.Malone@CH2M.com]
Sent: Thursday, November 15, 2012 1:06 PM
To: Gamble, Patricia; Carriere, Steve
Cc: Marie.Chiller@CH2M.com
Subject: FW: Inlet and Manhole for Site 21 Bronson Rd Landfill

FYI - We're all good.

Anthony "Tony" Malone

Civil Engineer

CH2M HILL <http://www.ch2mhill.com>

3011 SW Williston Road

Gainesville, FL 32608

352-335-7991, ext 57118 (main)

352-384-7118 (direct)

352-271-4821 (fax)

anthony.malone@ch2m.com

From: Chiller, Marie/DAY
Sent: Thursday, November 15, 2012 1:04 PM
To: Kasim, Margaret/WDC
Cc: Lusk, Howard/WDC; Malone, Tony/GNV
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

Thanks - looks like we agree that this change is okay. Tony, please let Shaw know. Thank you!

Marie W. Chiller
CH2M HILL
One South Main Street, Suite 1100
Dayton, OH 45402
Direct - 937.220.2956
Fax - 937.228.7572

Mobile - 513.673.2201

www.ch2mhill.com <http://www.ch2mhill.com/>

Solutions Without Boundaries

From: Kasim, Margaret/WDC
Sent: Thursday, November 15, 2012 1:04 PM
To: Chiller, Marie/DAY
Cc: Lusk, Howard/WDC; Malone, Tony/GNV
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

I would defer to Tony and Howard.

Thanks.

Margaret

From: Chiller, Marie/DAY
Sent: Thursday, November 15, 2012 10:41 AM
To: Kasim, Margaret/WDC
Cc: Lusk, Howard/WDC; Malone, Tony/GNV
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

Hi Margaret,

Please let me know if you see any issues with this change in the design. We would like to get back to Shaw with our approval to proceed with the flat grate today.

Thank you!

Marie W. Chiller
CH2M HILL
One South Main Street, Suite 1100
Dayton, OH 45402
Direct - 937.220.2956
Fax - 937.228.7572

Mobile - 513.673.2201
www.ch2mhill.com <http://www.ch2mhill.com/>

Solutions Without Boundaries

From: Lusk, Howard/WDC
Sent: Wednesday, November 14, 2012 5:57 AM
To: Chiller, Marie/DAY; Malone, Tony/GNV; Kasim, Margaret/WDC
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

Marie,

I agree with Tony's description & with your summary.

No concerns.

thanks

Howard Lusk, PE*, LEED AP

Civil Engineer

WBG Project Services

*licensed in VA, MD, PA

CH2M HILL

15010 Conference Center Dr #200

Chantilly, VA 20151

Direct 703.376.5144

Fax 703.376.5644

www.ch2mhill.com <http://www.ch2mhill.com/>

From: Chiller, Marie/DAY
Sent: Tuesday, November 13, 2012 7:51 PM
To: Malone, Tony/GNV; Kasim, Margaret/WDC; Lusk, Howard/WDC
Subject: RE: Inlet and Manhole for Site 21 Bronson Rd Landfill

Hi Tony, I looked back to find out who asked us for the domed grate. It was our solution to a comment about debris clogging the grate (see the attached email).

It sounds like the domed grate just won't work with the concrete inlet and having a domed or flat grate doesn't affect performance or prevent debris from clogging.

Margaret/Howard - Would there be any issues with Shaw changing this piece of the design? Please let us know your thoughts.

Thanks

Marie W. Chiller
CH2M HILL
One South Main Street, Suite 1100
Dayton, OH 45402
Direct - 937.220.2956
Fax - 937.228.7572

Mobile - 513.673.2201
www.ch2mhill.com <http://www.ch2mhill.com/>

Solutions Without Boundaries

From: Malone, Tony/GNV
Sent: Tuesday, November 13, 2012 4:38 PM
To: Chiller, Marie/DAY
Cc: Kasim, Margaret/WDC
Subject: FW: Inlet and Manhole for Site 21 Bronson Rd Landfill

Marie,

Per our conversation, the pre-cast concrete supplier cannot make a domed inlet grate work on a pre-cast manhole. Their solution is to convert the domed inlet grate to a typical flat grate. This solution has no impact on the design and will likely improve the hydraulics of the inlet. The only thing that gives me pause is that the Navy wanted a domed grate, but the domed grades are really designed for small plastic inlets rather than pre-cast concrete. At some point in the design, the plastic inlet was replaced with a concrete inlet, but the domed grate remained the same. Please let Shaw and me know if you and Margaret are OK with the change.

Tony

Anthony "Tony" Malone

Civil Engineer

CH2M HILL <http://www.ch2mhill.com>

3011 SW Williston Road

Gainesville, FL 32608

352-335-7991, ext 57118 (main)

352-384-7118 (direct)

352-271-4821 (fax)

anthony.malone@ch2m.com

From: Gamble, Patricia [mailto:Patricia.Gamble@shawgrp.com]
Sent: Tuesday, November 13, 2012 3:55 PM
To: Malone, Tony/GNV
Cc: Carriere, Steve; Guzzardo, Bryan
Subject: Inlet and Manhole for Site 21 Bronson Rd Landfill

Detail 6 on dwg C-6.

You may call us back on Steve Carriere's phone at 609-234-6361.

Thanks,

Patti

Patricia M. Gamble, P.E.
Project Engineer
Applied Science & Engineering
Shaw's Environmental & Infrastructure Group
500 East Main St, Suite 1630
Norfolk, VA 23510
412.680.3540 cell
757.640.6201 fax
patricia.gamble@shawgrp.com

ShawT a world of SolutionsT
www.shawgrp.com <http://www.shawgrp.com/>

****Internet Email Confidentiality Footer**** Privileged/Confidential Information may be contained in this message. If you are not the addressee indicated in this message (or responsible for delivery of the message to such person), you may not copy or deliver this message to anyone. In such case, you should destroy this message and notify the sender by reply email. Please advise immediately if you or your employer do not consent to Internet email for messages of this kind. Opinions, conclusions and other information in this message that do not relate to the official business of The Shaw Group Inc. or its subsidiaries shall be understood as neither given nor endorsed by it. _____ The Shaw Group Inc.

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.6 – COVER SOIL, TOPSOIL, AND AGGREGATE LOAD TICKETS

This page intentionally left blank.

EQUAL OPPORTUNITY EMPLOYER

579699

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE #	NET	
BCDXO 6		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

SACO# 41071

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 7032

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#339500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

579700

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001	DATE 8-17 /2012
CUSTOMER SHAW E&I	
JOB NAME Brownsville Landfill Site 21	
ADDRESS Brownsville Rd	
CITY & STATE Indian Head, MD	
P.O.# 79268.5	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE #	NET	
BODACO 6		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

SAco #4081

DRIVER I.D. NUMBER 7032

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

579701

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17 /2012

CUSTOMER SHAW EEI

JOB NAME Branson Road Landfill Site 21

ADDRESS Branson Rd.

CITY & STATE Indian Head, MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # BODXO6	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

SACO
4089

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7032

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598233

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4060

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158468-001 | DATE 8-17 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head - after 8th #143620

ADDRESS " " & Strauss Ave.

CITY & STATE Indian Head, Md.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	16
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. Linkeland | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

47,500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598234

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4012

7635 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158-468-001 DATE 8-17 120 12

CUSTOMER Shaw E&S

JOB NAME: Indian Head site 21

ADDRESS " " Strauss Ave.

CITY & STATE Indian Head, Md.

P.O. # 7.92685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Rubble Fill	TARE	14
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. Lafreland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

159900

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598235

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4078

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158466-001 | DATE 8/17 120 12

CUSTOMER Shaw E&S

JOB NAME Indian Head site 21

ADDRESS " " & Thomas Ave

CITY & STATE " " MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	14
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. Lichtenland | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598236

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

4087

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158168 - 001 | DATE 8-17 2012

CUSTOMER: Shaw Feed

JOB NAME: Smithsburg Road Imp

ADDRESS: " " & Strauss Ave.

CITY & STATE: " " , Md

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
silica Fill	TARE	10
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Mcland | DRIVER I.D. NUMBER 5885

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43-7914

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599933

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

40,67

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001	DATE 8-17 20 12
CUSTOMER Shaw E&I	
JOB NAME Brandywine Landfill Site 21	
ADDRESS Brandywine Rd	
CITY & STATE Indian Head MD	
P.O.# 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606415

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4068

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635 001 | DATE 08-17/20 12

CUSTOMER SHAW E+I

JOB NAME IND - HEAD #21 143620

ADDRESS LAND FILL SITE # 21

CITY & STATE INDIAN HEAD — MD

P.O. # 792-635 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Kucyns | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. BRYAN

585-969-5772

CUSTOMER'S SIGNATURE

OFF 5 Rd OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606417

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 4085

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635001 | DATE 08/17/2012

CUSTOMER STAN E + I

JOB NAME LANDFILL SITE #21

ADDRESS BRANCH RD

CITY & STATE INDIAN HEAD - MD

P.O. # 792-685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL • WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6042

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610129

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4073

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17-/20 12

CUSTOMER SHAW E&I

JOB NAME INDIAN HEAD SITE 21 # 143620

ADDRESS INDIAN HEAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. P. | DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#539500

CUSTOMER'S SIGNATURE Maurice Wel

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610130

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#4083

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 DATE 8-17-2017

CUSTOMER SHAW

JOB NAME INDIAN HEAD SITE 21

ADDRESS INDIAN HEAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610131

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q#L1091

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17-120 12

CUSTOMER SHAW

JOB NAME INDIAN HEAD SITE 21

ADDRESS

CITY & STATE INDIAN, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613385

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 4066
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17, 20 12

CUSTOMER Shaw E+I

JOB NAME Indian Head Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	7 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny | DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#33350

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613386

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4076

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17 /2012

CUSTOMER Shaw E&I

JOB NAME Indian Head Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		7 1/2
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tommy

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Marie Cole

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613387

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4082
www.aggtrans.com
7536 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8-17 /20 12

CUSTOMER Shaw E+I

JOB NAME Indian Head Landfill Site 21

ADDRESS Ryonson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	7 1/2
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tony | DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 8/20/12

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613388MF

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 4088
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 DATE 8-17/2012

CUSTOMER Shaw Eart

JOB NAME Indian Head Landfill Site 21

ADDRESS Parson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry DRIVER I.D. NUMBER 575

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439300

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615057

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8/17/2012

CUSTOMER Shaw E+I

JOB NAME Brompton Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O.# 792 685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
C-22	NET	1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4090

#439508

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616962

aggtrans AGGREGATE TRANSPORT CORP.

SAGA

1-888-766-4242
www.aggtrans.com

T.# 4062

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8/17 120 12

CUSTOMER SHAW E&I

JOB NAME BRANCH RD LANDFILL SP21

ADDRESS BRANCH RD

CITY & STATE FORT DIX NJ

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1/LD
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL • WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M. Gomez | DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616963

aggtrans AGGREGATE TRANSPORT CORP SACO

1-888-766-4242

www.aggtrans.com T# 4075

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | 8/17 DATE 120 12

CUSTOMER Shaw E C I

JOB NAME Branson Rd Sec 21

ADDRESS Branson Rd

CITY & STATE Fairfax Va

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	
RH2	NET	10

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Sy

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

489500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616964 MV

aggtrans AGGREGATE TRANSPORT CORP

SACO

1-888-766-4242
www.aggtrans.com

T# 4079

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635-001 | DATE 8/17/20 12

CUSTOMER Shaw E&S

JOB NAME Bowson RD Site 21

ADDRESS Bowson RD

CITY & STATE Indian Head

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	
1042	NET	10

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 8/17/12

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616965

aggtrans AGGREGATE TRANSPORT CORP

SACO

1-888-766-4242
www.aggtrans.com

T-#4086

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 156635-001 DATE 8/17/20 12

CUSTOMER SHAW E&E

JOB NAME Branson RD Site 21

ADDRESS Branson RD

CITY & STATE Indian Head

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1 LD
VEHICLE #	TARE	
R14-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6506

DRIVER'S SIGNATURE M Smith

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Manuel Cort

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639357

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4003

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158469-001 | DATE 8/17 /20 12

CUSTOMER SHAW E/T

JOB NAME INDIAN HEAD SITE 8

ADDRESS INDIAN HEAD / STRALGS AVE

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE# 14146 #639358	NET	

C.O.D. SALES 400 / RENTAL - WAITING TIME

UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE LEROY

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639358

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4077

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158468-001 | DATE 8/17 20 12

CUSTOMER SHAW E/S

JOB NAME INDIAN HEAD Site ~~27~~

ADDRESS INDIAN HEAD / STRAUSS AVE

CITY & STATE INDIAN HEAD MD

P.O. # 792686 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD Select FILL
VEHICLE # 14140	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639372

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

4084

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158468-001 | DATE 8/17 /20 12

CUSTOMER SHAW E/J

JOB NAME INDIAN HEAD Site ~~27~~ 8

ADDRESS INDIAN HEAD / STRAUSS AVE

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		1 Load Select FILL
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639514

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 4080

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635001 DATE 8 17 120 12

CUSTOMER Shaw E.I

JOB NAME Bronson Rd Landfill site

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		11 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43250

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639515

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4074

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158635001 | DATE 8 17 20 16

CUSTOMER SKW E I

JOB NAME BRONSON Rd LandFill Oiter

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O.# 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

472042

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#4299

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 23 Aug 2012

CUSTOMER Shaw E & I

JOB NAME Brinsen Road Landfill Site

ADDRESS Brinsen Road

CITY & STATE Indian Head, MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld.
VEHICLE #	TARE	
37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

472044

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com #4332

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 23 Aug 2012
CUSTOMER Shaw E&I	
JOB NAME Brunson Road Landfill	
ADDRESS Brunson Rd	
CITY & STATE Elndon Head, MD	
P.O.# 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld.
VEHICLE # 37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSm

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478004

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 Pt # 4195
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH: 158767-001
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Boyd J. [illegible] | DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

1 478005 M

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

Qt# 4224

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001	DATE 8/22 120 12
CUSTOMER Shaw E & I	
JOB NAME Bronson Landfill Site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

C.O.D. # 158767-001

DRIVER I.D. NUMBER 6123

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478006 N9

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242 QT # 4247
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22 /20 12

CUSTOMER SHAW E & I.

JOB NAME Branson Landfill Site 21

ADDRESS Branson Rd n

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
9400	NET	12

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 4123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

5/42908

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478007

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 QH#4279
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9460	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
ORD # 158821-001	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478008

aggtrans
AGGREGATE TRANSPORT CORP.

QTY 4300

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478009

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

QH 4323

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #		
9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478010

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 Ct# 4350

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 155821-001 | DATE 8/23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478012

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 Qt 4380
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Landfill site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478013

aggtrans AGGREGATE TRANSPORT CORP

QT# 4403

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001	DATE 8/24 /20 12
CUSTOMER Shaw E & I	
JOB NAME Bronson Landfill site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

478014

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q# 4425

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	14

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL ($ [illegible])	TOTAL HOURS

PO #

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 623

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

484594

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD. LANDFILL

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD, MD.

P.O. # 79685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	12
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

484595

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com #4342

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL SITE

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD, MD.

P.O. # 092685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#3
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540017

O/D

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21- 120 12
CUSTOMER Shaw E&I 21	
JOB NAME Indian Head - Site ~~# 113630~~	
ADDRESS Indian Head / Strauss Ave	
CITY & STATE Indian Head MD	
P.O. # 792085	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	11d
VEHICLE # 78S # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K Fulm

DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE Merri Lewis

4127

OFFICE COPY

PHOTOCHROMA SPECTRUM GRAPHICS • (410) 263-0001

AL OPPORTUNITY EMPLOYER

540019

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

1535 Railroad Avenue • Hanover, Maryland 21076-3141

	DATE
1587 26-001	8-21 /20 12

OMER Shaw & ET

IAME Indian Head 21

ESS Indian Head Site ~~8 # 143620~~

& STATE Indian Head MD

792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Elect Fill		
VEHICLE #	TARE	
BS 95	NET	1 1d

C.O.D. SALES	RENTAL - WAITING TIME
PRICE	START:
L UNITS	FINISH:
	TRAVEL
L $	TOTAL HOURS

ER'S SIGNATURE K Feden

DRIVER I.D. NUMBER 1031

:USTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING /ERIES ON THE ABOVE MENTIONED PROJECT.

#439500

MER'S SIGNATURE [illegible]

1141

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540021

QID:

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 726-001	DATE 8-21- 20 12
CUSTOMER SHAW E&I	21
JOB NAME Indian Head - Site ~~8 #~~	
ADDRESS Indian Head / STrauss Ave	
CITY & STATE Indian Head / MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # RBS # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K Falcon

DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

B4/795

CUSTOMER'S SIGNATURE

4161

OFFICE COPY

L OPPORTUNITY EMPLOYER

540022

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

535 Railroad Avenue • Hanover, Maryland 21076-3141

	DATE
158726-001	8-21-12

IMER Shaw E&T 21

AME Indian Head - Site ~~8-14-12~~

ESS Indian Head / Strauss Ave

STATE Indian Head M.D.

792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
ect Fill	TARE	1 Yd
VEHICLE # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
PRICE	START:
L UNITS	FINISH:
	TRAVEL
L $	TOTAL HOURS

ER'S SIGNATURE K Falcon

DRIVER I.D. NUMBER 7031

CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING VERIES ON THE ABOVE MENTIONED PROJECT.

OMER'S SIGNATURE

4174

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540024

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER SHAW E&I 21

JOB NAME INDIAN HEAD - SITE ~~8-21-2012~~

ADDRESS INDIAN HEAD / STRAUSS AVE

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # RBS #90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E Perry DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

I 542906

CUSTOMER'S SIGNATURE

OFFICE COPY 4145

PHOFORMA SPECTRUM GRAPHICS • (410) 265-6601

EQUAL OPPORTUNITY EMPLOYER

540023

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER SHAW E&I site 21

JOB NAME INDIAN HEAD - ~~SITE 8 #143620~~

ADDRESS INDIAN HEAD / STRAUSS AVE

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # RBS-90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E Perry

DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4/2/6

540026

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5 Railroad Avenue • Hanover, Maryland 21076-3141

8726-001	DATE 8-21 /20 12

R SHAW E&I 21

: INDIAN HEAD - SITE ~~#36020~~

INDIAN HEAD / STRAUSS AVE

ATE INDIAN HEAD, MD

92685 LOT #

ATERIAL	GROSS	TOTAL UNITS
CT	TARE	1-LOAD
HICLE # 90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
CE	START:
NITS	FINISH:
	TRAVEL
	TOTAL HOURS

S SIGNATURE E Perry DRIVER I.D. NUMBER 7031

TOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT UR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING ES ON THE ABOVE MENTIONED PROJECT.

#439500

R'S SIGNATURE

OFFICE COPY 4/73

340025

QID

aggtrans AGGREGATE TRANSPORT CORP. 540026

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 120 12
CUSTOMER SHAW E&I 21	
JOB NAME INDIAN HEAD - SITE ~~[illegible]~~	
ADDRESS INDIAN HEAD / STRAUSS AVE	
CITY & STATE INDIAN HEAD, MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # RBS-#90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E Perry DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

4160

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540042

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-22 /20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head - Site

ADDRESS Indian Head / Strauss Ave

CITY & STATE Indian Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Selectfill	TARE	1 load
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K Fel DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4210

EQUAL OPPORTUNITY EMPLOYER

540043

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

RD# 158761-001 | DATE 8-22 /20 12

USTOMER Shaw E to I.

OB NAME Indian Head Site 21st

DDRESS Indian Head / Strauss Ave

TY & STATE Indian Head MD.

O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select-911	TARE	1 load
VEHICLE # BS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
NIT PRICE	START:
TAL UNITS	FINISH:
	TRAVEL
TAL $	TOTAL HOURS

DRIVER I.D. NUMBER 1031

IVER'S SIGNATURE

E CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT Y OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING LIVERIES ON THE ABOVE MENTIONED PROJECT.

#4395CO

TOMER'S SIGNATURE

4184 OFFICE COPY

540044

QID:

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | 8-22 DATE 12 /20

CUSTOMER Shaw E&I

JOB NAME Indian Head SHA Q1

ADDRESS Indian Head / Stevens Ave

CITY & STATE Indian Head MD.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	Load
VEHICLE # 985 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 7031

DRIVER'S SIGNATURE K Felan

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY 4254

EQUAL OPPORTUNITY EMPLOYER

540045

QID

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-314

ORD# 158767-001 DATE 8-22 /20 12

CUSTOMER Shaw E & I

JOB NAME Indians Head Site. 21

ADDRESS Indian Head / Strauss Ave.

CITY & STATE Indian Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNIT
VEHICLE # 985 95	TARE	12.02
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOU

DRIVER'S SIGNATURE K Fel

DRIVER I.D. NUM 1031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE T
MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MA
DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43920

CUSTOMER'S SIGNATURE

4250

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540046

QID

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8/22/2012

CUSTOMER SHAW E&I

JOB NAME INDIAN HEAD - SITE #21

ADDRESS INDIAN HEAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # RBS-90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E Perry DRIVER I.D. NUMBER 7030

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

4231

EQUAL OPPORTUNITY EMPLOYER

540047

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-22 20 12

CUSTOMER SHAW E&I

JOB NAME INDIAN HEAD - SITE # 21

ADDRESS INDIAN HEAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # RBS-70	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOUR

DRIVER'S SIGNATURE E Perry DRIVER I.D. NUMBER 7038

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE TH
MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKI
DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

EQUAL OPPORTUNITY EMPLOYER

540051

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

RD# 158767-001 DATE 8·22 /20 12

JSTOMER SHAW E&I

IB NAME INDIAN HEAD - SITE #21

DDRESS INDIAN HEAD

TY & STATE INDIAN HEAD, MD

). # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LOAD
VEHICLE # 085-90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
IT PRICE	START:
TAL UNITS	FINISH:
	TRAVEL
'AL $	TOTAL HOURS

VER'S SIGNATURE E Perry DRIVER I.D. NUMBER 7039

CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING VERIES ON THE ABOVE MENTIONED PROJECT.

#439520

OMER'S SIGNATURE

0256

OFFICE COPY

540048

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-314

ORD# 158767-001 DATE 8-22 /20 1

CUSTOMER SHAW E & I

JOB NAME INDIAN HEAD - SITE #21

ADDRESS INDIAN HEAD

CITY & STATE INDIAN HEAD, MD

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNIT
SELECT FILL	TARE	1 - LOA
VEHICLE # RBS-90	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOU

DRIVER'S SIGNATURE E Perry DRIVER I.D. NUM 783

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE T MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAK DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE Mi Ce

OFFICE COPY 4191

EQUAL OPPORTUNITY EMPLOYER

540053

QID:

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158806-001 DATE 8/24/2012

CUSTOMER Shaw E&I

JOB NAME Indian Head Site 81

ADDRESS Indian Head Naval Base

CITY & STATE M.D.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	11
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ruth Fish

DRIVER I.D. NUMBER 7030

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4393 OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540061

QID:

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158808-001 DATE 8-24/20 12

CUSTOMER ~~Sec~~ Shaw E&L

JOB NAME Tadran Site Site 21

ADDRESS Tadran Head MD

CITY & STATE

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 85 95 #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7031

CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

EQUAL OPPORTUNITY EMPLOYER

540063

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158800-00 DATE 8/24 /20 12

CUSTOMER Shaw E&I

JOB NAME Indian Site 21

ADDRESS Indian Head MD.

CITY & STATE Indian Head Naval Base MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 885 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 703

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THA MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKIN DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439.50

CUSTOMER'S SIGNATURE [signature]

4436 OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540064

QID:

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-00 | DATE 8-24 /20 12

CUSTOMER Shaw E&I

JOB NAME Indian Site 21

ADDRESS Indian Head M.D.

CITY & STATE Indian Head Naval Base M.D.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	1 load
VEHICLE # 288 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

9412

OFFICE COPY

540070

QID

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

540608-001

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 758368 | DATE 8-24 /20 12

CUSTOMER Shaw

JOB NAME Indian Head MD 210th

ADDRESS Site 21 Navy Base MD

CITY & STATE

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE #	TARE	
RBS 94	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:00 am
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John McKinney | DRIVER I.D. NUMBER 730

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

4370

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540071

QID:

aggtrans
AGGREGATE TRANSPORT CO-H

1-888-766-4242
www.aggtrans.com

1588068001

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158368

DATE 8-24/2012

CUSTOMER S Naw

JOB NAME Navy Base J. Hand RD MD

ADDRESS Site 21

CITY & STATE

P.O.# 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RBS 94	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:00 AM
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 7039

DRIVER'S SIGNATURE J McKinney Br

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43450

CUSTOMER'S SIGNATURE

4390

OFFICE COPY

QUAL OPPORTUNITY EMPLOYER

540072

D#

aggtrans
AGGREGATE TRANSPORT CORP

3

1-888-766-4242
540000-00 | www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

D# ~~158368~~ DATE 8/24 /20 12

STOMER Straw

3 NAME NAVY BASE SITE 21

DRESS I Hond RD 210 ad

Y & STATE

.# T92685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RBS 94	NET	

C.O.D. SALES	RENTAL - WAITING TIME
IT PRICE	START:
TAL UNITS	FINISH:
	TRAVEL
TAL $	TOTAL HOURS

IVER'S SIGNATURE J McKenney Bg DRIVER I.D. NUMBER 703

E CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT
Y OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING
LIVERIES ON THE ABOVE MENTIONED PROJECT.

Aug 2008

STOMER'S SIGNATURE

4411

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540073

QID.

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

158068-001

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~158368~~ DATE 8-24/20 14

CUSTOMER Shaw

JOB NAME NAVY BASE site 21

ADDRESS I Hand Hwy

CITY & STATE

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill		
VEHICLE #	TARE	1
RDS 99	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J McLinny By 703 DRIVER I.D. NUMBER 7037

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE #439500

4437

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540855

aggtrans
AGGREGATE TRANSPORT CORP

4381

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8-24, 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1
VEHICLE #	TARE	load
22 Lawthrop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5022

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

540856

aggtrans
AGGREGATE TRANSPORT CORP

4405

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8-27 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 752685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
VEHICLE #	TARE	
Southern 20	NET	load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary

DRIVER I.D. NUMBER 5022

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

54085 /IW

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 9423
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8-24, 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1
VEHICLE # 22	TARE	load
Jarthrop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary

DRIVER I.D. NUMBER 5022

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

544059

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4286

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8 23 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 72685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LOAD
VEHICLE #	TARE	
050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

544060

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8 23 /20 12
CUSTOMER Shaw E&I	
JOB NAME Bronson Road Landfill Site 21	
ADDRESS Bronson Road	
CITY & STATE Lindian Head	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	CY
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

544061

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#4355

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8 23 /20 12
CUSTOMER Shaw Eng	
JOB NAME Bronson Road Landfill Site 24	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 050	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

~~#43500~~

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

544148

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4428
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001	DATE 8 24 /20/2
CUSTOMER Shaw E&I	
JOB NAME Bronson Landfill site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head md	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill		1 Ld
VEHICLE # 044	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

545104

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

#4326

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23/2012

CUSTOMER SHAW E&I

JOB NAME Brownsow Road Landfill Site 21

ADDRESS Brownsow Road

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4-17-908

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

545106

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23/2012

CUSTOMER SHAW E & I

JOB NAME Bronson Road Land Fill 21

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

564498

aggtrans
AGGREGATE TRANSPORT CORP

#4404

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill site #1

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
MR40	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mario

DRIVER I.D. NUMBER 7019

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43850

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

564499

aggtrans
AGGREGATE TRANSPORT CORP

#4431

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8/24/2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill site21

ADDRESS Bronson Rd

CITY & STATE Indian Rd, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
MR40	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mario

DRIVER I.D. NUMBER 7019

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

943950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

K H 5666043

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

#4360

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8/23/2012

CUSTOMER SHAW EHI

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # 033	TARE N/A	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 628

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

518919

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

#4335

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 08/23 120 12
CUSTOMER Shaw E&I	
JOB NAME Bronson Rd Landfill site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head, MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6284

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

59354 4193

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-02 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE _____

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

593542 4255

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8-22 ,20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Ind. A

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		10
VEHICLE #	TARE	
2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

595545

aggtrans AGGREGATE TRANSPORT CORP

4214

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-22 ,20 12

CUSTOMER Shaw E+T

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Josh

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

~~# 439500~~

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

595544

aggtrans AGGREGATE TRANSPORT CORP 4232

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8-22 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

452500

CUSTOMER'S SIGNATURE Thomas Cole

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

593545

aggtrans 4319

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 /20 12

CUSTOMER Shaw E + I

JOB NAME Branson Rd Land Fill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#434500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

593546

aggtrans AGGREGATE TRANSPORT CORP

4276

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 ,20 12

CUSTOMER Shaw E&E

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16D
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

59354

aggtrans AGGREGATE TRANSPORT CORP 4295

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 /20 12

CUSTOMER Shaw E + J

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

~~#439500~~

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

593548

aggtrans AGGREGATE TRANSPORT CORP 4379

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8-24 ,20 12

CUSTOMER Shaw E + I

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#453820

CUSTOMER'S SIGNATURE

OFFICE COPY

595563

aggtrans AGGREGATE TRANSPORT CORP 44105

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868 501	DATE 8-24 /20 12
CUSTOMER Shaw E + I	
JOB NAME Bronson Rd Landfill Site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head	
P.O.# 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#49950

CUSTOMER'S SIGNATURE Michael

OFFICE COPY

593564

aggtrans AGGREGATE TRANSPORT CORP

4348

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 20 12

CUSTOMER Shaw E+T

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 762685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jason

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

596248

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4105

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8 20 ,20 12

CUSTOMER SHAW E-1

JOB NAME INDIAN Head Site 21 Brookman

ADDRESS INDIA Head / STRAUSS. Dwell

CITY & STATE INDIA Head MI

P.O.# 792 685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

596263

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4097

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20-12

CUSTOMER SHAW EQ1

JOB NAME INDIAN Head SHe 81

ADDRESS INDIAN Head & STRAUSS AVE

CITY & STATE INDIAN MD

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $ 158475	TOTAL 1 HOURS

596263

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

596428

aggtrans
AGGREGATE TRANSPORT CORP

4375

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001

DATE 8/24/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd LandFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
MR40	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mario

DRIVER I.D. NUMBER 7019

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598231

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4030

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8-20 120 12

CUSTOMER Shaw, Eid

JOB NAME Bronson Rd. Landfill-site 21

ADDRESS "

CITY & STATE Indian Head, Md.

P.O. # 79R685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		14
VEHICLE #	TARE	
184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598238

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4041

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 - 001 | DATE 8-20 /20 12

CUSTOMER Shaw E&I

JOB NAME Brinsen Rd Landfill site 21

ADDRESS " "

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 Ld
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Wheland | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE Monte Lee

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

598239

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4115

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8-21 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS " "

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 Ld
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Maurice

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599934

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4039

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-04 | DATE 8-20 120 12

CUSTOMER SHaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 650

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4450

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599935

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4033
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001	DATE 8-20-12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Vernon

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

5999364

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4050
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001	DATE 8-20 120 12
CUSTOMER	Shaw E & T
JOB NAME	Branson Road Landfill site 21
ADDRESS	Branson Road
CITY & STATE	Indian Head MD
P.O.# 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 Load
VEHICLE #	TARE	
2	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

OFFICE COPY

99995 ILP

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4095
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001	DATE 8-20 120 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill 517C21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER-OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

0000007

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4110

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8-20 120 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#432500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599939

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4121

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 120 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

49750

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

59994UWY

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4163

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill site 2

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE # 3	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 8/29/08

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599941

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 4149
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 120 12
CUSTOMER Shaw E & I	
JOB NAME Bronson Road Landfill Site	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

KL 542905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599942

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4135
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8-21 20 12

CUSTOMER Shaw E & I

JOB NAME Branson Road Landfill site 21

ADDRESS Branson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600064

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 58726-001 DATE 8 - 21 20 17

CUSTOMER Shaw E&I

JOB NAME INDIAN Head ~~Railroad~~ Site 21

ADDRESS INDIAN Head / BRANSON Rd

CITY & STATE INDIAN Head MA

P.O. # ~~774-89~~ 792985 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	14
VEHICLE # 7515	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 515

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439900

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

6UUU65

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1597260 1 DATE 8-21, 20 12

CUSTOMER SHAW EDI

JOB NAME INDIAN HEAD PA # 113020 Site 21

ADDRESS INDIAN HEAD / BRANSCOMB RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
57		11
VEHICLE # 9518	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH: 6:5
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600066

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726.001 | DATE 8-21 /20 12

CUSTOMER Shaw Ent

JOB NAME INDIAN Head ~~PETTIJOHN~~ Site 21

ADDRESS INDIAN Head / BROADSide Rd

CITY & STATE INDIAN Head MD

P.O. # ~~79[illegible]~~ 792C85 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	10
VEHICLE # 9519	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START
TOTAL UNITS	FINISH
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 575

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600067

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4167

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15876-01 DATE 8-21/20

CUSTOMER Shaw E&I

JOB NAME INDIAN Head ~~[illegible]~~ Site 21

ADDRESS INDIAN Head / BRANSON RD

CITY & STATE INDIAN Head / ~~[illegible]~~ M

P.O. # ~~[illegible]~~ 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill		14
VEHICLE # 9518	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

PF 94 1908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600068

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-27 20 12

CUSTOMER Shaw Edl

JOB NAME INDIAN Head ~~[illegible]~~ Site 21

ADDRESS INDIAN Head BRANSOMR

CITY & STATE INDIAN Head MD

P.O. # ~~[illegible]~~ 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Scalpock Fill		110
VEHICLE # 5515	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600142

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 1496
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587670 | DATE 8-22 /20 12

CUSTOMER SHAW E&I

JOB NAME BRANSON LANDFILL SITE 21

ADDRESS INDIAN HEAD - BRANSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 3149	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6450

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600143

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4225

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587670001 | DATE 8-22 20 12

CUSTOMER SHAW E&I

JOB NAME Branson LANDFILL SITE 21

ADDRESS INDIAN HEAD - Branson Rd

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 3149	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6450

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600144

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4250

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15876700 | DATE 8-22 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON LANDFILL Site 21

ADDRESS INDIAN HEAD - BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 3149	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6450

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/22/2012

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600151

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4376

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15886800 | DATE 8-24 /20/20

CUSTOMER SHAW E.I.

JOB NAME BRUNSON LANDFILL Site 21

ADDRESS INDIAN HEAD - BRUNSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 3140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6450

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H4350

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600152

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4398
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868001 | DATE 8-24 20 12

CUSTOMER SHAW E.I.

JOB NAME BRUNSON LANDFILL SITE 21

ADDRESS INDIAN HEAD - BRUNSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 82685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		160
VEHICLE # 3149	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6450

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600153

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4477

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15886800 | DATE 8-24 120 12

CUSTOMER Shaw E.I

JOB NAME Branson Landfill Steam

ADDRESS Indianhead - Branson Rd

CITY & STATE Indian Head MD

P.O. # 72625 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
3149	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6450

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 8/24/08

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600463

aggtrans AGGREGATE TRANSPORT CO.

4374

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 08-24 /2012

CUSTOMER Shaw Ed L

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD site 21

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 4494	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Theron

DRIVER I.D. NUMBER 5635

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

600471

aggtrans AGGREGATE TRANSPORT CORP

4209

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767.001 | DATE 8.22 /20 12

CUSTOMER Shaw EOI

JOB NAME Brandywine LANDFILL SITE 21

ADDRESS Brandywine PA

CITY & STATE Indian Head

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		14D
VEHICLE # 4494	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thera

DRIVER I.D. NUMBER 5635

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604391

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4192

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22/2012

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1 LOAD
VEHICLE #		
5768	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

#4192

DRIVER'S SIGNATURE B Young

DRIVER I.D. NUMBER 6969

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604392

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4213

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
5768	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

4213

DRIVER'S SIGNATURE B Young

DRIVER I.D. NUMBER 69169

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604393

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4231
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587670001	DATE 8/22/2012
CUSTOMER SHAW E & I	
JOB NAME BRONSON ROAD LANDFILL SITE 21	
ADDRESS BRONSON RD	
CITY & STATE INDIAN HEAD	
P.O. # 7921085	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 5168	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

#4231

DRIVER'S SIGNATURE B YOUNG

DRIVER I.D. NUMBER 6969

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439540

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604834

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4118

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15872-001 | DATE 8 24 ,20 12

CUSTOMER SHAW E-1 Bronson Road

JOB NAME BRONSON LANDFILL Site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604835

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4164

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8 27 /20 12

CUSTOMER SHAW E.I

JOB NAME BRDSON LANDFILL Site 21

ADDRESS BRDSON Rd

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sect'd Fill	TARE	12D
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 50034

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604836

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726001 | DATE 8 21, 12

CUSTOMER SHAW Fuel

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE INDIA Hand

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SEAFILL	TARE	1 Load
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#452906

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

604837

K4

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4133

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15872 6001 | DATE 8 / 21 / 20 12

CUSTOMER SHAW E-1

JOB NAME BRONSON LANDFILL Site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN Head

P.O. # 792685 | LOT# 604837

MATERIAL	GROSS	TOTAL UNITS
Solid Fill	15	7 Load
VEHICLE #	TARE	
1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 50034

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CS 42908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606418

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4104

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 475 001 | DATE 08-20 /20 12

CUSTOMER SHAW E + I

JOB NAME LANDFILL SITE #21

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	~~TARE~~	1
VEHICLE # 3030	~~NET~~	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Richard Kilgore

DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE (X)

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606419

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4132

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726 001 | DATE 08-21 /20 12

CUSTOMER SHAW E+I

JOB NAME LANDFILL SITE #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	~~TARE~~	1
VEHICLE # 3030	~~NET~~	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8-24-2012

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606420

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 726 001	DATE 08-21 /2012
CUSTOMER SHAW E + E	
JOB NAME LANDFILL SITE #21	
ADDRESS BRANSON RD	
CITY & STATE INDIAN HEAD, MD	
P.O. # 792 685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Kilcoyne

DRIVER I.D. NUMBER 6042

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606421

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 4093

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 001 | DATE 08-20-12

CUSTOMER SHAW E+I

JOB NAME LANDFILL SITE #21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792 685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	~~TARE~~	1
VEHICLE # 3030	~~NET~~	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] KUCYNS | DRIVER I.D. NUMBER 6692

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

606422

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com 4166
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776 001	DATE 08-21 /20 12
CUSTOMER SHAW E+I	
JOB NAME LANDFILL SITE #21	
ADDRESS BRANDON RD	
CITY & STATE INDIAN HEAD, MD	
P.O. # 792685	LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	~~TARE~~	1
VEHICLE # 3030	~~NET~~	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

447906

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606423

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4029

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 475 001 | DATE 08/20/20 12

CUSTOMER SHAW E+I

JOB NAME LANDFILL SITE #21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792 685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Kilcoyne | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606424

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4175

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726 001 | DATE 08-21 /2012

CUSTOMER SHAW E+I

JOB NAME LANDFILL SITE #21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Kilgore | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

541908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606425

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4047

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475001 | DATE 08/28/2012

CUSTOMER SHAW E + I

JOB NAME LANDFILL SITE #21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Kilcoyne | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

X CUSTOMER'S SIGNATURE Marie Teel

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606426

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4147

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 726 001 | DATE 08-21 /20 12

CUSTOMER SHAW E+I

JOB NAME LANDFILL SITE #21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792-685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Kilcoyne | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606973

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Andrews Head Md

P.O. # 7926885872 6 LOT#

MATERIAL	GROSS	TOTAL UNITS
Select Fill		100
VEHICLE #	TARE	
1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

606975

Rtt

aggtrans
AGGREGATE TRANSPORT CORP

4131-

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill Sta 21

ADDRESS Bronson Rd

CITY & STATE Jarrettsville Md

P.O.# 792685 LOT#

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H447908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607119

RH 409P

aggtrans
AGGREGATE TRANSPORT CORP

RH 1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 001 | DATE 8-20 /20 12

CUSTOMER Shaw E91

JOB NAME Indian Head Site 21

ADDRESS Indian Head strauss Ave

CITY & STATE Indian MD

P.O. # 792685, 158475 | LOT#

MATERIAL	GROSS	TOTAL UNITS
Select Fill	607119	1 load
VEHICLE # 1340	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5007-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Maria Uel

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607120

ck# 4119

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726 001 | 7 21 DATE 1 20 12

CUSTOMER Shaw E 91

JOB NAME Indian Head Site 21

ADDRESS Strauss Ave

CITY & STATE Indian Head MD

P.O. # 792685 607120 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	726 - 001	1 load
VEHICLE # 1340	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

4106

607121

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 001 | DATE 8 20 /20 12

CUSTOMER Shaw E91

JOB NAME Indian Head Site 21

ADDRESS Strauss Ave

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	60 7921	
VEHICLE #	TARE	
1340	158475 001	1 load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-3

DRIVER'S SIGNATURE Brian

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Monie Ueb

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607122

4134

aggtrans
AGGREGATE TRANSPORT CORP

K44

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726 001 | DATE 8 21 /20 12

CUSTOMER Shaw E91

JOB NAME Indian Head Site 21

ADDRESS Strauss

CITY & STATE Ind Head MD

P.O. # 792685 158726 CLOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	11 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-3

DRIVER'S SIGNATURE Brian

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#442908

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607123

KH 4150

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158-726 001 | DATE 8-21 20 12

CUSTOMER Shaw Eq

JOB NAME Indian Head Site 21

ADDRESS Stevens Ave

CITY & STATE Indian Head MD

P.O. # 792685 607123 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select 15 ~~8-726 001~~	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-3

DRIVER'S SIGNATURE Brian

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

RC/57905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607124

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 726 001 | DATE 2-21 12/20/2

CUSTOMER Shaw E91

JOB NAME Indian Head Site 21

ADDRESS Strass Ave

CITY & STATE Indian Head MD

P.O. # 292685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

Dec 4 2009

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607132

KH-4373

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868 001 | DATE 8 24 2012

CUSTOMER Shaw

JOB NAME Indian Head site 21

ADDRESS Strauss Ave

CITY & STATE Indian Head, MD

P.O. # ~~242685~~ 79285 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	158868 001	1 load
VEHICLE #	TARE	
1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-3

DRIVER'S SIGNATURE Brian

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 432748

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

4392

607134

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 152268001 | DATE 8 24 /20 12

CUSTOMER Shaw

JOB NAME Indian Head site 21

ADDRESS Strauss Rd

CITY & STATE Indian Head MD

P.O. # 7892685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select 152268001	TARE	11 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

607164

6414

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868001 | DATE 8-24 /20 12

CUSTOMER Shaw

JOB NAME Indian Head Site 21

ADDRESS Strauss

CITY & STATE Indian Head MD

P.O. # ~~292655~~ 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE 7164	11 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

047908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

6101320 7

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q# 4037

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20-2012

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792635 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.M. DRIVER I.D. NUMBER 2017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610133

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q#4045

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20-2012

CUSTOMER SHAW E.I.

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610134

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4101

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20-2012

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	10
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610135

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242 QH 4120
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21-20 12

CUSTOMER SHAW

JOB NAME BRONION RD LANDFILL #21

ADDRESS BRONION RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. B. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610136 17

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q #4136

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-27-2012

CUSTOMER SHAW

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#5472905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610137

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

Q#4152

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-01 | DATE 8-21-2012

CUSTOMER SHAW

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE JD

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

5/47908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610138

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 41168

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21-2012

CUSTOMER SHAW

JOB NAME BRONSON RD LANDFILL #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

542908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610775

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4194
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8/22/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HN51	NET	

C.O.D. SALES		RENTAL - WAITING TIME	
UNIT PRICE		START:	
TOTAL UNITS		FINISH:	
		TRAVEL	
TOTAL $		TOTAL	HOURS

DRIVER I.D. NUMBER 6970

DRIVER'S SIGNATURE Hanbi

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45920

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610876

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4223

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22/2012

CUSTOMER Shaw Ent

JOB NAME Bronson Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HN51	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Turbi

DRIVER I.D. NUMBER 6970

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#49950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610877

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4248
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/22/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O.# 792685 | LOT# 81

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HNS1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6970

DRIVER'S SIGNATURE Herb

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459300

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612515

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 #4281
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 6/25/2012
CUSTOMER SHAW EXT	
JOB NAME BRLSITE 2	
ADDRESS BRONSON RD	
CITY & STATE INDIAN HEAD MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1LD
VEHICLE # 0001	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6510

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612516

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 #4308
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23/2012 5:21 5/6

CUSTOMER SHAW E+I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD RD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1LD
VEHICLE # 0001	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6510

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43550

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612517

aggtrans
AGGREGATE TRANSPORT SERVICE

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821.001	DATE 8.23/2012
CUSTOMER SHAW E+I	
JOB NAME BRLSITE 21	
ADDRESS BRONSON RD	
CITY & STATE INDIAN HEAD MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECTFILL	TARE	1LD
VEHICLE # 0001	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6510

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/17/08

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612576

aggtrans AGGREGATE TRANSPORT CORP

T.#4317

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 20 12

CUSTOMER STAR E & I

JOB NAME Brooson Land Fill Site 21

ADDRESS Brooson RD

CITY & STATE Fruitland MD

P.O. # 795 685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
	TARE	
VEHICLE #		
KH2	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612577

aggtrans AGGREGATE TRANSPORT CORP

T# 4351

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821 OU | DATE 8/23 /2012

CUSTOMER Shaw & CI

JOB NAME Branson Landfill Site 21

ADDRESS Branson Rd

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RA2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 650

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612578

aggtrans AGGREGATE TRANSPORT CORP

T# 4366

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158668-001 DATE 8/24 /20 02

CUSTOMER SHAW E & I

JOB NAME BRONSON LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 292665 LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL		
VEHICLE # RH2	TARE	1
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M. Gr

DRIVER I.D. NUMBER 650

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612579

aggtrans
AGGREGATE TRANSPORT CORP

T# 4378

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 868 -001 DATE 8/27 /20 12

CUSTOMER SHAW E & I

JOB NAME Brookson Land Fill Site 21

ADDRESS Brookson RD

CITY & STATE INDIAN MD

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
1242	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 4506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612580

aggtrans AGGREGATE TRANSPORT CORP.

T#4394

1-888-766-4242

158060-001 www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~158 868001~~ DATE 8/27/2012

CUSTOMER SHAW EST

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4395a

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612581

aggtrans
AGGREGATE TRANSPORT CORP

T#4413
SAGO

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24/2012

CUSTOMER SHAW E & I

JOB NAME BRONSON LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 772685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6504

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/24/2012

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612582

aggtrans AGGREGATE TRANSPORT CORP

T# 4438

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24/ 20 12

CUSTOMER SHOW E & T

JOB NAME BRUNSON LANDFILL SITE

ADDRESS BRUNSON RD

CITY & STATE FAIRBIRD MD

P.O. # 772685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612819

aggtrans
AGGREGATE TRANSPORT CORP

158869-001 **1-888-766-4242** 4410
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Scalp fill	TARE	10
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/24/20

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612820

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4439

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | 8/24 DATE ,20 12

CUSTOMER Ethan Ent

JOB NAME Brunson Rd Landfill Site 21

ADDRESS Brunson Rd

CITY & STATE Indian Head MD

P.O. # 792605 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		10
VEHICLE #	TARE	
1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

612821

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 4385

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8/24 /20 12

CUSTOMER STRAW Ent

JOB NAME BROADON Road Land Fill Inc 21

ADDRESS Broadon Rd

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
113	NET	10.

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613389

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

404G

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20, 2012

CUSTOMER Shaw E+I

JOB NAME Indian Head Landfill Site 21

ADDRESS Bronson Rd Indian Head

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613390

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

4117.

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158792 001 | DATE 8-24/2012

CUSTOMER Shaw E&I

JOB NAME Indian Head Landfill Site 21

ADDRESS Bronson Rd #145620 INDIAN HEAD

CITY & STATE Indian Head MD

P.O. # ~~792685~~ 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Marie [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613391

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4130

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158926-001 DATE 8-24 /20 12

CUSTOMER Shaw E+I

JOB NAME Indian Head Landfill Site 21

ADDRESS Bronson Rd ~~Indian Head~~ Indian Head

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/24/2012

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613392 NV

aggtrans
AGGREGATE TRANSPORT, CORP.
1-888-766-4242 40 82
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-20, 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Landfill Site 21

ADDRESS Bronson Rd INDIAN Head

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry DRIVER I.D. NUMBER 5215

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613397

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

4142

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Land fill Site 21

ADDRESS Brunson Rd ~~#148620~~ INDIAN HEAD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jenny DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/21/2005

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613398

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4169
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8-21 /20 12

CUSTOMER SHAW E&I

JOB NAME Indian Head Land fill Site 21

ADDRESS Bronson Rd ~~#143620~~ 14013 Mt Hend

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 1d
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tcwny DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

613399

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4154

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 20 12
CUSTOMER Shaw Ed I	
JOB NAME Indian Head Landfill Site 21	
ADDRESS Brunson Rd # ~~[illegible]~~ INDIAN HEAD	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tommy

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615058

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8/20/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4031

#43950

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615059

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8/20/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4092

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615060

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8/20/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4096

432778

CUSTOMER'S SIGNATURE Bill Cerner

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615061

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8/20/2012

CUSTOMER Shaw E + I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4102

#43950

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615062

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8 / 20/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd, Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4111

#43950

CUSTOMER'S SIGNATURE Morris Lee

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615063

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8/21/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4/13

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615064

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8/27/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4128

#447905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615065

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 DATE 8/21/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O.# 792685 LOT#

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4143

#45/2908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615066

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8/21/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4157

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615067

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8/21/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4170

CUSTOMER'S SIGNATURE 4/2908

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615235

QID: [redacted]

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4387

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8 24 /20 12

CUSTOMER Shaw E&I

JOB NAME BRONSON Rd LANDFILL

ADDRESS BRONSON Rd Site 21

CITY & STATE INDIAN Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill [redacted]	TARE	1 Load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
ENTERED	TRAVEL [redacted]
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] [redacted]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615236

aggtrans AGGREGATE TRANSPORT CORP 4408

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

WHD# 158969-01 DATE 8 24 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd site 21

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS ENTERED	FINISH
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/17/08

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

615237

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4434
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORDER# 158805 01 DATE 8 24 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd Sec 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS ENTERED	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616966

aggtrans AGGREGATE TRANSPORT CORP

T# 4124

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8/21 /2012

CUSTOMER SHAW E&T

JOB NAME BRANSON LAND FILL SEC 2

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL		1
VEHICLE #	TARE	
RH-1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

547908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616967

aggtrans AGGREGATE TRANSPORT CO.

T# 4139

1-888-766-4242

www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15876-001 | DATE 8/20 /20 12

CUSTOMER Shaw GCF

JOB NAME Brewster Rd Landfill Site

ADDRESS Brewster Rd

CITY & STATE Indian Head

P.O. # 79265 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Lo

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616968

aggtrans AGGREGATE TRANSPORT CORP

T#4274

1-888-766-4242

www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 /20 12

CUSTOMER SHAWNEE I

JOB NAME BRONSON LANDFILL Site 2

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
	TARE	
VEHICLE # RH2	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 650

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

2439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616969

aggtrans AGGREGATE TRANSPORT CORP

T#4156

SACO

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8/2 120

CUSTOMER SHAW GSI

JOB NAME BROOKSVILLE RD LANDFILL SITE 21

ADDRESS BROOKSVILLE RD

CITY & STATE INDIAN HEAD

P.O. # 79268 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL		
VEHICLE #	TARE	
RH-2	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616970

aggtrans
AGGREGATE TRANSPORT CORP.

T#4171
SACO

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | 8/20 DATE 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson RD Landfill Stall

ADDRESS Bronson RD

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#CH12905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616971

aggtrans AGGREGATE TRANSPORT CORP.

T.# 4203

1-888-766-4242

www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8/22 120 12

CUSTOMER SITHAN E & I

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616972

aggtrans AGGREGATE TRANSPORT CORP

T# 4221

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8/22 /20 17

CUSTOMER SHAW E&I

JOB NAME Branson Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Sm

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43952

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616973

aggtrans
AGGREGATE TRANSPORT CORP

T# 4243

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 6/22 /20 12

CUSTOMER Shah Est

JOB NAME Bronson Land Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#49950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616974

aggtrans AGGREGATE TRANSPORT CORP

T# 4188

1-888-766-4242
www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158769-001 DATE 8/22/2012

CUSTOMER SHAW E&I

JOB NAME Bronson Land Fill Site 21

ADDRESS Bronson RD

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	
RH-2	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

616975

aggtrans AGGREGATE TRANSPORT CORP

T# 4292

1-888-766-4242

www.aggtrans.com

SACO

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23 /20 12

CUSTOMER SHAW SITE

JOB NAME BRANSON LANDFILL SITE 21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD

P.O. # 792655 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL		
VEHICLE #	TARE	
RH-2	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

40700

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

620458

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

11292

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-22, 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Landfill 21 site

CITY & STATE Indian Head MD

P.O.# 792685 LOT#

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 1399	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 50035

DRIVER'S SIGNATURE Tammy

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

452908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

621176

4144

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8-21 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Sets 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

621177

KH

aggtrans
AGGREGATE TRANSPORT CORP

4158

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001 | DATE 8-21 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Silt Fill	TARE	Hld
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43250

CUSTOMER'S SIGNATURE [illegible]

EQUAL OPPORTUNITY EMPLOYER

621678

aggtrans
AGGREGATE TRANSPORT CORP

4396

1-888-766-4242
www.aggtrans.com

10:15

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8 27 20 12

CUSTOMER SHAW E&F

JOB NAME Bronson Rd Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles Johnson | DRIVER I.D. NUMBER 5003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#453285

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

KH

621679

aggtrans
AGGREGATE TRANSPORT CORP

4407

1-888-766-4242
www.aggtrans.com

12140

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | 8 | DATE 24 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # 1357	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles Johnson

DRIVER I.D. NUMBER 5003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#2 12901

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

621680

aggtrans
AGGREGATE TRANSPORT CORP

4433

1-888-766-4242
www.aggtrans.com

2'46

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 B DATE 24 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 50036

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45250

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635181

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4427

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE Aug 24 20 12

CUSTOMER SHAW E&I

JOB NAME BONSON LANDFILL site 21

ADDRESS BONSON Rd

CITY & STATE INDIAN HEAD Rd

P.O. # 179268 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE 31	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE B Nelson | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43958

CUSTOMER'S SIGNATURE

OFFICE COPY

KCT

635241

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 #41341
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 155821.001	DATE 8/23 /2012
CUSTOMER Shaw E+I	
JOB NAME Bronson Landfill Site 21	
ADDRESS Bronson Rd	
CITY & STATE Indian Head, MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill	TARE N/A	1 LD
VEHICLE # 033	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 078

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635254

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23 /20 12
CUSTOMER SHAW E&I	
JOB NAME Bronson RD Landfill Site 21	
ADDRESS Bronson RD	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	1 Load	1 Load
VEHICLE # Cam L 09	TARE / NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#453500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635255

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#4354

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23/2012

CUSTOMER Shaw E & I

JOB NAME Branson RD Landfill 21

ADDRESS Branson RD

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE 1 Load	1 Load
VEHICLE # Cam # 09	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635256

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4325

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson RD Landfill 21

ADDRESS Bronson RD

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # Cam 2 #09	1 Load NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

11:39:50

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635269

aggtrans AGGREGATE TRANSPORT CORP

4339

1-888-766-4242
www.aggtrans.com

#4339

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 /20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1Ld
VEHICLE # 35	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cab Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43958

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635270

4306

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8-23 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		10
VEHICLE #	TARE	
35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Cali Burgess

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

IL 43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635283

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 # 4334
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8-23 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 611	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4395(8)

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

Kat

635317

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4307
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 25882,001	DATE 8-22 12/20
CUSTOMER JHew EI	
JOB NAME Brandon RD Landfill 27	
ADDRESS INDian Head MD	
CITY & STATE Charles	
P.O. # 792655	LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill	TARE	LD
VEHICLE # 049	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6298

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635318

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4340

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1588 2 mcx 1 | DATE 8 23 / 20

CUSTOMER SHAW E 1

JOB NAME Bronson RD Landfill Sec 2.1

ADDRESS INDIAN HEAD MD

CITY & STATE C Hacks

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	(1)
VEHICLE # 049	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#434518

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635338

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

#4328

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8.23.2012
CUSTOMER SHAW E & I	
JOB NAME BRONSON ROAD LANDFILL	
ADDRESS BRONSON ROAD SITE 21	
CITY & STATE INDIAN HEAD MD	
P.O.# 192685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SOIL FILL	TARE	1 Ld
VEHICLE # 034	NET 1-10 AD	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE MARTIN

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43750

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

RH

635340

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

43576

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23/2012
CUSTOMER SHAW EXI	
JOB NAME BRONSON ROAD LANDFILL 21	
ADDRESS BRONSON ROAD	
CITY & STATE INDIAN HEAD MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SCIGST FILL	TARE 1-10M	CD
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE MARK

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635341

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#4290

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23/2012
CUSTOMER SHAW EX I	
JOB NAME BRONSON ROAD LANDFILL	
ADDRESS BRONSON ROAD SR 21	
CITY & STATE INDIAN HEAD, MD	
P.O.# T92085	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE 1-10AU	12d
034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE MARK

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635482

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4234

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8/22/2012

CUSTOMER Shaw ENT

JOB NAME Bronson Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indianhead MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		10
VEHICLE #	TARE	
041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635484

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 #4282
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23/2012

CUSTOMER Shaw E and T

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Thurmont, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635485

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 #4314
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23 /2012

CUSTOMER Shaw E and T

JOB NAME Bonson Rd Landfill #21

ADDRESS Bonson Rd

CITY & STATE Fairhaven MD

P.O. # 792680 LOT #

MATERIAL	GROSS	TOTAL UNITS
Subbase Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635486

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 #4343
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158824-001 | DATE 8/23 /20 12

CUSTOMER Shaw E and I

JOB NAME Bronson Rd Landfill #2

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635524

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4424
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8/24/2012

CUSTOMER SHAW E&I

JOB NAME GRL SITE 21

ADDRESS SEMSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 772685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 070	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#42950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635525

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4396

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8/24/2012

CUSTOMER SHAW E&I

JOB NAME GRL SITE 21

ADDRESS BROADWAY RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Selectfill		
VEHICLE #	TARE	
040	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635537

aggtrans
AGGREGATE TRANSPORT CORP

4245

1-888-766-4242
www.aggtrans.com

2100

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 8 DATE 4/4 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5005-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER-OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/4/2012

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635539

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com # 4305

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 5/23/2012

CUSTOMER SHAWEE I

JOB NAME BASIFE 51

ADDRESS BONSON RD.

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 040	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Corey

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635540

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4538

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8/23/2012

CUSTOMER SHAW E & I

JOB NAME BRLSHC 21

ADDRESS BRONSON RD.

CITY & STATE INDIANHEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 040	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635542

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4241

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8/23/2012

CUSTOMER Shaw E&I

JOB NAME BROMSON LANDFILL 21

ADDRESS BROMSON RD.

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 040	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635683

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4304

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | 8 | 23 DATE /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD, MD.

P.O.# 792685 LOT#

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#1
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635691

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4397

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | 8/24 DATE /20 12

CUSTOMER SHAW E&I

JOB NAME BRL SHE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD, MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#1
VEHICLE# 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6278

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

635692

aggtrans
AGGREGATE TRANSPORT.COM

1-888-766-4242 4430
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8/24 /20 12

CUSTOMER SHAW E + I

JOB NAME BRL SHE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD, MD.

P.O. # 792685 LOT#

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#1 Cd
VEHICLE # 032	NET	#2

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE St Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

KH

635764

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

1309

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 | DATE 8/23 /2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE IVI 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD. Charles

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE N/A	14D
VEHICLE # 633	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 218

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638642

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242 # 4035
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 58 [illegible] DATE 8-20-12

CUSTOMER Shaw E[illegible]

JOB NAME Brown Caufield

ADDRESS Brown Road

CITY & STATE Fallen Heights

P.O. # 72685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	Ld.
VEHICLE# 8887 Hans	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 3886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

EQUAL OPPORTUNITY EMPLOYER

638643

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 #4043
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 58475-001 DATE 8-28 /20 12

CUSTOMER Shaw E+I

JOB NAME Brown Landfill

ADDRESS Brown Rd, Site 2

CITY & STATE Indian Head MD.

P.O.# 72685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brite DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638644

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 #4099
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 8475-001 | DATE 8-20 /20/2

CUSTOMER Shaw E&T

JOB NAME Brown Landfill

ADDRESS Brown Rd. Site 21

CITY & STATE Fredericksburg MD.

P.O. # 292683 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	1 ld.
8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43450

CUSTOMER'S SIGNATURE [signature]

EQUAL OPPORTUNITY EMPLOYER

638645

aggtrans
AGGREGATE TRANSPORTATION

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15847501 | DATE 8-29 /20 12

CUSTOMER Shaw Eyes

JOB NAME Bromon Caylfield

ADDRESS Bromon Rd Suite 2

CITY & STATE Indian Head MD.

P.O. # 926-587-1926905 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 Ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638654

aggtrans
AGGREGATE TRANSPORT CO.
1-888-766-4242 4246
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158762-001 DATE 8-22 20 12

CUSTOMER

JOB NAME Brosman Lanfill

ADDRESS Brosman Rd.

CITY & STATE Englishtown Hood MD.

P.O. # 762685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 Ld.
VEHICLE# 6889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638718

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4100
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 | DATE 8-20 120 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 79.685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham4763	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638857

aggtrans AGGREGATE TRANSPORT CORP

4422

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8-24 /20 12

CUSTOMER Shaw E.I.

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/24/2012

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638719

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4112

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8-02-2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 7926085T LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	LD
VEHICLE #	NET	
1AM412C3		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 1 5
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638914

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4034

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1584509 DATE 8 20/10

CUSTOMER BROWN SON

JOB NAME LANDFILL SITE 21

ADDRESS HEAD

CITY & STATE HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439502

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638915

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4094

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1584750 | DATE 8 20, 20 19

CUSTOMER SHAW CO

JOB NAME BRANSON LAND FILL SITE

ADDRESS LAWHEAD

CITY & STATE L HEAD MD

P.O. # 79 2 4650 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	10 40
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

2 10-10

DRIVER I.D. NUMBER 588

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439502

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638916

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 4040
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1584500 DATE 8 20 /20 /17

CUSTOMER Show

JOB NAME Brookson Land Fill

ADDRESS E HEAD

CITY & STATE E HEAD MN

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 1417n	NET	

C.O.D. SALES		RENTAL - WAITING TIME	
UNIT PRICE		START:	
TOTAL UNITS		FINISH:	
TOTAL $	70	TRAVEL	
		TOTAL	HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Maurice West

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638917

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4108
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1584500 DATE 8 20 /20 19

CUSTOMER SHAW

JOB NAME BRYSON LANDFILL

ADDRESS I HEAD

CITY & STATE I HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 LOAD
VEHICLE # 1413	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 588

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Morris Waite

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638923

aggtrans AGGREGATE TRANSPORT CORP

4217

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15876001 | DATE 8 22 /20 11

CUSTOMER SHAW E I

JOB NAME BRONSON RR LANDFILL SITE 81

ADDRESS BRONSON RD

CITY & STATE JOHN HEAD MD

P.O. # 790-685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL		1 load
VEHICLE #	TARE	
14 145	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5880

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#437.00

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638924

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4199 2

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767 001 | DATE 8 22 /20 12

CUSTOMER SHAW E. L.

JOB NAME BRONSON RR LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#49850

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638925

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4177

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767 001 | DATE 8 22 120/

CUSTOMER SHAW E.I.

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL		1 Load
VEHICLE # 14175	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5880

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638926

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com 4203-5

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767004-8 DATE 22 /20 12

CUSTOMER SHAW E &

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 199685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT 11	TARE	LOAD
VEHICLE # 1476	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45750

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638927

aggtrans
AGGREGATE TRANSIT CORP

1-888-766-4242
www.aggtrans.com

4/4240

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158761001 | 8 | DATE 28 / 20 / 12

CUSTOMER SHAW E. L

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE: INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 1475	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

F 412908

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638929

aggtrans
AGGREGATE TRANSPORT CORP

045 1-888-766-4242 U204
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15882001 DATE 8/20/12

CUSTOMER SHAW E&F

JOB NAME BRONSON RD LANDFILL SITE 81

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 558

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638930

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

3
4312

1035
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15884001 | DATE 8 23 /20 14

CUSTOMER SHAW E +

JOB NAME BRONSON RD LANDFILL SITE #1

ADDRESS BRONSON RD

CITY & STATE INDIANHEAD MD

P.O. # 292655 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL		1 LOAD
VEHICLE #	TARE	
14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 3885

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

EQUAL OPPORTUNITY EMPLOYER

638931

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7270

4339

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821.001 DATE 8 23 120 19

CUSTOMER SHAW E. E

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE LA PLATA MD

P.O. # 792685 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5580

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#44908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

638932

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4265

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15882100 | DATE 8 23 /20/12

CUSTOMER SHAW E I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SEEFILL	TARE	10.46
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5880

DRIVER'S SIGNATURE James SR

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639048

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

1504724-00 4141

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~1587260-001~~ DATE 8-21 /20 12

CUSTOMER Shaw E/I Site 21

JOB NAME Indian Head Site ~~[illegible]~~

ADDRESS Indian Head / Strauss Ave

CITY & STATE Indian Head Md

P.O. # ~~771[illegible]~~ 792605 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $ 131.00	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

11:44 2-905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639049

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4159
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158726-001	DATE 8-21 2012
CUSTOMER Shaw E I	
JOB NAME Indian Head Site 21	
ADDRESS Indian Head Site	
CITY & STATE Indian Head	
P.O. # 7926005	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select F.U.	TARE	
VEHICLE # 8611	NET	Head

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 9856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

EQUAL OPPORTUNITY EMPLOYER

639050

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com 4172

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159726-001	DATE 8-21 /2012
CUSTOMER Shaw F/I	Site 21
JOB NAME Indian Head Site	
ADDRESS Indian Head/Strauss Ave	
CITY & STATE Indian Head MD	
P.O. # 7926005	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

547905

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639051

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4179
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8-22 /20 12

CUSTOMER Shaw E/I

JOB NAME Bronson Rd Sub Fill Site

ADDRESS Bronson R.

CITY & STATE Indian Head MD

P.O. # 7926985 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639052

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

42.00

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8 22 2012

CUSTOMER Shaw E1st

JOB NAME Brunson Rd Landfill Site 21

ADDRESS Brunson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5884

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#457500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639053

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4218

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 154767-01	DATE 8-22-2012
CUSTOMER Shaw E/I	
JOB NAME Branson Road Landfill site 21	
ADDRESS Branson Rd	
CITY & STATE Indian Head MD	
P.O.# 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5884

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

11:43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639054

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4238
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001	DATE 8-22 1 20 12
CUSTOMER Shaw E/I	
JOB NAME Blansen Rd Landfill Strip	
ADDRESS Blansen Rd	
CITY & STATE Indian Head Md	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL • WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 38886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#442908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639055

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4201

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001	DATE 8-22 /20 12
CUSTOMER Shaw E/I	
JOB NAME Blansan Rd Landfill Site 21	
ADDRESS Blansan Rd	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE #	NET	
6811		14.90

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639056

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

42660

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-01	DATE 8-23 /2012
CUSTOMER Shaw E/I	
JOB NAME Blumson Rd Landfills 1021	
ADDRESS Blumson Rd	
CITY & STATE Indian Head MD	
P.O. # 7926085	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459508

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639057

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4245

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23 /2012
CUSTOMER Shaw E II	
JOB NAME Brunson Rd Landfill Site 21	
ADDRESS Brunson Rd	
CITY & STATE Indian Head MD	
P.O. # 792035	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5884

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639058

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4313

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23 /2012
CUSTOMER Shaw E/I	
JOB NAME Bloomsonrd Landfill site 21	
ADDRESS Bloomsonrd	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639059

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4334
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23 /2012
CUSTOMER Shaw E/I	
JOB NAME Blenson Rd Landfill Site 21	
ADDRESS Blenson Rd	
CITY & STATE Indian Head MD	
P.O. # 7526085	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

552908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639060

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4359
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001	DATE 8-23 /2012
CUSTOMER Shaw E/I	
JOB NAME Blansom Rd Landfill Sole 21	
ADDRESS Blansom Rd	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #		
8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#434500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639148

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4185

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-641 DATE 8-22 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 8810

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639149

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4229

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8-22 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 7926685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639150

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4253

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 DATE 8-22-20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd LandFill

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639253

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

4207

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587601-001 DATE 8-22 ,20 12

CUSTOMER Stacwell

JOB NAME Branson Rd Land Fill

ADDRESS Branson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 8886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639153

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4294
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15882/-001 | DATE 8-23 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45150

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639154

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242 4271
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-00 | DATE 8-23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639155

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4347
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8-23 20 12

CUSTOMER Shaw Eng

JOB NAME Branson Rd Land Fill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639156

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4318
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158821-001 DATE 8-23 /20 12

CUSTOMER Shaw Fill

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639158

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4395

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-01 DATE 8-21 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fil	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

437500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639159

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 4420

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 DATE 8-24 /20 12

CUSTOMER S Hawell

JOB NAME Bronson Road hand Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639161

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4444
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158868-001 | DATE 8-24 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Land Fill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#-4395

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639366

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4109

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158478-001 | DATE 9/20/2012

CUSTOMER SHAW E/J

JOB NAME BRONSON RD. LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE # 14140	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639367

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4044

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158476-S-001 | DATE 8/20/12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD. LAND FILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN MD.

P.O. # 792625 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD SELECT FILL
VEHICLE # 14140	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639373

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4028

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158476-001 | DATE 8/20 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1000 Select Fill
VEHICLE #	TARE	
14140		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE LEROY

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639374

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

4038

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475-001 DATE 8/20 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN MD.

P.O.# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 3880

DRIVER'S SIGNATURE LEROY

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639375

aggtrans
AGGREGATE TRANSPORT CORP

158475-001 **1-888-766-4242** 4049
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~158476-001~~ 8/20 DATE /20 12

CUSTOMER SHAW E70

JOB NAME BRONSON RD LandFill Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE LEROY

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639521

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4044

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475001 | DATE 8 20 /20 12

CUSTOMER SHAW E I

JOB NAME BROWSOW Rd /AwdFill Stiza

ADDRESS BROWSOW Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
	TARE	1 LOAD
VEHICLE # HAM 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639522

aggtrans
AGGREGATE TRANSPORT CORP.

4042

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475001 | DATE 8 20 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd, LANDFILL site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 782685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
HAM 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

EQUAL OPPORTUNITY EMPLOYER

639523

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4103

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 001 | DATE 8 20 /2012

CUSTOMER Shaw E I

JOB NAME Bronson Rd landfill site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
HAM 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 438778

639524

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4034

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158475 001 | DATE 8 20 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LANDFILL SITE

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Load
VEHICLE # HAM 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE Marvin U

OFFICE COPY

639531

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4234

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767001 | DATE 8 22 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LandFill site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439520

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639532

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4257

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767-001 | DATE 8 22 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd land Fill site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5866

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639533

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 4215
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767 001 | DATE 8 22 ,20 12

CUSTOMER SHAW E F

JOB NAME BROWSON Rd LAND FILL SITE 21

ADDRESS BROWSON Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639534

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

4197

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767001 | DATE 8 22 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LANDFILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 7926885 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

8/24/2008

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

639535

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4178

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158767 001 | DATE 8 22 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LandFill site21

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O. # 79268 5 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
HAA 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

540018

QID:

aggtrans

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158756-001 | DATE 8-23 ,20 12

CUSTOMER Shaw E&I Forestvill Rd

JOB NAME Indian Head Site, ~~[illegible]~~

ADDRESS Indian Head Forestvill Rd, M.D.

CITY & STATE Indian Head Naval Base M.D.

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sellet 8.11	TARE	1 Load
VEHICLE # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE | DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. #439550

CUSTOMER'S SIGNATURE

2293

EQUAL OPPORTUNITY EMPLOYER

540052

QID:

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158750-001 | DATE 8-23 /20 12

CUSTOMER Shaw E&I Forestville Rd.

JOB NAME Indian Head Site #8

ADDRESS Indian Head Forestville Rd MD.

CITY & STATE Indian Head Naval Base MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE 703 | DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

540055

QID:

aggtrans

1-888-766-4242

2. 158756-00 www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158756-000 DATE 8-23/20 12

CUSTOMER SHAW

JOB NAME NAVY Base 210 MOsite

ADDRESS 210 RT MO ~~Sta 218~~

CITY & STATE

P.O. # 792685 - LOT # 21

MATERIAL	GROSS	TOTAL UNITS
	TARE	1
VEHICLE # RBS 94	NET	

C.O.D. SALES	RENTAL · WAITING TIME
UNIT PRICE	START: 700 AM
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J McZimmer

DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

EQUAL OPPORTUNITY EMPLOYER

540059

QID

aggtrans

1158750.001 1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue, Hanover, Maryland 21076-3141

ORD# 158 DATE 8-23 /20 12

CUSTOMER Shaw

JOB NAME NAVY Base RT 210 SIKE 8

ADDRESS 210 RT MD

CITY & STATE

P.O. # 792685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
	TARE	1
VEHICLE # RBS 94	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 700 am
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John McKenney Jr. DRIVER I.D. NUMBER 703

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

5904430

QID.

aggtrans

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158756-001 DATE 8-23 /20 12

CUSTOMER Shaw E & I

JOB NAME Indian Head Site 8

ADDRESS Indian Head Forestvill. Rd. MD.

CITY & STATE Indian Head Naval Base MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE # 95	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOUR

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMB 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE T MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAK DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

4272

540475

QID

aggtrans

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 58756-001 DATE 8-23 ,20 12

CUSTOMER Shaw E&L

JOB NAME Indian Head Site #8

ADDRESS Indian Head Farrsville Rd

CITY & STATE Naval Base MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7081

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

4349

CUSTOMER COPY

EQUAL OPPORTUNITY EMPLOYER

569000

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORDER [redacted] DATE 8/28/2012

CUSTOMER Shaw ENT

JOB NAME Bronson land fill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

Selected Fill	GROSS	TOTAL UNITS
[redacted]	TARE	12d
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER ID NUMBER [redacted]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

~~445900~~

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

569001

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7536 Railroad Avenue • Hanover, Maryland 21076-3141

ORD [redacted]	DATE 8-28 /2012

CUSTOMER Shaw ENI

JOB NAME Bronson landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O.# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill [redacted]	TARE	12d
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

ENTERED

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6790

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

569006

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

TICKET [redacted] DATE 8-28/2012

CUSTOMER Shaw ENE

JOB NAME Bronson Landfill Site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 992685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 Ld
[redacted]	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER [redacted]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439548

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

472043

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 29 Aug /20 12

CUSTOMER SHAW EQ I

JOB NAME Brinsin Rd Lfill ST 21

ADDRESS Brinsin Rd

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
S Fill	TARE	
VEHICLE # 37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE UBSm A

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

478016

aggtrans
AGGREGATE TRANSPORT CORP

(14)

1-888-766-4242
www.aggtrans.com

QT# 4457

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001	DATE 8/27 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	1Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4595

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

478017

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

29

Q# 4472

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8/27 / 20

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	14

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

478019

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 Qt # 4526
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001	DATE 8/28 /20 12

CUSTOMER Shaw E & I

JOB NAME Branson Landfill site 21

ADDRESS Branson rd

CITY & STATE Indian Head MD

P.O. # 72685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 9400	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6123

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

$439.00

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

478020

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill

ADDRESS Bronson Rd Landfill Site 21

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
9400		14

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6123

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

539972

aggtrans
AGGREGATE TRANSPORT CORP

32

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-27 / 20 12

CUSTOMER Shaw E & I

JOB NAME Indian Head - Site - 21

ADDRESS Indian Head Naval Base M.D.

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # RBS #95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

539973

(4)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-27 / 20 12

CUSTOMER Shaw E & I

JOB NAME Indian Site 21

ADDRESS Indian Head Naval Base MD.

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2BS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540013

aggtrans
AGGREGATE TRANSPORT CORP

(16)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-27- / 20 12

CUSTOMER Shaw E & T

JOB NAME Indian Head Site 21

ADDRESS Indian Head Naval Base M.D.

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select f.11	TARE	1 Load
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#443752

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540014

43

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#	DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Site - 21

ADDRESS Indian Head Naval Base M.D.

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # RBS #95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540054

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-28 / 20 12

CUSTOMER Shaw E.O.I

JOB NAME Indian Site 21#

ADDRESS Indian Head Naval Base

CITY & STATE Indian Head M.D.

P.O. # 72685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#15250

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540289

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

38

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-28 / 20 12

CUSTOMER Shaw & Lt

JOB NAME Indian Site 21 #

ADDRESS Indian Head Naval Base

CITY & STATE Indian Head MD.

P.O. # 7926085 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 38 RBS 95 #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 7031

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 547908

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540290

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

49

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE / 20

CUSTOMER Shaw E & I

JOB NAME Indian Head Site - 21st

ADDRESS Indian Head Naval Base Md.

CITY & STATE

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540291

aggtrans
AGGREGATE TRANSPORT CORP

@66

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE 7-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Site - 24"

ADDRESS Indian Head Naval Base Md.

CITY & STATE

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Sand (6A)	TARE	1 Load
VEHICLE # RBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 7130

DRIVER'S SIGNATURE Kate Tak

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442705

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540292

90

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#	DATE / 20

CUSTOMER Shaw E & J

JOB NAME [illegible]

ADDRESS [illegible]

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	12 Load
VEHICLE # PBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Kevin Falm

DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4395a

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540297

(4)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head - Site 21#

ADDRESS Indian Head M.D. Naval Base

CITY & STATE

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # 285 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 7030

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

$43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540298

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE 8-28- / 20 12

CUSTOMER Shaw E&T

JOB NAME Indian Head - Site 21A

ADDRESS Indian Head Naval Base MD.

CITY & STATE

P.O. # 792485

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # PBS 95	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Keith Falcon

DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540300

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

3 2

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE 8-28 / 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Site 21H

ADDRESS Indian Head Naval Base

CITY & STATE Indian Head MD.

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # PBS 95H	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Keith Faber

DRIVER I.D. NUMBER 7130

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540858

aggtrans
AGGREGATE TRANSPORT CORP

5

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8 27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1
VEHICLE # 22	TARE	load
pawlhop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE Tony

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540859

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 79685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 load
VEHICLE # 22 fawthrop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 5022

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540860

aggtrans
AGGREGATE TRANSPORT CORP

44 75 (30)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8-27 / 20 12

CUSTOMER Shaw Ent

JOB NAME Bronson Rd Landfill site 2

ADDRESS Bronson Rd

CITY & STATE Indian head md

P.O. # 79685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 load
VEHICLE # 22 fawthrop	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE Tony

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#447908

CUSTOMER'S SIGNATURE Cathi Ball

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540861

42

aggtrans
AGGREGATE TRANSPORT CORP

4486

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 78685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	load
VEHICLE #	NET	
pave thru		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540863

(2#) 20

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 load
VEHICLE # 22 sawthrop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE Gary

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540864

aggtrans
AGGREGATE TRANSPORT CORP

4552 (43)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1
VEHICLE #	TARE	load
22 Sawthrop	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE Gary

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540865

65

aggtrans
AGGREGATE TRANSPORT CORP

4582

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8 / 28 / 20 12

CUSTOMER Show E+I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 load
VEHICLE # 22	TARE	
Hawthorn	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5022

DRIVER'S SIGNATURE Gary

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540951

aggtrans
AGGREGATE TRANSPORT CORP

(84)

1-888-766-4242
www.aggtrans.com

4699

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 08 / 29 / 20 12

CUSTOMER SHAW E&T

JOB NAME BRONSON LANDFILL S.F. 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792683 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE 1 LOAD	1 LOAD
VEHICLE # 008	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Archie Hunnell

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544067

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158778-001 | DATE 8 28 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Allan T Jones | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43150

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544151

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20/2

CUSTOMER Shaw E+I

JOB NAME Brinson Road Landfill site 21

ADDRESS Brinson Road

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Ld
VEHICLE # 44	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#49450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544152

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

36

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8 · 28 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Ld
VEHICLE # 3944	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ed Z

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

447908

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544153

63162

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw - E+I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544154

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

11

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /2012

CUSTOMER Shaw E&F

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Ed Z

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544155

34

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER Shaw Ent

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45250

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544156

60

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-00 | DATE 8-29 / 20 12

CUSTOMER Shaw Ex I

JOB NAME BRONSON Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	2 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544157

83

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-24 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Seled Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544665

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(12)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29 / 2012

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE #	NET	Load
020		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544667

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 /2012

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Indian head, MD

CITY & STATE Charles, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#443950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544668

aggtrans
AGGREGATE TRANSPORT CORP

37

1-888-766-4242 4536
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 /2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

447908

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544669

6059

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776 001 | DATE 8/28 / 20 12

CUSTOMER Shaw E + I

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

544670

35

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29 /2012

CUSTOMER Shaw E+I

JOB NAME Branson Rd LandFill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

A43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544671

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

62

4672

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29 / 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd LandFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE 5	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544672

86

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29 / 20 12

CUSTOMER Shaw E+I

JOB NAME Branson Rd LandFill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill Dirt	TARE	1
VEHICLE # 020	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

545110

31

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 / 20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545114

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 /20 12

CUSTOMER SHAW E.I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439.00

CUSTOMER'S SIGNATURE

(15)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545115

56/55

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43800

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545116

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

545119

14

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 031	NET	1CD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#139500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545127

91

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 CD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545128

39

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson RD Landfill

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43952

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

545139

(24) 23

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL site 21

ADDRESS I.

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill		
VEHICLE #	TARE	
46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545140

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd. LANDFill Site 21

ADDRESS INDIAN Head MD

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William [illegible] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

545141

43

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29 /20 12

CUSTOMER SHAW ESI

JOB NAME Bronson RC. LAND Fill Site 21

ADDRESS

CITY & STATE INDIAN HEAD, MD Charles

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
46	NET	1 Loads

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

545142

19

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158477-001 | DATE 8/29 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Re. LANDFILL Site 21

ADDRESS

CITY & STATE Indian Head, MD Charles

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	7 Loads
VEHICLE # 416	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL 62
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

545143

aggtrans
AGGREGATE TRANSPORT CORP

69

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/27 / 20 12

CUSTOMER SHAW ES1

JOB NAME Bronson RC. LANDFILL Site 21

ADDRESS

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William P. | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/42905

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578948

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001	DATE 8/28 / 2012
CUSTOMER Shaw E&I	
JOB NAME Branson Road landfill site 21	
ADDRESS Branson Rd	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578949

16

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001

DATE 8/24/2012

CUSTOMER Shaw E&I

JOB NAME Brandon Road landfill site

ADDRESS Brandon Rd

CITY & STATE Indian Head MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6249

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593424

4521

20A

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Don

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43980

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593425
4548

aggtrans
AGGREGATE TRANSPORT CORP

(41)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Joon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

5/5/2008

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593426

aggtrans
AGGREGATE TRANSPORT CORP

4609

(10)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777001 DATE 8-29 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Land Fill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593427

aggtrans 4635
AGGREGATE TRANSPORT CORP

30

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-28 / 20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jon

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45750

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593428

4666

53

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-28 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
2006		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jason

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593429

aggtrans AGGREGATE TRANSPORT CORP

4690

67

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 2006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Don

DRIVER I.D. NUMBER 6817

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/12/08

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598245

25/24

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd Landfill site 21

ADDRESS " "

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1st load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598246

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

44 46

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	2nd Load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#41395

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598247

(68)67

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 156776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd Landfill site 21

ADDRESS " "

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	3rd load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Wieland

DRIVER I.D. NUMBER 5806

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598248

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(6)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER Shaw Eid

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Arland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598249

29

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158771-001 DATE 8-29 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill sets 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	2nd Load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 3866

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598250

52

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd Landfill site 21

ADDRESS " "

CITY & STATE Indian Head, Md.

P.O. # 792485 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	3rd Load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

598251

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

68

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd. Landfill

ADDRESS " "

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	4th Load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. [illegible]

DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4412908

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599961

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(1) 4445

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775 001	DATE 8-27 / 20 12

CUSTOMER Silver E & E

JOB NAME Branson Road Landfill Sec 21

ADDRESS Branson Road

CITY & STATE Indian Head MD

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 654

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

$45.00

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599962

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(11)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8-27 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#139500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599963

(23)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4467

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8-27 / 20 12

CUSTOMER SHaw E & I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792 685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Vin

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599964

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

35

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 /20 12

CUSTOMER S Haus E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Se 3/8	4775	
VEHICLE #	TARE	1 Load
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

600892

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(42)

4653

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001

DATE 8-29 / 20 12

CUSTOMER Shaw E/I

JOB NAME Benson Rd Landfill site 21

ADDRESS Benson Rd

CITY & STATE Indian

P.O. # 792684

LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
VEHICLE #	TARE	
8811	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#-43450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

600893

59

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4676

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E/I

JOB NAME Bunson Road Landfill site21

ADDRESS Bunson Rd

CITY & STATE Indian Head MD

P.O. # 7926685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE #	NET	
8811		1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

600894

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

78

41696

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001

DATE 8-29 / 2012

CUSTOMER Shaw F/I

JOB NAME Benson Rd Landfill site 21

ADDRESS Benson Rd

CITY & STATE Indian Head MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

604401

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

1.5

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	
5768	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

4614

DRIVER'S SIGNATURE B YOUNG

DRIVER I.D. NUMBER 6969

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

2439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

604402

37

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-00 | DATE 8/29/2012

CUSTOMER STRAW EXT

JOB NAME BRONSON ROAD LANDFILL S.IC 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 5168	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

#4644

DRIVER'S SIGNATURE B YOUNG

DRIVER I.D. NUMBER 6969

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607138

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776001 | DATE 8-28 / 20 12

CUSTOMER Shawn

JOB NAME Indian Head Site 21

ADDRESS Strauss Ave

CITY & STATE Ind Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#435950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607139

4559

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776 001 | DATE 8 28 / 20 12

CUSTOMER Shawn

JOB NAME Indian Head Site 21

ADDRESS Strauss Ave

CITY & STATE Ind. Head MD

P.O. # 792695 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607140

4530

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

27

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776 001 | DATE 8 28 /20 12

CUSTOMER Shawn

JOB NAME Indian Head Site 21

ADDRESS Strand Ave

CITY & STATE Ind. Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select	TARE	11 cyd
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brig

DRIVER I.D. NUMBER 50033

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500
68140
158776 001

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612583

(2)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27 / 20 12

CUSTOMER SHAW E&I

JOB NAME Brewster Landfill Site 21

ADDRESS Brewster Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE #	NET	
R/T 2		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#495500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612584

13

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27 / 20 12

CUSTOMER SHAW E&I

JOB NAME Branson Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Jr Dirt Hend

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER C101

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612585

(25)

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27 / 20 12

CUSTOMER SHAW C&I

JOB NAME BRONSON LANDFILL Site A1

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Sme

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#443950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612586

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

38

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 185775-001 DATE 8/27 /20 12

CUSTOMER SAIL CSE

JOB NAME Brorson Landfill site 21

ADDRESS Brorson RD

CITY & STATE Ind Dim Alcan MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	
RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6500

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/42908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612587

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

434500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612588

14

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 116 001 | DATE 8/28 / 20 12

CUSTOMER STHOL E-ST

JOB NAME Brandon Landfill Site 21

ADDRESS Brandon RD

CITY & STATE Fridan HeAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill		
VEHICLE #	TARE	
RH	NET	1

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Fm

DRIVER I.D. NUMBER 65U

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Mi'ck

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612589

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(3+30)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 / 20 12

CUSTOMER Star C&I

JOB NAME Brorson Landfill Site 21

ADDRESS Brorson Rd

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # 64-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612590

55 49

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE M Smith

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

H43550

CUSTOMER'S SIGNATURE Mimi Neel

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612591

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-01 DATE 8/28 /20 12

CUSTOMER S/Ann C.S.I.

JOB NAME Bearson Landfill Site 21

ADDRESS Bearson RD

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
F.11	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612823

10

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8/27 /20 12

CUSTOMER Sthrn E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#40750

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612824

22

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8/27 / 20 12

CUSTOMER Stone Ent

JOB NAME Brown Rd Landfill site 21

ADDRESS Brown Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Scalp fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43750

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612826

(46)

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27 /20 12

CUSTOMER SHAW E+I

JOB NAME BRANSON RD LANDFILL Site 21

ADDRESS BRANSON Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612982

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-01 DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson R. Landfill Sub 21

ADDRESS Indian Head, + Bronson R

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil + fill	TARE	1 LD
VEHICLE # 9515	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

$39.50

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612986

18

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-01 DATE 8-29 / 20 17

CUSTOMER Shaw, Ed

JOB NAME Branson Rd Landfills, Tr 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 792485 LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Cl II	TARE	1 CY
VEHICLE # 9514	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612987

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

9477

(2-7)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159755-01 DATE 8-27 / 20 12

CUSTOMER Shaw Eol

JOB NAME Brousou Rd Landfill site 21

ADDRESS Brousou Rd

CITY & STATE INDIAN Head MD

P.O. # 792595 LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill		1 Ld
VEHICLE # 5115	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS 612947	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5115

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

5429.08

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612988

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

HD

4/19/4

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159775-001 DATE 8-21 / 20 12

CUSTOMER Shaw Eal

JOB NAME Brauson Rd Landfill site 21

ADDRESS Brauson Rd

CITY & STATE INDIAN Head MD

P.O. # 72585 LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Cell	TARE	1 LN
VEHICLE # 9515	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $ 61298	TOTAL HOURS

DRIVER'S SIGNATURE 159775-001

DRIVER I.D. NUMBER 5719

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43200

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612989

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(1) 57 stone

613300

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159776-002 DATE 8-22 /20 12

CUSTOMER Shaw E & I 8-28-12

JOB NAME Brenson Rd Landfill Site 21

ADDRESS Brenson Rd

CITY & STATE Indian Head MD

P.O. # 792695 LOT #

MATERIAL	GROSS	TOTAL UNITS
57 stone	39310	5.15
VEHICLE #	TARE	
9515	28020	
	NET	5.18
	10300	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612990

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

33

4/5/17

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776 ex 1 | DATE 8 - 28 / 20 12

CUSTOMER Shaw Est

JOB NAME Brouson Rd Landfill sub 21

ADDRESS Brouson Rd

CITY & STATE INDIAN Head MD

P.O. # 79296/95 | LOT #

MATERIAL	GROSS	TOTAL UNITS
f.11		1 LH
VEHICLE # 9518	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612991

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

15 DS12

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 155 TG-001 DATE 8-23 / 20 12

CUSTOMER Shaw E&I

JOB NAME Brousos Landfill Ext. 21

ADDRESS Brousos Rd

CITY & STATE INDIAN Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	12h
VEHICLE # 9518	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS 12	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4395DD

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612992

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158TG-001 DATE 8-29/20

CUSTOMER Shaw Ed

JOB NAME Brownsville Rd Land Hills site 21

ADDRESS Brownsville Rd

CITY & STATE Indian Head MD

P.O. # 792695 LOT #

MATERIAL	GROSS	TOTAL UNITS
Surface fill	TARE	10
VEHICLE # 9515	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43850

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612993

(7)70

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4588

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587701 DATE 9-28 / 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN Head MD

P.O. # 792695 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	14
VEHICLE # 5715	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

AASHO

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613416

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

45950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613417

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613418

28

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 2937	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#6/42908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613419

41

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613431

79

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Indian Head Land fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 782685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613579

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson RD Landfill 21

ADDRESS Bronson RD

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	1 Load	1 Load
VEHICLE #	TARE	
CAmz 09	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45850

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613580

aggtrans
AGGREGATE TRANSPORT CORP

35

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E+I

JOB NAME Branson RD Land Fill 21

ADDRESS Branson RD

CITY & STATE Indian head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	1 Load	1 Load
VEHICLE #	TARE	
Cam2 II 09	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 6/17/08

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613581

6261

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20 22

CUSTOMER Shaw Eq 1

JOB NAME Bronsen RD Landfill 21

ADDRESS Bronsen RD

CITY & STATE Indian head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	1 load	1 load
VEHICLE # Camz #09	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER-OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613986

9

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#	DATE 8-27 / 20 12

CUSTOMER Shaw Ent

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.S.B

DRIVER I.D. NUMBER 6749

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613987

aggtrans
AGGREGATE TRANSPORT CORP

21

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Browsow Rd / Landfill site 21

ADDRESS Browsow Rd

CITY & STATE Indian Head, Md

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C-SB

DRIVER I.D. NUMBER 6749

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43250

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613988

(34)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE 8-27 / 20 12

CUSTOMER Shaw E+I

JOB NAME Brownson Rd / Landfill Site 21

ADDRESS Brownson Rd

CITY & STATE Indian Head Md

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Hd
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.S.B

DRIVER I.D. NUMBER 6749

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#1412908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613989

45

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 8-27 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.S.B

DRIVER I.D. NUMBER 6749

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

615240

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

33

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8 27 /20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/4/2008

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

615242

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4520

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8 28 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

615243

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 4551
www.aggtrans.com

(2)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8 28 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Filled	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CH 2908

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

615244

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4578

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8 28 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Rd Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Warren

DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43250

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

615248

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

21

4691

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8 29 /20 12

CUSTOMER SHAW

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd Site 21

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620482

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd, Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4448

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620483

20

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27/2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4464

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620484

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

31

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27/20 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4477

#442905

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620485

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8/27/2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4487

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620491

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(1)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4594

#412905

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620492

aggtrans
AGGREGATE TRANSPORT CORP

25

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4626

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620493

46

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4655

439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620494

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

63

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8/29/2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4684

CUSTOMER'S SIGNATURE [illegible] 442908

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

620495

aggtrans
AGGREGATE TRANSPORT CORP

85

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4703

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

621581

aggtrans
AGGREGATE TRANSPORT CORP
4579

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158774-001 | DATE 8-28-12 / 20

CUSTOMER SHAW E.I

JOB NAME INDIAN HEAD Site 21

ADDRESS INDIAN HEAD South BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43900

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624388

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 /20 12

CUSTOMER SHAW E/S

JOB NAME BRONSON RD, LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624389

(28) 28

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8/28 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD. LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 782685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

443150

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624390

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

52

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8/28 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1000 Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

214395

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624391

36

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29 /2012

CUSTOMER SHAW E/J

JOB NAME BRONSON RD LAND FILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624392

(17)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD. LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43790

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624393

57

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158.777-001 DATE 8/29 /20 12

CUSTOMER SHAW E/J

JOB NAME BRONSON RD. LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE LEROY

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

143500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624394

81

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15877001 DATE 8/29 /20 12

CUSTOMER SHAW E J

JOB NAME BRONSON RD. LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Minutt

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634818

aggtrans
AGGREGATE TRANSPORT CORP

4615

18

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Branson Road

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 load
VEHICLE # 55	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cali Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634819

4568

(59)56

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSI TE 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md.

P.O. # 792655 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 load
VEHICLE # 55	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Carl Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634820

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

HD

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29/20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 55	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Cale Burgess

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THA
MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKIN
DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634821

aggtrans #4540
AGGREGATE TRANSPORT CORP.

34

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Calvin Burgess

DRIVER I.D. NUMBER 628

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 8/28/2012

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634822

4504

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE21

ADDRESS Branson Road

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		11 load
VEHICLE #	TARE	
35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Calvin Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

$445.00

CUSTOMER'S SIGNATURE

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634862

45

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		2nd Ld.
VEHICLE #	TARE	
042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6298

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634864

aggtrans
AGGREGATE TRANSPORT CORP

65

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 / 20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		3rd Ld.
VEHICLE #	TARE	
042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Mike B.

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

943908

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

634865

89

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		4th Ld
VEHICLE #	TARE	
042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634869

aggtrans
AGGREGATE TRANSPORT CORP

22

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md

P.O. # 792689 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1st Ld
VEHICLE #	TARE	
042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634982

20

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4613

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001	DATE 8 29 / 20 12

CUSTOMER Shaw C&I

JOB NAME Brauson Rd Landfill Site 21

ADDRESS Brauson Rd

CITY & STATE Indianhead, MD

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE # 038	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635014

43

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28-/2012

CUSTOMER SHAW E&I

JOB NAME BRLSITE21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#437560

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635015

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29, 20 12

CUSTOMER SHAW E & I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45550

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635016

31

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29-20 12

CUSTOMER SHAW E &I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635017

56

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29-/20 12

CUSTOMER SHAW E & I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#4545a

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635019

2926

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28-/20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 624D

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#457500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635025

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

55 54

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28-/2012

CUSTOMER SHAW E & I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

44595a

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635059

aggtrans
AGGREGATE TRANSPORT CORP

(24)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 29 Aug / 20 12

CUSTOMER Shaw E & I

JOB NAME Brunson Rd Lfill

ADDRESS Brunson Rd ST 21

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
S. Fill		
VEHICLE #	TARE	
37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WB Smith

DRIVER I.D. NUMBER 60248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635060

aggtrans
AGGREGATE TRANSPORT CORP.

75

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 29 Aug /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd L Full ST. 21

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
S. Full	TARE	1 Ld.
VEHICLE # 37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSmith

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635076

aggtrans
AGGREGATE TRANSPORT CORP

32

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158778-001 | DATE 8 28 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 3292685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select 7,11	TARE	1 LOAD
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Adam Jones | DRIVER I.D. NUMBER 16248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/2/2012

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635077

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

53

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158778-001 | DATE 8 28 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Lindian Head MD

P.O. # 79685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635078

727

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158778-001 | DATE 8 28 /20 12

CUSTOMER Shaw E&I

JOB NAME Badson Road Landfill Site 21

ADDRESS Badson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # D50	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Dan Jones

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635079

13

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8 29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Brunson Road Landfill Site 21

ADDRESS Brunson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select 7.11	TARE	1 LOAD
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#457500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635080

38

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8 29 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635080

aggtrans
AGGREGATE TRANSPORT CORP

38

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8 29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635081

82

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158 777 -001 | DATE 8-27 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select 7-11	TARE	1 LOAD
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Delani Jones | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635082

(58)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8 29 / 20 12

CUSTOMER Shmo Inc

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Linden Glen MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6249

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635359

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001

DATE 8/28/2012

CUSTOMER Shaw E&I

JOB NAME Branson Road landfill site 21 Branson Rd

ADDRESS Branson Rd site 21

CITY & STATE Indian Head Md

P.O. # 79265

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
	TARE	
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 4268

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE Marvin Clark

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635361

aggtrans
AGGREGATE TRANSPORT CORP

22

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8/29/2012

CUSTOMER Shaw E & I

JOB NAME Branson Road landfill site 21

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill		
VEHICLE # 28	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clay

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635362

aggtrans

AGGREGATE TRANSPORT CORP

39

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | 8 | DATE 28 / 20 12

CUSTOMER Shaw EEI

JOB NAME Branson Road landfill site 21

ADDRESS Branson Rd

CITY & STATE Joliet Heard MA

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
	TARE	
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER ~~[illegible]~~ 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

542905

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635557

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

21

4616

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777.001 | DATE 8-29 / 2012

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON BRL Site 21

CITY & STATE INDIAN HEAD, MD CHARLES

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 045	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45250

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635558

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 #4678
www.aggtrans.com

(61)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777.001 DATE 8-29 / 20 12

CUSTOMER SHAW ESI

JOB NAME Brownson RD Land Fill

ADDRESS BROWNSON SITE 21

CITY & STATE Indian Head MD CHARLES CO

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
OR15	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 62 18

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635559

41

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

#11648

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777.001 | DATE 8-29 / 2012

CUSTOMER SHAW E&I

JOB NAME BRONSON RD Land Fill

ADDRESS BRONSON Site 21

CITY & STATE INDIAN Head MD Charles Co

P.O. # 792 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
045	NET	1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635560

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

87

#47021

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777.001 | DATE 8-29 / 2012

CUSTOMER SHAW E&I

JOB NAME BRONSON RD Land Fill

ADDRESS BRONSON SITE 21

CITY & STATE Indian Head MD CHARLES Co.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
045	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43450

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638668

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242 #4508
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 776-001	DATE 8-28-12 / 20

CUSTOMER Shaw E+I Site

JOB NAME Brosen Road Landfill 21

ADDRESS Brosen Rd.

CITY & STATE Indian Head MD.

P.O. # 62685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 4889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638670

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(58) 57 #457d

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 8726-001	DATE 8-28 / 20 12
CUSTOMER Shaw-F&F	
JOB NAME Brownlandfills Site 21	
ADDRESS Brown Rd	
CITY & STATE Fulton Laurel MD.	
P.O. # 92685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Butch

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43500

CUSTOMER'S SIGNATURE Mike

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638671

aggtrans
AGGREGATE TRANSPORT CORP

(3)

1-888-766-4242 #4595
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001	DATE 8-27-/20 12
CUSTOMER Shaw E+F	
JOB NAME Brown Rd. Landfill site 2	
ADDRESS Brown Rd.	
CITY & STATE Lindenhead MD.	
P.O. # 292685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Red Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638672

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

50

4662

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 8222-001 DATE 8-29-12 / 20

CUSTOMER Shaw E+T

JOB NAME Brown Road Landfill

ADDRESS Brown Road

CITY & STATE Jessup MD.

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 Ld.
VEHICLE # 5889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bruce

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#17950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638673

23

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4688

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16877-001 | DATE 8-27 / 20 12

CUSTOMER Manor F & I, Inc

JOB NAME Brown Road Landfill 121

ADDRESS Brown Road

CITY & STATE Fudlin Park

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 5889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 410-900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638858

88

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15877-001 DATE 8-29 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill Site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	12 load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43880

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634815

4683

aggtrans
AGGREGATE TRANSPORT CORP

(54)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 458777-001 DATE 8-29 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE21

ADDRESS Bronson Road

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 load
VEHICLE # 55	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cole Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4-12908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635018

80

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29-/2012

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43250

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638948

33

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587 7001 | DATE 8 29 / 20 12

CUSTOMER SHAW E LANDFILL SITE

JOB NAME BRONSON RR

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792683 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 3860

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459800

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639067

(12)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 4455
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1557750-01	DATE 8-27 / 2012

CUSTOMER Shaw E/I

JOB NAME Branson Rd Landfill site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 752685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select F.11	TARE	
VEHICLE # 8811	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 565C

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43750

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639068

aggtrans
AGGREGATE TRANSPORT CORP

(24)

4468

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-01	DATE 8-27 / 20 12

CUSTOMER Shaw E/I

JOB NAME Bunger Rd Landfill Site 21

ADDRESS Bunger Rd

CITY & STATE Indian Head MD

P.O. # 792665	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#457500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639069

aggtrans
AGGREGATE TRANSPORT CORP

37

4481

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 | DATE 8-27 / 2012

CUSTOMER Shaw E/I

JOB NAME Bronson Rd Landf. 115.1021

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md.

P.O. # 752685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
6811		1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/27/88

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639071

2221

aggtrans
AGGREGATE TRANSPORT CORP

4525

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 / 20 12

CUSTOMER Shaw E/I

JOB NAME Blonson Rd Landfill Site 21

ADDRESS Blonson Rd

CITY & STATE Indian Head MD

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639072

aggtrans
AGGREGATE TRANSPORT CORP

40

1-888-766-4242

4550

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001	DATE 8-28 / 20 12

CUSTOMER Shaw E I I

JOB NAME Blansard Landfill site 21

ADDRESS Blansard

CITY & STATE Indianhead MD

P.O. # Pasadoxs | LOT #

MATERIAL	GROSS	TOTAL UNITS
selectfill		
VEHICLE #	TARE	
8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 4/4 2904

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639073

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Lot 60

4577

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776001 | DATE 8-28 / 20 12

CUSTOMER Shaw E I

JOB NAME Blossom Rd Land F US 210 21

ADDRESS Blossom Rd

CITY & STATE Indian Head MD

P.O. # 792 865 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Colored F 11		
VEHICLE #	TARE	
8811	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#435500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639074

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4596

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E/I

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	5
VEHICLE # 8811	NET	1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639075

23

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4625

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001	DATE 8-29 / 20 12

CUSTOMER Shaw E/I

JOB NAME Blansen Rd Landfill Site 21

ADDRESS Blansen Rd

CITY & STATE Indian Head MD

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE #	NET	
8811		1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5846

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639102

aggtrans
AGGREGATE TRANSPORT CORP.

26/25

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 | DATE 8-28 /20 12

CUSTOMER Shaw E&I

JOB NAME ~~St Brandt~~ Bronson rd. Land fill

ADDRESS Bronson rd. Site 21

CITY & STATE Indian head, md.

P.O. # 792485 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639103

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson rd. Landfill Site 21

ADDRESS Bronson rd.

CITY & STATE Indian Head, md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639104

~~48~~ 47

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158776-001 DATE 8-28 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Land fill Site

ADDRESS Bronson Rd.

CITY & STATE Indian head, md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1B12	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

~~440.00~~

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639130

55

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 / 20 12

CUSTOMER Shaw Ent

JOB NAME Bronson Rd. Land fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian head, md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
VEHICLE #	TARE	
8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#413500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639131

77

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson rd. Landfill site 21

ADDRESS Bronson rd.

CITY & STATE Indian head, md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639162

3

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158715-001 DATE 8-27 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE Marin Cel

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639163

15

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15875-001 DATE 8-27- /20 12

CUSTOMER Shaw E 91

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45750

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639164

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8819	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639165

39

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158775-001 DATE 8-27 / 20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd Land Fill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639166

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(9)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E&T

JOB NAME Bronson rd. Landfill Site 21

ADDRESS Bronson rd.

CITY & STATE Indian head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
VEHICLE #	TARE	
T3T2 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639167

32

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson rd. Land fill Site 21

ADDRESS Bronson rd.

CITY & STATE Indian head, md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639170

aggtrans
AGGREGATE TRANSPORT CORP.

(5)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158M-001 DATE 8-29 / 20 12

CUSTOMER SHaw F&I

JOB NAME Bronson Rd hand Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639171

26

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd Land Fill Ste 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fi	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#413650

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639172

(48)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 | DATE 8-29 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639173

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

64

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777-001 DATE 8-29 /20 12

CUSTOMER SHaw E&I

JOB NAME Branson Rd Land Fill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

4/27/08

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639552

8

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777001 | DATE 8 28 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LAND FILL 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 782685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
HA M573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639553

(28)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777 001 | DATE 8 28 /20 12

CUSTOMER SHAW E I

JOB NAME BROWSON Rd LandFill Z(

ADDRESS BROWSON Rd

CITY & STATE INDIAN Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAd
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5386

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639554

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(51)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777001 DATE 8 24 / 20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Land Fill 21

ADDRESS Bronson Rd

CITY & STATE Indian Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#45500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

639555

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(20)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158777 001 | DATE 8 27 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON LAND FILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 523	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

447908

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

612825

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

36

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 138775-001 DATE 8 / 27 / 20 12

CUSTOMER SHAW E+I

JOB NAME BROMSON RD Landfill Site 21

ADDRESS Bowman Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

442906

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

...UNITY EMPLOYER

638945

54

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

1111

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15877001 | DATE 8 29 / 20 12

CUSTOMER SHAW E+E

JOB NAME BRONSON LANDFILL STA

ADDRESS BRONSON RD

CITY & STATE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELH11	TARE	1 LOAD
VEHICLE # 1415	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5880

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

638946

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(59 58)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 13817601 | DATE 8 26 / 20 12

CUSTOMER SHAW E Y

JOB NAME BRONSON RR LANDFILL SITE 21

ADDRESS BRONSON RR

CITY & STATE IMBIN HEIGHTS MI

P.O. # 142683 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	
VEHICLE # 14173	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#459500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

...UNITY EMPLOYER

638944

76

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1587100 | DATE 8 29 /20 12

CUSTOMER SHAWE & F

JOB NAME BRONSON LAND / SITE 24

ADDRESS BRONSON RR

CITY & STATE INDIAN HEAD

P.O. # 792485 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELF 11	TARE	LAND
VEHICLE # 1475	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 3880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

635360

(44)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 151777-001

DATE 8/29/2012

CUSTOMER Shaw E&I

JOB NAME Brandywine Road - landfill site 21

ADDRESS Brandywine Rd

CITY & STATE Indian Head Md

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
	TARE	
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599847

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001	DATE 10-12 /20 12
CUSTOMER Shaw E & I	
JOB NAME Bronson Road Landfill Site 21	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Kevin

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kevin / Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624893

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001	DATE 10-12 /20 12
CUSTOMER SHAW E+I	
JOB NAME BRONSON RD LANDFILL SITE 21	
ADDRESS BRONSON RD	
CITY & STATE INDIAN HEAD, MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T. D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kevin / Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

604214

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536001 DATE 10-12 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD SITE #21

ADDRESS LANDFILL — BRONSON RD

CITY & STATE INDIAN HEAD — MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ryan Kilcoyne DRIVER I.D. NUMBER 6042

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ray / Dan / Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624064

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4758

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 /20 12

CUSTOMER Shaw E/I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 5856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Arney 938978

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623496

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-OC | DATE 10 / 10 / 20 12

CUSTOMER SHAW E I

JOB NAME Bronson Road Landfill

ADDRESS Indian Head Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
4569		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE | DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623345

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 536 001 | DATE 10 / 12 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LandFill 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
HAM573		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618020

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

#4791

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cover

438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624894

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cover

435776

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624065

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# Kaufman	DATE 10 12 / 20 12
CUSTOMER Shaw [illegible]	
JOB NAME [illegible]	
ADDRESS [illegible]	
CITY & STATE [illegible]	
P.O. # 792[illegible]	LOT #

MATERIAL	GROSS	TOTAL UNITS
[illegible]	TARE	
VEHICLE # [illegible]	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER [illegible]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]
4[illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623497

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-00	DATE 10 12 / 20 12
CUSTOMER Shaw [illegible]	
JOB NAME Branson Ridge [illegible]	
ADDRESS [illegible]	
CITY & STATE [illegible]	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill	TARE	1 load
VEHICLE # 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]
4[illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618022

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 #4795

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 131R	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Rines 438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623346

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536 001 DATE 10 12 / 20 12

CUSTOMER SHAW E I

JOB NAME Brownsow Rd. Landfill 21

ADDRESS Brownsow Rd

CITY & STATE Indian Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WILLIE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Rines 438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599850

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4799

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 650

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

604218

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536 001 DATE 10-12 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE 21

ADDRESS LANDFILL - BRONSON RD

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE #	TARE	
3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ron Kilgore

DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624895

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4799

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160536-001 DATE 10-12 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.B. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624890

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4772

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 DATE 10-11 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.B. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623336

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 535 001 | DATE 10 11 /20 12

CUSTOMER Shaw E J

JOB NAME Bronson Rd Land Fill 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Ham 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613548

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 535-001 | DATE 10-11 /20 12

CUSTOMER Shaw E+I

JOB NAME Broson Rd Landfill Site 21

ADDRESS Broson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry | DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624059

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

4771

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 DATE 10-11 / 20 12

CUSTOMER Shaw E/I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 8811	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613549

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 DATE 10-11 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Ind

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 438775 Cenos

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624060

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 | DATE 10-11 / 20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 6811	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

435775

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623337

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535 001 | DATE 10 11 / 20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Landfill 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Load
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willis

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

435775

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624891

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4777

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 | DATE 10-11 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613550

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 | DATE 10-11 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE SHAW

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624061

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 [illegible] 001 | DATE 10-1 / 20 12

CUSTOMER Shaw [illegible]

JOB NAME [illegible]

ADDRESS [illegible]

CITY & STATE [illegible]

P.O. # 742684 | LOT #

MATERIAL	GROSS	TOTAL UNITS
[illegible]	TARE	
VEHICLE # 954	NET	1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] / SHAW

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623338

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 537 001 | DATE 10 11 / 20 12

CUSTOMER SHAW E I

JOB NAME BROWSON Rd. LANDFILL Z[illegible]

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 782685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WILLIE DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] / SHAW

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624892

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 DATE 10-11-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.D. DRIVER I.D. NUMBER 7077

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 441082

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613551

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001 DATE 10-11-/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624062

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535-001	DATE 10-11 / 20 12
CUSTOMER Shaw E I	
JOB NAME Bronson Road Landfill Project	
ADDRESS [illegible]	
CITY & STATE Indianhead	
P.O. # 795655	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
8511		1-load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Green
L135728

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618000

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160535 001	DATE 10-11 / 20 12
CUSTOMER SHAW E I	
JOB NAME BRONSON Road Landfill	
ADDRESS BRONSON Rd	
CITY & STATE Indian Head Md	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
Hah 573		1 Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618722

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

4890

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10 - 19 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd LandFill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT # 160737

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 1399	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

EQUAL OPPORTUNITY EMPLOYER

623458

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737001 DATE 10 19 / 20 12

CUSTOMER SHAW

JOB NAME BRONSON RD LANDFILL

ADDRESS SITE 21

CITY & STATE INDIAN HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 1419	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

EQUAL OPPORTUNITY EMPLOYER

464651

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# DATE / 20

CUSTOMER

JOB NAME

ADDRESS

CITY & STATE

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	1 Load
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

618919

aggtrans AGGREGATE TRANSPORT CORP

4891

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10 19 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd LandFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

EQUAL OPPORTUNITY EMPLOYER

464651

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE / 20

CUSTOMER

JOB NAME

ADDRESS

CITY & STATE

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
VEHICLE #	TARE	1 Load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6497

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw #435900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618919

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4897

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 | DATE 10 / 19 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd LandFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 79285 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 3003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw #435900

CUSTOMER'S COPY

612631

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON RD LANDFILL SITE 2

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 1359 00

CUSTOMER'S COPY

638131

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10-19 /20 12

CUSTOMER Shaw E.I.

JOB NAME Bronson Rd. Landfill site 2

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 1143 00

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624906

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10-19 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kay J Bar / SHAW
439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638150

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10-19 / 20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
Hauling VEHICLE # 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kay J Bar / SHAW
439900

CUSTOMER'S COPY

627828

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson RD Landfill 21

ADDRESS Bronson RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16D
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 4/435900

CUSTOMER'S COPY

578316

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	11d
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 435900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578294

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson Rd. LANDfill Site 21

ADDRESS INDIAN HEAD MD

CITY & STATE Charles

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William H— DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kay J Bu /shaw #43990

CUSTOMER'S COPY

634667

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10-19 /2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kay J Bu /shaw #43990

CUSTOMER'S COPY

627777

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Pierre DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW # 435900

CUSTOMER'S COPY

634422

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10/19/18 / 20

CUSTOMER Shaw E&I

JOB NAME Broson Rd Land Fill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load out
VEHICLE # 439	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW # 435900

CUSTOMER'S COPY

638151

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160737-001 DATE 10-19 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Ham 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] #435990

CUSTOMER'S COPY

544558

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18- / 20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Crews 435776

CUSTOMER'S COPY

627849

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18-12 /20

CUSTOMER Shaw E&C

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson RD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 019	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

435778

CUSTOMER'S COPY

634587

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 150736-001 DATE 10/18/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

435775

CUSTOMER'S COPY

546175

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 | DATE 10/15/2012

CUSTOMER: Shaw E+I

JOB NAME: Bronson Rd. Landfill - Site 21

ADDRESS: Bronson Rd

CITY & STATE: Indian Head, MD

P.O. #: 792685 | LOT #:

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 165	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE: Cyla A. Boulla | DRIVER I.D. NUMBER: 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE: [signature]
438775

CUSTOMER'S COPY

627857

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 | DATE 18 OCT /20 12

CUSTOMER: Shaw E&I

JOB NAME: Bronson Rd Landfill

ADDRESS: Bronson Rd

CITY & STATE: Indian Head, MD

P.O. #: | LOT #:

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld.
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE: WBSmith | DRIVER I.D. NUMBER: 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE: [signature]
438776

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634664

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-17 /20 12

CUSTOMER SHAW E&I

JOB NAME BRANSON RD LANDFILL SITE

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD M.D.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LD
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cruel
438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627519

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd LandFill - Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cruel

CUSTOMER'S COPY

578952

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 941	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

627751

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 941	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

627780

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 | DATE 10/18 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cline

CUSTOMER'S COPY

627800

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
#4842
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736.00 | DATE 10-18 /20 13

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 772685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cline

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612627

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE Oct 18 / 20 12

CUSTOMER Shaw EI

JOB NAME Branson Rd Landfill Site 01

ADDRESS ~~Site~~ Branson RD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mehr

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627788

4844

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cali Burgess

DRIVER I.D. NUMBER 62-18

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

Page 2

624123

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160436-001 DATE 10/18/2012

CUSTOMER Shaw E+I

JOB NAME Brandywine Rd Landfill

ADDRESS Brandywine Rd

CITY & STATE Indian Head MD

P.O. # 4912685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 CY
VEHICLE # 8812	TARE / NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terri

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ann

CUSTOMER'S COPY

624121

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160436-001 DATE 10/18/2012

CUSTOMER Shaw E+I

JOB NAME Brandywine Rd Landfill

ADDRESS Brandywine Rd

CITY & STATE Indian Head MD

P.O. # 4912685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 CY
VEHICLE # 15-4	TARE / NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE James R

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ann

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623450

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16073600 | DATE 10 / 18 / 20 12

CUSTOMER SHAW E-1

JOB NAME BROYSON LANDFILL

ADDRESS SITE 21

CITY & STATE INDIAN HEAD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELF FILL	TARE	
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 3886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

623501

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16073600 | DATE 10 / 18 / 20 12

CUSTOMER Shaw E-1

JOB NAME Broyson Road Landfill

ADDRESS Broyson Rd

CITY & STATE Indian Head MD

P.O. # 79265 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Subbase	TARE	1 load
VEHICLE # 4503	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

624903

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18-/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

627842

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 12/20

CUSTOMER SHAW E&C

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 049	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 6848

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

544559

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 /2012

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cruel

CUSTOMER'S COPY

634585

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 150736-001 DATE 10/18 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson RD landfill

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE #	TARE	LD
031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

634585

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 150736-001 DATE 10/18 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson RD landfill

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

578659

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/19 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson landfill - Site 1

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 38	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

634665

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-11 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRANSON RD LANDFILL SITE 21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-1
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE B D Cinop

CUSTOMER'S COPY

627861

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 18 OCT / 20 12

CUSTOMER Shaw E I

JOB NAME Branson Rd Landfill

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSmith DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE B D Cinop

CUSTOMER'S COPY

627530

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 | DATE 10-18 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Land Fill - Site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Load
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

627752

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 | DATE 10/18 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612628

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd site 21

ADDRESS Bronson Rd

CITY & STATE Indian Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE # 1011-2	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Mohr DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cmer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546159

4823 4859

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill - Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 load
VEHICLE # 65	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Cliff A. Bolla DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cmer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627779

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		#2 LOAD
VEHICLE # 42	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6240

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Burton #439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627801

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4262

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736.001 DATE 10-18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE # C 5	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Isaac

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Burton #439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624122

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18/2012

CUSTOMER Shaw E+I

JOB NAME BROSSOD RD LANDFILL

ADDRESS BROSSOD RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 8812	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tecci

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ralph Bair / Shaw #439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627793

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18/2012

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Eddie Burgess

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ralph Bair / Shaw #439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623451

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16073601 DATE 10/18/20 12

CUSTOMER SHAW EL

JOB NAME BRONSON LAND FILL

ADDRESS SITE 21

CITY & STATE INDIAN HEAD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	16 YD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 3880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw #45900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624525

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16073621 DATE 10-18/20 12

CUSTOMER SHAW E+I

JOB NAME Bronson RD LandFill

ADDRESS Bronson RD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # NDM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE NDM DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw #45900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624904

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4868

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T. D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623503

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Land Fill

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE #435700

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627531

aggtrans AGGREGATE TRANSPORT CORP

4875

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Land Fill-Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	3rd Load
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578658

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-[illegible] DATE 10/16 / 20 12

CUSTOMER Shaw E+I

JOB NAME Br[illegible] Landfill site 21

ADDRESS Br[illegible] Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
[illegible]	TARE	11
VEHICLE # 27	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627753

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160236-001 DATE 10/18/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634666

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160236-001 DATE 10-17/2012

CUSTOMER SHAW EXI

JOB NAME BRONSON RD LANDFILL - SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-LD
VEHICLE # 054	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627848

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10 18 12 /20

CUSTOMER Shaw E/C

JOB NAME Bronson RD Landfill Site 21

ADDRESS Bronson RD

CITY & STATE INDIAN Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld
VEHICLE # 049	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627559

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18- /20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634586

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 150736-001 | DATE 10/18 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 931	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627802

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

#41877

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736.001 | DATE 10-18 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 052	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612629

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 / 20 12

CUSTOMER STAR EI

JOB NAME Bronson Rd Site 21 Cmb

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	/
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 656

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627862

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 18 OCT / 20 12

CUSTOMER Show E & I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSmith DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627789

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRISTOL E21

ADDRESS Bronson Road

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Carl Burgess DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627781

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#3 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624124

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 / 20 12

CUSTOMER SHAW E+I

JOB NAME BROWSON RD LANDFILL

ADDRESS BROWSON RD

CITY & STATE FULTON HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	12D
VEHICLE # 8819	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE TERRI

DRIVER I.D. NUMBER 5816

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cone

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624526

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736 cul DATE 10-18 / 20 12

CUSTOMER SHAW

JOB NAME Bronson LANDFILL

ADDRESS Bronson RD

CITY & STATE Indianhead MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 11Am	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Nom

DRIVER I.D. NUMBER 5816

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cone

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623504

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10 / 18 / 20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 79885 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-Load
VEHICLE # 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623452

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736001 DATE 10 / 18 / 20 12

CUSTOMER SHAW EI

JOB NAME BRONSON LANDFILL

ADDRESS SITE #1

CITY & STATE INDIAN HEAD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 Load
VEHICLE # 1475	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 3886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635262

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

4886

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 / 20 12

CUSTOMER Shaw E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(4) load
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624905

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10-18 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624899

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

QA4807

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612630

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/18 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # RA-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 656

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636287

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17/20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4805

CUSTOMER'S SIGNATURE Bill Cum
47877 S

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623351

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Road Landfill Site 21

ADDRESS Indian Head, MD

CITY & STATE Charles

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	Load
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636288

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17/20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4812

CUSTOMER'S SIGNATURE [signature] 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624114

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill

ADDRESS Bronson Rd Site 21

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 141145	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE James Sr DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618039

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 # 4800
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # Ham 1312	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ann
43877 B

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

569033

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17 / 20

CUSTOMER Shaw EF

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
VEHICLE # Kim #8	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6497

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE
#439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612684

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]
437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618007

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-18 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]
13877 S

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618040

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

#4813

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
Ham 1312	NET /	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437407

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624116

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17 /20 12

CUSTOMER Shaw E & I

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
8812	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Texxi

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623355

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 10/17/20 12

CUSTOMER SHAW E&I

JOB NAME BRG SITE 21

ADDRESS BRONSON RD

CITY & STATE CHARLES

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

1120

IN

CUSTOMER'S COPY 11:17

EQUAL OPPORTUNITY EMPLOYER

624900

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 | DATE 10-17-/20 12

CUSTOMER SHANE E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE | DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636289

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4818

CUSTOMER'S SIGNATURE [signature]

437409

IN 11:48 OUT 11:51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

569035

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17/2012

CUSTOMER Shaw E+I

JOB NAME Brason Rd Landfill site 21

ADDRESS Brason Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # Kim 48	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6499

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

11:20 IN 11:23 OUT

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623447

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160755 od | DATE 10/16/20 12

CUSTOMER SHAW

JOB NAME BRANSON RD LANDFILL

ADDRESS SITE #1

CITY & STATE INDIAN HEAD MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 19176	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

11:58 12:02

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624117

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160435.001 | DATE 10/17/2020

CUSTOMER SHAW E41

JOB NAME BRANSON RD LANDFILL

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 7926853 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terri DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

11:57 12:01

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624901

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T. D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 437409

12:44 IN

CUSTOMER'S COPY 12:51 OUT

EQUAL OPPORTUNITY EMPLOYER

612685

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd.

ADDRESS Bronson Rd Landfill

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Stokes DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 437409

12:41 IN

CUSTOMER'S COPY 12:46

EQUAL OPPORTUNITY EMPLOYER

569034

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160935-001 DATE 10-17 / 20 12

CUSTOMER Shaw EI

JOB NAME Brosan Rd Imp Fill site 21

ADDRESS Brosan Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 14 Yd #8	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6495

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw

#4399.00

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623354

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160935-001 DATE 10/17 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS BRONSON Rd.

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / shaw

#4399.00

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618042

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 #4827

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636290

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17 /20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4826

CUSTOMER'S SIGNATURE [illegible] / shaw # 439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623448

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160755001 DATE 10 / 17 / 20 19

CUSTOMER Shaw co

JOB NAME BRANSON LAND FILL

ADDRESS SITE 81

CITY & STATE INDIAN HEAD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

14:06 **CUSTOMER'S COPY** 14:10

EQUAL OPPORTUNITY EMPLOYER

624118

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10/17 / 20 19

CUSTOMER Shaw Ent

JOB NAME BRUSSO LANDFILL

ADDRESS BRUSSO RD

CITY & STATE INDIAN HEAD MD

P.O. # 492685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 8812	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tocci

DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

14:06 **CUSTOMER'S COPY** 14:10

EQUAL OPPORTUNITY EMPLOYER

624902

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 4830

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]
435776

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612686

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 154	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. [signature] DRIVER I.D. NUMBER 5586

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]
435776

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623352

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-M	DATE 11/18 / 20 12
CUSTOMER Silver Ridge	
JOB NAME BRL Site 21	
ADDRESS Bronson Rd	
CITY & STATE Fruitland, MD	
P.O. # 022683	LOT #

MATERIAL	GROSS	TOTAL UNITS
Sheet Fill		16 Load
VEHICLE #	TARE	
8989		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618041

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 # 4821

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001	DATE 10-17 / 20 12
CUSTOMER SHAW E & I	
JOB NAME BRONSON ROAD LANDFILL SITE 21	
ADDRESS BRONSON ROAD	
CITY & STATE INDIAN HEAD, MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437401

12:04

12:07

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618041

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 # 4821

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 DATE 10-17 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL Select Fill | GROSS | TOTAL UNITS

TARE | 1 LD

VEHICLE # Ham 1312 | NET

C.O.D. SALES | RENTAL - WAITING TIME

UNIT PRICE | START:

TOTAL UNITS | FINISH:

TRAVEL

TOTAL $ | TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437401

12:04

12:07

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638154

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(5)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160758-00 DATE 10-22 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		Load
VEHICLE # Hau 573	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638164

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(21)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160758-00 DATE 10-22 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		Load
VEHICLE # Hau 573	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
TOTAL $	TRAVEL
	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638165

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

36

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE #459720

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638166

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

52

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638168

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739 DATE 10-23 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd hand Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hanover 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

78

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638169

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-01 DATE 10-23 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd hand Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hanover 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

23

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638170

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 20 12

CUSTOMER SHaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	Load
VEHICLE # Hau 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

38

CUSTOMER'S SIGNATURE Bill Acner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638171

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 20 12

CUSTOMER SHaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	Load
VEHICLE # Hau 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hoey

53 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638173

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hanover 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

13 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638174

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hanover 593	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

26

CUSTOMER'S SIGNATURE [illegible] Shaw

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638175

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1607 Gw1 | DATE 10-24 / 20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd Land Fill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hau 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

41

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630982

aggtrans
AGGREGATE TRANSPORT CORP

5139

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# H0792-001 DATE 10-26 / 20 12

CUSTOMER Shaw E&I

JOB NAME Burton Rd Landfill

ADDRESS Burton Rd

CITY & STATE Edgewood MD

P.O. # Site21 79268 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burton

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623474

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160743-001 DATE 10-26 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELF/11	TARE	1 LOAD
VEHICLE # 14 / 13	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623534

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160749-C01 | DATE 10-26 /20 12

CUSTOMER Show E-I

JOB NAME Brasi Rd Lot

ADDRESS Brasi Rd

CITY & STATE Indian Head

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1-Full Load
	TARE	
VEHICLE # 4505	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628065

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26-/2012

CUSTOMER SHAW ERI

JOB NAME BRL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 624B

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4/3/7409

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628073

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10 26 14 / 20

CUSTOMER Shaw

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 772685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 611	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 628

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

5

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612649

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26 /20 12

CUSTOMER SHAW CI

JOB NAME BROPSOR LANDFILL SITE 21

ADDRESS BROPSOR RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627397

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10 26 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE EZ

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

430409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635159

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160712.001 DATE 10/26 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 7921685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

8 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634424

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 /2012

CUSTOMER SHAW EQ I

JOB NAME BRONSON ROAD LAND FILL 2(

ADDRESS BRONSON ROAD

CITY & STATE INDIANHEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-10
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTI

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

9

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627690

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LAND Fill Site 1

ADDRESS BRONSON Road,

CITY & STATE Indian Head Md.

P.O. # 797685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld.
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

10

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635662

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792695 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624919

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 QF5152
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628276

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 / 20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1st Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B. DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

13

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634436

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rick Hutt

14 437404

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623535

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 166715-001 DATE 10-06 /20 12

CUSTOMER SHAW E J

JOB NAME Branson Park Landfill

ADDRESS Branson Pl

CITY & STATE Indian Head M

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		L. Fill Load
VEHICLE #	TARE	
4563	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

15

4374/98 3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612651

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26 /20 12

CUSTOMER Shaw GI

JOB NAME Branson Landfill Site 21

ADDRESS Branson RD

CITY & STATE Indian Head

P.O. # 392685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH-7	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Melvin

DRIVER I.D. NUMBER 656

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

16 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628072

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10 26 12 /20

CUSTOMER Shaw

JOB NAME Bronson Rd Land Fill site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792665 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

17

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634423

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 /2012

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-10
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

18

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627692

aggtrans AGGREGATE TRANSPORT CORP 5158

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Road LandFill / Site 21

ADDRESS BRONSON Road,

CITY & STATE Indian Head Md

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	25
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6278

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628283

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	2nd Lt
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rich W

20 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635661
5145

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. [illegible]

437409

21

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634437

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD. LANDFILL-SITE 2

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#LOAD 2
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hart

22

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624920

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q# 5162

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T. D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hudley

23

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627398

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE SZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hud

24

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635156

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10/26/2012

CUSTOMER SHAW E. I.

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS Bronson Road

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Wrthy

437409

25

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623537

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-00 | DATE 10 26 / 20 17

CUSTOMER Shaw E & I

JOB NAME Branch Road Landfill

ADDRESS Branch Rd

CITY & STATE Indian Head MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil fill		1 Load
VEHICLE #	TARE	full
12-63	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE #439900

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612652

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10/26 /20 12

CUSTOMER Straw C-I

JOB NAME Brownson Landfill Site 21

ADDRESS Brownson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # R14-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 435900

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634416

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SCREEN FILL	TARE	1-10
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439900

28

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627693

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742001 DATE 10-26 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road Land Fill Site 21

ADDRESS BRONSON Road.

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	3 yd
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

29

CUSTOMER'S SIGNATURE Bill Arnold

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628075

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10 26 1420

CUSTOMER Shaw

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson RD

CITY & STATE INDIAND Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1CY
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634438

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10/26 /20 12

CUSTOMER SHAW E&L

JOB NAME BRONSON RD. LANDFILL-SITE 2

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 3 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE Bill Curel

438778

CUSTOMER'S COPY

QUAL OPPORTUNITY EMPLOYER

635663
5168

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

32 438776

CUSTOMER'S SIGNATURE Bill Ricks

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628277

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 / 20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	3rd Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

53

CUSTOMER'S SIGNATURE Bill Ames

413877 8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624921

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q#5171

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONON RD LANDFILL SIT

ADDRESS BRANDON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

54

CUSTOMER'S SIGNATURE

436778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627399

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 /20 12

CUSTOMER Shaw

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 044	NET	1 ea

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635158

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742 001 | DATE 10/26/2012

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

36

CUSTOMER'S SIGNATURE [signature]
438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612653

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160749-001 DATE 10/26 / 20 12

CUSTOMER Shaw EI

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE La Plata Md MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH7	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

37

CUSTOMER'S SIGNATURE [signature]

438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623536

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26 / 20 12

CUSTOMER Shaw Eff

JOB NAME Branch Rd Land Fill

ADDRESS Branch Rd

CITY & STATE Indian Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-Full Load
VEHICLE # 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE A. Jenning

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hitty

38

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623472

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10 / 26 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON RD LANDFILL

ADDRESS SITE 21 BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 load
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5690

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatly

39 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630983

aggtrans
AGGREGATE TRANSPORT CORP

5177

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 / 20 12

CUSTOMER Shaw F.T.

JOB NAME Brown Rd. Landfill

ADDRESS Brown Rd., Site 21

CITY & STATE Fort Meade MD.

P.O. # 292685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 5889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatch

40

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628074

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-01 | DATE 10 26 12 /20

CUSTOMER Shaw

JOB NAME Bronson Rd Land Dev 1 Sec 21

ADDRESS Bronson Rd

CITY & STATE Indian Head

P.O. # 792688 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1 Yd
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurley

2
41

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627694

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-00 | DATE 10-26 / 20 17

CUSTOMER SHAW E+J

JOB NAME BRONSON Rd Land Fill Site 21

ADDRESS BRONSON Road

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(4) Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt

437409

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634414

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-601 DATE 10-26/20 12

CUSTOMER SHAW EX I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 79268E LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1-1
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTY

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hutley

437409

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627836

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10/26 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 31

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# LOAD 4
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE St Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunter

437409

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635671

5181

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site

ADDRESS Bronson Rd 21

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hu +J

45

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628278

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10-26 / 20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	4th Load
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. [illegible]

46 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624922

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#5184

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 DATE 10-26-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. B.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. [illegible]

47

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627400

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742 | DATE 10-26 /20 /12

CUSTOMER Shaw

JOB NAME BRONSON Rd LandFill Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE SZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunter

48

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635157

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160742-001 | DATE 10/26 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 CD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

49 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636314

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10/25 /20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5081

CUSTOMER'S SIGNATURE [signature]

1

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634527

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5084

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E&I

JOB NAME Brandon Rd Landfill Site 21

ADDRESS Brandon Rd

CITY & STATE Linthicum Heights, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Steel fill	TARE	1 Load
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599871

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5085

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

3

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628051

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 7 20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 7926.85 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628058

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 25 - 14/20

CUSTOMER SHAW

JOB NAME Bronson RD Land Fill site 1

ADDRESS Bronson RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select 1 ~~040~~	TARE	1 L d
VEHICLE # 040	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627991

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741 001 | DATE 10/25/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 44039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628052

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 25 OCT /20 12

CUSTOMER Shaw E #1

JOB NAME Brunson Rd Landfill

ADDRESS Brunson Rd

CITY & STATE Indianhead, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld.
VEHICLE #	TARE	
37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

7 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623471

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160791001 DATE 10 25 /20 12

CUSTOMER SHAWEX

JOB NAME BRONSON RD LANDFILL

ADDRESS SITE 21 BRONSON RD

CITY & STATE INDIANHEAD MD

P.O. # 792265 LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # T41 Eb	NET	16 x 6

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE JOM SR

DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

8

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630687

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5082

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Hd Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jolly J

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635659

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10/25 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select.	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6284

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

10

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627396

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 25 /20 12

CUSTOMER Shaw

JOB NAME Brandon Road Landfill Site 21

ADDRESS Brandon Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 cd
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE EZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

11

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627388

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER SLAW

JOB NAME Brandon Road Land Fill site 2

ADDRESS Brandon Road

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

12 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624915

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#5094

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25-/20 12

CUSTOMER SHAW E.I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

13

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627834

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10/25 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

14

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628047

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER SHAW E&T

JOB NAME Brookson Rd Landfill

ADDRESS Indian Head Md Site 21

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1st Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Michael B. DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

15 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612645

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1607 -001 | DATE 10/25 / 20 12

CUSTOMER Shaw GI

JOB NAME Brewster Landfill Site 21

ADDRESS Brewster Rd

CITY & STATE Ft Dix Hend MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	/
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

161 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636315

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25/20 2012

CUSTOMER Shaw E + I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5097

CUSTOMER'S SIGNATURE Robert Cu

17 1168997

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599869

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5098

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

18

1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634550

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

5099

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw & F & I

JOB NAME Brousal Rd Landfill Site 2

ADDRESS Brousal Rd

CITY & STATE Middle Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Stone 1 L 11	TARE	1
VEHICLE # 032	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

19 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628057

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 25 14/20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson RD

CITY & STATE INDIAN Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		16d
VEHICLE # 040	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert Ca

20 116899

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628049

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rd A

21 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627994

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

22 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627860

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 25 OCT /20 12

CUSTOMER Shaw E I

JOB NAME Brunson Rd Landfill

ADDRESS Brunson Rd

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld.
VEHICLE # 37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSm

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

23 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635660

5104

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792695 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robt a

24

1168997

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634433

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-00 DATE 10/25 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 2 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE St Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly

25 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627390

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741.001 | DATE 10-25 /20 12

CUSTOMER Shaw

JOB NAME Brandon Road Landfill Site 21

ADDRESS Brandon Road

CITY & STATE Indian Head Rd

P.O. # 782685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ccl
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE EZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

26 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627391

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10 25 /20 12

CUSTOMER SLEW

JOB NAME BROWSON ROAD LANDFILL SITE 21

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible]

DRIVER I.D. NUMBER 6848

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

27 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628044

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Rd. Land Fill Site 21

ADDRESS BRONSON Road

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2nd Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rob a

29 116897

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636316

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5111

CUSTOMER'S SIGNATURE Rolf

30 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612646

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25 / 20 12

CUSTOMER Shaw CL

JOB NAME Brorsen Landfill Site 21

ADDRESS Brorsen Rd

CITY & STATE Indian Head

P.O. # 772685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select		
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6806

DRIVER'S SIGNATURE Mch

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bob

31 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599870

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 5113
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 /20 12

CUSTOMER SHGW E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 281	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

32 1168997

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628061

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 25 - 12 /20

CUSTOMER Shaw

JOB NAME Bronson RD Load Fill Sit 21

ADDRESS Bronson RD

CITY & STATE Indian Head MD

P.O. # 792680 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	16
VEHICLE # 040	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6218

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert

33 1165997

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628050

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25-/20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert a

34 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627993

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25/20 12

CUSTOMER Shaw E+I

JOB NAME Branson Rd Land Dev Site 21

ADDRESS Branson Rd

CITY & STATE Indianhead MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert

35 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627675

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 25 OCT / 20 12

CUSTOMER Shaw E I

JOB NAME Brunson Rd Landfill

ADDRESS Brunson Rd

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE #	TARE	
37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSmith

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert a

36 168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627389

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE EZ

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ray Bon Shaw #439900

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627392

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16741-001 | DATE 10 25 /20 12

CUSTOMER Slea

JOB NAME BROWSON ROAD LANDFILL SITE 21

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 192688 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE # D30	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Reg J Bu # 435900

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635657

5118

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792695 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6284

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] #439900

39

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634434

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 / 25 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# LOAD
VEHICLE # 42	NET	3

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ryan J Ber #139900

40

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612647

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25 / 20 12

CUSTOMER S/HAW EE

JOB NAME BROWNSON LANDFILL site 20

ADDRESS BROWNSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select	TARE	
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Melvin

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] # 435900

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628046

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10 - 25 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill

ADDRESS Bronson Road, Md Site 21

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	3rd Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly A Bu #439900

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624917

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q#5121

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439900

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636317

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/25 /20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5125

CUSTOMER'S SIGNATURE Kelly Ben # 439900

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

599875

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5126

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E&F

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 9	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

45 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628059

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 /20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson RD

CITY & STATE Indian Head

P.O. # 792680 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill ~~040~~	TARE	16d
VEHICLE # 040	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ralph

46 1168992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627992

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10/2 5/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 039	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert

1168992

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628048

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-002 DATE 10-25-/2012

CUSTOMER SHAW ERI

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert C

48

1108992

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627859

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001

DATE 25 OCT / 20 12

CUSTOMER Shaw E I

JOB NAME Brunson Rd Landfill

ADDRESS Brunson Rd

CITY & STATE Indian Head, MD

P.O. #

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE #	TARE	
37	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WB Smith

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert [illegible]

1168992

49

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627387

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 /20 12

CUSTOMER Shaw

JOB NAME Brandon Road Landfill Site 21

ADDRESS Brandon Road

CITY & STATE Indian Head Md

P.O. # 782685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 0	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE EZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

50

CUSTOMER'S SIGNATURE [signature]

479779

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612648

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 16/25 /20 12

CUSTOMER SHAL EC

JOB NAME Brown LAND FILL site 21

ADDRESS Brown RD

CITY & STATE Indian Head

P.O. # 71268 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	
VEHICLE # R11-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

5,52

CUSTOMER'S SIGNATURE [signature]
430778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627393

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10 25 / 20 12

CUSTOMER Sher

JOB NAME BROWSON ROAD LANDFILL SITE 21

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown

DRIVER I.D. NUMBER 6848

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

52

CUSTOMER'S SIGNATURE Bill Cure 10-25-12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635658

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10-25 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6284

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

53

CUSTOMER'S SIGNATURE Bill Ciner
438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634435

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 | DATE 10/25 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	#4 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6278

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rho Kitz

54

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635739

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25 /20 12

CUSTOMER Bronson Rd Landfill Site 21

JOB NAME Bronson Rd.

ADDRESS Indian Head, Md

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	4th Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Mike B.

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Colkey

437409

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624918

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

QH5137

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160741-001 DATE 10-25-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RA LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792-685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437/06

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636310

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10/24/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5033

1

CUSTOMER'S SIGNATURE [illegible] #439920

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634573

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740 001 DATE 10/24 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

2

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627625

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24-/20 12

CUSTOMER SHAVY E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635171

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10 24 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1.10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437404

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627686

aggtrans
AGGREGATE TRANSPORT CORP

5037

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24/20 12:

CUSTOMER SHAW E+I

JOB NAME BRONSON Rd. LAND Fill Site 21

ADDRESS BRONSON Road

CITY & STATE Indian Head Md.

P.O. # 742685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE # 011	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627852

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 /20 12

CUSTOMER B Shaw E+I

JOB NAME Branson RD Landfill Site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steven Bishop

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628041

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 24 OCT /20 12

CUSTOMER Shaw E & I

JOB NAME Burson Rd Landfill

ADDRESS Burson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Ld.
42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSm

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627812

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#5040

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740.001 | DATE 10 - 24 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON Rd Landfill site

ADDRESS BRONSON Rd

CITY & STATE Indian Head MD. Charles Co

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J Sirac

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

8

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635672

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10-24-/20 12

CUSTOMER B Shaw E+I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635154

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER SHAW E.I

JOB NAME Bronson Road Landfill 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	12D
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

10 437469

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612642

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 /20 12

CUSTOMER Shah E-I

JOB NAME Bronson Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Ft Dorm Heights MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

11 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636311

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5045

CUSTOMER'S SIGNATURE [signature]

12 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634572

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER Show E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Irvelrainhead, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

14

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635172

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24 / 2012

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL 24

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SCRCT FILL	TARE	1.10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

15 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627623

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10-24-/20 12

CUSTOMER SHAW E&I

JOB NAME BR SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627687

aggtrans AGGREGATE TRANSPORT CORP

5060

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160146-001 DATE 10-24 /20 12.

CUSTOMER SHAW E+I

JOB NAME BRONSON Rd Land Fill Site 21

ADDRESS BRONSON Road.

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		2 Ld.
VEHICLE #	TARE	
011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

17

437404

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624136

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

18 437405

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635667

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10-24- /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635155

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10/24/2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6249

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

566129

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24 /20 12

CUSTOMER Shaw E+I

JOB NAME Brandon Road Landfill Site 21

ADDRESS Brandon RD

CITY & STATE Indian Head, MD

P.O. # 773685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

21 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627813

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com #5053

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740.001 DATE 10-24 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL SITE

ADDRESS BRONSON RD

CITY & STATE Indian Head, MD. Charles Co.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
Q 32	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

22

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628038

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 24 OCT / 20 12

CUSTOMER Shaw E & I

JOB NAME Bunson Rd Landfill

ADDRESS Bunson Rd.

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE # 42	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE VBSmith

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

23

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612643

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 / 20 12

CUSTOMER SHAW EE

JOB NAME Brorson Landfill Site 21

ADDRESS Brorson Rd

CITY & STATE Indian Head MD

P.O. # 392655 LOT #

MATERIAL	GROSS	TOTAL UNITS
select	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 656

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636312

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10/24/20 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE # C-22	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5057

25

CUSTOMER'S SIGNATURE [illegible] /SHW
#43990

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635173

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160140-001 | DATE 10-24/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SCRPT FILL	TARE	1-10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw # 439900

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634574

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

28

CUSTOMER'S SIGNATURE Ryan Burn / SHAW #435900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627688

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-29 /20 12

CUSTOMER SHAW E+I

JOB NAME BPONSONRd LAnd Fill Site 21

ADDRESS BPONSON Road.

CITY & STATE Indion Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SuLat Fill	TARE	3 Yd
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

29

CUSTOMER'S SIGNATURE / SHAW

139900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627624

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24-/20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE # 002	TARE	LOAD
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

30

CUSTOMER'S SIGNATURE Ryan Bra

439500

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635153

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10/24/2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624135

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

32

CUSTOMER'S SIGNATURE Bill Cuo

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635656

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site & 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jodie Brown

DRIVER I.D. NUMBER 6284

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

33

CUSTOMER'S SIGNATURE Bill Cimer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627850

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10/24 / 20 12

CUSTOMER Shaw I+E

JOB NAME Branson Road (MW) Fill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Bishop

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

34

CUSTOMER'S SIGNATURE Bill Cauer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627814

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 #5068
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740.001	DATE 10-24 /20 12

CUSTOMER SHAW E & I

JOB NAME BRUNSON RD LANDFILL SITE

ADDRESS BRUNSON RD

CITY & STATE INDIAN HEAD MD CHARLES

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

35

CUSTOMER'S SIGNATURE Bill Ana

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628039

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 24 OCT /20 12

CUSTOMER Shaw E & I

JOB NAME Brunson Rd Landfill

ADDRESS Brunson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE # 42	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

36

CUSTOMER'S SIGNATURE Bill Arnold

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612644

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 / 20 12

CUSTOMER S/tON EI

JOB NAME Brown LANDFILL Site 21

ADDRESS Brown RD

CITY & STATE Linthicum Heights MD

P.O. # 782685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

37

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636313

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5070

38

CUSTOMER'S SIGNATURE Bill Conner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627689

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-27 /20 17

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LANDFILL SITE 21

ADDRESS BRONSON Road

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		(4) Ld
VEHICLE # 011	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

39

CUSTOMER'S SIGNATURE Bill Cline

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634561

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 11/24/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

40

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627626

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10-24-/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

42

CUSTOMER'S SIGNATURE Bill Cenel

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635152

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	1CD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43

CUSTOMER'S SIGNATURE Bill Ruse

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624137

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24/20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 Ham	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

44

CUSTOMER'S SIGNATURE Bill Cuner

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627853

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 10 24 /20 12

CUSTOMER ~~Branson RD Land Fill~~ S Shaw E+I

JOB NAME Branson RD Land Fill Site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Bing

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hurley

45

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635668

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jackie Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert Hitty

46

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628040

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 | DATE 24 OCT / 20 12

CUSTOMER Shaw E&I

JOB NAME Bunsen Rd Landfill

ADDRESS Bunsen Rd.

CITY & STATE Indian Head, MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1Ld
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WBSmith

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

47

CUSTOMER'S SIGNATURE Kay Bu / SMW 4/39400

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612637

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160740-001 DATE 10/24 / 20 12

CUSTOMER SHAW EI

JOB NAME BRONSON LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Melvin

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(48)

CUSTOMER'S SIGNATURE Ryan Bu Shaw
H 439 RW

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636306

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 507

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4970

CUSTOMER'S SIGNATURE Bill Cunn

(1)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612751

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 60739-001 DATE 10-23 /20 12

CUSTOMER Shaw F&T

JOB NAME Brown Road Landfill

ADDRESS Brown Rd.

CITY & STATE Fort Meade MD.

P.O. # Site 21 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 5889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Turner

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627786

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23-12 /20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill Site 21

ADDRESS Bronson RD

CITY & STATE INDIAN MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	16
VEHICLE # 642	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6240

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cerna

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628009

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 /20 12

CUSTOMER Shaw E&I

JOB NAME Brunson Rd landfill site 21

ADDRESS Brunson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	11d
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628015

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 / 20 12

CUSTOMER SHAW ESI

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	9 Loads
VEHICLE # 416	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Williams [illegible] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill [illegible]

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627629

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23-/2012

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cauer

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627382

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23/20 12

CUSTOMER Shawn

JOB NAME Brandon Road LandFill site 21

ADDRESS Brandon Road

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
5 ~~1 haul out bin~~	TARE	
VEHICLE # 044	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ed Fa

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Aine

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627682

aggtrans
AGGREGATE TRANSPORT CORP

4975

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 /20 17

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LandFill-Site21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE # 011	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624911

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

QA 4984

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

10

CUSTOMER'S SIGNATURE Bill Cerner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635167

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001	DATE 10-23/20 12
CUSTOMER SHAW EXI	
JOB NAME BRONSON ROAD LANDFILL SITE 21	
ADDRESS BRONSON ROAD	
CITY & STATE INDIAN HEAD MD.	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	12
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

11

CUSTOMER'S SIGNATURE Bill Carr

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627811

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com #4981

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.001 | DATE 10-23 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON Rd Land Fill Site 81

ADDRESS BRONSON Rd

CITY & STATE Indian Head. MD. CHARLES. CO.

P.O. # 798685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE I SKAEI

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

112

CUSTOMER'S SIGNATURE Bill Cline

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627985

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23 /20 12

CUSTOMER SHAW E & I

JOB NAME Bronson Road landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Bishop

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

13

CUSTOMER'S SIGNATURE Bill Purner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635653

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Land Fill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Bonn | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

14

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628028

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 739-001 | DATE 10/23/2012

CUSTOMER SHAW C & I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	1 LD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

15

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628003

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # [redacted]038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

16

CUSTOMER'S SIGNATURE Bill Carey

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612638

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 /20 12

CUSTOMER Star EL

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

17

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636307

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160 739-001 DATE 10/23/2012 /20

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4986

118

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612753

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 #4987
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001	DATE 10-23 /20 12

CUSTOMER Shum Fill

JOB NAME Brown Road Landfill

ADDRESS Brown Rd.

CITY & STATE Indian Head MD.

P.O. # Lito21 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	16
VEHICLE # Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Butler

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

19

CUSTOMER'S SIGNATURE Bill Ow

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628008

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23/20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd landfill site 21

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	11
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

20

CUSTOMER'S SIGNATURE Bill Ainer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627787

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10 23 12 /20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 CY
VEHICLE # 042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

21

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628014

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd LANDFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William [illegible] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

22

CUSTOMER'S SIGNATURE Bill [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627683

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LandFill-Site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		(2) 16
VEHICLE #	TARE	
011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

24

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635168

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 2

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SCIECI FILL	TARE	1.10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

25

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627383

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10 -23 /20 12

CUSTOMER Shaw

JOB NAME Brandon Road Landfill sta 21

ADDRESS Brandon Road

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

26

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627560

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23-/2012

CUSTOMER SHAW ERI

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

27

CUSTOMER'S SIGNATURE Bill Ainer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624912

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 Q# 5400

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

28

CUSTOMER'S SIGNATURE Bill Cuner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627810

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

#21995

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.001 | DATE 10-23 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LAND FILL SITE 21

ADDRESS BRONSON RD

CITY & STATE Indian Head MD. CHARLES CO

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

29

CUSTOMER'S SIGNATURE Bill Cramer

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635654

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

30

CUSTOMER'S SIGNATURE Bill Ray

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628031

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23/2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 CD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627989

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739001 DATE 10/23 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Stan Cisco

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

324

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612639

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 / 20 12

CUSTOMER SHAW EI

JOB NAME Bronson LANDFILL Site 2

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

34

CUSTOMER'S SIGNATURE Bill Arner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636308

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23/20 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter

DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5002

34

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628007

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 /2012

CUSTOMER Shaw C + I

JOB NAME Branson Road landfill site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		11d
VEHICLE #	TARE	
28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

35

CUSTOMER'S SIGNATURE Bill Ciner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612754

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 739-001	DATE 10-23 / 20 12
CUSTOMER Shram Fort	
JOB NAME Brown Road Landfill	
ADDRESS Brown Rd.	
CITY & STATE Fredericksburg MD.	
P.O. #	LOT #

MATERIAL	GROSS	TOTAL UNITS
Sel Fed	TARE	1 Ld.
VEHICLE # Item 8089	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 086

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

36

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628013

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-25 / 20 12

CUSTOMER SHAW E,I

JOB NAME Bronson Rd. LAND Fill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 416	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

37

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635169

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-29 /20/2

CUSTOMER SHAW EQ I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

39

CUSTOMER'S SIGNATURE Bill Rene

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627684

aggtrans
AGGREGATE TRANSPORT CORP

5008

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 /20 12.

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd LAND Fill Site 21

ADDRESS BRONSON Road.

CITY & STATE Indian Head Md.

P.O. # 797685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	3 yd.
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

Ha

CUSTOMER'S SIGNATURE Bill Davis

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627384

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10 - 23 / 20 12

CUSTOMER Shaw

JOB NAME Brandon Road Land Fill site 21

ADDRESS Brandon Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

41

CUSTOMER'S SIGNATURE Bill Ruey

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624913

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q#5011

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SUBCT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

42

CUSTOMER'S SIGNATURE [illegible] #4/39900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627628

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23-/2012

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6243

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(43)

CUSTOMER'S SIGNATURE Kaff Ron / shaw
#435500

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612640

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23 /20 12

CUSTOMER Shaw EC

JOB NAME Brorson Landfill Site 21

ADDRESS Brorson RD

CITY & STATE Fairhaven Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(44)

CUSTOMER'S SIGNATURE [signature] / Shaw #439500

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627987

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.001 | DATE 10 23 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 30	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Bishop

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(45)

CUSTOMER'S SIGNATURE Floyd Paul

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628006

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001	10	DATE 23 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 1/2
VEHICLE #	TARE	
28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clark

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

46

CUSTOMER'S SIGNATURE Floyd Paul

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627808

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5012

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.00	DATE 10-23 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD CHARLES CO

P.O. # 798GBS	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

47

CUSTOMER'S SIGNATURE Floyd Pauf

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628012

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William P — DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

48

CUSTOMER'S SIGNATURE [signature] / Shaw 439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628030

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23/2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 CD
VEHICLE # 031	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

49

CUSTOMER'S SIGNATURE [signature] SHAW 1/59900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635652

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10 23 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

50

CUSTOMER'S SIGNATURE Kaye Brown 4/39900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636309

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10/23/20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5001

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5021

(51)

CUSTOMER'S SIGNATURE Kay J. Br SHAW
#439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612755

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com #5020

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 10739-001	DATE 10-23 /20 12

CUSTOMER Shem Fit E

JOB NAME Brown Rd Landfill

ADDRESS Brown Rd.

CITY & STATE Indian Head MD.

P.O. # Lot 21 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # Hann 6889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burton

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(52)

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635170

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 2012

CUSTOMER SHAW EAI

JOB NAME BROWSON ROAD INNFILL 21

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SCREENINGS	TARE	1-10
VEHICLE # 054	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTI

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

54 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627685

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.001 | DATE 10-23 /20 12.

CUSTOMER SHAW E&I

JOB NAME BRONSON Road LandFill Site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	14 Ld
VEHICLE # 04	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437404

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627385

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 /20 12

CUSTOMER Shaw

JOB NAME Brandon Road Landfill site 21

ADDRESS Brandon Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

36 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612641

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/22 / 20 12

CUSTOMER SHAL EI

JOB NAME BRONSON LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

38437408

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627622

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001	DATE 10-23-7 20 12
CUSTOMER SHAW E&I	
JOB NAME BRLSITE 21	
ADDRESS BRONSON RD	
CITY & STATE INDIAN HEAD, MD	
P.O. # 79268S	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Kelly

437409

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624914

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242 Q # 5027
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 DATE 10-23 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

59

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627986

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23 /20 12

CUSTOMER Shaw E+ I

JOB NAME Branson RD Land fill Site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627809

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

H 5030

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739.001 | DATE 10-23 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONCON Rd landfill site 21

ADDRESS BRONCON Rd

CITY & STATE Indian Head, MD. Charles Co

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Phil Hately

437409

61

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628029

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10/23/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 CD
VEHICLE # 031	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

62 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635655

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160739-001 | DATE 10-23 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 612	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hotty

63

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625916

aggtrans
AGGREGATE TRANSPORT CORP

4444

1

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-00T DATE 10-22-16 / 20

CUSTOMER SHAW E1

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LO
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636296

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(2)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4907

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612748

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

3

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 735001 DATE 10-22 /20 12

CUSTOMER Flow Fill

JOB NAME Brown Rock Layfield

ADDRESS Brown Rd.

CITY & STATE Indian Head MD.

P.O. # Site 21 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # 8489	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burlen

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623373

aggtrans
AGGREGATE TRANSPORT CORP

4

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 / 20 12

CUSTOMER Shaw Eid

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ikeland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618055

aggtrans
AGGREGATE TRANSPORT CORP.

6

1-888-766-4242
www.aggtrans.com

#4908

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618934

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | 10 | DATE 12/20/12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles Johnson | DRIVER I.D. NUMBER 5003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624907

aggtrans
AGGREGATE TRANSPORT CORP

8

1-888-766-4242
www.aggtrans.com

QH4911

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ainey

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634549

aggtrans
AGGREGATE TRANSPORT CORP

9

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10 - 22 / 20 12

CUSTOMER Shnw E&I

JOB NAME Brownson Rd Landfill Site 21

ADDRESS Brownson Rd

CITY & STATE Hdinwi Hend rd

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Steel Fill	TARE	1
VEHICLE # 038	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6249

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627678

aggtrans
AGGREGATE TRANSPORT CORP

10

4913

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735.001 DATE 10-27 /20 17

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792665 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 611	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTU

628154

aggtrans
AGGREGATE TRANSPORT CORP

(11)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE Oct 22 /20 12

CUSTOMER SHAW EQI

JOB NAME BRONSON Rd. LAND fill site 21

ADDRESS BRONSON Rd.

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE #	NET	
CAM2010		LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R Williams

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627755

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(12)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736-001 DATE 10/22 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627794

aggtrans
AGGREGATE TRANSPORT CORP

(13)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22/20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cole Burgess

DRIVER I.D. NUMBER 628

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627803

aggtrans
AGGREGATE TRANSPORT CORP

(14)

1-888-766-4242
www.aggtrans.com

4920

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738.001	DATE 10-22 / 20 18

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd Land Fill Site 81

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578317

15

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22/2012

CUSTOMER Shaw E&I

JOB NAME Brandywine Road Landfill site

ADDRESS Brandywine Rd

CITY & STATE Indian Head MD

P.O. # 792645 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	11
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Clad

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612633

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(16)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160238001 DATE 10/22 / 20 12

CUSTOMER S Kaw GI

JOB NAME Branson Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Fr Dale Aera MJ

P.O. # 392685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6506

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Acre

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627831

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(17)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierce

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635673

4918

aggtrans
AGGREGATE TRANSPORT CORP

(18)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636297

aggtrans
AGGREGATE TRANSPORT CORP

19

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4922

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625915

aggtrans
AGGREGATE TRANSPORT CORP.

4923

20

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22-2016 /20

CUSTOMER Shaw E.I

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618056

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

22

#4927

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Arnold

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612749

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(23)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 60738-01 DATE 10-22- /20/2

CUSTOMER Shaw F-T

JOB NAME Bronson Landfill

ADDRESS Bronson Road

CITY & STATE Fordham Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Load Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bustle

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Billins

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623374

aggtrans
AGGREGATE TRANSPORT CORP.

(24)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# K0738-01 DATE 10-22 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792165 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618935

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(25)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160735-001 | ID | DATE 22 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles

DRIVER I.D. NUMBER 50036

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634525

aggtrans
AGGREGATE TRANSPORT CORP

(26)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 /20 12

CUSTOMER Shaw E & I

JOB NAME Brousal Rd Landfill site 21

ADDRESS Brousal Rd

CITY & STATE Indiana Hand Rd

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE # 036	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627599

aggtrans
AGGREGATE TRANSPORT CORP

(27)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 166738-001 DATE 10/22/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 041	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624908

aggtrans
AGGREGATE TRANSPORT CORP.

(28)

1-888-766-4242
www.aggtrans.com

QA#4931

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792-685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628155

aggtrans
AGGREGATE TRANSPORT CORP

29

1-888-766-4242 # 4933

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE Oct 22 / 20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Land fill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1
VEHICLE #	NET	
CAM2010		Load.

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R. Nicolas

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627679

aggtrans
AGGREGATE TRANSPORT CORP.

4937

(30)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 /20 12.

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LandFill - Site 21

ADDRESS BRONSON Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627804

aggtrans
AGGREGATE TRANSPORT CORP

(31)

1-888-766-4242
www.aggtrans.com

4934

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738.001	DATE 10-22 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE Indian Head MD CHARLES CO

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
SELEC. FILL		
VEHICLE #	TARE	
C 32	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578318

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(32)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001

DATE 10/22 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson landfill site

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792615

LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 1/2
VEHICLE #	TARE	
28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marc Clay

DRIVER I.D. NUMBER 6241

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 8:40 10/23/12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627832

aggtrans
AGGREGATE TRANSPORT CORP

33

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 2 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] / SHAW
9379a

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635665
4937

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

34

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10 22 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Land fill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw
At 4:59 PM

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636298

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

35

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/29/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5001

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4939

CUSTOMER'S SIGNATURE [illegible] #439900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618057

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

37

#4941 17

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONJON ROAD LANDFILL SITE 21

ADDRESS BRONJON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 1792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 LD
Ham 1312	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ruff Ben / 5790 #7/35900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625917

aggtrans AGGREGATE TRANSPORT CORP

4942

38

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22-12 / 20

CUSTOMER Shaw Eil

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LO
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE Wayne

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw #159900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612761

aggtrans
AGGREGATE TRANSPORT CORP

(39)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER Shane Eytel

JOB NAME Brown Landfill

ADDRESS Brown Rd

CITY & STATE Easton Head MD.

P.O. # Pete 2 LOT #

MATERIAL	GROSS	TOTAL UNITS
Seed Feed	TARE	1 Ld
VEHICLE # 8859	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5866

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ray / Ben / Shane
475960

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

623375

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

(40)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-27 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd Landfill Site 2

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Mcland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bar / Shaw
435900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618936

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

41

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16D738-L01 10 DATE 22 / 20 12

CUSTOMER SHAW E&I

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O. # 742685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5003

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634526

42

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738 001 | DATE 10 22 /20 12

CUSTOMER Shaw E&I

JOB NAME Brookside Rd Landfill site 1

ADDRESS Brookside Rd

CITY & STATE Indian Head R

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sized Fill	TARE	1 Load
VEHICLE # 059	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628156

aggtrans
AGGREGATE TRANSPORT CORP.

(43)

1-888-766-4242 # 4949
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE Oct 22 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd. Landfill Site 21

ADDRESS BRONSON Rd.

CITY & STATE INDIAN HEAD Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE #	NET	
CAM2 010		Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627680

aggtrans
AGGREGATE TRANSPORT CORP

(44)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road Land Fill - Site 21

ADDRESS BRONSON Road.

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(3) Ld.
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Piner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627756

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

45

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738001 DATE 10/22 /20 12

CUSTOMER Show E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 0411	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Gines

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612634

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

(46)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10/22 / 20 17

CUSTOMER Stone EI

JOB NAME Brookson Landfill Site 21

ADDRESS Brookson Rd

CITY & STATE Fairmont WV

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mark

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Owen

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624909

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(47)

Q# 4950

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612635

aggtrans
AGGREGATE TRANSPORT CORP

(48)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-01	DATE 10/22 / 20 12
CUSTOMER STAR EI	
JOB NAME Brooser Land fill site 21	
ADDRESS Bear 50 RD	
CITY & STATE	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	1
VEHICLE # RH-7	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ano

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627806

aggtrans
AGGREGATE TRANSPORT CORP.

(49)

1-888-766-4242
www.aggtrans.com

#4952

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738.001	DATE 10-22 /20 13

CUSTOMER SHAW E & I

JOB NAME BRONSON Rd Landfill site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD. CHARLES CO.

P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 032	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE ISRAEL

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636299

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(50)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22/20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 4953

CUSTOMER'S SIGNATURE [illegible]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618058

aggtrans
AGGREGATE TRANSPORT CORP.

(51)

1-888-766-4242 #4957

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
Ham 1312	NET /	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ring

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627835

aggtrans
AGGREGATE TRANSPORT CORP.

(53)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10/22 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 3 LOAD
VEHICLE # 42	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635666

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

54

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001

DATE 10/22 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cline

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625914

aggtrans AGGREGATE TRANSPORT CORP

4958

55

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10-22-12 / 20

CUSTOMER Shaw E.I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LO
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Owner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612750

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

56

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160736.001 DATE 10-22 / 20 12

CUSTOMER Strawn F.T.

JOB NAME Brown Landfill

ADDRESS Brown Rd.

CITY & STATE Lil Gin Head Md.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Sand & Gel	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Aines

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612682

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

57

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
abt fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Archard

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

578319

58

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160778-002-1 DATE 10/12 / 20 12

CUSTOMER Shaw E&EI

JOB NAME Brown Rd Widening Project

ADDRESS Brown Rd

CITY & STATE Finksburg, MD

P.O. # 7192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		11
VEHICLE #	TARE	
726	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marvin Cole

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Riner

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618937

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

59

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 | DATE 10 / 22 / 20 17

CUSTOMER Shaw E&I

JOB NAME Branson Rd Landfill Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head MD

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 L.D.
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 50056

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627796

aggtrans
AGGREGATE TRANSPORT CORP

(60)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10 22 / 20 12

CUSTOMER Shaw E/I

JOB NAME BRLSITE 21

ADDRESS Bronson Road

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Carl Burgess

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

634546

61

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738 001 | DATE 10 20 / 20 13

CUSTOMER Shaw E & I

JOB NAME Brookow Rd Landfill Site 2

ADDRESS Brookow Rd

CITY & STATE Indianhead, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 038	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6242

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627681

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

(62)

4966

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22 / 20 17

CUSTOMER SHAW- E&I

JOB NAME BRONSON Rd Land Fill Site 71

ADDRESS BRONSON Road.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(4) Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

#45900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628158

aggtrans
AGGREGATE TRANSPORT CORP.

(63)

1-888-766-4242 4965
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738.001 DATE Oct 22 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1
VEHICLE #	NET	
GAM2010		Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw
11/45 8900

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624910

aggtrans
AGGREGATE TRANSPORT CORP

(64)

1-888-766-4242
www.aggtrans.com

Q# 4967

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10-22-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 707

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612636

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

(65)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 160738-001 DATE 10/22 /20 12

CUSTOMER SHAW EI

JOB NAME BRANDSON LANDFILL SITE 21

ADDRESS BRANSON RD

CITY & STATE INDAIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select	TARE	
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627807

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(66)

#4969

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 166738.001 DATE 10-28 / 20 18

CUSTOMER SHAW EAST

JOB NAME Brownsville Rd Landfill site

ADDRESS Brownsville Rd

CITY & STATE Indian Head MD Charles Co

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Oliver

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

567276

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 9	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7032

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 135900

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

567277

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 9	NET	Load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7032

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628659

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 164335.00	DATE 11/4 / 20 12
CUSTOMER Sunny E&L	
JOB NAME Bronson Road Landfills	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 38	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE / SHAW 1/55900

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625928

aggtrans
AGGREGATE TRANSPORT CORP

5318

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9-12 / 20

CUSTOMER SHAW E.I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LO
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] STAND # 439900

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630703

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9/20 12

CUSTOMER SHAW E&I

JOB NAME BRW SITE 21

ADDRESS BROWSON Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] SHAW 439900

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628646

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11 9 / 20 12

CUSTOMER SHAW E+I

JOB NAME Branson RD Land Fill site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Stein Brojn

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 5th Fw 439900

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630911

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16433-001 | DATE 11-9 / 20 12

CUSTOMER Shaw E & I

JOB NAME Branson Rd Land Fill (Site 2)

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 439900

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546161

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11/9/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # PO# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw

439900

5

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

627706

aggtrans
AGGREGATE TRANSPORT CORP

5323

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 164133-001 DATE 11-9 / 20 12

CUSTOMER SHAW E+F

JOB NAME Bronson Road LANDFill Site 71

ADDRESS 15 Bronson Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Ld
611	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 435500 SHAW

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627412

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161435-001 | DATE 11-9 /20 12

CUSTOMER Shaw

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 044	NET	1 ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE EZ

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rudy Bent # Shaw 439900

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629045

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5327

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
1399	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tammy

DRIVER I.D. NUMBER 50035

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

(8)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624930

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q # 5330

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9-/20/2

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL 10 HOURS

DRIVER'S SIGNATURE J. B.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628675

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433 -001	DATE 11/9 /20 12

CUSTOMER Shaw E&I

JOB NAME Brown Rd landfill site 2

ADDRESS Brown Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
28	NET	11d

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43950

CUSTOMER'S SIGNATURE [signature]

10

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628668

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	18 Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw # 439900

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628658

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1614330 001 | DATE 11/9 /20 12

CUSTOMER Shaw E&I

JOB NAME Brawson Road Landfill S+2

ADDRESS Brawson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 38	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw # 439900

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625929

aggtrans AGGREGATE TRANSPORT CORP 5332

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9-12 / 20

CUSTOMER Shaw E.I 5929

JOB NAME Bronson Road Land Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE Wayne

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # Shaw 4399

13

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630706

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 439900

M

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602576

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11/9 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw # 173990

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628647

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11 9 /20 12

CUSTOMER Shaw E11

JOB NAME Branson RD LAND FILL Site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 46	NET	1 CY

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE SHAW 459700

1k

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628627

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11 9 12 /20

CUSTOMER SHAW C&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS INDIAN HEAD MD

CITY & STATE

P.O. # 492685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
	TARE	1
VEHICLE # 030	LOAD NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bu / SHAW 439900

17

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627707

aggtrans
AGGREGATE TRANSPORT CORP

5335

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001	DATE 11-9 /20 12

CUSTOMER SHAW EJI

JOB NAME BRONSON ROAD LAND FILL SITE 2

ADDRESS BRONSON ROAD

CITY & STATE Indian Head Md.

P.O. # 7926605	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(2) Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE SHAW 439900

(18)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546163

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001

DATE 11/9/20/12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # Pon 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630910

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-00 | 11-9 | DATE / 20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ruf Ban # shaw 439900

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627413

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 /20 12

CUSTOMER Shaw

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head rd

P.O. # 792645 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	
VEHICLE # 044	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 43990 Shaw

21

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER 947

629044

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5341

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11 - 9 / 20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Lonely Hill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 7926685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	16433	1
	TARE 001	LOAd
VEHICLE # 1399	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tamy

DRIVER I.D. NUMBER 5003-5

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Ben / SHAW 439900

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624931

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#5342

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9- /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE SHAW 439900

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628673

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161437-001 DATE 11/8/2012

CUSTOMER Shaw E&I

JOB NAME Branson Rd landfill site 21

ADDRESS Indian Head Md

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		
VEHICLE #	TARE	11.d
28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marc Clark

DRIVER I.D. NUMBER 4268

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE / SHAW 439500

25

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625930

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9-12 / 20

CUSTOMER SHAW E/I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 437900

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628669

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 169933-001 DATE 11-9 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd Landfill Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		2nd
VEHICLE #	TARE	Ld
45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B.

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kevin Bu / Shaw 4/3/900

28

29

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602577

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11 / 9 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD. LANDFILL - SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 2 LOAD
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE

29

43878

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628657

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11 9 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson RD landfill Site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # M2185 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE [signature] 1:38 PM

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630912

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9 / 20 12

CUSTOMER S/Haw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
5886		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rudy H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

31

CUSTOMER'S SIGNATURE Bill Runer

459778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546162

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9/2012

CUSTOMER Shaw G+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # PO# 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

32

CUSTOMER'S SIGNATURE [illegible]
43778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627708

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5351

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 /20 17

CUSTOMER SHAW E-I

JOB NAME BRONSON Road LAnd Fill Site 21

ADDRESS BRONSON Road,

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	3 LD
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

439500

CUSTOMER'S SIGNATURE

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629033

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5358

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 137	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tammy

DRIVER I.D. NUMBER 30035

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627414

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 /20 12

CUSTOMER Shaw

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E Z

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 439900

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628628

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11 9 12 /20

CUSTOMER SHAW e11

JOB NAME BRONSON ROAD LANDFILL SLT e21

ADDRESS INDIAN HEAD md

CITY & STATE CHARLES

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	LOAD	1
VEHICLE #	TARE	
043	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 439990

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624932

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q#5360

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9-/20 12

CUSTOMER SHAW E+I

JOB NAME BRENTON RD LANDFILL SITE 21

ADDRESS BRENTON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE SHAW 1:34PM

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628674

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11/8 / 20 12

CUSTOMER Shaw E&I

JOB NAME Brandywine Landfill - site

ADDRESS Brandywine Rd

CITY & STATE Indian Head MD

P.O. # 792615 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
	TARE	1 ld
VEHICLE # 28	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 4268

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw Engineering

39

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628660

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9 /20 12

CUSTOMER Shaw E&L

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 38	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 0248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 1/55900

40

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628670

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 / 20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Selectfill	TARE	3rd Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B

DRIVER I.D. NUMBER 6348

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 435500

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625898

aggtrans AGGREGATE TRANSPORT CORP 5365

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9-12 / 20

CUSTOMER Shaw Eil

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1336433	NET 625898	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 4:37pm

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602578

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		#
VEHICLE #	TARE	3 LOAD
034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Date 11/39/00

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628648

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11 9 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1(1)
VEHICLE #	TARE	
46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

Steven Bishop
DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 1/35900

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630914

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 / 20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd Landfill Site 7

ADDRESS Branson Rd

CITY & STATE Indian Head md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hum 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney W

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

45

CUSTOMER'S SIGNATURE

438718

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629011

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5370

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
13991	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tammy

DRIVER I.D. NUMBER 5003-S

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

46 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630705

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11/9 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head, MD

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627537

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5371

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16 1433-001 | DATE 11-9 /20 15

CUSTOMER SHAW E&I

JOB NAME BRONSON Road LANDFill Site 21

ADDRESS BRONSON Road,

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(4) Ld.
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 4248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

48

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546167

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001

DATE 11/9/2012

CUSTOMER Shaw E&I

JOB NAME Brunson Road Landfill site 21

ADDRESS Brunson Road

CITY & STATE Indian Head, MD

P.O. #

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 load
VEHICLE #	TARE	
65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible]

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

49

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627415

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 | DATE 11-9 /20 12

CUSTOMER Slaw

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 cd
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE E [illegible]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Cenel
438778

50

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628626

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11 9 /1 /20

CUSTOMER SHAW-EHI

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS INDIAN HEAD MD

CITY & STATE CHARLES

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	
030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Arnold

438778

51
52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624933

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

Q#5375

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161433-001 DATE 11-9- /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

438778

52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636348

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11 / 8 / 20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5261

CUSTOMER'S SIGNATURE Thomas Scott
438677

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630752

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# Md 400 001 | DATE 11 8 / 20 12

CUSTOMER SHAW E I

JOB NAME BROWSON Rd / Land Fill site 21

ADDRESS BROWSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAUL 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WILLIE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Rust

438679

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631015

aggtrans AGGREGATE TRANSPORT CORP #5263

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
Ham 8889	NET /	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Jones 438679

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

5264

637533

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161 400 001 | DATE 11-8 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Landfill 21

ADDRESS Naval Base

CITY & STATE Indian head MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Seled Fill 161400 001	TARE	1 load
VEHICLE # 7340 637533	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas [illegible]

438679

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637698

5266

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 / 8 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SH 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792688 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Scott
43669

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630886

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /20 12

CUSTOMER Shaw E&M

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ikeland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Ross

6 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630904

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16400-001 DATE 11-8 / 20 12

CUSTOMER SHaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney Id

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bert
438679

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625934

aggtrans AGGREGATE TRANSPORT CORP 5270

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8-12 / 20

CUSTOMER Shaw E.I 257-5411

JOB NAME Bronson Road Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bess

438679

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631094

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11/8 / 20 12

CUSTOMER SHAW F&I

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas West
438679

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607266

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 / 8 / 20 12

CUSTOMER Shaw & CI

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 43669

10

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612921

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5273

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11 08 / 20 12

CUSTOMER SHAW E&T

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 008	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Archie Hunnell

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Sherman Jesse 4-26-14

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629395

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5271
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~1613~~ 161400-001 DATE 11-8 /20/2

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Guy

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

12

CUSTOMER'S SIGNATURE Thomas Boyd 43879

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630792

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161[illegible]00 | DATE 11 8 / 20 12

CUSTOMER SHAW ET

JOB NAME BRONSON LAND FILL

ADDRESS BRONSON RD SITE 21

CITY & STATE INDIAN HEAD

P.O. # 79[illegible] | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 1425	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] SR

DRIVER I.D. NUMBER 3860

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]
438679

13

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624926

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

QH 5274

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-5 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONION RD LANDFILL SITE 21

ADDRESS BRONION RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 5274	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bret 438679

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636349

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 / 8 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter

DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5275

CUSTOMER'S SIGNATURE Thomas Best
438679

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630753

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 | DATE 11 8 /20 12

CUSTOMER SHAW E I

JOB NAME BROWSON Rd LANDFILL SITE 21

ADDRESS BROWSON Rd

CITY & STATE INDIAN HEAD MD

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Rust
438679

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631016

aggtrans #5277
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1 LD
VEHICLE # Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
438679

17

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637534

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161 400 001 | DATE 11 8 / 20 D

CUSTOMER Shaw

JOB NAME Bronson Landfill

ADDRESS Navel, Base

CITY & STATE Indian Head MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sealed Fill		11 cyd
VEHICLE #	TARE	
1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]
438679

18

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630887

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8 / 20 12

CUSTOMER Shaw Eng

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
8.7.	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Scott
438679

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637699

aggtrans
AGGREGATE TRANSPORT CORP

5280

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | 11 8 DATE / 20 12

CUSTOMER SNAW Eci

JOB NAME BROWSON Rd LANDFILL Site 21

ADDRESS BROWSON Rd

CITY & STATE INDIAN Head

P.O. # 792666 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SHALE Fill	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625933

aggtrans AGGREGATE TRANSPORT CORP 5281

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8-12 / 20

CUSTOMER Shaw Eil

JOB NAME Bronson Road Fill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 161792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE Wayne

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bert

21 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630905

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Beat

4579

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607267

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11 8 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 458674

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618932

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11/8/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Rust
438679

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629396

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

5285

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8 / 20 12

CUSTOMER Shaw E&I

JOB NAME Brown Landfill

ADDRESS Brown Rd

CITY & STATE Indian Head Md

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # Hom42C3	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 588C

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

45679

25

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630795

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16400 001 | DATE 11 / 8 / 20 19

CUSTOMER SHAW E

JOB NAME BROWSON LANDFILL ST 21

ADDRESS BRON RD

CITY & STATE INDIAN HEAD MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL		
VEHICLE #	TARE	
14175		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

26

Thomas Bost
438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612923

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

3787

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 | DATE 11 08 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 793 685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE 1 LOAD	1 LOAD
VEHICLE # 006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Archie Hunnell | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE J. Thomas Best

27 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624927

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q# 5288

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

28 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630754

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 | DATE 11 8 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LANDFILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
438679

29

CUSTOMER'S COPY

20

EQUAL OPPORTUNITY EMPLOYER

631017

aggtrans AGGREGATE TRANSPORT CORP #5291

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRANSON ROAD LANDFILL SITE 21

ADDRESS BRANSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Beat

438679

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER 5242

637535

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161 400 001 | DATE 11-8 / 20 12

CUSTOMER Strawn

JOB NAME Bronson Land Fill 21

ADDRESS Naval Base

CITY & STATE Indian Head MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
438679

31

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630888

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /20 12

CUSTOMER Shaw Eisl

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
S.7.	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5856

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

438679

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637741

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5294

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-00C | DATE 11 8 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LAUR/FILL, SHE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 192688 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 6003-C

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
43879

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625932

aggtrans AGGREGATE TRANSPORT CORP 5295

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8-12 / 20

CUSTOMER Shaw E.I

JOB NAME Bronson Road Fill Site 21

ADDRESS Bronson Road

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	140
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5095-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Beard

438679

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630906

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16400-001 | DATE 11-8 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Han 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas West
438679

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607268

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5297
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 8 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON Rd LANDfille site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select filled	TARE	1 Load
VEHICLE # 1355	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

36 4 56 79

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630716

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11/8/20 12

CUSTOMER SHAW E&I

JOB NAME BRL site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas West
438679

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629397

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

5299

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16400-001 DATE 11-8 /20 10

CUSTOMER Shaw E&I

JOB NAME Branson Landfill

ADDRESS Branson Rd

CITY & STATE Ingan Hd Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Hamu263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
43679

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630796

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400001 | DATE 11 8 / 20 18

CUSTOMER SHAW

JOB NAME BRONSON LANDFILL

ADDRESS BRONSON SITE 21

CITY & STATE INDIAN HEAD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SH FILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best 438679

39

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612924

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5301

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 11 DATE 08/20 12

CUSTOMER SHAW E & I

JOB NAME BROMSON RD LANDFILL SITE

ADDRESS BROMSON RD

CITY & STATE INDIANHEAD MD

P.O. # T92685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE 1 LOAD	1 LOAD
VEHICLE # 008	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 62248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

40 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624928

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#5302

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16140-101 DATE 11-8 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. R. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Scott
436679

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636350

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11/8/20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5289

CUSTOMER'S SIGNATURE Thomas Best
438679

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630755

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 | DATE 11 8 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON R.d LAND FILL SITE 2

ADDRESS BRONSON R. d

CITY & STATE INDIAN HEAD M.d

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Beck
438679

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

5364

637536

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161 400 001 | DATE 11 8 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Landfill 21

ADDRESS Navy base

CITY & STATE Indian Head

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5002-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

438679

44

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631018

aggtrans AGGREGATE TRANSPORT CORP #5305

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE	
Ham 8889	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Burt

438679

45

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637700

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

5301

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 8 / 12 / 20

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL 637700 HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 3034

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ciner

438778

46

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630889

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11-8 /20 12

CUSTOMER Shaw Eng

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Nathan Head, DE

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
S.F.	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Wrdand

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

478778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625931

aggtrans AGGREGATE TRANSPORT CORP 5308

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001	DATE 11-8-12 / 20
CUSTOMER Shaw E.I	
JOB NAME Bronson Road Fill Sec 21	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. #	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ries

48 439TB

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630509

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE / 20

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # P.O 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jerry

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ames

43878

49

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630907

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161460-001 DATE 11-8 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson rd Land Fill Site 7-1

ADDRESS Bronson rd

CITY & STATE Indian Head md

P.O. # 797685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hau 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Lewis

458778

50

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630715

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11/8/20 12

CUSTOMER SHAW E&I

JOB NAME BEH Site 21

ADDRESS Branson Rd.

CITY & STATE Indian Head, MD

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 Load
VEHICLE #	TARE	
8810 Ham	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE BD Ames

51 413778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

607269

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 | DATE 11 8 / 20 12

CUSTOMER Shaw E I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 Load
VEHICLE # 1335	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 5024

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

52 638778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629398

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

3314

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-001 DATE 11-8 /2012

CUSTOMER Shaw E+W

JOB NAME Branson Landfill

ADDRESS Branson Rd

CITY & STATE Indian Hd Md

P.O. # 792683 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS 400 gal	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary Bo

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ane

638778

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630798

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400 001 | DATE 11 / 8 / 20 18

CUSTOMER SHAW

JOB NAME BRONSON LANE FILL

ADDRESS BRONSON SITE 81

CITY & STATE INDIAN HEAD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SILT FILL	TARE	
VEHICLE # 141415	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5800

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

54

CUSTOMER'S SIGNATURE Bill Arnold 4-3786

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612925

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

53/5

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16/400-001/1 DATE 06/20/12

CUSTOMER SHAW EXT

JOB NAME BROSON RD LANDFILL SITE 2

ADDRESS BROSON RD

CITY & STATE INDIANHEAD MD

P.O. # 792645 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE 1 LOAD	1 LOAD
VEHICLE # 006	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Nicholas Hunt DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

435679

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624929

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

QH5316

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16140-001 | DATE 11-8 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 92-685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SHEET FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
438679

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637990

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161400-00 | DATE 11-8-12 / 20

CUSTOMER Straw Lee

JOB NAME Bronson Road Landfill Site 2

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		12 load
VEHICLE #	TARE	
2		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6391

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 438677

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636344

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/17/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd,

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 3007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5192

CUSTOMER'S SIGNATURE [signature]

437409

/

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630882

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1st load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Ireland | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rhd Hidy

2

437'09

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631093

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 1/7 /20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		16 cyd
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Phil Hutty

3 437405

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630748

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11 7 /20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd. LAND FILL site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD M.d

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Load
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

4 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629388

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5190
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367.00 | DATE 11-7 /20 17

CUSTOMER Shaw E & I

JOB NAME Bronson Rd landfill

ADDRESS Bronson Rd

CITY & STATE Indian Hd Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LP
VEHICLE # Ham 426J	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

629388

DRIVER'S SIGNATURE Gary S

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hicks

5

4374001

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630791

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 61367021 | DATE 11 / 7 / 20 12

CUSTOMER SHAW

JOB NAME BRONSONRD LANDFILL

ADDRESS

CITY & STATE INDIAN HEAD

P.O. # PO792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SILFILL	TARE	120'
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] | DRIVER I.D. NUMBER 5860

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

434-567-1403

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630900

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16367-01 | DATE 11-7 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hauler 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hitch

7

437409
437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631010

aggtrans AGGREGATE TRANSPORT CORP #5194

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Robert Hardy

8 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627702

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LANDFILL SITE 2

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631479

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16367-001 | DATE 11/19 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON Rd LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Load Select FILL
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

10

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628643

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 7 - 17 20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill Site 21

ADDRESS Bronson RD

CITY & STATE INWood Head

P.O. # 792185 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637530

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367 001 | DATE 11 7 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Landfill Site 21

ADDRESS Indianhead Naval Base

CITY & STATE Indian Head MD

P.O. # 792675 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Paul Hutly

12

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627555

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-07-/2012

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6243

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

13

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637985

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5206
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

14 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628634

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001	DATE 11 / 7 / 20 12

CUSTOMER Shaw E+I

JOB NAME Branson RD Landfill site 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 172685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627405

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER Shaw

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 044	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628624

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11 17 /20

CUSTOMER SHAW EH

JOB NAME BRONSON ROADLANDFILL SITE 21

ADDRESS INDIAN HEAD MD BRONSON ROAD CHARLES

CITY & STATE

P.O. # 192695 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1
VEHICLE # 030	LOAD	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown

DRIVER I.D. NUMBER 662 68

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hardy

17

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627783

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 /20 12

CUSTOMER SHAW E & E

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 1 LOAD
VEHICLE # 042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE St Pierre

DRIVER I.D. NUMBER 6240

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

18

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635645
5208

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE Nov 7, /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd. Land fill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rick Hurley

437409

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631877

aggtrans
AGGREGATE TRANSPORT CORP

5209

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11/7 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Chad Johnson DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Lee Hurley

20 137409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630749

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11 7 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LAND FILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

21

437405

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636345

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 / 17 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE # C-22	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5211

CUSTOMER'S SIGNATURE [signature] 437409

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631090

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11/7 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

23 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630883

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 /20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	2nd load
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. Lankford

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

24

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629389

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5215

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-0cl DATE 11-7 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Landfill

ADDRESS Branson KC

CITY & STATE Indian Hd Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 CU
VEHICLE # Ham4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630793

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11 / 20 18

CUSTOMER SHAW EV

JOB NAME BRONSON LAND FILL

ADDRESS

CITY & STATE INDIAN HEAD

P.O. # 792686 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	
VEHICLE # 14176	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/3/09

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630901

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16367-001 | DATE 1-7 / 20 17

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Ha 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney N | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

27

4/37409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631011

aggtrans AGGREGATE TRANSPORT CORP #5218

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

28

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627703

aggtrans
AGGREGATE TRANSPORT CORP

5220

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 17

CUSTOMER SHAW E+I

JOB NAME BRONSON Road Land Fill Site 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

29

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625924

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7-12 /20

CUSTOMER Shaw Eil

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

30 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

5222

637531

aggtrans

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367 001 | DATE 11-7 / 20 12

CUSTOMER Shaw Envr

JOB NAME Bronson Land Fill 21

ADDRESS Naval Base

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 1003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Zhad Hurley

31

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624923

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q#5217

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16367-001 DATE 11-7 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rhonda Hughes

437409

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637984

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 5223
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

33 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631480

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 /20 12

CUSTOMER SHAW E/I

JOB NAME BRONSON RD. LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628633

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 7 /20 12

CUSTOMER Shaw E+I

JOB NAME Branson RD LANDFILL SITE 21

ADDRESS Branson RD

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

35

4/37/09

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628360

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-07-/20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6246

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4/37/09

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628637

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7-11 / 20

CUSTOMER Shaw

JOB NAME Bronson RD Landfill Sit 21

ADDRESS Bronson RD

CITY & STATE INIAND Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hurley

37

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628625

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | 11 | DATE 1/12/20

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD CHARLES

P.O. # 192645 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 030	LOAD NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

38

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635646

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE Nov. 7 /20 12

CUSTOMER Shaw E & J

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

39 ~~40~~ 43740C

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627839

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11/7 /20 12

CUSTOMER SHAW & E & I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		#2 LOAD
VEHICLE # 042	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6249

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

40 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627406

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 /20 12

CUSTOMER Shaw

JOB NAME Bronson Rd LandFill Stk 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Stk Fill	TARE	
VEHICLE # 044	NET	1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

41

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631878

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5230

11130

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11/7 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld
VEHICLE # 1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles

DRIVER I.D. NUMBER 5003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

42

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636346

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 / 7 / 20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5231

CUSTOMER'S SIGNATURE [signature] 437409

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630750

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11 7 / 20 12

CUSTOMER Shaw E I

JOB NAME Brownsow Rd Land Fill site R.I

ADDRESS Brownsow Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

44

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630884

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367 | DATE 11-7 / 20 12

CUSTOMER Shaw E&S

JOB NAME Brown Rd Landfill site 21

ADDRESS Brown Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	3rd load
VEHICLE # 164	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Stafford

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

45 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631091

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11/7 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRL Sit 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

46 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630902

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		Load
VEHICLE # 5886	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631012

aggtrans AGGREGATE TRANSPORT CORP #5240

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

48

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627704

aggtrans
AGGREGATE TRANSPORT CORP

5237

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road Land Fill Site

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(3) Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

49 437407

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625935

aggtrans AGGREGATE TRANSPORT CORP 5239

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7-12 / 20

CUSTOMER SHAW E.I

JOB NAME BRONSON ROADLAND Fill Stc 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10 1
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

50 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637532

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367001 | DATE 11-7 / 20 12

CUSTOMER Shaw

JOB NAME Bronson landFill 21

ADDRESS Naval Base

CITY & STATE Indianhead MD

P.O. # 292685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 1340	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5003-3

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624924

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

QH5241

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7-/20 12

CUSTOMER SHAW E.I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 LOAD
02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.P.

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Otter

52

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628632

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 7 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson RD LANDFILL SITE 21

ADDRESS Bronson RD

CITY & STATE INDIAN Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
VEHICLE # 46	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Stan Bye

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hitchy

437409

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628361

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-07-/20 12

CUSTOMER SHAW E&I

JOB NAME BRLSITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	LOAD
002	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE R

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

438679

54

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631481

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 /20 12

CUSTOMER SHANU E//

JOB NAME BRONSON RD LANDFILL SITE

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Reed

56 438679

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630751

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367 001 | DATE 11 7 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON Rd LAND FILL SITE 21

ADDRESS BRONSON Rd

CITY & STATE Indian HEAD Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 Load
VEHICLE #	TARE	
HAM 573	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Willie

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Lyet

56 458677

CUSTOMER'S COPY

OPPORTUNITY EMPLOYER

635650

aggtrans 5245

AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE Nov. 7 /20 12

CUSTOMER Shaw E + J

JOB NAME Bronson Rd Land fill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas West 438679

578

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627407

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE / 20

CUSTOMER Shaw

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indianhead Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE #	NET	
044		1 Ld

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE E. Z

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bell
438619

9
58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627840

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD. LANDFILL-SITE 21

ADDRESS BRONSON RD.

CITY & STATE INDIAN HEAD MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	# 3 LOAD
VEHICLE # 042	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pierre

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Gist
438679

59 60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628623

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16136 4001 | DATE 11 4 /20

CUSTOMER SHAW EFI

JOB NAME BRONSON ROAD LANDFILL SITE 21 BRONSON ROAD

ADDRESS INDIAN HEAD MD CHARLES

CITY & STATE

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE 1 LOAD	1
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE CDrew

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
438679

60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628639

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 7 - 12/20

CUSTOMER Shaw

JOB NAME Bronson RD Land Fill Site

ADDRESS Bronson RD

CITY & STATE Island Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Cd
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Beck 438677

61

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636347

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5250

CUSTOMER'S SIGNATURE Thomas West 438679

62 63

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630885

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367 - 001 | DATE 11-7 /20 12

CUSTOMER Shaw Eisl

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 189	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Ireland

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best

63 438679

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630903

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16367-01 | DATE 11-7 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hauler 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bl
438679

64

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631092

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 / 20 12

CUSTOMER SHAW E&F

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best
4386 77

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631879

aggtrans
AGGREGATE TRANSPORT CORP

5254

1-888-766-4242
www.aggtrans.com

2:07

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11/7 /20 12

CUSTOMER Shaw Eq I

JOB NAME Bronson Rd landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Ld
VEHICLE #	TARE	
1357	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Charles

DRIVER I.D. NUMBER 5003-6

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Brent 438679

66

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631013

aggtrans AGGREGATE TRANSPORT CORP #5251

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 DATE 11-7 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Rice 438679

67

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625922

5257

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7-12 / 20

CUSTOMER Shaw E.I

JOB NAME Bronson Roadland Fill Site 2

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	60 / 1
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5063-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Frost

438679

68

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627705

5258

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16136700 1 | DATE 11 / 7 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LAND Fill Site 2

ADDRESS BRONSON Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	(4) Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6218

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Rest 458679

69

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624925

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q#5259

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11-7 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE # 02	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Best 438679

70

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628636

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161367-001 | DATE 11 7 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 46	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steven Bishop

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Thomas Bert
438679

71

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624267

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

5378

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landf. 11 Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE # 8811	TARE	1 Load
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly L Barr # shaw 1/39900

(2)

CUSTOMER'S COPY

631023

aggtrans AGGREGATE TRANSPORT CORP #5380

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE # Ham 8889	TARE	1 LD
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly L Barr / shaw # 139900

(3)

CUSTOMER'S COPY

630923

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.L. Ireland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Burr / Shaw # 435700

4

CUSTOMER'S COPY

629420

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
5381
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Naval base site bronson Rd

ADDRESS bronson Rd Landfill

CITY & STATE Indian Head Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE # Hamilton 63	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Lagayne DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Burr / Shaw 435700

5

CUSTOMER'S COPY

630807

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# H562001 | DATE 11/14/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LANDFILL

ADDRESS BRONSON SITE H

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 14173	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE JamesR | DRIVER I.D. NUMBER 7886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 435900

6

CUSTOMER'S COPY

624726

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242 5377
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 | DATE 11/14/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HN51	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Harbi | DRIVER I.D. NUMBER 6970

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / SHAW 435900

7

CUSTOMER'S COPY

628286

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-00 | DATE 11/14/20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd LANDFILL site21

ADDRESS Bronson Rd

CITY & STATE INDIAN Head MD Charles

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 35	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William R | DRIVER I.D. NUMBER 4248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ralph Ba / shaw

(8)

CUSTOMER'S COPY

546158

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

#5386

ORD# 161552-001 | DATE 11/14/2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill - Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C G a Balla | DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Ralph Ba / shaw

(9)

CUSTOMER'S COPY

628022

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11 14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Cronson Road Landfill Site 21

ADDRESS Cronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 46 Cantz	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw

(10)

CUSTOMER'S COPY

635127

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11 14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw

(11)

CUSTOMER'S COPY

628342

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12
CUSTOMER Bronson Rd Landfill Site 21
JOB NAME Bronson Rd.
ADDRESS Indian Head, Md
CITY & STATE
P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1st Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B. DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] /shaw

(12)

CUSTOMER'S COPY

602896

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 / 20 12
CUSTOMER SHAW E-1
JOB NAME Bronson Road Landfill
ADDRESS Bronson Road
CITY & STATE INDIAN HEAD MD
P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1LD
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] /shaw

(13)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624934

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 Q# 5390

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14-/20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.B. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Fox

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635651

5389

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE Nov. 14/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land fill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Bonn DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

15

CUSTOMER'S SIGNATURE Kelly Fox

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630918

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHaw E&I

JOB NAME Bronson Rd LandFill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

(16)

CUSTOMER'S SIGNATURE [signature]

CUSTOMER'S COPY

631494

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 / 20 12

CUSTOMER SHAW E/I

JOB NAME BRONSON ROAD LANDFILL Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 Load select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

(17)

CUSTOMER'S COPY

628306

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552 001 DATE 11-14 /2012

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE 1-70AD	1 LD
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARTIN DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / shaw

18

CUSTOMER'S COPY

636363

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5001

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5395

CUSTOMER'S SIGNATURE [signature] / shaw

19

CUSTOMER'S COPY

627546

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

5394

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE Indian Head MD

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	0 Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6048

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bar / shaw

20

CUSTOMER'S COPY

624268

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

5396

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E/I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indianhead Md

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-load
VEHICLE # 9811	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5846

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bar / shaw

21

CUSTOMER'S COPY

631024

aggtrans AGGREGATE TRANSPORT CORP #5397

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE	
Ham 8889	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bar

22

CUSTOMER'S COPY

630925

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		
VEHICLE #	TARE	
184		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Wieland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bar / shaw

23

CUSTOMER'S COPY

629421

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5399

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E & I

JOB NAME Navel base branson Rd landfill

ADDRESS branson Rd

CITY & STATE Indian Hd Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

24

CUSTOMER'S SIGNATURE Bill Ames
438778

CUSTOMER'S COPY

630808

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552001 DATE 11 14 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON LAND FILL

ADDRESS BRONSON SITE 21

CITY & STATE INDIAN HEAD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELF FILL	TARE	16
VEHICLE # 144E	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 368

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

25

CUSTOMER'S SIGNATURE Bill Ames
438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624727

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5401

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792 685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HNS1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6970

DRIVER'S SIGNATURE Herbi

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

26

CUSTOMER'S COPY

628339

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER Bronson Rd Landfill Site 21

JOB NAME Bronson Rd

ADDRESS Indian Head Md

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	2nd Load
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6248

DRIVER'S SIGNATURE Mike B

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw 11/14/00

27

CUSTOMER'S COPY

546168

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

A 5403

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill - Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select F.11	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cyla. Ferella DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly A Ferr + Shaw 4259402

28

CUSTOMER S COPY

630919

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill Dirt + Hauling	TARE	1 Load
VEHICLE # 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly A Ferr / Shaw

29

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602897

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14/20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1CD
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw

30

CUSTOMER'S COPY

635128

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14/20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw

31

CUSTOMER'S COPY

628024

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 Load
VEHICLE # 46 CHMZ	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw

32

CUSTOMER'S COPY

636362

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11 / 14 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5376

CUSTOMER'S SIGNATURE [signature] 453778

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624935

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

QA# 5410

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw #439900

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635643

5407

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE Nov. 14 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Land fill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw # 439900

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602932

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 Shaw E/I | DATE 11/14/12 / 20

CUSTOMER Bronson Rd Land E.II Site

JOB NAME 21 Bronson Rd

ADDRESS Indian Head, MD

CITY & STATE Indian head

P.O. # PO# 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load out
VEHICLE #	TARE	
#85	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 608

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631511

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 | DATE 11/14 / 20 12

CUSTOMER SHAW E/I

JOB NAME BRONSON RD Landfill Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load Select Fill
VEHICLE #	TARE	
14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631176

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill 21

ADDRESS Bronson Rd

CITY & STATE Earlier Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
8K11	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 409900

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628307

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /2012

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LAND FILL 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
034	NET	1 load

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE / shaw

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631025

aggtrans AGGREGATE TRANSPORT CORP #5917

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 | DATE 11-14 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw at 457700

(46)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636364

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 | DATE 11/14 / 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5412

CUSTOMER'S SIGNATURE [signature] Shaw at 457700

(39)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630926

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. L. Strickland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 135900

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627547

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20

CUSTOMER SHAW E&I

JOB NAME BRONSON Road LANDFILL SITE 21

ADDRESS BRONSON Road.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	2 Ld
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 6047

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 135900

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630525

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161551-001 DATE 11-14/20 12

CUSTOMER Shaw IND site

JOB NAME Benson Rd Landfill-21

ADDRESS Benson Rd

CITY & STATE Indian Head MD

P.O. # PO 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	7 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw # 137900

46

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630810

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161538 001 DATE 11 14/20 12

CUSTOMER Shaw

JOB NAME Benson Land Fill

ADDRESS Benson site 21

CITY & STATE Ind. Head

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Sel Fill	TARE	Load
VEHICLE # 1476	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 58

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw # 137900

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638091

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hawk 8810	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 11/13/12

48

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624728

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5422

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HN51	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Herbi DRIVER I.D. NUMBER 6970

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] / Shaw 11/13/12

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624936

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

RA5423

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#93950

CUSTOMER'S SIGNATURE

(51)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

546169

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

A5424

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14/20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill - Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw II 45500

(49)

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

631510

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER SHAW E/I

JOB NAME BRONSON RD. Landfill Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load Select Fill
VEHICLE # 14140	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE LEROY

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

544910

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson RD

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 46 CAMZ	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43950

CUSTOMER'S SIGNATURE

52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602933

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14/ 12 /20

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Land Fill Site

ADDRESS 21 Bronson Rd.

CITY & STATE Indian Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load out
VEHICLE # #39	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw #435900

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

635612

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE Nov. 14 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 012	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE John Brown DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw #435900

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

636365

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT. 5435

CUSTOMER'S SIGNATURE [signature] # SHAW 435900

(60)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631177

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5434

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 5411	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5486

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # SHAW 435900

(59)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630927

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	
VEHICLE # 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C.D. Arland DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

62

CUSTOMER'S SIGNATURE [signature] 438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631026

aggtrans AGGREGATE TRANSPORT CORP #5439

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

61

CUSTOMER'S SIGNATURE [signature] 438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629423

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5440

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161551-001 DATE 11-14 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd Landfill

ADDRESS Branson Rd

CITY & STATE Indian Hd Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Larry

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627548

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON Road LANDFILL SITE 21

ADDRESS BRONSON Road

CITY & STATE Indian Head Md.

P.O. # 797685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	3 yd
VEHICLE # 011	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6298

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

63

CUSTOMER'S COPY

629422

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

5418

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER Shaw E&I

JOB NAME Branson Rd Landfill

ADDRESS Branson Rd

CITY & STATE Indian Hd Md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 453900

43

CUSTOMER'S COPY

628799

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161 552 001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME INDIAN HEAD NAVAL

ADDRESS BRONSON RD SITE #21

CITY & STATE INDIAN HEAD — MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3036	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ryan Kilcoyne DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw 453900

45

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628340

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER Bronson Rd Landfill Site 21

JOB NAME Bronson Rd

ADDRESS Indian Head Md

CITY & STATE

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		3rd
VEHICLE #	TARE	42
45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Michael B. DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] Shaw [illegible]

50

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

602898

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1LD
VEHICLE #	TARE	
038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [illegible]

54

CUSTOMER'S COPY

628308

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE 1-10AM	1-10
VEHICLE # 034	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE MARK DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] SHAW # 435900

55

CUSTOMER'S COPY

635129

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

5427

ORD# 161552-001 DATE 11 14 /20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON ROAD LANDfill Site 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD INC

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 050	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw # 435900

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612947

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 | DATE 11 / 14 / 20 12

CUSTOMER SHAW E & I INC

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 LOAD
VEHICLE # 008	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6245

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] SHAW # 439900

(64)

CUSTOMER'S COPY

630809

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552001 | DATE 11 / 14 / 20 1[illegible]

CUSTOMER SHAW

JOB NAME BRONSON LANDFILL

ADDRESS BRONSON SITE 21

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] SR DRIVER I.D. NUMBER 508

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # SHAW 439900

(66)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628802

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552 001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME INDIAN HEAD NAVAL

ADDRESS BRONSON RD SITE # 21

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ryan Kilcoyne DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

69

CUSTOMER'S SIGNATURE Bill Cline

138779

CUSTOMER'S COPY

630526

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161551-001 DATE 11-14 / 20 12

CUSTOMER Shaw Inc

JOB NAME Benson Rd Landfill Site 21

ADDRESS Benson Rd

CITY & STATE Indian Head MD

P.O. # PO 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

69

CUSTOMER'S SIGNATURE Bill Cline

138779

CUSTOMER'S COPY

546170

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

A5446

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill - Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 load
VEHICLE # 65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Cyla Bonilla

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

70

CUSTOMER'S SIGNATURE Bill Reaver

438778

CUSTOMER'S COPY

624729

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

5445

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /2012

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # HNS1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Herbi

DRIVER I.D. NUMBER 6970

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

71

CUSTOMER'S SIGNATURE Bill Reaver

438778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628343

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	4 Ld
VEHICLE # 45	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike B

DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Ryan #SHAW 137900

72

CUSTOMER'S COPY

624937

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

Q# 5448

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11-14 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LOAD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

73

CUSTOMER'S SIGNATURE Bill Ayres 438778

CUSTOMER'S COPY

628023

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11 14 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 46 CMMZ	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

74

CUSTOMER'S SIGNATURE

438770

CUSTOMER'S COPY

602915

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com
7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 161552-001 DATE 11/14 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Road landfill

ADDRESS Bronson Road

CITY & STATE Indianhead MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 038	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

75

CUSTOMER'S SIGNATURE

455778

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632598

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-12 / 20

CUSTOMER Shaw E&F

JOB NAME Bronson RD LANDFILL Site 21

ADDRESS Bronson RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		LD
VEHICLE # 1336	TARE	1
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 50038

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huff 437409

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630242

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12 / 7 / 20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # G-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartz 437409

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618275

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12/17 /20 12

CUSTOMER SHAW E&J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT Fill	TARE	1 LOAD
VEHICLE # 1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5002-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurt & 437409

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637954

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | 12 7 DATE / 20 12

CUSTOMER SHAW F-1

JOB NAME BeUSON Rd LANDFILL Sit-21

ADDRESS BeUSON Rd

CITY & STATE INDIAN Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
STEEA FILL		1 LD
VEHICLE #	TARE	
1832	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 560341

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632316

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 /20 12

CUSTOMER Shaw C+I

JOB NAME Bronson rd landfill Site 21

ADDRESS Bronson rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638062

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-00 | DATE 12-7 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hart 437409

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619481

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD.
VEHICLE # Ham 184	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437406

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627232

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1623 Fool | DATE 12-7 / 20 12

CUSTOMER Shaw F & T

JOB NAME Brown Rd, Landfill

ADDRESS Brown Rd Site 21

CITY & STATE Indian Head MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631140

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/20/12

CUSTOMER SHAW E&I

JOB NAME BRh Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540174

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12.7 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	14
VEHICLE # 266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Uwell

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

10

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624972

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540204

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/07/20 12

CUSTOMER SHAW E&I

JOB NAME BRANSON ROAD (MDTA) #21

ADDRESS BRANSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 790685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	16
VEHICLE # 273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:19
TOTAL UNITS	FINISH: 8:30
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540373

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:22 AM
TOTAL UNITS	FINISH: 8:32 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Martin

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunter 437409

13

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540011

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12/7 / 20

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Land Fill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626786

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE Dec 7 / 20 12

CUSTOMER Shaw EI

JOB NAME Brunson Landfill Site 21

ADDRESS Brunson ~~Landfill~~ S

CITY & STATE Fairview Hill MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mel

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurtig 437409

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632309

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 142231-001 DATE 12-7-12 /20

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill site 21

ADDRESS Bronson Rd

CITY & STATE Indian head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637952

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12 / 7 / 20 12

CUSTOMER SHAW E'l

JOB NAME BENSON Rd LANDFill SHeZl

ADDRESS BENSON Rd

CITY & STATE INDIAN Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SFeIt Fill		1 LD
VEHICLE #	TARE	
1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

17

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630243

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/7/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurley 437409

18

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632317

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231.001 | DATE 12-7 /20 12

CUSTOMER Shaw E+I

JOB NAME Brosson Rd Landfill Site 21

ADDRESS Brosson rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	LLD
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629586

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/7/20 12

CUSTOMER SHAW E&J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	1 LOAD
1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 50005-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurtley 437409

28

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638061

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 4/37/09

21

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619482

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 LD
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurtly 437409

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

539936

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12-7 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Steel Fill	TARE	1LD
VEHICLE # 266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Uller

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540203

2

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16231-01 DATE 12/7 /20 12

CUSTOMER SHAW C&I

JOB NAME BENSON ROAD (MD Fill #21

ADDRESS BENSON ROAD

CITY & STATE INDIAN

P.O. # 792685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SCREEN FILL	TARE	10
VEHICLE # 073	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:16
TOTAL UNITS	FINISH: 10:05
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 27848

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627233

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 223 1-001 | DATE 12-2-/20/2

CUSTOMER Shaw E & V

JOB NAME Bonson Rd-Landfill

ADDRESS 6621 Bonson Rd.

CITY & STATE Tughan Head MD.

P.O. # 742 685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 Ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bustle

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437405

25

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631103

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/9/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810 Hxr	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540367

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill # 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:20 AM
TOTAL UNITS	FINISH: 10:23 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mark

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624973

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hardy 437409

28

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540355

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12/7 / 20

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

29

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626790

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE Dec 7 /20 12

CUSTOMER STAN CI

JOB NAME Brenson Landfill site 21

ADDRESS Brenson MD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6506

DRIVER'S SIGNATURE Mch

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurtly 437409

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632310

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-12 /20

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

31

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630244

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12/7/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 43-1409

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632319

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd landfill Sec 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sand fill	TARE	10
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 4/3/09

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637953

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12 / 7 / 20 12

CUSTOMER SHAW E+I

JOB NAME BeuSou Rd LANDFILL Site 21

ADDRESS BeuSou Rd

CITY & STATE INDIAN Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Secf Fill	TARE	1 (1)
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 6003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 439910

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638064

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 /20 12

CUSTOMER SHGW E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 4/3/11 09

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629587

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12/17 / 20 12

CUSTOMER SHAW E&J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
	TARE	
VEHICLE # 1383	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 50003-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurtly 437409

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619483

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		12D
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 44012

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540170

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12-7 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Soil Fill	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K Lee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540208

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231.001 DATE 12/7 /20 12

CUSTOMER Shaw C&T

JOB NAME Branson Road Landfill #2

ADDRESS Branson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT # 01

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1LD
273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10 45
TOTAL UNITS	FINISH: 11:43
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurley 437409

~~40~~ 39

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540200 (3)

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill # 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 11:10 AM
TOTAL UNITS	FINISH: 12:02 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Ma

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

40

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

627234

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 12 2 231-00 | R-7 | DATE / 20 12

CUSTOMER Shaw E & I

JOB NAME Brown Rd. Interchange

ADDRESS Rte 21 Brown Rd.

CITY & STATE Joppa MD.

P.O. # 752685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld
VEHICLE # 8669	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Wantley 437406

411

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631141

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/1/20 12

CUSTOMER SHAW E&I

JOB NAME BRW Site 21

ADDRESS Brenson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	/	1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437405

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624974

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-/20/12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	16
VEHICLE # 07	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hughey 437469

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626788

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 -001 | DATE Dec 7 / 20 12

CUSTOMER SHAN EI

JOB NAME BRAWSON LANDFILL Site 21

ADDRESS BRAWSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540176

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12 / 1 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

45

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

630245

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/7/20 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Land fill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 1/39900

96

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632596

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7-12 / 20

CUSTOMER Shaw E & I

JOB NAME BRONSON RD LAND FILL Site 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAIVC

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 439900

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637951

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12 / 7 / 20 12

CUSTOMER SHAW E&I

JOB NAME Benson Rd Landfill Site 21

ADDRESS Benson Rd

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE TSobb

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 1/39900

(18)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638060

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 1162 231-001 DATE 12-7 / 20 12

CUSTOMER Shaw E.D.I.

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 192685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 Load
VEHICLE #	TARE	
2		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 43990

49

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629588

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12/7 / 20 12

CUSTOMER SHAW E&J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	1 LOAD
1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5003-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 139900

50

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619484

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE	
Ham 184	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White | DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 4/39900

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540207

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16223/-004 DATE 12/07 / 20 12

CUSTOMER SHAW C&I

JOB NAME Bronson Road Industrial Park

ADDRESS Bronson Road

CITY & STATE Fairfield Hills Md

P.O. # 392685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
select Fill		10
VEHICLE #	TARE	
273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 17:25
TOTAL UNITS	FINISH: 17:28
	TRAVEL
TOTAL $ 260	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 439500

52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540199

(4)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:48 PM
TOTAL UNITS	FINISH: 1:35 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mar

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 459400

(53)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631142

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/7/20 12

CUSTOMER SHAW E&I

JOB NAME BRW SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAN	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 435900

54

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627235

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 12-231-001 DATE 12-7-/20 12

CUSTOMER Sham F.T.

JOB NAME Bonna Rd. Landfill

ADDRESS 6621 Bonna Rd.

CITY & STATE Indian Head MD.

P.O. # 92685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bustle

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 475900

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626789

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# -001 DATE Dec 7 /2012

CUSTOMER SHAW ET

JOB NAME Brown LANDFILL Site 21

ADDRESS Brown RD

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 439900

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624975

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 CD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540356

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12-7 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
VEHICLE # 272	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 440112

58

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

630246

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12/7/20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632597

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12-7-12 /20

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LAND FILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		1 LD
VEHICLE #	TARE	
1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637950

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12 7 / 20 12

CUSTOMER SHAW E&I

JOB NAME Benson Rd Landfill Site 21

ADDRESS Benson Rd

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

61

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638063

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 /20 12

CUSTOMER S Haw E & I

JOB NAME Branson Road Landfill site 21

ADDRESS Branson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Ridwtly 437405

62

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629589

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 DATE 12/7 /20 12

CUSTOMER SHAW EJT

JOB NAME BRANSON ROAD LANDFILL SITE-21

ADDRESS BRANSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1343	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 50003-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 44012

63

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619487

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162231-001 | DATE 12-7 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1LD
VEHICLE # Ham 184	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439400

(64)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540206 S

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 331	DATE 12/7 / 20 12

CUSTOMER SHAW C-4 E

JOB NAME Benson Road Drainage Fill #01

ADDRESS Benson Road

CITY & STATE Finksburg MD

P.O. # 792685	LOT # 01

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
273	NET	110

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 2:10
TOTAL UNITS	FINISH: 3:05
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27798

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 1:55PM

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630859

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 182001 | DATE 12 8 / 20 12

CUSTOMER SHAW E +

JOB NAME BRONSON LAND FILL

ADDRESS BRONSON SITE 21

CITY & STATE INDIAN HEAD MD

P.O. # 792285 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFN	TARE	1 LOAD
VEHICLE # 14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5886

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 457409

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632314

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 DATE 12-6 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson rd

CITY & STATE Indian Head md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	LLD
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

54

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630241

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12/6/20 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Nunley 437409

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637947

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12 6 /12 /20

CUSTOMER SHAW E&I

JOB NAME BENSON RD LANDFILL STE 21

ADDRESS BENSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELA FILL	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638058

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 DATE 12-6 /20 12

CUSTOMER Shaw E&I

JOB NAME Brownson Rd Landfill Site 21

ADDRESS Brownson Road

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE [illegible]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437469

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632307

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6-12 /20

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LAND FILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618274

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | 12/C | DATE / 20 12

CUSTOMER SHAW EJ

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792885 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
	TARE	1 LOAD
VEHICLE #		
1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 50003-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437405

59

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626787

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE Dec 6 / 20 12

CUSTOMER SHAW EI

JOB NAME Brooks Land Fill Site 21

ADDRESS Brooks RD

CITY & STATE Indian Head

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mch

DRIVER I.D. NUMBER 6556

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540359

4

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12/6 /20 12

CUSTOMER SHAW E+I

JOB NAME Bronson Road Landfill/H21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:19
TOTAL UNITS	FINISH: 1:25
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 07748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurt 437469

61

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619478

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 457409

62

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540369

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill # 21

ADDRESS Bronson Rd

CITY & STATE Indian Head / MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	11 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:39PM
TOTAL UNITS	FINISH: 1:25PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE Marcus Mack

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 4/27/09

63

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540375

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Branson Rd Land Fill

ADDRESS Branson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Benjamin

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

64

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624971

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 7926685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 44012

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593360

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105 021 | DATE 12-6 / 20 12

CUSTOMER Shaw E+I

JOB NAME Brosson rd. Lot 11 S-e 21

ADDRESS Brosson rd.

CITY & STATE Indian Head md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Shoal Fill		
VEHICLE #	TARE	16
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K Mee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

66

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631128

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12/6/20 12

CUSTOMER SHAWE & T

JOB NAME BRh SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 44012

67

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627308

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 /20 12

CUSTOMER Shaw

JOB NAME bransan Landfill site 7

ADDRESS bransan Rd

CITY & STATE Indian Head md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 CY
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

68

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627228

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 12187-001 DATE 12-6 / 20 12

CUSTOMER Shawn T Y

JOB NAME Brown Rd. Landfill

ADDRESS 28621 Brown Rd.

CITY & STATE Indian Head MD.

P.O.# 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burke

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 440112

69

CUSTOMER'S COPY

632315

EQUAL OPPORTUNITY EMPLOYER

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 DATE 12-6 /20 12

CUSTOMER Shaw E + I

JOB NAME Brosson rd landfill Sta 21

ADDRESS Brosson rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 cd
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

70

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630862

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-187001 L12 DATE 6 / 20 12

CUSTOMER SHAW E I

JOB NAME BRONSON LAND F/11

ADDRESS BRONSON SITE 21

CITY & STATE INDIAN HEAD MD

P.O. # 192683 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELF-11		1 LOAD
VEHICLE #	TARE	
14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 588

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hendley 437409

71

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540360 5

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12/6 /2012

CUSTOMER Shane C&E

JOB NAME Bronson Road Landfill 45

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792655 | LOT # 21

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 2:06
TOTAL UNITS	FINISH: 3:05
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE T. Hartley 437449

72

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540371 (5)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill # 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 2:20 PM
TOTAL UNITS	FINISH: 3:10 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE Marcus Mar

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

73

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593359

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12.6 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson rd. Landfill side 21

ADDRESS Bronson rd

CITY & STATE Indian Head md.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Stone #11	TARE	1 LD.
VEHICLE #	NET	
1		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Uee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 4374/09

74

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618272

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 14297-001 | DATE 12/6 /20 12

CUSTOMER SHAW E+J

JOB NAME BRONSON ROAD LANDFILL SITE - 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 50003-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638059

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-00 | DATE 12-6 / 20 12

CUSTOMER Silano E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 Load
VEHICLE #	TARE	
2	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540368 (2)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 8:56 AM
TOTAL UNITS	FINISH: 9:50 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mart

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt Hey 437409

25

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540362 2

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001	DATE 12/16 /20 12
CUSTOMER SHAW C&I	
JOB NAME BRANSON ROAD LANDFILL #21	
ADDRESS BRANSON ROAD	
CITY & STATE INDIAN HEAD MD	
P.O. # 492605	LOT # 21

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE # 273	TARE	16
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:00
TOTAL UNITS	FINISH: 9:51
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 17748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly

26 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626785

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE Dec 6 / 2012

CUSTOMER SHAW EI

JOB NAME BRORSON LANDFILL SITE 21

ADDRESS BRORSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
FILL		
VEHICLE #	TARE	
RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540317

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12/6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 742685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Benjamin

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 437409

28

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

624969

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 4/27/09

29

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

619476

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Huntley 4374/09

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627306

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER Shaw

JOB NAME branson Landfill site I

ADDRESS branson Rd

CITY & STATE Indian Hd Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1 LD
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 4374 OC

31

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631127

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12/6/2012

CUSTOMER SHAW E&I

JOB NAME BRH SITE 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 092685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. [illegible] 423749

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627229

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 62187-001 DATE 12-6 /2012

CUSTOMER Bay Ent

JOB NAME Brown Rd. Landfill

ADDRESS Site 21. Brown Rd.

CITY & STATE Indian Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burle

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hartley 437409

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593357

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12.5 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	11.5
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Ulery

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630863

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12-6 / 20 12

CUSTOMER Shaw

JOB NAME bransonlandfill Site 1

ADDRESS branson Rd

CITY & STATE Indian Head Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill	TARE	1LD
VEHICLE # Ham#14175	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 43709

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632306

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6-12 / 20

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 79268S | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurt H 437409

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632313

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 DATE 12-6 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 7926 85 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631125

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001

DATE 12/6 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637946

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12 / 6 / 12

CUSTOMER SAW EH

JOB NAME Benson Rd Landfill Site 21

ADDRESS Benson Rd

CITY & STATE Indiana Hrail

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Setp Fill	TARE	1CD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 12/5/11/09

39

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630240

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12/6/20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

40

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638056

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 152187-001 | DATE 12-6 / 20 12

CUSTOMER S Haw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2		
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 650

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] SAW # 439900

(-11)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618273

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12/6 /20 12

CUSTOMER SHAW E+J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MS

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 56003-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] SHAW 4/39900

(12)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

616941

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187001 DATE Dec 6 / 20 12

CUSTOMER S Han ET

JOB NAME Brandon Landfill Site 21

ADDRESS Brandon Rd

CITY & STATE Indian Head MD

P.O. # 752685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mike

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kyle Bu # 439960

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540361 3

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16218201 DATE 12/6/2012

CUSTOMER SHAN C&I

JOB NAME BRONSON ROAD LANDFILL #21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792658 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	10
VEHICLE # 873	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10:40
TOTAL UNITS	FINISH: 11:40
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 37348

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439900

44

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

619477

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE	
Ham 184	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Kelly Bu # 439900

45

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624970

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6-/20 12

CUSTOMER SHAW E + I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 439500

46

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540374

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:15 AM
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE x [signature] DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 439900

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540370

aggtrans
AGGREGATE TRANSPORT CORP

(3)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10:50 AM
TOTAL UNITS	FINISH: 11:45 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mar[illegible] | DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 1/3990

(48)

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593358

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-6 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landf 11 Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Stone Fill	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Hee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439900

4/9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627231

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 / 20 12

CUSTOMER Shaw E&T

JOB NAME Brown Rd. Landfill

ADDRESS 621 Brown Rd.

CITY & STATE Indian Head MD.

P.O. # 72685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 Ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burla

DRIVER I.D. NUMBER 5866

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 4/39900

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627307

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 /20 12

CUSTOMER Shaw

JOB NAME Branson Landfill Site 7

ADDRESS Branson Rd

CITY & STATE Indian Hd Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE #	NET	
Ham 4263		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437465

52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624968

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16287-001 DATE 12-6-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 4/27/09

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540372

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:10 AM
TOTAL UNITS	FINISH: 8:07 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE Marcus Mar

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hanly 437409

10

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540363

1

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187001 | DATE 12/16 / 20 12

CUSTOMER SHAW

JOB NAME BRONSON ROAD LANDFILL #21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT # 21

MATERIAL	GROSS	TOTAL UNITS
Screen Fill	TARE	10
VEHICLE # 273	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:10
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 277748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 437405

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627222

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. [illegible] 437409

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540316

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# | DATE 12/6 / 20

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 7972685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Benjamin

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE D. Hn Lj 237409

13

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

630860

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16287001 DATE 12 6 / 20 12

CUSTOMER SHAW EI

JOB NAME BRONSON LANDFILL

ADDRESS BRONSON SITE 12

CITY & STATE INDIAN HEAD MD

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 load
VEHICLE # 1415	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 566

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 477409

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631119

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12/6/20 12

CUSTOMER SHAW ERI

JOB NAME BRL Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head Rd.

P.O. # 292685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627305

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6 /20 12

CUSTOMER Shaw

JOB NAME bransen landfill Site 7

ADDRESS bransen Rd

CITY & STATE Indian Hd md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE # Ham 4263.	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Gary S

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rick 437409

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627230

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 62187-001 DATE 12-6 / 20 12

CUSTOMER Shaw Eng

JOB NAME Brown & Landbell

ADDRESS 1621 Brown Rd.

CITY & STATE Timonium Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5686

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurley 437/ep

17

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

593281

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105 021	DATE 12.6 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head Md

P.O. #	LOT #

MATERIAL	GROSS	TOTAL UNITS
Stone fill		1LD.
VEHICLE # 977	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Hill

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt

18 4/37/09

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632305

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-6-12 /20

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		1 LD
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632312

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 | DATE 12-6 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637948

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187001 | 12 | DATE 6 / 12 / 20

CUSTOMER SHAW E&I

JOB NAME BENSON Rd LANDFILL SHE 21

ADDRESS BENSON Rd

CITY & STATE INDIA Hoail

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Selta Fill	TARE	1LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 4374 oc

21

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630239

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12/6/20 2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter

DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE RHan 4/37/49

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632308

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 DATE 12-6-12 / 20

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LAND FILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		1 LD
VEHICLE #	TARE	
1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE Wayne

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 1/37409

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632311

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 167187-001 DATE 12-6 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson rd

CITY & STATE Irvington Road md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Harty 437409

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637949

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12 / 6 / 20 12

CUSTOMER SHAW E&I

JOB NAME BENSON Rd LANDFILL Site 21

ADDRESS BENSON Rd

CITY & STATE INDIA Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Nantz 437409

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638057

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 7-6 / 20 12

CUSTOMER Shaw E&S

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] | DRIVER I.D. NUMBER 6507

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 4374CG

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612874

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/6 /20 12

CUSTOMER SHAW E&I LANDFILL

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD

CITY & STATE INDIAN MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurt 437409

5

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628857

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 187 001 | DATE 12-6 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD - LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Pam Kilcoyne | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Nanty 437409

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618271

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 182187-001 | DATE 12/6 /20 12

CUSTOMER SHAW E&J

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 7922685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	1 LOAD
1282	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] | DRIVER I.D. NUMBER 50003-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hartly 437409

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630238

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16218 7-001 | DATE 12/ 6 /20 2012

CUSTOMER Shaw E&I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 3007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Harley 4/37/09

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630234

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5/20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Kirby

4/37409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625971

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5-12 /20

CUSTOMER SHAW E&T

JOB NAME BRONSON Rd LANDFILL Site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAYNE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 440112

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612870

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5 /20 12

CUSTOMER SHAW E&I

JOB NAME Brandywine RD Landfill

ADDRESS Brandywine RD

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 4/27/09

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628862

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167001 DATE 12-5 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Alan Kilcoyne

DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hutty 437409

4

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638048

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162187-001 | DATE 12-5 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE [illegible]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly

5

4/37/09

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624964

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LD.
VEHICLE #	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. G.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637942

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12 / 5 / 12

CUSTOMER SHAW E&I

JOB NAME BROUSON RD LAND FILL SH21

ADDRESS BROUSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SOIL FILL	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 6003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 44012

7

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618267

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4401 12

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

568004

(1)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2669	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:07 AM
TOTAL UNITS	FINISH: 8:10 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mar

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hart 437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540171

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 62105.001 | 12.5 | DATE / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect Fill	TARE	1 LD
VEHICLE # 266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Uee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

10

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540058

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16216700 | DATE 12/5/20 12

CUSTOMER SHAN EII

JOB NAME BRONSON ROAD LANDFILL #21

ADDRESS BRONSON ROAD

CITY & STATE FOUNTAIN HEAD MD

P.O. # 79268 5 | LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	10
VEHICLE # 2777	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:00
TOTAL UNITS	FINISH: 8:00
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

11

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627223

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5-/20 12

CUSTOMER Shaw Fr

JOB NAME Brown Rd. Landfill

ADDRESS 6621 Brown Rd.

CITY & STATE Indian Head MD.

P.O. # 292085 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Ld.
VEHICLE # Hom 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Buster

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatty 437409

12

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631120

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/5/20 12

CUSTOMER SHAW E&I

JOB NAME BRL SITE 21

ADDRESS BRONSON Rd.

CITY & STATE Indianhead, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 load
VEHICLE # 8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

13

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630853

aggtrans
AGGREGATE TRANSPORT CORP

(14)

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-1670d 12 DATE 3 / 20 / 12

CUSTOMER STRAW ET

JOB NAME BRONSON

ADDRESS BRONGVRR

CITY & STATE INDIAN HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SFEFILL	TARE	
VEHICLE # 14 15	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627216

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(15)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
Ham 184	NET /	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 4401R

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

625972

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#

DATE / 20

CUSTOMER SHAW E & I

JOB NAME Bronson Rd LANDFILL Site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN HEAD MD

P.O. # 792685

LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	1.10
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE Wayne

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

16

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630235

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5/2012

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hendrickson 437409

17

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612871

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	
1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunt 437409

18

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637944

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | 12 | DATE 12 / 20

CUSTOMER SHAW E&I

JOB NAME BROUSON Rd LAND FILL (S 2)

ADDRESS BROUSON Rd

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Salt Fill	TARE	1LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 6003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

19

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628861

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167 001 | DATE 12-05 /20 12

CUSTOMER SHAW E + I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ryan Kilcoyne | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatg 437404

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638030

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

21

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

568005

(2)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5 /20 12

CUSTOMER Shaw's E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:00 AM
TOTAL UNITS	FINISH: 9:54 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mar

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hu[illegible] 437409

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540172

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12.5 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Steel Fill	TARE	1 LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. [illegible]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Roberts 43709

23

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

593213

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162165-001 | DATE 12/05 / 20 12

CUSTOMER SHAW C&I

JOB NAME BRONSON ROAD LANDFILL #21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SCHETTINI	TARE	10
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:00
TOTAL UNITS	FINISH: 10:00
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 277748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatch 437409

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624965

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437405

25

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618268

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Atkey 437409

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627224

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001	DATE 12-5-/20 17
CUSTOMER Ethan E + I	
JOB NAME Baron Rd. Landfill	
ADDRESS Lot 21 Brown Rd.	
CITY & STATE Indian Head Md.	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 5889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatley 4/27/09

27

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630854

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-6700 DATE 12 / 3 / 20 12

CUSTOMER SHAW

JOB NAME BRONSON LAND FILL

ADDRESS BRONSON RD

CITY & STATE ADRIAN HEAL

P.O. # 792686 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	1 LOAD
VEHICLE # 1975	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 3866

DRIVER'S SIGNATURE Jems

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hartly 4/37 Yes

28

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631121

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5/20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 8810 Hum	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hatley 437409

29

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

626784

aggtrans
AGGREGATE TRANSPORT CORP.

30

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE Dec 4 /20 12

CUSTOMER SHAW GI

JOB NAME Branson East Site 21

ADDRESS Branson Rd

CITY & STATE Indian Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mh

DRIVER I.D. NUMBER 650

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437405

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630567

aggtrans
AGGREGATE TRANSPORT CORP

31

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16267-001 DATE 12-5 /20 12

CUSTOMER Shaw

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 79285 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

31

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627217

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	/	1 LD
VEHICLE #	TARE /	
Ham 184	NET /	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

32

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632593

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5-12 /20

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 79268 S LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5003-8

DRIVER'S SIGNATURE WAYNE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartz 437409

33

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637945

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16216 7001 | DATE 12 5 / 20 12

CUSTOMER SHAW E&I

JOB NAME BROUSON Rd LAND Site 1 Fill

ADDRESS BROUSON Rd

CITY & STATE INDIAN Head

P.O. # 192685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Salt Fill	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540365 (3)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill # 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10:39 AM
TOTAL UNITS	FINISH: 11:31 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE Marcus Martz

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

35

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

638053

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 167-001 | DATE 12-5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE # 2	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Vernon

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley

36

4-37-109

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540314

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD#	DATE 12 5 / 20 12
CUSTOMER	SHAW RTE
JOB NAME	BROWSON RD LANDING
ADDRESS	BRONSON RD
CITY & STATE	THURMAN FIELD MD
P.O. #	LOT #

MATERIAL	GROSS	TOTAL UNITS
	TARE	
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 1/31/09

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

539985

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12.5 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. [illegible]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hanley J 437409

38

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540012 3

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162467-001	DATE 12/05 / 20

CUSTOMER SHAW EE

JOB NAME BRONSON ROAD LANDFILL #21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 752685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SHEETFILL	TARE	16
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10:40
TOTAL UNITS	FINISH: 11:40
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

39

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

612872

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/5 /20 12

CUSTOMER SHAW E+I

JOB NAME BROSON ROAD LANDFILL

ADDRESS BROMSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hart 437409

46

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618269

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167 001 | DATE 12-5 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson rd Landfill Sta 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	Hd
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5093-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hart 437409

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630236

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 167-001 | DATE 12 / 5 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792 685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5007

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Harris 437409

42

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628860

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167001 DATE 12-6 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRANSON RD LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 7926685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Allen Kilcoyne DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Handy

43 437469

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627225

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-001 DATE 12-5 /20 12

CUSTOMER Plan Ex Y

JOB NAME Bunnor Rd. Landfill

ADDRESS Rte 21, Bunnor Rd.

CITY & STATE Indian Head MD.

P.O. # 292685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	Kd
VEHICLE # 6889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bunter

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE RHWrthy 437409

44

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630855

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-16700 1 | DATE 12 3 / 20 / 18

CUSTOMER SHAW

JOB NAME BRONSON LAND FILL

ADDRESS BRONSON RD S.I. 12

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SEL FILL	TARE	1 LOAD
VEHICLE # 14176	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] SR.

DRIVER I.D. NUMBER 5880

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Van Hay 431409

45

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624966

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16267-01 DATE 12-5 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE B. Hartly 437409

46

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630568

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 / 20 12

CUSTOMER Shaw

JOB NAME Bronson Rd landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 79285 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 ld
VEHICLE #	TARE	
1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tenny

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Nauth 437409

47

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

616939

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-OUT DATE Dec 4 /20 12

CUSTOMER SHA CI

JOB NAME Branson Land Site 21

ADDRESS Branson Rd

CITY & STATE Fr Dan Am

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH-1	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 4 37 4/09

48

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631313

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 1 Ham 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hart # 437409

49

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631122

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE / 20

CUSTOMER SHAW E&I

JOB NAME BRK SITE 21

ADDRESS BRENSON Rd

CITY & STATE Indian Head, MD

P.O. # 94268 S | LOT #

MATERIAL	GROSS	TOTAL UNITS
Selectfill	/	16 cord
VEHICLE #	TARE	
8810 HAM	/	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5850

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

50 51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627218

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632594

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5-12 / 20

CUSTOMER Shaw E&L

JOB NAME Bronson RD LANDFill Site 21

ADDRESS Bronson RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL		
VEHICLE # 1336	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Wayne

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

52

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637943

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167001 | DATE 12 / 20 12

CUSTOMER SHAW E&I

JOB NAME BROUSON RD LANDFILL (SITE)

ADDRESS BROUSON RD

CITY & STATE INDIAN HEAD

P.O. # 992685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
VEHICLE # 1332	TARE	1 LD
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 6003-4

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 440112

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638054

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-00 | DATE 12-5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 Load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 44012

54

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540175

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-5 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson rd. Landfill Site 21

ADDRESS Bronson rd.

CITY & STATE Indian Head md.

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. [illegible]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 440112

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540057

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/05 / 20

CUSTOMER SHAW C+I

JOB NAME Branson Road (Wash Hill 21)

ADDRESS Branson Road

CITY & STATE Indian Head MD

P.O. # 392685 LOT # 21

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	16
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:50
TOTAL UNITS 1	FINISH: 1:18
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 44012

56

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

630237

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5 /20 2012

CUSTOMER Shaw E + I

JOB NAME Bronson Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # C-22	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Steve Carter | DRIVER I.D. NUMBER 5807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 44012

57

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618270

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5 /20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	18
VEHICLE # 1389	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bernie

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 440112

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540366 (4)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:25 PM
TOTAL UNITS	FINISH: 1:24 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER

DRIVER'S SIGNATURE Marcus Mc[illegible]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 440112

59

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540315

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 272	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 12:25 PM
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE X [signature] | DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hughes 4/5/09

60

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628863

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167 001 | DATE 12-5 /20 12

CUSTOMER SHAW E + I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 192685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1
VEHICLE #	TARE	
3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Kim Kilcane

DRIVER I.D. NUMBER 6042

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 437409

61

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612873

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12/5 / 20 12

CUSTOMER Shaw Est

JOB NAME Bronson Road Land Fill

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Nan + Ley

62

457469

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627226

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-001	DATE 12-5-/20/2
CUSTOMER Shaw E+F	
JOB NAME Brown Rd. Laytlfield	
ADDRESS 1102 Brown Rd.	
CITY & STATE Fulton Md.	
P.O. # 092685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bustle

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hartley 437409

63

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630857

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162-16700 | DATE 12 / 3 / 20 12

CUSTOMER SHAW

JOB NAME BRONSON LANDFILL

ADDRESS BRONSON RR STI

CITY & STATE INDIAN HEAD

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFFILL	TARE	1 LOAD
VEHICLE # 14176	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] SR

DRIVER I.D. NUMBER 588

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hamilt 4374eg

64

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631312

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Hum 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hun 437404

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631123

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16167-001 DATE 12/5/20 12

CUSTOMER SHAW E&I

JOB NAME BRK Site 21

ADDRESS BRONSON Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
select fill		1 load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. BLAKE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4:37 pm

66

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

616940

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE Dec 4 /20 12

CUSTOMER SHAW EI

JOB NAME BROOKSON LANDFILL SITE 21

ADDRESS BROOKSON RD

CITY & STATE FORDING HEAD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1
VEHICLE # RH-2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6506

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hunting

437409

67

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630569

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 / 20 12

CUSTOMER Shaw

JOB NAME Benson Land fill Site 21

ADDRESS Benson Rd

CITY & STATE Indian Head MD

P.O. # 79285 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 ld
VEHICLE # 1737	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Tewof

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartly 437409

68

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624967

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 16267-001 DATE 12-5-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE T.B.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy 4/37409

69

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627219

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 / 20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 LD
VEHICLE #	TARE	
Ham 184	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Anthony White

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hartley

70

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632595

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5-12 /20

CUSTOMER Shaku E & I

JOB NAME Bronson Rd LANDFILL Site 21

ADDRESS Bronson Rd

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	1 LD
VEHICLE # 1336	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE WAINE

DRIVER I.D. NUMBER 5003-8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R Hardy 437409

71

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540056 S

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-01 | DATE 12/5 / 20 12

CUSTOMER SHAW C&E

JOB NAME BROWSON ROAD / INDIAN HEAD

ADDRESS BROWSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 79658 | LOT # 31

MATERIAL	GROSS	TOTAL UNITS
SCREENING	TARE	10
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 2:05
TOTAL UNITS	FINISH: 2:53
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

72

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540173

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | 12.5 | DATE / 20 12

CUSTOMER Shaw E & I

JOB NAME Beanson Rd. Landfill Site 21

ADDRESS Beanson Rd

CITY & STATE Indian Head Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slag Fill.	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. [illegible]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

73

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

627227

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12-5 /20 12

CUSTOMER Chaw Fr I.

JOB NAME Brown Rd. Landfill

ADDRESS Site 21 Brown Rd.

CITY & STATE Indian Head Md.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Butler

DRIVER I.D. NUMBER 5 8 8

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurty 437405

74

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

630858

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 001 | DATE 12 3 / 20 12

CUSTOMER SHAW

JOB NAME BRONSON LANDAND

ADDRESS BRONSON SITE 12

CITY & STATE INDIAN HEAD

P.O. # 192686 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELFILL	TARE	11 LOAD
VEHICLE # 14 FB	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

75

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631314

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 | DATE 12-5 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Land Fill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # Ham 5886	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Rodney H

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hartley 437409

76

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631124

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162167-001 DATE 12/5/20 12

CUSTOMER SHAW E&I

JOB NAME BRL Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 Load
VEHICLE #	TARE	
8810 HAM	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D. Blake

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardley 427409

77

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624960

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-4 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE # 02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

1

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629498

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12 04 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON ROAD LANDFILL SITE

ADDRESS BRONSON ROAD 21

CITY & STATE JAMIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	1 LOAD	1 LOAD
VEHICLE # 006	TARE	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/27/09

2

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637936

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | 12 | DATE 9/12/20

CUSTOMER STAW E&I

JOB NAME BRONSON RD LANDFILL Site 21

ADDRESS BRONSON RD

CITY & STATE MIDDLE Hend

P.O. # 792688 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect Fill	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 9/24/09

3

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618263

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4 /20 12

CUSTOMER SHAW EJ

JOB NAME BRONSON ROAD LAND FILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIANHEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT Fill	TARE	1 LOAD
VEHICLE # 1383	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 50003-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

4

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638050

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

5

437404

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627298

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

(47)

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-4 /20/2

CUSTOMER Shaw E&I

JOB NAME Branson Rd Landfill Site 7

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # 7926685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # Ham 4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 437404

6

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627211

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4 / 20 12

CUSTOMER Grant + I

JOB NAME Byron Road Landfill

ADDRESS 11021 - Byron Rd.

CITY & STATE Indian Head MD

P.O. # 912685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Recycled Fill	TARE	10
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brute

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bob Hardy

7 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631789

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4/2012

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 load
VEHICLE #	TARE	
65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE A Bonilla

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

8

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628870

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105 001 | DATE 12-4 /20 12

CUSTOMER SHAW E + I

JOB NAME BRONSON RD LANDFILL SITE

ADDRESS BRONSON RD #21

CITY & STATE INDIAN HEAD — MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Ryan Kilcoyne

DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hurley

437409

9

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613346

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-04 / 20 12

CUSTOMER Shaw E + I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # K-01	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rhel Hrtg

10

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540324 (1)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/04 /20 12

CUSTOMER Shaw & I

JOB NAME Bronson Rd. Landfill site 2(

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 Load
269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 6:30 AM
TOTAL UNITS	FINISH: 9:10 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mas

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

4 37 4 04

11

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540319

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-LD.
VEHICLE # 266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mixon

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE #440112

12 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540311 /

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001	DATE 12/4 /2012
CUSTOMER SHAW C&I	
JOB NAME Branson Road (MD Fill 5-21)	
ADDRESS Branson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	10
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 7:39
TOTAL UNITS	FINISH: 9:15
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

13 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612866

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4 /20 12

CUSTOMER Shaw Esl

JOB NAME Brookside Road Landfill

ADDRESS Brooklyn Road

CITY & STATE Millersville MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible]

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 440115

14

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613360

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12 4 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # K98	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 4/40/12

15

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540320

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12.4 /20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect Fill	TARE	1LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE X K. [illegible]

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE X [illegible]

16

437409

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

613373

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/14 /2012

CUSTOMER Shaw E & I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, Md.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect fill	TARE	1 LD.
VEHICLE # K-02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

17

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637934

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12 9 / 12 / 20

CUSTOMER SAAW - E&I

JOB NAME BRONSON Rd LANDFIL SHE 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN Head

P.O. # M92685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect FILL	TARE	1 LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

18

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624961

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J. D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Rhd Kity

19 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629499

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12 04 /20 12

CUSTOMER SAAU E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIANHEAD MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 008	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Archie Hennd DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

20

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618264

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4 /20 12

CUSTOMER SHAW E&T

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 1382	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 500039

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

21 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638051

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-4 / 20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Road Landfill site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

437409

22

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627299

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4 /20 12

CUSTOMER Shaw

JOB NAME branson Rd landfill site 7

ADDRESS Brandson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Sellect fill	TARE	1 LD
VEHICLE # Ham4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 44012

23

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627212

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 102105-001 DATE 12-4 /20 12

CUSTOMER Shaw Fr

JOB NAME Devon Rd Landfill

ADDRESS Site 21 Brown Rd.

CITY & STATE Indian Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burton

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 4-4-012

24

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631790

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/19 / 2012

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 load
VEHICLE #	TARE	
65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C Bandi

DRIVER I.D. NUMBER 7628

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

25

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

628866

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105001 DATE 12-4 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Brian Kilcoyne

DRIVER I.D. NUMBER 6042

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/37/09

26

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540325 (2)

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | 12/04 | DATE / 20 12

CUSTOMER Shaw & I

JOB NAME Bronson Rd. Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 9:59 AM
TOTAL UNITS	FINISH: 10:49 AM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mar[illegible] | DRIVER I.D. NUMBER 269

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

27

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540318

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
	TARE	
VEHICLE #		1-L.D.
266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mixon

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

28

437405

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

596649

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/04 /20 12

CUSTOMER Show E+I

JOB NAME Bronson Rd Landfill SITE 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		1 CD
VEHICLE #	TARE	
K-01	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William McGee

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hutt

29

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540310 2

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105 DATE 12/4 / 20 12

CUSTOMER SHAW EYE

JOB NAME BRONSON ROAD/MADDALLS 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	10
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 10:00
TOTAL UNITS	FINISH: 10.59
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437409

30

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612867

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 10/4 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Road Landfill

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

31

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613361

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12 04 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # K98	NET	1 LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hutty

32

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540321

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12.4 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill site 21

ADDRESS Bronson Rd.

CITY & STATE Indian Head, md

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Slect Fill	TARE	1 LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Lee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE X [signature] 4/55pm

33

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

637933

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-7-/20 12

CUSTOMER SHAW - E&I

JOB NAME BRONSON Rd LANDFILL Site 21

ADDRESS BRONSON Rd

CITY & STATE INDIAN Head

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select FILL	TARE	1 CD
VEHICLE # 1337	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] # 435900

34

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629500

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12 04 / 20 12

CUSTOMER SHAW EJI

JOB NAME BRINSON RD. LANDFILL SITE 21

ADDRESS BRINSON RD

CITY & STATE INDIANHEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 008	1 LOAD	
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Archie Hennell | DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439990

35

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613372

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12 / 4 / 20 12

CUSTOMER Shaw C&I

JOB NAME Bronsuv Rd. Landfill site 21

ADDRESS Bronsuv Rd.

CITY & STATE Indian Head, MD.

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Slag Fill	TARE	16 D.
VEHICLE # K-02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Shaw # 4139900

36

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624962

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792-685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LD.
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE # 439900

37

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638052

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-4 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road Landfill site 2

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
select Fill		1 load
VEHICLE #	TARE	
2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] # 439900

38

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618265

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4 / 20 12

CUSTOMER SHAW E&T

JOB NAME BRONSON ROAD LANDFILL SITE -21

ADDRESS BRONSON RD

CITY & STATE INDIANHEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		1 LOAD
VEHICLE #	TARE	
1283	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 3005-9

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Inv # 459900

39

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627300

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4 / 20 12

CUSTOMER Shaw

JOB NAME Branson Landfill Site 2

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE # Ham4263	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

40 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627214

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 12105-001 DATE 12-4-/20/12

CUSTOMER Shaw E+I

JOB NAME Brown Rd. Landfill

ADDRESS 1621 Brown Rd.

CITY & STATE Indian Head MD.

P.O.# 92685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burton DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 4/0/12

41

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540329 (3)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/4 /20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 11:37 AM
TOTAL UNITS	FINISH: 12:32 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Mast

DRIVER I.D. NUMBER 269

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 44012

42

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

628865

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162 105 001 | DATE 12-4 /20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 | LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1
VEHICLE # 3030	NET	LOAD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Adam Kiccone | DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 4/10/12

43

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540313

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 /2012

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill site-21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 266	NET	1-LD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mixon

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 44012

44

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540308 3

3

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105 | DATE 12/4 / 20 12

CUSTOMER SHAW EAI

JOB NAME BRANSON ROAD LANDFILL #21

ADDRESS BRANSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 79268 5 | LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SCRT FILL	TARE	10
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 11:40
TOTAL UNITS	FINISH: 12:45
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 077748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/20/12

45

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

613347

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE Dec 4 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # K-01	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

46 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613362

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12 04 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # K 98	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6426

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

47 437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612868

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12/4 /20 12

CUSTOMER Stanley E&I

JOB NAME Brandywine Road Landfill

ADDRESS Brandywine Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

48

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540322

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 | DATE 12.4 / 20 12

CUSTOMER Shaw E+I

JOB NAME Branson Rd. Landfill Site 21

ADDRESS Branson md

CITY & STATE Indian Head md

P.O. # | LOT #

MATERIAL	GROSS	TOTAL UNITS
Sle Et Fill	TARE	1LD
VEHICLE #	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE K. Lee

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hartley

49

4/37409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

629501

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12/04/20 12

CUSTOMER State Est

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE FUDIN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 006	NET 1 LOAD	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Jackie Hennell DRIVER I.D. NUMBER 6146

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hertz

437409

50

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

631792

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/14 /20 12

CUSTOMER Shaw Ed I

JOB NAME Bronson Road Landfill - Site 01

ADDRESS Bronson Road

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill		1 load
VEHICLE #	TARE	
65	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE C. Burgalb

DRIVER I.D. NUMBER 7128

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Richard Hadley

437409

51

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

624963

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12-4-/20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1 LD
02	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.D.

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

52

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

618266

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 /20 12

CUSTOMER SHAW EWJ

JOB NAME BRONSON ROAD LANDFILL SITE-21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD MD

P.O. # 79L685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL		
VEHICLE #	TARE	1 LOAD
1283	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 5000Z-9

DRIVER'S SIGNATURE [signature]

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] 4/3/4/09

53

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

638047

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 62105-001 | DATE 12-4 /20 12

CUSTOMER Shaw & DI

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 2	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible]

DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible]

437409

54

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

637935

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12 / 4 / 20 12

CUSTOMER SHAW - E&I

JOB NAME BRONSON RD LANDFILL, SH 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Start Fill	TARE	1LD
VEHICLE # 1332	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Bobby

DRIVER I.D. NUMBER 5003-1

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hughes

437409

55

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

632104

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001	DATE 12/4 /20 12
CUSTOMER S Haw End site	
JOB NAME BRONSON Road LandFill 21	
ADDRESS BRONSON Road	
CITY & STATE Indian Head MD	
P.O. # PO 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # 1337	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D Stuffles

DRIVER I.D. NUMBER 5003-7

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hurley

437409

56

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627301

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# ~~12~~/162105-00 DATE 12-4 /20/2

CUSTOMER Shaw

JOB NAME Branson Landfill Site 7

ADDRESS Branson Rd

CITY & STATE Indian Head Md

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select fill	TARE	1 LD
VEHICLE #	NET	
HAMD 63		

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature]

DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hoty

57

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

627213

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 102105-001 DATE 12-4 /20 12

CUSTOMER Brown F & E

JOB NAME Brown Rd. Landfill

ADDRESS Site 21 Brown Rd.

CITY & STATE Indian Head MD.

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Sewer Fill	TARE	1 ld.
VEHICLE # 8889	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Burke DRIVER I.D. NUMBER 5886

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hefty

437409

58

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613371

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 / 20 12

CUSTOMER Shaw E & I

JOB NAME Brown Rd. Land fill site 21

ADDRESS Brown Rd

CITY & STATE Indian Head, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
slag fill	TARE	
VEHICLE # K-02	NET	1 LD

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

437401

59

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540326 (4)

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12-4 / 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Rd Landfill #21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 Load
VEHICLE # 269	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 1:19 PM
TOTAL UNITS	FINISH: 2:20 PM
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Marcus Martin

DRIVER I.D. NUMBER 269

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy

60

437409

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540309 4

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 62105 | DATE 12-4 / 20 12

CUSTOMER SHAW C&I

JOB NAME BRONSON ROAD INDIAN HEAD

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT # 21

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	
VEHICLE # 277	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START: 1:25
TOTAL UNITS	FINISH: 2:21
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 27748

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

61

437409

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

628864

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105001 DATE 12-4 / 20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD SITE #21

ADDRESS BRONSON RD - LANDFILL

CITY & STATE INDIAN HEAD - MD

P.O. # 792685 LOT # —

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # 3030	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Adam Kilcoyne DRIVER I.D. NUMBER 6642

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Johnson 437409

62

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

540312

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4/2012

CUSTOMER SHAW E&I

JOB NAME Bronson Rd Landfill site-2

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1-LD.
VEHICLE # 266	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Mixon

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hardy

437409

63

CUSTOMER S COPY

EQUAL OPPORTUNITY EMPLOYER

540323

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12.4 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd. Landfill Side 21

ADDRESS Bronson md.

CITY & STATE Indian Head md.

P.O. # LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill		
VEHICLE #	TARE	1LD
	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

4/37409

64

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613348

aggtrans
AGGREGATE TRANSPORT CORP.
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 | DATE 12/04 / 20 12

CUSTOMER Shaw E+I

JOB NAME Bronson Rd Landfill site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head, MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	1 LD
VEHICLE # K-01	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE William McCoo

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [illegible] 437409

65

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

613363

aggtrans
AGGREGATE TRANSPORT CORP.

1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105.001 DATE 12 07 / 20 12

CUSTOMER SHAW E&I

JOB NAME BRONSON RD LANDFILL

ADDRESS BRONSON RD SITE 21

CITY & STATE INDIAN HEAD MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
SELECT FILL	TARE	1 LOAD
VEHICLE # K98	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 6426

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE 9.11.13 437409

66

CUSTOMER'S COPY

EQUAL OPPORTUNITY EMPLOYER

612869

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 162105-001 DATE 12/4 /20 12

CUSTOMER Shaw E&I

JOB NAME Brunswick Landfill

ADDRESS Brunswick Road

CITY & STATE Hedgesville WV

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Select Fill	TARE	
VEHICLE # 1113	NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [illegible] DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE R. Hall

67 437409

CUSTOMER'S COPY

1

DELIVERY TICKET

30102

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21- Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486-000 OP	C Seals	Net 30	FS# 10	Dest.	11/20/12

19.76	Tons Select Fill				

2

30093

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
BatonRouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	PS# 12	Dest.	11/20/12

20.28	Tons Select Fill				

DELIVERY TICKET

30098

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Land$ill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486-000 OP	C Seals	Net 30	FS# 14	Dest.	11/20/12

20.83	Tons Select Fill				

H

30094

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 12	Dest.	11/20/12

20.81	Tons Select Fill				

DELIVERY TICKET

30109

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 10	Dest.	11/20/12

20.12	Tons Select Fill				

30099

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21 Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 14	Dest.	11/20/12

20.35	Tons Select Fill				

9

30108

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 12	Dest.	11/20/12

20.43	Tons Select Fill				

DELIVERY TICKET

30104

8

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Branson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000@OP	C Seals	Net 30	FS# 10	Dest.	11/20/12

19.92	Tons Select Fill				

(2)

DELIVERY TICKET

30100

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21 Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seala	Net 30	FS# 14	Dest.	11/20/12

20.43	Tons Select Fill				

(10)

DELIVERY TICKET

30096

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 12	Dest.	11/20/12

20.63	Tons Select Fill				

(11)

30101

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21 Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 14	Dest.	11/20/12

20.51	Tons Slect Fill				

(12)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30107

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21 Branson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	NEt 30	FS# 10	Dest.	11/20/12

20.16	Tons Select Fill				
	Load 12				

DELIVERY TICKET

30097

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 12	DEst.	11/20/12

20.53	Tons Select Fill				

30089

14

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 14	Dest.	11/20/12

20.83	Tons Select Fill				

DELIVERY TICKET

30106

15

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Shaw Environmental, Inc.
Site 21-Branson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 10	Dest.	11/20/12

19.83	Tons Select Fill				

16

30092

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	ES# 14	Dest.	11/20/12

20.73	Tons Select Fill				

(12)

DELIVERY TICKET

30090

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# 14	Dest.	11/20/12

20.51	Tons Select Fill				

(18)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30091

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Shaw Environmental, Inc.
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FSS 10	Dest.	11/20/12

20.19	Tons Select Fill				

(17)

30088

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

Attn: Accounts Payable Dept
P. O. Box 98519
Baton Rouge, LA 20804

SHIP TO

Shaw Environmental, Inc.

Site 21-Bronson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-000 OP	C Seals	Net 30	FS# #12	Dest.	11/20/12

20.81	Tons Select Fill				

20

30118

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486-0000P	C Seals	Na t30	FS#10	Dest.	11-20-12

20.31	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30409

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21 [illegible] Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# C1	Dest.	12/5/12

19.88	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: D Hardy 437409				

DELIVERY TICKET

30393

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# C1	Dest.	12-5-12

20.32	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30410

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/5/12

20.53	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30394

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12-5-12

20.53	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hu 437409				

DELIVERY TICKET

30431

FARM SERVICE INC.

17339 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486 000 OP	C Seals	Net 15	FS#12	Dest.	12-5-12

20.73	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 4401.12				

DELIVERY TICKET

30408

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/5/12

20.48	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 44/012				

DELIVERY TICKET

30407

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/5/12

20.73	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30391

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 08819
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12-5-12

20.39	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30392

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12-5-12

20.61	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30411

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS014	Dest.	12/5/12

20.49	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hughes 437409				

DELIVERY TICKET

30380

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indin Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

20.15	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30388

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
SHAW ENVIRONMENTAL, INC.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/4/12

20.29	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30386

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20084

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	12/4/12

21.17	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437405				

DELIVERY TICKET

30389

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/4/12

20.99	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30381

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

19.89	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 44 0112				

DELIVERY TICKET

30384

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O .BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	12/4/12

20.48	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30379

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

20.76	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw / 439.00				

DELIVERY TICKET

30341

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/4/12

20.61	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw #139900				

DELIVERY TICKET

30357

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

20.50	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30378

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

20.38	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Richard Doherty 4/37409				

DELIVERY TICKET

30382

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.,
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indina Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/4/12

20.20	Tons Select Fill1				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30374

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12-4-12

20.62	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30383

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	12/4/12

20.10	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible]				

DELIVERY TICKET

30373

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486 000	DP C Seal	Net 25	FS#14	Dest.	12-4-12

20.1	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 431409				

DELIVERY TICKET

30375

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# C1	Dest.	12-4-12

20.26	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30340

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge,LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 305	FS# 12	Dest.	12/4/12

20.32	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30385

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	12/4/12

20.16	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] SHAW #43900				

DELIVERY TICKET

30395

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12-4-12

20.62	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30396

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12-4-12

20.76	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: CR Newby 437409				

DELIVERY TICKET

30333

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

20.41	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Maxine Watt				

#43950

DELIVERY TICKET

30320

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD 20

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seals	Net 15	FS# 12	Dest.	12/3/12

21.04	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

439500

DELIVERY TICKET

30326

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	DEst.	12/3/12

20.32	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#4 [illegible]

DELIVERY TICKET

30325

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmantal, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
800486000 OP	C Seals	Net 15	FS# 14	Dest.	12/3/12

20.46	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] S/W # 435900				

DELIVERY TICKET

30319

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmetnal, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/3/12

20.17	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw #439900				

DELIVERY TICKET

30332

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

19.97	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw # 435500				

DELIVERY TICKET

30308

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	DEst.	12/3/12

19.97	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] SHAW #139900				

DELIVERY TICKET

30323

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/3/12

20.31	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #439900				

DELIVERY TICKET

30317

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Best.	12/3/12

20.32	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw # 435900				

DELIVERY TICKET

30307

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	12/3/12

21.01	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] SHAW TF 459900				

DELIVERY TICKET

30331

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

19.98	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] # 439900				

DELIVERY TICKET

30324

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O.BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indina Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/3/12

21. 10	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw # 435900				

DELIVERY TICKET

30318

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/3/12

20.71	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw # 439900				

DELIVERY TICKET

30315

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FSØ 12	Dest.	12/3/12

20.64	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw / 439900				

DELIVERY TICKET

30322

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Sels	Net 15	FS# 14	Dest.	12/3/12

19.74	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Kelly Bar SHAW #439900				

DELIVERY TICKET

30329

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

21.14	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw # 739900				

DELIVERY TICKET

30305

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	12/3/12

20.34	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw # 43900				

DELIVERY TICKET

30306

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS # 10	Dest.	12/3/12

20.76	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] SHAW # 459900				

DELIVERY TICKET

30321

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/3/12

20.17	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw # 139900				

DELIVERY TICKET

30330

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 18	#C1	Dest.	12/3/12

20.21	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw # 439500				

DELIVERY TICKET

30316

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	12/3/12

19.90	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] shaw # 139900				

DELIVERY TICKET

30336

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

20.78	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE				

#43450

DELIVERY TICKET

30335

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#C1	Dest.	12/3/12

20.91	Tons Select Fill1				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw #435500				

DELIVERY TICKET

30327

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P. O .Box 98510
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	12/3/12

20.16	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] / Shaw 459900				

DELIVERY TICKET

30311

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	12/3/12

20.73	TonsSelect Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw 439500				

16

DELIVERY TICKET

30506

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FD# 10	Dest.	12/13/12

20.16	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 43.8778				

DELIVERY TICKET

30513

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/13/12

20.82	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reed 438679				

DELIVERY TICKET

30509

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/13/12

20.13	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 438679				

17

DELIVERY TICKET

30508

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/13/12

19.96	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 438176				

15

DELIVERY TICKET

30510

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Best.	12/13/12

20.56	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Allen 438778				

14

DELIVERY TICKET

30511

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/13/12

20.18	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 638778				

DELIVERY TICKET

30512

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Brenson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	#14	Dest.	12/13/12

20.91	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 442908				

13

DELIVERY TICKET

30507

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20084

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FG#12	Dest.	12/13/12

21.07	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 438778				

DELIVERY TICKET

30544

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, AA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/13/12

20.75	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 412908				

DELIVERY TICKET

30538

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/13/12

20.25	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 438679				

DELIVERY TICKET

30545

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/13/12

20.23	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas West 438679				

(5)

DELIVERY TICKET

30541

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98619
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/13/12

20.89	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Cust 458679				

DELIVERY TICKET

30543

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/13/12

19.86	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 438679				

DELIVERY TICKET

30547

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	DEst.	12/13/12

20.56	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Auner 63778				

DELIVERY TICKET

30546

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	DEst.	12/12/12

20.92	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reed 438679				

DELIVERY TICKET

30542

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/13/12

20.02	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Ree 438679				

DELIVERY TICKET

30548

FARM SERVICE INC.
17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FA#10	DEst.	12/13/12

20.68	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible]				

(3)

DELIVERY TICKET

30539

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/13/12

20.36	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Gal # 45679				

DELIVERY TICKET

30540

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS012	Dest.	12/13/12

20.48	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 4/17/08				

DELIVERY TICKET

30593

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS/C1	Dest.	12/14/12

21.07	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Gines 438718				

DELIVERY TICKET

30589

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/14/12

19.92	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Rainer 436776				

DELIVERY TICKET

30594

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Encironmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/14/12

19.86	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

(4)

DELIVERY TICKET

30599

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc,.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/14/12

20.39	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Owen 458778				

DELIVERY TICKET

30603

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/14/12

20.37	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

DELIVERY TICKET

30590

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/14/12

20.14	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 45817				

(2)

DELIVERY TICKET

30602

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/14/12

20.66	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS:				
	SIGNATURE: Thomas Bell 438679				

(5)

DELIVERY TICKET

30595

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FGS#14	Dest.	12/14/12

20.23	TonsSelect Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

DELIVERY TICKET

30601

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/14/12

19.79	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: SHAW 4/3.99 00				

(5)

DELIVERY TICKET

30596

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#12	Dest.	12/14/12

20.16	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 43677				

(2)

DELIVERY TICKET

30607

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS/C1	Dest.	12/14/12

20.80	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Cuner 4 18776				

DELIVERY TICKET

30597

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/14/12

20.59	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

3

DELIVERY TICKET

30606

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/14/12

20.46	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Ames 438778				

2/0 419 4559

(4)

DELIVERY TICKET

30604

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 985198
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#14	Dest.	12/14/12

20.61	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 638776				

DELIVERY TICKET

30600

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	12/14/12

20.40	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: D. Kney 413 740 7				

DELIVERY TICKET

30598

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/14/12

20.61	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

(2)

DELIVERY TICKET

30587

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# #14	Dest.	12/14/12

20.63	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Cline 438778				

DELIVERY TICKET

30588

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FGS# C1	Dest.	12/14/12

20.72	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 138776				

DELIVERY TICKET

30591

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 210 Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#10	Dest.	12/14/12

20.76	Tons Select Fill				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Cline 438778				

(1)

DELIVERY TICKET

30143

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS# 12	Dest.	11-26-12

20.11	Tons Select Fill				

(2)

DELIVERY TICKET

30134

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FS# 10	Dest.	11/26/12

19.82	Tons Select Fill				

(3)

DELIVERY TICKET

30142

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Dronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

19.88	Tons Select Fill				

(4)

DELIVERY TICKET

30144

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/26/12

20.46	Tons Select Fill				

(5)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30133

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS# 10	Dest.	11/26/12

19.49	Tons Select Fill				

(6)

DELIVERY TICKET

30141

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

20.84	Tons Select Fill				

7

30145

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/26/12

20.91	Tons Select Fill				

(8)

DELIVERY TICKET

30132

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20888

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/26/12

20.73	Tons Select Fill				

(1)

DELIVERY TICKET

30140

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, INC.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

20.75	Tons Select Fill				

30146

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/26/12

19.99	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30131

11

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/26/12

21.02	Tons Select Fill				

DELIVERY TICKET

30139

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

12

SOLD TO

Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
603486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

20.65	Tons Select Fill				

DELIVERY TICKET

30130

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/26/12

20.07	Tons Select Fill				

(14)

30147

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	FS# 12	Dest.	11/26/12

19.85	Tons Select Fill				

DELIVERY TICKET

30138

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
80348600 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

19.93	Tons Select Fill				

(16)

DELIVERY TICKET

30149

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/26/12

20.20	Tons Select Fill				

TZ

DELIVERY TICKET

30129

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson RoadsLandfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/26/12

20.61	Tons Select Fill				

DELIVERY TICKET

30137

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

21.01	Tons Select Fill				

(19)

DELIVERY TICKET

30150

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803436000 OP	C Seals	Net 30	FS# 12	Dest.	11/26/12

20.51	Tons Select Fill				

DELIVERY TICKET

30135

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O.BOx 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
603486000 OP	C Seals	Net 30	FS# 14	Dest.	11/26/12

20.14	Tons Select Fill				

(1)

DELIVERY TICKET

30173

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 90519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	FS# 12	Destr	11-27-12

20.48	Tons Select Fill				

(2)

30156

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	[redacted] FS# 10	Dest.	11-27-12

19.84	Tons Select Fill				

(3)

DELIVERY TICKET

30180

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 96519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11-27-12

20.81	Tons Select Fill				

(4)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30171

SOLD TO

Shaw Einvironmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11-27-12

20.08	RTons Select Fill				

(5)

DELIVERY TICKET

30179

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LanDfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11-27-12

20.48	Tons Select Fill				

(6)

30155

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11-27-12

19.89	Tons Select Fill				

(7)

DELIVERY TICKET

30161

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11-27-12

20.78	Tons Select Fill				

(8)

DELIVERY TICKET

30178

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS# 14	Dest.	11-27-12

19.88	Tons Select Fill				

(9)

30154

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nmt 30	PS# 10	Dest.	11-27-12

20.78	Tons Select Fill				

(10)

30158

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20804

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	J Seals	Net 30	FS# 12	Dest.	11-27-12

21.08	Pons Select Fill				

(11)

30174

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11-27-12

20.81	Tons Select Fill				

(12)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30151

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FSS 10	Dest.	11-27-12

20.67	Tons Select Fill				

(13)

DELIVERY TICKET

30160

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11-27-12

20.68	Tons Select Fill				

14

DELIVERY TICKET

30175

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11-27-12

19.89	Tons Select Fill				

(15)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30153

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11-27-12

21.12	Tons Select Fill				

16

30182

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11-27-12

20.88	Tons Select Fill				

(17)

30195

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20844

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	11-27-12

20.73	Tons Select Fill				

(18)

DELIVERY TICKET

30176

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11-27-12

20.48	Tons Select Fill				

(17)

30159

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, INC.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Ssals	Net 30	65# 12	Dest.	11-27-12

19.43	Tons Select Fill				

(22)

30152

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seals	Net 30	TSF 10	Dest.	11-27-12

20.17	Tons Select Fill				

(1)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30210

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

19.89	Tons Select Fill				

(2)

DELIVERY TICKET

30201

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98510
Baton Rouge, LA 20884

SHIP TO
Site 21-Branson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803456000 OP	C Sealss	Net 30	FS# 10	Dest.	11/28/12

21.01	Tons Select Fill				

(3)

DELIVERY TICKET

30217

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 208844

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/28/12

20.70	Tons Select Fill				

(4)

DELIVERY TICKET

30208

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

20.81	Tons Select Fill				

5

DELIVERY TICKET

30206

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

20.32	Tons Select Fill				

(6)

DELIVERY TICKET

30216

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	DEst.	11/28/12

20.61	Tons Select Fill				

(7)

DELIVERY TICKET

30205

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20894

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nett30	FS# 12	Dest.	11/28/12

19.84	Tons Select Fill				

(8)

DELIVERY TICKET

30200

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803466000 OP	C Seals	Net 30	FS# 10	Dest.	11/28/12

20.38	Tons Select Fill				

C-9

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30215

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/28/12

20.46	Tons Select Fill				

10

DELIVERY TICKET

30204

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

20.71	Tons Select Fill				

11

30199

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INC.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/28/12

20.41	Tons Select Fill				

12

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30214

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803485000 OP	C Seals	Nett30	FS# 14	Dest.	11/28/12

19.07	Tons Select Fill				

13

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30203

SOLD TO
Shaw Environmental, Inc.
P. O. Box 93519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

20.62	Tons Select Fill				

14

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30198

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/28/12

19.92	Tons Select Fill				

15

30213

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nett30	FS# 14	Dest.	11/28/12

20.81	Tons Select Fill				

18

DELIVERY TICKET

30197

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11-28-12

20.18	Tons Select Fill				

16

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30196

SOLD TO
Shaw Environmental , Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11-28-12

20.53	Tons Select Fill				

17

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30202

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	11/28/12

20.97	Tons Select Fill				

(19)

DELIVERY TICKET

30211

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/28/12

20.16	Tons Select Fill				

(20)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30212

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	11/28/12

20.30	Tons Select Fill				

30239

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
SOUTH HEAD, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/29/12

19.88	Tons Select Fill				

(2)

DELIVERY TICKET

30218

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nett30	FS# 10	Dest.	11/29/12

21.02	Tons Select Fill				

(3)

DELIVERY TICKET

30248

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	PS# 14	Dest.	11/29/12

20.61	Tons Select Fill				

(4)

DELIVERY TICKET

30219

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
503486000 OP	C Seals	Net 30	FS# 10	Dest.	11/29/12

20.28	Tons Select Fill				

(5)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30247

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
B03466000 OP	C Seals	Net 35	FS# 14	Dest.	11/29/12

20.31	Tons Select Fill				

DELIVERY TICKET

30220

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/29/12

20.42	Tons Select Fill				

(7)

30249

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	11/29/12

20.60	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30238

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/29/12

19.08	Tons Select Fill				

DELIVERY TICKET

30221

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/29/12

19.97	Tons Select Fill				

30259

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Batton Rouge LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 15	FS# C1	Dest.	11-29-12

20.11	Tons Select Fill				

(11)

30245

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Boxc 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	11/29/12

20.62	Tons Select Fill				

(13)

30236

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seale	Net 15	PS# 14	Dest.	11/29/12

20.62	Tons Select Fill				

13

30223

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 10	Dest.	11/29/12

20.50	Tons Select Fill				

DELIVERY TICKET

30261

(14)

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental Inc.
P.O. box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
80348600 CP	C Seals	Net 15	CFS#C1	Dest.	11-29-12

19.92	Tons Select Fill				

15
14

30244

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Envizonmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	11/29/12

20.36	Tons Select Fill				

Tb

DELIVERY TICKET

30235

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
PO Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 15	FS# 14	Dest.	11/29/12

20.52	Tons Select Fill				

(17)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30222

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS# 10	Dest.	11/29/12

20.28	Tons Select Fill				

(18)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30260

SOLD TO: Shaw environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO: Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
00348600 OP	C Seals	Net 15	FS#C1	Dest.	11-29-12

20.02	Tons Select Fill				

(17)

DELIVERY TICKET

30243

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	11/29/12

19.86	Tons Select Fill				

(20)

DELIVERY TICKET

30224

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 15	PS# [redacted] 14	Dest.	11/29/12

20.87	Tons Select Fill				

(21)

30266

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw environmental Inc.
P.O. Box 95819
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
80348600 OP	C Seals	Net 15	PS#10	Dest.	11-29-12

20.35	Tons Select Fill				

(22)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30265

SOLD TO
Shaw Environmental Inc.
P.O. Box 98519
Baton Rouge LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS#C1	Dest.	11-29-12

20.16	Tons Select Fill				

(23)

DELIVERY TICKET

30242

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	PS# 12	Dest.	11/29/12

20.88	Tons Select Fill				

DELIVERY TICKET

30284

(1)

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Stonson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
603486000 OP	C Seals	Net 15	PS#10	Dest.	11/30/12

20.19	Tons Select Fill				

(3)

30292

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	11/30/12

21.10	Tons Select Fill				

DELIVERY TICKET

30277

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

(3)

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/30/12

20.16	Tons Select Fill				

DELIVERY TICKET

30285

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

(14)

SOLD TO
Shaw Environmental, Inc.
P. O. Box 95519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FSB 10	Dest.	11/30/12

20.15	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30291

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Aconson Road Land£111
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	11/30/12

20.30	Tons Select F111				

DELIVERY TICKET

30276

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

6

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/30/12

20.71	Tons Select Fill				

DELIVERY TICKET

30283

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

(7)

SOLD TO
Shaw Environmental, INc.,
P. O. Box 90519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	11/30/12

20.32	Tons Select Fill				

(8)

30290

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indina Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seals	Net 15	C1	Dest.	11/30/12

20.20	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30275

7

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98859
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/30/12

20.32	Tons Select Fill				

DELIVERY TICKET

30282

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	1/20/12

19.10	Tons Select Fill				

DELIVERY TICKET

30289

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	11/30/12

20.25	Tons Select Fill				

DELIVERY TICKET

30274

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 14	Dest.	11/30/12

20.15	Tons Select Fill				

DELIVERY TICKET

30280

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	11/30/12

20.11	Tons Select Fill				

DELIVERY TICKET

30268

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 233-2573

SOLD TO
Shaw Environmental, Inc/.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 15	FS# 12	Dest.	11/29/12

20.76	Tons Select Fill				

DELIVERY TICKET

30278

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 10	Dest.	11/30/12

20.45	Tons Select Fill				

DELIVERY TICKET

30288

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	11/30/12

20.17	Tons Select Bill				

DELIVERY TICKET

30286

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21- Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	C1	Dest.	11/30/12

20.45	Tons Select Fill				

DELIVERY TICKET

30272

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 215	FS# 14	Dest.	11/30/12

19.89	Tons Select Fill				

DELIVERY TICKET

30269

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 15	FS# 12	Dest.	11/30/12

20.72	Tons Select Fill				

DELIVERY TICKET

30287

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OB	C Seals	Net 15	C1	Dest.	11/30/12

20.11	Tons Select Fill				

DELIVERY TICKET

30279

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seals	Net 15	FS# 10	Dest.	11/30/12

20.38	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 233-2573

31598

SOLD TO

Shaw Environmental, Inc.
P. O. Box 19519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-OP	C Seale	Net 30	PG 10	Dest.	4/16/13

20.85	Dens Select Fill				

2

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31595

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, GA 70884

SHIP TO

Site 21-Brandon Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047844-000-02	C Beals	Net 30	FS C1	Dest.	4/16/13

20.93	Tons Select Fill				

DELIVERY TICKET

31596

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2513

SOLD TO

Waste Navigonmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-OP	C. Sells	Net 30	VS 10	Dest.	4/15/13

20.78	Road Select Fill				

4

31597

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 233-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 38510
Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047844-000-GP	C Seale	Net30	FS CI	Dest.	4/16/13

19.92	Dove Select Fill				

5

DELIVERY TICKET

31604

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P.O. Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
647844-000-02	C Seals	Net 30	CS 10	Dest.	4/15/13

20.70	Tons Select Fill				

DELIVERY TICKET

31603

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98319
Baton Rouge, GA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-0P	C Seals	Net 30	PS C1	Dest.	4/15/13

19.84	Tons Select Fill				

7

31602

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 28519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brownson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
347844-000-00	C Seals	Net 30	PS 10	Dest.	8/19/13

20.11	Zone Select Fill				

8

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31601

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
347844-000-DP	C Seels	Net 30	FS C1	Dest.	4/18/11

20.41	Dam Select Fill				

DELIVERY TICKET

31600

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 96515
Baton Rouge, LA 70884

SHIP TO

Site 21-Brown Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047844-000-OP	C Seals	Net 30	FS 10	Dest.	4/10/13

28.39	Tons Select Fill				

DELIVERY TICKET

31599

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884m

SHIP TO

Site 21-Brandon Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047344-000-OP	C Seals	Net 30	FS C1	Dest.	4/16/13

20.01	Zone Select Fill				

11

DELIVERY TICKET

31590

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brooson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-OP	C Seals	Net 30	PS 10	Dest.	4/16/13

20.01	Zone Select Fill				

2

31589

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Jackson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047044-000-OP	C Seals	Net 30	PS CT	Dest.	4/15/13

20.71	Zone Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31593

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
347044-000-OP	C Seals	Net 30	PS 10	Dest.	4/16/13

20.18	Zone Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31592

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Dconson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-OP	C Seals	Net30	PS C1	Dest.	4/10/13

20.14	Zone Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31588

SOLD TO

Shaw Pavlconmental, Inc.
P. O. Box 90519
Baton Rouge, LA 20884

SHIP TO

3164 21-Brandon Road landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-03	C Seals	Net 30	FS 10	Dest.	4/16/13

20.16	Rope Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31587

SOLD TO

Shaw Environmental, Inc.
P. O. Box 38519
Baton Rouge, LA 20884

SHIP TO

Site 21-Stonson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
147644-000 OP	C Sapls	Net 30	FS C1	OSat.	4/16/11

40.43	Tons Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31607

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
647844-000-OP	C Seals	Net 30	PS 10	Dest.	4-17-13

20.28	Road Select Fill				

2

DELIVERY TICKET

31632

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental
P.O. Box 98519
Baton Rouge, LA. 70884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000 OP	C Beal	Net 30	CS C1	Dest.	4-17-13

20.49	Tons Select Fill				

3

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31633

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
347849-000-02	C Seals	Net 30	FS 10	Dest.	4/17/13

19.91	Bons Select Fill				

4

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2513

31634

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO
Site 21-Brandon Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847649-000-OP	C Seals	Net 30	FS C1	Dest.	4/17/13

20.07	Tons Select Fill				

5

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31642

SOLD TO

Shaw Savironmental, Inc.
P.O.Box 90519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Land#111
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-02	C Soals	Net 30	FS 10	Dest.	4/17/13

20.18	Tons Select Fill				

6

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31636

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brownsog Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-02	C Seals	Net 30	69 C1	Dest.	4/17/13

20.71	Tons Solset Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31637

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Beale	Net 30	FS 10	Dest.	4/17/13

20.20	Topo Select Fill				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31638

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Dronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
347849-000-02	C Seals	Net 30	FS C1	Dest.	4/17/13

20.36	Tons Select Fill				

DELIVERY TICKET

30397

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/5/12

16.78	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

DELIVERY TICKET

30398

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/5/12

16.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: J. Hanly 937409				

DELIVERY TICKET

30402

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian HEad, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# C1	Dest.	12/5/12

16.32	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hardy 437409				

DELIVERY TICKET

30400

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	12/5/12

16.35	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30401

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/5/12

16.52	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hawthy 4374/09				

DELIVERY TICKET

30404

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
80348 5000 OP	C Seals	Net 30	FS#10	Dest/	12/5/12

16.13	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hardy 437409				

DELIVERY TICKET

30403

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/5/12

15.98	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hutt 457/19				

DELIVERY TICKET

30360

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-5-12

16.31	Tons Sereened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30366

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	F #C1	Dest.	12-5-12

16.31	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30406

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
802486000 OP	C Seals	Net 30	FS#10	Dest.	12/5/12

16.75	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30405

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 12	Dest.	12/5/12

16.71	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30364

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-5-12

17.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hardy 437409				

DELIVERY TICKET

30363

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-5-12

15.90	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Richard Hardy 437409				

DELIVERY TICKET

30399

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# C1	Dest	12/5/12

16.42	Tons Screened Top Soil				
	12/5/12				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30427

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# C1	Dest.	12/6/12

16.17	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30418

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc,
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianaHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/6/12

16.81	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30435

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803436000 OP	C Seals	Net 30	FS#C1	Dest.	12/6/12

16.09	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 4/3 7/09				

DELIVERY TICKET

30415

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/6/12

16.39	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hauck 437409				

DELIVERY TICKET

30428

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#14	Dest.	12/6/12

16.82	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Huntley 437409				

DELIVERY TICKET

30421

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/6/12

16.49	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30434

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	DEst.	12/6/12

16.32	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30437

SOLD TO
Shaw Environmental, INc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/6/12

16.51	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] Shaw 9:39 00				

DELIVERY TICKET

30422

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	#14	Dest.	12/6/12

16.88	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 439900				

DELIVERY TICKET

30413

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FG#C1	Dest.	12/6/12

17.02	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Nantly 4/37409				

DELIVERY TICKET

30414

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	FS#14	Dest.	12/6/12

16.78	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30419

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12/6/12

16.73	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30417

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc,
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indina Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	FS#10	Dest.	12/6/12

16.81	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 440112				

DELIVERY TICKET

30416

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.

P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12/6/12

16.84	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 437409				

DELIVERY TICKET

30365

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	CSeals	Net 30	FS# C1	Dest.	12-6-12

16.55	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunter 437409				

DELIVERY TICKET

30361

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-6-12

16.61	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R Hartly 437409				

DELIVERY TICKET

30420

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc,.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/6/12

17.12	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Huntley 437409				

DELIVERY TICKET

30429

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS# 14	Dest.	12/6/12

16.23	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30425

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12/6/12

17.62	Tons Sceened Top Soil				
12/6 HC	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R Hunt 437406				

DELIVERY TICKET

30443

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

17.51	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30447

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson RoaddLandfill
Indina Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/7/12

16.38	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #435900				

DELIVERY TICKET

30445

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

16.41	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #13990				

DELIVERY TICKET

30444

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest	12/7/12

17.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Huntley 437409				

DELIVERY TICKET

30453

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

16.90	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 4/10/12				

DELIVERY TICKET

30457

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12/7/12

17.32	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 44012				

DELIVERY TICKET

30470

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seal's	Net 30	FS#C1	Dest.	12/7/12

16.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hurtla 437405				

DELIVERY TICKET

30448

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12/7/12

16.71	Tons Screened TopSoil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

DELIVERY TICKET

30469

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12/7/12

15.90	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30456

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#14	Dest.	12/7/12

17.20	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hentley 437409				

DELIVERY TICKET

30455

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12/7/12

16.23	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 440112				

DELIVERY TICKET

30451

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

17.40	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: D. Huntley 437409				

DELIVERY TICKET

30466

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest	12/7/12

16.25	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30450

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest	12/7/12

17.16	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30473

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21@Bronson Road Landfill
Indian Hed, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	FDest	12/7/12

16.55	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: D. Hartley 437409				

DELIVERY TICKET

30467

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

16.30	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hautl 437409				

DELIVERY TICKET

30463

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson RoaddLandfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

16.85	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Huntley 437409				

DELIVERY TICKET

30475

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000	C. Seals	Net 30	FS#14	Dest.	12/7/12

16.90	Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hart 437409				

DELIVERY TICKET

30465

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOX 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12/7/12

17.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunt 437409				

DELIVERY TICKET

30459

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12/7/12

16.25	Tons Sereened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

DELIVERY TICKET

30458

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	DEst.	12/7/12

16.80	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hanks 437409				

DELIVERY TICKET

30460

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Evironmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	DEst.	12/7/12

17.31	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30461

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nett30	FS#C1	Dest.	12/7/+12

17.70	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunt 437409				

DELIVERY TICKET

30449

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

16.25	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

DELIVERY TICKET

30468

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Nett30	FS#14	DEst.	12/7/12

16.75	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: J. Hartly 437409				

DELIVERY TICKET

30442

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	DEst	12/7/12

16.38	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartley 437409				

DELIVERY TICKET

30471

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12/7/12

17.45	Tons Screene dTop Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 4/39900				

DELIVERY TICKET

30454

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12/7/12

16.85	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: #139900				

DELIVERY TICKET

30446

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson RoadLandfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Desk.	12/7/12

16.52	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: #4399.00				

DELIVERY TICKET

30474

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Enviconmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	DEst.	12/7/12

16.65	Tons Screened Top Soil				
	12/7/12				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hautha 437409				

24

DELIVERY TICKET

30481

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-12-12

16.13	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Bill Owen 438778				

28

DELIVERY TICKET

30503

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

17.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 113077B				

DELIVERY TICKET

30501

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12-12-12

16.71	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #43900				

DELIVERY TICKET

30485

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seals	Net 30	FS#10	Dest.	12-12-12

16.50	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #439900				

DELIVERY TICKET

30482

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-12-12

16.28	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #135500				

DELIVERY TICKET

30484

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-12-12

16.54	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hentz 437409				

DELIVERY TICKET

30504

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-12-12

16.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R Hunt 437409				

(2)

DELIVERY TICKET

30487

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98510
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

16.02	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Huffley 437409				

DELIVERY TICKET

30486

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
ShaW Environmental, Inc.
P. O. Box 98519
Baton Rouge, ~~AA~~ 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

16.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hurtg 437409				

DELIVERY TICKET

30483

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

17.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunter 437469				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30493

SOLD TO
Shaw Environmental, INc.
P. O .BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-12-12

16.48	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hurly 437409				

DELIVERY TICKET

30492

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOX 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-12-12

16.41	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Whatley 413740 9				

DELIVERY TICKET

30499

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-12-12

16.38	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: D. Nantly 437409				

(4)

DELIVERY TICKET

30488

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

15.93	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] #439900				

DELIVERY TICKET

30490

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	2-12-12

17.23	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

DELIVERY TICKET

30497

FARM SERVICE INC.
17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

15.82	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: 457409				

DELIVERY TICKET

30500

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

16.82	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: K. Hart 4/27/09				

DELIVERY TICKET

30494

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	2-12-12

16.56	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Nintly 437409				

DELIVERY TICKET

30505

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Nett30	FS#10	Dest.	12-12-12

16.21	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: K. Hatty 437409				

DELIVERY TICKET

30495

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head,MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#12	Dest.	12-12-12

16.73	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: G. Hardy 437409				

DELIVERY TICKET

30502

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-12-12

17.10	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunt 437409				

DELIVERY TICKET

30496

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-12-12

16.80	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: K. Kirby 437409				

DELIVERY TICKET

30498

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O .BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-12-12

15.63	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hunter 437409				

DELIVERY TICKET

30489

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Beals	Net 30	FS#C1	Dest.	12-12-12

15.82	Tons Screened Top Soil				
	12/12				
12/12					
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: #139900				

DELIVERY TICKET

30665

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-17-12

17.19	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: R. Hartly 437409				

(2)

DELIVERY TICKET

30664

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
809486000 OP	C Seals	Net 30	FS#10	Dest.	12-17-12

16.69	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#439500

DELIVERY TICKET

30659

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#130	Dest.	12-17-12

17.71	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Hess 4:26:79				

(1)

DELIVERY TICKET

30660

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-17-12

17.69	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 42679				

DELIVERY TICKET

30663

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	2-17-12

16.81	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Neal 4/26/99				

DELIVERY TICKET

30662

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12-17-12

17.52	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reis 428679				

DELIVERY TICKET

30661

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-17-12

16.54	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Burt 438679				

DELIVERY TICKET

30658

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Hed, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-17-12

17.36	Tons Screened Top Soil				
	12/17/12				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Mann 438679				

DELIVERY TICKET

30645

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

16.45	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rust 438679				

DELIVERY TICKET

30644

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.,
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

17.90	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

DELIVERY TICKET

30649

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

16.84	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rost 428678				

DELIVERY TICKET

30646

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21=Bronson Road Landfil
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

16.66	Tons Screene dTop Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Seit 43619				

DELIVERY TICKET

30647

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
ShaW Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

17.71	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rich 478679				

DELIVERY TICKET

30643

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. Box 98519
Baton Rouge, ~~AL~~ 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

17.60	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Sent 438C79				

DELIVERY TICKET

30479

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

16.70	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Bart 12/19/12				

DELIVERY TICKET

30654

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	12-19-12

17.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rest 438679				

DELIVERY TICKET

30641

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

17.25	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Scott 43679				

DELIVERY TICKET

30655

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

16.16	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 428679				

DELIVERY TICKET

30642

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, ~~AA~~ 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

17.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Neal 438679				

DELIVERY TICKET

30656

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

17.43	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Kent 478677				

DELIVERY TICKET

30640

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

16.78	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rest 428679				

DELIVERY TICKET

30480

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-19-12

15.93	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reed 421679				

DELIVERY TICKET

30651

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-19-12

16.83	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reed 438679				

DELIVERY TICKET

30650

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	FS#10	Dest	12-19-12

16.92	Tons Screened Top Soil				
	12/19/12				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 426679				

DELIVERY TICKET

30712

(22)

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

16.92	Tons ScreeneddTop Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#439500

DELIVERY TICKET

30711

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-20-12

16.25	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reid 42878				

DELIVERY TICKET

30704

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental. Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	DEst.	12-20-12

16.46	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reat 438679				

DELIVERY TICKET

30709

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-20-12

17.12	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 458778				

(14)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30708

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
809486000 OP	C Seals	Net 30	FS#C1	DEst.	12-20-12

16.82	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [signature]				

#43950

DELIVERY TICKET

30710

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

16.93	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 438778				

DELIVERY TICKET

30703

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803488000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

17.25	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 438775				

13

DELIVERY TICKET

30695

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-20-12

16.98	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#43950

DELIVERY TICKET

30699

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20084

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

16.91	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Rest 438677				

DELIVERY TICKET

30702

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-20-12

17.21	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Scott 438679				

DELIVERY TICKET

30700

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21 Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12-20-12

16.65	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 438679				

5

DELIVERY TICKET

30697

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	12-20-12

16.52	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#43950

DELIVERY TICKET

30696

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

16.73	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 476619				

DELIVERY TICKET

30722

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803406000 OP	C Seals	Net 30	FSØC1	Dest.	12-20-12

16.51	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#43950

DELIVERY TICKET

30698

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-20-12

16.48	Tons@0 Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Best 438679				

DELIVERY TICKET

30652

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	12-20-12

15.98	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: Thomas Reed 458679				

2

DELIVERY TICKET

30723

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-20-12

16.80	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 43578				

(1)

DELIVERY TICKET

30720

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS010	Dest.	12-20-12

16.16	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE: [illegible] 43878				

DELIVERY TICKET

30706

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#10	Dest.	12-20-12

17.32	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#43450

17

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30705

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	12-20-12

17.15	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#434500

21

DELIVERY TICKET

30713

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest	12-20-12

16.81	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

434560

(18)

DELIVERY TICKET

30707

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	12-20-12

16.98	Tons Screened Top Soil				
	NOT RESPONSIBLE FOR DAMAGE TO PRIVATE				
	PROPERTY DURING DELIVERY OF MATERIALS.				
	SIGNATURE:				

#439500

(1)

DELIVERY TICKET

30788

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803406000 OP	C Seals	Net 30	FS#12	Dest.	1-8-13

16.99	Tons Screened Top Soil				

DELIVERY TICKET

30789

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

(2)

SOLD TO

Shaw Environmental, INC.

P. O.BOx 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seald	Net 30	FS#14	Dest.	1-8-13

16.83	Tons Screened Top Soil				

DELIVERY TICKET

30790

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1-8-13

17.13	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30777

(4)

SOLD TO

Shaw Environmental, INC.

P.O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1-8-13

16.99	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30778

(5)

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indin Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1-8-13

16.74	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30791

SOLD TO
Shaw Environmental, Inc.
p. o. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	DEst.	1-8-13

16.94	Tons Screened Top Soil				

(7)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30781

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1-8-13

16.92	Tons Screened Top Soil				

DELIVERY TICKET

30779

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

8

SOLD TO

Shaw Environmental, Inc.

P.O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
B03486000 OP	C Seals	Net 30	FS#14	Dest.	1-8-13

16.53	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30780

9

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indianhead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1-8-13

16.49	Tons Screened Top Soil				

10

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30784

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
*03486000 OP	C Seals	Net 30	PS#C1	Dest.	1-8-13

17.26	Tons Screened Top Soil				

DELIVERY TICKET

30782

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

11

SOLD TO
Shaw Environmental, Inc
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1-8-14

16.66	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30783

12

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1-9-13

17.22	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30786

(13)

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20084

SHIP TO

Site 21-Aronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	C-1 FS#10	Dest.	1-8-13

17.56	Tons Screened Top Soil				

(14)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30785

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1-8-13

16.47	Tons Screened Top Soil				

(15)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30716

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Saals	Net 30	FS#10	DEst.	1-8-13

16.38	Tons Screened Top Soil				

(16

DELIVERY TICKET

30719

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803466000 OP	C Seaks	Net 30	FS#10	Dest.	1-8-13

17.15	Tons Screenad Top Soil				

(17)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30715

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1-8-13

16.46	Tons Screened Top Soil				

DELIVERY TICKET

30717

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1-8-13

16.22	Tons Screened Top Soil				

DELIVERY TICKET

30787

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INC.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1-8-13

17.33	Tons Screened Top Soil				

(20)

DELIVERY TICKET

30813

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA. 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
80348600 CP	C Seals	Net 30	FS#14	Dest.	1-8-13

17.38	Tons Screened Top Soil				

(21)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30811

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA. 20884

SHIP TO
Site 21 Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C. Seals	Net 30	FS#10	Dest.	1-8-13

17.74	Zons Screened Top Soil				

DELIVERY TICKET

30718

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1-8-13

17.10	Tons Screened Top Soil				

(23)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30840

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
603486000 OP	C Seals	Net 30	FS$ 10	Dest.	1/8/13

17.13	Tons Screened Top Soil				

DELIVERY TICKET

30835

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	SS#14	Dest.	1/9/13

16.85	Tons Screened Top Soil				

DELIVERY TICKET

30836

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
8003486000 OP	C Seale	Net 30	PS#10	FDest.	1/9/13

16.84	Tons Screened Top Soil				

(3)

30834

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	1/9/13

17.46	Tons Screened Top Soil				

DELIVERY TICKET

30842

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

4

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OD	C Seals	Net 30	FS#14	Dest.	1/9/13

17.15	Tons Screened Top Soil				

DELIVERY TICKET

30845

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seala	Net 30	FS#10	Dest.	1/9/13

17.70	Tons Screened Top Soil				

(6)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30837

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Stonson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
8034986000 OP	C Seals	Net 30	FS#C1	Dest.	1/9/13

17.06	Tons Screened Top Soil				

DELIVERY TICKET

30841

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

17

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

17.18	Tons ScreenedTop Soil				

(8)

30822

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/9/13

16.84	Tons Screened Top Soil				

DELIVERY TICKET

30820

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seala	Net 30	FS#C1	Dest.	1/9/13

17.12	Tons Screened Top Soil				

(10)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30821

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian HEad, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

17.61	Tons SAcreened Top Soil				

DELIVERY TICKET

30825

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FSN10	Dest.	1/9/13

17.94	Tons Screened Top Soil				

DELIVERY TICKET

30824

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C10	Dest.	1/9/13

17.26	Tons Screened Top Soil				

DELIVERY TICKET

30823

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

17.06	Tons Screened Top Soil				

(14)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30828

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/9/13

17.42	Tons Screened Top Soil				

(15)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30826

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20894

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1/9/13

17.76	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30827

(11)

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

17.46	Tons Screened Top Soil				

(17)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30831

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
0003486000 OP	C Seals	Net 30	FS#10	Dest.	1/9/13

16.75	Tons Screened Top Soil				

(18)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30830

SOLD TO
Shaw Environmental, Inc.
P. O .BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FSC1	Dest.	1/9/13

16.92	Tons Screned Top Soil				

(14)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30829

SOLD TO
Shaw Environmental, Inc.
P.O .Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803886000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

17.80	Tons Screened Top Soil				

DELIVERY TICKET

30833

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 Op	C Seaks	Net 30	FS#10	Dest.	1/9/13

17.30	Tons Screened Top Soil				

21

30814

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
503486000 02	C Seals	Net 30	FS#C1	Dest.	1/9/13

16.96	Tons Screened Top Soil				

22

DELIVERY TICKET

30832

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FS#14	Dest.	1/9/13

16.89	Tons Screened Top Soil				

DELIVERY TICKET

30815

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803466000 OP	C Seals	Net 30	FS#10	Dest.	1/9/13

17.12	Tons Screened Top Soil				

DELIVERY TICKET

30817

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. BOx 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road&Landfill
Indian HEad, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FSC1	Dest.	1/9/13

17.64	Tons Screened Top Soil				

DELIVERY TICKET

30899

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/10/13

17.70	Tons Screened Top Soil				

DELIVERY TICKET

30882

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road, Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/10/13

17.49	Tons Screened Top Soil				

DELIVERY TICKET

30881

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#Q	Dest.	1/10/13

17.36	Tons Screened Top Soil				

DELIVERY TICKET

30880

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1/10/13

16.89	Tons Screened Top Soil				

DELIVERY TICKET

30879

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

17.79	Tons Screened Top Soil				

DELIVERY TICKET

30888

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/10/13

17.24	Tons Screened Top Soil				

DELIVERY TICKET

30887

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/10/13

16.65	Tons Screened Top Soil				

8

30884

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

16.92	Tons Screened Top Soil				

DELIVERY TICKET

30885

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20804

SHIP TO

Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	1/10/13

16.41	Tons Screened Top Soil				

(10)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30886

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Saals	Net 30	FS#Q	Dest.	1/10/13

17.30	Tons Screened Top Soil				

30893

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO,
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	F8#12	Dest.	1/10/13

17.61	Tons ScreenedTop Soil				

12

30892

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, INC.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seale	Net 30	FS#14	Dest.	1/10/13

17.28	Tons Screened Top Soil				

DELIVERY TICKET

30894

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

16.91	Tons Screened Top Soil				

DELIVERY TICKET

30891

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	PGS/Q	Dest.	1/10/13

16.87	Tons Screened Top Soil				

30900

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	1/10/13

17.50	Tons Screened Top Soil				

DELIVERY TICKET

30898

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/10/13

16.94	Tons Screened Top Soil				

DELIVERY TICKET

30897

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

M

SOLD TO

Shgw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 20884

SHIP TO

Site 21-Aronson Road Landfill

Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/10/13

17.16	Tons Screened Top Soil				

(18)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30896

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#0	Dest.	1/10/13

17.81	Tons Screened Top Soil				

(19)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30889

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Slt e21-B Monson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
503486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

17.38	Tons Screened Top Soil				

DELIVERY TICKET

30890

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	FS#C1	Dest.	1/10/13

17.22	Tons Screened Top Soil				

DELIVERY TICKET

30905

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/10/13

17.56	Tons Screened Top Soil				

DELIVERY TICKET

30904

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	PS#14	Dest.	1/10/13

17.51	Tons Screened Top Soil				

30903

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#0	Dest.	1/10/13

17.17	Tons Screened Top Soil				

24

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30901

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
IndianHead, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

16.85	Tons Screened Top Soil				

(25)

DELIVERY TICKET

30907

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1/10/13

16.99	Tons Screened Top Soil				

(2e)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30910

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20894

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Destt.	1/10/13

17.26	Tons Screened Top Soil				

27

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30909

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/10/13

17.25	Tons Screened Top Soil				

(28)

30908

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 OP	C Seals	Net 30	FS#Q	Dest.	1/10/13

16.90	Tons Screened Top Soil				

29

30906

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, INc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/10/13

17.43	Tons Screened Top Soil				

30

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30927

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	1/10/13

17.71	Tons Screened Top Soil				

(31)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30923

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/10/13

17.02	Tons Screened Top Soil				

(32)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30914

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/10/13

17.69	Tons Screened Top Soil				

33

DELIVERY TICKET

30913

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303466000 OP	C Seals	Net 30	FS#Q	Dest.	1/10/13

17.62	Tons Screened Top Soil				

(34)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30911

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FS#10	Dest.	1/.10/13

17.47	Tons Screened Top Soil				

DELIVERY TICKET

30912

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 96519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FB#C1	Dest.	1/10/13

17.50	Tons Screened Top Soil				

36

DELIVERY TICKET

30920

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803406000 OP	C Seals	Net 30	FS/Q	Dest.	1/10/13

17.29	Tons Screened Top Soil				

30

30924

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc,
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net30	PS#14	Dest.	1/10/13

17.15	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30919

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS#10	Dest.	1/10/13

17.15	Tons Screened Top Soil				

31

30917

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Saals	Net 30	FS#C1	Dest.	1/10/13

16.80	Tons Screened Top Soil				

DELIVERY TICKET

30956

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Screened Top Soil
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#12	Dest.	1/11/13

17.17	Tons Screened Top Soil				

DELIVERY TICKET

30958

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/11/13

16.85	Tons Screened Top Soil				

3

30959

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1/11/13

17.65	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30974

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/11/13

16.90	Tons Screened Top Soil				

DELIVERY TICKET

30964

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/11/13

17.41	Tons Screened Top Soil				

6

30963

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS#C1	Dest.	1/11/13

17.70	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30976

SOLD TO
Shaw Environmental, Inc
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
603486000 Op	C Seals	Net 30	FS/Q	Dest.	1/11/13

17.17	Tons Screened Top Soil				

DELIVERY TICKET

30967

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, INC.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road LandFill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/11/13

16.98	Tons Screened Top Soil				

(9)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30936

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#0	Dest.	1/11/13

17.37	Tons Screened Top Soil				

10

30934

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20894

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FS#C1	Dest.	1/11/13

17.78	Tons Screened Top Soil				

(11)

30939

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seala	Net 30	FS#14	Dest.	1/11/13

17.48	Tons Screened Top Soil				

(12)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30975

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
303486000 Op	C Seals	Net 30	FS#12	Dest.	1/11/13

17.43	Tons Screened Top Soil				

(B)

30935

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Saals	Net 30	ES#10	Dest.	1/11/13

16.88	Tons Screened Top Soil				

(14)

30940

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 88519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS/C1	Dest.	1/11/13

17.71	Tons Screened Top Soil				

15

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30942

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	/11/13

16.42	Tons Screened Top Soil				

(16)

(17)

30943

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O.Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#9	Dest.	1/11/13

17.31	Tons Screened Top Soil				

DELIVERY TICKET

30941

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Dronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/11/13

16.93	Tons Screened Top Soil				

(17)

30944

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS#C1	Dest.	1/11/13

16.68	Tons Screened Top Soil				

(19)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30945

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#14	Dest.	1/11/13

17.25	Tons Screened Top Soil				

20

DELIVERY TICKET

30946

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#Q	Dest.	1/11/13

17.39	Tons Screened Top Soil				

21

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30950

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
003486000 OP	C Seals	Net 30	FS#10	Dest.	1/11/13

17.62	Tons Screened Top Soil				

(22)

DELIVERY TICKET

30933

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#C1	Dest.	1/11/13

17.23	Tons Screened Top Soil				

(23)

DELIVERY TICKET

30948

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	PS#14	Dest.	1/11/13

16.88	Tons Screened Top Soil				

24

30949

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
8034860000P	C Seals	Net 30	FS/Q	Dest.	1/11/13

17.29	Tons Screened Top Soil				

(25)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

30965

SOLD TO
Shaw Environmetnal, Inc.
P. O .Box 98519
Baton Rouge, AL 20884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FS#10	Dest.	1/11/13

17.30	Tons Screened Top Soil				

(26)

DELIVERY TICKET

30951

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 20884

SHIP TO
Site 21-Bronson Road Landfill
Indain Head, MD

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
803486000 OP	C Seals	Net 30	FGS#C1	Dest.	1/11/13

16.92	Tons Screened Top Soil				

1

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31653

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Stonson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047544-000-OP	C Seals	Net 30	C-1	Dest.	4/17/13

16.39	Secondary Top Soil (Tons)				

DELIVERY TICKET

31652

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Reonson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047844-000-00	C Seals	Net 30	FSI 10	Dest.	4/17/13

16.12	Screened Top Soil (Tons)				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31657

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70[illegible]

SHIP TO

Site 21 Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047044-000-02	C Seals	Net 30	F3# 10	Dest.	8/17/13

16.25	Pons Screened Top Soil				

DELIVERY TICKET

31660

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 28519

Baton Rouge, LA 70894

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047884-000-00	C Sasala	Net 30	C-1	Dest.	4/17/13

10.00	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31655

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-02	C Seale	Net 30	PS# 10	Dest.	4-17-13

16.57	Tons Screened Top Soil				

6

DELIVERY TICKET

31658

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Leonard Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047844-000-OP	C Seale	Net 30	C-1	Dusty	8/17/13

17.01	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31672

10

6 73

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-09	C Seals	Net 30	FS C1	Dest.	4/18/13

16.10	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31673

10804
8-29

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 70884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-02	C Seals	Net 30	FS 10	Dest.	4/18/13

16.48	Tons Screened Top Soil				

3

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31683

10

16.88

SOLD TO

Shaw Environmental, Inc.

P. O., Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 31-Brosnan Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	PS C1	Dest.	4/18/13

16.29	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31671

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847844-000-OP	C Seals	Net 30	FS# 10	Dest.	4/18/13

16.88	Tons Screened Top Soil				

(3)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31674

SOLD TO

Shaw Environmental, Inc.

P. O. BOX 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	PS C1	Dest.	4/18/13

15.92	Tons Screened Top Soil				

(6)

DELIVERY TICKET

31681

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Brandson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849000-OP	C Seale	Net 30	FS 10	DEst.	4/18/13

16.41	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31676

SOLD TO

Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS C1	Dest.	4/18/13

16.21	Tons Screened Top Soil				

(8)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31675

SOLD TO

Shaw Environmental, Inc.
P.O.Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS 10	Dest.	4/10/13

16.13	Tons Screened Top Soil				

9

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31679

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-02	C Seals	Net 30	FS 10	Dest.	4/10/13

16.09	Tons Screened Top Soil				

10

DELIVERY TICKET

31686

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO
Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA. 70884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD.

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FSW# 10	Dest.	4-16-13

15.91	Tons Screened Top Soil				

(11)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31677

SOLD TO
Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO
Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS 10	DEst.	4/18/13

16.49	Tons Screened Top Soil				

DELIVERY TICKET

31678

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net30	PS C1	DEst.	4/18/13

16.84	Tons Screened Top Soil				

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31688

31689

SOLD TO

Shaw Environmental, Inc.
P.O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS 10	Dest.	4/19/13

15.86	Tons Screened Top Soil				

DELIVERY TICKET

31689

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Brandywine Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS #14	Dealer	4/10/13

16.31	Tons Screened Top Soil				

3

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31693

SOLD TO

Shaw Environmental, Inc.
P. O Box 98519 14
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
16 · 06 Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
849849-000-OP	C Seals	Net 30	C1	Dest.	4/19/13

16.19	Tons Screened Top Soil				

(4)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31692

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill

INdian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
			FS #14		

16.06	Tons Screened Top Soil				

5

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31703

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian HEad, MD 20640

16.38 31676

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
647849-000-OP	C Seals	Net 30	FS# 10	Dest.	4/19/13

16.81	Tons Screened&Top Soil				

6

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31696

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
		10	C1		

16.38	Tons Screened Top Soil				

7

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31694

SOLD TO

Shaw Environmental, Inc.
P. O. BOX 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS #10	Dest.	4/19/13

17.10	Tons Screened Top Soil				

(8)

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31695

SOLD TO

Shaw Environmental, Inc.

P. O. Box 98519

Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill

Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	E Seals	Net 30	BS614 8 3/4 CC	Dest.	4/19/13

16.93	Tons Screened Top Soil				

9

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31699

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	C1	/Dest.	4/19/13

16.03	Tons Screened Top Soil				

10

DELIVERY TICKET

31697

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	FS #10	Dest.	4/19/13

16.82	Tons Screened Top Soil				

(11)

DELIVERY TICKET

31698

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
047849-000-OP	C Seale	Net 30	FS #14	Dest.	4/19/13

16.91	Tons Screened Top Soil				

12

DELIVERY TICKET

FARM SERVICE INC.

17319 Livingston Road
Accokeek, MD 20607
(301) 283-2573

31690

SOLD TO

Shaw Environmental, Inc.
P. O. Box 98519
Baton Rouge, LA 70884

SHIP TO

Site 21-Bronson Road Landfill
Indian Head, MD 20640

CUSTOMER'S ORDER	SALESMAN	TERMS	SHIPPED VIA	F.O.B.	DATE
847849-000-OP	C Seals	Net 30	C1	DEst.	4/18/13

16.27	Tons Screened Top Soil				

EQUAL OPPORTUNITY EMPLOYER

540911 MT

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 00009905

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158601.001 | DATE 98 16 /20 12

CUSTOMER SHAW E & I

JOB NAME BRONSON ROAD LANDFILL SITE 21

ADDRESS BRONSON ROAD

CITY & STATE INDIAN HEAD MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
#2 STONE	67220	21.19
VEHICLE #	TARE 26840	
008	NET 40380	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 6248

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#439500

CUSTOMER'S SIGNATURE [signature]

EQUAL OPPORTUNITY EMPLOYER

613379

aggtrans
AGGREGATE TRANSPORT CORP
1-888-766-4242
www.aggtrans.com

609895

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 158601-001 DATE 8-16 /20 12

CUSTOMER Shaw E&I

JOB NAME Bronson Rd Landfill Site 21

ADDRESS Bronson Rd

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
NO 2	69, 780	22.07
VEHICLE #	TARE 25, 640	
1737	NET 44, 140	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Terry

DRIVER I.D. NUMBER 5715

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT *MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING* DELIVERIES ON THE ABOVE MENTIONED PROJECT.

43200

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

610175

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 Q# 8881

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159616-001 DATE 9-14-20 12

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
CLASS 1 RR	69340	20.76 T.
VEHICLE # 02	TARE 27820	
	NET 41520	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE D.D. DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Lance Hancock 44/354

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599802

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242 618964

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159616-001 DATE 9-14 20 12

CUSTOMER Shaw E & I

JOB NAME Bronson Road LandFill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Class I Rip Rap	69 740	20.94
VEHICLE # GE-02	TARE 27.860	
	NET 41.880	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Vance DRIVER I.D. NUMBER 6501

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Bill Ramey

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

Ett 0061893 612851

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159616-001 | DATE 9/14 /20 12

CUSTOMER S Haw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Class 1 RR	69280	
VEHICLE # 1113	TARE 27800	
	NET 41480	20.74

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6802

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature]

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

Ett 0061874 612850

aggtrans AGGREGATE TRANSPORT CORP

1-888-766-4242

www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159616-001 | DATE 9/13 /20 12

CUSTOMER S Haw E&I

JOB NAME Bronson Road Landfill Site 21

ADDRESS Bronson Road

CITY & STATE Indian Head MD

P.O. # 792685 | LOT #

MATERIAL	GROSS	TOTAL UNITS
Class 1 RR	69640	
VEHICLE # 1113	TARE 27800	
	NET 41841	20.92

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE Thomas

DRIVER I.D. NUMBER 6807

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Donnie Lee

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

624876

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

QR 619051

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159616-001 DATE 9-14-2012

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
CLASS 1 RR	68120	20.15T
VEHICLE #	TARE 27820	
02	NET 40300	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE Donna Lee

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599806

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242 620416
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159801-001	DATE 9-20 120 12
CUSTOMER Shaw E & I	
JOB NAME Bronson Road Landfill Site 21	
ADDRESS Bronson Road	
CITY & STATE Indian Head MD	
P.O. # 792685	LOT #

MATERIAL	GROSS	TOTAL UNITS
Class I Rip Rap	69 900	21.06
VEHICLE # 66-02	TARE 27,780	
	NET 42,120	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
ENTERED	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE [signature] DRIVER I.D. NUMBER 056

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE [signature] Shaw

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599807

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242 620658
www.aggtrans.com

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159801-001	DATE 9-20 /20 12

CUSTOMER Shaw E & I

JOB NAME Brown Road Landfill Site 21

ADDRESS Brown Road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Class I Rip Rap	68,920	20.57
VEHICLE # 6E-02	TARE 27780	
	NET 41140	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS ENTERED	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER I.D. NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING *DELIVERIES ON THE ABOVE MENTIONED PROJECT.*

#43950

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

599808

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com 620843

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159801-001 DATE 9-20 /20 12

CUSTOMER Shaw E&I

JOB NAME Branson Road Landfill Site 21

ADDRESS Branson road

CITY & STATE Indian Head MD

P.O. # 792685 LOT #

MATERIAL	GROSS	TOTAL UNITS
Class 2 RIP RAP	68,240	2023
VEHICLE # GE-09	TARE 27,780	
	NET 40460	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
ENTERED	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER ID NUMBER 6501

DRIVER'S SIGNATURE

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

#43850

CUSTOMER'S SIGNATURE

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

624877

aggtrans
AGGREGATE TRANSPORT CORP

1-888-766-4242
www.aggtrans.com

Q1620450

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 15940-001 DATE 9-20 /2012

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE INDIAN HEAD, MD

P.O. # 792655 LOT #

MATERIAL	GROSS	TOTAL UNITS
CLASS 1 RR	67220	19.70T
VEHICLE #	TARE 27820	
	NET 39400	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE

DRIVER I.D. NUMBER 7017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

435778

OFFICE COPY

EQUAL OPPORTUNITY EMPLOYER

624878

aggtrans
AGGREGATE TRANSPORT CO.

1-888-766-4242
www.aggtrans.com

QH 620673

7535 Railroad Avenue • Hanover, Maryland 21076-3141

ORD# 159801-01 | DATE 9-20-2012

CUSTOMER SHAW E+I

JOB NAME BRONSON RD LANDFILL SITE 21

ADDRESS BRONSON RD

CITY & STATE IRWIN HILL MD

P.O. # 792685 | LOT #

MATERIAL		TOTAL UNITS
CLASS 1 RR	68920 GROSS	20.55T
VEHICLE #	27820 TARE	
	41100 NET	

C.O.D. SALES	RENTAL - WAITING TIME
UNIT PRICE	START:
TOTAL UNITS	FINISH:
	TRAVEL
TOTAL $	TOTAL HOURS

DRIVER'S SIGNATURE J.D.

DRIVER I.D. NUMBER 2017

THE CUSTOMER HEREBY ASSUMES ALL RESPONSIBILITY FOR ANY DAMAGE THAT MAY OCCUR WHILE AGGTRANS OR OWNER OPERATOR VEHICLES ARE MAKING DELIVERIES ON THE ABOVE MENTIONED PROJECT.

CUSTOMER'S SIGNATURE

OFFICE COPY

303758628

Chantilly Crushed Stone Incorporated
Producers of Quality Stone

25140 Tanner Lane, Chantilly, Va. 20152
P.O. Box 220112, Chantilly, Va. 20153
Phone: 703-471-4461 Fax: 703-471-3952

Ticket No.: **266683**
Deliver
Scale #: 1

Date : 12/13/2012 Time: 3:52:00PM

Customer : CASH CASH
Order : GM3 SHAW ENVIROMENTAL
BRYAN 985 969 5172
P.O. :

Today:	
Loads:	1
Qty:	18.10 Ton

GVW:		80,000
Pounds	Gross	79100
	Tare	42900
	Net	36200

See Product Warning on Reverse
Received : Return Check Charges Apply

50-E 66-E 495-S- 210S- TO INDIAN HEAD
NAVAL FACILITY- TO BRONSON HEAD LANDFILL
CALL BRYAN 985 969 5172

Product : CL1RR CLASS 1 RIP RAP
Vehicle : L209 495 TRUCKING

	18.10	Ton
27.50	Price:	497.75
7.00	Freight:	126.70
	Tax:	24.89
	Total:	649.34

Weighperson: Anthony Jordan

Aggregates shipped under this certification has been tested and conforms to the requirements of VDOT

Truck Owner Copy
L209

Chantilly Crushed Stone Incorporated
Producers of Quality Stone

25140 Tanner Lane, Chantilly, Va. 20152
P.O. Box 220112, Chantilly, Va. 20153
Phone: 703-471-4461 Fax: 703-471-3952

Ticket No.: **266683**
Deliver
Scale #: 1

Date : 12/13/2012 Time: 3:52:00PM

Customer : CASH CASH
Order : GM3 SHAW ENVIROMENTAL
BRYAN 985 969 5172
P.O. :

Today:	
Loads:	1
Qty:	18.10 Ton

GVW:		80,000
Pounds	Gross	79100
	Tare	42900
	Net	36200

See Product Warning on Reverse
Received : Return Check Charges Apply

50-E 66-E 495-S- 210S- TO INDIAN HEAD
NAVAL FACILITY- TO BRONSON HEAD LANDFILL
CALL BRYAN 985 969 5172

Product : CL1RR CLASS 1 RIP RAP
Vehicle : L209 495 TRUCKING

	18.10	Ton
27.50	Price:	497.75
7.00	Freight:	126.70
	Tax:	24.89
	Total:	649.34

Weighperson: Anthony Jordan

Aggregates shipped under this certification has been tested and conforms to the requirements of VDOT

Trucker's Copy
L209

142879.4301.
03004000

I AGREE TO THE
ACCORDING TO CARD ISSUER
(MERCHANT AGREEMENT IF CREDIT

MERCHANT COPY

CHANTILLY CRUSHED STONE
25000 TANNER LN
CHANTILLY, VA 20152

TERMINAL I.D.: 5311
MERCHANT #: 498894176302297
MASTERPC
XXXXXXXXXXXX7365*
SALE
BATCH: 000951
DATE: DEC 14, 12
INVOICE: 266683
TIME: 08:11
AUTH NO: 071033
AUS: Y

TOTAL $649.34

CUSTOMER COPY

303758629

Chantilly Crushed Stone Incorporated
Producers of Quality Stone

25140 Tanner Lane, Chantilly, Va. 20152
P.O. Box 220112, Chantilly, Va. 20153
Phone: 703-471-4461 Fax: 703-471-3952

Ticket No.: **266898**
Deliver
Scale #: 1

Date : 12/14/2012 Time: 10:51:00AM

Customer : CASH CASH
Order : GM3 SHAW ENVIROMENTAL
BRYAN 985 969 5172
P.O. :

Today:
Loads: 1
Qty: 18.22 Ton

Pounds	
GVW:	80,000
Gross	79500
Tare	43060
Net	36440

Job File Copy

See Product Warning on Reverse
Received : Return Check Charges Apply

50-E 66-E 495-S- 210S- TO INDIAN HEAD
NAVAL FACILITY- TO BRONSON HEAD LANDFILL
CALL BRYAN 985 969 5172
Product : CLA1RR CLASS A1 RIP RAP
Vehicle : L209 495 TRUCKING

	18.22	Ton
27.50	Price:	501.05
7.00	Freight:	127.54
	Tax:	25.05
	Total:	**653.64**

Weighperson: Anthony Jordan

Aggregates shipped under this certification has been tested and conforms to the requirements of VDOT

Chantilly Crushed Stone Incorporated
Producers of Quality Stone

25140 Tanner Lane, Chantilly, Va. 20152
P.O. Box 220112, Chantilly, Va. 20153
Phone: 703-471-4461 Fax: 703-471-3952

Ticket No.: **266898**
Deliver
Scale #: 1

Date : 12/14/2012 Time: 10:51:00AM

Customer : CASH CASH
Order : GM3 SHAW ENVIROMENTAL
BRYAN 985 969 5172
P.O. :

Today:
Loads: 1
Qty: 18.22 Ton

Pounds	
GVW:	80,000
Gross	79500
Tare	43060
Net	36440

Customer Copy

See Product Warning on Reverse
Received : Return Check Charges Apply

50-E 66-E 495-S- 210S- TO INDIAN HEAD
NAVAL FACILITY- TO BRONSON HEAD LANDFILL
CALL BRYAN 985 969 5172
Product : CLA1RR CLASS A1 RIP RAP
Vehicle : L209 495 TRUCKING

	18.22	Ton
27.50	Price:	501.05
7.00	Freight:	127.54
	Tax:	25.05
	Total:	**653.64**

Weighperson: Anthony Jordan

Aggregates shipped under this certification has been tested and conforms to the requirements of VDOT

142879 4301.
03004000

CHANTILLY CRUSHED STONE
25000 TANNER LN
CHANTILLY, VA 20152

TERMINAL I.D.: 5311
MERCHANT #: 498894176302297
MASTERPC
XXXXXXXXXXXX7365X
SALE
BATCH: 000951
DATE: DEC 14, 12
AUG: A
INVOICE: 266898
TIME: 11:57
AUTH NO: 105689

TOTAL $653.64

CUSTOMER COPY

GUDELSKY MATERIALS

14750 Gibbons Church Road
Brandywine, Maryland 20613
(301) 888-7625
Fax (301) 888-1504

AGGREGATE TICKET NO.

GROSS

TARE

NET

DATE

TIME

GVW 71000 847626

PURCHASE ORDER NO.: 69900 LB Loads Today: 1 CONTRACT NO.: 1/8/2013

~~26760 LB Qty. Today:~~ 21.57 Ton 1:13 PM

SIGNATURE

43140 LB Pit GM Scale 1

21.57Ton SIGNATURE

SOLD TO: 142879 11707

847626

DELIVER TO:

COD COD

438728

F.O.B. QUARRY

COD

210 NAVEL BASE/ SITE 21
SHAW ENVIROMENTAL
PATTY-412-680-3540 Deliver

CASH

PRODUCT:

BRITTNEY FRAKLIN FAX225-987-3748

CHARGE

TRUCKER: RR1A CLASS 1A RIP RAP

UNITS	PRICE	TOTAL
CT003	CONGRESSIONAL	$
21.57Ton	6.00	758.19
RECEIVED PAYMENT	PAYMENT RECEIVED BY	WEIGHPERSON
	Tax: 35.59	Rose Duff

Aggregate shipped under this certification has been tested and conforms to the requirements of VDOT.

CUSTOMER COPY

GUDELSKY MATERIALS INC
14750 GIBBONS CHURCH RD
BRANDYWINE, MD 20613

TERMINAL I.D.: 4532

MERCHANT #: 498894176382289

MASTERPC
**********1867*
SALE
BATCH: 000565
DATE: JAN 08, 13

INVOICE: 847626
TIME: 14:03
AUTH NO: 131628

AUS: V
P.O. NUM: 500

TOTAL $758.19

CUSTOMER COPY

Control # 1788778

Ticket # 1375560

1/1
1375560
COD
9/25/2012

Chaney Enterprises

888-4-CHANEY (888-424-2639)
www.ChaneyEnterprises.com

Concrete Division

1

Your One Stop Shop™ for Ready Mixed Concrete, Sand & Gravel, Stone, Hardscapes, Construction Materials & Supplies.

Customer #	Sold To	Customer Order #/Tax #	Purchase Order #	Lot #
COD	VISA SHAW ENVIRONMENTAL	41		

Plant #	Job # & Description	Map Grid/Zone	Sales Representative
Chaney/1	0	5	Jan Holt

Delivery Address & Instructions
BRONSON ROAD INDIAN HEAD

NSWC INDIAN HEAD HIGHWAY LANDFILL BLDG 1384 **SEE NOTES**

CALL WHEN GET TO PASS OFFICE BRYAN 985-969-5172 PASSOFFICE CLOSES AT 3:30

SLUMP 4 Encasement Direct - First Truck/CH06 D-8

Category

Date	Time Needed	Load #	Truck #	Driver Name	Contact
9/25/2012	14:30	1	M275	David Stewart	JOE GAIETTO

Ordered Quantity	Cumulative Quantity	Quantity Shipped	Product Number	Description	Unit of Measure	Unit Price	Extension
5	5	5	2306103	3000 PSI #67 Gravel AE WR	Yard	99.78	498.90
1	1	1	FUEL	Fuel Surcharge	Load	10.00	10.00

Head west on Acton Ln (Restricted usage road) For 0.3 mi
Turn left to stay on Acton Ln For 0.7 mi
Turn left onto US-301 S For 1.1 mi
Turn right onto MD-228 W/Berry Rd (Continue to follow MD-228 W) For 6.7 mi
Slight left toward MD-210 S/Indian Head Hwy For 0.1 mi
Turn left onto MD-210 S/Indian Head Hwy (Continue to follow Indian Head Hwy) For 9.7 mi
Continue onto Strauss Ave For 0.3 mi
Turn left onto Patterson Rd For 0.2 mi
Turn right onto Benson Rd For 0.5 mi
Turn left onto Bronson Rd For 0.4 mi

Print Time 13:23	Start Unload 14:14			Subtotal	508.90
Start Load 1345	Finish Unload 15:50			Sales Tax 6.25%	29.93
Leave Plant 1352	Leave Job			Haul Charge	203.00
At Job 14:26	At Plant			Total	741.83/741.83

Water added on job at customer's request # Gallons: _____

X _____

303-210-7318

I have read and understand the conditions on the reverse side.

Printed Name: Bryan Guzzardo

Signature Here: _____

Go green with Chaney Enterprises.
Check out calculators at the new ChaneyEnterprises.com

In Case of Chemical Emergency Call **CHEM-TREC** 1-800-424-9300

JOB - INSPECTOR COPY

Control # 1861449

Ticket # 2286075

Chaney Enterprises

888-4-CHANEY (888-424-2639)
www.ChaneyEnterprises.com

2/1
2286075
SHA013 Sand & Gravel Division
12/12/2012 2

Your One Stop Shop™ for Ready Mixed Concrete, Sand & Gravel, Stone, Hardscapes, Construction Materials & Supplies.

Customer #	Sold To	Customer Order #/Tax #	Purchase Order #	Lot #
SHA013	*VISA* Shaw Environmental Inc	89		

Plant #	Job # & Description	Map Grid/Zone	Sales Representative
Chaney/13	13 BRONSON RD LANDFILL SITE 21	W06A	Salvatore Bianco

Delivery Address & Instructions
BRONSON RD LANDFILL SITE 21 INDIAN HEAD

(ACROSS FROM BLDG 1384) 142879 E. NORCE RD

First Truck/CH 6 D8 | Category

Date	Time Needed	Load #	Truck #	Driver Name	Contact
12/12/2012	7:0	1	D128	Eduardo Morris	BRIAN

Ordered Quantity	Cumulative Quantity	Quantity Shipped	Product Number	Description	Unit of Measure	Unit Price	Extension
22	22	22	25	#57 Bluestone (ASTM C-3	Ton	12.00	264.00
22	22	22	FUEL	Fuel Surcharge	Ton	0.00	0.00

Head south on Legore Bridge Rd toward Steiner Smith Rd For 0.8 mi
Turn right onto Benson Rd For 0.3 mi
Continue onto MD-194 S/Woodsboro Pike For 7.3 mi
Take the 3rd left toward Bronson Rd For 121 ft
Continue straight onto MD-26 W/Liberty Rd For 1.6 mi
Turn right toward Bronson Rd For 0.2 mi
Take the ramp to US-15 S For 0.3 mi
Turn left onto Bronson Rd For 0.2 mi
Keep left at the fork, follow signs for US-15 S/Frederick and merge onto US-15 S For 3.3 mi
Continue onto I-270 S For 30.8 mi
Slight right onto I-270 Spur S (signs for Interstate 495 S/North Virginia/Washington) For 2.0 mi
Merge onto I-495 S (Passing through Virginia, District of Columbia) (Entering Maryland) For 26.7 mi
Take exit 3 for Maryland 210 toward Indian Head For 1.6 mi
Slight right onto MD-210 S/Indian Head Hwy For 9.6 mi
Continue straight to stay on MD-210 S/Indian Head Hwy (Continue to follow Indian Head Hwy) For 9.9 mi
Continue onto Strauss Ave For 0.3 mi
Turn left onto Patterson Ave For 0.2 mi

Print Time	Start Unload				
4:22		*Gross Weight	68820 lbs	Subtotal	264.00
Start Load	Finish Unload	Tare Weight	24820 lbs	Sales Tax	15.84
Leave Plant	Leave Job	Net Weight	44000 lbs	Haul Charge	470.38
At Job	At Plant	Net Weight	22 Ton	Total	750.22/750.2

Water added on job at customer's request # Gallons: _____

X _____ 4/39900

985-969-5172
Weighed By: WSG2 Phone 985-969-5172
* Manual Weight

I have read and understand the conditions on the reverse side.

Printed Name: _____

Signature Here: _____

Go green with Chaney Enterprises.
Visit www.ChaneyEnterprises.com/green.

In Case of Chemical Emergency Call **CHEM-TREC** 1-800-424-9300

CUSTOMER COPY

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.7 – FIELD COMPACTION TESTS

This page intentionally left blank.

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-11-2012

Page: 1 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	1	N332072.4 E1260751	A	5	133	103.5	90	38.994	
	2	N331981 E1260731	A	4.7	129.4	100.7	90	41.424	
	3	N330932.2 E1260683	A	4.6	130.8	101.8	90	40.196	
	4	N331915.9 E1260776	A	5.1	131.1	102	90	44.896	
	5	N331976.4 E1260815	A	4.7	133.6	104	90	47.675	
	6	N332017.6 E1260865	A	4.3	128.7	100.2	90	53.225	
	7	N331997.8 E1260899	A	4.9	131.9	102.6	90	63.132	
	8	N331954.4 E1260916	A	5.2	129.2	100.5	90	64.809	
	9	N331945.9 E1260983	A	5.2	129.7	100.9	90	72.448	
	10	N332010.6 E1261024	A	5.6	129.5	100.8	90	77.605	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-11-2012

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	11	N331903.4 E1260867	A	5.6	129	100.4	90	55.168	
	12	N331841.3 E1260921	A	5.6	129.8	101	90	57.019	
	13	N331766.9 E1260864	A	5.5	130.1	101.2	90	50.165	
	14	N331819.2 E1260821	A	4.9	127	98.8	90	49.225	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-15-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	15	N331766.2 E1260652	A	4.4	129.1	100.5	90	41.361	
	16	N331873.1 E1260646	A	4.4	130.5	101.6	90	40.703	
	17	N331873.1 E1260718	A	4.9	124.8	97.1	90	42.696	
	18	N331747.7 E1260732	A	4.2	129.2	100.5	90	41.297	
	19	N331779.5 E1260825	A	4.5	129	100.4	90	49.048	
	20	N331843.4 E1260797	A	4.3	126	98.1	90	46.873	
	21	N331964.1 E1260815	A	5.2	128.2	99.8	90	48.071	
	22	N331961 E1260889	A	5.3	125.8	97.9	90	61.701	
	23	N331850.1 E1260866	A	4.8	130	101.2	90	54.381	
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-15-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	24	N331690.9 E1260897	A	7	125.9	98	90	44.733	
	25	N331738.4 E1260827	A	6.2	127.9	99.5	90	47.685	
	26	N331795 E1260935	A	7.2	133.1	103.6	90	56.311	
	27	N331792.5 E1260787	A	5.1	131.1	102	90	46.142	
	28	N331812.4 E1260705	A	7.5	131.4	102.3	90	42.539	
	29	N331887.4 E1260721	A	6.1	127.9	99.5	90	43.561	
	30	N331901 E1260788	A	5.5	129.8	101	90	47.716	
			B						
			B						
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-17-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	31	N331807.4 E1260640	A	4.6	130	101.2	90	43.717	
	32	N331802.8 E1260778	A	5.6	127.7	99.4	90	46.233	
	33	N331827.7 E1260865	A	6.3	128.8	100.2	90	54.243	
	34	N331709.7 E1260889	A	4.3	120.6	93.9	90	48.489	
	35	N331712.4 E1260822	A	5.4	126.9	98.8	90	48.604	
	36	N331885.1 E1260839	A	5.8	122.9	95.6	90	52.301	
			B						
			B						
			B						
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-18-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	37	N331884.1 E1260895	A	4.1	124	96.5	90	58.63	
	38	N331839.7 E1260888	A	5.8	130.5	101.6	90	56.082	
	39	N331796.8 E1261012	A	4.2	125.7	97.8	90	60.581	
	40	N331777.7 E1260954	A	4.2	123.2	95.9	90	56.853	
	41	N331739.6 E1260934	A	4	119	92.6	90	51.904	
	42	N331672.2 E1260900	A	4	123.2	95.9	90	41.183	
	43	N331694.4 E1260818	A	5.4	129.7	100.9	90	46.445	
	44	N331742.8 E1260812	A	4.3	124.8	97.1	90	48.519	
	45	N331832 E1260804	A	4.4	124.3	96.7	90	48.993	
	46	N331893.1 E1260854	A	4.5	125.6	97.7	90	54.024	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 10-22-12

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
47		N331957.9 E1260891	A	4.9	127.6	99.3	90%	62.689	GPS
48		N331881.3 E1260924	A	4.7	127	98.8	90%	59.621	
49		N331851.3 E1261024	A	4.2	120.9	94.1	90%	64.2	
50		N331900.4 E1261005	A	4.2	124	96.5	90%	66.495	
51		N331833.7 E1260922	A	4.6	130.4	101.5	90%	57.856	
52		N331774.7 E1260945	A	4	126.8	98.7	90%	56.344	
53		N331789.6 E1260995	A	4	122.7	95.5	90%	59.053	
54		N331817.4 E1260700	A	4	125.2	97.4	90%	45.018	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D698-C	6	128.5	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-23-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	55	N331765.1 E1260743	A	5.5	137.9	107.3	90	43.341	
	56	N331781.5 E1260807	A	4.7	121.9	94.9	90	48.957	
	57	N331880.9 E1260906	A	4.8	126.5	98.4	90	59.691	
	58	N331897.9 E1260980	A	4.8	125	97.3	90	64.871	
	59	N331909.3 E1261014	A	4.3	124.3	96.7	90	68.632	
	60	N331823.2 E1260952	A	4.5	121.8	94.8	90	59.416	
			B						
			B						
			B						
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 10-23-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	61	N331807.7 E1261007	A	4.3	129.4	100.7	90	61.15	
	62	N331862.2 E1261006	A	4.5	125.8	97.9	90	64.229	
	63	N331903.3 E1260956	A	4.1	124.9	97.2	90	63.738	
	64	N331893.2 E1261005	A	4.1	125	97.3	90	66.328	
	65	N331853.1 E1260931	A	4.2	121.6	94.6	90	59.777	
			B						
			B						
			B						
			B						
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 11-7-12

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
66		N332016.4 E1261006	A	5.5	130.6	101.6	90%	77.191	
67		N331974.8 E1261001	A	4.8	136.1	105.9	90%	76.114	
68		N331960.3 E1260963	A	5.9	134.2	104.4	90%	72.487	
69		N332002.1 E1260950	A	5.6	136.4	106.1	90%	72.167	
70		N332034.5 E1260919	A	4.8	131.4	102.3	90%	67.271	
71		N331984.6 E1260900	A	5.3	129.7	100.9	90%	64.496	
72		N331930.6 E1260904	A	5.7	129.3	100.6	90%	63.688	
73		N331934.7 E1260858	A	4.6	134.2	104.4	90%	55.664	
74		N331965.1 E1260852	A	4.9	127.8	99.5	90%	53.944	
75		N332028 E1260871	A	4.3	125.5	97.7	90%	56.419	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D698-medthod C	6	128.5	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 11-7-12

Page: 2 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
76		N331910.3 E1261009	A	7.8	127.3	99.1	90%	70.052	
77		N331847.1 E1261017	A	4.9	131.6	102.4	90%	64.768	
78		N331822.2 E12610978	A	5.8	130.2	101.3	90%	61.517	
79		N331858.3 E1260923	A	4.4	124.1	96.6	90%	60.92	
			A			0			
			A			0			
			A			0			
			A			0			
			A			0			
			A			0			

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D698-medthod C	6	128.5	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 11-9-12

Page: 1 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
80		N331799 E1260817	A	4.4	130.8	101.8	90%	49.747	
81		N331765.8 E1260843	A	4.1	124.9	97.2	90%	50.913	
82		N331752.9 E1260989	A	4.3	119.6	93.1	90%	51.157	
83		N331766.1 E1261027	A	4.1	117	91.1	90%	55.693	
84		N331709.1 E1260910	A	3.9	129.3	100.6	90%	48.67	
85		N331687.5 E1260847	A	5	128	99.6	90%	45.995	
86		N331699.8 E1260792	A	4.8	126.9	98.8	90%	44.913	
87		N331734 E1260700	A	4.6	123.4	96	90%	41.3	
88		N331731.8 E1260646	A	4.9	126.4	98.4	90%	41.711	
89		N331782.4 R1260658	A	3.9	123.6	96.2	90%	43.328	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D698-medthod C	6	128.5	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 11-9-12

Page: 2 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
90		N331809.6 E1260624	A	5.3	127.4	99.1	90%	43.895	
91		N331836.6 E1260674	A	5.9	126.1	98.1	90%	43.983	
92		N331890.1 E1260639	A	5.3	127.6	99.3	90%	40.84	
93		N331953.3 E1260659	A	4.5	122.9	95.6	90%	39.159	
94		N331882.6 E1260708	A	5.2	122.5	95.3	90%	43.847	
			A			0			
			A			0			
			A			0			
			A			0			
			A			0			

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D698-medthod C	6	128.5	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 11-15-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	95	N332028.3 E1260681	A	8	127.4	99.1	90	37.359	
	96	N332088 E1260762	A	7.9	126.8	98.7	90	38.248	
	97	N332012.9 E1260792	A	5.3	121.6	94.6	90	46.352	
	98	N331956.9 E1260784	A	4.5	128.8	100.2	90	47.08	
	99	N332034.2 E1260934	A	5.2	125.8	97.9	90	71.023	
	100	N332032.2 E1260997	A	7.3	129.3	100.6	90	77.532	
	101	N332017.5 E1261038	A	7.5	127.5	99.2	90	79.571	
	102	N331978 E1261057	A	4.8	125.2	97.4	90	78.754	
			B						
			B						

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown poorly graded sand with gravel	ASTM D-698, Method C	6	128.5	
B					
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 12-4-12

Page: 1 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
CT 103		N331996.858 E1260973.477	A	6.9	124.1	110.2	90%	75.931	
CT 104		N332005.374 E1260893.713	A	9.6	127.3	113.1	90%	64.933	
CT 105		N332007.007 E1260872.397	A	10.2	121.3	107.7	90%	59.265	
CT 106		N331954.209 E1260880.282	A	9.7	118.5	105.2	90%	62.063	
CT 107		N331951.466 E1260929.36	A	9.8	123.5	109.7	90%	68.36	
CT 108		N331944.712 E1261014.178	A	6.3	123.8	109.9	90%	76.963	
CT 109		N331901.533 E1261056.084	A	8.2	124.9	110.9	90%	75.344	
CT 110		N331897.468 E1260985.375	A	8.1	123.2	109.4	90%	65.765	
CT 111		N331884.186 E1260917.637	A	7.7	122.9	109.1	90%	62.06	
CT 112		N331838.467 E1260915.259	A	8.9	124.8	110.8	90%	59.546	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown sand and gravel	ASTM D698-medthod C	8.9	112.6	Farm services
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 12-4-12

Page: 2 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
CT 113		N331844.052 E1261001.716	A	7.7	129.6	115.1	90%	63.873	
CT 114		N331790.929 E1261049.739	A	9.5	122.1	108.4	90%	65.688	
CT 115		N331779.26 E1260974.022	A	8.1	123.3	109.5	90%	59.492	
CT 116		N331760.998 E1260997.094	A	9.7	106.5	94.6	90%	55.515	
CT 117		N331774.697 E1261039.914	A	8.8	119.8	106.4	90%	60.915	
CT 118		N331749.498 E1261047.03	A	9.1	119.7	106.3	90%	51.067	
CT 119		N331738.487 E1261014.52	A	7.8	110.3	98	90%	45.695	
			A			0			
			A			0			
			A			0			

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Brown sand and gravel	ASTM D698-medthod C	8.9	112.6	Farm services
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 12-7-12

Page: 1 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
CT 120		N331704.623 E1260647.609	A	9.1	122.9	100.1	90%	41.291	
CT 121		N331721.317 E1260705.827	A	8.3	115.3	93.9	90%	41.754	
CT 122		N331773.379 E1260707.117	A	8.9	124	101	90%	44.146	
CT 123		N331802.988 E1260627.314	A	9.6	119.6	97.4	90%	45.184	
CT 124		N331865.884 E1260645.864	A	8.4	122.7	99.9	90%	42.66	
CT 125		N331936.644 E1260670.433	A	7.6	118.4	96.4	90%	40.972	
CT 126		N331949.035 E1260725.782	A	8.4	123.8	100.8	90%	43.752	
CT 127		N332009.257 E1260778.295	A	8.1	117.7	95.8	90%	45.553	
CT 128		N332077.216 E1260725.133	A	9.3	111.5	90.8	90%	39.662	
CT 129		N331959.097 E1260806.279	A	9.3	123.6	100.7	90%	49.545	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	red sand and gravel	ASTM D698-medthod C	10.5	122.8	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw Environmental & Infrastructu

Date: 12-7-12

Page: 2 of: 2

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
CT 130		N331882.191 E1260794.128	A	8.3	118.8	96.7	90%	50.127	
CT 131		N331827.415 E1260757.091	A	8.3	118.8	96.7	90%	47.591	
CT 132		N331771.713 E1260777.21	A	10.2	121.2	98.7	90%	47.923	
CT 133		N331705.949 E1260779.158	A	8.6	125.7	102.4	90%	44.687	
CT 134		N331693.059 E1260830.943	A	8.4	120	97.7	90%	47.846	
CT 135		N331672.625 E1260875.117	A	9.2	115.6	94.1	90%	44.037	
CT 136		N331723.734 E1260894.936	A	9.2	121.1	98.6	90%	52.844	
			A			0			
			A			0			
			A			0			

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	red sand and gravel	ASTM D698-medthod C	10.5	122.8	
B					
C					
D					
E					

Field Technician: Ted DeMarco-Logue

Reviewed By:

V3.0

HILLIS-CARNES ENGINEERING ASSOCIATES, INC

Field Density Test Summary

Project Name: Bronson Road Landfill

Job No:: W12056

Client: Shaw

Date: 12-14-2012

Page: 1 of: 1

Test#		Location	Soil ID	Percent Moisture	Dry Density	Percent Compaction	Percent Required	Elevation	Remarks
	137	N331868.7 E1260814	A	12.5	112.6	91.7	90	51.037	
	138	N331842.5 E1260.853	B	10.8	108.4	96.3	90	54.774	
	139	N331870.1 E1260905	B	10.5	122.5	108.8	90	60.547	
	140	N331882.5 E1260950	B	10.4	121.3	107.7	90	63.033	
	141	N331864.6 E1260993	B	10.4	117.5	104.4	90	64.248	
	142	N331769.9 E1260967	B	10.9	110	97.7	90	58.581	
	143	N331793.3 E1260936	B	10.8	120	106.6	90	58.731	
	144	N331739.4 E1260879	B	10.9	119.6	106.2	90	53.611	
	145	N331740.1 E1260950	B	10.8	114.8	102	90	50.818	
	146	N331709.5 E1260943	B	10.7	110.5	98.1	90	42.001	

Soil ID	Description	Proctor Method	OMC %	MDD lbs./cu. ft.	Remarks
A	Reddish-Brown poorly graded sand with gravel	ASTM D-698, Method C	10.5	122.8	
B	Brown poorly graded sand with gravel	ASTM D-698, Method C	8.9	112.6	
C					
D					
E					

Field Technician: M. Holzbauer

Reviewed By:

V3.0

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.8 – PIEZOMETER WELL ABANDONMENT DOCUMENTATION

This page intentionally left blank.

MARYLAND DEPARTMENT OF THE ENVIRONMENT, WATER MANAGEMENT ADMINISTRATION
1800 Washington Blvd., Baltimore, Maryland 21230 (410) 537-3784

****

WATER WELL ABANDONMENT-SEALING REPORT FORM

****

SUBMIT COPIES OF COMPLETED FORM TO:

* COUNTY ENVIRONMENT AGENCY (contact MDE, WMA if address needed)
* WELL OWNER
* MDE, WATER MANAGEMENT ADMINISTRATION, WELL PROGRAM

DATE WELL ABANDONED: 10/03/2002 (month/day/year)

* PERMIT NUMBER OF ABANDONED WELL (if any) CH — 95 — 6829
* PERMIT NUMBER OF REPLACEMENT WELL N/A — —
* PERSON ABANDONING WELL: R Dickinson
* WELL DRILLERS LICENSE NUMBER: 067
  CIRCLE: MWD/MSD/MGD
* OWNER'S NAME: Naval Surface Facility 101 Strauss Ave
* WELL LOCATION: Indian Head
  COUNTY: Charles County
  NEAREST TOWN: Indian Head
  TAX MAP _____ BLOCK _____ PARCEL _____
  SUBDIVISION: NSF, Indian Head
  SECTION: _____ LOT: _____
  NEAREST ROAD: South Dickinson Rd.

SITE LOCATION MAP



* TYPE OF WELL BEING ABANDONED:

✓ DRILLED _____ JETTED
_____ BORED/AUGERED _____ HAND DUG
_____ OTHER (specify) _____

* USE CODE:

_____ DOMESTIC _____ MUNICIPAL/PUBLIC
_____ IRRIGATION _____ INDUSTRIAL
✓ TEST/OBSERVATION _____ GEOTHERMAL

* TYPE OF CASING:

_____ STEEL ✓ PLASTIC
_____ CONCRETE _____ OTHER (specify) _____

* SIZE OF CASING: 2 INCHES IN DIAMETER
* DEPTH OF WELL: 24 FEET DEEP
* WAS ANY CASING REMOVED? ✓ YES _____ NO
  if yes, length removed, in feet: _____
* WAS CASING RIPPED OR PERFORATED? ____ YES _____ NO

LOG OF SEALING MATERIAL

MATERIAL	FEET FROM	FEET TO
Bentonite	0	24

VOLUME OF MATERIAL USED

80 lbs Bentonite

SIGNATURE-MASTER WELL DRILLER OR SUPERVISING SANITARIAN | 067 LICENSE # | MWD/MSD/MGD CIRCLE ONE | 10/03/2002 DATE

DENV 828 JULY 1997 3) WELL OWNER

DTCI

DRILL TECH

10/03/2012

Environmental Health
Charles County Health Department
403 South 7th Street
Box 150
White Plains, MD 20695

Re: NSF Indian Head
21 Bronson Rd.

To whom it may concern

Please find enclosed (1) Abandonment report for permit # CH-95-6829 indentified as well # IS-21-PZO1 for the above mentioned site.

Should you have any questions please do not hesitate to contact me.

Regards,
DTCI

Robert St. E. Atkinson

Cc: Shaw

1315 Wiley Oak Drive Jarrettsville MD 21084
Phone 443-417-0211 Fax 410-692-6861
DTCI@verizon.net

APPENDIX C

QUALITY CONTROL DOCUMENTATION

C.9 – BI-WEEKLY QUALITY CONTROL MEETING MINUTES

This page intentionally left blank.

Bi-weekly QC Meeting Minutes
August 21, 2012 @ 0930 hrs
Work performed from August 8, 2012 to August 20, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw QC Manager)
Attended:

NAVFAC – Cathy Gardner (FEAD)	NAVFAC – Nick Carros (Base Environmental)
NAVFAC – Joe Rail (RPM)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – Bill Lindsay (Engineering Tech)	Shaw – Steve Carriere (Project Manager)
NAVFAC – Seth Berry (Base Environmental)	Shaw – Jim Truman (Site H&S Officer)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

N/A – First QC meeting for Site 21 Bronson Road Landfill project.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
	Work Plan, Safety Permit, K18 Arc Stakeout	8/8/12	8/8/12	Final Work Plan approved June 2012; Awaiting Safety Permit with reduced K18 arcs; On 8/9/12 Shaw staked out K18 arcs at Site 21 and Scott Buswell and Nick Carros verified their locations.	8/21/12
Mobilization and Site Preparation	Environmental Conditions Report	8/14/12	8/14/12	Took photos of the initial Site 21 conditions. The photos with descriptions will be submitted as the report.	8/22/12
Installation of Initial Phase Erosion and Sediment Controls	Stabilized Construction Entrance	8/14/12	8/16/12	Installed stabilized construction entrance with geotextile and stone.	8/16/12
	Silt Fence	8/14/12	8/15/12	Installed 180 linear feet of silt fence around the proposed cover soil stockpile area. Additional silt fence will be installed once the K18 arcs are reduced.	8/30/12
Clearing and Grubbing	Clearing	8/14/12	8/14/12	Cut and chipped trees, grass, and brush in the areas outside of the K18 arcs.	8/30/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	Received and stockpiled cover soil to be used for grading fill.	Ongoing

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	09/05/12

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Mobilization and Site Preparation	Utility Markout and Surveying
Installation of Initial Phase Erosion and Sediment Controls	Installation of the at grade inlet protection, additional silt fence, super silt fence, sediment traps, rock outlet protection, riprap inflow protection, temporary pipe, temporary earth dike, temporary swales, and soil stabilization matting once the K18 arcs have been reduced.
Clearing and Grubbing	Additional clearing to be completed once the K18 arcs have been reduced.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
31 00 00 Earthwork	Transmittal 001 – Cover Soil Chemical Analytical Results and Geotechnical Results	8/15/12
31 00 00 Earthwork	Transmittal 002 – Cover Soil TPH Analytical Results	8/17/12

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
31 00 00 Earthwork	Transmittal 003 – Topsoil Chemical Analytical Results	8/21/12	8/28/12	GVMT

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
	N/A	

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
Drawing EC-2	Topsoil - Agronomy	8/30/12

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
	N/A	

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	August 24, 2012

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Nick Carros followed up on the status of the work safety permit with the K18 arc reductions following the QC meeting and issued the safety permit with arcs reduced to Shaw on 8/21/12 at approximately 1400 hours.
- Nick Carros and Joe Rail visited the site following the QC meeting to inspect the large tree near the steam line in the southeast corner of site. Shaw will review the grading design further in this area to determine if the tree may be left in place with minimal disturbance as a safety precaution.

10. OTHER ITEMS TO BE DISCUSSED:

None.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- Shaw to review the grading design in the southeast corner of the site.
- Shaw to submit a Variance Request for one sample per source of grading fill and cover soil materials.
- Shaw to submit Transmittal 003 for the topsoil chemical analytical results.

12. DATE OF NEXT SCHEDULED QC MEETING:

- September 11, 2012 at 0915 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
August 21, 2012 @ 0900 hrs
Work performed from July 7, 2012 to August 20, 2012 – Site 8 & Site 21
Contract #N62470-08-D-1007 JU50
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Joe Rail	Joseph Rail	Joseph.Rail @ navy.mil
Nicholas Carros	N. Carros	nicholas.carros@navy.mil
Seth Berry	[illegible]	seth.m.berry@navy.mil
Patti Gamble	Patricia N Gamble	patricia.gamble@shawgrp.com
Bryan Guzzardo	[illegible]	bryan.guzzardo @ shawgrp.com
Bill Lindsay	[illegible]	william.m.lindsay @ navy.mil
Cathy Gardner	[illegible]	Cathy.gardner@navy.mil
Steve Carriere	[illegible]	steve.carriere@shawgrp.com
Cano Hernandez	Cano Hernandez	canohernandez@shawgrp.com
Monica Smeal	M Smeal	monica.smeal@shawgrp.com
James W Truman	[illegible]	James.Truman@shawgrp.com

Bi-weekly QC Meeting Minutes
September 11, 2012 @ 0915 hrs
Work performed from August 21, 2012 to September 10, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw QC Manager)
Invitees:

NAVFAC – Cathy Gardner (FEAD)	NAVFAC – Nick Carros (Base Environmental)
NAVFAC – Joe Rail (RPM)	NAVFAC – Nathan Delong
NAVFAC – Bill Lindsay (Engineering Tech)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – Seth Berry (Base Environmental)	Shaw – Steve Carriere (Project Manager)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 8/21/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
RFI-001	08/24/12	Request to download magazines PB46, PB47, C-207, and C-208, and approval from Bldg 543 for the utility locator to inspect along the building.	RFI-001 will not be approved. Shaw will need the utility locator to inspect and mark the utilities without the magazines and Building 543 being downloaded.

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Mobilization and Site Preparation	Utility Markout	8/14/12	8/24/12	Marked out the utilities on the west, north, and east sides of Site 21. Unable to mark out the utilities along the south side of Site 21 due to the HERO distance of 31 feet on the utility locating equipment. Submitted RFI-001.	9/14/12
Mobilization and Site Preparation	Surveying	8/14/12	8/27/12	Staked out the limits of disturbance and installed the control points used for the design that were provided by CH2MHill.	8/28/12
Installation of Initial Phase Erosion and Sediment Controls	At-Grade Inlet Protection	8/14/12	8/28/12	Installed woven monofilament geotextile and #57 stone.	8/28/12

	Silt Fence	8/14/12	8/15/12	Installed 380 linear feet of silt fence around the cover soil stockpile areas. Approximately 600 feet of silt fence along Bronson Road.	9/14/12
	Sediment Traps	8/14/12	9/7/12	Began excavating the northern sediment trap. Encountered construction and municipal waste debris along the western slope of the trap. Provided approximate limits and photos of debris to the Navy.	9/18/12
	Temporary Earth Dike	8/14/12	9/10/12	Installed temporary earth dike along southern side of site. Will be tied into culvert leading to southern sediment trap once they are installed.	9/11/12
Clearing and Grubbing	Clearing	8/14/12	8/14/12	Cut and chipped trees, grass, and brush in the areas outside of the K18 arcs.	9/07/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	Received and stockpiled cover soil to be used for grading fill. A total of 503 loads of cover soil to date.	11/30/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
None.	None.

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Mobilization and Site Preparation	Completion of Utility Markout
Installation of Initial Phase Erosion and Sediment Controls	Installation of additional silt fence, super silt fence, sediment traps, rock outlet protection, riprap inflow protection, temporary pipe, and temporary swales.
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Excavation of two of the four designated areas and redistribution of the material within the landfill.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
	N/A	

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
31 00 00 Earthwork	Transmittal 003 – Topsoil Chemical Analytical Results	9/12/12	9/19/12	GVMT

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
	N/A	

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
Drawing EC-2	Topsoil - Agronomy	9/21/12

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
	N/A	

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	9/14/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Utility markout issues with the magazines and Bldg 543 – RFI-001 will not be approved. Shaw will need the utility locator to inspect and mark the utilities without the magazines and Building 543 being downloaded.

10. OTHER ITEMS TO BE DISCUSSED:

- None.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- Shaw to submit a Variance Request for one sample per source of grading fill and cover soil materials.
- Shaw to submit Transmittal 003 for the topsoil chemical analytical results.

12. DATE OF NEXT SCHEDULED QC MEETING:

- September 25, 2012 @ 0915 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
September 11, 2012 @ 0915 hrs
Work performed from August 21, 2012 to September 10, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Cathy Gardner		Cathy.gardner@navy.mil
William Lindsay		william.m.lindsay@navy.mil
Nicholas Carros		nicholas.carros@navy.mil
Seth Berry		seth.m.berry@navy.mil
Steve Carriere		Steve.Carriere@shawgrp.com
Joe Rail		joseph.rail@navy.mil
NATHAN DELONY		nathan.delong@navy.mil
Bryan Guzzardo		bryan.guzzardo shawgrp.com

Bi-weekly QC Meeting Minutes
September 25, 2012 @ 0930 hrs
Work performed from September 11, 2012 to September 24, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw QC Manager)
Invitees:

NAVFAC – Cathy Gardner (FEAD)	NAVFAC – Nick Carros (Base Environmental)
NAVFAC – Joe Rail (RPM)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – Nathan Delong (RPM)	Shaw – Steve Carriere (Project Manager)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 09/11/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
VR-001	09/13/12	Variance request for one laboratory compaction test per source of material instead of one test per 1,000 cubic yards of soil cover material delivered.	Approved 09/14/12; Shaw needs to ensure that each truck delivers the same material from the same source. If anything changes Shaw needs to provide more compaction tests.

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Mobilization and Site Preparation	Utility Markout	8/14/12	8/24/12	Brought the utility locator back to the site on 9/13/12 and marked out the utilities along the south side of Site 21. Utility markout is complete.	9/13/12

Installation of Initial Phase Erosion and Sediment Controls	Silt Fence (SF)	8/14/12	8/15/12	SF installation is complete.	9/14/12
	Super Silt Fence (SSF)	8/14/12	9/13/12	Installed 350 linear feet of SSF along Components Place road along the southern perimeter of Site 21. SSF is complete.	9/17/12
	Sediment Traps	8/14/12	9/7/12	The northern and southern sediment traps meet grade. The outlet pipe and horizontal drawdown device inverts are set at elevation and awaiting concrete. The remaining piping will be installed following concrete placement. The baffle boards in both sediment traps are installed and meet design elevations.	9/26/12
	Temporary Earth Dike	8/14/12	9/10/12	Waiting to tie temporary earth dike into culvert leading to southern sediment trap.	9/26/12
	Riprap Inflow Protection	8/14/12	9/17/12	Excavated two riprap inflow channels in each sediment trap, placed geotextile, and lined with riprap. Inflow channels are complete.	9/24/12
	Temporary Pipe	8/14/12	9/21/12	Installed 40 feet of temporary corrugated metal pipe leading to southern sediment trap.	9/21/12
Redistribution and Regrading of Existing Soil Cover (Grading Fill)		9/11/12	9/12/12	Excavation of existing landfill material (Excavation 1) along Bronson Road from the northern sediment trap to the magazines; Placed debris/trash in low-lying area of the site.	10/19/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	No cover soil received since last QC meeting. A total of 503 loads of cover soil to date.	11/30/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
None.	None.

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Installation of Initial Phase Erosion and Sediment Controls	Installation of rock outlet protection and temporary swales.
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Excavation of three of the four designated areas and redistribution of the material within the landfill. Placement of imported grading fill material and compaction testing. Abandonment of existing piezometer.

4. REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
31 00 00 Earthwork	Transmittal 003 – Topsoil Chemical Analytical Results	9/17/12

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
	N/A			

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
	N/A	

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
Drawing EC-2	Topsoil - Agronomy	9/28/12

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
	N/A	

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	9/28/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 1 day, 09/18/12.
- Total weather delays to date for the project – 1 day.

10. OTHER ITEMS TO BE DISCUSSED:

- Discussed the attached project schedule during review of the status of work.
- Shaw will be offsite for rotation from Thursday, 10/04/12 through Monday, 10/08/12. Shaw will return to work on Tuesday, 10/09/12 at 0700 hours.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- None.

12. DATE OF NEXT SCHEDULED QC MEETING:

- October 9, 2012 @ 0930 hrs in the Shaw trailer conference room.

Activity ID	Activity Name	Start	Finish
Pre-construction			
01009100	Work Plan Preparation	13-Feb-12 A	12-Jun-12 A
01009110	Pre-con/Mutual Understanding Meeting	08-Aug-12 A	08-Aug-12 A
Site 21 Field Activities			
20001000	Mob Personnel/Equipment	13-Aug-12 A	13-Aug-12 A
30001000	Clearing, Grubbing and E&S Controls	14-Aug-12 A	25-Sep-12
40004000	Sampling and Analysis	24-Aug-12 A	13-Sep-12 A
30002000	Regrading	07-Sep-12 A	19-Oct-12
30003000	Landfilll Cover	22-Oct-12	30-Nov-12
80001000	Site Restoration Initial	03-Nov-12	13-Dec-12
80002000	Demob Personnel/Equipment	14-Dec-12	14-Dec-12
80001010	Site Restoration Final	06-May-13*	17-May-13
Administrative & Indirects			
90003000	Project Manangement	03-Jan-12 A	31-May-13



Remaining Level of Effort ◆ ◆ Milestone
Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work

Site 21-Bronson Road Landfill

Indian Head, Maryland

September 21, 2012

Shaw® a world of Solutions™

Activity ID	Activity Name	Start	Finish
90001000	Field Supervision	13-Aug-12 A	14-Dec-12
90009100	Completion Report	19-Dec-12	15-Mar-13



Remaining Level of Effort
Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
◆ Milestone

Site 21-Bronson Road Landfill

Indian Head, Maryland

September 21, 2012

Shaw® a world of Solutions™

Bi-weekly QC Meeting Sign In Sheet
September 25, 2012 @ 0930 hrs
Work performed from September 11, 2012 to September 24, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Cathy Gardner		Cathy.gardner@navy.mil
Nicholas Carros		nicholas.carros@navy.mil
Joe Rail	Joseph Rail	joseph.rail@navy.mil
NATHAN DELONG		nathan.delong@navy.mil
Steve Carriere		steve.carriere@shawgrp.com
Bryan Guzzardo		bryan.guzzardo@shawgrp.com
Patti Gamble	Patricia MGamble	patricia.gamble@shawgrp.com

Bi-weekly QC Meeting Minutes
October 9, 2012 @ 0930 hrs
Work performed from September 25, 2012 to October 8, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw QC Manager)
Attendees:

NAVFAC – Joe Rail (RPM)	Shaw – Steve Carriere (Project Manager)
NAVFAC – Nick Carros (Base Environmental)	Shaw – Bryan Guzzardo (Site Superintendent)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 09/25/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Installation of Initial Phase Erosion and Sediment Controls	Sediment Traps	8/14/12	9/7/12	The northern and southern sediment traps are complete.	9/28/12
	Temporary Earth Dike	8/14/12	9/10/12	The temporary earth dike was tied into the southern sediment trap and is complete.	9/28/12
	Temporary swales	8/14/12	9/25/12	The northern and southern temporary swales along S. Bronson Road are complete.	9/26/12
Redistribution and Regrading of Existing Soil Cover (Grading Fill)		9/11/12	9/12/12	Excavation of existing landfill material completed in Excavation Areas 1, 2, and 3. Excavation of Area 4 beside Building 543 in progress; Placed and compacted debris/trash in low-lying area of the site. Abandoned existing piezometer on 10/03/12.	10/23/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	No cover soil received since last QC meeting. A total of 503 loads of cover soil to date.	11/30/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
Placement of new soil cap.	10/23/12

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Complete excavation of Area 4 and redistribute the material within the landfill. Placement of imported grading fill material and compaction testing.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
	N/A	

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
	N/A			

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
Drawing EC-2	Topsoil - Agronomy	10/03/12

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
	N/A	

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
Drawing EC-2	Topsoil - Agronomy	pending

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	10/12/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- Approximate locations of the areas where excavated material was placed within the landfill cap will be identified on the redline drawings and in the completion report.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 0 days.
- Total weather delays to date for the project – 1 day.
- Tree stumps and tires will be disposed of at an approved offsite facility.

10. OTHER ITEMS TO BE DISCUSSED:

- Shaw will discuss seeding activities with Base Environmental (Seth Berry) due to seeding being completed after November 15th.
- The estimated completion date for Site 21 is 12/14/12.
- Permanent site restoration items (E&S controls and signs) will be ordered soon.
- Shaw will order 10 signs for Site 11 in accordance with Detail 3 on Drawing C-6.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- None.

12. DATE OF NEXT SCHEDULED QC MEETING:

- October 23, 2012 @ 0930 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
October 9, 2012 @ 0930 hrs
Work performed from September 11, 2012 to September 24, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Patricia M Gamble	Patricia M Gamble	patricia.gamble@shawgrp.com
Bryan Guzzardo	[illegible]	bryan.guzzardo@shawgrp.com
Steve Carriere	[illegible]	steve.carriere@shawgrp.com
Nicholas Carros	[illegible]	nicholas.carros@navy.mil
Joe Rail	Joseph Rail	Joseph.Rail@navy.mil

Bi-weekly QC Meeting Minutes
October 23, 2012 @ 0930 hrs
Work performed from October 9, 2012 to October 22, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw QC Manager)
Attendees:

NAVFAC – Cathy Gardner (FEAD)	NAVFAC – Nathan Delong (RPM)
NAVFAC – Joe Rail (RPM)	Shaw – Steve Carriere (Project Manager)
NAVFAC – Bill Lindsay (Engineering Tech)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – Seth Berry (Base Environmental)	

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 10/09/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Placement of subgrade	9/11/12	9/12/12	Completed excavation of all designated areas; Placed and compacted debris/trash in low-lying area of the site. Continued placing grading fill material with a dozer in 10-inch lifts across the landfill and compacting with a roller to meet subgrade elevations; field compaction testing performed by Hillis-Carnes Engineering Associates.	10/26/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	196 loads of cover soil received since last QC meeting. A total of 699 loads of cover soil to date.	11/30/12
	Stumps	8/15/12	8/15/12	Two, 30 cubic yard roll offs with stumps sent to Waste Management; 25 tires will be disposed of at a later time.	10/17/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
Placement of new soil cap.	10/24/12

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Placement of imported grading fill material and compaction testing to meet subgrade elevations.
Placement of new soil cap	Placement of imported cover soil material and compaction testing to meet final elevation minus 6 inches for topsoil.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
	N/A	

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
	N/A			

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
31 00 00 Earthwork	Field Compaction Testing – 54 compaction tests taken since last QC meeting; a total of 54 compaction tests taken to date.	ongoing

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
31 00 00 Earthwork	Field Compaction Testing	daily

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
Drawing EC-2	Topsoil - Agronomy	received

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	10/26/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 0.5 day on 10/19/12.
- Total weather delays to date for the project – 1.5 days on 09/18/12 (1 day) and 10/19/12 (0.5 day).
- The following site restoration items were discussed in the QC meeting and approved by the Navy RPM, FEAD, and Base Environmental. Shaw will use both temporary and permanent seeding to seed the landfill due to the seeding activities occurring after November 15th. In addition, Shaw will place seed and erosion control matting in the swales and over the steep slope (2.5H:1V) in place of sod which was specified in the design. The swales and steep slope will be evaluated in the spring to determine if sod placement is necessary.

10. OTHER ITEMS TO BE DISCUSSED:

- Shaw will not be allowed to work at Site 21 on Monday, November 12th due to the observance of Veterans Day.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- None.

12. DATE OF NEXT SCHEDULED QC MEETING:

- November 13, 2012 @ 0900 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
October 23, 2012 @ 0930 hrs
Work performed from October 9, 2012 to October 22, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
NATHAN DELONG	Nathan Delong	nathan.delong@navy.mil
Steve Carriere	[illegible]	steve.carriere@shawgrp.com
Bryan Guzzardo	[illegible]	bryan.guzzardo@shawgrp.com
Bill Lindsay	[illegible]	william.m.lindsay@navy.mil
Joe Rail	Joseph Rail	Joseph.Rail@navy.mil
Seth Berry	[illegible]	seth.m.berry@navy.mil
Cathy Gardner	[illegible]	cathy.gardner@navy.mil
Patti Gamble	Patricia M Gamble	patricia.gamble@shawgrp.com

Bi-weekly QC Meeting Minutes
November 13, 2012 @ 0900 hrs
Work performed from October 22, 2012 to November 9, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Steve Carriere (Shaw Project Manager)
Attendees:

NAVFAC – Joe Rail (RPM)	NAVFAC – Nick Carros (Base Environmental)
NAVFAC – Nathan Delong (RPM)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – William Fabey (Base Environmental)	

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 10/23/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Redistribution and Regrading of Existing Soil Cover (Grading Fill)	Placement of subgrade	9/11/12	9/12/12	Completed placement of grading fill material with a dozer in 10-inch lifts across the landfill and compacted with a roller to meet subgrade elevations; field compaction testing performed by Hillis-Carnes Engineering Associates; as-built survey of subgrade completed by Point to Point Land Surveyors.	10/26/12
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	344 loads of cover soil received since last QC meeting. A total of 1043 loads of cover soil to date.	11/30/12
Placement of new soil cap		10/24/12	11/5/12	Began placement of the cover fill in two, 9-inch lifts across the landfill and compacted with a roller; field compaction testing performed by Hillis-Carnes Engineering Associates.	12/05/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
None	

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Placement of new soil cap	Placement of imported cover soil material and compaction testing to meet final elevation minus 6 inches for topsoil; Delivery of topsoil.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
	N/A	

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
31 32 11	Erosion Control Matting	11/16/12	11/21/12	G
31 00 00	Topsoil Agronomy	11/14/12	11/16/12	G

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
31 00 00 Earthwork	Field Compaction Testing – 25 compaction tests taken since last QC meeting; a total of 79 compaction tests taken to date.	ongoing

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
31 00 00 Earthwork	Field Compaction Testing	ongoing

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
Drawing EC-2	Topsoil - Agronomy	received

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	11/16/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 4 days on 10/29/12, 10/30/12, 10/31/12, and 11/01/12.
- Total weather delays to date for the project – 4.5 days on 09/18/12, 10/19/12 (0.5 day), 10/29/12, 10/30/12, 10/31/12, and 11/01/12.

10. OTHER ITEMS TO BE DISCUSSED:

- Shaw's updated demobilization date is 12/21/12.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- None.

12. DATE OF NEXT SCHEDULED QC MEETING:

- November 27, 2012 @ 0900 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
November 13, 2012 @ 0900 hrs
Work performed from October 23, 2012 to November 9, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Steve Carriere		Steve.carriere@shawgrp.com
Nicholas Carros		nicholas.carros@navy.mil
William Fabey		William.Fabey@navy.mil
Bryan Guizzardo		bryan.guizzardo@shawgrp.com
Joe Rail	Joseph Rail	Joseph.Rail@navy.mil
NATHAN DELONG		nathan.delong@navy.mil

Bi-weekly QC Meeting Minutes
November 27, 2012 @ 0900 hrs
Work performed from November 13, 2012 to November 26, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw Site QC Manager)
Attendees:

NAVFAC – Bill Lindsay (Engineering Tech)	NAVFAC – Nick Carros (Base Environmental)
NAVFAC – Seth Berry (Base Environmental)	Shaw – Steve Carriere (Project Manager)
NAVFAC – Nathan Delong (RPM) by phone	Shaw – Patti Gamble (Site QC Manager)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 11/13/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
VR-002	11/14/12	Proposal of a standard yard inlet with grate to replace designed storm inlet.	Approved 11/16/12

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	92 loads of cover soil received since last QC meeting. A total of 1135 loads of cover soil to date.	12/14/12
Placement of new soil cap		10/24/12	11/5/12	Continued placement of the cover fill in two, 9-inch lifts across the landfill and compacted with a roller; field compaction testing performed by Hillis-Carnes Engineering Associates.	12/14/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
Installation of Permanent Stormwater Conveyance Pipes, Inlets and Riprap	12/05/12

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Placement of new soil cap	Placement of imported cover soil material and compaction testing to meet final elevation minus 6 inches for topsoil; Delivery of topsoil.
Installation of Permanent Stormwater Conveyance Pipes, Inlets and Riprap	Installation of HDPE piping, storm inlet, and manhole.

4. REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
31 00 00 Earthwork	Transmittal 004 – Topsoil Agronomy Results	11/27/12
31 00 00 Earthwork	Transmittal 005 – Cover Soil Analytical Results for Backup Source (Farm Services)	11/15/12
31 32 11 Soil Surface Erosion Control	Transmittal 006 – Erosion Control Matting	11/16/12
31 00 00 Earthwork	Transmittal 007 – Cover Soil Geotechnical Results for Backup Source (Farm Services)	11/16/12

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
31 00 00	Cover Soil Analytical and Geotechnical Results for a new source from Aggtrans	12/04/12	12/04/12	G

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
31 00 00 Earthwork	Field Compaction Testing – 23 compaction tests taken since last QC meeting; a total of 102 compaction tests taken to date.	ongoing

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
31 00 00 Earthwork	Field Compaction Testing	ongoing

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
31 00 00 Earthwork	Cover Soil – Analytical and Geotechnical Testing	pending

7. DOCUMENTATION:

Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	11/30/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 1 day on 11/13/12.
- Total weather delays to date for the project – 5.5 days on 09/18/12, 10/19/12 (0.5 day), 10/29/12, 10/30/12, 10/31/12, 11/01/12, and 11/13/12.

10. OTHER ITEMS TO BE DISCUSSED:

- The soil pit of our vendor supplying the cover soil has been shut down due to permitting issues. A second approved vendor is being used, however they are unable to supply the amount of soil needed. A third cover soil source has been sampled and submitted for chemical and geotechnical analyses and Shaw is awaiting results.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- None.

12. DATE OF NEXT SCHEDULED QC MEETING:

- December 11, 2012 @ 0900 hrs in the Shaw trailer conference room.

Bi-weekly QC Meeting Sign In Sheet
November 27, 2012 @ 0900 hrs
Work performed from November 13, 2012 to November 26, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Patti Gamble	Patricia M Gamble	patricia.gamble@shawgrp.com
Nicholas Carros	N. Carros	nicholas.carros@navy.mil
Bill Lindsay	[illegible]	william.m.lindsay@navy.mil
Seth Berry	[illegible]	seth.m.berry@navy.mil
Steve Carriere	[illegible]	steve.carriere@shawgrp.com
Nathan DeLong	By phone	—

Bi-weekly QC Meeting Minutes
December 11, 2012 @ 0900 hrs
Work performed from November 27, 2012 to December 10, 2012
Site 21 Bronson Road Landfill
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, Maryland

Meeting was conducted by: Patti Gamble (Shaw Site QC Manager)
Attendees:

NAVFAC – Billy Fabey (Base Environmental)	Shaw – Bryan Guzzardo (Site Superintendent)
NAVFAC – Nick Carros (Base Environmental)	Shaw – Steve Carriere (Project Manager)
NAVFAC – Nathan Delong (RPM) by phone	Shaw – Patti Gamble (Site QC Manager)

1. REVIEW OF THE PREVIOUS QC MEETING MINUTES

The meeting minutes from the previous meeting held on 11/27/12 were accepted.

2. VARIANCE REQUEST/REQUEST FOR INFORMATION/WORK DIRECTIVES STATUS:

2a. Variance Request and Request for Information Approved Last Meeting/Pending Approval

VR/RFI	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

2b. Work Directives Approved since Last Meeting/Pending Approval

WD No.	DATE INITIATED	DESCRIPTION	STATUS
		N/A	

3. SCHEDULE AND STATUS OF WORK:

3a. Work accomplished since last meeting

DEFINABLE FEATURE	ACTIVITY	PREPARATORY PHASE DATE	INITIAL PHASE DATE	FOLLOW-UP STATUS	ACTIVITY SCHEDULED COMPLETION
Transportation and Disposal	Cover Soil	8/15/12	8/15/12	460 loads of cover soil received since last QC meeting. A total of 1630 loads of cover soil to date.	12/07/12
	Topsoil	8/15/12	12/5/12	63 loads of topsoil received since last QC meeting. A total of 63 loads of topsoil to date.	12/20/12
Placement of new soil cap		10/24/12	11/5/12	Continued placement of the cover soil in two, 9-inch lifts across the landfill and compacted with a roller; field compaction testing performed by Hillis-Carnes Engineering Associates.	12/20/12

3b. Work to be accomplished before the next QC Meeting (includes both on-site and off-site work and testing).

SCHEDULED PREPARATORY PHASES PRIOR TO NEXT MEETING	SCHEDULED DATE
Site Restoration	12/12/12

DEFINABLE FEATURE OF WORK	WORK EXPECTED TO BE CONDUCTED WITHIN NEXT TWO WEEKS
Placement of new soil cap	Final grading of imported cover soil material and compaction testing to meet final elevation minus 6 inches for topsoil; Delivery and placement of topsoil.
Installation of Permanent Stormwater Conveyance Pipes, Inlets and Riprap	Installation of HDPE piping, storm inlet, and manhole.
Site Restoration	Hydroseeding, and installation of erosion control matting and signs.

REWORK STATUS

4a. Rework items identified and pending correction

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	ESTIMATED COMPLETION DATE
	N/A	

4b. Rework items completed since last meeting

DATE IDENTIFIED	DESCRIPTION OF REWORK REQUIRED	DATE COMPLETED
	N/A	

5. STATUS OF SUBMITTALS:

5a. Submittals reviewed and approved since last meeting

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE APPROVED
31 32 11 Soil Surface Erosion Control	Transmittal 008 – Erosion Control Matting	12/06/12
31 00 00 Earthwork	Transmittal 009 – Cover Soil Analytical and Geotechnical Results for 3rd Source (Aggtrans)	12/03/12

5b. Submittals pending approval

SPEC. SECTION	TRANSMITTAL # AND SUBMITTAL DESCRIPTION	DATE SUBMITTED	DATE APPROVAL REQUIRED	REQUIRED BY GVMT OR CONTR
	N/A			

5c.Submittals required in the near future

SPEC. SECTION	SUBMITTAL DESCRIPTION	ANTICIPATED DATE TO BE SUBMITTED	ESTIMATED DATE REQUIRED	GVMT OR CONTR APPROVAL
31 32 11	Seed, fertilizer, and mulch	12/12/12	12/12/12	C

6. TESTING:

6a. Testing performed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	DATE COMPLETED
31 00 00 Earthwork	Field Compaction Testing – 34 compaction tests taken since last QC meeting; a total of 136 compaction tests taken to date.	ongoing

6b. Testing scheduled prior to next meeting

SPEC. SECTION	DESCRIPTION OF TEST	SCHEDULED DATE
31 00 00 Earthwork	Field Compaction Testing	12/13/12

6c.Testing results pending/received/completed since last meeting

SPEC. SECTION	DESCRIPTION OF TEST	STATUS
	N/A	

7. DOCUMENTATION:
Documentation required prior to next meeting

DOCUMENTATION DESCRIPTION	DATE REQUIRED
Daily Reports	Daily
Bi-Weekly QC Meeting Minutes	12/14/12

8. STATUS OF AS-BUILTS: (Define changes made since last meeting and provide an explanation for as-built drawings that are not up-to-date).

- None.

9. QC AND PRODUCTION ISSUES DISCUSSED AND RELATED RESOLUTIONS:

- Weather delays since last QC meeting – 0 days.
- Total weather delays to date for the project – 5.5 days on 09/18/12, 10/19/12 (0.5 day), 10/29/12, 10/30/12, 10/31/12, 11/01/12, and 11/13/12.

10. OTHER ITEMS TO BE DISCUSSED:

- Base Environmental requested Shaw to remove the silt fence at Site 8 that is located between the road and pond this week.
- Shaw will return to Site 21 on approximately April 15, 2013 to remove the two sediment traps and restore the site to final grade. A pre-final inspection will be scheduled in late April or early May of 2013 after removal of the sediment traps and final site restoration activities are completed.

11. ACTION ITEMS:

(Include items that may require revising the QC plan or changes in procedure)

- Shaw will remove the silt fence at Site 8 that is located between the road and the pond.

12. DATE OF NEXT SCHEDULED QC MEETING:

- Thursday, January 10, 2013 @ 0900 hrs in the Shaw trailer conference room; a preliminary walk through of the site will be conducted after the QC meeting to see if anything else needs done prior to demobilizing.

Bi-weekly QC Meeting Sign In Sheet
December 11, 2012 @ 0900 hrs
Work performed from November 27, 2012 to December 10, 2012 – Site 21
Contract #N62470-08-D-1007 JU49
Naval Support Facility – Indian Head, MD.

Printed Name	Signature	Email Address
Nicholas Carros	N. Carros	nicholas.carros@navy.mil
William Fabey	William Fabey	william.fabey@navy.mil
Steve Carrone	[illegible]	steve.carrone@shawgrp.com
Bryn Guzzardo	[illegible]	bryn.guzzardo@shawgrp.com
Patti Gamble	Patricia M Gamble	patricia.gamble@shawgrp.com
Nate Delong	by phone	

APPENDIX C
QUALITY CONTROL DOCUMENTATION

C.10 – DAILY CONTRACTOR PRODUCTION REPORTS AND QUALITY CONTROL REPORTS

This page intentionally left blank.

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/08/12 Wed.

REPORT NO. 001-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Sunny

MIN TEMP: 71

MAX TEMP: 90

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Mobe on 8/7/12.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	2	8	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	8	0	SHAW E&I
QC for project. Mobe on 8/7/12	P.GAMBLE	SITE TRAILER	QC	8	5	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Off Site	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	F.PAUL	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Off Site	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					13.0	
TOTAL PROJECT TRAVEL HRS					**13**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	18.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	0.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	18.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE

1-Rental Car

EQUIPMENT ON SITE

SHAW EQUIPMENT ENTERPRISE

1-Rental Car

REMARKS

Office management mobilized to the project on 8/7/12.

Today the preconstruction meeting for Site 21 Bronson Road Landfill was performed at 1000 in Building 551. Navy represenatives and Shaw management attended this meeting.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/8/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 001-12
Date 8/8/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	None.	None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Preconstruction meeting held at 1000 hours at Building 551. Representatives from NAVFAC Washington, NSF-IH, and Shaw were in attendance (see attached sign in sheet). Cathy Gardner, NAVFAC FEAD, will provide meeting minutes. No field work was performed at Site 21 today.

On behalf of the contractor, I certify that this report is completed and corract and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble — 8/9/2012

PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Sign In Sheet

MEETING: Pre con for site 21 (Branson Rd Landfill)
Project:
Date: 8/8/12

	NAME	COMPANY	PHONE	EMAIL
NAVFAC *	1. Cathy Gardner	NAVFAC FEAD	2181	Cathy.gardner@navy.mil
	2. Joseph Rail	NAVFAC WASH	(202) 685-3205	Joseph.Rail@navy.mil
	3. Patti Gamble	Shaw	412-680-3540	patricia.gamble@shawgrp.com
	4. Bryan Guzzardo	Shaw	985-969-5172	bryan.guzzardo@shawgrp.com
NFAC *	5. Bill Lindsay	NAVFAC FEAD	301-744-2182	william.m.lindsay@navy.mil
1,543, 1384	6. Archie Verdiglione	NSWCIH	301 744-1165	archell.verdiglione@navy.mil
	7. Scott Buswell	NSWC IHD	301 744 4283	walter.buswell@navy.mil
NFAC *	8. Nicholas Carros	NAVFAC ENV	301-744-2263	nicholas.carros@navy.mil
	9. Steve Carriere	Shaw	601 2346361	steve.carriere@shawgrp.com
Bld 543	10. JOSEPH ROGERSON	NSWC IHD	301-744-1507	joseph.rogerson@navy.mil
	11. Roderick F. Spruill	NSWC	1906	
	12.			
	13.			
	14.			
	15.			
	16.			
	17.			
	18.			
	19.			
	20.			
	21.			
	22.			
	23.			

HOST:

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/09/12 Thurs.

REPORT NO. 002-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 68

MAX TEMP: 94

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Off Site	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	F.PAUL	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Off Site	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**13**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	12.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	18.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	30.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE
1-Trimble SPS 780	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE
1-Trimble SPS 780	1-Rental Car

REMARKS

Worked on site today to stake out the limits of the K-18 arcs for Site 21. At 1300 Nick Carros and Scott Buswell was on site and agreed that the arc areas for buildings 1348, 478, and 543 were acceptable and that Shaw may begin working on site Tuesday, August 14th.

Received the Trimble SPS 780 survey system today for the project.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/9/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 002-12
Date 8/9/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	None.	None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Surveyed the locations of the K-18 arcs within Site 21 for Buildings 478, 543, 1384, and C208. The distances required from the corners of each building were: 196 feet from Bldg 478, 66 feet from Bldg 543, 219 feet from Bldg 1384, and 105 feet from Bldg C208. Nick Carros and Scott Buswell met Shaw onsite at 1300 hours to verify the K-18 arc locations. Shaw has been approved to work in the areas at Site 21 that are outside of the K-18 arcs. See the attached "Paired PES-ES Relationships" chart from the K-18 Waiver for the K-18 arc distances and email notification of approval.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble — PROJECT QC MANAGER — DATE 8/10/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

NAVSTA 44200

Paired PES-ES Relationships

WebSAR 2579

Section I - General Information

Installation: NSF Indian Head **Location:** Indian Head, MD **Date:** 9-Apr-12

Section II - Data on Facility To Be Sited

Facility Number	Facility Description	Required IBD	Required PTRD	Required ILD	1.1	1.2.1 MCE	1.2.2	1.2.3 MCE	1.3	1.4
IR Site 21	Construction Area and Stockpile Area	N/A	N/A	N/A	Inert	Inert	Inert	Inert	Inert	Inert

Section III - PES/ES QD Paired Relationships with Facilities Being Sited

Red Text = ESQD criteria not met and associated corrective action

Gray shading and bold text denotes controlling exposures below

FAC #	Facility Description	Distance Actual	Distance Required	Exposure	1.1	1.2.1 MCE	1.2.2	1.2.3 MCE	1.3	1.4
478	EOL - Composite propellants	100	196	478 as PES to IR Site 21						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with Facilities 478 to ensure explosives are at rest when workers are present within the arc.										
541	AGM - Above ground magazine Bldg 541 is a ready service magazine for Bldg 602. This building was resited as an aboveground magazine and approved by the DDESB on 10 Jan 00.	68	**66**	**541 as PES to IR Site 21**						
543	EOL - Composite and double base	10	66	543 as PES to IR Site 21						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with 543 to ensure explosives are at rest when workers are present within the arc.										
602	EOL - Igniter Manufacturing Building	125	**66**	**602 as PES to IR Site 21**						
1384	EOL - Packout / process building	45	219	1384 as PES to IR Site 21						
1. Compensatory Measure (Administrative Control): Request construction worker authorization.										
C207, C208, PB46, PB47	AGM - Above Ground Magazine C-207, C-208, P-46 and P-47 are treated as a complex.	3	105	C207, C208, PB46, & PB47 as PES to IR 21						
1. Compensatory Measure (Administrative Control): Request construction worker authorization. Coordinate work schedules with the C207 complex to ensure explosives are at rest when workers are present within the arc.										

This page has been redacted by

Gamble, Patricia

From: Gamble, Patricia
Sent: Thursday, August 09, 2012 5:37 PM
To: 'Gardner, Cathy B CIV NAVFAC Washington, CI'; 'Lindsay, William M CIV NAVFAC Washington, CI'; 'joseph.rail@navy.mil'; 'nicholas.carros@navy.mil'
Cc: Guzzardo, Bryan; Carriere, Steve
Subject: Field Locations of K-18 Arcs approved at Site 21 Bronson Road Landfill

At 1300 hours today we met at Site 21 to review the staked-out field locations of the K-18 arcs. Everyone onsite was in agreement with the field locations and that Shaw may begin working at Site 21 in areas outside of the K-18 arcs. Shaw plans to begin working onsite at Site 21 on Tuesday, August 14th. Information regarding the preparatory for clearing and grubbing will be sent out separately tomorrow.

Attendees at Site 21 were: Nick Carros, Scott Buswell, Bryan Guzzardo, Steve Carriere, and Patti Gamble

Patricia M. Gamble, P.E.
Project Engineer
Applied Science & Engineering
Shaw's Environmental & Infrastructure Group
500 East Main St, Suite 1630
Norfolk, VA 23510
412.680.3540 cell
757.640.6201 fax
patricia.gamble@shawgrp.com

Shaw™ a world of Solutions™
www.shawgrp.com

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/10/12 Fri.

REPORT NO. 003-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain in the morning

MIN TEMP: 72

MAX TEMP: 86

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Off Site	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	F.PAUL	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Off Site	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**13**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	12.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	30.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	42.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE
1-Trimble SPS 780	1-Rental Car

REMARKS

No Field Activities were performed today at Site 21.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/10/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 003-12
Date 8/10/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
No field activities performed at Site 21 today.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M. Gamble
PROJECT QC MANAGER — DATE 8/13/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/13/12 Mon.

REPORT NO. 004-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 71

MAX TEMP: 89

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Travel to the site	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Travel to the site	D.LEE	SITE 21	OPERATOR	2	8	SHAW E&I
Weed whacking the K18 Arc on the site.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Travel to the site	F.PAUL	SITE 21	OPERATOR	0	8	SHAW E&I
Weed whacking the K18 Arc on the site.	W. ARNER	SITE 21	LABORER	10	0	SHAW E&I
Loading roll off with construction debris.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					24.0	
TOTAL PROJECT TRAVEL HRS					**37**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	58.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	42.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	100.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today.Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	ACF ENVIRONMENTAL	ACF ENVIRONMENTAL
3-Shaw Pick Up Trucks		1- 2000 GAL Water Truck 1-30 Cubic Yard roll-Off	2-Portalet Toilets	14- 50'X42" Chain Link Fence 300- Fence Ties 4- 1Lb Boxes of Hog Rings 3-300'x42" Silt Fence Fabric	15-100'x36" Silt Fence W/ 2" Post 70- 72" Metal Post

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES
1-Trimble SPS 780 3-Shaw Pick Up Trucks	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets

REMARKS

The crew mobilized to the project today.

Labors used weed whackers to cut the K18 arc limits and around the construction debris piles on site. This task was performed to keep the brush cutter from running over the debris piles located through out the site.

Waste Management was sub-contracted through Global General to dispose of the construction debris generated; they delivered one 30 cubic yard roll off today. This roll off will be used to dispose of the construction debris on site. The crew began placing debris from the site into this roll off container today.

Received materials from ACF Environmental today for our sediment controls around the site.

Hertz is sub-contracted through Global General to provide us with our equipment needs for this project. Hertz delivered one 2,000 gallon water truck today.

United Site Services delivered two portalet toilets to the project today.

All equipment and materials received today was stored out of the K18 arcs for the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/13/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 004-12
Date 8/13/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No definable features of work were completed on site today. The crew performed weed whacking along the K18 arc limits and around construction debris found outside of the K18 arc limits in preparation for clearing activities. Any construction debris that is considered to be a risk to equipment tires will be picked up and disposed of in a roll off container. Received silt fence and super silt fence materials on site today.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 8/14/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/14/12 Tues.

REPORT NO. 005-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain in the morning breaking to a sunny afternoon. Accumulation of rain 0.32 inches.

MIN TEMP: 70 MAX TEMP: 89

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Repairing the access road on the landfill with mini excavator.	D.LEE	SITE 21	OPERATOR	5	0	SHAW E&I
Removing debris from site.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using the skid steer with brush cutter to cut the tall grass on site.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Weed whacking around debris piles on site.	W. ARNER	SITE 21	LABORER	5	0	SHAW E&I
Loading roll off with construction debris.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**37**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	70.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	100.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	170.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	TBR INCORPORATED
10- Hand Held Radios		1- BC80 Mini Excavator	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-30 Cubic Yard Roll- Off		
10- Hand Held Radios		1-BC80 Mini Excavator		

REMARKS

The preparatory meeting was held today for site setup, clearing, and erosion and sediment controls installation.

Got crew acquainted with the site and the K18 Arcs. The crew knows to stay out of the arc areas and that all work is to be performed on the outside of them.

Hertz is sub-contracted through Global General to provide us with our equipment needs for this project. Hertz delivered one BC 80 mini excavator today.

United rentals is sub-contracted through TBR Incorporated to provide us with our equipment needs for this project. United Rentals delivered one track skid steer with a brush cutter, smooth edge bucket, and hydraulic road sweeper.

The crew began using the skid steer with the brush cutter attachment to cut the tall grassy area over the landfill cap.

Debris piles of metal, wooden pallets, and construction debris were identified and marked out for safety. The labor crew used weed whackers to cut the tall grass around these areas to prevent any damage to the brush cutter.

The wooden pallet debris was removed from the project and placed into the roll off container on site for disposal.

The mini excavator was used to repair the stone access road through the site. Stone piles on site were used to fill in the erosion wash outs areas so vehicles could travel the haul road.

All equipment and materials received today was stored out of the K18 arcs for the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/14/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 005-12
Date 8/14/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	Preparatory for three definable features of work: - Mobilization and Site Preparation - Installation of Initial Erosion and Sediment Controls - Clearing and Grubbing
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	Please see attached sheet for preparatory details.
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Mobilization and Site Preparation - Took initial photos of the site for use in the Environmental Conditions Report.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	Clearing and Grubbing - Began cutting the tall grass with a brush cutter. - Weed whacked the tall grass around metal, wooden pallets, and construction debris. Wooden pallet debris placed in site roll off container for disposal.
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page) None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER

8/15/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR QUALITY CONTROL REPORT CONTINUATION SHEET

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 005-12
Date 8/14/2012

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

PHASE: PREPARATORY

(BLANK NOT APPLICABLE)	YES	NO
PLANS AND SPECS HAVE BEEN REVIEWED	☑	☐
THE SUBMITTALS HAVE BEEN APPROVED.	☑	☐
MATERIALS COMPLY WITH APPROVED SUBMITTALS	☑	☐
MATERIALS STORED PROPERLY.	☑	☐
PRELIMINARY WORK WAS DONE CORRECTLY.	☑	☐
TESTING PLAN HAS BEEN REVIEWED.	☐	☐
WORK METHOD AND SCHEDULE DISCUSSED.	☑	☐
JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☑	☐

IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT

Mobilization and Site Preparation

- Specification 01 50 00 Temporary Construction Facilities and Controls, Specification 01 14 00 Work Restrictions, and Specification 01 58 00 Project Identification.
- Work Plan Section 3.2
- Shaw has received the K18 waiver and IR Work Approval Permit (CWAP)
- Utility Markout, Specification 01 11 00 Summary of Work and Work Plan Section 3.2.1
- Your Locator Inc. will be the subcontractor to perform utility markout.
- Perform field inspection to verify the locations of the utilities, if any.
- Environmental Conditions Report, Specification 01 57 19.00 20 Temporary Environmental Controls and Work Plan Section 3.2.2
- Document existing conditions at Site 21 with initial photos.
- Surveying, Specification Section 02224 GIS Grade-B Post-Construction Location and Work Plan Section 3.2.3
- Point to Point Land Surveyors will be the subcontractor to perform surveying.

Installation of Initial Erosion and Sediment Controls

- Specification 31 32 11 Soil Surface Erosion Control, Work Plan Section 3.4, Drawing EC-3, and Drawing EC-1.
- Stabilized Construction Entrance, Work Plan Section 3.4.1, Location shown on Drawing EC-3, Detail B-1 on Drawing EC-5.
- At Grade Inlet Protection, Work Plan Section 3.4.2, Location shown on Drawing EC-3, Detail E-8-2 on Drawing EC-6.
- Silt Fence, Work Plan Section 3.4.3, To be installed down gradient of sediment traps and stockpiles, Detail E-1 (attached).
- Super Silt Fence, Work Plan Section 3.4.4, Location shown on Drawing EC-3, Detail E-3 on Drawing EC-6.
- Sediment Traps, Work Plan Section 3.4.5, Locations shown on Drawing EC-3, Details provided on Drawings EC-7 and EC-8.
- Rock Outlet Protection, Work Plan Section 3.4.6, Locations shown on Drawing EC-3, Detail D-4-1-B on Drawing EC-6.
- Riprap Inflow Protection, Work Plan Section 3.4.7, Locations shown on Drawing EC-3, Detail D-3-1 on Drawing EC-6.
- Temporary Pipe, Work Plan Section 3.4.8, Location shown on Drawing EC-3, 12-inch corrugated metal pipe.
- Temporary Earth Dike, Work Plan Section 3.4.9, Location shown on Drawing EC-3, Detail C-1 on Drawing EC-5.
- Temporary Swales, Work Plan Section 3.4.10, Locations shown on Drawing EC-3, Detail C-2 on Drawing EC-5.
- Soil Stabilization Matting, Work Plan Section 3.4.11, To secure seeding on the southern temporary swale, Detail B-4-5-A on Drawing EC-5.

Clearing and Grubbing

- Specification 31 11 00 Clearing
- Work Plan Section 3.5 Clearing and Grubbing
- Clearing will consist of the removal of trees, shrubs, and debris within the "limits of clearing" shown on Drawing C-2.
- Grubbing will only be completed in the 4 areas where excavation will occur as shown on Drawing C-2. Grubbing will consist of the removal and disposal of stumps, roots larger than 3 inches in diameter, and matted roots form the excavation areas.
- Trees, shrubs, stumps, roots, and grass will be disposed of at an offsite location designated by the FEAD.
- Debris will be stockpiled and then redistributed within the landfill during grading activities.
- The existing piezometer will be protected during site activities until it is abandoned by a licensed well driller.
- There is an existing, above-ground steam line along the eastern boundary of Site 21.
- Grass shall be moved to a height of 3-inches or less prior to regrading/fill placement activities.

Personnel Present

Bill Arner - Shaw
Richard Hartley - Shaw
Kelly Baum - Shaw
Morris Waters - Shaw
Floyd Paul - Shaw
Donnie Lee - Shaw
Bryan Guzzardo - Shaw
Patti Gamble - Shaw

Patricia M Gamble 08/15/12

ACKNOWLEDGMENT SHEET
Review of AHA #1 – Mobilization of Personnel and Equipment (and Demobilization)
Site 21 Bronson Road Landfill
Naval Support Facility Indian Head, Md
JU49 – Project No. 142879

Date Reviewed: August 14, 2012

Name (print)	Signature
Bill Arner	Bill Arner
Richard Nuttley	Richard Nuttley
Kelly Baum	Kelly Baum
Morris Waters	Morris Waters
Floyd Paul	Floyd Paul
Donnie Lee	Donnie Lee
Bryan Guzzardo	Bryan Guzzardo
Patricia M Gamble	Patricia M Gamble

Activity Hazard Analysis (AHA) 1.0

Activity/Work Task: Mobilization of Equipment and Site Set-up (and Demobilization)	**Overall Risk Assessment Code (Use highest code)**					**M**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**					
Contract Number: N62470-08-D-1007 **Task Order:** JU49	**Hazard Severity**	**Hazard Probability**				
Date Prepared: 2/23/12		Frequent level A	Likely level B	Occasional level C	Seldom level D	Unlikely level E
Prepared by (Name/Title): Kym Edelman CSP	Catastrophic (I) – death, system loss, or severe environmental damage	**E**	**E**	**H**	**H**	**M**
	Critical (II) – disabling injury, major system or environmental damage	**E**	**H**	**H**	**M**	**L**
Reviewed by (Name/Title): David Mummert, CIH	Marginal (III) – recordable injury, minor system or environmental damage	**H**	**M**	**M**	**L**	**L**
	Negligible (IV) – first aid, minor system impairment	**M**	**L**	**L**	**L**	**L**
Notes: (Field Notes, Review Comments, etc.)	Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)					
	"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely.	**RAC Chart**				
	"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible	**E = Extremely High Risk**				
		H = High Risk				
	Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.	**M = Moderate Risk**				
		L = Low Risk				

Principle Step	Hazards	Controls	RAC
Arrival of new personnel on site			
	Untrained personnel.	• All personnel working on hazardous, toxic, and radioactive waste (HTRW) shall submit HAZWOPER training certificates (40-hour, 8-hour (if applicable), and supervisor (if applicable) to a Site Safety and Health Officer (SSHO). • All personnel shall attend a site safety orientation. • Other training certifications shall also be made available on site.	**M**
	Medical qualifications.	• All personnel shall submit current physician's certificate stating that employee is participating in an appropriate medical surveillance program meeting 29 Code of Federal Regulation (CFR) 1910.120	**L**
	Allergies.	• All personnel should complete the Known Allergies Questionnaire (voluntary only).	**L**
	Unfamiliarity with: site, general (chemical, physical, environmental) site hazards, project safety rules and hazard control procedures, chain of command, and emergency procedures.	• All personnel shall attend the site orientation training. • The site orientation shall include a review of the phone locations, evacuation routes, and any special requests from the manager of the facility. • After personnel are trained in the contents of the Accident Prevention Plan (APP), APP Addenda, and they shall sign the APP Acknowledgment Form. • All pertinent AHAs shall be reviewed with personnel (as applicable). • Post all hazard warning signs, emergency maps, and emergency phone numbers.	**M**

PRINCIPLE STEP	HAZARDS	RECOMMENDED CONTROLS	RAC
Unload Equipment/Prepare Site	Failure to properly plan daily activities.	• A Job Safety Analysis (JSA), as required by Shaw Environmental & Infrastructure, Inc. Procedure No. HS045, "Job Safety Analysis (JSA)," shall be prepared by the crew prior to commencing daily activities. The JSA may be used as a component of the morning Tailgate Safety Meeting. The JSA shall be revised at any time throughout the workday when new tasks are initiated, unforeseen circumstances arise, or if working conditions change. Personnel shall implement Hazard Assessment Resolution Program.	**M**

PRINCIPLE STEP	HAZARDS	RECOMMENDED CONTROLS	RAC
	Heavy lifting, strains, and sprains.	• No individual employee is permitted to lift any object that weighs over 60 pounds. • Proper lifting techniques shall be used. Multiple employees or the use of mechanical lifting devices are required for lifting objects over the 60-pound limit.	**M**
	Use of mechanical equipment.	• Only qualified personnel shall be permitted to operate equipment. • Mechanical equipment shall be inspected daily. • Deficiencies in equipment shall be noted on the inspection form. • Equipment found to be unsafe shall not be used. • All equipment shall be operated at safe speeds and in a safe manner. • Equipment operators shall wear safety belts and hearing protection. • Ground personnel shall not position themselves between equipment and stationary objects. • Personnel are only permitted to approach equipment after a signal from the operator	**M**
	Hand injuries.	• Items to be handled shall be inspected for sharp edges prior to being handled. • Personnel shall wear leather gloves when handling sharp materials. • Personnel shall be aware of and avoid pinch point hazards.	**L**
	Electrical.	• Ground-fault circuit interrupters shall be used on all power tools and extension cords. • Extension cords, power tools, and lighting equipment shall be inspected before each use, protected from damage, and kept out of wet areas. • Keep extension cords off of roads.	**M**

PRINCIPLE STEP	HAZARDS	RECOMMENDED CONTROLS	RAC
	Fire.	• Fire extinguishers shall be placed in work areas. • The SSHO shall establish smoking areas in compliance with the facility policy. • Engines shall be shut off before refueling. A 40-B:C fire extinguisher shall be available at refueling areas. • Smoking shall not be permitted near fueling areas. • Use caution with vehicle exhaust systems in grassy areas.	**L**
	Chemical hazards.	• The Exclusion Zones and Contamination Reduction Zones shall be set-up and appropriately marked with signage. • The Emergency Eyewash station shall be inspected, cleaned, filled, and then placed in service. • Notify all personnel of the emergency eyewash station location.	**L**

Equipment to be Used	Training Requirements/Competent or Qualified Personnel Name(s)	Inspection Requirements
Personal Protective Equipment - Level D: Equipment: Hand and Power Tools Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone Weather radio or AM/FM radio	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks

	HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	Verify Tornado Shelter Availability

ACKNOWLEDGMENT SHEET
Review of AHA #3.0 – Installation of Erosion and Sediment Controls
Site 21 Bronson Road Landfill
Naval Support Facility Indian Head, Md
JU49 – Project No. 142879

Date Reviewed: August 14, 2012

Name (print)	Signature
Bill Arner	Bill Arner
Richard Hartley	Richard Hartley
Kelly Baum	Kelly Baum
Morris Waters	Morris Waters
Floyd Paul	Floyd Paul
Donnie Lee	Donnie Lee
Bryan Guzzardo	Bryan Guzzardo
Patricia M Gamble	Patricia M Gamble

Activity Hazard Analysis (AHA) 3.0

Activity/Work Task: Installation of Erosion and Sediment Controls	Overall Risk Assessment Code (RAC) (Use highest code)	**L**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**	
Contract Number: N62470-08-D-1007 **Task Order:** JU49		
Date Prepared: 2/23/12		
Prepared by (Name/Title): Kym Edelman, CSP		
Reviewed by (Name/Title): David Mummert, CIH		
Notes: (Field Notes, Review Comments, etc.)		

Severity	Probability: Frequent	Likely	Occasional	Seldom	Unlikely
Catastrophic	E	E	H	H	M
Critical	E	H	H	M	L
Marginal	H	M	M	L	L
Negligible	M	L	L	L	L

Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)

"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely.

"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible

Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.

RAC Chart

- **E = Extremely High Risk**
- **H = High Risk**
- **M = Moderate Risk**
- **L = Low Risk**

Job Steps	Hazards	Controls	RAC
Silt fence hay bale installation	Slips, Trips, Falls,	• Clear walkway, work areas of equipment tools and debris. • Mark identifies or barricades other obstructions. • Stay on established pathways and maintain housekeeping	**L**
	Handling heavy objects	• Observe proper lifting techniques. • No more than 60 lbs person • Use mechanical lifting devise as need (hand carts trucks) to move large awkward loads	**L**
	Struck by /Flying Debris	• Hold stakes in places with tongs, vise pliers or other remote grasping tools. Wear goggles when using sledge hammer.	**L**
	Sharp objects	• Wear leather gloves when the possibility of laceration or other injury may be caused by sharp edges or objects. • Maintain all hand tool and power tools in a safe	**L**

		condition. • Keep all guards in place during use	
	Allergic Reaction	• Identify and review poisonous plants with workers • Provide workers proper skin protection to prevent skin allergic reaction from exposure to hay , contaminated soil, or other skin irritants (plants)	**L**

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
Personal Protective Equipment - Level D/Mod D: Equipment: Hand Tools Silt Fence Hay Bales Wooden Stakes Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone Weather radio or AM/FM radio	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

ACKNOWLEDGMENT SHEET
Review of AHA #4.0 – Clearing
Site 21 Bronson Road Landfill
Naval Support Facility Indian Head, Md
JU49 – Project No. 142879

Date Reviewed: August 14, 2012

Name (print)	Signature
Bill Arner	Bill Arner
Richard Hartley	Richard Hartley
Kelly Baum	Kelly J. Baum
Marvin Waters	Marvin Waters
Floyd Paul	Floyd Paul
Donnie Lee	Donnie Lee
Patricia M Gamble	Patricia M Gamble
Bryan Guzzardo	Bryan Guzzardo

Activity Hazard Analysis (AHA) 4.0

Activity/Work Task: Clearing	**Overall Risk Assessment Code (Use highest code)**					**M**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**					
Contract Number: N62470-08-D-1007 **Task Order:** JU49	**Hazard Severity**	**Hazard Probability**				
Date Prepared: 2/23/12		Frequent level A	Likely level B	Occasional level C	Seldom level D	Unlikely level E
Prepared by (Name/Title): Kym Edelman, CSP	Catastrophic (I) – death, system loss, or severe environmental damage	**E**	**E**	**H**	**H**	**M**
	Critical (II) – disabling injury, major system or environmental damage	**E**	**H**	**H**	**M**	**L**
Reviewed by (Name/Title): David Mummert, CIH	Marginal (III) – recordable injury, minor system or environmental damage	**H**	**M**	**M**	**L**	**L**
	Negligible (IV) – first aid, minor system impairment	**M**	**L**	**L**	**L**	**L**
Notes: (Field Notes, Review Comments, etc.)	Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)					
	"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely.	**RAC Chart**				
	"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible	**E = Extremely High Risk**				
		H = High Risk				
	Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.	**M = Moderate Risk**				
		L = Low Risk				

Principal Steps	Hazards	Recommended Controls	RAC
Mobilizing all vegetation removal equipment to site	Vehicle/equipment accidents.	• Inspect area around equipment before backing. • Survey route to work locations. Inform crew of hazards. • Stay off roadways and watch for vehicle in the area. • Use flashers when needed. • Wear reflective vest when exposed to heavy equipment or traffic.	**L**
	Carrying heavy materials and equipment.	• Observe maximum manual lifting limit of 60 lbs. • Get help for loads greater than 60 lbs. • Train for proper lifting techniques. • Keep manual loads close to the body while carrying. • Use lifting, carrying aids, such as carts or dollies to move heavy objects.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
All Exclusion Zone Activities.	Contact/Inhalation/Ingestion of contaminated soil	• Avoid activities that generate airborne dust. • Control dust by applying water if necessary. • Wash soil from hands prior to eating or drinking. • Utilize PPE as required in the SSHP	**L**

Principal Steps	Hazards	Recommended Controls	RAC
Preparing For Vegetation Removal	Poisonous Insects, bees, wasps, snakes, spiders, and scorpions.	• Wear leather or cotton gloves. • Wear long pants, long sleeved shirts preferred. • Instruction in recognition and identification of poisonous insects, snakes known to be in the area. • Do not assign hypersensitive employee (*e.g.*, someone with a bee sting allergy) to duties having high risk of exposure. • Be cautious where you put your hands, feet and body. Inspect area for hazards.	**M**
	Exposure to severe inclement weather, sun, heat, rain and wind.	• Protect skin from ultraviolet rays by wearing your hard hat, long pants, long sleeved shirts, and sunscreen lotion. • Wear clothing / PPE suitable for weather and working conditions. • Keep an eye on your working buddy for signs of heat or cold stress. • Drink fluids and rest when needed. • Monitor Heat/Cold Stress per SEI Procedure HS400/HS401.	**L**
	Working alone.	• Practice buddy system at all times.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
Fueling Chain Saw.	Burns from flammable liquids and hot surfaces while fueling chain saw.	• Instruction in proper handling, storage and disposal of flammable liquids. • Equipment will be shut down during fueling and servicing activities. • An operable fire extinguisher shall be on site and available during refueling. • Allow engine to cool down before refueling. • Use a funnel or flexible hose fitting to the container when fueling saws. • Clear the area around fueling site of flammable material before fueling. • Do not start the saw within a 10 foot radius of the fuel container. • Wipe/remove fuel residue from chain saw exterior	**M**

Principal Steps	Hazards	Recommended Controls	RAC
Operating Chain Saw	Injury from flying debris.	• Operator to wear proper PPE including mesh face shields, safety glasses, hard hats, leather gloves, leather chaps, steel toed boots and long sleeved shirts. If the proper PPE is not available, do not proceed with task. • Inspect work area for hazardous conditions and debris before starting task. Remove all loose items not intended to be cut. • Do not allow other personnel in area without proper PPE. • All safe guards will remain installed and properly used.	**M**
	Excessive noise.	• Use ear plugs or muffs while operating chain saw. • Ensure a functional muffler is fitted to the saw.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
	Unsafe terrain	• Properly support material on ground for cutting or use saw bucks. • Keep engine free of saw dust. • Keep cutting speed under control to avoid cutting to deep or at an improper angle. • Stop the saw when doubtful about safety. • Prior to chain saw work all slopes and work areas will be thoroughly inspected for washes, potholes, or other surface irregularities that could cause you to slip, trip of fall. • Prior to chain saw work areas will be cleared of brush, rocks, fencing, and other obstacles which might hinder movement.	**M**
	Slip, trip, fall hazards.	• Always establish good footing. • Keep personnel clear from areas of falling trees or rolling logs. • Be alert for nails, wire, metal taps, in trees. • When moving with a saw, it should be grasped firmly in one hand and carried at the side with the bar pointing backwards. Special caution is necessary when the engine is running. Chain break should be engaged during transport. • Look to the side before turning around. Face and hearing protection and engine noise will limit the operator's ability to know if someone is close. • Secure racks, boxes, bar holsters or sheathing, or other means shall be used for transporting chain saw. • Maintain good housekeeping; keep walkways clear of tools, material, and debris.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
Preparing to operate weed eater.	Equipment failure.	• Competent person to inspect equipment prior to use. No equipment will be placed in service until all deficiencies are corrected. • Have repairs made by a qualified repairperson. • Know your equipment and follow the manufacturer's operating manual instructions.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
Fueling weed eater.	Burns from flammable liquids and hot surfaces while fueling weed eater.	• Instruction in proper handling, storage and disposal of flammable liquids. • Equipment will be shut down during fueling and servicing activities. • An operable fire extinguisher shall be on site and available during refueling. • Allow engine to cool down before refueling.	**L**

Principal Steps	Hazards	Recommended Controls	RAC
Replacing cutting line in weed eater.	Cuts, abrasions while replacing weed eater cutting line.	• Turn the power switch off to the equipment before replacing the cutting line. • Make sure cutting line is installed according to manufacturer's instruction.	**L**

Operating weed eater.	Injury from flying debris.	• Operator to wear proper PPE, including face shields, safety glasses hard hats, leather gloves, steel toed boots and long sleeved shirts, and ear protectors. • Inspect work area for hazardous conditions and debris before starting task. Remove all loose items not intended to be cut. • Do not allow other personnel in area without proper PPE. • All safe guards will remain installed and properly used.	**M**
	Excessive noise.	• Use ear plugs or muffs while operating weed eater.	**L**
	Cuts and abrasions from moving parts.	• Never put your hands, feet or other body parts in the path of the moving parts. • Do not point the cutting end at anyone. • Keep the cutting edge pointed down at all times. • All safe guards will remain installed and properly used. • Beware of your surroundings at all times watch what you are cutting.	**L**
	Slips, trips, and falls.	• Inspect work areas for washes, potholes, or other surface irregularities that could cause slips, trips or falls. • Prior to chain saw work areas will be cleared of brush, rocks, fencing, and other obstacles which might hinder movement. • Always establish good footing. • Keep personnel clear from areas of falling trees or rolling logs. • Be alert for nails, wire, metal taps, in trees.	**M**

Preparing to operate mower with tractor.	Faulty mower, tractor.	• Inspect equipment prior to use. No equipment will be placed in service until all deficiencies are corrected. • Have repairs made by a qualified repairperson. • Know your equipment, follow the manufacture operating manual.	**L**

Fueling tractor.	Burns from flammable liquids and hot surfaces while fueling tractor.	• Instruction in proper handling, storage and disposal of flammable liquids. • Equipment will be shut down during fueling and servicing activities. • An operable fire extinguisher shall be on site and available during refueling. • Allow engine to cool down before refueling.	**L**

Operating mower with tractor.	Falling from tractor.	• Wear seat belt at all times. • Do not attempt to get off the equipment until it has come to a complete stop and motor is shut off and the brake set. • Do not allow passengers at any time. • All safe guards will remain installed and properly used. • Use three point contact system when getting on and off the equipment. • Keep steps and decks free of mud, oil and grease.	**M**
	Sharp objects, lacerations, cut or abrasions.	• Wear cut resistant work gloves. • Inspect work area and equipment for hazardous conditions and correct before continuing work. • Wear hard hats, steel toed boots, eye protection, long sleeved shirts and pants, and abrasion resistant gloves. • Keep guards in place during use. Stay clear of moving parts.	**L**
	Excessive noise.	• Use ear plugs or muffs while operating mower.	**L**
	Struck by/against, protruding objects.	• Do not approach equipment while in operation. • Require backup alarms on all heavy equipment. • Make eye contact with operators before approaching equipment. • Understand and review hand signals.	**M**
	Unsafe terrain.	• Prior to mowing, all slopes and work areas will be thoroughly inspected for washes, potholes, or other surface irregularities that could cause the mower to overturn. • Prior to mowing work areas will be checked for debris. Items will be removed or their location flagged. Do not attempt mow over debris.	**L**

	Fire hazards near dry vegetation.	• Keep fire extinguisher nearby and be prepared to use it.	**M**

Changed or unanticipated conditions.	Safety or health hazards that may be derived from changed or unanticipated conditions.	• Modify the AHA as often as necessary to address new or unanticipated hazards. • Use SEI procedure HS045 “Job Safety Analysis” to facilitate field documentation.	**L**

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
Personal Protective Equipment – Level D/Mod D **Equipment**: Chain saw Chaps for chain saw operators Tractor/mower Weed eater Fire extinguisher Safety Can for Fuel	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/15/12 Wed.

REPORT NO. 006-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 67

MAX TEMP: 85

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety. Off Site	J.TRUMAN	SITE 21	H&S	0	8	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Removing debris from site.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using the skid steer with brush cutter to cut the tall grass on site.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Off Site	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Loading roll off with construction debris.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**45**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	60.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	170.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	230.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	TBR INCORPORATED
		1- 12" Wood Chipper	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-30 Cubic Yard Roll- Off		
10- Hand Held Radios		1-BC80 Mini Excavator		
		1- 12" Wood Chipper		

REMARKS

The crew used the mini excavator to trench and install regular silt fence around our proposed stockpile area for common fill material. There was a total of 180' of silt fence installed on the lower side of the proposed stockpile area to eliminate silt from leaving this area.

Hertz is sub-contracted through Global General to provide us with our equipment needs for this project. Hertz delivered one 12" wood chipper today.

Hertz was on site this morning to make repairs to the BC80 mini excavator.

The crew continued using the skid steer with the brush cutter attachment to cut the tall grassy area over the landfill cap.

All equipment and materials received today was stored out of the K18 arcs for the site.

Crew used chainsaws to begin cutting the trees inside our limits of disturbance for the landfill cap. The crew did not cut any trees within the K18 arc areas. The mini excavator was used to stockpile the trees and prepare for chipping.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/15/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 006-12
Date 8/15/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Installation of Initial Erosion and Sediment Controls - Installed 180 linear feet of silt fence along the western and eastern (down gradient) sides of the proposed cover soil stockpile area located on the eastern (upper) side of Site 21.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Clearing and Grubbing - Continued cutting the tall grass with a brush cutter. - Began cutting trees flush with the ground surface using chainsaws. Stockpiled the trees on site for chipping at a later time.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Shaw is continuing to work outside the limits of the K18 explosive arcs until notice is given that the arcs have been reduced.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 8/16/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/16/12 Thurs.

REPORT NO. 007-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 64

MAX TEMP: 90

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Stockpiling material and spreading stone.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Mini excavator loading chipping.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using the skid steer with brush cutter to cut the tall grass on site.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Clearing trees with chain saw.	W. ARNER	SITE 21	LABORER	10	0	SHAW E&I
Chipping trees.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**45**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	**YES**
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		**NO**
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		**NO**
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	85.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	230.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	315.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	TBR INCORPORATED
		1-JD750 Dozer	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-30 Cubic Yard Roll- Off		
10- Hand Held Radios		1-BC80 Mini Excavator		
		1- 12" Wood Chipper		
		1-JD750 Dozer		

REMARKS

Aggtrans delivered two loads of No. 2 construction entrance stone (43.26 Tons). One load was stockpiled on site outside the K18 arc and one was spread across the construction entrance into the site. The skidsteer was used to dress up the stone entrance.

Hertz is sub-contracted through Global General to provide us with our equipment needs for this project. Hertz delivered one JD750 dozer today.

The crew continued using the skid steer with the brush cutter attachment to cut the tall grassy area over the landfill cap.

All equipment and materials received today was stored out of the K18 arcs for the site.

Crew continued using chainsaws to cut the trees inside our limits of disturbance for the landfill cap. The crew did not cut any trees within the K18 arc areas. The mini excavator was used to stockpile the trees and prepare for chipping.

Received 11 loads of cover soil from Aggtrans today intended for Site 8. Once Site 8 is back up and running we will return the loads to them for that project.

The dozer was used to stockpile the 11 loads received today within our silt fence area on site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/16/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 007-12
Date 8/16/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing
- Continued cutting the tall grass with a brush cutter.
- Continued cutting trees flush with the ground surface using chainsaws.
- Began chipping the stockpiled trees on site and stockpiled the wood chips.

Installation of Initial Erosion and Sediment Controls
- Received 2 loads of No. 2 stone and placed it on top of geotextile to build the temporary construction entrance. The temporary construction entrance was installed in accordance with the location on Dwg EC-3 and Detail B-1 on Dwg EC-5.
- Stockpiled cover soil material within field designated stockpile area to be used as grading fill.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
Shaw is continuing to work outside the limits of the K18 explosive arcs until notice is given that the arcs have been reduced.
Submittal 001 for cover soil chemical analytical results (001-01) and geotechnical analytical results (001-02) was submitted on 08/14/12 and approved by email on 08/15/12.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 8/17/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/17/12 Fri.

REPORT NO. 008-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 63

MAX TEMP: 91

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Stockpiling material and spreading stone.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Cutting trees with chain saw.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using the mini excavator to load wood into chipper.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Clearing trees with chain saw.	W. ARNER	SITE 21	LABORER	10	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**45**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	80.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	315.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	395.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	ACF ENVIRONMENTAL
		1-30 Cubic Yard Roll- Off Off Site	27- Select Fill Loads	1- 15'x300' Non-Woven GeoTextile

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-JD750 Dozer		
10- Hand Held Radios		1-BC80 Mini Excavator		
		1- 12" Wood Chipper		

REMARKS

Aggtrans delivered 27 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls and out side the K18 arc areas. The stockpile was covered at the end of the day with a tarp to keep dry from expected weekend rains.

Crew continued using chainsaws to cut the trees inside our limits of disturbance for the landfill cap. The crew did not cut any trees within the K18 arc areas. The mini excavator was used to stockpile the trees and prepare for chipping.

Crew began chipping the trees and limbs generated from the clearing process over the landfill. The wood chips will be used across the haul roads for dust control. The larger logs will be stockpiled and saved as directed by the Navy.

The crew filled sand bags today. The sand bags will be used to secure the tarp over the stockpile of cover soil.

All equipment and materials received today was stored out of the K18 arcs for the site.

Waste Management was on site to remove the 30 cubic yard roll off container for disposal.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/17/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 008-12
Date 8/17/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Clearing and Grubbing - Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs for disposal at NSF-IH. - Continued chipping the trees on site and stockpiled the wood chips. The wood chips will be used for dust control across the haul roads. Installation of Initial Erosion and Sediment Controls - Received and stockpiled 27 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand).

TESTING PERFORMED & WHO PERFORMED TEST
None.
Submittal 002 for cover soil TPH analytical results were submitted on 8/17/12 and approved by email on 08/17/12.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Shaw is continuing to work outside the limits of the K18 explosive arcs until notice is given that the arcs have been reduced.
A 30 cubic yard roll off container was removed from the site. The haul ticket and items disposed of will be documented in the construction completion report.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 8/20/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/20/12 Mon.

REPORT NO. 009-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny with an evening thunderstorm with a rain accumulation of .10".

MIN TEMP: 65 MAX TEMP: 82

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Stockpiling material and spreading stone.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Cutting trees with chain saw.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using the mini excavator to load wood into chipper.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Clearing trees with chain saw.	W. ARNER	SITE 21	LABORER	10	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel to the project.	H.BENNETT	SITE 21	LABORER	0	8	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**53**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	80.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	395.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	475.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON	CARL M. HENSHAW
1- Shaw 84" Roller			44- Select Fill Loads	2- 20' X 12" CMP Pipes 2- 12" CMP Pipe Collars	2- Sediment Trap Basins

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10- Hand Held Radios 1-Shaw 84" Roller	1-Rental Car	1- 2000 GAL Water Truck 1-JD750 Dozer 1-BC80 Mini Excavator 1- 12" Wood Chipper	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper

REMARKS

Aggtrans delivered 44 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls and out side the K18 arc areas. The stockpile was covered at the end of the day with a tarp to keep dry from expected rains.

Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs will be stockpiled and saved as directed by the Navy.

Hertz was on site to make repairs needed to the JD 750 Dozer. All repairs were completed today.

Received a 84" smooth drum roller from Shaw Equipment Services today.

The sediment basin traps were received today from Carl M, Henshaw Inc.

All equipment and materials received today was stored out of the K18 arcs for the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/20/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 009-12
Date 8/20/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing
- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line.
- Continued chipping the trees on site and stockpiled the wood chips. The wood chips will be used for dust control across the haul roads.

Installation of Initial Erosion and Sediment Controls
- Received and stockpiled 44 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpile; satifactory.
- Received northern and southern sediment trap piping from Carl M. Henshaw Drainage Products, Inc. Piping materials meet the specifications of Drawings EC-3, EC-7, and EC-8.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Shaw is continuing to work outside the limits of the K18 explosive arcs until notice is given that the arcs have been reduced.
Prepared and emailed the agenda for the QC meeting to be held Tuesday, 08/21/12 at 0930 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 8/21/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/21/12 Tues.

REPORT NO. 010--12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 69

MAX TEMP: 80

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	6	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Stockpiling material with dozer.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Traffic control training and using roller to compact fill..	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Using skidsteer to begin cutting the areas within the K18 arcs.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Clearing trees with chain saw and traffic control training.	W. ARNER	SITE 21	LABORER	12	0	SHAW E&I
Chipping trees, dump truck spotter, and traffic control training.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Spotting dump trucks and cutting trees.	H.BENNETT	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**53**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	**YES**
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		**NO**
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		**NO**
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	118.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	475.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	593.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON
1-Volvo A30 Dump Truck			56- Select Fill Loads	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-JD750 Dozer		
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck				

REMARKS

Aggtrans delivered 56 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls and out side the K18 arc areas. The stockpile was covered at the end of the day with a tarp to keep dry from expected rains.

Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs will be stockpiled along the forest edge of the site as directed by base environmental.

The crew continued using the skid steer with the brush cutter attachment to cut the tall grassy area over the landfill cap inside the K18 arc area.

The crew continued using chainsaws to cut the trees inside the K18 arc area. And the mini excavator was used to haul to the wood chipper.

Received a Volvo A30 off road dump truck from Shaw Equipment Services today.

Today the first bi-weekly QC meeting was held at Building 551 with attendees from both the Navy and Shaw personnel.

Received the Base Safety Permit today from the Navy. The limits of the K18 explosive arcs were reduced and Shaw was allowed to begin work within the arc areas.

Three crew members from the Site 21 project received the traffic control training performed by ABC Safety.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/21/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 010-12
Date 8/21/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing

- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental.
- Continued chipping the trees on site and spreading them over haul roads for dust control.

Installation of Initial Erosion and Sediment Controls

- Received and stockpiled 56 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpile; satisfactory.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Received work safety permit at approximately 1400 hours which reduced the K18 arcs onsite, therefore no more restrictions for work areas on site. Held the first QC meeting at 0915 hours at the conference room at Building 551 with Navy and Shaw personnel. Nick Carros (NSF-IH Environmental) and Joe Rail (NAVFAC RPM) visited Site 21 after the QC meeting. Inspected a large tree along the steam line in the southeast corner of the site. Shaw will review grading design further in this area to determine if the tree may be left in place with minimal disturbance.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble — 8/21/2012

PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/22/12 Wed.

REPORT NO. 011-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 67

MAX TEMP: 85

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Stockpiling material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Spotting dump trucks and using roller.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Using skid steer to continue cutting the areas within the K18 arcs.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Clearing trees with chain saw and installing silt fence.	W. ARNER	SITE 21	LABORER	10	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Spotting dump trucks, cutting trees, and installing silt fence.	H.BENNETT	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**53**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	**YES**
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		**NO**
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		**NO**
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	99.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	593.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	692.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON
		1- JD200 Excavator	53- Select Fill Loads	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-JD750 Dozer		
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck		1-JD200 Excavator		

REMARKS

Aggtrans delivered 53 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls and out side the K18 arc areas. The stockpile was covered at the end of the day with a tarp to keep dry from expected rains.

Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs will be stockpiled along the forest edge of the site as directed by base environmental.

The crew continued using the skid steer with the brush cutter attachment to cut the tall grassy area over the landfill cap inside the K18 arc area.

The crew continued using chainsaws to cut the trees inside the K18 arc area. And the mini excavator was used to haul to the wood chipper.

The crew used the mini excavator to trench out the area around our proposed second stockpile area for cover soil on the western side of the site. Crew began installing regular silt fence around the proposed stockpile area and backfilled.

Hertz is sub-contracted through Global General to provide us with our equipment needs for this project. Hertz delivered one JD200 excavator today.

Received the weight ticket today for the Waste Management roll off container that was removed from the site on 8/17/12. The total weight of the roll off container was 2.67 tons.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/22/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 011-12
Date 8/22/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing
- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental.
- Continued chipping the trees on site and spreading them over haul roads for dust control.
- Continued cutting the tall grass with a brush cutter over the remaining areas that were within the K18 arcs.

Installation of Initial Erosion and Sediment Controls
- Received and stockpiled 53 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpile; satisfactory.
- Installed 260 linear feet of silt fence along the northern, western and southern sides of the second cover soil stockpile area located on the western (lower) side of Site 21.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
Called NSF-IH Environmental (Nick Carros and Seth Berry) regarding a fox chasing equipment and approaching workers at the site. Reminded the crew no feeding of the wildlife is allowed on base. Seth Berry came out to the site to check on the fox.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 8/23/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/23/12 Thurs.

REPORT NO. 012-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 64

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Stockpiling material with dozer.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Spotting dump trucks and using roller.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Using skid steer to continue cutting the areas within the K18 arcs.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Clearing trees with chain saw and installing silt fence.	W. ARNER	SITE 21	LABORER	12	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Installing silt fence and assembling super silt fence.	H.BENNETT	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**53**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	115.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	692.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	807.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON
			64- Select Fill Loads	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter,
3-Shaw Pick Up Trucks		1-JD750 Dozer		Smooth Edge Bucket, and Sweeper
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck		1-JD200 Excavator		

REMARKS

Aggtrans delivered 64 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls on site.

The 200 excavator was used to shape and compact the sides of the cover soil stockpile on the eastern side of the site.

Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs will be stockpiled along the forest edge of the site as directed by base environmental.

The crew continued using chainsaws to cut the trees inside the K18 arc area. And the mini excavator was used to haul to the wood chipper.

The crew used the mini excavator to trench out the area around our proposed second stockpile area for cover soil on the western side of the site. Crew completed installing regular silt fence around the proposed stockpile area and backfilled.

Crew began assembling the super silt fence by attaching the filter fabric to the chain link fence every 24" as per the design.

Shaw mechanic Bob Verbeck was on site today to perform equipment maintenance the 84" smooth drum roller.

United Rental was on site today to exchange out the track skidsteer with another unit.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/23/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 012-12
Date 8/23/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

Clearing and Grubbing

- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental.
- Continued chipping the trees on site and spreading them over haul roads for dust control.
- Continued cutting the tall grass with a brush cutter over the remaining areas that were within the K18 arcs.

Installation of Initial Erosion and Sediment Controls

- Received and stockpiled 64 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpile; satisfactory.
- Installed an additional 180 linear feet of silt fence for the second cover soil stockpile area located on the western (lower) side of Site 21. Installed an additional 200 linear feet of silt fence along the northern side of the first stockpile area located on the eastern side of Site 21.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

8/24/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/24/12 Fri.

REPORT NO. 013-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 64

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	6	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Stockpiling material with dozer.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Spotting dump trucks and using roller.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Using skid steer to continue cutting the areas within the K18 arcs.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Clearing trees with chain saw and went on rotation for his vacation.	W. ARNER	SITE 21	LABORER	6	5	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Installing silt fence and assembling super silt fence.	H.BENNETT	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					5.0	
TOTAL PROJECT TRAVEL HRS					**58**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	100.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	807.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	907.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON
			50- Select Fill Loads	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter,
3-Shaw Pick Up Trucks		1-JD750 Dozer		Smooth Edge Bucket, and Sweeper
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck		1-JD200 Excavator		

REMARKS

Aggtrans delivered 50 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls on site. 294 loads to date on site.

The 200 excavator was used to complete shaping and compacting the sides of the cover soil stockpile on the eastern side of the site.

Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs will be stockpiled along the forest edge of the site as directed by base environmental.

The crew continued using chainsaws to cut the trees inside the K18 arc area. And the mini excavator was used to haul to the wood chipper.

The crew repaired the silt fence around the stockpile located on the eastern side of the site by installing an additional 200' of fencing.

Crew continued assembling the super silt fence by attaching the filter fabric to the chain link fence every 24" as per the design.

Your Locator Incorporated (Dave Roberts) was on site today to mark the known utilities. Dave could not mark the utilities around Building 543 and the explosive magazines located on the south side of the project due to the HERO distance on utility instruments. Shaw sent an RFI out to the Navy requesting clearance from Building 543 and for the explosives in the magazines to be removed to complete the utility mark out.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/24/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 013-12
Date 8/24/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Mobilization and Site Preparation
	WORKMANSHIP IS SATISFACTORY	☐	☐	- Dave Roberts from Your Locator Inc. was on site to perform the utility markout. Marked out the utilities on the west, north, and east sides of Site 21. Unable to mark out the utilities along the south side of Site 21 due to the HERO distance of 31 feet on the utility locating equipment. The south side of the site is adjacent to 4 magazines (PB46, PB47, C-207, and C-208) and Building 543.
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	- Submitted RFI-001 to the Navy requesting clearance from Bldg 543 and for the explosives in the magazines to be removed temporarily to complete the utility markout.
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Clearing and Grubbing
				- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental.
				- Continued chipping the trees on site and spreading them over haul roads for dust control.
				- Continued cutting the tall grass with a brush cutter over the remaining areas that were within the K18 arcs.
				Installation of Initial Erosion and Sediment Controls
				- Received and stockpiled 50 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpile; satisfactory.
				- Installed an additional 180 linear feet of silt fence for the second cover soil stockpile area located on the western (lower) side of Site 21. Installed an additional 200 linear feet of silt fence along the northern side of the first stockpile area located on the eastern side of Site 21.
				- Continued assembling the SSF by attaching the geotextile to the chain link in accordance with Detail E-3 on Drawing EC-6.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble
PROJECT QC MANAGER

8/27/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/27/12 Mon.

REPORT NO. 014-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 64

MAX TEMP: 91

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	7	8	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5.5	0	SHAW E&I
Foreman overseeing site task.	K.BAUM	SITE 21	FOREMAN	11	0	SHAW E&I
Stockpiling material with dozer.	D.LEE	SITE 21	OPERATOR	5	8	SHAW E&I
Spotting dump trucks and using roller.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Using skid steer to continue cutting the areas within the K18 arcs.	F.PAUL	SITE 21	OPERATOR	11	0	SHAW E&I
Clearing trees with chain saw and went on rotation for his vacation.	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	11	0	SHAW E&I
Installing silt fence and assembling super silt fence.	H.BENNETT	SITE 21	LABORER	11	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					16.0	
TOTAL PROJECT TRAVEL HRS					**74**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	83.5		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	907.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	990.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON
			46 - Select Fill Loads	

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter,
3-Shaw Pick Up Trucks		1-JD750 Dozer		Smooth Edge Bucket, and Sweeper
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck		1-JD200 Excavator		

REMARKS

Aggtrans delivered 46 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls on site. 340 loads to date on site.
Crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs were stockpiled along the forest edge of the site as directed by base environmental.
The crew continued using chainsaws to cut the trees inside the K18 arc area. And the mini excavator was used to haul to the wood chipper.
The surveyor from Point to Point Land Surveyors arrived on site at approximately 0930 hours. Took surveyor to Base Safety to get his equipment inspected and HERO stickers issued. Eric from Base Safety was unavailable and it is unknown when he will return. Rachel Donahue from Base Safety notified us that the equipment could be inspected on 8/28/12 at 0730 hours. The surveyor left the site at approximately 1100 hours.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/27/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No.: 014-12
Date 8/27/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Mobilization and Site Preparation - The surveyor from Point to Point Land Surveyors onsite to stake out limits of disturbance (LOD). He was unable to get his equipment inspected and approved with HERO stickers due to no one available at Base Safety.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page) Clearing and Grubbing - Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. - Continued chipping the trees on site and spreading them over haul roads for dust control. Installation of Initial Erosion and Sediment Controls - Received and stockpiled 46 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpiles; satisfactory. Mobilization and Site Preparation - Documented utility mark out with photographs. Two water lines identified under Bronson Road, one culvert identified at northwest corner of Site 21, and one culvert identified at southwest corner of Site 21 under Components Place road.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

8/28/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/28/12 Tues.

REPORT NO. 015-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Sunny with some light rain in the morning

MIN TEMP: 67 MAX TEMP: 90

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	5.5	0	SHAW E&I
Foreman overseeing site tasks.	K.BAUM	SITE 21	FOREMAN	11	0	SHAW E&I
On rotation.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Clearing trees with chain saw and chipping.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Stockpiling material with dozer.	F.PAUL	SITE 21	OPERATOR	11	0	SHAW E&I
Vacation.	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	11	0	SHAW E&I
Spotting dump trucks and using roller.	H.BENNETT	SITE 21	LABORER	11	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**74**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	71.5		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	990.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,062.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON	BURCH OIL
		1 - Trencher	72 - Select Fill Loads 5.18 tons of #57 Stone		1 - 500 gallon diesel fuel tank

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper
3-Shaw Pick Up Trucks		1-JD750 Dozer		
10- Hand Held Radios		1-BC80 Mini Excavator		
1-Shaw 84" Roller		1- 12" Wood Chipper		
1-Volvo A30 Dump Truck		1-JD200 Excavator		

REMARKS

Aggtrans delivered 72 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls on site. 412 loads to date on site.
Aggtrans delivered 1 load of #57 stone (5.18 tons).
Hertz delivered a trencher to the site. The throttle cable broke off during unloading of the trencher and was noted by the delivery driver. The trencher will be off-rent until 9/05/12.
Burch Oil delivered a 500 gallon double-walled diesel fuel tank. The tank was unloaded near the connex box between Sites 8 and 21 as approved by the FEAD. The tank will remain empty until a bermed containment area is built as required by Base Environmental. The containment area will be built when Shaw returns from the holiday rotation.
The crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs were stockpiled along the forest edge of the site as directed by base environmental.
The crew continued using chainsaws to cut the trees and the mini excavator was used to haul the trees to the wood chipper.
The surveyor from Point to Point Land Surveyors arrived on site at approximately 0730 hours. Went through HERO training and received HERO stickers for his equipment at Base Safety.
The surveyor staked out the limits of disturbance around the site and set the controls points provided by CH2MHill from the design. The surveyor left the site at approximately 1530 hours.
The crew installed the at-grade inlet protection located on the south perimeter of the site using geotextile and #57 stone.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/28/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 015-12
Date 8/28/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing

- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. Continued chipping the trees on site and spreading them over haul roads for dust control.

Installation of Initial Erosion and Sediment Controls

- Received and stockpiled 72 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). Inspected silt fence around stockpiles; satisfactory.
- Installed the at-grade inlet protection along the southern perimeter of the site. The woven monofilament geotextile and the #57 stone were acceptable materials used in accordance with Detail E-8-2 on Dwg EC-6. The geotextile was unable to be wrapped around the grate as specified in the detail. The grate was unable to be lifted off due to grounding straps connecting the grate to a grounding wire. The geotextile was laid over the grate with 1-foot extra on all sides and secured with wire ties in the 4 corners. Six inches of #57 stone was placed over the geotextile in accordance with the detail.

Mobilization and Site Preparation

- Surveyor staked out the LOD and installed the control points used for the design that were provided by CH2MHill.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble
PROJECT QC MANAGER

8/29/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/29/12 Wed.

REPORT NO. 016-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 72

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	6	0	SHAW E&I
Foreman overseeing site tasks.	K.BAUM	SITE 21	FOREMAN	11	0	SHAW E&I
On rotation.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Clearing trees with chain saw and chipping.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Stockpiling material with dozer.	F.PAUL	SITE 21	OPERATOR	11	0	SHAW E&I
Vacation.	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Chipping trees and dump truck spotter.	M. WATERS	SITE 21	LABORER	11	0	SHAW E&I
Spotting dump trucks and using roller.	H.BENNETT	SITE 21	LABORER	11	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**74**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	72.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,062.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,134.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's task.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON	BURCH OIL	SHAFFER PRODUCTS
		1 - JD200 Excavator	91 - Select Fill Loads		1 - 500 gallon diesel fuel tank	2000 Grade Stakes

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper	1 - 500 gallon diesel fuel tank
3-Shaw Pick Up Trucks		1-JD750 Dozer			
10- Hand Held Radios		1-BC80 Mini Excavator			
1-Shaw 84" Roller		1- 12" Wood Chipper			
1-Volvo A30 Dump Truck		1-JD200 Excavator			
		1- Trencher (off rent)			

REMARKS

Aggtrans delivered 91 loads of select fill (Cover Soil) today. The dozer was used to stockpile this material within our erosion and sediment controls on site. 503 loads to date on site.

Hertz delivered a JD200 Excavator with thumb attachment to the site and picked up the existing JD200 Excavator on site.

Received 2,000 grade stakes from Shaffer Products.

The crew continued using chainsaws to cut the trees and the mini excavator was used to haul the trees to the wood chipper.

The crew continued chipping the trees and limbs generated from the clearing process over the landfill. The wood chips were used across the haul roads for dust control. The larger logs were stockpiled along the forest edge of the site as directed by base environmental.

The crew covered the eastern stockpile with a large tarp and secured the tarp with sand bags for the rotation/holiday weekend.

The crew performed housekeeping activities to secure the site for the rotation/holiday weekend.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/29/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 016-12
Date 8/29/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Clearing and Grubbing - Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. Continued chipping the trees on site and spreading them over haul roads for dust control. Installation of Initial Erosion and Sediment Controls - Received and stockpiled 91 loads of cover soil material to be used as grading fill. Checked the loads to verify they are consistent (SP - poorly graded sand). - Inspected the silt fence around both stockpile areas at the end of the day for the rotation/holiday weekend; silt fence is satisfactory.	None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Took photos of Site 21 at approximately 1800 hours to document the conditions prior to leaving the site for the rotation/holiday weekend.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — 8/30/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 08/30/12 Thurs.

REPORT NO. 017-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Md

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 68

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
QC for project - Travel for rotation.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement. Off Site.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Project Health and Safety.	J.TRUMAN	SITE 21	H&S	0	0	SHAW E&I
Travel for rotation.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
On rotation.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Travel for rotation.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for rotation.	F.PAUL	SITE 21	OPERATOR	0	5	SHAW E&I
Vacation.	W. ARNER	SITE 21	LABORER	0	0	SHAW E&I
Travel for rotation.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Travel for rotation.	H.BENNETT	SITE 21	LABORER	0	8	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					39.0	
TOTAL PROJECT TRAVEL HRS					**113**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	0.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,134.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,134.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

None.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	FERGUSSON	BURCH OIL

EQUIPMENT ON SITE

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2000 GAL Water Truck	2-Portalet Toilets	1- Track Skid steer With Brush Cutter, Smooth Edge Bucket, and Sweeper	1 - 500 gallon diesel fuel tank
3-Shaw Pick Up Trucks		1-JD750 Dozer			
10- Hand Held Radios		1-BC80 Mini Excavator			
1-Shaw 84" Roller		1- 12" Wood Chipper			
1-Volvo A30 Dump Truck		1-JD200 Excavator			
		1- Trencher (off rent)			

REMARKS

No work activities conducted at Site 21 today. Travel day for rotation/holiday weekend.

Crew will travel back from rotation/holiday weekend on Tuesday, 09/04/12 and activities will resume at Site 21 on Wednesday, 09/05/12 at 0700 hours.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 8/30/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 017-12
Date 8/30/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No site activities performed at Site 21 today. Travel day for rotation/holiday weekend.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER

8/30/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/04/12 Tuesday

REPORT NO. 018-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 72

MAX TEMP: 87

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager.	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Travel back to the project.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Travel back to the project.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel back to the project.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel back to the project.	F.PAUL	SITE 21	OPERATOR	0	5	SHAW E&I
Travel back to the project.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel back to the project.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Off Site.	H.BENNETT	SITE 21	LABORER	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					52.0	
TOTAL PROJECT TRAVEL HRS					**165**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	**NO**
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		**NO**
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		**NO**
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	0.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,134.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,134.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | AGGTRANS | BURCH OIL

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Brush Cutter	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer		Smooth Edge Bucket, and Sweeper	
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1- 12" Wood Chipper			
1-Volvo A30 Dump Truck		1-JD200 Excavator			
		1-Trencher (off-rent)			

REMARKS:

No work activities were conducted today at Site 21. The crew traveled back to the hotel today all field work will resume on 09/05/12 at 0700 hours.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/4/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 018-12
Date 9/4/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No site activities performed at Site 21 today. Travel day for rotation back from holiday weekend.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 9/5/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/05/12 Wednesday

REPORT NO. 019-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy with evening rain showers.

MIN TEMP: 74 MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Travel back to the project.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Travel back to the project.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Travel back to the project.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Travel back to the project.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Travel back to the project.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Travel back to the project.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Moved to Site 8.	H.BENNETT	SITE 21	LABORER	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**165**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	108.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,134.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,242.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	TARPAFLEX	TBR INCORPORATED
					3- 50'X100' Tarps	Brush Cutter- OFF RENT

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1- 12" Wood Chipper			
1-Volvo A30 Dump Truck		1-JD200 Excavator			
		1-Trencher (off-rent)			

REMARKS:

Crew made silt fence repairs as needed around the eastern stockpile cover soil area on the landfill.

Crew made silt fence repairs as needed around the eastern stockpile cover soil area on the landfill.

Crew continued using chainsaws to cut the large trees down on the perimeter edge of the southern side of the site. The crew used both excavators to remove the trees and stockpile them for chipping operations. The large logs will be staged along the forest edge as directed by Base Environmental. The wood chips from the chipping operation will be used to keep the dust down on the haul roads to keep the dust down on site.

The brush cutter that was rented through TBR Incorporated (United Rentals) was called off rent today.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/5/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 019-12
Date 9/5/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Clearing and Grubbing - Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. Continued chipping the trees on site and spreading them over haul roads for dust control. Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas after return from holiday/rotation weekend; silt fence is satisfactory.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaulle
PROJECT QC MANAGER — DATE 9/5/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/06/12 Thursday

REPORT NO. 020-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain in the morning breaking away to cloudy skies in the evening. Rain Accumulation: 1.09"

MIN TEMP: 68 | MAX TEMP: 85

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Dozer spreading wood chips and installing silt fence.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Mini excavator loading wood debris into chipper.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator taking down large trees and trenching.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Using chainsaw to cut the remaining trees down.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Loading the wood chipper by hand and installing silt fence.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**165**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	108.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,242.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,350.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | AGGTRANS | BURCH OIL | TARPAFLEX | TBR INCORPORATED

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1- 12" Wood Chipper			
1-Volvo A30 Dump Truck		1-JD200 Excavator			
		1-Trencher			

REMARKS:

Crew continued using chainsaws to cut the large trees down on the perimeter edge of the southern side of the site. The crew used both excavators to remove the trees and stockpile them for chipping operations. The large logs will be staged along the forest edge as directed by Base Environmental. The wood chips from the chipping operation were spread with the dozer over the access roads to keep the dust down.

The limits of the northern sediment trap were staked out today with the Trimble GPS system.

The crew used the trencher to trench along the Limits of Disturbance (LOD) for placement of silt fence on the lower side of the northern sediment trap. The crew installed 200 feet of silt fence and backfilled today in preparation of installing the northern sediment trap.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/6/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 020-12
Date 9/6/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Clearing and Grubbing
- Continued cutting trees flush with the ground surface using chainsaws. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. Continued chipping the trees on site and spreading them over haul roads for dust control.

Installation of Initial Erosion and Sediment Controls
- Inspected the silt fence around both stockpile areas; silt fence satisfactory.
- Staked out the limits of the northern sediment trap.
- Installed approximately 200 linear feet of silt fence along the northern and western sides (down gradient) of the northern sediment trap.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 9/7/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/07/12 Friday

REPORT NO. 021-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 64

MAX TEMP: 89

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Dozer grading northern sediment trap.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Trencher and mini excavator finish chipping.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator removing soil from northern sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Installing silt fence around site and completed chipping.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Installing silt fence and building containment cell for fuel tank.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					173	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	95.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,350.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,445.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	TARPAFLEX	TBR INCORPORATED
1-Volvo A30 Dump truck Received		1-12" Chipper Off-Rent				

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1- 12" Wood Chipper			
2-Volvo A30 Dump Truck		1-JD200 Excavator			
		1-Trencher			

REMARKS:

Crew completed using chainsaws to cut the large trees down on the perimeter edge of the site. The crew used both excavators to remove the trees and stockpiled them for chipping operations. The large logs will be staged along the forest edge as directed by Base Environmental. The wood chips from the chipping operation were spread with the dozer over the access roads to keep the dust down.

The crew continued using the trencher to trench along the Limits of Disturbance (LOD) for placement of silt fence on the lower side of the northern sediment trap to the southern sediment trap along Bronson Road. The crew installed 300 feet of silt fence and backfilled today in preparation of installing the northern sediment trap.

Begin shaping the northern sediment trap by using both the Dozer and excavator to remove the excess dirt. The Trimble GPS system was used to continue assisting with the grade levels of the slopes and floor of the trap. Trash was encountered on the southwest corner of the trap; the trash was stockpiled and will be distributed over the areas low lying areas on the landfill soil cap.

Crew constructed a secondary containment cell for the storage of our diesel fuel tank located by Site 8.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/7/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 021-12
Date 9/7/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Installation of Initial Erosion and Sediment Controls - Began excavation of the northern sediment trap. - Encountered construction debris and municipal debris during excavation of the northern sediment trap. The debris was along the western slope of the trap. Shaw investigated the extents of the debris to be approximately 100 feet long, 30 feet wide at the northern corner, and 50 feet wide at the southern corner.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Clearing and Grubbing - Completed tree cutting and chipping at the site. Stockpiled larger logs along the tree line per direction of NSF-IH Environmental. Spread the wood chips over the haul roads for dust control. Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas; silt fence satisfactory. - Continued providing grade stakes for the northern sediment trap. - Installed approximately 300 linear feet of silt fence along Bronson Road. The drawings only specify using silt fence down gradient of the sediment traps, however Shaw has installed silt fence along length of Bronson Road because excavation (Dwg C-2) will need to be completed prior to installation of the temporary swales (Dwg EC-3).

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarde
PROJECT QC MANAGER — DATE 9/10/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/10/12 Monday

REPORT NO. 022-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 55 | MAX TEMP: 75

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Dozer grading northern sediment trap and annual physical.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Mini excavator installing temporary earth dike.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator placing dirt for earth dike.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Drove dump truck to move dirt for temporary earth dike.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Installing silt fence and spreading grass see on temporary dike.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**173**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	88.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,445.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,533.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | AGGTRANS | BURCH OIL | LA PLATA FARM SUPPLY
- 3- 50lb Perennial Rye Grass
- 6- 50lb 10-10-10 Fertilizer

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck		1-Trencher			

REMARKS:

The crew continued using the trencher to trench along the Limits of Disturbance (LOD) for placement of silt fence on the lower side of the northern sediment trap to the southern sediment trap along Bronson Road. The crew installed 100 feet of silt fence and backfilled today in preparation of installing the northern sediment trap.

Continued shaping the northern sediment trap by using both the dozer and excavator to remove the excess dirt. The Trimble GPS system was used to continue assisting with the grade levels of the slopes and floor of the trap. Trash was encountered on the southwest corner of the trap; the trash was stockpiled and will be distributed over the areas low lying areas on the landfill soil cap.

The crew used the excavator, dump truck, and mini excavator to install the temporary earth dike along the southern side of the site. They began spreading grass seed and fertilizer (Perennial Rye Grass and 10-10-10 Fertilizer) over the earth dike and used hand rakes to rake seed in for proper germination.

The Trimble GPS system was used to mark out the western excavation (Excavation 1) along Bronson Road.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 9/10/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 022-12
Date 9/10/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Installation of Initial Erosion and Sediment Controls - Installed the temporary earth dike along the southern side of the site. Moved the dike location northward between 30 to 50 feet from proposed location (Dwg EC-3) to allow for excavation of southern slope (Dwg C-2). Began spreading seed mixture per the temporary seeding summary on Dwg EC-2.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas; silt fence satisfactory. - Continued providing grade stakes for the northern sediment trap. Staked out western excavation (Excavation 1) along Bronson Road. - Installed approximately 100 linear feet of silt fence along Bronson Road. The drawings only specify using silt fence down gradient of the sediment traps, however Shaw has installed silt fence along length of Bronson Road because excavation (Dwg C-2) will need to be completed prior to installation of the temporary swales (Dwg EC-3). - Continued excavating the northern sediment trap and stockpiling the clean material and debris separately.

INITIAL	TESTING PERFORMED & WHO PERFORMED TEST
	None.

FOLLOW-UP	TESTING PERFORMED & WHO PERFORMED TEST
	None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

9/11/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/11/12 Tuesday

REPORT NO. 023-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 49 | MAX TEMP: 78

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Dozer grading northern sediment trap.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Seeding and installing ECM on the temporary earth dike.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator removing trash from sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Drove dump truck to move dirt from sediment trap.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Seeding and installing ECM on the trporary earth dike.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					173	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	96.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,533.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,629.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	LA PLATA FARM SUPPLY	BURCH OIL
						DIESEL- 498 Gallons

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck		1-Trencher			

REMARKS:

Continued shaping the northern sediment trap by using both the dozer and excavator to remove the excess dirt. The Trimble GPS system was used to continue assisting with the grade levels of the slopes and floor of the trap. The excess trash located in the western side wall of the sediment trap was excavated an additional two feet as directed by the Navy. This will be to ensure there is a minimum of two feet of clean fill over the trash layer in the sediment traps.

Shaw held a preparatory meeting this morning for redistribution and regrading of existing soil cover. Bill Lindsay (FEAD) attended this meeting.

Shaw held the bi-weekly QC meeting at the office trailer location today. After the meeting was conducted there was a site walk.

The crew completed seeding and fertillizing (Perennial Rye Grass and 10-10-10 fertilizer) over the temporary earth dike and installed erosion control matting on the flow side and stapled in to the ground and earth dike to secure it from washing away.

Crew filled 300 sand bags and used them to secure the 50'x100' tarp over the eastern stockpile to keep the rain water from soaking into the pile.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 9/11/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 023-12
Date 9/11/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	Please see the attached sheet for preparatory details.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls
- Inspected the silt fence around both stockpile areas; silt fence satisfactory.
- Inspected the at-grade inlet protection; satisfactory.
- Continued providing grade stakes for the northern sediment trap.
- Over excavated the western slope of the northern sediment trap 2 feet per the direction of the Navy and MDE to remove the debris found. The trap will then be backfilled with 2 feet of clean material. The excavated material will be placed within the limits of the soil cap.
- Completed seeding of the temporary earth dike and installed temporary erosion control matting with staples on the flow side of the berm.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
Held the second QC meeting at 0915 hours at the Shaw Trailer conference room with Navy and Shaw personnel. A site visit was conducted after the meeting.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Goulde
PROJECT QC MANAGER — DATE 9/12/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR QUALITY CONTROL REPORT CONTINUATION SHEET

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 023-12
Date 9/11/2012

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

PHASE: PREPARATORY

(BLANK NOT APPLICABLE)	YES	NO
PLANS AND SPECS HAVE BEEN REVIEWED	☑	☐
THE SUBMITTALS HAVE BEEN APPROVED.	☑	☐
MATERIALS COMPLY WITH APPROVED SUBMITTALS	☑	☐
MATERIALS STORED PROPERLY.	☑	☐
PRELIMINARY WORK WAS DONE CORRECTLY.	☑	☐
TESTING PLAN HAS BEEN REVIEWED.	☑	☐
WORK METHOD AND SCHEDULE DISCUSSED.	☑	☐
JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☑	☐

IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Specification 31 00 00 Earthwork.
- Work Plan Section 3.6.
- Drawings C-2, C-3, C-4, C-5, and C-6.
- Four excavation locations shown on Drawing C-2. The excavation areas will be excavated in order to have at least 2 feet of cover soil on top to meet the final grade design on Drawing C-3.
- Excavated landfill material will be redistributed within the landfill in locations where a minimum of 4 feet of material (2 feet of grading fill and 2 feet of soil cover) will be between the redistributed material and the final design grade.
- Excavated landfill material will be placed in 10-inch maximum loose lifts and compacted with a roller.
- Imported grading fill will be placed in 10-inch maximum loose lifts and compacted with a roller to meet a minimum 90% relative compaction by ASTM D 698. One field compaction test per 10,000 square feet or 1 test per lift per day, whichever is greater.
- Field compaction testing will be conducted by a subcontractor.

Personnel Present

Bill Lindsay - NAVFAC
Bill Arner - Shaw
Richard Hartley - Shaw
Morris Waters - Shaw
Floyd Paul - Shaw
Donnie Lee - Shaw
Bryan Guzzardo - Shaw
Patti Gamble - Shaw

Patricia McGamble 09/12/12

ATTENDANCE SHEET
Indian Head Site 21 Preparatory QC Meeting
Redistribution and Regrading of Existing Soil Cover
Bronson Road Landfill
Contract # N62470-08-D-1007
Task Order JU49
Indian Head, Maryland

Date: September 11, 2012 **Time: 0730 hrs**

Name	Representing	Signature
Bill Lindsay	NAVFAC	
Morris Waters	SHAW	
Donnie Lee	Shaw	Donnie Lee
Richard Hartley	Shaw	
Floyd Paul	SHAW	Floyd Paul
Bill ARNer	SHAW	
Bryan Guzzardo	SHAW	
Patricia M Gamble	Shaw	Patricia M Gamble

Activity Hazard Analysis #5.0

Activity/Work Task: Re-grading and Placement of New Soil Cap	Overall Risk Assessment Code (RAC) (Use highest code) **M**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**
Contract Number: N62470-08-D-1007 **Task Order:** JU49	
Date Prepared: 2/27/12	
Prepared by (Name/Title): Kym Edelman CSP	
Reviewed by (Name/Title): David Mummert, CIH	
Notes: (Field Notes, Review Comments, etc.)	

Severity	Probability: Frequent	Likely	Occasional	Seldom	Unlikely
Catastrophic	E	E	E	E	M
Critical	E	E	E	M	L
Marginal	H	M	M	L	L
Negligible	M	L	L	L	L

Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)

"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom, or Unlikely.

"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible

Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.

RAC Chart

E = Extremely High Risk
H = High Risk
M = Moderate Risk
L = Low Risk

Job Steps	Hazards	Controls	RAC
Arrival of new personnel at site.	Unfamiliarity with: site, general site hazards, project safety rules, chain of command, and emergency procedures.	• All personnel shall attend the site orientation training. • Review AHA, APP, SSHP, and Emergency Procedures, etc.	M
Soil grading and placement of new soil cap	Poor planning.	• Complete Job Safety Analysis for each task, as specified in Shaw Environmental & Infrastructure, Inc. Procedure No. HS045, "Job Safety Analysis (JSA)." Use Hazard Assessment Resolution Program frequently – for each task to be completed.	M
	Heavy lifting, strains, and sprains.	• No individual employee is permitted to lift any object that weighs over 60 pounds. • Proper lifting techniques shall be used. • Multiple employees or the use of mechanical lifting devices are required for lifting objects over the 60-pound limit.	M
	Intrusive activities and underground utilities.	• Follow procedure for Intrusive Activities Permit in Accident Prevention Plan (APP) prior to commencing excavation activities. • Shaw E & I Procedure No. HS308, "Underground/Overhead Utility Contact Prevention," shall be followed. • Miss Utility shall be contacted prior to any intrusive activities.	M

Job Steps	Hazards	Controls	RAC
	Overhead hazards/utilities.	• Overhead hazards shall be evaluated prior to moving equipment on the project site. • Overhead power lines shall be shut-off and locked-out. • Areas with overhead hazards shall be barricaded with caution tape to prevent contact • In areas where it is not feasible to use barricades, spotters shall be provided: however, the minimum distances from electrical lines must be observed.	M
	Chemical contamination.	• Set up work zones in accordance with SSHP • Personal protective equipment (PPE) shall be worn as required. • Perform air monitoring as specified in the Site Safety and Health Plan (SSHP). • Personnel shall wash hands and face before eating, drinking, smoking, or chewing.	L
	Slips, trips, and falls.	• Keep work areas clear and maintain housekeeping. • Personnel shall not jump from elevated surfaces. • Personnel shall use caution when walking on rocky, slippery, or uneven terrain.	M
	Hand injuries.	• Items to be handled shall be inspected for sharp edges prior to being handled. • Personnel shall wear leather gloves when handling sharp materials. • Personnel shall be aware of and avoid pinch point hazards.	L
	Insect bites/West Nile Virus.	• Wear PPE and tape joints to keep insects away from the skin. • Use protective insect repellents containing N,N-Diethyl-m-toluamide, such as, 3M Ultrathon or equivalent and clothing insecticide preparations containing permethrins (Repel Permanone or equivalent) to prevent insect bites. • Check limbs/body for insects/insect bites before showering. • Notify Site Safety and Health Officer (SSHO) of flu-like symptoms.	L

Job Steps	Hazards	Controls	RAC
	Use of heavy equipment	• Only qualified personnel shall be permitted to operate equipment. • Heavy equipment shall be inspected daily after the initial U.S. Army Corps of Engineers inspection (and documented.) Do not use unsafe equipment. • All equipment shall have backing alarms. • All equipment shall be operated at safe speeds and in a safe manner. • Equipment operators shall wear safety belts. • Personnel are only permitted to approach equipment after a signal from the operator. • Ground personnel, working near heavy equipment, shall wear high visibility conspicuity vests. • Ground personnel shall not enter the swing radius of equipment or position themselves between equipment and stationary objects. • Personnel shall verify all mechanical guards are in place and functioning properly. • All equipment shall be shut down with energies dissipated prior to performing maintenance activities - lock out/tag out procedures may apply. Only qualified mechanics shall work on or repair heavy equipment.	M
	Contact dermatitis and poison ivy	• Check around work areas to identify if poison ivy is present. Wear long-sleeve shirts/trousers or Tyvek® coveralls to avoid skin contact with plants or other skin irritants. Learn to identify poisonous plants. • Avoid unnecessary clearing of plant/vegetation areas. • Cover vegetation with plastic (visqueen) where sampling position raises exposure potential. Apply protective cream/lotion to exposed skin to prevent poison ivy or similar reactions. Identify workers who are known to contract poison ivy.	L
	Severe weather	• The SSHO will monitor weather conditions each day in order to plan and prepare for hazardous conditions. • The SSHO will identify a suitable tornado shelter at each work location. • Work activities will be suspended prior to weather conditions becoming hazardous so that workers have ample time to seek shelter. • Upon seeing lightning or hearing thunder, outdoor activities shall be suspended and personnel shall be evacuated to safe areas (inside vehicles, buildings, or tornado shelters as appropriate). Follow procedures outlined in the APP.	L
	Heat stress and cold stress	• Follow procedures outlined in the SSHP.	L
	Dust.	• Dust shall be monitored and controlled. • Respiratory protection may be required if dust cannot be adequately controlled.	M

Job Steps	Hazards	Controls	RAC
	Fire	• Smoking shall be permitted in designated areas only. • Vehicles shall not be parked in tall dry grass. • Engines shall be shut off before refueling. • A 20-B:C fire extinguisher shall be available when refueling. • Smoking shall not be permitted near fueling areas. • Gasoline shall be stored in safety cans with flash arrestors and spring-loaded vents.	L
Transporting Soil	Dump truck operations	• Dump trucks shall be inspected and found to be in safe condition prior to being placed in service at site. • Overhead hazards shall be re-evaluated prior to allowing dump trucks onto the project site. • Areas with overhead hazards shall be barricaded with caution tape to prevent dump bed from contacting. • In areas where it is not feasible to use barricades, then spotters shall be provided: however, the minimum distances from electrical lines must be observed (see SSHP). • Dump trucks shall not be allowed to contact contaminated materials within Site unless proper decontamination will be performed. • Dump truck operators shall remain in the truck cab with the windows up while on the project site, unless truck is not equipped with Falling Object Protective Structures. • Operators shall wear seat belts while trucks are in motion at the project site. • Spotters shall assist trucks when backing is necessary. • Trucks transporting material between work locations over base and public roadways shall have all loose material cleaned from the tailgate and side boards prior to transporting material. • Roadways shall be kept clean and free of soil. • All trucks shall obey posted speed limits on base and public roadways.	L

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
Personal Protective Equipment - Level D Equipment: Heavy Equipment Dump Trucks Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone Weather radio or AM/FM radio Hand tools Heavy equipment	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/12/12	Wednesday	
REPORT NO. 024-12	page 1 of 1	

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 49 | MAX TEMP: 80

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Dozer grading trash out in low lying areas.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Using roller to compact trash in 10" lifts.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator removing trash from sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Drove dump truck to move dirt from sediment trap.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Completed installing silt fence and restored areas outside the LOD	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**173**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	94.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,629.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,723.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACE ENVIRONMENTAL	BURCH OIL
					10-100' Silt Fence Rolls	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalet Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck		1-Trencher			

REMARKS:

The dozer was used to backill the two feet excavation of the removed trash on the western wall of the northern sediment trap. The excavator was used to load clen fill material from our on site stockpile into the dump truck and haul to the excavation for backfill.

The excavator was used today to load the trash pile generated from the western sidewall of the northern sediment trap into the dump truck and haul the material to low lying areas that trash was allowed to redistributed in. The dozer was used to spread out into approximatley 10" lifts and the roller was used to compact each soil lift.

The crew restored areas that have been disturbed outside the Limits of disturbance (LOD). Grass seed was spread and the areas was covered with straw mulch.

The water truck was used to spray the haul roads down around the site to keep the dust levels down.

The Trimble GPS system was used to complete marking out the western excavation (Excavation 1) along Bronson Road and the southern sediment trap limits.

The crew installed 190' of silt fence on the southwest corner of the site along Bronson Road and tied it into the edge of the stone constuction entrance for the site. The silt fence was backfilled and the tampered in.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/12/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 024-12
Date 9/12/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas; silt fence satisfactory.
- Inspected the at-grade inlet protection; satisfactory.
- Continued providing grade stakes for the northern sediment trap.
- Backfilled the western slope of the northern sediment trap with 2 feet of clean material per the direction of the Navy and MDE. Clean material placed in 10-inch maximum lifts and compacted with the roller.
- Placed debris/trash material excavated from the northern sediment trap in a designated area approximately 230 feet long by 30 feet wide (along the existing north/south access road in the center of the site) where 4 feet of clean material will cover it. See redline drawings for approximate location.
- Restored areas that were disturbed outside of the limitis of disturbance with seed and straw mixture.
- Installed approximately 190 feet of silt fence along Bronson Road in the southwest corner of the site.
- Completed staking out the western excavation (Excavation 1) and staked out the southern sediment trap.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarle
PROJECT QC MANAGER — DATE 9/13/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/13/12 Thursday

REPORT NO. 025-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 52 | MAX TEMP: 80

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Dozer grading trash out in low lying areas.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Using roller to compact trash in 10" lifts and trenching.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator removing dirt from southern sediment trap.	F.PAUL	SITE 21	OPERATOR	8	0	SHAW E&I
Drove dump truck to move dirt from sediment trap.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Began installing super silt fence along Components Place road.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Completed marking utilities on the southern side of the site.	D.ROBERTS	SITE 21	SUBCONTRACTOR	2	0	YOUR LOCATOR INC.
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					173	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	94.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,723.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,817.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	BURCH OIL
		1-Trencher Off-Rent				

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

The dozer and roller were used to complete final grade of the northern sediment trap and seal the floor bottom and side slopes of the trap.
The excavator was used to continue load out of the trash pile generated from the western sidewall of the northern sediment trap into the dump truck and haul the material to low lying areas that trash was allowed to redistributed in. The dozer was used to spread out into approximately 10" lifts and the roller was used to compact each soil lift.
The water truck was used to spray the haul roads down around the site to keep the dust levels down.
Dave Roberts with Your Locator Incorporated was on site today to complete the utility mark out around Building 543 and the magazines located on the south side of the site.
Crew used trencher to trench along Components Place road in the areas where the utilities have identified for super silt fence. The crew will have to hand dig approximately 200' along the back side of Building 543 due to the lightening rods and grounding system.
Began installing super silt fence along the southern side of the site in between building 543 and the magazines.
The excavator was used to begin cutting the excess dirt out of the southern sediment trap and shape the slopes. The dirt was loaded into a dump truck and hauled to low lying areas around the site.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/13/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 025-12
Date 9/13/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Installation of Initial Erosion and Sediment Controls - Began installation of super silt fence along Components Place road; SSF meets the specifications of Detail E-3 on Drawing EC-6. - Began excavating the southern sediment trap.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory. - Continued providing grade stakes for the northern sediment trap. - Completed grading of northern sediment trap; northern sediment trap meets the grades provided on Drawing EC-3. - Continued placing debris/trash material excavated from the northern sediment trap in a designated area approximately 230 feet long by 30 feet wide (along the existing north/south access road in the center of the site) where 4 feet of clean material will cover it. See redline drawings for approximate location. The debris/trash material was placed in maximum 10-inch lifts and compacted with the roller. - Your Locator Inc. completed the utility markout along Components Place road.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 9/14/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/14/12 Friday

REPORT NO. 026-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 54 | MAX TEMP: 83

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Off Site Family Emergency.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Dozer shaping and grading the southern sediment trap.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Installing super silt fence.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator removing dirt from southern sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Drove dump truck to move dirt from sediment trap.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Continue installing super silt fence along Components Place road.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					173	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	98.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,817.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	1,915.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	LOWES
			No. 1 Rip Rap- 103.51 Tons	Diesel- 282 Gallons	1- N120 Nonwoven Geotextile	18- 1/2"x4'x8' Plywood Sheets 30- 4x4x6 Post 10- 2x4x8 Boards 10 Lbs of 3" Screws

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 2-Volvo A30 Dump Truck	1-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1- BC80 Mini Excavator 1-JD200 Excavator	2- Portaiets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Crew hand dug 180 linear feet along the backside of building 543 and Components Place road due to known utilities in the area. The crew installed 180' of super silt fence in the hand dug trenches and began backfilling the fence in the trench. The skidsteer was used to haul clean backfill material over to the super silt fence location for backfill. The Trimble GPS system was used to mark out the limits of the southern sediment trap, excavation one through the stone construction entrance, and the rip rap channels into the northern sediment trap.

The excavator and dozer was used to continue shaping and cutting the southern sediment trap. The excess dirt removed was hauled away in the dump truck and placed in low lying areas to be spread. The floor of the southern sediment trap was over excavated approximately four feet due to buried stumps and wooden logs in this area that was unsuitable for compaction. Clean fill material was placed back into the bottom in 10" lifts and the roller was used to compact the material after placement.

The water truck was used to spray the haul roads down around the site to keep the dust levels down.

Materials were received today from Lowes hardware store to construct the baffle boards in both the northern and southern sediment traps.

ACF Environmental delivered one roll of N120 nonwoven geotextile. This fabric will be used in areas where with rip rap stone.

Aggtrans delivered five loads (103.51 Tons) of No. 1 Rip Rap Stone which will be used for the rip rap inlets into the sediment trap basins.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/14/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 026-12
Date 9/14/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.
- Continued excavation and grading of the southern sediment trap. Over excavated the northeastern portion of the trap approximately 4 feet due to buried logs and stumps making the base of the trap soft. Placed previously excavated material (without debris/trash) in the southern sediment trap. The material was placed in maximum 10-inch lifts and compacted with the roller.
- Installed 350 linear feet of SSF along Components Place road from the magazines to the southeast corner of the site beside Building 543; SSF materials and installation meet the specifications of Detail E-3 on Drawing EC-6.
- Received one roll of N120 nonwoven geotextile from ACF Environmental for placement in riprap channels and five loads of Class 1 riprap stone from Aggtrans for channels.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGandle
PROJECT QC MANAGER — DATE 9/17/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/17/12 Monday

REPORT NO. 027-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 50

MAX TEMP: 76

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	7	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Travel to the project on 9/16 and foreman overseeing operations.	K.BAUM	SITE 21	FOREMAN	12	8	SHAW E&I
Dozer shaping and grading the southern sediment trap.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Driving dump truck hauling soil from excavation and backfilling.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavating the No.1 Excavation along Bronson Road.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Drove dump truck to move dirt from sediment trap.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Continue installing super silt fence along Components Place road.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**181**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	107.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	1,915.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,022.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	LOWES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

Crew completed installing and backfilling the super silt fence along Components Place Road. The skidsteer was used to assist hauling backfill material to the trenched in silt fence; the silt fence was backfilled approximately 8 inches.

The Trimble GPS system was used to mark out the limits of the southern sediment trap, excavation one through the stone construction entrance, and the rip rap channels into the northern sediment trap.

The crew began excavating the No.1 excavation along Bronson Road today; the excavator dug an approximate depth of one foot to meet the sub grade of the landfill cap. The material excavated was hauled away and stockpiled with the dump truck and dozer. The excavation was completed from the northern trap along Bronson road and tied into the southern trap. Clean cover soil was hauled back to the excavation and placed in lifts; the roller was used to compact the material being placed with the dozer.

The water truck was used to spray the haul roads down around the site to keep the dust levels down.

The mini excavator was used to excavate trench in the northern sediment trap for the baffle board location. The crew began installing the baffle board (plywood wall) at elevation 35.25. The lumber received from Lowes Hardware on 9/14 was used to install for this task.

Crew began excavation of the rip rap channels into the northern sediment trap with the mini excavator. The material excavated was redistributed in the low lying areas to meet the sub grade levels.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/17/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 027-12
Date 9/17/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Redistribution and Regrading of Existing Soil Cover (Grading Fill)
	WORKMANSHIP IS SATISFACTORY	☑	☐	- Began excavation of Excavation 1 (area along Bronson Road) and excavated approximately 1 foot in depth to remove debris/trash and meet the subgrade elevations (2 feet below final grade). Stockpiled the excavated material. Completed Excavation 1 from the northern sediment trap to the southern sediment trap. Backfilled the excavation (approximately 250 feet by 20 feet) with 1 foot of material placed in two lifts. One compaction test will need completed prior to placing any more material in this area.
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory. - Began excavation of the two riprap inflow protection channels coming into the northern sediment trap; the channel excavation meets the specifications of Detail D-3-1 on Drawing EC-6. - Began installing the baffle board in the northern sediment trap at the location shown on Drawing EC-3; the baffle board materials and installation meet the specifications of Detail G-2-4 on Drawing EC-8; the top elevation of the baffle board was set at 35.25 ft, which is 1/2 of the dry storage elevation (34.5 ft + 0.75 ft). - Completed installation of the SSF along Components Place road from the magazines to the southeast corner of the site beside Building 543; SSF materials and installation meet the specifications of Detail E-3 on Drawing EC-6.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Received approval from the Navy for VR-001 regarding compaction testing on Friday, 09/14/12.
Received approval from the Navy for Transmittal-003 regarding topsoil on Monday, 09/17/12.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gandle
PROJECT QC MANAGER

9/18/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/18/12 Tuesday

REPORT NO. 028-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers early with heavy rains in the evening. Rain Accumulation: .75"

MIN TEMP: 66

MAX TEMP: 79

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	9	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	9	0	SHAW E&I
Dozer spreading soil and roller.	D.LEE	SITE 21	OPERATOR	9	0	SHAW E&I
Mini excavator backfilling and placement of rip rap.	R.HARTLEY	SITE 21	OPERATOR	9	0	SHAW E&I
Excavating the rip rap channels in the northern sediment trap.	F.PAUL	SITE 21	OPERATOR	9	0	SHAW E&I
Completed installing baffle board wall and driving dump truck.	W.ARNER	SITE 21	LABORER	9	0	SHAW E&I
Completed installing baffle board wall.	M. WATERS	SITE 21	LABORER	9	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**181**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	83.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,022.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,105.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	LOWES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

The crew completed installing the baffle board (plywood wall) at elevation 35.25. The mini excavator was used to backfill excavation around the baffle board wall. Crew used a walk behind plate compactor to compact the fill material replaced.

The excavator was used to complete excavation of the rip rap channels coming into the northern sediment trap. Crew began installing nonwoven geotextile in the trenches for placement of rip rap stone. The excavator loaded rip rap stone into the dump truck to haul to the sediment northern sediment trap. The mini excavator was used to place the No.1 rip rap stone into the channel.

The excess material removed from the excavation of the rip rap channel locations in the northern trap was loaded into the dump truck and hauled to low lying areas and spread with the dozer to meet the sub grade levels and rolled in with the roller for compaction.

Received heavy rains at 1545 today on site. The crew shut down, stored tools away, and was off site at 1630.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 9/18/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 028-12
Date 9/18/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Redistribution and Regrading of Existing Soil Cover (Grading Fill)
	WORKMANSHIP IS SATISFACTORY	☑	☐	- Began excavation of Excavation 1 (area along Bronson Road) and excavated approximately 1 foot in depth to remove debris/trash and meet the subgrade elevations (2 feet below final grade). Stockpiled the excavated material. Completed Excavation 1 from the northern sediment trap to the southern sediment trap. Backfilled the excavation (approximately 250 feet by 20 feet) with 1 foot of material placed in two lifts. One compaction test will need to be completed prior to placing any more material in this area.
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory. - Completed installation of the baffle board in the northern sediment trap including compaction of the soil around it using a walk behind plate compactor; the baffle board materials and installation meet the specifications of Detail G-2-4 on Drawing EC-8; the top elevation of the baffle board was set at 35.25 ft, which is 1/2 of the dry storage elevation (34.5 ft + 0.75 ft). - Completed excavation of the two riprap inflow protection channels coming into the northern sediment trap; the channel excavation meets the specifications of Detail D-3-1 on Drawing EC-6; placed one continuous sheet of nonwoven geotextile in the western riprap inflow channel and began placing Class 1 riprap.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Heavy rains came in at approximately 1545 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuible
PROJECT QC MANAGER — DATE 9/19/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/19/12 Wednesday

REPORT NO. 029-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 51 | MAX TEMP: 71

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	3	6	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Dozer drying sediment traps out.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Mini excavator backfilling and placement of rip rap.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Loading rip rap into dump truck.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Driving dump truck and pumping water.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Pumping water.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					6.0	
TOTAL PROJECT TRAVEL HRS					**187**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	111.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,105.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,216.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACE ENVIRONMENTAL	LOWES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

The site was wet from the previous rain storms on the evening before. The water that had collected in the both sediment traps was pumped out and contained on site; the water that was pumped was filtered through a sediment bag.

The in flow rip rap channels into the northern sediment trap was completed to grade today. The crew completed installing nonwoven geotextile in the eastern inflow rip rap channel. The excavator and dump truck was used to get the stockpile of rip rap stone into the inflow channel and the mini excavator was used to place and shape the channel. The dozer was used to begin drying the material out in both sediment traps after the water was pumped out to continue with grading the traps.

The Trimble GPS was used to mark out the final elevations of the northern trap.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/19/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 029-12
Date 9/19/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory. There is a low-lying area along Bronson Road at the northwest corner of the site that is ponding along both sides of the silt fence; this will be corrected when the temporary swale is installed that outlets into the northern sediment trap.
- Completed placement of Class 1 riprap in the western riprap inflow channel within the northern sediment trap; placed two pieces of nonwoven geotextile in the eastern inflow channel and placed the Class 1 riprap; the channel meets the specifications of Detail D-3-1 on Drawing EC-6;
- Dewatered the northern and southern sediment traps from the previous day's rain; pumped the water to another area within the site through a sediment bag.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 9/20/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/20/12 Thursday

REPORT NO. 030-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 46

MAX TEMP: 74

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	6	6	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Grading the sediment traps with the dozer.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Mini excavator backfilling and placement of rip rap.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavating the rip rap channels in the northern sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Completed installing baffle board wall and driving dump truck.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Completed installing baffle board wall.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					6.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	114.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,216.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,330.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	LOWES
			No. 1 Rip Rap- 102.11 Tons			

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

The dozer was used today to complete the final grade of the northern trap. The excavator and truck were used to load and haul select fill material to the trap to for placement. After all the grades were met the roller was used to compact the floor and sidewalls of the sediment trap.

The placement of the outlet pipe was marked out today and excavated in preparation of installation. The riser pipe will have a concrete foundation around it (48"x48"x18"); the location of the concrete was marked out and the crew began to hand dig in preparation of the concrete pour.

The Trimble GPS was used to mark out the southern trap grades and rip rap channels.

The excavator was used to begin excavating the inflow rip rap channels into the southern sediment trap today. The material removed from the excavation was stockpiled for now and will be placed in low lying area to meet the sub grade of the landfill at a later date.

Aggtrans delivered five loads (102.11 Tons) of No. 1 Rip Rap Stone which will be used for the rip rap inlets into the sediment trap basins.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 9/20/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 030-12
Date 9/20/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory. - Completed final grading of northern sediment trap and rolled it; excavated the western slope for placement of the 21-inch outlet pipe and 24-inch riser pipe; marked placement for the 48"x48"x18" concrete foundation. - Began excavation of the western inflow riprap channel into the southern sediment trap; checked grades in the southern sediment trap and cut/placed material to meet grades. - Received 5 more loads of Class 1 Riprap from Aggtrans for the inflow and outflow channels within the sediment traps.

INITIAL	TESTING PERFORMED & WHO PERFORMED TEST
	None.

FOLLOW-UP	TESTING PERFORMED & WHO PERFORMED TEST
	None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoohle
PROJECT QC MANAGER — DATE 9/21/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	09/21/12 Friday
REPORT NO.	031-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 50 | MAX TEMP: 79

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	7	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Grading the southern sediment trap with the dozer.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Mini excavator backfilling and placement of rip rap.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavating the rip rap channels in the southern sediment trap.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Hand excavation and installation of the southern baffle board.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Hand excavation and installation of the southern baffle board.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					193	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)	

TOTAL WORK HOURS ON THIS DATE	103.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,330.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,433.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACF ENVIRONMENTAL	LOWES
				Diesel- 356 Gallons		

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator			
1-Shaw 84" roller		1-JD200 Excavator			
2-Volvo A30 Dump Truck					

REMARKS:

The dozer was used today to complete the final grade of the southern trap. After completion of trap grading with the dozer the roller was used to compact the side slopes and floor.

The mini excavator was used to excavate the trench for installation of the baffle board (plywood wall) in the southern trap. The crew began installation of the baffle board today.

Completed hand excavation for the placement of the riser pipe in the northern trap for the concrete foundation. A plywood box was installed as a concrete form to construct the (48"x48"x18") foundation of the riser pipe.

The Trimble GPS was used to continue marking out the southern trap grades, rip rap channels, and baffle board location.

The excavator was used to continue excavating the inflow rip rap channels into the southern sediment trap today. The material removed from the excavation was stockpiled for now and will be placed in low lying areas to meet the sub grade of the landfill at a later date.

The mini excavator was used to continue excavation one along the south west corner of the site through the stone construction entrance. The material excavated was hauled to a stockpile area in a dump truck and will be graded out into low lying areas at a later date. The crew backfilled the excavation and used the roller for compaction.

The excavator was used to excavate the trench for installation of the 12" temporary CMP pipe that will collect water from off the temporary earth dike and divert it to the southern sediment trap underneath the stone construction entrance.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/21/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 031-12
Date 9/21/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.
- Completed final grading of the southern sediment trap and rolled it in accordance with grades on Drawing EC-3.
- Completed excavation of the western inflow riprap channel into the southern sediment trap; placed one piece of nonwoven geotextile in the channel and placed the Class 1 riprap; the channel meets the specifications of Detail D-3-1 on Drawing EC-6.
- Began installing the baffle board in the southern sediment trap at the location shown on Drawing EC-3.
- Installed a 48"x48"x18" plywood box for the concrete foundation needed for the riser pipe in the northern sediment trap and an 18"x18"x18" plywood box needed for the concrete foundation of the drawdown device.
- Excavated and installed the 12-inch temporary corrugated metal pipe in the location shown on Drawing EC-3; backfilled the pipe trench with excavated material; hand tamped and rolled material for compaction.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued excavation (approximately 1 ft) of Excavation 1 from the edge of the southern sediment trap through the construction entrance; small amount of debris/trash found; backfilled with excavated material and rolled for compaction.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoulle
PROJECT QC MANAGER — DATE 9/24/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 09/24/12 Monday

REPORT NO. 032-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 47 | MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Assisted with backfilling around the baffle board and excavation.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Assisting with the baffle board installation and backfill.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Placing rip rap in the inflow protection areas.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Hand excavation and installation of the southern baffle board.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Hand excavation and installation of the southern baffle board.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	104.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,433.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,537.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	ACE ENVIRONMENTAL	UNITED RENTALS
						1-Plate Compactor 1-Concrete Vibrator

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck			1-Concrete Vibrator		

REMARKS:

The crew completed installation of the baffle board (plywood wall) in the southern trap. The excavation area around the baffle board was backfilled and compacted with the plate compactor in 8-10" lifts. The top of the post used to secure the plywood were cut off flush with the top of plywood.

The Trimble GPS was used to check elevations of the baffle board and riser pipes.

The excavator was used to complete installing the class one rip rap into the inflow channels of the southern trap.

The location of the 21" riser pipe in the southern trap was marked out today in preparation of installation. The riser pipe will have a concrete foundation around it (42"x42"x 18"). The crew hand dug the areas and placed plywood boxes in for the riser pipe and support brace. The plywood boxes will serve as a form while the concrete is poured. The riser pipes was set in place and leveled up with concrete blocks in preparation of the concrete pour in the proper location of the outlet pipes.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/24/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 032-12
Date 9/24/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Began and completed excavation of the eastern inflow riprap channel into the southern sediment trap; placed one piece of nonwoven geotextile in the channel and placed the Class 1 riprap; the channel meets the specifications of Detail D-3-1 on Drawing EC-6.
- Completed installation of the baffle board in the southern sediment trap at the location shown on Drawing EC-3; placed backfill material in 8-10 inch lifts and compacted material with a plate compactor along the baffle board; the baffle board materials and installation meet the specifications of Detail G-2-4 on Drawing EC-8; the top elevation of the baffle board was set at 36.5 ft, which is 1/2 of the dry storage elevation (36.0 ft + 0.50 ft).
- Installed a 42"x42"x18" plywood box for the concrete foundation needed for the riser pipe in the southern sediment trap and an 18"x18"x18" plywood box needed for the concrete foundation of the draw-down device; the northern and southern riser bases meet the specifications of Detail G-2-5 on Drawing EC-7; the draw-down device concrete footers meet the specifications of Detail G-2-9 on Drawing EC-8.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gubble
PROJECT QC MANAGER — DATE 9/25/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	09/25/12 Tuesday
REPORT NO.	033-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 51 | MAX TEMP: 77

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	12	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Grading site ,roller, and assisting with excavation of swale.	D.LEE	SITE 21	OPERATOR	12	0	SHAW E&I
Mini excavator shaping slopes of swale.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator digging the temporary swale.	F.PAUL	SITE 21	OPERATOR	12	0	SHAW E&I
Assisting with concrete pour and shaping of the swale.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Concrete vibrator and assisting with shaping of the swale.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					193	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	112.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,537.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,649.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	CHANEY ENTERPRISE	UNITED RENTALS
				Diesel- 110.8 Gallons	Concrete- 5 Cubic Yards	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck			1-Concrete Vibrator		

REMARKS:

The Trimble GPS was used to mark out the swale, excavation two, and excavation three.

The bi-weekly QC meeting was held today in the Shaw office trailer with attendance from the Navy.

The riser pipes and pipe supports were filled with concrete to a depth of 18" today. Chaney enterprise delivered 5 cubic yards of (3,000 PSI) concrete mix. The crew used the concrete vibrator while the concrete was being placed to settle the concrete into the wooden forms.

The excavator was used to begin excavating the swale out along Bronson Road from the northern sediment trap to the southern sediment trap. The material excavated was loaded into the dump truck and stockpiled. The mini excavator was used to shape the side slopes to a 2:1 slope. The silt fence in this location was removed for proper placement of the temporary along the edge of Bronson Road.

The dozer was used today to grade the site off in the areas that were disturbed with equipment and the roller was used to compact the disturbed areas.

The water truck was used today to spray the haul roads around the site to keep the dust down while equipment was moving.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/25/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 033-12
Date 9/25/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Installation of Initial Erosion and Sediment Controls - Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.

- Received and placed 3,000 psi concrete within the four plywood boxes in the northern and southern sediment traps; the northern and southern riser bases meet the specifications of Detail G-2-5 on Drawing EC-7; the draw-down device concrete footers meet the specifications of Detail G-2-9 on Drawing EC-8; a concrete vibrator was used to minimize air space and unwanted settlement of the concrete.
- Began excavation of the northern and southern swales along S Bronson Road in accordance with Detail C-2 on Drawing EC-5; a trapezoidal channel with 4 foot bottom and 2H:1V side slopes; removed the silt fence originally installed by Shaw as a precautionary measure (not required by erosion and sediment control plan) for installation of the swales.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
Bi-weekly QC meeting for Site 21 held at the Shaw trailer at 0930 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 9/26/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	09/26/12 Wednesday
REPORT NO.	034-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 63 | MAX TEMP: 84

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading site ,roller, and assisting with excavation of swale.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Mini excavator shaping slopes of swale and installing ECM.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator digging the temporary swale and installing pipes.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Seeding, fertilizing, and installation of ECM in swale.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Seeding, fertilizing, and installation of ECM in swale.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	94.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,649.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,743.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	CHANEY ENTERPRISE	UNITED RENTALS
						1-Concrete Vibrator-Off Rent

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck					

REMARKS:

The Trimble GPS was used to mark out the limits of excavation four by Building 543.

The excavator was used to continue excavating the swale out along Bronson Road from the northern sediment trap to the southern sediment trap. The material excavated was loaded into the dump truck and stockpiled. The mini excavator was used to shape the side slopes to a 2:1 slope.

The swale along Bronson Road was completed today and the crew seeded, fertilized, and installed erosion control matting (ECM) in the swale.

The dozer was used today to grade material along the edge of the swale.

The water truck was used today to spray the haul roads around the site to keep the dust down while equipment was moving and watered the swale along Bronson Road where grass seed was spread for germination due to the drought conditions.

Excavation two was completed today; the dozer was used to cut one foot of material out to get location to sub grade. The material removed from this excavation was spread in low lying areas and compacted with the roller.

The excavator was used to day to begin installing the outlet pipes from the riser pipes in both the northern and southern sediment traps. The material placed along the pipes were compacted in 6-10" lifts with hand tampers; once above the outlet pipe elevation the plate compactor was used to compact the fill material around the pipes.

Completed monthly safety inspection for the site.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/26/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 034-12
Date 9/26/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.
- Began installing the outlet pipes from the risers in the northern and southern sediment traps. Material for backfilling was placed in maximum 10-inch lifts and hand tamped. A plate compactor was used to compact lifts above the pipe.
- Completed excavation of the northern and southern swales along S Bronson Road in accordance with Detail C-2 on Drawing EC-5; a trapezoidal channel with 4 foot bottom and 2H:1V side slopes; removed the silt fence originally installed by Shaw as a precautionary measure (not required by erosion and sediment control plan) for installation of the swales. Placed temporary seed, fertilizer, and erosion control matting in both the northern and southern swales in accordance with Drawings EC-2 and EC-3.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Removed approximately 1 foot of material from Excavation 2 (south of the northern sediment trap) to meet subgrade elevations. The excavated material was placed in low-lying areas where 4 feet of imported material will be placed.

TESTING PERFORMED & WHO PERFORMED TEST

None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble

PROJECT QC MANAGER — DATE 9/27/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	09/27/12 Thursday
REPORT NO.	035-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy

MIN TEMP: 62 | MAX TEMP: 85

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	12	0	SHAW E&I
Grading material in low lying areas and using the roller.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck and hauling material to low lying areas.	R.HARTLEY	SITE 21	OPERATOR	12	0	SHAW E&I
Excavator loading material in dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Restoring site around the sediment traps and installation of pipes.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Restoring site around the sediment traps and installation of pipes.	M. WATERS	SITE 21	LABORER	12	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	104.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,743.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,847.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	CHANEY ENTERPRISE	UNITED RENTALS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Truck Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck					

REMARKS:

The Trimble GPS was used to mark out the low lying areas for trash to be placed and began marking out the sub grade levels on the eastern side of the site..

The dozer was used to begin placing trash material stockpiled from excavations of the sediment traps, swale, and excavations. The material was loaded into a dump truck with the excavator and hauled to the low lying areas for placement. The material was placed in 10" lifts and compacted with the roller.

The excavator was used to day to complete installing the outlet pipes from the riser pipes in both the northern and southern sediment traps. The material placed along the pipes were compacted in 6-10" lifts with hand tampers; once above the outlet pipe elevation the plate compactor was used to compact the fill material around the pipes.

The mini excavator was used to complete the installation of rip rap out flow channels from the sediment traps to the culvert pipes exiting the site. The dump truck was used to haul rip rap to the locations of the out flow channels for installation.

The water truck was used today to spray the haul roads around the site to keep the dust down while equipment was moving and watered the swale along Bronson Road where grass seed was spread for germination due to the drought conditions.

Silt fence repairs was made in the areas around the northern sediment trap that had been damaged by equipment completing the installation of the outlet pipe.

The crew restored the north west corner of the site along Bronson Road; this area was disturbed for installation of the sediment basin pipes and out flow channel of rip rap. The crew seeded, fertilized and mulched the area for grass to grow over the restored area.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 9/27/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 035-12
Date 9/27/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, and the temporary earth dike; all E&S controls satisfactory.
- Completed installation of the outlet pipes from the risers in the northern and southern sediment traps. Material for backfilling was placed in maximum 10-inch lifts and hand tamped. A plate compactor was used to compact lifts above the pipe.
- Installed the rock outlet protection for both the northern and southern sediment traps in accordance with Detail D-4-1-B on Drawing EC-6, Paragraph 2.3.1.2 (geotextile) of Specification Section 31 32 11, and Paragraph 2.6 (rip rap) of Specification Section 31 00 00.
- Restored the northwest corner of the site between S Bronson Road and the northern sediment trap that was disturbed during construction of the northern sediment trap and outlet pipe; ensured positive drainage and placed temporary seed, fertilizer, and straw.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Began placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER

9/28/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	09/28/12 Friday
REPORT NO.	036-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy with heavy rains late. Rain Accumulation: 1.10 inches.

MIN TEMP: 62 | MAX TEMP: 85

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material in low lying areas and using the roller.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Mini excavator completing sediment traps and roller.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator loading material in dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving a dump truck.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Completing sediment traps.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					193	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)	

TOTAL WORK HOURS ON THIS DATE	85.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,847.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	2,932.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	CHANEY ENTERPRISE	UNITED RENTALS
				Diesel- 215 Gallons		

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck					

REMARKS:

The dozer was used to continue placing trash material stockpiled from excavations of the sediment traps, swale, and excavations. The material was loaded into a dump truck with the excavator and hauled to the low lying areas for placement. The material was placed in 10" lifts and compacted with the roller.

The water truck was used to spray haul roads down around the site to keep the dust down before the rains started today.

The crew completed excavation on areas one and three today. The excavator was used to cut 12-18" out to meet sub grade in these areas. The material was hauled to low lying areas with the dump truck and spread out with the dozer. Once a 10" lift was placed the roller was used to compact each lift for compaction.

The excavator was used today to begin excavation of area four. The material excavated was hauled to the low lying area in the dump truck and spread with the dozer in a 10" lift; the roller was used to compact each lift.

Hertz was on site today to make repairs to the mini excavator and water truck.

The crew completed all erosion and sediment controls today. The crew placed rip rap around the inflow channel of the 12" pipe draining into the southern sediment trap under the stone construction entrance road. The crew completed bolting the trash rack lids to the top of the riser pipes in both the southern and northern traps today.

Note: Heavy rains started around 1645 and all field operations were shut down at this time. The crew used the street sweeper to clean the roads, stored all tools away, and was off site at 1730.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 9/28/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 036-12
Date 9/28/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

Installation of Initial Erosion and Sediment Controls

- Inspected the silt fence around both stockpile areas, the at-grade inlet protection, the temporary earth dike, and roadside swales; all E&S controls satisfactory.
- Installed the trash racks on the riser pipes in both the northern and southern sediment traps; the northern and southern sediment traps and piping were installed in accordance with the details on Drawings EC-7 and EC-8.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Removed approximately 1 to 1.5 feet of material from Excavation 3 (center of the site) and remaining portion of Excavation 1 (behind magazines) to meet subgrade elevations. T
- Began removal of material from Excavation 4 (southern corner of site) to meet subgrade elevations.
- Continued placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Completed the installation of all temporary erosion and sediment controls at Site 21 today.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

10/1/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	10/01/12 Monday
REPORT NO.	037-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers with an accumulation of .24" in the evening.

MIN TEMP: 48 | MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5.5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	11.5	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	11.5	0	SHAW E&I
Grading material in low lying areas and using the roller.	D.LEE	SITE 21	OPERATOR	11.5	0	SHAW E&I
Mini excavator gathering stumps.	R.HARTLEY	SITE 21	OPERATOR	11.5	0	SHAW E&I
Excavation of area four.	F.PAUL	SITE 21	OPERATOR	11.5	0	SHAW E&I
Driving a dump truck.	W.ARNER	SITE 21	LABORER	11.5	0	SHAW E&I
Using the roller to compact the 10" lifts.	M. WATERS	SITE 21	LABORER	11.5	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	98.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	2,932.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,030.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	CHANEY ENTERPRISE	UNITED RENTALS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1- BC80 Mini Excavator	UNITED RENTALS		
1-Shaw 84" roller		1-JD200 Excavator	1-Plate Compactor		
2-Volvo A30 Dump Truck					

REMARKS:

The excavator was used today to continue excavation of area four. The material excavated was hauled to the low lying area in the dump truck and spread with the dozer.

The dozer was used to continue placing the excavated material from excavation four into the low lying areas of the landfill to meet sub grade. After placement of a 10" lift the roller was used to compact each lift to continue bringing the material up to sub grade.

The Trimble GPS unit was used to mark out the areas on the northern side of the landfill for placement of fill material to meet the sub grade.

The water truck was used to spray haul roads down around the site to keep the dust down before the rains started today.

The mini excavator was used to collect all the stumps around the site that was removed from the excavation areas. The stumps were hauled in the dump truck and stockpiled by the southern sediment trap for disposal at a later date.

The track skid steer with the sweeper attachment was used to sweep the roads at the end of the day.

The mini excavator was used to complete placement of rip rap stone into the inflow channels of the northern sediment trap. All of the rip rap stone has been placed and there is none left on site.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/1/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 037-12
Date 10/1/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued removal of material from Excavation 4 (southern corner of site) to meet subgrade elevations.
- Continued placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 10/1/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 037-12

Erosion and Sediment Control Inspection Checklist Date: 10/01/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 10/01/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/02/12 Tuesday

REPORT NO. 038-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers all in the morning with an accumulation of .34"

MIN TEMP: 61

MAX TEMP: 73

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	11.5	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	11.5	0	SHAW E&I
Grading material in low lying areas and using the roller.	D.LEE	SITE 21	OPERATOR	11.5	0	SHAW E&I
Mini excavator gathering stumps and annual physical.	R.HARTLEY	SITE 21	OPERATOR	6.5	0	SHAW E&I
Excavation of area four.	F.PAUL	SITE 21	OPERATOR	11.5	0	SHAW E&I
Driving a dump truck.	W.ARNER	SITE 21	LABORER	11.5	0	SHAW E&I
Using the roller to compact the 10" lifts.	M. WATERS	SITE 21	LABORER	11.5	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**193**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	99.5		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,030.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,129.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | AGGTRANS | BURCH OIL: Diesel- 207 Gallons | UNITED RENTALS

EQUIPMENT ON SITE

SHAW EQUIP: 1-Trimble SPS 780; 3-Shaw Pick Up Trucks; 10-Handheld Radios; 1-Shaw 84" roller; 2-Volvo A30 Dump Truck

ENTERPRISE: 1-Rental Car

GLOBAL GENERAL: 1- 2,000 GAL Water Truck; 1- JD750 Dozer; 1- BC80 Mini Excavator; 1-JD200 Excavator

UNITED SITE SERVICES: 2- Portaleis Toilets

UNITED RENTALS: 1-Plate Compactor

TBR INCORPORATED: 1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper

BURCH OIL: 1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavator was used today to continue excavation of area four. The material excavated was hauled to the low lying area in the dump truck and spread with the dozer.

The dozer was used to continue placing the excavated material from excavation four into the low lying areas of the landfill to meet sub grade. After placement of a 10" lift the roller was used to compact each lift to continue bringing the material up to sub grade.

The Trimble GPS unit was used to mark out the limits of the low lying areas and the 2:1 slope of excavation four.

The mini excavator was used to complete gathering stumps around the site that have been removed during excavation and along the edge of the landfill cap placement. The stumps were hauled in the dump truck and stockpiled by the southern sediment trap for disposal at a later date.

The water truck was used at the end of the day to spray Bronson Road down and the skid steer with the sweeper attachment was used to clean the road surface.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/2/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 038-12
Date 10/2/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued removal of material from Excavation 4 (southern corner of site) to meet subgrade elevations.
- Continued placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

10/2/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 038-12**

Erosion and Sediment Control Inspection Checklist **Date: 10/02/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gable Date: 10/02/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/03/12 Wednesday

REPORT NO. 039-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Early morning fog breaking away to cloudy skies. | MIN TEMP: 68 | MAX TEMP: 82

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing field operations.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Grading material in low lying areas and using the roller.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Decon the mini excavator and driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Excavation of area four.	F.PAUL	SITE 21	OPERATOR	8	0	SHAW E&I
Driving a dump truck.	W.ARNER	SITE 21	LABORER	8	0	SHAW E&I
Using the roller to compact the 10" lifts.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Abandoned the well on site today.	DRILL TECH	SITE 21	SUBCONTRACTOR	4	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					13.0	
TOTAL PROJECT TRAVEL HRS					**206**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	76.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,129.5		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,205.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	UNITED RENTALS
		1-SC80 Mini Excavator Off Rent			1-Plate Compactor - Off Rent

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator	UNITED RENTALS		
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

The Trimble GPS unit was used to mark continue marking out excavation four to grade and staking the elevations for the sub grade over the landfill.

The excavator was used to load the stockpile of excavated material into the dump trucks today. The dump trucks were used to haul the material to low lying areas and dumped for the dozer to spread. The dozer graded material into the low lying areas in 10" lifts and was compacted with the roller

The excavator was used to continue cutting the 2:1 slopes in the excavation four area to meet sub grade. The material removed was stockpiled in the area of the excavation and will be removed at a later date.

Drill tech Caribbean was on site today to abandon the well on site. The well casing was removed and bentonite was poured into the hole to plug.

The mini excavator was called off rent today with Global General and was deconned for demobilization from the project.

The water truck was used today to decon the mini excavator and spray down Bronson Road. After the road was sprayed with water the skid steer with the sweeper attachment was used to complete cleaning of the surface.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/3/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 039-12
Date 10/3/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued removal of material from Excavation 4 (southern corner of site) to meet subgrade elevations.
- Continued placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- Drill Tech Caribbean abandoned the existing piezometer well; removed the well casing and plugged the hole with bentonite.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaulle
PROJECT QC MANAGER

10/3/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 039-12**

Erosion and Sediment Control Inspection Checklist **Date: 10/03/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 10/03/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	10/04/12	Thursday
REPORT NO.	040-12	page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 60 | MAX TEMP: 80

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	8	SHAW E&I
Travel for rotation weekend.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Travel for rotation weekend.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for rotation weekend.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for rotation weekend.	F.PAUL	SITE 21	OPERATOR	0	5	SHAW E&I
Travel for rotation weekend.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel for rotation weekend.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Abandoned the well on site today.	DRILL TECH	SITE 21	SUBCONTRACTOR	0	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					47.0	
TOTAL PROJECT TRAVEL HRS					253	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	0.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,129.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,129.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	UNITED RENTALS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator	UNITED RENTALS		
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

No field work was conducted today the crew demobilized off the site for the rotation weekend. All field work will resume on 10/9/12 at 0700.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/4/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 040-12
Date 10/4/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Field work was not conducted on site today due to travel for rotation weekend. Field work will resume on Tuesday, 10/09/12 at 0700 hours due to the holiday on Monday, 10/08/12.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGaulle
PROJECT QC MANAGER — DATE 10/4/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/08/12 Monday

REPORT NO. 041-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy with evening rain showers

MIN TEMP: 55 | MAX TEMP: 37

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	8	SHAW E&I
Travel for rotation weekend.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Travel for rotation weekend.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for rotation weekend.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for rotation weekend.	F.PAUL	SITE 21	OPERATOR	0	5	SHAW E&I
Travel for rotation weekend.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel for rotation weekend.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					60.0	
TOTAL PROJECT TRAVEL HRS					**313**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	NO	TOTAL WORK HOURS ON THIS DATE	0.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,129.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,129.5		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | AGGTRANS | BURCH OIL | UNITED RENTALS

EQUIPMENT ON SITE

SHAW EQUIP
1-Trimble SPS 780
3-Shaw Pick Up Trucks
10-Handheld Radios
1-Shaw 84" roller
2-Volvo A30 Dump Truck

ENTERPRISE
1-Rental Car

GLOBAL GENERAL
1- 2,000 GAL Water Truck
1- JD750 Dozer
1-JD200 Excavator

UNITED SITE SERVICES
2- Portalets Toilets

UNITED RENTALS

TBR INCORPORATED
1- Truck Skid Steer w/ Smooth Edge Bucket, and Sweeper

BURCH OIL
1- 500 Gallon Diesel Fuel Tank

REMARKS:

No field work was conducted today the crew mobilized back to the hotel today and all work will resume on 10/9/12 at 0700.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/8/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 041-12
Date 10/8/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Field work was not conducted on site today due to travel for rotation weekend and the government holiday. Field work will resume on Tuesday, 10/09/12 at 0700 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Granble — 10/9/2012

PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/09/12	Tuesday	
REPORT NO. 042-12	page 1 of 1	

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy | MIN TEMP: 61 | MAX TEMP: 46

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	6	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavating area four and loading dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					6.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	94.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,129.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,223.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	UNITED RENTALS
	1-Rental Car			Diesel - 190 Gallons	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator	UNITED RENTALS		
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

The excavator was used to complete removing the excess dirt from excavation four area. The dirt was loaded into dump trucks and hauled to low lying areas over the landfill. The dozer was used to continue filling in the low areas with 10 lifts and the roller was used to compact each lift.

The Trimble GPS unit was used to continue marking out the northern areas of the landfill to meet sub grade.

The stockpile of soil cover located on the western side of the site began getting placed today. The excavator was used to load both dump trucks and haul material out across the landfill and dump in areas to bring sub grade up. The dozer was used to begin placing the material on the northeast corner of the site into 10 inch lifts. After placement the roller was used to compact each lift of soil cover. Soil compaction test will be performed on every 10,000 square feet of material placed.

Excavation four was completed today; at this time all excavations over the landfill have been completed.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/9/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 042-12
Date 10/9/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Collected and shipped 1/2 gallon bag of approved topsoil for Site 21 (NSFIHSITE21-142879-TS-003) to the Rutgers Soil Testing Laboratory in New Brunswick, NJ. Problem Solver (soil/plant suitability test): Nutrients, pH, soluble salt level, organic matter content, soil textural class, recommendations.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued removal of material from Excavation 4 (southern corner of site) to meet subgrade elevations; Completed Excavation 4.
- Continued placing excavated landfill material over the existing site road which is the major low-lying area of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- Began loading and hauling stockpiled imported cover soil for placement as grading fill over the northern half of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller; compaction testing is scheduled for the morning of 10/11/12.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Bi-weekly quality control meeting held on site today at approximately 0915 hours for Site 21.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

10/10/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 042-12

Erosion and Sediment Control Inspection Checklist Date: 10/09/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGamble Date: 10/09/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/10/12 Wednesday

REPORT NO. 043-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 54

MAX TEMP: 71

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump trucks with excavator.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	104.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,223.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,327.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL AGGTRANS BURCH OIL

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Continued using the stockpile of clean cover soil located on the western side of the site by Bronson Road for cover fill to bring sub grade to meet proper elevations. The excavator was used to load both dump trucks and haul to areas where fill was needed. The dozer was then used to spread material in 10 inch lifts and the roller was used to compact the first lift of sub grade material in preparation for compaction testing.

The Trimble GPS unit was used to continue staking out the sub grade elevations where fill material needed to be placed.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/10/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 043-12
Date 10/10/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued loading and hauling stockpiled imported cover soil for placement as grading fill over the northern half of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller; compaction testing is scheduled for the morning of 10/11/12.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaible
PROJECT QC MANAGER — 10/11/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 043-12

Erosion and Sediment Control Inspection Checklist Date: 10/10/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGamble Date: 10/10/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/11/12 Thursday

REPORT NO. 044-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 45

MAX TEMP: 63

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavating area four and loading dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	2	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	110.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,327.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,437.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	AGGTRANS	BURCH OIL	AGGTRANS
					15- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Completed using the stockpile of clean cover soil located on the western side of the site by Bronson Road for cover fill to bring sub grade to meet proper elevations. The excavator was used to load both dump trucks and haul to areas where fill was needed. The dozer was then used to spread material in 10 inch lifts and the roller was used to compact the first lift of sub grade material in preparation for compaction testing.

The Trimble GPS unit was used to continue staking out the sub grade elevations where fill material needed to be placed.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis-Carnes Engineering was on site today to perform compaction testing over the cover soil lifts placed. 14 compaction test were performed and all passed.

Aggtrans delivered 15 loads of cover soil which was spread over the low lying areas to meet sub grade with the dozer.

The dozer was used today to reshape the southern side of the site to meet sub grade levels. The excess material removed was loaded out into a dump truck with a excavator and stockpiled for placement in low lying areas after the clean cover soil stockpile on the eastern side of the site is removed.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/11/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 044-12
Date 10/11/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☑	☐	None.
	WORKMANSHIP IS SATISFACTORY	☑	☐	
	TEST RESULTS ARE ACCEPTABLE.	☑	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

Hillis-Carnes Engineering
- Performed in-place field compaction testing at a total of 14 locations (001 through 014); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued loading and hauling stockpiled imported cover soil for placement as grading fill over the southern half of the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gorlle
PROJECT QC MANAGER — 10/11/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 044-12

Erosion and Sediment Control Inspection Checklist Date: 10/11/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 10/11/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/12/12 Friday

REPORT NO. 045-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 37

MAX TEMP: 67

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off-Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	99.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,437.5	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,536.5	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
			Diesel - 387.2 Gallons	15- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans delivered 15 loads of cover soil which was spread over the low lying areas to meet sub grade with the dozer.

Continued loading dump trucks on site with the excavator from the stockpile of cover soil located on the eastern side of the site. The material was hauled to areas that have been staked out to meet sub grade in areas that need fill dirt. The dozer was used to place the material in 10" lifts then the roller was used to compact the material after placement.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Sub grade was prepared for Hillis- Carnes to return on site Monday 10/15 to perform compaction testing over the areas fill material was placed.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/12/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 045-12
Date 10/12/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Continued loading and hauling stockpiled imported cover soil for placement as grading fill over the southern half of the site and as a 2nd subgrade lift in the northern areas; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- Received 15 loads of cover soil from Aggtrans today and 15 loads on Thursday, 10/11/12; the material was inspected and is consistent with previous loads sent to the site.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — DATE 10/12/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 045-12**

Erosion and Sediment Control Inspection Checklist **Date: 10/12/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGamble Date: 10/12/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/15/12 Monday

REPORT NO. 046-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy with rain showers through the day.

MIN TEMP: 48

MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	101.5		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,536.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,638.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Continued loading dump trucks on site with the excavator from the stockpile of cover soil located on the eastern side of the site. The material was hauled to areas that have been staked out to meet sub grade in areas that need fill dirt. The dozer was used to place the material in 10" lifts then the roller was used to compact the material after placement.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis- Carnes was on site today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total eight test taken today in which all passed.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

The rain showers we received on site today did not impact production.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/15/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. · 046-12
Date 10/15/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 9 locations (015 through 023); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

<u>Redistribution and Regrading of Existing Soil Cover (Grading Fill)</u>

- Continued loading and hauling stockpiled imported cover soil for placement as grading fill over the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarlle
PROJECT QC MANAGER — DATE 10/15/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 046-12

Erosion and Sediment Control Inspection Checklist Date: 10/15/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 10/15/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/16/12 Tuesday

REPORT NO. 047-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 48

MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with the surveying.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					319	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	103.5	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,638.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,741.5	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL: 1- 30 Cubic Yard Roll Off Container | BURCH OIL: Diesel - 257 Gallons | AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Waste Management sub-contracted by Global General delivered and picked up one 30 cubic yard roll off container today. The excavator was used to load the container with stumps removed from around the site in the excavation areas. There are still additional stumps left on site that will be disposed of at a later date.

Continued loading dump trucks on site with the excavator from the stockpile of cover soil located on the eastern side of the site. The material was hauled to areas that have been staked out to meet sub grade in areas that need fill dirt. The dozer was used to place the material in 10" lifts then the roller was used to compact the material after placement.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis- Carnes was on site today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total seven test taken today in which all passed.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/16/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 047-12
Date 10/16/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 7 locations (024 through 030); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

<u>Redistribution and Regrading of Existing Soil Cover (Grading Fill)</u>

- Continued loading and hauling stockpiled imported cover soil for placement as grading fill over the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaible
PROJECT QC MANAGER

10/16/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 047-12

Erosion and Sediment Control Inspection Checklist Date: 10/16/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 10/16/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/17/12 Wednesday

REPORT NO. 048-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 40 | MAX TEMP: 68

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck and placing material in low lying areas.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with the surveying repair silt fence.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	103.5		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,741.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,845.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
		1- 30 Cubic Yard Roll Off Container		29- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling select fill today with a total of 29 loads hauled. The material was used to bring the sub grade of the landfill up to grade. The dozer was used to place the material in 10 inch lifts and the roller was used to compact each lift.

The stockpile of clean cover soil located on the eastern side of the site was completely removed today and graded out into the landfill to meet sub grade with the dozer. There was an additional stockpile of material that was excavated that was placed into the low lying areas with the excavator and will be covered with two feet of clean cover soil.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis- Carnes was on site today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total five test taken today in which all passed.

The Trimble GPS unit was used today to continue staking out the landfill contours to meef elevations on sub grade.

Waste management sub-contracted through Global General delivered another 30 cubic yard roll off container box today. The additional stumps were loaded into the roll off container box with the excavator. 25 tires removed from the excavation areas are still left to be disposed of.

Erosion and Sediment controls were checked out today and repairs were made in the areas that needed attention.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/17/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 048-12
Date 10/17/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 6 locations (031 through 036); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Completed loading and hauling of stockpiled imported cover soil for placement as grading fill over the site; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- Received 29 loads of cover soil from Aggtrans today; cummulative total of 562 loads through today.
- Placed a stockpile of previously excavated material in the low-lying area where the eastern stockpile was located; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuckle
PROJECT QC MANAGER

10/17/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 048-12

Erosion and Sediment Control Inspection Checklist Date: 10/17/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence		x	
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: No rework items, repairs completed before the end of the work day.
Soil/sediment was removed from along the inside base of the super silt fence. In addition, geotextile was repaired by overlapping new pieces of geotextile and securing them with plastic zip ties.

Inspected By: Patricia McGauble Date: 10/17/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/18/12 Thursday

REPORT NO. 049-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 61

MAX TEMP: 72

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material out to meet sub grade with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavating the limits of the landfill cap.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with the surveying and truck spotter.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Compacting the soil with the roller in lifts.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	103.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,845.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	3,948.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
				55- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling select fill today with a total of 55 loads hauled. The material was used to bring the sub grade of the landfill up to grade. The dozer was used to place the material in 10 inch lifts and the roller was used to compact each lift.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis- Carnes was on site today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total ten test taken today in which all passed.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade and the limits of the landfill cap.

The excavator was used to begin cutting the limits of the landfill cap to the elevations required to meet sub grade. The material removed was placed in the low lying areas on the eastern side of the site and spread with dozer. This area is being cut down to sub grade so that we can put the final two foot of cover to meet existing grade around the perimeter of the landfill cap.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/18/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 049-12
Date 10/18/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Redistribution and Regrading of Existing Soil Cover (Grading Fill) - Received 55 loads of cover soil from Aggtrans today; cumulative total of 617 loads through today; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller. - Began excavating the "soil cap limits" to meet subgrade (final elevation minus 2-feet) in order to ensure a 2-feet soil cap is installed around the landfill edges. - A total of 46 in-place field compaction tests have been performed on the grading fill layer on 5 different days; the landfill cap is approximately 4-acres in size; areas available for compaction testing each day were 2-acres (87,120 square feet) or less in size, therefore needing 9 or less compaction tests per day; met requirements of Paragraph 3.7.2.3 of one test per 10,000 square feet or one test per lift per day, whichever is greater. - Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.	Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 10 locations (037 through 046); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

10/18/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 049-12

Erosion and Sediment Control Inspection Checklist Date: 10/18/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGuble Date: 10/18/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/19/12 Friday

REPORT NO. 050-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Heavy rains in the morning with an evening rain shower. Rain Accumulation: 0.32"

MIN TEMP: 61 MAX TEMP: 72

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	5	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	5	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	5	0	SHAW E&I
Traffic control on Bronson Road.	R.HARTLEY	SITE 21	OPERATOR	5	0	SHAW E&I
Traffic control on Bronson Road.	F.PAUL	SITE 21	OPERATOR	5	0	SHAW E&I
Traffic control on Bronson Road.	W.ARNER	SITE 21	LABORER	5	0	SHAW E&I
Spotting dump trucks backing onto the site.	M. WATERS	SITE 21	LABORER	5	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	59.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	3,948.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,007.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL

BURCH OIL: Diesel - 299.5 Gallons

AGGTRANS: 16- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP: 1-Trimble SPS 780, 3-Shaw Pick Up Trucks, 10-Handheld Radios, 1-Shaw 84" roller, 2-Volvo A30 Dump Truck

ENTERPRISE: 2-Rental Car

GLOBAL GENERAL: 1- 2,000 GAL Water Truck, 1- JD750 Dozer, 1-JD200 Excavator

UNITED SITE SERVICES: 2- Portalets Toilets

TBR INCORPORATED: 1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper

BURCH OIL: 1- 500 Gallon Diesel Fuel Tank

REMARKS:

Aggtrans continued hauling select fill today with a total of 16 loads hauled. The material was used to bring the sub grade of the landfill up to grade. The dozer was used to place the material in 10 inch lifts and the roller was used to compact each lift.

The water truck was used to clean Bronson Road after the cover soil trucks completed hauling. The skid steer with sweeper was sued to assist cleaning the road way.

Due to the heavy rains in the morning the site was to wet work. The crew was off site at 1200 due to the field conditions. Work will resume on Monday 10/22/12.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/19/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 050-12
Date 10/19/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Received 16 loads of cover soil from Aggtrans today; cumulative total of 633loads through today; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Due to heavy rains in the morning the site was too wet for work activities and Shaw shutdown at 1200 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGaulle
PROJECT QC MANAGER

10/19/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 050-12**

Erosion and Sediment Control Inspection Checklist **Date: 10/19/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection & Rain Event Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 10/19/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/22/12 Monday

REPORT NO. 051-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 52 | MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Water truck and dump truck driver.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator stockpiling material.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Dump truck spotter.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting soil.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	97.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,007.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,104.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | BURCH OIL | AGGTRANS
66- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling select fill today with a total of 66 loads hauled. The material was used to bring the sub grade of the landfill up to grade. The dozer was used to place the material in 10 inch lifts and the roller was used to compact each lift.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Hillis- Carnes was on site today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total eight test taken today in which all passed.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

The excavator was used to continue cutting the limits of the landfill cap to the elevations required to meet sub grade. The material removed was placed in the low lying areas on the eastern side of the site and spread with dozer. This area is being cut down to sub grade so that we can put the final two foot of cover to meet existing grade around the perimeter of the landfill cap.

Material being received today from Aggtrans was being stockpiled on the eastern side of the site with the excavator. We will begin stockpiling clean cover soil in different areas over the landfill cap in the event we need material and the trucks are unable to haul.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 10/22/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 051-12
Date 10/22/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 8 locations (047 through 054); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Received 66 loads of cover soil from Aggtrans today; cumulative total of 699 loads through today; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- A total of 54 in-place field compaction tests have been performed on the grading fill layer; the area available for compaction testing today was approximately (20,000 square feet) in size, therefore needing at least 2 compaction tests; 8 compaction tests were taken today which exceeds the requirements of Paragraph 3.7.2.3 of one test per 10,000 square feet or one test per lift per day, whichever is greater.
- Continued excavating the "soil cap limits" to meet subgrade (final elevation minus 2-feet) in order to ensure a 2-feet soil cap is installed around the landfill edges.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Goulle
PROJECT QC MANAGER — 10/22/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 051-12

Erosion and Sediment Control Inspection Checklist Date: 10/22/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Goulle Date: 10/22/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/22/12 Monday

REPORT NO. 052-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 52

MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Water truck and dump truck driver.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator stockpiling material.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Dump truck spotter.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting soil.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	2	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO

TOTAL WORK HOURS ON THIS DATE	106.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,104.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,210.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
			Diesel - 178 Gallons	63- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling cover soil material today; the site received 63 loads. The material being received was stockpiled for future use to complete the final two foot of cover soil over the landfill cap. The excavator was used to stockpile the material on the north west corner of the site.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

The dozer was used to continue grading the landfill cover to meet sub grade. The areas where 10 inch lifts were placed the roller was used to compact each lift prior to compaction testing was performed.

Hillis- Carnes was on site two separate times today to perform compaction testing over the lifts that have been put in to meet sub grade. There was a total eleven test taken today in which all passed above the 90% compaction requirement.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Today the bi-weekly QC meeting was held at the Shaw office trailer with attendance from the Navy.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 10/22/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 052-12
Date 10/23/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 11 locations (055 through 065); Took 6 tests at approximately 1100 hours and then 5 tests at approximately 1600 hours; Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Received 63 loads of cover soil from Aggtrans today; cumulative total of 762 loads through today; material was placed in maximum 10-inch lifts with a bulldozer and compacted with a roller.
- A total of 65 in-place field compaction tests have been performed on the grading fill layer; the area available for compaction testing today was 2 lifts of approximately 20,000 square feet in size, therefore needing at least 2 compaction tests per lift; 11 compaction tests were taken today which exceeds the requirements of Paragraph 3.7.2.3 of one test per 10,000 square feet or one test per lift per day, whichever is greater.
- Continued excavating the "soil cap limits" to meet subgrade (final elevation minus 2-feet) in order to ensure a 2-feet soil cap is installed around the landfill edges.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Held the bi-weekly QC meeting at the Shaw trailer conference room at 0930 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 10/23/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 052-12

Erosion and Sediment Control Inspection Checklist Date: 10/23/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 10/23/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/24/12 Wednesday

REPORT NO. 053-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 52

MAX TEMP: 82

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Water truck and dump truck driver.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator stockpiling material.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Dump truck spotter.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting soil.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	102.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,210.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,312.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
				48- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling cover soil material today; the site received 48 loads. The material being received was stockpiled for future use to complete the final two foot of cover soil over the landfill cap. The excavator was used to stockpile the material on the north west corner of the site.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

The dozer was used to continue grading the landfill cover to meet sub grade. The areas that are being graded out with the dozer are being rolled with the roller to meet compaction over the disturbed areas.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/24/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 053-12
Date 10/24/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☑	☐
	THE SUBMITTALS HAVE BEEN APPROVED.	☑	☐
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☑	☐
	MATERIALS STORED PROPERLY.	☑	☐
	PRELIMINARY WORK WAS DONE CORRECTLY.	☑	☐
	TESTING PLAN HAS BEEN REVIEWED.	☑	☐
	WORK METHOD AND SCHEDULE DISCUSSED.	☑	☐
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☑	☐
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐
	WORKMANSHIP IS SATISFACTORY	☐	☐
	TEST RESULTS ARE ACCEPTABLE.	☐	☐
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐

IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT

Definable feature/s of work (see continuation page)

Placement of New Soil Cap
- In accordance with Work Plan Section 3.7, Drawings C-3, C-4, C-5 & C-6, and Specification Section 31 00 00 Earthwork.
- Minimum of 2 feet consisting of 18-inches of clean cover soil and 6 inches of topsoil in accordance with Detail 1 on Dwg C-6.
- 9-inch maximum loose lifts and compacted to meet a minimum 90% relative compaction by ASTM D 698.
- One field compaction test per 10,000 square feet or 1 test per lift per day, whichever is greater.
- Minimum of 4 percent slope for final grade.

- Reviewed AHA#5 for Re-grading and Placement of New Soil Cap (see attached).

Attendees: (See attached)

Rich Hartley - Shaw	Floyd Paul - Shaw
Morris Waters - Shaw	Jim Truman - Shaw
Donnie Lee - Shaw	Patti Gamble - Shaw
Bill Arner - Shaw	Bryan Guzzardo - Shaw

Definable feature/s of work (see continuation page)

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Definable feature/s of work (see continuation page)

Redistribution and Regrading of Existing Soil Cover (Grading Fill)
- Received 48 loads of cover soil from Aggtrans today; cumulative total of 810 loads through today; material was stockpiled for placement of the new soil cap (final 2 feet).
- Performed minor cuts/fills on the grading fill layer to meet subgrade (final minus 2 feet) elevations.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

TESTING PERFORMED & WHO PERFORMED TEST

None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble
PROJECT QC MANAGER — DATE 10/24/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc.
Erosion and Sediment Control Inspection Checklist

Report No.: 053-12
Date: 10/24/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGuble Date: 10/24/12

Activity Hazard Analysis #5.0

Activity/Work Task: Re-grading and Placement of New Soil Cap	Overall Risk Assessment Code (RAC) (Use highest code)	**M**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**	
Contract Number: N62470-08-D-1007 **Task Order:** JU49		
Date Prepared: 2/27/12		
Prepared by (Name/Title): Kym Edelman CSP		
Reviewed by (Name/Title): David Mummert, CIH		
Notes: (Field Notes, Review Comments, etc.)		

Severity	Probability				
	Frequent	Likely	Occasional	Seldom	Unlikely
Catastrophic	E	E	H	H	M
Critical	E	H	H	M	L
Marginal	H	M	M	L	L
Negligible	M	L	L	L	L

Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)

"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom, or Unlikely.

"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible

Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.

RAC Chart

- **E = Extremely High Risk**
- **H = High Risk**
- **M = Moderate Risk**
- **L = Low Risk**

Job Steps	Hazards	Controls	RAC
Arrival of new personnel at site.	Unfamiliarity with: site, general site hazards, project safety rules, chain of command, and emergency procedures.	• All personnel shall attend the site orientation training. • Review AHA, APP, SSHP, and Emergency Procedures, etc.	**M**
Soil grading and placement of new soil cap	Poor planning.	• Complete Job Safety Analysis for each task, as specified in Shaw Environmental & Infrastructure, Inc. Procedure No. HS045, "Job Safety Analysis (JSA)." Use Hazard Assessment Resolution Program frequently – for each task to be completed.	**M**
	Heavy lifting, strains, and sprains.	• No individual employee is permitted to lift any object that weighs over 60 pounds. • Proper lifting techniques shall be used. • Multiple employees or the use of mechanical lifting devices are required for lifting objects over the 60-pound limit.	**M**
	Intrusive activities and underground utilities.	• Follow procedure for Intrusive Activities Permit in Accident Prevention Plan (APP) prior to commencing excavation activities. • Shaw E & I Procedure No. HS308, "Underground/Overhead Utility Contact Prevention," shall be followed. • Miss Utility shall be contacted prior to any intrusive activities.	**M**

Job Steps	Hazards	Controls	RAC
	Overhead hazards/utilities.	• Overhead hazards shall be evaluated prior to moving equipment on the project site. • Overhead power lines shall be shut-off and locked-out. • Areas with overhead hazards shall be barricaded with caution tape to prevent contact • In areas where it is not feasible to use barricades, spotters shall be provided: however, the minimum distances from electrical lines must be observed.	**M**
	Chemical contamination.	• Set up work zones in accordance with SSHP • Personal protective equipment (PPE) shall be worn as required. • Perform air monitoring as specified in the Site Safety and Health Plan (SSHP). • Personnel shall wash hands and face before eating, drinking, smoking, or chewing.	**L**
	Slips, trips, and falls.	• Keep work areas clear and maintain housekeeping. • Personnel shall not jump from elevated surfaces. • Personnel shall use caution when walking on rocky, slippery, or uneven terrain.	**M**
	Hand injuries.	• Items to be handled shall be inspected for sharp edges prior to being handled. • Personnel shall wear leather gloves when handling sharp materials. • Personnel shall be aware of and avoid pinch point hazards.	**L**
	Insect bites/West Nile Virus.	• Wear PPE and tape joints to keep insects away from the skin. • Use protective insect repellents containing N,N-Diethyl-m-toluamide, such as, 3M Ultrathon or equivalent and clothing insecticide preparations containing permethrins (Repel Permanone or equivalent) to prevent insect bites. • Check limbs/body for insects/insect bites before showering. • Notify Site Safety and Health Officer (SSHO) of flu-like symptoms.	**L**

Job Steps	Hazards	Controls	RAC
	Use of heavy equipment	• Only qualified personnel shall be permitted to operate equipment. • Heavy equipment shall be inspected daily after the initial U.S. Army Corps of Engineers inspection (and documented.) Do not use unsafe equipment. • All equipment shall have backing alarms. • All equipment shall be operated at safe speeds and in a safe manner. • Equipment operators shall wear safety belts. • Personnel are only permitted to approach equipment after a signal from the operator. • Ground personnel, working near heavy equipment, shall wear high visibility conspicuity vests. • Ground personnel shall not enter the swing radius of equipment or position themselves between equipment and stationary objects. • Personnel shall verify all mechanical guards are in place and functioning properly. • All equipment shall be shut down with energies dissipated prior to performing maintenance activities - lock out/tag out procedures may apply. Only qualified mechanics shall work on or repair heavy equipment.	**M**
	Contact dermatitis and poison ivy	• Check around work areas to identify if poison ivy is present. Wear long-sleeve shirts/trousers or Tyvek® coveralls to avoid skin contact with plants or other skin irritants. Learn to identify poisonous plants. • Avoid unnecessary clearing of plant/vegetation areas. • Cover vegetation with plastic (visqueen) where sampling position raises exposure potential. Apply protective cream/lotion to exposed skin to prevent poison ivy or similar reactions. Identify workers who are known to contract poison ivy.	**L**
	Severe weather	• The SSHO will monitor weather conditions each day in order to plan and prepare for hazardous conditions. • The SSHO will identify a suitable tornado shelter at each work location. • Work activities will be suspended prior to weather conditions becoming hazardous so that workers have ample time to seek shelter. • Upon seeing lightning or hearing thunder, outdoor activities shall be suspended and personnel shall be evacuated to safe areas (inside vehicles, buildings, or tornado shelters as appropriate). Follow procedures outlined in the APP.	**L**
	Heat stress and cold stress	• Follow procedures outlined in the SSHP.	**L**
	Dust.	• Dust shall be monitored and controlled. • Respiratory protection may be required if dust cannot be adequately controlled.	**M**

Job Steps	Hazards	Controls	RAC
	Fire	• Smoking shall be permitted in designated areas only. • Vehicles shall not be parked in tall dry grass. • Engines shall be shut off before refueling. • A 20-B:C fire extinguisher shall be available when refueling. • Smoking shall not be permitted near fueling areas. • Gasoline shall be stored in safety cans with flash arrestors and spring-loaded vents.	**L**
Transporting Soil	Dump truck operations	• Dump trucks shall be inspected and found to be in safe condition prior to being placed in service at site. • Overhead hazards shall be re-evaluated prior to allowing dump trucks onto the project site. • Areas with overhead hazards shall be barricaded with caution tape to prevent dump bed from contacting. • In areas where it is not feasible to use barricades, then spotters shall be provided: however, the minimum distances from electrical lines must be observed (see SSHP). • Dump trucks shall not be allowed to contact contaminated materials within Site unless proper decontamination will be performed. • Dump truck operators shall remain in the truck cab with the windows up while on the project site, unless truck is not equipped with Falling Object Protective Structures. • Operators shall wear seat belts while trucks are in motion at the project site. • Spotters shall assist trucks when backing is necessary. • Trucks transporting material between work locations over base and public roadways shall have all loose material cleaned from the tailgate and side boards prior to transporting material. • Roadways shall be kept clean and free of soil. • All trucks shall obey posted speed limits on base and public roadways.	**L**

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
Personal Protective Equipment - Level D Equipment: Heavy Equipment Dump Trucks Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone Weather radio or AM/FM radio Hand tools Heavy equipment	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

	Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	

ATTENDANCE SHEET
Indian Head Site 21 Preparatory QC Meeting
Placement of New Soil Cap
Bronson Road Landfill
Contract # N62470-08-D-1007
Task Order JU49
Indian Head, Maryland

Date: October 24, 2012 **Time: 0700 hrs**

Name	Representing	Signature
Richard Hartley	Shaw	
Morris Waters	SHAW	
Donnie Lee	SHAW	
Bill Arnor	SHAW	
Floyd Paul	SHAW	
James W Truman	SHAW	
Patricia M Gamble	Shaw	
	Shaw	
Bryan Cuzzardo	Shaw	
Richard Satt	Shaw	

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/25/12 Thursday

REPORT NO. 054-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 55

MAX TEMP: 72

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	12	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	11.5	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	11.5	0	SHAW E&I
Water truck and dump truck driver.	R.HARTLEY	SITE 21	OPERATOR	11.5	0	SHAW E&I
Excavator stockpiling material.	F.PAUL	SITE 21	OPERATOR	11.5	0	SHAW E&I
Dump truck spotter.	W.ARNER	SITE 21	LABORER	11.5	0	SHAW E&I
Roller compacting soil.	M. WATERS	SITE 21	LABORER	11.5	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**319**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	111.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,312.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,423.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
				56- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling cover soil material today; the site received 56 loads. The material being received was stockpiled for future use to complete the final two foot of cover soil over the landfill cap. The excavator was used to stockpile the material on the north west corner of the site.

The Trimble GPS unit was used today to continue staking out the landfill contours to meet elevations on sub grade.

The dozer was used to continue grading the landfill cover to meet sub grade. The areas that are being graded out with the dozer are being rolled with the roller to meet compaction over the disturbed areas.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Shaw mechanic was on site today to make repairs and routine mainentance on one of the Volvo dump trucks.

Point to Point Land Surveyors were notified today to come out and perform the GPS survey of the sub grade over the landfill; they will be out on Friday 10/26.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/25/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 054-12
Date 10/25/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Received 56 loads of cover soil from Aggtrans today; cumulative total of 866 loads through today; material was stockpiled for placement of the new soil cap (final 2 feet).
- Performed minor cuts/fills on the grading fill layer to meet subgrade (final minus 2 feet) elevations; tracked in with the dozer and then rolled to meet compaction.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — 10/25/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc.
Erosion and Sediment Control Inspection Checklist

Report No.: 054-12
Date: 10/25/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGuckle Date: 10/25/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/26/12 Friday

REPORT NO. 055-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 61

MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	5	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Spreading cover soil received from Aggtrans with the dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Water truck and dump truck driver.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator stockpiling material.	F.PAUL	SITE 21	OPERATOR	10	0	SHAW E&I
Dump truck spotter.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting soil.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	10.5	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					10.0	
TOTAL PROJECT TRAVEL HRS					**329**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	97.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,423.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,520.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
				49- Loads of Select Fill

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Aggtrans continued hauling cover soil material today; the site received 49 loads. The material being received was stockpiled for future use to complete the final two foot of cover soil over the landfill cap. The excavator was used to stockpile the material on the north west corner of the site.

The dozer was used to complete grading the landfill cover to meet sub grade. The areas that are being graded out with the dozer are being rolled with the roller to meet compaction over the disturbed areas.

The water truck was used to spray the site down where the dump trucks were traveling to keep the dust down.

Point to Point Land Surveyors had two crew members on site today to perform the topographical survey over the landfill cap for sub grade elevations.

The crew prepared the site and the area around the connex box in preparation of Hurricane Sandy. All lose equipment, tools, and debris were stored away and the Portalets toilets were secured to post at Site 21 to prevent any flying debris around the project. Cathy Gardner and Bill Lindsay was notified via email after the site was secured.

The site was shut down today and the crew will demobilize the project for an early rotation weekend. No one will be on site during the storm and all work will resume on November 5th at 0700.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/26/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 055-12
Date 10/26/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

Point to Point Land Surveyors performed the survey of the grading fill (subgrade) layer.

Redistribution and Regrading of Existing Soil Cover (Grading Fill)

- Received 49 loads of cover soil from Aggtrans today; cumulative total of 915 loads through today; material was stockpiled for placement of the new soil cap (final 2 feet).
- Performed minor cuts/fills on the grading fill layer to meet subgrade (final minus 2 feet) elevations; tracked in with the dozer and then rolled to meet compaction.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Site 21 was secured today for Hurricane Sandy. The hurricane preparedness plan was followed and is attached. Site 21 was shutdown at 1730 hours and the Shaw crew is rotating home due to the hurricane. Work at Site 21 will resume on Monday, 11/5/2012 at 0700 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — 10/26/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc.
Erosion and Sediment Control Inspection Checklist

Report No.: 055-12
Date: 10/26/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection & Preparation for Hurricane Sandy Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike	x		
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 10/26/12

Condition FIVE
(Early Preparedness)

Date/Time Entered Condition FIVE: 10/25/12 @ 0700 hrs

Severe Weather/Tropical Storm: Hurricane Sandy

Action Items:

- [x] Notify Project Manager
- [x] Track of Storm Poses No Threat
- [ ] Storm or Condition is Downgraded
- [x] Upgrade to Condition FOUR

Storm Location

Date/Time: 10/25/12 @ 0500 hrs
Location/Coordinates: Atlantic Ocean
Category 2 21°N, 76°W

Date/Time: 10/25/12 @ 1400 hrs
Location/Coordinates: Atlantic Ocean
Category 2 23°N, 76°W

Date/Time: _____
Location/Coordinates: _____

Date/Time: _____
Location/Coordinates: _____

Condition V Action Items Complete: Patricia McGauble Date: 10/25/12
#439087 Site QC Manager

Condition FOUR
(Destructive Winds are possible within 72 hours)

Date/Time Entered Condition FOUR: 10/26/12 @ 0700 hrs

Action Items:

- [x] Notify Project Manager.
- [x] Notify Site Personnel.
- [x] Assemble shift personnel to begin preparation.
- [x] Track storm on hurricane tracking map (**Attachment C**) (if applicable).
- [x] Secure all heavy equipment located at the site in accordance with manufacturer's specifications. All equipment will be moved to a secured site location.
- [x] All equipment fuel tanks will be filled.
- [x] All subcontractors with equipment or supplies on-site will be notified to begin removal procedures.

Condition FOUR Action Items Complete: Patricia McGoakle
Date: 10/26/12 #439087 Site QC Manager



http://media.npr.org/assets/img/2012/10/26/5amfri-68b01aa93b0d2982935185633875dbc27bad9f23-s6.jpg

Condition THREE
(Destructive Winds are possible within 48 hours)

Date/Time Entered Condition THREE: 10/26/12 @ 1700 hrs

Action Items:

- [x] Provide the status of the storm to site personnel on an hourly basis.
- [x] Take actions to secure job-site necessary for Condition ONE that cannot be accomplished in 18 hours.
- [x] Recheck all items on checklist FOUR to ensure they are complete (i.e. gas tanks are still filled).

See itemized equipment checklist (itemized list of equipment to be secured/removed and COR for action)

Condition THREE Action Items Complete: Patricia McGoldrick
Date: 10/26/12 #439037 Site QC Manager

Itemized Equipment Checklist, Condition THREE.

Equipment	Secure in Place	Remove from Project Site
Trimble SPS780	Shaw Office Trailer	
Shaw Truck	At Courtyard Marriott	
Shaw Truck	At Courtyard Marriott	
Shaw Truck	At Courtyard Marriott	
Handheld Radios (10)	Shaw Office Trailer	
Shaw 84" Roller	At Site 21	
Volvo A30 Dump Trucks (2)	At Site 21	
Water Truck	At Site 21	
JD750 Dozer	At Site 21	
JD200 Excavator	At Site 21	
Portalet Toilets (2)	At Site 21	
Track Skid Steer	At Site 21	
500 Gallon Diesel Fuel Tank	Near Site 21	

Condition TWO
Destructive Winds are possible within 24 hours or a Small Area Storm is possible within 6 hours)

Date/Time Entered Condition TWO: 10/26/12 @ 1730 hrs

Action Items:

- [x] Evacuate all visitors from the site.
- [x] Conduct a role call of site personnel and inform the Project Manager.
- [x] Check the status all incoming shipments of supplies and equipment.
- [x] Remove all unnecessary vehicles from the site.
- [x] Secure heavy equipment in accordance with manufacturer's specification.
- [x] Ensure that stockpiles are covered and secure.
- [x] Secure all valuable records and equipment.
- [x] Release personnel from the site. Personnel for Site 21 are rotating home on 10/27 & 10/28 & returning 11/04/12.
- [x] Recheck all items on checklist FOUR and THREE to ensure they are complete (i.e.: gas tanks are still filled).

Condition TWO Action Items Complete: Patricia McGoble
#434087 Site QC Manager
Date: 10/26/12

Condition ONE
(Destructive Winds are possible within 12 hours or a Small Area Storm is imminent within 1 hour)

Date/Time Entered Condition ONE: 10/26/12 @ 1730 hrs

Action Items:

- [x] Complete all action items for lower conditions of readiness.
- [x] Secure job-site access and evacuate to safe refuge.

Condition ONE Action Items Complete: Patricia M Gamble
Date: 10/26/12 #439087 Site QC Manager

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 10/27/12 Saturday

REPORT NO. 056-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 58

MAX TEMP: 71

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Travel off site for Hurricane Sandy.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Travel off site on 10/28/12 for Hurricane Sandy.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel off site for Hurricane Sandy.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Demobilization from the project.	F.PAUL	SITE 21	OPERATOR	0	5	SHAW E&I
Travel off site for Hurricane Sandy.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel off site for Hurricane Sandy.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Compaction test of cover soil lifts. Off-Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					47.0	
TOTAL PROJECT TRAVEL HRS					**376**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	NO	TOTAL WORK HOURS ON THIS DATE	0.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,423.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,423.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

No work was conducted today the crew traveled off site today for their rotation home and the shut down of the project due to Hurricane Sandy. The crew will rotate back to the hotel on Sunday 11/4 and all work will resume on Monday 11/5 at 0700.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 10/27/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 056-12
Date 10/27/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐		
	MATERIALS STORED PROPERLY.	☐	☐		
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐		
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐		
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐		
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐		
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.	None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No work at Site 21 today. Shaw crew traveled home due to Hurricane Sandy. Work at Site 21 will resume on Monday, 11/5/12 at 0700 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaulke
PROJECT QC MANAGER — 10/27/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/04/12 Sunday

REPORT NO. 057-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 31

MAX TEMP: 52

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	5	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Travel to the project.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Off Site.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Travel to the project.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel to the project.	H.BENNETT	SITE 21	OPERATOR	0	5	SHAW E&I
Travel to the project.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel to the project.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Travel to the project.	T.BEST	SITE 21	LABORER	0	5	SHAW E&I
Compaction test of cover soil lifts. Off-Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					46.0	
TOTAL PROJECT TRAVEL HRS					**422**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	NO	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	0.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,423.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,423.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portaiets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

No work was conducted today the crew mobilized back to the hotel. All work activities will resume on Monday 11/5/12 at 0700.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/4/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 057-12
Date 11/4/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐		
	MATERIALS STORED PROPERLY.	☐	☐		
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐		
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐		
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐		
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐		
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.	None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No work at Site 21 today. Shaw crew traveled back to site from rotation. Work at Site 21 will resume on Monday, 11/5/12 at 0700 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER — DATE 11/5/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/05/12 Monday

REPORT NO. 058-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 31

MAX TEMP: 50

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Travel to the project.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Off Site.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel to the project.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Travel to the project.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Travel to the project.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Travel to the project.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel to the project.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off-Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					16.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	NO
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		NO
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	90.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,520.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,610.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | BURCH OIL | AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-JD200 Excavator			
1-Shaw 84" roller					
2-Volvo A30 Dump Truck					

REMARKS:

Erosion and sediment controls were repaired today from Hurricane Sandy. The sediment along the super silt fence on the south side of the site was removed. The crew setup a three inch trash pump and began pumping the water from the southern sediment trap to the nrothern sediment trap to make the necessary repairs to the southern sediemnt trap.

The excavator was used to begin loading the stockpile of cover soil into the dump trucks and hauled the material on ste to be placed. The dozer was used to continue placing a 9 inch lift of cover over the sub grade and the roller was used for compaction.

The water truck was used to spray the haul roads down around the site to prevent dusty site conditons.

The dozer was used to make repairs around the site where excessive water run off formed erosion rails on site from Hurricane Sandy. After the dozer completed restoring the areas of erosion the roller was used to compact these areas in.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/5/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 058-12
Date 11/5/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Began placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Made repairs to erosion and sediment controls that were damaged from Hurricane Sandy.

Approximately 0.08 inches of rainfall on 10/27/12, 0.98 inches on 10/28/12, 5.91 inches on 10/29/12, and 2.06 inches on 10/30/12.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER

11/5/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 058-12
Erosion and Sediment Control Inspection Checklist Date: 11/05/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Inspection after Hurricane Sandy Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - approximately 40 feet repaired		x	
Super Silt Fence - sediment removed		x	
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap - erosion rills fixed along northern and eastern slopes		x	
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Repairs were made to the unsatisfactory erosion and sediment controls today.

Inspected By: Patricia M Gable Date: 11/05/12

Resume Site Operations

Date/Time Resume Site Operations: 11/05/12 @ 0830 hrs

Action Items:

- [x] Conduct a damage survey.
- [x] Notify all site personnel when to return to work.
- [ ] Develop a prioritized recovery plan. N/A
- [ ] Inspect electrical equipment before re-energizing to detect and repair damage. N/A
- [ ] Provide bottled water for drinking until normal drinking water is deemed safe to drink. N/A
- [x] Remove storm debris from site.
- [x] Notify Program Manager of the resumption of site activities.

Resume Site Operations Action Items Complete: Patricia M Gaulke **Date:** 11/05/12
Site QC Manager

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/06/12 Tuesday

REPORT NO. 059-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 27

MAX TEMP: 47

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Dozer grading material out in lifts.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving off road dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck with excavator.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Erosion and Sediment control repairs.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting lifts after dozer graded material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Pumping water out of the southern sediment trap.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off-Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	114.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,610.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,724.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT
1-Volvo A30 Dump Truck
Off Rent

ENTERPRISE

GLOBAL GENERAL

BURCH OIL
Diesel - 408 Gallons

AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP
1-Trimble SPS 780
3-Shaw Pick Up Trucks
10-Handheld Radios
1-Shaw 84" roller
1-Volvo A30 Dump Truck

ENTERPRISE
2-Rental Car

GLOBAL GENERAL
1- 2,000 GAL Water Truck
1- JD750 Dozer
1-JD200 Excavator

UNITED SITE SERVICES
2- Portaleta Toilets

TBR INCORPORATED
1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper

BURCH OIL
1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavator was used to begin loading the stockpile of cover soil into the dump trucks and hauled the material on site to be placed. The dozer was used to continue placing a 9 inch lift of cover over the sub grade and the roller was used for compaction.

The water truck was used to spray the haul roads down around the site to prevent dusty site conditions.

Burch Oil delivered 408 gallons of diesel fuel today.

The crew completed pumping the water out of the southern sediment trap today. The water was pumped to the northern sediment trap; this will allow the southern trap to dry out so repairs can be made and the excess sediment can be removed.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 11/6/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 059-12
Date 11/6/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuble
PROJECT QC MANAGER

11/6/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 059-12

Erosion and Sediment Control Inspection Checklist Date: 11/06/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 11/06/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/07/12 Wednesday

REPORT NO. 060-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy with periods of light icy rain. Accumulation:0.08"

MIN TEMP: 39 MAX TEMP: 45

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Dozer grading material out in lifts.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving off road dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading dump truck with excavator.	H.BENNETT	SITE 21	OPERATOR	5	0	SHAW E&I
Signing dump truck tickets.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting lifts after dozer graded material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Spotting dump trucks backing on site.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	106.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,610.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,716.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FERGUSSON ENTERPRISES
				71- Select Fill Loads	8- 20' Sticks Of 12" HDPE Pipe 1- 12" HDPE Flared End 1- Metal Manhole Casing and Cover

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-JD200 Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavator was used to begin loading the stockpile of cover soil into the dump truck and hauled the material on site to be placed. The dozer was used to continue placing a 9 inch lift of cover over the sub grade and the roller was used for compaction.

Aggtrans delivered 71 loads of cover soil material today. The dump trucks were dumping in areas for the dozer to place a 9" lift over the sub grade layer and the roller was used to compact each lift for compaction over the area.

The water truck was used to spray the haul roads down around the site to prevent dusty site conditions.

Received piping today from Fergusson for the storm piping system through the landfill.

Hillis-Carnes was on site today and performed fourteen compaction test over the areas where a soil lift has been placed.

One of the Shaw Volvo A30 dump trucks was hauled off site today by Meadow Lark Transportation.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/7/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 060-12
Date 11/7/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

Hillis-Carnes Engineering
- Performed in-place field compaction testing at a total of 14 locations (066 through 079); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

Placement of New Soil Cap

- Continued placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 71 loads of cover soil from Aggtrans today; cumulative total of 986 loads through today; material was dumped and placed as part of the new soil cap.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoodle
PROJECT QC MANAGER

11/7/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 060-12
Erosion and Sediment Control Inspection Checklist Date: 11/07/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 11/07/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/08/12 Thursday

REPORT NO. 061-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 39 | MAX TEMP: 55

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Dozer grading material out in lifts.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving off road dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Signing dump truck tickets.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting lifts after dozer graded material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Site 8.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO

TOTAL WORK HOURS ON THIS DATE	91.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,716.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,807.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | BURCH OIL | AGGTRANS
57- Select Fill Loads

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-JD200 Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavator was used to continue loading the stockpile of cover soil into the dump truck and hauled the material on site to be placed. The dozer was used to continue placing a 9 inch lift of cover over the sub grade and the roller was used for compaction.

Aggtrans delivered 57 loads of cover soil material today. The dump trucks were dumping in areas for the dozer to place a 9" lift over the sub grade layer and the roller was used to compact each lift for compaction over the area.

The water truck was used to spray the haul roads down around the site to prevent dusty site conditions.

The Trimble GPS unit was used to begin staking out the final two foot of grade over the landfill cap for the dozer to grade to.

Today one of the privately owned dump trucks hauling for Aggtrans broke the frame of the dump truck. The driver had to have his truck towed off base. Cathy Garner (FEAD) assisted Shaw on getting a tow truck on base and escorted to Site 21 to remove the broken down truck.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 11/8/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 061-12
Date 11/8/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 57 loads of cover soil from Aggtrans today; cumulative total of 1043 loads through today; material was dumped and placed as part of the new soil cap.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoble
PROJECT QC MANAGER — DATE 11/8/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 061-12

Erosion and Sediment Control Inspection Checklist Date: 11/08/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 11/08/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/09/12 Friday

REPORT NO. 062-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 35 | MAX TEMP: 58

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Dozer grading material out in lifts.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving off road dump truck hauling material.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Signing dump truck tickets.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting lifts after dozer graded material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Site 8.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
As built survey of the elevations on sub grade.Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	84.5	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,807.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,891.5	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
1-Shaw 320 Excavator On-Rent		1-JD200 Excavator Off Rent		52- Select Fill Loads

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweaper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavator was used to continue loading the stockpile of cover soil into the dump truck and hauled the material on site to be placed. The dozer was used to continue placing a 9 inch lift of cover over the sub grade and the roller was used for compaction.

Aggtrans delivered 52 loads of cover soil material today. The dump trucks were dumping in areas for the dozer to place a 9" lift over the sub grade layer and the roller was used to compact each lift for compaction over the area.

The water truck was used to spray the haul roads down around the site to prevent dusty site conditions.

The Trimble GPS unit was used to continue staking out the final two foot of grade over the landfill cap for the dozer to grade to.

Hillis-Carnes was on site today and performed fourteen compaction test over the areas where a soil lift has been placed.

The Shaw 320 Excavator was moved over from Site 8 to Site 21 this unit will replace the excavator rented through Global General. The JD200 excavator at Site 21 was called off rent as the close of business today and will be picked up at a later date.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 11/9/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 062-12
Date 11/9/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Hillis-Carnes Engineering - Performed in-place field compaction testing at a total of 14 locations (080 through 094); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

Placement of New Soil Cap

- Continued placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 52 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today; material was dumped and placed as part of the new soil cap.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 11/9/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 062-12

Erosion and Sediment Control Inspection Checklist Date: 11/09/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 11/09/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/13/12 Tuesday

REPORT NO. 063-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain in the morning with an accumulation of .99"

MIN TEMP: 38

MAX TEMP: 60

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	4	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	2	0	SHAW E&I
Inspecting equipment.	D.LEE	SITE 21	OPERATOR	2	0	SHAW E&I
Off Site.	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Inspecting equipment.	M. WATERS	SITE 21	LABORER	2	0	SHAW E&I
Off Site.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	35.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,891.5	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,926.5	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios					
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Today the crew returned to Site 21 Bronson Road Landfill from being off o n 11/12/12 for Veterans Day. The site was receiving heavy rains that accumulated to .99 inches. The crew was unable to work today due to the weather they performed routine inspections and maintenance to the equipment and was off site after two hours. All work will resume on Wednesday 11/14/12.

The bi-weekly QC meeting was held at the Shaw office trailer with attendees from the Navy on Site 21 Bronson Road Landfill.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/13/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 063-12
Date 11/13/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐		
	MATERIALS STORED PROPERLY.	☐	☐		
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐		
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐		
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐		
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐		
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.	None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:

No work on Monday, November 12, 2012 due to the observance of Veterans Day.

Shaw crew reported for work on Tuesday, November 13, 2012, however the site was shutdown at 0830 hours due to heavy rains.

Biweekly QC meeting was held at 0900 hours at the Shaw Trailer.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuckle
PROJECT QC MANAGER

11/13/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/14/12 Wednesday

REPORT NO. 064-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 31

MAX TEMP: 47

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading cover soil across the landfill.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Off Site.	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller Compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Off Site.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	70.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,926.5	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	4,996.5	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS
				75- Select Fill Loads

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios					
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The Trimble GPS unit was used to continue staking out the final two foot of grade over the landfill cap for the dozer to grade to and collect data from the compaction test locations that were taken on Friday 11/9/12.

Aggtrans delivered 75 loads of cover soil material today. The dump trucks were dumping in areas for the dozer to place a 9" lift over the sub grade layer and the roller was used to compact each lift for compaction over the area.

All erosion and sediment controls were assessed after the rains we received on 11/13/12. Repairs were made in the areas that were damaged and silt was removed from the super silt fence location on the southern side of the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/14/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 064-12
Date 11/14/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Placement of New Soil Cap

- Continued placement of the first lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 75 loads of cover soil from Aggtrans today; cumulative total of 1170 loads through today; material was dumped and placed as part of the new soil cap.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 11/14/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 064-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/14/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Rainfall Event Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence		x	
Super Silt Fence		x	
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Shaw crew made necessary repairs to the silt fence and super silt fence, including silt removal.

Inspected By: Patricia M. Gamble Date: 11/14/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/15/12 Thursday

REPORT NO. 065-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 31

MAX TEMP: 51

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading cover soil across the landfill.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Off Site.	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller Compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Off Site.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	72.5	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	4,996.5	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,069.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios					
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The Trimble GPS unit was used to continue staking out the final two foot of grade over the landfill cap for the dozer to grade to and collect data from the compaction test locations that were taken today.

The excavator was used to load material from the cover soil stockpile into the dump truck. The dump truck hauled the material across the landfill and dumped in areas the dozer was working to meet grade levels.

The dozer was used today to continue spreading cover soil material over the landfill cap and to meet the final elevations prior to placing topsoil. The roller was used to compact the nine inch lift being placed by the dozer.

Hillis-Carnes was on site today and performed eight compaction test over the areas where a soil lift has been placed.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/15/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 065-12
Date 11/15/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

Hillis-Carnes Engineering
- Performed in-place field compaction testing at a total of 8 locations (095 through 102); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.

Placement of New Soil Cap
- Began placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- No loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuble
PROJECT QC MANAGER — 11/15/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 065-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/15/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 11/15/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/16/12 Friday

REPORT NO. 066-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 32

MAX TEMP: 54

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	9	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	7	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field operations.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Grading cover soil across the landfill.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Off Site.	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	H.BENNETT	SITE 21	OPERATOR	0	0	SHAW E&I
Site 8.	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller Compacting material.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Off Site.	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**438**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	60.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,069.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,129.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios					
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The Trimble GPS unit was used to continue staking out the final two foot of grade over the landfill cap for the dozer to grade to.

The excavator was used to continue loading material from the cover soil stockpile into the dump truck. The dump truck hauled the material across the landfill and dumped in areas the dozer was working to meet grade levels.

The dozer was used today to continue spreading cover soil material over the landfill cap and to meet the final elevations prior to placing topsoil. The roller was used to compact the nine inch lift being placed by the dozer.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/16/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 066-12
Date 11/16/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- No loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.

Transmittal 006 for erosion control matting was submitted to the RPM and FEAD on 11/16/12 and approved.
Transmittal 007 for cover soil geotechnical results for the backup source (Farm Services) was submitted to the RPM and FEAD on 11/16/12 and approved.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Variance request (VR-002) for the storm inlet was submitted to the RPM and FEAD on 11/14/12 and approved on 11/16/12.
Transmittal 004 for topsoil agronomy results was submitted to the RPM and FEAD on 11/14/12.
Transmittal 005 for cover soil analytical results for the backup source (Farm Services) was submitted to the RPM and FEAD on 11/15/12 and approved.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER — DATE 11/16/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 066-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/16/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 11/16/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/19/12 Monday

REPORT NO. 067-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 42

MAX TEMP: 56

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Travel on 11/17/12.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	4	0	SHAW E&I
Foreman overseeing all field operations. Travel Off Site.	K.BAUM	SITE 21	FOREMAN	2	8	SHAW E&I
Grading cover soil across the landfill.	D.LEE	SITE 21	OPERATOR	2	0	SHAW E&I
Placing tires in roll off container.	R.HARTLEY	SITE 21	OPERATOR	2	0	SHAW E&I
Picking trash up around site.	H.BENNETT	SITE 21	OPERATOR	2	0	SHAW E&I
Cleaning equipment.	W.ARNER	SITE 21	LABORER	2	0	SHAW E&I
Cleaning equipment.	M. WATERS	SITE 21	LABORER	2	0	SHAW E&I
Placing tires in roll off container.	T.BEST	SITE 21	LABORER	2	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					13.0	
TOTAL PROJECT TRAVEL HRS					**451**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	34.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,129.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,163.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL AGGTRANS

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Waste Management has been sub contracted through Global General to provide Shaw with a roll off container for tires. The crew loaded 25 tires into the container for off site disposal. The tires were from the excavation areas that were removed from the landfill soil cap cover.

Aggtrans was unable to cover soil today to the site due to a County Inspection. The Navy has approved additional material from Farm Services Incorporated and a new purchase order was awarded to them. Farm Services will begin hauling cover soil material to the project on 11/20/12.

Due to not being able to receive cover soil material today the project was shut down and the crew will return on 11/20/12 to receive material from Farm Services.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/19/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 067-12
Date 11/19/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐		
	MATERIALS STORED PROPERLY.	☐	☐		
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐		
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐		
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐		
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐		
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		None.

Placement of New Soil Cap

- No loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGahee
PROJECT QC MANAGER — 11/19/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 067-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/19/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 11/19/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/20/12 Tuesday

REPORT NO. 068-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 38

MAX TEMP: 55

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Off Site.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Grading cover soil across the landfill.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving off road dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading material from stockpile into the dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Preparing the site for the Holiday.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting fill dirt.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Spotting dump trucks and keeping up with weight tickets.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**451**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	89.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,163.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,252.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 20 Loads (407.97 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 20 loads (407.97 Tons) of cover soil material today. The dump trucks were dumping and the material was being stockpiled with the excavator.
The excavator was used to load material being received into the dump truck and hauled to areas where the on road trucks couldn't drive on the site and dumped.
The dozer was used to grade the material being dumped into the final nine inch lift over the landfill soil cover cap and the roller was being used to compact the lifts.
The water truck was used to spray the site down to prevent dusty site conditions.
The site was cleaned up, tools were stored away, and equipment parked in one area on the site. The site will be shut down after today for the Thanksgiving Holiday break.
Shaw equipment manager (Steven Comins) was on site today to perform an equipment audit of all heavy equipment on site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/20/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 068-12
Date 11/20/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- No loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 20 loads of cover soil from Farm Services today; cumulative total of 20 loads through today.
- A cumulative cover soil total of 1115 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 11/20/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 068-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/20/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 11/20/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/21/12 Wednesday

REPORT NO. 069-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 36

MAX TEMP: 57

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Off Site.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Travel for the holiday rotation off site.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for the holiday rotation off site.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for the holiday rotation off site.	H.BENNETT	SITE 21	OPERATOR	0	8	SHAW E&I
Travel for the holiday rotation off site.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel for the holiday rotation off site.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Travel for the holiday rotation off site.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					49.0	
TOTAL PROJECT TRAVEL HRS					**500**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	NO	TOTAL WORK HOURS ON THIS DATE	0.0	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,252.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,252.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | BURCH OIL | AGGTRANS | FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

No field activities were conducted today on site. The crew traveled off site for the holiday home leave rotation weekend. The crew will return on Sunday 11/25/12 and all field activities will resume on Monday 11/26/12.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/21/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 069-12
Date 11/21/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Placement of New Soil Cap

- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 20 loads through today.
- A cumulative cover soil total of 1115 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

No work on site today. Shaw crew traveled for Thanksgiving holiday. Shaw crew will rotate back on Sunday, 11/25/12 and resume work on Monday, 11/26/12 at 0630 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarvale
PROJECT QC MANAGER

11/21/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/25/12 Sunday

REPORT NO. 070-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 27

MAX TEMP: 43

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	5	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Travel back to the project.	K.BAUM	SITE 21	FOREMAN	0	8	SHAW E&I
Off Site.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Travel back to the project.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel back to the project.	H.BENNETT	SITE 21	OPERATOR	0	8	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Travel back to the project.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Travel back to the project.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					46.0	
TOTAL PROJECT TRAVEL HRS					**592**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	NO	TOTAL WORK HOURS ON THIS DATE	0.0	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,252.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,252.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | BURCH OIL | AGGTRANS | FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

No field activities were conducted today. The crew traveled back to the site today and all work will resume on Monday 11/26/12 at 0630.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/25/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 070-12
Date 11/25/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	None.	None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

No work on site today. Shaw crew traveled back from the Thanksgiving holiday. Shaw crew will resume work on Monday, 11/26/12 at 0630 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER

11/26/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/26/12 Monday

REPORT NO. 071-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 25

MAX TEMP: 56

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field activities.	K.BAUM	SITE 21	FOREMAN	9	0	SHAW E&I
Travel back to the project.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Repaired Erosion and sediment controls.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Stockpiling material and grading with dozer.	H.BENNETT	SITE 21	OPERATOR	8	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller and picked Donnie Lee up at the airport.	M. WATERS	SITE 21	LABORER	11	0	SHAW E&I
Dump truck spotter.	T.BEST	SITE 21	LABORER	8	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**600**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	68.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,252.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,320.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 20 Loads (406.97 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 20 loads (406.97 Tons) of cover soil material today. The dump trucks were dumping and the material was being stockpiled with the excavator.
The excavator was used to load material being received into the dump truck and hauled to areas where the on road trucks couldn't drive on the site and dumped.
The dozer was used to grade the material being dumped into the final nine inch lift over the landfill soil cover cap and the roller was being used to compact the lifts.
The crew made repairs to the erosion and sediment controls around site today that were damaged over the holiday break.
Collected soil samples from Aggtrans for chemical and geo-technical for a new soil source.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/26/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 071-12
Date 11/26/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 20 loads of cover soil from Farm Services today; cumulative total of 40 loads through today.
- A cumulative cover soil total of 1135 loads between Aggtrans and Farm Services as of today.
- Collected sample NSFIHSITE21-142879-CS-003 at the new cover soil location in Chapico, MD; Mailed a cooler of sample jars to Accutest in Orlando, Florida for chemical analyses and dropped off a sample at Hillis Carnes in Waldorf, MD for geotechnical analyses.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGable
PROJECT QC MANAGER — DATE 11/26/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 071-12

Erosion and Sediment Control Inspection Checklist Date: 11/26/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGamble Date: 11/26/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/27/12 Tuesday

REPORT NO. 072-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Light rain showers today with an accumulation of . 10 inches.

MIN TEMP: 34 MAX TEMP: 43

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	4	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field activities.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Dozer grading material.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Signing truck tickets.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Stockpiling material with excavator.	H.BENNETT	SITE 21	OPERATOR	8	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Dump truck spotter.	T.BEST	SITE 21	LABORER	8	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**544**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE: 76.0
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT: 5,320.0
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT: 5,396.0
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 20 Loads (409.76 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 20 loads (409.76 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. Some material was stockpiled with the excavator.

The roller was used to compact the material being placed to meet compaction over the landfill cap.

The off road dump truck went down today with mechanical failure. A mechanic from Mclung and Logan Volvo was on site to asses the damages. The mechanic will return at a later date when parts arrive to make repairs.

The Trimble GPS unit was used to continue staking the landfill cap grades over the soil cap.

Shaw held the bi-weekly QC meeting today at the Shaw office trailer.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/27/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 072-12
Date 11/27/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	✓	☐	None.	None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	✓	☐		

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 20 loads of cover soil from Farm Services today; cumulative total of 60 loads through today.
- A cumulative cover soil total of 1155 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
The bi-weekly QC meeting was held at 0900 hours at the Shaw trailer.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuvale
PROJECT QC MANAGER — DATE 11/27/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 072-12

Erosion and Sediment Control Inspection Checklist Date: 11/27/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gaible Date: 11/27/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/28/12 Wednesday

REPORT NO. 073-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 28

MAX TEMP: 49

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Signing dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Stockpiling material and grading with dozer.	H.BENNETT	SITE 21	OPERATOR	8	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Dump truck spotter.	T.BEST	SITE 21	LABORER	8	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**608**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	76.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,396.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,472.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 20 Loads (408.50 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 20 loads (408.50 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. Some material was stockpiled with the excavator.

The roller was used to compact the material being placed to meet compaction over the landfill cap.

The Trimble GPS unit was used to continue staking the landfill cap grades over the soil cap.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/28/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 073-12
Date 11/28/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 20 loads of cover soil from Farm Services today; cumulative total of 80 loads through today.
- A cumulative cover soil total of 1175 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 11/28/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 073-12
Erosion and Sediment Control Inspection Checklist Date: 11/28/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 11/28/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/29/12 Thursday

REPORT NO. 074-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 23

MAX TEMP: 50

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	9	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	9	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Signing dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Stockpiling material and grading with dozer.	H.BENNETT	SITE 21	OPERATOR	8	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Dump truck spotter.	T.BEST	SITE 21	LABORER	8	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**608**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO

TOTAL WORK HOURS ON THIS DATE	86.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,472.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,558.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 23 Loads (468.15 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portaleta Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 23 loads (468.15 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. Some material was stockpiled with the excavator.

The Trimble GPS unit was used to continue staking the landfill cap grades over the soil cap.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

Mechanics were on site today to make repairs to the off road dump truck and roller.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 11/29/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 074-12
Date 11/29/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 23 loads of cover soil from Farm Services today; cumulative total of 103 loads through today.
- A cumulative cover soil total of 1198 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGauble
PROJECT QC MANAGER — 11/29/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 074-12

Erosion and Sediment Control Inspection Checklist Date: 11/29/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 11/29/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 11/30/12 Friday

REPORT NO. 075-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy | MIN TEMP: 36 | MAX TEMP: 52

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	8	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	8	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	8	0	SHAW E&I
Hauling material with off road dump truck.	R.HARTLEY	SITE 21	OPERATOR	8	0	SHAW E&I
Stockpiling material and grading with dozer.	H.BENNETT	SITE 21	OPERATOR	8	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	8	0	SHAW E&I
Travel off site.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					7.0	
TOTAL PROJECT TRAVEL HRS					**615**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	68.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,558.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,626.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 21 Loads (425.99 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portaleta Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 21 loads (425.99 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

The excavator was used to load the off road dump truck from the cover soil stockpile to haul material to areas on site where on road dump trucks were unable to dump. The material was spread with the dozer to meet grade elevations.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

Cat mechanic was on site today to make repairs to the roller on site.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 11/30/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 075-12
Date 11/30/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 21 loads of cover soil from Farm Services today; cumulative total of 124 loads through today.
- A cumulative cover soil total of 1219 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarvie
PROJECT QC MANAGER

11/30/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 075-12**

Erosion and Sediment Control Inspection Checklist **Date: 11/30/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 11/30/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/03/12 Monday

REPORT NO. 076-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 48 | MAX TEMP: 70

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Hauling material with off road dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling material and grading with dozer.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Vacation	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**615**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	86.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,626.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,712.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
					Select Fill- 25 Loads (511.25 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-Roll Off Container for (TIRES)			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services delivered 25 loads (511.29 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

The excavator was used to load the off road dump truck from the cover soil stockpile to haul material to areas on site where on road dump trucks were unable to dump. The material was spread with the dozer to meet grade elevations.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

Joe Raiil (Navy RPM) approved Transmittal 009 Cover Soil Source today for Aggtrans secondary soil source. Aggtrans will begin hauling the approved cover soil material on Tuesday 12/4/12 to Site 21 Bronson Road Landfill.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 12/3/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 076-12
Date 12/3/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1095 loads through today. The cover soil pit which Aggtrans was hauling from has been shutdown due to permitting issues as of 11/15/12.
- Received 25 loads of cover soil from Farm Services today; cumulative total of 149 loads through today.
- A cumulative cover soil total of 1244 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

Submitted Transmittal 009 for the geotechnical and chemical analytical results for the third cover soil source NSFIHSITE21-142879-CS-003 to the Navy. Received approval for Transmittal 009.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGuible — PROJECT QC MANAGER — DATE 12/3/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 076-12

Erosion and Sediment Control Inspection Checklist Date: 12/03/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGuible Date: 12/03/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/04/12 Tuesday

REPORT NO. 077-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 47 | MAX TEMP: 73

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Signing for dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material and spotting dump trucks.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Vacation	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Dump truck spotter.	T.TRINKO	SITE 21	LABORER	10	1	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	2	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					1.0	
TOTAL PROJECT TRAVEL HRS					**616**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	

TOTAL WORK HOURS ON THIS DATE	104.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,712.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,816.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
		1-Roll Off Container for (TIRES) Picked Up Today	Diesel- 193.8 Gallons	Select Fill- 67 Loads	Select Fill- 19 Loads (388.36 tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer	2- Portaints Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Farm Services delivered 19 loads (388.36Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

Aggtrans delivered 67 loads of cover soil today. The trucks were spotter and dumped on site in areas that had to be built up to meet final elevation design. The dozer was used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

Hillis Carnes was on site today to perform compaction test over the material that has been placed in lifts on site. There was a total of 17 compaction test taken today.

Waste Management was on site today to remove of the roll container box containing the tires that were found during excavation operations.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 12/4/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 077-12
Date 12/4/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	✓	
	THE SUBMITTALS HAVE BEEN APPROVED.	✓	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	✓	
	MATERIALS STORED PROPERLY.	✓	
	PRELIMINARY WORK WAS DONE CORRECTLY.	✓	
	TESTING PLAN HAS BEEN REVIEWED.		
	WORK METHOD AND SCHEDULE DISCUSSED.	✓	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	✓	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY		
	SAMPLE HAS BEEN PREPARED/APPROVED		
	WORKMANSHIP IS SATISFACTORY		
	TEST RESULTS ARE ACCEPTABLE.		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.		
	WORK COMPLIES WITH SAFETY REQUIREMENTS		
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	✓	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	✓	

IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT

Definable feature/s of work (see continuation page)

Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap
- In accordance with Work Plan Section 3.8, Drawings C-3, C-5 & C-6, and Specification Sections 33 40 00 Storm Drainage Utilities and 31 00 00 Earthwork.
- Storm inlet and manhole in accordance with Drainage Profile A on Drawing C-5 and Details 5 and 6 on Drawing C-6.
- 153 linear feet of 12-inch diameter HDPE pipe installed in accordance with Drainage Profile A on Drawing C-5 and Detail 7 on Drawing C-6.
- Locations of storm inlet, manhole and HDPE pipe will be in accordance with Drawing C-3.
- Riprap will be installed in accordance with Drawing EC-4.
- Variance request 002 (VR-002) was approved for a change to the storm inlet.
- Reviewed AHA#6 for Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap (see attached).

Attendees: (See attached)

Rich Hartley - Shaw	Jim Truman - Shaw	Todd Trinko - Shaw
Morris Waters - Shaw	Patti Gamble - Shaw	Kelly Baum - Shaw
Donnie Lee - Shaw	Bryan Guzzardo - Shaw	Howard Bennett - Shaw

Definable feature/s of work (see continuation page)

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Definable feature/s of work (see continuation page)

Placement of New Soil Cap
- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 67 loads of cover soil from Aggtrans today; cumulative total of 1162 loads through today. Began hauling from new soil source approved in Transmittal 009.
- Received 19 loads of cover soil from Farm Services today; cumulative total of 168 loads through today.
- A cumulative cover soil total of 1330 loads between Aggtrans and Farm Services as of today.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

TESTING PERFORMED & WHO PERFORMED TEST

Hillis-Carnes Engineering
- Performed in-place field compaction testing at a total of 17 locations (103 through 119); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.
- Testing performed on Farm Services material.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Performed preparatory meeting at 0630 hours with the Shaw crew for the installation of the permanent stormwater conveyance pipes, inlets, and riprap.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 12/4/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 077-12**
Erosion and Sediment Control Inspection Checklist **Date: 12/04/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGable Date: 12/04/12

ATTENDANCE SHEET
Indian Head Site 21 Preparatory QC Meeting
Installation of Permanent Storm Water Conveyance Pipes, Inlets, and Rip Rap
Bronson Road Landfill
Contract # N62470-08-D-1007
Task Order JU49
Indian Head, Maryland

Date: December 4, 2012 **Time: 0630 hrs**

Name	Representing	Signature
Todd Trinko	Shaw E&I	
KELLY BAUM	SHAW E & I	
Morris Waters	SHAW E+I	
Richard Nartley	Shaw E+I	
Dorrie Lee	Shaw E+I	Dorrie Lee
Howard Bennett	Shaw	
Patricia M Gamble	Shaw	Patricia M Gamble
Bryan Guzzardo	Shaw	
JAMES TRUMAN	SHAW	

ACTIVITY HAZARD ANALYSIS (AHA) #6

Activity/Work Task: Installation of Permanent Storm-water Conveyance Pipes, Inlets, and Rip-Rap	**Overall Risk Assessment Code (Use highest code)**					**M**
Project Location: Site 21, Indian Head, Maryland	**Risk Assessment Code (RAC) Matrix**					
Contract Number: N62470-08-D-1007 **TO**: JU49	**Hazard Severity**	**Hazard Probability**				
Date Prepared: 02/27/12		Frequent	Likely	Occasional	Seldom	Unlikely
Prepared by (Name/Title): Kym Edelman CSP	Catastrophic (I) – death, system loss, or severe environmental damage	**E**	**E**	**H**	**H**	**M**
	Critical (II) – disabling injury, major system or environmental damage	**E**	**H**	**H**	**M**	**L**
Reviewed by (Name/Title): David Mummert, CIH	Marginal (III) – recordable injury, minor system or environmental damage	**H**	**M**	**M**	**L**	**L**
	Negligible (IV) – first aid, minor system impairment	**M**	**L**	**L**	**L**	**L**
Notes: (Field Notes, Review Comments, etc.)	Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)					
	"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely.	**RAC Chart**				
	"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible	**E = Extremely High Risk**				
		H = High Risk				
	Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.	**M = Moderate Risk**				
		L = Low Risk				

PRINCIPLE STEP	HAZARD	CONTROLS	RAC
Excavation/Install Piping/Inlets/Rip-Rap	Overhead utilities	• Maintain required overhead clearances from power lines: Nominal System Voltage — Minimum Required Clearances 0.6 - 50 kV — 10 feet over 50 - 75 kV — 11 feet over 75 - 125 kV — 13 feet over 125 - 175 kV — 15 feet over 175 - 250 kV — 17 feet over 250 - 370 kV — 21 feet over 370 - 550 kV — 27 feet over 550 - 1000 kV — 42 feet	**L**
	Underground utilities	• Follow Shaw HS 308. • Heed mark-outs and dig manually within 3 feet of underground utilities	**M**
	Exposure to contaminants	• Use PPE in accordance with SSHSP • Apply water for dust control. • Stop operations in high winds. • Avoid inhalation, ingestion, contact with potentially contaminated soils; • Conduct air monitoring as required by the SSHSP.	**L**

PRINCIPLE STEP	HAZARD	CONTROLS	RAC
	Struck by/against heavy equipment	• Only qualified operators shall operate heavy equipment. • Only qualified personnel shall be permitted to operate equipment. • Heavy equipment shall be inspected daily after the initial inspection. • Do not use unsafe equipment. • All equipment shall have backing alarms. • All equipment shall be operated at safe speeds and in a safe manner. Equipment operators shall wear safety belts. • Personnel are only permitted to approach equipment after a signal from the operator. • Ground personnel, working near heavy equipment, shall wear high visibility conspicuity vests. • Ground personnel shall not enter the swing radius of equipment. • Ground personnel shall not position themselves between equipment and stationary objects. • Personnel shall verify all mechanical guards are in place and functioning properly. • Moving equipment shall be equipped with a back-up alarm. • All equipment shall be shut down with energies dissipated prior to performing maintenance activities - lock out/tag out procedures may apply. • Only qualified mechanics shall work on or repair heavy equipment..	**M**
	Suspended Loads/Use of Rigging	• Ensure weights of materials to be lifted are known as well as capacities of lifting devices, equipment, rigging • Inspect all lifting devices and rigging in accordance with manufacturer's requirements, EM 385, and OSHA • Rigging and lifting shall be conducted in accordance with applicable sections of HS 823 • Stay clear of all suspended loads and strike zones in the event of load failure • Ensure spotters are utilized	**M**

PRINCIPLE STEP	HAZARD	CONTROLS	RAC
	Handling heavy objects	• Observe proper lifting techniques. • Obey sensible lifting limits (60 lb. maximum per person manual lifting). • Use mechanical lifting equipment (hand carts, trucks) to move large, awkward loads.	**M**
	Slips, trips, and falls	• Clear walkways, work areas of equipment, vegetation, excavated material, tools, and debris. • Mark, identify, or barricade other obstructions. • Avoid walking across open trenches and through excavated materials • Barricade sides of open trench and ensure proper access/egress into trench • Use caution when walking through areas where piping has been installed	**L**
	Caught in/between moving parts	• Identify and understand parts of equipment which may cause crushing, pinching, rotating or similar injuries. • Assure guards are in place to protect from these parts of equipment during operation. • Provide and use proper work gloves when the possibility of crush, pinch, or other injury may be caused by moving/stationary edges or objects. • Maintain all equipment in a safe condition. • Keep all guards in place during use. • De-energize and lock-out machinery before maintenance or service.	**M**
	Sharp objects	• Wear cut resistant work gloves when the possibility of lacerations or other injury may be caused by sharp edges or objects. • Maintain all hand and power tools in a safe condition. • Keep guards in place during use.	**L**

PRINCIPLE STEP	HAZARD	CONTROLS	RAC
	High noise levels	• Use hearing protection when exposed to excessive noise levels (greater than 85 dBA over an 8-hour work period). • Assess noise level with sound level meter if possibility exists that level may exceed 85 dBA TWA.	**L**
	High ambient temperature	• Protect skin from ultraviolet rays by wearing your hard hat, long pants, long sleeved shirts, and sunscreen lotion. • Wear clothing / PPE suitable for weather and working conditions. • Keep an eye on your working buddy for signs of heat stress. • Drink fluids and rest when needed. • Monitor for heat stress.	**L**
	Caught in/between moving parts	• Identify and understand parts of equipment which may cause crushing, pinching, rotating or similar injuries. • Assure guards are in place to protect from these parts of equipment during operation. • Provide and use proper work gloves when the possibility of crush, pinch, or other injury may be caused by moving/stationary edges or objects. • Maintain all equipment in a safe condition. • Keep all guards in place during use. • De-energize and lock-out machinery before maintenance or service.	**M**
	Sharp objects	• Wear cut resistant work gloves when the possibility of lacerations or other injury may be caused by sharp edges or objects. • Maintain all hand and power tools in a safe condition. • Keep guards in place during use.	**L**
	High noise levels	• Use hearing protection when exposed to excessive noise levels (greater than 85 dBA over an 8-hour work period). • Assess noise level with sound level meter if possibility exists that level may exceed 85 dBA TWA.	**L**

PRINCIPLE STEP	HAZARD	CONTROLS	**RAC**
	High ambient temperature	• Protect skin from ultraviolet rays by wearing your hard hat, long pants, long sleeved shirts, and sunscreen lotion. • Wear clothing / PPE suitable for weather and working conditions. • Keep an eye on your working buddy for signs of heat stress. • Drink fluids and rest when needed. • Monitor for heat stress.	**L**

EQUIPMENT TO BE USED	TRAINING REQUIREMENTS/COMPETENT OR QUALIFIED PERSONNEL NAME(S)	INSPECTION REQUIREMENTS
Personal Protective Equipment – Modified Level D: **Equipment:** Excavator, loader, or backhoe Dump trucks Lifting/Rigging Equipment Piping Air monitoring equipment Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone Weather radio or AM/FM radio Air sampling instruments	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/05/12 Wednesday

REPORT NO. 078-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 40 | MAX TEMP: 63

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control. Vacation	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Signing for dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling top soil.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material and spotting dump trucks.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Vacation	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Assisting with surveying and spotting dump trucks.	T.TRINKO	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**616**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO

TOTAL WORK HOURS ON THIS DATE	101.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,816.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	5,917.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
				Select Fill- 77 Loads	Select Fill- 10 Loads (204.69 tons) Top Soil- 14 Loads (229.73 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer	2- Portaleis Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Farm Services delivered 10 loads (204.69 Tons) of cover soil material today. The material was being dumped on site and the dozer was being used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

Aggtrans delivered 77 loads of cover soil today. The trucks were spotter and dumped on site in areas that had to be built up to meet final elevation design. The dozer was used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

Farm Services began hauling the approved top soil material on site today. There was a total of 14 loads (229.73 tons) delivered; this material will be stockpiled for now with the excavator on the north west corner of the site that has been completed with cover soil fill. The material will be placed over the landfill at a later date.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/5/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 078-12
Date 12/5/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 77 loads of cover soil from Aggtrans today; cumulative total of 1239 loads through today.
- Received 10 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1470 loads between Aggtrans and Farm Services as of today.
- Received 14 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 14 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patrick McGoldle
PROJECT QC MANAGER — DATE 12/5/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 078-12

Erosion and Sediment Control Inspection Checklist Date: 12/05/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 12/05/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/06/12 Thursday

REPORT NO. 079-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny | MIN TEMP: 29 | MAX TEMP: 45

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	11	0	SHAW E&I
Signing for dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling top soil.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material and spotting dump trucks.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Vacation	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Assisting with surveying and spotting dump trucks.	T.TRINKO	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**616**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	102.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	5,917.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,019.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	BURCH OIL	AGGTRANS	FARM SERVICES
				Select Fill- 73 Loads	Top Soil- 19 Loads (316.79 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios					
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Aggtrans delivered 73 loads of cover soil today. The trucks were spotter and dumped on site in areas that had to be built up to meet final elevation design. The dozer was used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

Farm Services continued hauling the approved top soil material on site today. There was a total of 19 loads (316.79 tons) delivered; this material will be stockpiled for now with the excavator on the north west comer of the site that has been completed with cover soil fill. The material will be placed over the landfill at a later date.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

Hertz Equipment Rental was on site today to pick up the 200 John Deere excavator that was previously called off rent.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 12/6/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 079-12
Date 12/6/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 73 loads of cover soil from Aggtrans today; cumulative total of 1312 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1543 loads between Aggtrans and Farm Services as of today.
- Received 19 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 33 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
Submitted Transmittal 008 for erosion control matting to the Navy and it was approved by email.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoalle
PROJECT QC MANAGER — DATE 12/6/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 079-12
Erosion and Sediment Control Inspection Checklist Date: 12/06/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M Gamble Date: 12/06/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/07/12 Friday

REPORT NO. 080-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy | MIN TEMP: 32 | MAX TEMP: 50

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	5	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Signing for dump truck tickets.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling top soil.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Vacation	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Roller compacting material and spotting dump trucks.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Vacation	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
Assisting with surveying and spotting dump trucks.	T.TRINKO	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**616**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	97.5		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,019.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,116.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CONCRETE PIPE AND PRECAST	AGGTRANS	FARM SERVICES
		Temporary Seed 385 Lbs. Permanent Seed 354 Lbs.	1- Man Hole Concrete Box\ 1-Concrete Flat Top for Man Hole 1-Concrete Inlet Box	Select Fill- 65 Loads	Top Soil- 30 Loads (503.28Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Aggtrans delivered 65 loads of cover soil today. The trucks were spotter and dumped on site in areas that had to be built up to meet final elevation design. The dozer was used to grade the material out in lifts to complete the final layer of cover soil. The roller was used to compact the material being placed.

Farm Services continued hauling the approved top soil material on site today. There was a total of 30 loads (503.28 tons) delivered; this material will be stockpiled for now with the excavator on the north west corner of the site that has been completed with cover soil fill. The material will be placed over the landfill at a later date.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The water truck was used today to spray the haul roads down to keep the dust down on site while the dump trucks were moving around the site.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

Hillis Carnes was on site today to perform compaction test over the material that has been placed in lifts on site.

Recevied the temporary and permanent seeding today from ACF Environmental for the site restoration task.

Recevied the concrete man holes and inlets today from Concrete Pipe and Precast. This will be used for the storm water piping system through the landfill.

SITE SUPERINTENDENT - Bryan Guzzardo | DATE 12/7/2012

GOVERNMENT INSPECTOR | DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 080-12
Date 12/7/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

Hillis-Carnes Engineering
- Performed in-place field compaction testing at a total of 17 locations (120 through 136); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report.
- Testing performed on Aggtrans material #2 (overall source #3).

Placement of New Soil Cap
- Continued placement of the second lift (9-inches) of select fill; placed material with the dozer and compacted it with the roller.
- Received 65 loads of cover soil from Aggtrans today; cumulative total of 1452* loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1630* loads between Aggtrans and Farm Services as of today.
- Received 30 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 63 loads through today; stockpiled topsoil.

*Adjusted cumulative totals due to an error from 11/15/12.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patrick McGarble
PROJECT QC MANAGER — DATE 12/7/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 080-12

Erosion and Sediment Control Inspection Checklist Date: 12/07/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe	x		
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 12/07/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/10/12 Monday

REPORT NO. 081-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Heavy fog then a cloudy afternoon.

MIN TEMP: 49 MAX TEMP: 65

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	6	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Removed 12" CMP pipe and loading dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Travel back to the project on 12/9/12.	W.ARNER	SITE 21	LABORER	4	5	SHAW E&I
Roller compacting material and spotting dump trucks.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Travel back to the project.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
Traveled on 12/8/12.	T.TRINKO	SITE 21	LABORER	0	1	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					13.0	
TOTAL PROJECT TRAVEL HRS					**629**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	78.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,116.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,194.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	GLOBAL GENERAL	BURCH OIL	FARM SERVICES
			1-BC80 Mini Excavator		

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The dozer was used to begin constructing the soil benches to control the water flow off the slopes of the landfill. Material was placed and compacted to meet the grade elevations over the landfill.

The excavator was used to load cover soil material into the dump truck and haul to the areas that needed fill to meet grade elevations. The Dozer was used to place the material on site.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

The 12 inch CMP pipe installed in the initial phases of erosion and sediment controls was removed today from the southern sediment trap. The rip rap stone that was removed was placed in the rip rap channel to meet grade elevations. The pipe was no longer needed and the landfill soil cap can be constructed in this area now.

The top soil stockpile on site was covered up with tarps and sand bagged today to prevent material being saturated by expected the rains. Due to the heavy dense fog top soil trucks was postponed to a later date.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/10/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 081-12
Date 12/10/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

Placement of New Soil Cap

- Worked on finalizing the cover soil grades of the upper (eastern) benches in preparation for topsoil.

- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1630 loads between Aggtrans and Farm Services as of today.
- Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 63 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Garble
PROJECT QC MANAGER

12/10/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 081-12**

Erosion and Sediment Control Inspection Checklist **Date: 12/10/12**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

The temporary 12-inch corrugated metal pipe was removed to meet final design grades. The riprap was removed and relocated to the riprap inflow channel of the north sediment basin to bring channel to final design grades.

Inspected By: Patricia McGarble Date: 12/10/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/11/12 Tuesday

REPORT NO. 082-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain early in the morning breaking away to a cloudy day.

MIN TEMP: 40 MAX TEMP: 61

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	11	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator constructing soil benches and loading the dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Assisting with surveying.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**629**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	102.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,194.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,296.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	GLOBAL GENERAL	BURCH OIL	FARM SERVICES
				Diesel- 315 Gallons	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The dozer was used to begin constructing the soil benches to control the water flow off the slopes of the landfill. Material was placed and compacted to meet the grade elevations over the landfill.The dozer was used to continue fine grading of the ladfill cap in preperation for top soil placement.

The excavator was used to load cover soil material into the dump truck and haul to the areas that needed fill to meet grade elevations. The excavator and mini excavator was used to assist in constructing the soil benches on the landfill cap.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

The bi-weekly QC meeting was held today at the Shaw office trailer with attendance from the Navy.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/11/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 082-12
Date 12/11/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

None.

Placement of New Soil Cap

- Continued finalizing the cover soil grades of the upper (eastern) benches and the areas east of the benches in preparation for topsoil; in accordance with the final grades shown on Drawing C-3.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1630 loads between Aggtrans and Farm Services as of today.
- Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 63 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
Held the bi-weekly QC meeting in the Shaw trailer at 0900 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER

12/11/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 082-12

Erosion and Sediment Control Inspection Checklist Date: 12/11/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Cleaned soil away from the super silt fence that rolled down the steep slope during cover soil placement.

Inspected By: Patricia McGarvle Date: 12/11/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/12/12 Wednesday

REPORT NO. 083-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I | SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy | MIN TEMP: 40 | MAX TEMP: 61

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator constructing soil benches and loading the dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Signing truck tickets.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**629**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	111.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,296.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,407.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CHANEY ENTERPRISE	UNITED RENTALS	BURCH OIL	FARM SERVICES
		240- 50 Lb Blen Mulch Bales 5- 50 Lb Guartac	22 Tons of No. 57 Stone	1-Ride On Forklift 1 Day Rental		Top Soil- 24 Loads (394.55 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Shaw 84" roller 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Farm Services continued hauling the approved top soil material on site today. There was a total of 24 loads (394.55 tons) delivered; this material will be stockpiled for now with the excavator on the north west corner of the site that has been completed with cover soil fill. The material will be placed over the landfill at a later date.

The excavator was used to load cover soil material into the dump truck and haul to the areas that needed fill to meet grade elevations. The excavator and mini excavator was used to assist in constructing the soil benches on the landfill cap. The dozer was used to continue fine grading of the select fill cover soil layer in preparation of top soil placement. The roller was used to compact the material being placed for the finish layer of cover soil.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap.

ACF Environmental delivered 240 bales of blen mulch and 5 bags of guartac. This material will be used for the hydro seeding at the end of the project. The fork lift rented from United Rentals was used to off load the 9 pallets of material delivered today.

Site 21 landfill signs were drilled and prepared for installment at a later date. The U-Post and Signs were delivered on Monday 12/10/12.

Chaney Enterprise delivered 22 tons of No. 57 stone today. This material will be used for placement of the concrete inlet and manhole boxes.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/12/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 083-12
Date 12/12/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Placement of New Soil Cap

- Continued finalizing the cover soil grades of the upper (eastern) benches and the areas east of the benches in preparation for topsoil; in accordance with the final grades shown on Drawing C-3.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 178 loads through today.
- A cumulative cover soil total of 1630 loads between Aggtrans and Farm Services as of today.
- Received 24 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 87 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGamble
PROJECT QC MANAGER — DATE 12/12/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 083-12

Erosion and Sediment Control Inspection Checklist Date: 12/12/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Continued cleaning soil away from the super silt fence that rolled down the steep slope during cover soil placement.

Inspected By: Date: 12/12/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/13/12 Thursday

REPORT NO. 084-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 28 | MAX TEMP: 49

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator constructing soil benches and loading the dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Signing truck tickets.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**629**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	112.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,407.5		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,519.5		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	CHANEY ENTERPRISE	UNITED RENTALS	BURCH OIL	FARM SERVICES
						Select Fill- 19 Loads (388.79 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Shaw 84" roller					
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services hauled 19 loads (388.79 tons) of select fill today to the site. The material was used to complete grading on the eastern side of the site. The dozer was used to complete the grading for the eastern side of the site.

Both excavators were used to begin excavating for the placement of the concrete inlet and man hole vaults and the 12 inch HDPE pipe for the storm drain piping system through the landfill cap. The areas underneath the concrete vaults were excavated to grade and the No. 57 stone was placed under the vaults for bedding. The concrete vaults were installed and prepared for the installation of the 12 inch HDPE pipe.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap and installation of the concrete inlet and man hole vaults.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 12/13/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 084-12
Date 12/13/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Installation of Pernanent Stormwater Conveyance Pipes, Inlets, and Riprap
	WORKMANSHIP IS SATISFACTORY	☐	☐	-Began installation of the concrete manhole and concrete inlet; at least 6-inches of #57 stone was placed beneath both the manhole and inlet.
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	- Work was completed in accordance with Work Plan Section 3.8, Drainage Profile A on Dwg C-5 and Details 5 and 6 on Dwg C-6, and Specification Sections 33 40 00 Storm Drainage Utilities and 31 00 00 Earthwork.
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

Placement of New Soil Cap

- Continued finalizing the cover soil grades of the upper (eastern) benches and the areas east of the benches in preparation for topsoil; in accordance with the final grades shown on Drawing C-3.
- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 19 loads of cover soil from Farm Services today; cumulative total of 197loads through today.
- A cumulative cover soil total of 1649 loads between Aggtrans and Farm Services as of today.
- Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 87 loads through today; stockpiled topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

TESTING PERFORMED & WHO PERFORMED TEST

None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarvie
PROJECT QC MANAGER

12/13/2012
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 084-12

Erosion and Sediment Control Inspection Checklist Date: 12/13/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 12/13/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	12/14/12	Friday	
REPORT NO.	085-12	page 1 of 1	

PROJECT # 142879	TITLE AND LOCATION	Site 21 Bronson Road Landfill, Indian Head, Maryland	
CONTRACTOR SHAW E&I		SITE SUPERINTENDENT BRYAN GUZZARDO	
WEATHER/ WEATHER EFFECTS Sunny		MIN TEMP: 23	MAX TEMP: 53

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	8	0	SHAW E&I
Health & Safety.	J.TRUMAN	SITE TRAILER	H&S	10	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling material and loading dump truck with top soil.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Signing truck tickets.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts.	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	1.5	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**629**	

JOB SAFETY	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	109.5	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,519.5	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,629.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
1-Shaw 84" Roller Off Rent			2- Loads of No.1 Rip Rap (36.32 Tons)			Select Fill- 19 Loads (388.17 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Farm Services hauled 19 loads (388.17 tons) of select fill today to the site. The material was used to complete grading on the eastern side of the site. The dozer was used to complete the grading for the eastern side of the site.

The crew completed installing the 12 inch HDPE pipe to the concrete manhole and inlet boxes. The crew began backfilling the pipe in 8 inch lifts and using a plate compactor to compact the soil around the pipe. The pipe was secured to the concrete vaults by sealing the HDPE pipes in the openings with concrete.

The skid steer was used with the sweeper attachment to clean Bronson Road off prior to the crew leaving.

The Trimble GPS unit was used to continue staking out the final grade for the cover soil on the landfill cap and installation of the concrete inlet and man hole vaults.

The excavator was used to load top soil in the off road dump truck and haul material to the southern side of the site by building 543 to begin placing the soil. The dozer was used to spread the top soil over the southern slope to meet final grade elevations.

The dozer broke down today due to equipment failure and Hertz had a mechanic on site to try and get the machine running. Hertz will have to return on Monday 12/17/12.

CCS Incorporated delivered two loads (36.32 tons) of class 1 rip rap today. This material will be used to complete the inlet channel into the northern sediment trap and rip rap apron coming out of the storm drain piping system.

Hillis-Carnes was on site today to complete the compaction testing over the cover soil layer.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 12/14/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 085-12
Date 12/14/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	✓		Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	✓		Site Restoration - In accordance with Work Plan Section 3.9 Site Restoration, Drawings EC-4, EC-5, and EC-6, and Specification Sections 31 32 11 Soil Surface Erosion Control 31 00 00 Earthwork, 31 32 11 Soil Surface Erosion Control. - Signs in accordance with Drawings C-3 and C-6. - Reviewed AHA#7 for Site Restoration (see attached).
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	✓		
	MATERIALS STORED PROPERLY.	✓		
	PRELIMINARY WORK WAS DONE CORRECTLY.	✓		
	TESTING PLAN HAS BEEN REVIEWED.			
	WORK METHOD AND SCHEDULE DISCUSSED.	✓		Attendees: (See attached) Rich Hartley - Shaw, Jim Truman - Shaw, Tom Best - Shaw Morris Waters - Shaw, Patti Gamble - Shaw, Bill Arner - Shaw Donnie Lee - Shaw, Bryan Guzzardo - Shaw, Kelly Baum - Shaw Howard Bennett - Shaw
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	✓		
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED			None.
	WORKMANSHIP IS SATISFACTORY			
	TEST RESULTS ARE ACCEPTABLE.			
	WORK IS IN COMPLIANCE WITH THE CONTRACT.			
	WORK COMPLIES WITH SAFETY REQUIREMENTS			
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	✓		Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	✓		Placement of New Soil Cap - Began placing 6-inches of topsoil along the southern slope in accordance with the final grades shown on Drawing C-3. - Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today. - Received 19 loads of cover soil from Farm Services today; cumulative total of 216 loads through today. - A cumulative cover soil total of 1668 loads between Aggtrans and Farm Services as of today. - Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 87 loads through today; stockpiled topsoil. Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap - Installed 150 feet of 12-inch diameter HDPE pipe; sealed the pipe to the manhole and inlet with concrete; used #57 stone to stabilize trench and backfilled with cover soil (SP-SM) in 8-inch lifts and compacted with a plate compactor; backfilled manhole and inlet with cover soil (SP-SM) in 8-inch lifts with a plate compactor; work completed in accordance with WP, drawings, and specifications. - Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — 12/14/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 085-12

Erosion and Sediment Control Inspection Checklist Date: 12/14/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGauble Date: 12/14/12

ATTENDANCE SHEET
Indian Head Site 21 Preparatory QC Meeting
Site Restoration
Bronson Road Landfill
Contract # N62470-08-D-1007
Task Order JU49
Indian Head, Maryland

Date: December 14, 2012 **Time: 0630 hrs**

Name	Representing	Signature
JAMES W TRUMAN	SHAW	
	SHAW	
Patricia MGamble	Shaw	
Howard Bunnell	Shaw	
Tom BEST	SHAW	
Morris Waters	SHAW	
Richard Hartley	Shaw	
BILL ARNEK	SHAW	
Donnie Lee	SHAW	
Bryan Cuzzardo	SHAW	

Activity Hazard Analysis (AHA) 7.0

Activity/Work Task: Site Restoration	Overall Risk Assessment Code (RAC) (Use highest code) **M**
Project Location: Site 21, Indian Head MD	**Risk Assessment Code (RAC) Matrix**
Contract Number: N62470-08-D-1007 Task Order JU49	
Date Prepared: 2/27/12	
Prepared by (Name/Title): Kym Edelman, CSP	
Reviewed by (Name/Title): David Mummert, CIH	
Notes: (Field Notes, Review Comments, etc.)	

Severity	Probability: Frequent	Likely	Occasional	Seldom	Unlikely
Catastrophic					M
Critical				M	
Marginal		M	M		
Negligible	M				

Step 1: Review each **"Hazard"** with identified safety **"Controls"** and determine RAC (See above)

"Probability" is the likelihood to cause an incident, near miss, or accident and identified as: Frequent, Likely, Occasional, Seldom, or Unlikely.

"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible

Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.

RAC Chart

M = Moderate Risk

Job Steps	Hazards	Controls	RAC
Arrival of new personnel at site.	Unfamiliarity with: site, general site hazards, project safety rules, chain of command, and emergency procedures.	• All personnel shall attend the site orientation training.	M
Restore site.	Poor planning.	• Complete Job Safety Analysis for each task, as specified in Shaw Procedure No. HS045, "Job Safety Analysis (JSA)." • Use Hazard Assessment Resolution Program frequently – for each task to be completed.	M
	Heavy lifting, strains, and sprains.	• No individual employee is permitted to lift any object that weighs over 60 pounds. • Proper lifting techniques shall be used. • Multiple employees or the use of mechanical lifting devices are required for lifting objects over the 60-pound limit.	M
	Intrusive activities and underground utilities.	• Follow procedure for Intrusive Activities Permit in Accident Prevention Plan (APP) prior to commencing excavation activities. • Shaw Procedure No. HS308, "Underground/Overhead Utility Contact Prevention," shall be followed. Miss Utility shall be contacted prior to any intrusive activities.	M

	Overhead hazards/utilities.	• Overhead hazards shall be evaluated prior to moving equipment on the project site. • Overhead power lines shall be shut-off and locked-out. • Areas with overhead hazards shall be barricaded with caution tape to prevent contact • In areas where it is not feasible to use barricades, spotters shall be provided: however, the minimum distances from electrical lines must be observed.	M
Job Steps	**Hazards**	**Controls**	**RAC**
Restore site (continued).	Slips, trips, and falls.	• Keep work areas clear and maintain housekeeping. Personnel shall not jump from elevated surfaces. Personnel shall use caution when walking on rocky, slippery, or uneven terrain.	M
	Hand injuries.	• Items to be handled shall be inspected for sharp edges prior to being handled. Personnel shall wear leather gloves when handling sharp materials. Personnel shall be aware of and avoid pinch point hazards.	L
	Use of heavy equipment.	• Only qualified personnel shall be permitted to operate equipment. • Heavy equipment shall be inspected daily after the initial inspection. • Do not use unsafe equipment. • All equipment shall have backing alarms. • All equipment shall be operated at safe speeds and in a safe manner. Equipment operators shall wear safety belts. • Personnel are only permitted to approach equipment after a signal from the operator. • Ground personnel, working near heavy equipment, shall wear high visibility conspicuity vests. • Ground personnel shall not enter the swing radius of equipment. • Ground personnel shall not position themselves between equipment and stationary objects. • Personnel shall verify all mechanical guards are in place and functioning properly. Moving equipment shall be equipped with a back-up alarm. • All equipment shall be shut down with energies dissipated prior to performing maintenance activities - lock out/tag out procedures may apply. • Only qualified mechanics shall work on or repair heavy equipment.	M
	Insect bites/West Nile Virus.	• Wear PPE and tape joints to keep insects away from the skin. • Use protective insect repellents containing N,N-Diethyl-m-toluamide, such as, 3M Ultrathon or equivalent and clothing insecticide preparations containing permethrins (Repel Permanone or equivalent) to prevent insect bites. • Check limbs/body for insects/insect bites before showering. • Notify Site Safety and Health Officer (SSHO) of flu-like symptoms.	L
	Contact dermatitis and poison ivy.	• Check around work areas to identify if poison ivy is present. Wear long-sleeve	L

Job Steps	Hazards	Controls	RAC
		shirts/trousers or Tyvek® coveralls to avoid skin contact with plants or other skin irritants. • Learn to identify poisonous plants. • Avoid unnecessary clearing of plant/vegetation areas. • Cover vegetation with plastic (visqueen) where work task raises exposure potential. • Apply protective cream/lotion to exposed skin to prevent poison ivy or similar reactions. Identify workers who are known to contract poison ivy.	
	Severe weather.	• The SSHO/SS will monitor weather conditions each day in order to plan and prepare for hazardous conditions. • The SSHO/SS will identify a suitable tornado shelter at each work location. • Work activities will be suspended prior to weather conditions becoming hazardous so that workers have ample time to seek shelter. • Upon seeing lightning or hearing thunder, outdoor activities shall be suspended and personnel shall be evacuated to safe areas (inside vehicles, buildings, or tornado shelters as appropriate). • Follow procedures outlined in the APP.	L
	Heat stress and cold stress.	• Follow procedures outlined in the Site Safety and Health Plan (SSHP).	M
	Dust.	• Dust shall be monitored and controlled.	L
Restore site (continued).	Fire.	• Smoking shall be permitted in designated areas. Vehicles shall not be parked in tall dry grass. • Engines shall be shut off before refueling. • A 40-B:C fire extinguisher shall be available when refueling. • Smoking shall not be permitted near fueling areas. • Gasoline shall be stored in safety cans with flash arrestors and spring-loaded vents.	M
	Use of fertilizers.	• The material safety data sheet for fertilizers shall be read and understood. Personnel shall avoid contact with fertilizer.	L
	Electrocution.	• Only qualified electricians shall perform electrical disconnection activities.	M

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
Personal Protective Equipment - Level D: Equipment: Heavy Equipment Power and Hand Tools Fire Extinguishers Emergency Eyewash First Aid Kit Deep-Woods Off or Ultrathon Repel Permanone NOAA Weather radio	Competent Person (CP) / Qualified Person (QP): CP/SSHO: Burney Chance Alternate CP_____ QP/First Aid and CPR_____ QP/First Aid and CPR_____ QP/Heavy Equipment Operator_____ CP/Heavy Equipment Inspector_____ **Training Requirements:** Site Safety Orientation Applicable AHAs HAZWOPER 40-Hour Qualified Equipment Operators Lifting/Back Safety Fire Extinguisher Use Emergency Procedures Biological Hazard Identification And Control Tornado Shelter Locations National Lightning Safety Institute Lightning Safety Procedures	**Daily site safety inspection** Check Known Allergies Questionnaire, training, and medical certifications against personnel roster Mechanized equipment (*U.S. Army Corps of Engineers form prior to use*) Mechanized Equipment (*daily*) Overhead and Underground Utilities Housekeeping (*daily*) Fire extinguisher (*weekly*) Vehicle Inspection (*daily*) Equipment and tools inspection (*Daily and Before Use)* Survey areas for poisonous plants, insects, and animals Check body for ticks Verify Tornado Shelter Availability

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/17/12 Monday

REPORT NO. 086-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Light rain and heavy fog in the morning breaking away to a cloudy day.

MIN TEMP: 46 MAX TEMP: 54

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Health & Safety. Demobed project on 12/15/12.	J.TRUMAN	SITE TRAILER	H&S	0	8	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Stockpiling material and loading dump truck with top soil.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	5	0	SHAW E&I
Roller compacting material.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Signing truck tickets.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
Compaction test of cover soil lifts. Off Site	HILLIS - CARNES	SITE 21	GEOTECHNICIAN	0	0	HILLIS-CARNES
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					637	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	94.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,629.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,723.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT\MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
						Top Soil- 8 Loads (137.51 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Farm Services hauled 8 loads (137.51 tons) of top soil today to the site. The material was used to stockpiled today; the trucks were shut off early due to wet muddy site conditions. The stockpile was covered up with tarps to keep dry for expected rains over night.

The crew completed grouting around the 12 inch HDPE pipes with concrete today where the pipes entered and exited the concrete manhole and inlet vaults.

The skid steer and water truck was used to clean Bronson Road off due to the dump trucks leaving the site with mud on the tires prior to the crew leaving for the day.

The Trimble GPS unit was used to survey the western swale along bronson Road in preparation to be shaped for finish product.

The excavator was used to stockpile the top soil being received from Farm Services and to relocate the excess cover soil material to the top edge of the southern sediment trap. The excess cover soil material will be stockpiled until and seeded until the spring and reused to backfill the southern sediment trap.

The mini excavator was used to begin placing six inches of top soil over the eastern berm (bench) located on the up hill side of the site in preparation for site restoration.

Hertz mechanic was on site today to continue working on the JD750 dozer.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/17/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 086-12
Date 12/17/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Placement of New Soil Cap - Began placing 6-inches of topsoil along the eastern control benches in accordance with the final grades shown on Drawing C-3. - Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today. - Received 0 loads of cover soil from Farm Services today; cumulative total of 216 loads through today. - A cumulative cover soil total of 1668 loads between Aggtrans and Farm Services as of today. - Received 8 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 95 loads through today; stockpiled topsoil. Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap - Finished sealing the 12-inch diameter HDPE pipe to the manhole and inlet with concrete; completed backfilling manhole and inlet with cover soil (SP-SM) in 8-inch lifts with a plate compactor; work completed in accordance with WP, drawings, and specifications. - Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
Hillis-Carnes Engineering (Performed 12/14/12) - Performed in-place field compaction testing at a total of 10 locations (137 through 146); Shaw took GPS coordinates for each location; All tests exceeded the 90% relative compaction as required by Paragraphs 3.3.2 and 3.7.2.3 in Specification Section 31 00 00 Earthwork; compaction testing documentation will be provided in the completion report. - Testing performed on Aggtrans material #2 (overall source #3) and Farm Services material (overall source #2).

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 12/17/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 086-12
Erosion and Sediment Control Inspection Checklist Date: 12/17/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat.	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGable Date: 12/17/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/18/12 Tuesday

REPORT NO. 087-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Heavy rain over night breaking away to a partly cloudy day.

MIN TEMP: 36 | MAX TEMP: 61

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Off Site	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading material with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Placing rip rap stone.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Excavating swale along Bronson Road for final grade.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Assisting with surveying.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Assisting with grading around the survey stakes.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Assisting with the excavation along Bronson Road.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today			————		0.0	
TOTAL PROJECT TRAVEL HRS					637	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	100.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,629.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,729.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACE ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
		40 Boxes (Qty 100) - 18" Pins 35 Boxes (Qty 1,000) 6" Staples				

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Hertz mechanic was on site today to complete making repairs to the JD750 dozer.

The dozer was used to continue grading the cover soil layer in preparation for top soil.

The mini excavator was used to place rip rap into northern channel where the drainage swale ties into the northern sediment trap. The rip rap was placed to grade elevations approximately 19 inches thick.

The Trimble GPS unit was used to survey the western swale along Bronson Road in preparation to be shaped for finish product.

The excavator was used to begin excavating the swale along Bronson Road to meet the proper grade elevations. This will allow six inches of top soil to be placed into the swale to meet final grade elevations to complete the swale.

ACF Environmental delivered 35 boxes of six inch sod staples and 40 boxes of eighteen inch metal pins. These materials will be used for the installation of the permanent erosion control matting at a later date.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 12/18/2012

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 087-12
Date 12/18/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Placement of New Soil Cap - Continued placing 6-inches of topsoil over the eastern side of the landfill in accordance with the final grades shown on Drawing C-3.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 216 loads through today.
- A cumulative cover soil total of 1668 loads between Aggtrans and Farm Services as of today.
- Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 95 loads through today; stockpiled topsoil.
- Began shaping of the perimeter swales along Bronson Road to meet the final design elevations shown on Drawing C-3.

Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap

- Placed cover soil (SP-SM) over the 30 feet of 12-inch HDPE pipe that was exposed from the manhole to the control bench to protect the pipe.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 12/18/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 087-12

Erosion and Sediment Control Inspection Checklist Date: 12/18/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGable Date: 12/18/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/19/12 Wednesday

REPORT NO. 088-12 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 29

MAX TEMP: 54

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Off Site	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading top soil with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Placing top soil with mini excavator along Bronson Road.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading top soil with excavator into dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling top soil.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Assisting with grading around the survey stakes.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Placing top soil in the swale along Bronson Road.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					637	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	101.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,629.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,730.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
		32 Rolls- Type 1 Erosion Matting 40 Rolls- Type 2 Erosion Matting			Diesel - 292.1 Gallons	Top Soil- 16 Loads (271.46 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 10-Handheld Radios 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	2-Rental Car	1- 2,000 GAL Water Truck 1- ID750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The Trimble GPS was used to continue surveying the cover soil layer for final elevation.

The excavator was used to load top soil into the dump truck; the dump truck hauled the material to the eastern side of the site and dumped.

Farm Services hauled 16 loads (271.46 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used today to continue placing top soil on the eastern side of the site and on the southern slopes. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The mini excavator was used to begin grading the swale along Bronson Road and place six inches of top soil into the swale to meet final grade elevations.

ACF Environmental delivered 35 boxes of six inch sod staples and 40 boxes of eighteen inch metal pins. These materials will be used for the installation of the permanent erosion control matting at a later date.

ACF Environmental delivered 32 rolls of type 1 erosion control matting and 40 rolls of type 2 erosion control matting. This material will be used for the site restoration task at a later date.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/19/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 088-12
Date 12/19/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	Site Restoration - Received erosion control matting materials and they are in accordance with the approved submittals.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☑	☐	
	MATERIALS STORED PROPERLY.	☑	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Placement of New Soil Cap - Continued placing 6-inches of topsoil over the eastern and southern sides of the landfill in accordance with the final grades shown on Drawing C-3.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 216 loads through today.
- A cumulative cover soil total of 1668 loads between Aggtrans and Farm Services as of today.
- Received 16 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 111 loads through today; stockpiled topsoil.
- Continued shaping of the perimeter swales along Bronson Road to meet the final design elevations shown on Drawing C-3; began placing topsoil within swales.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoulle
PROJECT QC MANAGER — 12/19/2012 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. Report No.: 088-12

Erosion and Sediment Control Inspection Checklist Date: 12/19/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia McGarble Date: 12/19/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 12/20/12 Thursday

REPORT NO. 089-12 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 29

MAX TEMP: 54

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	10	0	SHAW E&I
Off Site	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Foreman overseeing all field activates.	K.BAUM	SITE 21	FOREMAN	10	0	SHAW E&I
Grading top soil with dozer.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Placing top soil with mini excavator along Bronson Road.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Loading top soil with excavator into dump truck.	H.BENNETT	SITE 21	OPERATOR	10	0	SHAW E&I
Driving dump truck hauling top soil.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Assisting with grading around the survey stakes.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Placing top soil in the swale along Bronson Road.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					637	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	101.0		
ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,730.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,831.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
						Top Soil- 22 Loads (368.94 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	THR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handfield Radios		1-BC80 Mini Excavator			
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The Trimble GPS was used to continue surveying the cover soil layer for final elevation.

The excavator was used to load top soil into the dump truck; the dump truck hauled the material to the eastern side of the site and dumped.

Farm Services hauled 22 loads (368.94 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used today to continue placing top soil on the eastern side of the site and on the southern slopes. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The mini excavator was used to continue grading the swale along Bronson Road and place six inches of top soil into the swale to meet final grade elevations.

The skid steer with the sweeper attachment and water truck was used to clean the dirt tracked out on to Bronson Road today from all the truck traffic.

The top soil stockpile was covered with a tarp and secured with sand bags for the holiday break.

The crew prepared the site for the holiday rotation break. The crew will demobilize from the project on 12/21/12 and return to the project on 01/07/13.

Note: All heavy equipment have been taking off rent for the holiday break starting on 12/21/12 and back on rent 01/07/13.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/20/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 089-12
Date 12/20/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	Placement of New Soil Cap - Continued placing 6-inches of topsoil over the eastern and southern sides of the landfill in accordance with the final grades shown on Drawing C-3.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Received 0 loads of cover soil from Aggtrans today; cumulative total of 1452 loads through today.
- Received 0 loads of cover soil from Farm Services today; cumulative total of 216 loads through today.
- A cumulative cover soil total of 1668 loads between Aggtrans and Farm Services as of today.
- Received 22 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 133 loads through today; stockpiled topsoil.
- Continued shaping of the perimeter swales along Bronson Road to meet the final design elevations shown on Drawing C-3; continued placing topsoil within swales.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER — DATE 12/20/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc.
Erosion and Sediment Control Inspection Checklist

Report No.: 089-12
Date: 12/20/12

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - made a few minor repairs to silt fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Checked all erosion and sediment controls in preparation for holiday rotation off site.

Inspected By: Patricia McGamble Date: 12/20/12

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE:	12/21/12	Friday
REPORT NO.	090-12	page 1 of 1

PROJECT # 142879 TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 34 MAX TEMP: 45

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	5	SHAW E&I
Off Site	J.TRUMAN	SITE TRAILER	H&S	0	0	SHAW E&I
Demobilized project.	K.BAUM	SITE 21	FOREMAN	0	0	SHAW E&I
Demobilized project.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Traveling off site.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Traveling off site.	H.BENNETT	SITE 21	OPERATOR	0	8	SHAW E&I
Traveling off site.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Traveling off site.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Placing top soil in the swale along Bronson Road.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					59.0	
TOTAL PROJECT TRAVEL HRS					***696***	

JOB SAFETY	JOB SAFETY MEETING HELD THIS DATE?	NO	TOTAL WORK HOURS ON THIS DATE	0.0
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,730.0
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO		
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,730.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | ACE ENVIRONMENTAL | CCS INCORPORATED | UNITED RENTALS | BURCH OIL | FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	2-Rental Car	1-2,000 GAL Water Truck	2- Portalets Toilets	1- Truck Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

The crew traveled off site today for the holiday rotation break. The crew will mobilize back to the hotel on 01/06/13 and all field operations will resume on 01/07/13 at 0630.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 12/21/2012

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 090-12
Date 12/21/2012

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
The crew traveled home for holiday rotation. The crew will travel back on 01/06/13 and work will resume on 01/07/13 at 0630 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGaulle
PROJECT QC MANAGER — DATE 12/21/2012

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/06/13 Sunday

REPORT NO. 091-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 28

MAX TEMP: 52

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Traveling back to the project.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Demobilized	H.BENNETT	SITE 21	OPERATOR	0	8	SHAW E&I
Traveling back to the project.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Traveling back to the project.	M. WATERS	SITE 21	LABORER	0	5	SHAW E&I
Traveling back to the project.	T.BEST	SITE 21	LABORER	0	7	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					46.0	
TOTAL PROJECT TRAVEL HRS					**742**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	0.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,730.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,730.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
10-Handheld Radios		1-BC80 Mini Excavator			
1-Volvo A30 Dump Truck					
1-Shaw 320 Excavator					

REMARKS:

Today the crew traveled back from the extended holiday break. All work will resume on January 7th at 0630.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/6/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 091-13
Date 1/6/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
The Shaw crew traveled back to Site 21 from holiday rotation. The Shaw crew will resume work on 01/07/13 at 0630 hours.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gurble
PROJECT QC MANAGER — DATE 1/6/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/07/13 Monday

REPORT NO. 092-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 27

MAX TEMP: 47

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Project Procurement.	R.SCOTT	SITE TRAILER	PBA	0	0	SHAW E&I
Off Site	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Excavator removing sediment and repairing erosion rails.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
removing sediment from silt fence.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Running skidsteer hauling sediment from the silt fence.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
removing sediment from silt fence.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**742**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	60.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,730.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,790.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CCS INCORPORATED	UNITED RENTALS	BURCH OIL	FARM SERVICES
10-Handheld Radios Off Rent					Diesel- 172 Gallons	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks 1-Volvo A30 Dump Truck 1-Shaw 320 Excavator	1-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank

REMARKS:

Due to weather over the extended holiday rotation break the site received significant damage to heavy rain falls over the extended period of time Shaw was not on site. The site will need to be repaired in the areas where heavy erosion occurred and top soil that was previously placed will have to be replaced due to washing out from the heavy rain storms. Sediment will have to be removed from the super silt fence along building 543 and repaired.

The mini excavator was used today to begin removing sediment that collected along the super silt fence. The crew used shovels to assist removing the excessive build up of sediment and used to skid steer to haul it away from steep slopes.

The dozer was used today to begin making repairs to the areas that were washed out on the southern side of the site and southern sediment traps.

The excavator was used to load cover soil material from the stockpile into the dump truck and dump in the areas that needed to be repaired from the damaging rain events.

Burch Oil delivered 172 gallons of diesel on January 3, 2013 while the crew was off site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/7/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 092-13
Date 1/7/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Placement of New Soil Cap

- Received 0 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 133 loads through today; stockpiled topsoil; no topsoil received today due to wet conditions.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

The Shaw crew resumed work today at 0630 hours. Inspected everything at Site 21 since Shaw was offsite for two weeks. The site sustained significant damage from weather over the two week period. A total of 3.11 inches of rainfall occurred. Please see the erosion and sediment control inspection form for additional details.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER

1/7/2013
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 092-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/07/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection (Return from two week break) Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - build up of silt behind southern silt fence by the magazines.		x	
Super Silt Fence - significant amounts of cover soil and topsoil washed down the southern slope and built up behind the SSF; crew began removing silt from along the SSF today.		x	
Northern Sediment Trap	x		
Northern Temporary Swale - topsoil washed away		x	
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap - the northeast corner of the southern sediment trap had significant erosion damage; crew repaired erosion damage today.		x	
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Inspected all erosion and sediment controls after return from two week break. The silt fence, super silt fence, northern temporary swale, and southern sediment trap all need repairs.

Inspected By: Patricia M. Gamble Date: 01/07/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/08/13 Tuesday

REPORT NO. 093-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 21

MAX TEMP: 55

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	0	SHAW E&I
Travel to project and dozer grading.	D.LEE	SITE 21	OPERATOR	2.5	8	SHAW E&I
Excavator repairing erosion rails from previous rain event	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Replacing cover soil in swale.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Spotting top soil trucks and signing truck tickets.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Replacing cover soil in swale.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					8.0	
TOTAL PROJECT TRAVEL HRS					**750**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	62.5		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,790.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,852.5		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	GUDELSKY MATERIALS	BURCH OIL	FARM SERVICES
1-Volvo A30 Dump Truck			1 Load of No.1 Rip Rap (21.57 Tons)		Top Soil- 23 Loads (389.62 Tons)
1-Cat 320 Excavator					
OFF RENT					

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
		1-BC80 Mini Excavator			

REMARKS:

The crew continued with making repairs to the super silt fence area along Components Place Road by removing the sediment that had washed down the slope against the fence. The skid steer was used to haul the material to the lower portion of the site to dry out.

The excavator was used to begin making repairs and removing the sediment that washed down the swale along Bronson Road from the previous rain events. The top soil that was previously placed in the swale received significant damage and was washed into our sediment traps. The sediment was removed and placed across the site to dry out and be used for backfill in the spring. The crew used dry cover soil material to make repairs in areas that were washed out are to wet to place top soil. There was a total of two loads of cover soil used to make repairs as needed.

Farm Services hauled 23 loads (389.62 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used to continue placing top soil between the western and eastern swale benches on the site. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The dozer was used to make repairs to the steep southern slope in the areas that were washed out from the previous rain events. There was a total of two loads of top soil used to make the repairs as needed.

Received one load of No.1 Rip Rap Stone from Gudalsky Materials. This stone will be used to meet final elevations of the rip rap stone apron and outlets into the northern sediment trap.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/8/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 093-13
Date 1/8/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Placement of New Soil Cap

- Received 23 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 156 loads through today; the topsoil was dumped and spread by the dozer in the central portion of the landfill.
- Continued placing topsoil between the western and eastern swale benches; 6-inches of topsoil to meet final grade elevations presented on Drawing C-3.
- Repaired the erosion damage along the southern slope with the dozer and additional topsoil.
- Received one load of Class 1 riprap stone from Gudalsky Materials; installed the riprap on top of the geotextile at the outlet of the 12-inch HDPE pipe coming from the manhole.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
The Shaw crew continued making repairs to the erosion and sediment controls that were damaged over the holiday rotation break.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gaulle — 1/8/2013
PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 093-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/08/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - removed the silt behind the southern silt fence by the magazines today.		x	
Super Silt Fence - continued removing silt from along the SSF today.		x	
Northern Sediment Trap	x		
Northern Temporary Swale - removed the topsoil that washed down the swale and into the sediment trap; began placing additional topsoil to meet the final design grades for the swale.		x	
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Repairs made to erosion and sediment controls above.

Inspected By: Patricia M. Gamble Date: 01/08/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/09/13 Wednesday

REPORT NO. 094-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 27

MAX TEMP: 47

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	10	5	SHAW E&I
Dozer grading.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator repairing erosion in swale.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Spotting top soil trucks and signing truck tickets.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					5.0	
TOTAL PROJECT TRAVEL HRS					**755**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	70.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,852.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,922.5		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	CCS INCORPORATED	HERTZ	BURCH OIL	FARM SERVICES
				500 Gallon Hydro Seeder On Rent		Top Soil- 24 Loads (414.09 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks	1-Rental Car	1- 2,000 GAL Water Truck 1- JD750 Dozer 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper HERTZ 1- 500 Gallon Hydro Seeder	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The excavators was used to continue making repairs in the swale along Bronson Road from the previous rain events. The crew began replacing top soil in the swale to meet final grade elevations. As the material was placed the crew used rakes to dress the top soil up in preparation for hydro seeding. There was an additional two loads of top soil used to make repairs as needed to complete this task,

Farm Services hauled 24 loads (414.09 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used to continue placing top soil between the western and eastern swale benches on the site. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The dozer was used to make repairs to slopes on the eastern side of the site that was impacted from the previous rain events on site. There was a total of three loads of top soil used to make the repairs as needed and meet final grade.

Hertz was on site today and delivered a 500 gallon pull behind hydro-seeder. This will be used to complete site restoration on the site.

The crew began hydro seeding the southern slope today by building 543. The area was fertilized with 10-20-20 fertilizer and then hydro seeded with the approved temporary and permanent seed mixture. The water truck was used to assist with this operation to shuttle water back and forth from the hydrant on base.

The Trimble GPS was sued to re-stake the swale along Bronson Road and the to check the final grade of the southern slope.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/9/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 094-13
Date 1/9/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☑	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	Site Restoration - Began hydro seeding the site today; fertilized the southern slope with 10-20-20 fertilizer and then hydro seeded with the approved temporary and permanent seed mixture in accordance with Drawing EC-2.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☑	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Placement of New Soil Cap

- Received 24 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 180 loads through today; the topsoil was dumped and spread by the dozer in the central portion of the landfill.
- Continued placing topsoil between the western and eastern swale benches; 6-inches of topsoil to meet final grade elevations presented on Drawing C-3.
- Repaired the erosion damage along the northeastern slopes with the dozer and additional topsoil.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
The Shaw crew continued making repairs to the erosion and sediment controls that were damaged over the holiday rotation break.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoldrick — 1/9/2013
PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 094-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/09/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence - continued removing silt from along the SSF today.	x		
Northern Sediment Trap	x		
Northern Temporary Swale - continued repairing and placing additional topsoil to meet the final design grades for the swale.		x	
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Repairs made to erosion and sediment controls above.

Inspected By: Patricia M. Gamble Date: 01/09/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/10/13 Thursday

REPORT NO. 095-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 33

MAX TEMP: 56

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Dozer grading.	D.LEE	SITE 21	OPERATOR	10.5	0	SHAW E&I
Excavator repairing erosion in swale.	R.HARTLEY	SITE 21	OPERATOR	10.5	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	W.ARNER	SITE 21	LABORER	10.5	0	SHAW E&I
Spotting top soil trucks and signing truck tickets.	M. WATERS	SITE 21	LABORER	10.5	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	T.BEST	SITE 21	LABORER	10.5	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**755**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	63.5
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,922.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	6,986.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	FERGUSSON ENTERPRISE INC.	BURCH OIL	FARM SERVICES
			1-Maryland Standard Inlet Grate		Top Soil- 39 Loads (672.75 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
		1-BC80 Mini Excavator			
				HERTZ	
				1- 500 Gallon Hydro Seeder	

REMARKS:

The excavators was used to complete making repairs in the swale along Bronson Road from the previous rain events. The crew completed replacing top soil in the swale to meet final grade elevations. As the material was placed the crew used rakes to dress the top soil up in preparation for hydro seeding. After completing the crew hydro seeded this area in preparation of installing the permanent erosion control matting.

Farm Services hauled 24 loads (672.75 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used to continue placing top soil between the western and eastern swale benches on the site. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The mini excavator was used to excavate an anchor trench six inches in depth to anchor the type 1 erosion control matting along the southern slopes. The crew installed the type 1 erosion control matting on the steep southern slopes today. The top edge was placed in the anchor trench and backfilled and the crew placed metal sod staples over the entire slope to hold the matting in place.

The crew continued hydro seeding the southern slope and the swale along Bronson Road.. The area was fertilized with 10-20-20 fertilizer and then hydro seeded with the approved temporary and permanent seed mixture. The water truck was used to assist with this operation to shuttle water back and forth from the hydrant on base.

Fergusson Enterprises delivered one Maryland standard inlet grate today. This will be installed over the concrete inlet box located on the eastern swale.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/10/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 095-13
Date 1/10/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Continued hydro seeding the site today; continued fertilizing the southern slope with 10-20-20 fertilizer and then hydro seeded with the approved temporary and permanent seed mixture in accordance with Drawing EC-2; fertilized and hydro seeded the swale along Bronson Road.
- Placed Type 1 erosion control matting along the southern slope in accordance with the details on Drawing EC-5 and the manufacturer's recommendations; an anchor trench was installed at the top of the slope.

Placement of New Soil Cap

- Received 39 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 219 loads through today; the topsoil was dumped and spread by the dozer in the central and western portions of the landfill; 6-inches of topsoil to meet final grade elevations presented in Drawing C-3.
- Completed repairs within the swale along Bronson Road including placement of topsoil to meet final grade elevations presented on Drawing C-3.

Installation of Permanent Stormwater Conveyance Pipes, Inlets, and Riprap

- Received the standard inlet grate for the inlet box from Fergusson Enterprises.
- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

The Shaw crew completed making repairs to the erosion and sediment controls that were damaged over the holiday rotation break.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble

PROJECT QC MANAGER — DATE 1/10/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 095-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/10/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale - completed repairing and placing additional topsoil to meet the final design grades for the swale.	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Completed repairs to erosion and sediment controls above.

Inspected By: Patricia M. Gamble Date: 01/10/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/11/13 Friday

REPORT NO. 096-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers in the evening.

MIN TEMP: 30 MAX TEMP: 45

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Dozer grading.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Excavator repairing erosion in swale.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Spotting top soil trucks and signing truck tickets.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**755**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	60.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	6,986.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,046.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	ACF ENVIRONMENTAL	FERGUSSON ENTERPRISE INC.	BURCH OIL	FARM SERVICES
					Top Soil- 26 Loads (447.66 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1- JD750 Dozer			
		1-BC80 Mini Excavator			
				HERTZ	
				1- 500 Gallon Hydro Seeder	

REMARKS:

Farm Services hauled 26 loads (447.66 tons) of top soil to the site today. The material was dumped in areas where the dozer was placing top soil for final grade.

The dozer was used to complete placing top soil between the western and eastern swale benches on the site. Six inches of top soil will be used to complete final grade over the landfill cap to meet final grade elevations.

The crew installed the type 2 permanent erosion control matting in the swale along Bronson Road. The crew used sod pins to pin the fabric down as called for in the work plan.

The crew continued hydro seeding over the areas that call for erosion control matting to be installed. Due to the evening rain showers the slopes were to wet in install the erosion control matting so the crew continued hydro seeding.

The mini excavator was used to dress the cover soil stockpile that was left over in preparation of hydro seeding; this material will be used in the spring when Shaw returns to complete site restoration of the sediment traps. The excavator was used also to excavate a six inch anchor trench on the top edge of the eastern slope in preparation of installing the matting on the slope.

The Trimble GPS was used to check final grades of the top soil layer to make sure the final elevations were met.

The crew began site cleanup today of removing all the trash and left over grade stakes from the final top soil elevation in preparation of hydro seeding the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/11/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 096-13
Date 1/11/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Continued fertilizing and hydro seeding the site today in areas where erosion control matting will be placed in accordance with Drawings EC-2 and EC-4.

Placement of New Soil Cap

- Received 26 loads of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 245 loads through today; the topsoil was dumped and spread by the dozer in the western portion of the landfill between the northern and southern sediment traps; 6-inches of topsoil to meet final grade elevations presented on Drawing C-3.
- Placed Type 2 erosion control matting in the swale along Bronson Road in accordance with the details on Drawing EC-5 and the manufacturer's recommendations; installed an anchor trench on the eastern slope in preparation for the Type 1 erosion control matting installation.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGoble
PROJECT QC MANAGER

1/11/2013
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 096-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/11/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/11/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/14/13	Monday	
REPORT NO. 097-13	page 1 of 1	

PROJECT # 142879	TITLE AND LOCATION	Site 21 Bronson Road Landfill, Indian Head, Maryland
CONTRACTOR SHAW E&I	SITE SUPERINTENDENT BRYAN GUZZARDO	
WEATHER/ WEATHER EFFECTS Rain showers through the day.	MIN TEMP: 42	MAX TEMP: 60

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Cleaning equipment.	D.LEE	SITE 21	OPERATOR	10.5	0	SHAW E&I
Excavator repairing erosion in swale.	R.HARTLEY	SITE 21	OPERATOR	10.5	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	W.ARNER	SITE 21	LABORER	10.5	0	SHAW E&I
Spotting top soil trucks and signing truck tickets.	M. WATERS	SITE 21	LABORER	10.5	0	SHAW E&I
Replacing top soil in swale and hydro seeding.	T.BEST	SITE 21	LABORER	10.5	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					755	

JOB SAFETY	JOB SAFETY MEETING HELD THIS DATE?	YES	TOTAL WORK HOURS ON THIS DATE	63.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,046.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?		NO	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,109.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	FERGUSSON ENTERPRISE INC.	BURCH OIL	FARM SERVICES
		1-JD750 DOZER OFF-RENT		Diesel- 179.5 Gallon Delivered on 01//09/13	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks	1-Rental Car	1- 2,000 GAL Water Truck 1-BC80 Mini Excavator	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper HERTZ 1- 500 Gallon Hydro Seeder	1- 500 Gallon Diesel Fuel Tank

REMARKS:

The mini excavator was used today to excavate a six inch anchor trench along the top edges of the eastern and western slopes in preparation of installing the type 1 erosion control matting (ECM)in these areas. The crew installed all type 1 (ECM) over the western and eastern slopes today and used sod staples to secure the fabric to the slopes as called for in the work plan. The anchor trench was backfilled with the excavator and the area was re-graded in preparation of hydro seeding.

The crew continued hydro seeding today. The areas on the slopes that was previously hydro seeded had to be re-sprayed with mulch do to the previous rain event. All hydro seeding between the western slope and the eastern swale was completed with seeding today. The areas were fertilized with 10-20-20 fertilizer and the approved temporary and permanent seeding was used to perform this task as called for in the work plan.

The crew continued site clean up today and began cleaning the equipment for demobilization from the project.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 1/14/2013

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 097-13
Date 1/14/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	None.	None.
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐		
	WORKMANSHIP IS SATISFACTORY	☐	☐		
	TEST RESULTS ARE ACCEPTABLE.	☐	☐		
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐		

PHASE		YES	NO	Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐		None.
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐		

Site Restoration

- Continued fertilizing and hydro seeding the site today in accordance with Drawings EC-2 and EC-4.
- Placed Type 1 erosion control matting over the eastern slope and northern slope in accordance with the locations shown on Drawing EC-4 and the details provided on Drawing EC-5.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER

1/14/2013
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. Report No.: 097-13
Erosion and Sediment Control Inspection Checklist Date: 01/14/13

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/14/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/15/13 Tuesday

REPORT NO. 098-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers through the day with heavy rains at times. 0.75" accumulated

MIN TEMP: 37

MAX TEMP: 42

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	4	5	SHAW E&I
Cleaning equipment.	D.LEE	SITE 21	OPERATOR	10	0	SHAW E&I
Water truck cleaning equipment.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Installing erosion control matting in swales.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Installing erosion control matting in swales.	M. WATERS	SITE 21	LABORER	10	0	SHAW E&I
Installing erosion control matting in swales.	T.BEST	SITE 21	LABORER	10	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					5.0	
TOTAL PROJECT TRAVEL HRS					**760**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	64.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,109.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,173.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT | ENTERPRISE | GLOBAL GENERAL | FERGUSSON ENTERPRISE INC. | BURCH OIL | FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780	1-Rental Car	1- 2,000 GAL Water Truck	2- Portalets Toilets	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper	1- 500 Gallon Diesel Fuel Tank
3-Shaw Pick Up Trucks		1-BC80 Mini Excavator		HERTZ: 1- 500 Gallon Hydro Seeder	

REMARKS:

The crew continued installing the type 2 permanent erosion control matting in the two eastern swale benches. The crew installed sod pins into the fabric as called for in the work plan to prevent the material from shifting around during rain events.

The water truck was used in the task of deconning the Volvo A30 dump truck and the Cat 320 excavator. Both pieces of equipment was cleaned in preparation of demobilization from the project.

The crew continued site clean up today and continued cleaning the equipment for demobilization from the project.

Due to the rainy weather through the day the hydro seeding task was postponed for a later date.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/15/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 098-13
Date 1/15/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Placed Type 2 erosion control matting within the eastern control bench starting at the very top of the landfill and working towards the storm inlet; then worked from the northern end of the eastern control bench down to the storm inlet; locations shown on Drawing EC-4 and the details provided on Drawing EC-5.
- Due to rainy weather no fertilizing and hydro seeding were completed.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble — PROJECT QC MANAGER — 1/15/2013 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 098-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/15/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/15/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/16/13 Wednesday

REPORT NO. 099-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers through the day with heavy rains at times. 0.36" accumulated

MIN TEMP: 36 MAX TEMP: 43

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	8	0	SHAW E&I
Cleaning equipment.	D.LEE	SITE 21	OPERATOR	5	0	SHAW E&I
Water truck cleaning equipment and travel off site.	R.HARTLEY	SITE 21	OPERATOR	5	8	SHAW E&I
Site clean up and travel off site.	W.ARNER	SITE 21	LABORER	5	5	SHAW E&I
Site clean up and travel off site.	M. WATERS	SITE 21	LABORER	5	5	SHAW E&I
Site clean up and travel off site.	T.BEST	SITE 21	LABORER	5	7	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					25.0	
TOTAL PROJECT TRAVEL HRS					**785**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	41.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,173.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,214.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	TBR INCORPORATED	HERTZ	FARM SERVICES
		1-2000 Gal Water Truck 1-BC80 Mini Excavator OFF RENT TODAY	1- Track Skid Steer w/ Smooth Edge Bucket, and Sweeper OFF RENT TODAY	1-500 Gallon Hydro Seeder	

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	TBR INCORPORATED	BURCH OIL
1-Trimble SPS 780 3-Shaw Pick Up Trucks	1-Rental Car		2- Portalets Toilets		1- 500 Gallon Diesel Fuel Tank
				HERTZ	

REMARKS:

The crew completed deconning the Cat 320 excavator, mini excavator, and skid steer today. All equipment was fueled and ready for demobilization from the project.
Meadow Lark haulers were on site today and hauled the three Shaw pieces of equipment (Roller, 320 Excavator, and Volvo A30 dump truck) off site today.
Due to the heavy rain events the site has been encountering all week Shaw has shut the project down and will be demobilizing part of the crew today. The crew shut down after five hours of working in the field today and demobilized the project. Shaw plans on returning to the project on Tuesday 1/22/13 to complete site restoration and repairs that are needed to complete the restoration effort until April.
The Trimble GPS unit was packaged up today and shipped off site back to Shaws Electronic group.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/16/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 099-13
Date 1/16/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

Due to continued rainy weather no site restoration activities were completed today and the project site was shutdown. The crew worked on deconning of equipment. The crew was sent home and a few will return on 01/22/13 to finish some site restoration activities before shutting down the project for the winter.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble — PROJECT QC MANAGER — 1/16/2013 DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 099-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/16/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Erosion and sediment controls are working properly. A few erosion rills will need to fixed once the rain stops and the site dries up.

Inspected By: Patricia M. Gamble Date: 01/16/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/17/13 Thursday

REPORT NO. 100-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers through the day with heavy rains at times. 0.10" accumulated

MIN TEMP: 37

MAX TEMP: 46

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	5	SHAW E&I
Cleaning equipment and site cleanup.	D.LEE	SITE 21	OPERATOR	7	0	SHAW E&I
Off Site	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					5.0	
TOTAL PROJECT TRAVEL HRS					**790**	

JOB SAFETY					
	JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	15.0	
	ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,214.0	
	TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
	WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,229.0	
	(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	HERTZ	FARM SERVICES
1-Trimble SPS 780	1-Rental Car Off Rent		2-Portalet Toilets Off Rent		
2-Shaw Pick Up Trucks					
OFF-RENT					

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED SITE SERVICES	BURCH OIL
1-Shaw Pick Up Truck				1- 500 Gallon Diesel Fuel Tank

REMARKS:

The crew completed deconning the JD750 dozer, 500 gallon hydro seeder unit, and two of the Shaw pick up trucks in preparation to be demobilized from the project. The water truck was used to complete these task.

Today Shaw called off rent two of the pick up trucks from Shaw's fleet, the Trimble GPS survey unit, and the two portalet toilets from United Site Services,

Crew will return on Tuesday 1/22/13 to complete the site restoration task over the landfill cap.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/17/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 100-13
Date 1/17/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
A very small crew worked on deconning of equipment, while conditions were too wet to perform site restoration activities.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble — 1/17/2013
PROJECT QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 100-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/17/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Erosion and sediment controls are working properly. A few erosion rills will need to be fixed once the rain stops and the site dries up.

Inspected By: Patricia M. Gamble Date: 01/17/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/18/13 Friday

REPORT NO. 101-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 25

MAX TEMP: 39

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Repaired silt fence as needed.	D.LEE	SITE 21	OPERATOR	2	0	SHAW E&I
Off Site	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Off Site	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**790**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	10.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,229.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,239.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL HERTZ FARM SERVICES

1-500 Gallon Diesel Fuel Tank

Off Site

EQUIPMENT ON SITE

SHAW EQUIP ENTERPRISE GLOBAL GENERAL UNITED SITE SERVICES BURCH OIL

1-Shaw Pick Up Truck

REMARKS:

Today United Site Services was on site to remove the two portalet toilets on site that were called off rent on Thursday 1/17/13.

Burch Oil was on site today the removed the excess diesel fuel from the tank and removed the 500 gallon storage tank. Shaw will be credited for the fuel that was not used.

Erosion and sediment controls were checked out today and repairs were made as needed along the silt fence by Components Place Road and building 543.

Crew will return on Tuesday 1/22/13 to complete the site restoration task over the landfill cap.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/18/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. **CONTRACT:N62470-08-D-1007 TO JU49**

Report No. 101-13
Date 1/18/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No definable features of work completed today due to wet conditions.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER — DATE 1/18/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 101-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/18/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - repairs made to silt fence along construction entrance and behind the magazines.	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Erosion and sediment controls are working properly. A few erosion rills will need to be fixed once the rain stops and the site dries up.

Inspected By: Patricia M. Gamble Date: 01/18/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/21/13 Monday

REPORT NO. 102-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 30

MAX TEMP: 47

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	0	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized project on Saturday 1/19/13.	D.LEE	SITE 21	OPERATOR	0	8	SHAW E&I
Travel back to the project.	R.HARTLEY	SITE 21	OPERATOR	0	8	SHAW E&I
Travel back to the project.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					21.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY				
JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	0.0	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,229.0	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**			
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,229.0	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)				

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL BURCH OIL HERTZ FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP ENTERPRISE GLOBAL GENERAL UNITED SITE SERVICES BURCH OIL

1-Shaw Pick Up Truck

REMARKS:

No field activities were conducted in the field today due to the base holiday (Martin L. King Jr. Day), The crew traveled back to the project today and will resume work on Tuesday 01/22/2013 to complete the project.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/21/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 102-13
Date 1/21/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☐	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
No definable features of work completed today due to the federal holiday. Work will resume on Tuesday, 01/22/13.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gable
PROJECT QC MANAGER — DATE 1/21/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/22/13 Tuesday

REPORT NO. 103-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny and cold.

MIN TEMP: 18

MAX TEMP: 31

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized project on Saturday 1/19/13.	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Making repairs to swale.	R.HARTLEY	SITE 21	OPERATOR	10	0	SHAW E&I
Making site repairs	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	30.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,229.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,259.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ	FARM SERVICES
		1-2,000 Gallon Water Truck	1- Track Skid Steer	1- 500 Gallon Hydro Seeder Unit	Top Soil-1 Load (17.39 Tons)

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ
1-Shaw Pick Up Truck		1-2,000 Gallon Water Truck	1- Track Skid Steer	1- 500 Gallon Hydro Seeder Unit

REMARKS:

Farm Services delivered one load of top soil (17.39 tons) to the site today. The soil will be used to make repairs to the swale along Bronson Road and erosion rills that were caused from last weeks rain events. The skid steer was used to haul and place the material on site. The dozer was used to make repairs to the soil cap where erosion was caused from the previous rain events last week and to scarify the top soil layer so that the hydro seed would stay in tack with the soil.

The crew had to remove approximately 250' of type 2 erosion control matting (ECM) in the swale along Bronson Road to make the necessary repairs the edge of the soil cap where erosion rills washed the soil underneath the matting from the previous rain events last week. The matting will be replaced in the swale as well as additional ECM after the area is re-hydro seeded. The soil that washed underneath the matting was retrieved and graded into the final grade of the landfill. The crew used the load of soil received today to make repairs with.

The hydro seeder was froze up today due to the extremely cold weather the crew had to take the hoses off and remove the ice from the lines after thawing out.

The crew drilled holes today in the concrete inlet box and attached anchor bolts to it to assemble the grate to it.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/22/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 103-13
Date 1/22/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Removed approximately 250 feet of Type 2 erosion control matting within the northern portion of the swale along Bronson Road in order to make erosion repairs to the topsoil caused by last week's rain events.

Placement of New Soil Cap

- Received 1 load of topsoil (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 246 loads through today; the topsoil was used to repair erosion rills over the site and within the swale along Bronson Rd.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble

PROJECT QC MANAGER — DATE 1/22/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 103-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/22/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.
Made repairs to landfill cap and northern portion of swale along Bronson Road to correct erosion rills.

Inspected By: Patricia M. Gamble Date: 01/22/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/23/13 Wednesday

REPORT NO. 104-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy

MIN TEMP: 10

MAX TEMP: 27

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Making repairs to swale.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Making site repairs	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	33.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,259.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,292.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ	FARM SERVICES
			1-Track Skidsteer Off-Rent		

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ
1-Shaw Pick Up Truck		1-2,000 Gallon Water Truck		1- 500 Gallon Hydro Seeder Unit

REMARKS:

The dozer was used to continue making repairs to the soil cap where erosion was caused from last weeks rain events. The top soil layer was scarified and tracked in with the dozer so that the hydro seed would stay in tack with the soil.

The crew used the water truck today to fill the hydro seeder on site. Water was being used from the approved fire hydrant on base.

The areas that were prepared and ready for hydro seeding was fertilized with the approved fertilizer in the work plan (10-20-20).

The hydro seeder was used today to continue the hydro seeding of the landfill cap. Areas that were previously covered and had washed away from last weeks rain event was re-sprayed and the crew completed hydro seeding from the western bench to the eastern bench today.

At the end of the day the hydro seeder was cleaned out and the water truck was drained in preparation of the freezing temperatures to prevent any equipment damage.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/23/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 104-13
Date 1/23/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Continued fertilizing and hydro seeding the site today in accordance with Drawings EC-2 and EC-4; completed the area between the western and eastern benches today.

Placement of New Soil Cap

- Continued repairing erosion rills over the western portion of the site between the swale along the road and the western bench; tracked the topsoil with the dozer to scarify the topsoil so it holds the hydro seed.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble

PROJECT QC MANAGER — DATE 1/23/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 104-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/23/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/23/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/24/13 Thursday

REPORT NO. 105-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Snow fall over night breaking away to a partly sunny day. Accumulation - .75" of snow.

MIN TEMP: 13 MAX TEMP: 28

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	3	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Making repairs to swale.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Making site repairs	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	36.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,292.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,328.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ	FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP	ENTERPRISE	GLOBAL GENERAL	UNITED RENTALS	HERTZ
1-Shaw Pick Up Truck		1-2,000 Gallon Water Truck		1- 500 Gallon Hydro Seeder Unit

REMARKS:

Due to the over night snow fall the crew began placing the type 2 erosion control matting on the Western Bench today. Sod pins were used to secure the fabric in the swale and along the bench to secure it from being washed are blown away as called for in the work plan.

The crew used the water truck today to fill the hydro seeder on site. Water was being used from the approved fire hydrant on base.

The areas that were prepared and ready for hydro seeding was fertilized with the approved fertilizer in the work plan (10-20-20).

The hydro seeder was used today to continue the hydro seeding of the landfill cap. The crew began spraying between the swale along Bronson Road and the western bench today. The hydro seed was placed after lunch in the areas where snow had already melted off from.

At the end of the day the hydro seeder was cleaned out and the water truck was drained in preparation of the freezing temperatures to prevent any equipment damage.

United Rentals was on site today to pick up the skid steer that was on site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/24/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 105-13
Date 1/24/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Site Restoration

- Continued fertilizing and hydro seeding the site today in accordance with Drawings EC-2 and EC-4; sprayed the area between the swale along Bronson Road and the western bench today.
- Placed Type 2 erosion control matting within the western control bench starting at the south side of the bench and working northward; locations shown on Drawing EC-4 and the details provided on Drawing EC-5.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble — PROJECT QC MANAGER — DATE 1/24/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 105-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/24/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/24/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 01/25/13 Friday

REPORT NO. 106-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy and cold with an evening snow fall. Accumulation- .25' inches of snow.

MIN TEMP: 12

MAX TEMP: 25

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	2	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Making repairs to swale.	R.HARTLEY	SITE 21	OPERATOR	11	0	SHAW E&I
Making site repairs	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on sub grade. Off-Site.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	35.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,328.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,363.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL HERTZ FARM SERVICES

1-2,000 Gallon Water Truck - OFF RENT

1-500 Gallon Hydro Seeder Unit - OFF RENT

EQUIPMENT ON SITE

SHAW EQUIP ENTERPRISE GLOBAL GENERAL UNITED RENTALS HERTZ

1-Shaw Pick Up Truck

REMARKS:

The crew completed placing the type 2 erosion control matting (ECM) in the swale of the western bench and the swale along Bronson Road. Sod pins and staples were used to secure the fabric to the ground to prevent washing are blowing away.

The crew used the water truck today to fill the hydro seeder on site. Water was being used from the approved fire hydrant on base.

The areas that were prepared and ready for hydro seeding was fertilized with the approved fertilizer in the work plan (10-20-20).

The crew used the hydro seeder today to complete hydro seeding over the landfill cap and stockpile of cover soil. The landfill was completed by the approved seed mix with temporary and permanent grass seed content and the cover soil stockpile was hydro seeded with perennial rye grass until the spring and this material will be placed in the sediment traps for backfill.

At the end of the day the water truck and hydro seeder was called off rent and deconned in preparation of demobilization. All equipment was cleaned and fueled.

At the end of the day the crew removed all trash that had been accumulated through the days task and placed in the dumpster container at the office.

Shaw has completed the site restoration phase of the landfill cap today. They will return in the spring (Mid April) to complete the backfilling of the sediment traps and the final grade work of the landfill cap.

Hertz was on site today to pickup the JD750 dozer and was removed from the project.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 1/25/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 106-13
Date 1/25/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

TESTING PERFORMED & WHO PERFORMED TEST

None.

Site Restoration

- Finished fertilizing and hydro seeding the site today in accordance with Drawings EC-2 and EC-4; finished spraying the area between the swale along Bronson Road and the western bench today.
- Finished placing the Type 2 erosion control matting within the western control bench and the 250 feet of the swale that was repaired; locations shown on Drawing EC-4 and the details provided on Drawing EC-5.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None.

REMARKS:

None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble — PROJECT QC MANAGER — DATE 1/25/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 106-13**

Erosion and Sediment Control Inspection Checklist **Date: 01/25/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary Swale	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary Swale	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 01/25/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 02/06/13 Wednesday

REPORT NO. 107-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 28

MAX TEMP: 48

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	7	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Demobilized	D.LEE	SITE 21	OPERATOR	0	0	SHAW E&I
Demobilized	R.HARTLEY	SITE 21	OPERATOR	0	0	SHAW E&I
Demobilized	W.ARNER	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	M. WATERS	SITE 21	LABORER	0	0	SHAW E&I
Demobilized	T.BEST	SITE 21	LABORER	0	0	SHAW E&I
As built survey of the elevations on Top Soil grade.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	6	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	13.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,363.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,376.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL HERTZ FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP ENTERPRISE GLOBAL GENERAL UNITED RENTALS HERTZ

REMARKS:

Point to Point Land Surveyors were on site today to perform the topographical survey of the final elevations of the top soil layer, swales, benches, rip rap channels, erosion control matting, and the twelve inch piping system with the inlets. The subcontractor was on site a total of six hours to perform this task.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 2/6/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 107-13
Date 2/6/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.
None.

Site Restoration

- Point To Point Land Surveyors was on site to perform the final survey of topsoil grades, swales, benches, riprap channels, erosion control matting, and the storm inlet, manhole, and associated piping.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None.

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.

REMARKS:
None.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia McGarble
PROJECT QC MANAGER

2/6/2013
DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER

DATE

Shaw Environmental, Inc. **Report No.: 107-13**

Erosion and Sediment Control Inspection Checklist **Date: 02/06/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - sediment is accumulating behind the silt fence on the southern perimeter of the site; repairs will be made following the walk through on 02/07/13.		x	
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary and Permanent Swales - a little eroding along the landfill cap edge.	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap - erosion ruts along slopes of trap & sediment at bottom of trap; trap is working & will be backfilled for site restoration in April 2013, no repairs at this time.	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary and Permanent Swales	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		
Storm Inlet - a little sediment buildup around the grate.	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 02/06/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 02/08/13 Friday

REPORT NO. 108-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Rain showers through the day

MIN TEMP: 33

MAX TEMP: 43

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	7	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Assisting with super silt fence reapirs.	T.TRINKO	SITE 21	LABORER	5	0	SHAW E&I
As built survey of the elevations on Top Soil grade.	POINT TO POINT	SITE 21	SURVEY TECHNICIAN	0	0	POINT TO POINT
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**811**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	12.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,376.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,388.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT ENTERPRISE GLOBAL GENERAL HERTZ FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP ENTERPRISE GLOBAL GENERAL UNITED RENTALS HERTZ

REMARKS:

Shaw held a pre-final walk through on February 7th (Thursday) with the Navy.The Navy requested that Shaw make repairs to the erosion and sediment controls and to place filter fabric around the inlet drain to prevetn sediment from going into 12 inch piping sytem.

Shaw was on site today to remove the regular silt fence behind the explosive magazines. The fencing was removed and a trench was hand dug to install the super silt fence requested by the navy. The new fencing was secured to the existing super silt fence section and backfilled today.

The crew installed filter fabric around the inlet drain for the 12 inch piping system on the eastern side of the site as directed by base environmental.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 2/8/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

Shaw E & I, Inc. CONTRACT:N62470-08-D-1007 TO JU49

Report No. 108-13
Date 2/8/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED	☐	☐	Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.	☐	☐	None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS	☐	☐	
	MATERIALS STORED PROPERLY.	☐	☐	
	PRELIMINARY WORK WAS DONE CORRECTLY.	☐	☐	
	TESTING PLAN HAS BEEN REVIEWED.	☐	☐	
	WORK METHOD AND SCHEDULE DISCUSSED.	☐	☐	
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED	☐	☐	
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY	☐	☐	Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED	☐	☐	None.
	WORKMANSHIP IS SATISFACTORY	☐	☐	
	TEST RESULTS ARE ACCEPTABLE.	☐	☐	
	WORK IS IN COMPLIANCE WITH THE CONTRACT.	☐	☐	
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☐	☐	
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	☑	☐	Definable feature/s of work (see continuation page)
	WORK COMPLIES WITH SAFETY REQUIREMENTS	☑	☐	

TESTING PERFORMED & WHO PERFORMED TEST
None.

TESTING PERFORMED & WHO PERFORMED TEST
None.

Site Restoration

- Shaw replaced the silt fence behind the magazines with super silt fence per the request of the Navy from the walk-through held on Thursday, February 7th.
- Shaw installed filter fabric underneath the grate of the permanent storm inlet per the request of the Navy to keep topsoil from entering the piping system.
- Shaw checked the remaining erosion and sediment controls and made minor repairs as needed.

- Completed a daily inspection of the erosion and sediment controls at Site 21; See the attached form for details.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None.	None.

REMARKS:

A preliminary walk-through was held on Thursday, February 7th at 1400 hours. The Navy requested that Shaw make repairs to the erosion and sediment controls, and to place filter fabric under the grate of the permanent storm inlet.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Patricia M Gamble
PROJECT QC MANAGER — DATE 2/8/2013

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

Shaw Environmental, Inc. **Report No.: 108-13**

Erosion and Sediment Control Inspection Checklist **Date: 02/08/13**

Definable Feature of Work: Erosion and Sediment Controls Project No: 142879

Subject Items/Activity: Daily Inspection Task Order No: JU49

Location: Site 21 Bronson Road Landfill Responsible Contractor: Shaw E&I

Reference Documents: (Specification/Drawings, incl. revisions): Drawings EC-1 through EC-8

Details of Inspection	Sat.	Un-Sat	N/A
Stabilized Construction Entrance	x		
At Grade Inlet Protection	x		
Silt Fence - the silt fence behind the magazines was removed and replaced with super silt fence per the request of the Navy.	x		
Super Silt Fence	x		
Northern Sediment Trap	x		
Northern Temporary and Permanent Swales - a little eroding along the landfill cap edge.	x		
Northern Riprap Inflow Protection	x		
Northern Rock Outlet Protection	x		
Southern Sediment Trap - erosion ruts along slopes of trap & sediment at bottom of trap; trap is working & will be backfilled for site restoration in April 2013, no repairs at this time.	x		
Temporary Earth Dike - removed/tied in during placement of grading fill.			x
Temporary 12-inch Corrugated Metal Pipe - removed on 12/10/12 to meet final design grades			x
Southern Temporary and Permanent Swales	x		
Southern Riprap Inflow Protection	x		
Southern Rock Outlet Protection	x		
Storm Inlet - filter fabric was installed underneath the grate to keep topsoil from entering.	x		

Rework Items: None.

Inspected By: Patricia M. Gamble Date: 02/08/13

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/09/13 Tuesday

REPORT NO. 109-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 55

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	2	8	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Travel to project	W.ARNER	SITE 21	LABORER	2	5	SHAW E&I
Travel to project	R.HARTLEY	SITE 21	OPERATOR	0	8	
Travel Hours *=TRAVEL WEEKEND for today					21.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	4.0	
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,388.0	
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,392.0	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT GLOBAL GENERAL HERTZ FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP GLOBAL GENERAL UNITED RENTALS HERTZ

REMARKS:

The crew traveled to the site today in preparation of the spring work that will be conducted on Site 21 Bronson Road Landfill.

Inventoried the tools that we had on site to perform the work; went to the Pax River project to borrow submersible pumps so that we could pump the standing water out of the northern and southern sediment traps.

Bill Lindsay (FEAD) notified me today at 1500 that he has received the base safety permit and that we could begin work on Wednesday, 04/10/2013.

No field work was conducted today, all work will begin on Wednesday, 04/10/2013.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/9/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 109-13
Date: 4/9/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)
None

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None

REMARKS:
Personnel mobilized to the project today to begin work on Tuesday, 04/10/13. Received the updated Base Safety Permit today from Bill Lindsay (FEAD); there are restrictions near Building 543 with the explosive arcs. Bill Lindsay stated that we couldn't work within the building 543 explosive arc until Monday, 04/14/13.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/9/2013
QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/10/13 Wednesday

REPORT NO. 110-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 57

MAX TEMP: 92

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Pumping the water out of the sediment traps.	W.ARNER	SITE 21	LABORER	10.5	0	SHAW E&I
Using excavator on removing the structures in the sediment trap.	R.HARTLEY	SITE 21	OPERATOR	10.5	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	YES	
ANY LOST TIME ACCIDENTS THIS DATE?	NO	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	NO	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	NO	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	31.5
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,392.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,423.5

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT
1- Pickup Truck

GLOBAL GENERAL

HERTZ
1- JD 200 Excavator

FARM SERVICES

EQUIPMENT ON SITE

SHAW EQUIP
1- Pickup Truck

GLOBAL GENERAL

UNITED RENTALS

HERTZ
1- JD 200 Excavator

REMARKS:

The crew began pumping water out of the northern and southern sediment traps today. The water pumped out of the traps were pumped into a sediment filter bag and into the woods as directed by Base Environmental.

Hertz delivered a JD 200 excavator to the site today; this piece of equipment will be used to perform the backfilling task of the sediment traps and reshaping of the swale along Bronson Road.

The crew began using garden rakes to rake the erosion rills on the north east corner of the site. The disturbed areas will be hydro seeded at a later date.

The excavator was used to begin removing the baffle board structure and the outlet pipe from the northern sediment trap today. The construction debris generated will be hauled off site by Waste Management at a later date

SITE SUPERINTENDENT - Bryan Guzzardo

DATE 4/10/2013

GOVERNMENT INSPECTOR

DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 110-13

Date: 4/10/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.			None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS			
	MATERIALS STORED PROPERLY.			
	PRELIMINARY WORK WAS DONE CORRECTLY.			
	TESTING PLAN HAS BEEN REVIEWED.			
	WORK METHOD AND SCHEDULE DISCUSSED.			
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED			

INITIAL				Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	PRELIMINARY WORK WAS DONE CORRECTLY			None.	None
	SAMPLE HAS BEEN PREPARED/APPROVED				
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				

FOLLOW-UP				TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X		None
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X		

Site Restoration

CB&I/ Shaw used two inch trash pumps today to begin pumping the water out of the Northern and Southern Sediment Traps. The water was pumped into sediment filter bags as directed by Base Environmental during the preliminary walk through on Thursday, February 7th. The baffle board structure and the outlet piping system was removed from the Northern Sediment Trap today. The construction debris generated will be loaded into a roll off container box and disposed of off site at a later date. Erosion rills that were caused from the previous rain events on the north east corner of site was raked in and compacted with hand tampers to fill the rills in. The areas disturbed will be hydro seeded at a later date.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/10/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/11/13 Thursday

REPORT NO. 111-13 page 1 of 1

PROJECT # 142879 | TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 57 | MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Silt fence repairs, raking erosion rills, placing debris in roll off.	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Using excavator to begin reshaping the northern sediment trap.	R.HARTLEY	SITE 21	OPERATOR	11	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
	JOB SAFETY MEETING HELD THIS DATE?	YES
	ANY LOST TIME ACCIDENTS THIS DATE?	NO
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?		NO
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE? *(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)*		NO

TOTAL WORK HOURS ON THIS DATE	33.5
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,423.5
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,457.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT
			1-30 Cubic Yard Roll Off

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD 200 Excavator	1-30 Cubic Yard Roll Off

REMARKS:

The excavator was used to begin shaping the northern sediment trap today. The swale along Bronson Road was continued to the concrete culvert pipe on the north end of the site and the western swale that drained into the northern sediment trap was extended to the swale along Bronson Road. The field dirt that was placed today was compacted with the excavator and sealed off for the expected rain event over night.

The crew continued using garden rakes to rake the erosion rills in between the western and eastern swales. The disturbed areas will be hydro seeded at a later date.

The silt fence on the north west side of the site had to be removed to shape the swale along Bronson Road today. Prior to the crew leaving the site for the day we installed new silt fence in this area after the swale was excavated.

Waste Management was on site today and delivered one 30 cubic yard roll off container for the construction debris generated through the course of the site restoration task.

SITE SUPERINTENDENT - Bryan Guzzardo — DATE 4/11/2013

GOVERNMENT INSPECTOR — DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 111-13
Date: 4/11/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Site Restoration

CB&I/ Shaw began reshaping the northern sediment trap today to meet the final site restoration grade. The rip rap rock outlet protection from the swale along Bronson Road was removed and placed on the eastern rip channel into the swale for re-use. The swale along Bronson Road was continued to the concrete culvert pipe located on the northwest corner of site and western swale was diverted to the swale along Bronson Road and the crew replaced approximately 100 linear feet of silt fence along Bronson Road today. The crew also continued hand raking the erosion rills between the western and eastern swales today; the disturbed areas will be hydro seeded at a later date.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

Received one 30 cubic yard roll off container today for the construction debris generated on site. The container will be removed at the end of the project.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/11/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/12/13 Friday

REPORT NO. 112-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Morning thunderstorms breaking away to a partly cloudy afternoon. Rain Accumulation: 0.33"

MIN TEMP: 57

MAX TEMP: 88

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Silt fence inspection.	W.ARNER	SITE 21	LABORER	2	0	SHAW E&I
Pumping water.	R.HARTLEY	SITE 21	OPERATOR	9	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	22.5		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,457.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,479.5		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT HERTZ FARM SERVICES WASTE MANAGEMENT

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD 200 Excavator	1-30 Cubic Yard Roll Off

REMARKS:

Due to the heavy rains on site this morning there was no site restoration task performed today. The crew began pumping water at 1200 that had accumulated in both the northern and southern sediment traps.

Crew setup two inch pumps and began pumping the water out of the northern and southern sediment traps. The water that was being pumped through sediment filter bags and into the woods as directed by Base Environmental.

The excavator was being used to assist with trenching the standing water in the sediment traps to the pumps and drying the saturated select fill material out.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/12/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 112-13

Date: 4/12/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Site Restoration

No Site Restoration Task were performed today.

CB&I/ Shaw pumped the rain water that had accumulated rain even this morning from both the Northern and Southern Sediment Traps today. The water that was being pumped went through sediment filter bags and discharged into the woods as directed by Base Environmental. The site was to saturated to perform any work today.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

The site received heavy rains this morning with a total accumulation of 0.33 inches. Erosion and sediment controls were inspected after the heavy rain fall; no repairs were needed at this time.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/12/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/15/13 Monday

REPORT NO. 113-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Cloudy

MIN TEMP: 55 MAX TEMP: 65

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Pumping water, raking, and debris cleanup.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Excavator drying material out to place.	R.HARTLEY	SITE 21	OPERATOR	10	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	30.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,479.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,509.5		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT
	1-JD550 Dozer		

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD 200 Excavator	1-30 Cubic Yard Roll Off
	1- JD550 Dozer	

REMARKS:

Crew setup two inch pumps and continued pumping the water out of the northern and southern sediment traps. The water that was being pumped through sediment filter bags and into the woods as directed by Base Environmental.

The baffle board wall and the pipe structure was removed from the southern sediment trap today with the excavator. The rip rap rock coming into the sediment trap was saved and placed into the northern swale. The debris collected today was placed into the roll off container for disposal.

The excavator was used today to continue drying the material out that was saturated from the previous rain event; and began placing the stockpile of cover soil material into the southern sediment trap.

The dozer was used to begin shaping the northern sediment trap and placing fill material to final grade level. The cover soil material being placed into the southern sediment trap was being placed with the dozer in ten inch lifts and the excavator was used to compact each lift placed.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/15/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 113-13

Date: 4/15/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.			None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS			
	MATERIALS STORED PROPERLY.			
	PRELIMINARY WORK WAS DONE CORRECTLY.			
	TESTING PLAN HAS BEEN REVIEWED.			
	WORK METHOD AND SCHEDULE DISCUSSED.			
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED			

PHASE					TESTING PERFORMED & WHO PERFORMED TEST
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				

PHASE					TESTING PERFORMED & WHO PERFORMED TEST
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			None
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			

Site Restoration

The crew used pumps to remove standing water from the previous rain event in both the northern and southern sediment traps today. The water was being pumped into sediment filter bags and discharged into the woods as directed Base Environmental. Due to the wetness of the cover soil material in the northern sediment trap the crew worked on drying it out with the equipment where it could be placed. The baffle board wall and piping structure was removed from\ the southern sediment trap and placed into the roll container for disposal.

Placement of New Soil Cap

Began backfilling the southern sediment trap area within the landfill cap with the cover soil stockpile left over from the winter. The soil was placed into the bottom of the open excavation in 9" lifts and field compacted with the excavator to meet compaction.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/15/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/16/13 Tuesday

REPORT NO. 114-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy

MIN TEMP: 56

MAX TEMP: 76

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11.5	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Raking, debris cleanup, and truck tickets.	W.ARNER	SITE 21	LABORER	11.5	0	SHAW E&I
Excavator.	R.HARTLEY	SITE 21	OPERATOR	11.5	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	34.5		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,509.5		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,544.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL	LANDSCAPE SUPPY
	1- JD200 Excavator Off-Rent	Select Fill- 16 Loads (325.40 Tons)		Diesel- 83.8 Gallons	70- 50LB Mulch Bales
	1- 6 Yard Dump Truck On-Rent				2- 8LB Tacking Agent
					100 LBS of Perennial Rye Grass

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- 6 Yard Dump Truck	1-30 Cubic Yard Roll Off
	1- JD550 Dozer	

REMARKS:

The excavator and dozer were used to complete placement of the cover soil stockpile into the southern sediment trap today. The material was placed in ten inch lifts and field compacted with the excavator.

Farm Services began hauling the additional cover soil material needed to meet final grades. There was a total of 16 loads (325.40 tons) hauled to the project today. The material was being placed in both the northern and southern sediment traps.

The dozer was used to complete grading of the cover soil material received today into the northern sediment trap.

The excavator and dump truck were used to load/ haul cover soil material from the connex area. The material that was hauled to the site was previously used a secondary containment cell of the fuel cell location for the project.

The excavator was used to complete excavation of the swale along Bronson Road on the south side of the site.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/16/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 114-13

Date: 4/16/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Placement of New Soil Cap

Continued placement of the cover soil into the southern sediment trap excavation area in 9" lifts; the dozer was used to place the material and the excavator was used to compact each lift.

Received 16 loads of cover soil material from Farm Services today; cumulative total of 232 loads through today.

The swale along Bronson Road was excavated and being shaped in accordance to drawing C-3 for the final grade elevations.

The northern sediment trap was completed today with cover soil placement and prepared for top soil layer cover.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS: The cover soil material stockpiled by CB&I/ Shaw storage container (connex box) was hauled over today and placed within the landfill cap.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/16/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/17/13 Wednesday

REPORT NO. 115-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 56

MAX TEMP: 76

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Pumping water, raking, and debris cleanup.	W.ARNER	SITE 21	LABORER	9.5	0	SHAW E&I
Excavator drying material out to place.	R.HARTLEY	SITE 21	OPERATOR	9.5	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	29.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,544.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,573.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL
	1- 6 Yard Dump Truck Off-Rent 1- Bobcat Mini Excavator 1- Bobcat Track Skid Steer On Rent			Diesel- 83.4 Gallons

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD550 Dozer 1- Bobcat Mini Excavator 1- Bobcat Track Skid Steer	1-30 Cubic Yard Roll Off

REMARKS:

The excavator and dozer were used to complete placement of the cover soil stockpile into the southern sediment trap today. The material was placed in ten inch lifts and field compacted with the excavator.

Farm Services completed hauling the additional cover soil material needed to meet final grades. There was a total of 8 loads (162.20 tons) hauled to the project today. The material was being placed in the southern sediment trap area. Once completed with the cover soil layer they began hauling top soil; received 6 loads (98.82 tons).

The dozer was used today to complete the grading of the cover soil layer on the south end of the site and began placing the top soil over the area.

The mini excavator and skid steer were used to begin shaping the swale along Bronson Road from the north to the south end of the site in preparation of topsoil placement.

The crew used hand rakes to continue raking the erosion rills along the south end of the site. The disturbed areas will be re-hydro seeded at a later date.

Materials received from Landscape Supply will be used to perform the hydro seeding task at a later date.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/17/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 115-13

Date: 4/17/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Placement of New Soil Cap

Completed placement of the cover soil into the southern sediment trap excavation area in 9" lifts; the dozer was used to place the material and the excavator was used to compact each lift.

Received 8 loads of cover soil material from Farm Services today; cumulative total of 240 loads through today.

Received 6 loads of top soil material (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 251 loads through today. The topsoil was being placed over the south west corner of the site (southern sediment trap area); 6-inches of topsoil to meet final grade elevations presented in Drawing C-3.

The crew continued shaping the swale along Bronson Road in accordance with Drawing C-3 to meet final grade elevations.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/17/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/18/13 Thursday

REPORT NO. 116-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly Cloudy with a light drizzle of rain.

MIN TEMP: 60

MAX TEMP: 79

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	2	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	2	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Mini excavator placing top soil in swales.	R.HARTLEY	SITE 21	OPERATOR	10	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	34.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,573.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,607.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL	LANDSCAPE SUPPY
		195.75 Tons of Top Soil (12 Loads)			54 Lbs of Custom Grass Mix Seed

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD550 Dozer	1-30 Cubic Yard Roll Off
	1- Bobcat Mini Excavator	
	1- Bobcat Track Skid Steer	

REMARKS:

Farm Services continued hauling top soil today to the site. There was a total of 12 loads (195.75 tons) delivered to the site.

The dozer was used today to continue placement of the top soil on the south west corner of the site. The material was being graded out to meet final grade elevations over the landfill cap.

The mini excavator and skid steer was used to begin placing top soil in the southern swale along Bronson Road and raked in to meet final grade elevations. The area was then seeded with the approved grass seed and fertilizer. The crew installed the type 2 erosion control matting through the swale to protect it from erosion in a rain event.

The crew used hand rakes to continue raking the erosion rills along the south end of the site. The disturbed areas will be re-hydro seeded at a later date.

Materials received from Landscape Supply will be used to perform the hydro seeding task at a later date.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/18/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 116-13

Date: 4/18/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Placement of New Soil Cap

Received 12 loads of top soil material (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 263 loads through today. The topsoil was being placed over the south west corner of the site (southern sediment trap area); 6-inches of topsoil to meet final grade elevations presented in Drawing C-3.

The crew began placement of top soil in the swale along Bronson Road on the south west side of the site today to meet final grade elevations. Once completed the approved grass seed for site restoration as in Drawing EC-2 was applied to the swale and fertilized. Type 2 erosion control matting was placed into the swale and pinned down to prevent erosion from taking place in the swale.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/18/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/19/13 Friday

REPORT NO. 117-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy with evening thunderstorms. Rain Accumulation: 1.17"

MIN TEMP: 54 MAX TEMP: 80

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Mini excavator placing top soil in swales.	R.HARTLEY	SITE 21	OPERATOR	10	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	30.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,607.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,637.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL	ACE HARDWARE
		198.52 Tons of Top Soil (12 Loads)			6-Straw Bales

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- JD550 Dozer	1-30 Cubic Yard Roll Off
	1- Bobcat Mini Excavator	
	1- Bobcat Track Skid Steer	

REMARKS:

Farm Services completed hauling top soil today to the site. There was a total of 12 loads (198.52 tons) delivered to the site.

The dozer was used today to complete placement of the top soil on the south west and north west corner of the site. The material was being graded out to meet final grade elevations over the landfill cap. Once completed the areas was tracked in with the dozer to prevent erosion during a rain event.

The mini excavator and skid steer was used to begin placing top soil in the northern swale along Bronson Road and raked in to meet final grade elevations. The area was then seeded with the approved grass seed and fertilizer. The crew installed the type 2 erosion control matting through the swale to protect it from erosion in a rain event.

The crew repaired silt fence around the areas of the site and installed new fencing around both areas of the former northern and southern sediment trap locations. The silt fence that was previously in the area had to be removed to perform the final site restoration task over the site.

Straw bales were used to place in the swales along Bronson Road and staked in to prevent any sediment from being washed off site into the culvert pipes from the expected heavy thunderstorms this afternoon.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/19/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 117-13
Date: 4/19/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Placement of New Soil Cap

Received 12 loads of top soil material (approved in Transmittals 003 and 004) from Farm Services; cumulative total of 275 loads through today. The topsoil was being placed over the north west corner of the site (northern sediment trap area); 6-inches of topsoil to meet final grade elevations presented in Drawing C-3.

The crew began placement of top soil in the swale along Bronson Road on the north west side of the site today to meet final grade elevations. Once completed the approved grass seed for site restoration as in Drawing EC-2 was applied to the swale and fertilized. Type 2 erosion control matting was placed into the swale and pinned down to prevent erosion from taking place in the swale.

The crew reinstalled silt fence around the areas disturbed to perform the work in the northern and southern sediment trap areas. This will allow any sediments from leaving the site.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

The crew placed straw bales into the swale along Bronson Road to prevent any sediment from leaving the site in the expected rain event this afternoon.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/19/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/22/13 Monday

REPORT NO. 118-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Partly cloudy.

MIN TEMP: 33

MAX TEMP: 55

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities. Dozer	B. GUZZARDO	SITE TRAILER	SUPERVISOR	11	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	W.ARNER	SITE 21	LABORER	11	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	R.HARTLEY	SITE 21	OPERATOR	11	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	33.0
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,637.0
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,670.0

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL
	1-JD550 Dozer			
	1- Bobcat Mini Excavator			
	1- Bobcat Track Skid Steer			
	OFF-RENT			

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck		1-30 Cubic Yard Roll Off

REMARKS:

Due to the heavy rain storm the site received on Friday, 04/19/13 the crew pumped water out of the northern swale along Bronson Road today. The water was being pumped through a sediment filter bag into the woods as directed by Base Environmental. The water was not draining due to the culvert pipe on the north end of the site being blocked. The crew shoveled the ends of the pipe out to remove any debris that may have been blocking the flow of the pipe.

The eastern edge of the swale along Bronson Road was repaired today. Erosion rills had formed washing top soil down the swale; the area was restored. The crew hand seeded the edge of the swale and began placing another row of type 2 erosion control matting to prevent any more erosion.

The mini excavator and skid steer were used today to make repairs on erosion rills that have formed from heavy ran events on site. The crew used top soil to place in the rills and the dozer was used to track the disturbed areas to secure the placement of the top soil. The disturbed areas will be hydro seeded at a later date.

The eastern slope of the former area known as the northern sediment trap received erosion from the previous rain event. The slope was restored with top soil and tracked in with the dozer. The crew will hydro seed this area and install the type 1 erosion control matting to stabilize the slope from any further erosion.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/22/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 118-13

Date: 4/22/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Site Restoration-

CB&I/ Shaw pumped water from the northern swale along Bronson Road today that had accumulated from the previous rain event. The culvert pipe located on the north west corner of the site to drain the water from the site was blocked. The crew cleaned the pipe out by shoveling debris that had collected in it. Erosion rills that had formed from all the past rain events were filled in with top soil and raked. The dozer was used to track the disturbed areas in to protect the soil from being eroded again. The eastern side of the swale along Bronson Road was repaired today with top soil and tracked in with the dozer. This area was then seeded with the approved grass mix on Drawing EC-2 and the crew began installing type 2 erosion control matting over the area. The eastern slope of the former area known as the northern sediment trap had erosion rills from the previous rain event. The crew repaired the slope with top soil and the dozer was used to track the soil in. Type 1 erosion control matting will be installed once the area is hydro seeded.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS: The crew will begin hydro seeding all areas that have been disturbed on Tuesday, 04/23/13.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/22/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/23/13 Tuesday

REPORT NO. 119-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 45

MAX TEMP: 61

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	12	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	W.ARNER	SITE 21	LABORER	12	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	R.HARTLEY	SITE 21	OPERATOR	12	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY		
JOB SAFETY MEETING HELD THIS DATE?	**YES**	
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**	
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)		

TOTAL WORK HOURS ON THIS DATE	36.0		
CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,670.0		
TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,706.0		

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL
1- Trimble GPS Unit	1- 2000 Gallon Water Truck			
	1- 500 Gallon Hydro Seeder			
	On- Rent			

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- 2000 Gallon Water Truck	1-30 Cubic Yard Roll Off
1-Trimble GPS Unit	1- 500 Gallon Hydro Seeder	

REMARKS:

The crew completed installing the type 2 erosion control matting on the top eastern edge of the swale along Bronson Road today. The crew used sod pins and staples to secure the fabric in the ground and stabilize the top soil.

The crew excavated an anchor trench on the eastern slope of the former area known as the northern sediment trap today. The trench will be used to anchor type 1 erosion control matting on the eastern slope to prevent erosion.

Hertz delivered a 2,000 gallon water truck and a 500 gallon hydro seeder to the site today. This equipment will be used to perform the site restoration task and seeding over the disturbed areas on site.

The crew began hydro seeding the disturbed areas on site today with the approved grass seed mixtures in the work plan. The water truck was used to shuttle water back to the site from the fresh water fire hydrant approved to use by Bill Lindsay (FEAD).

Received a Trimble GPS unit from CB&I Electronics today. This unit will be used to perform the final topographical survey over the landfill cap and former existing sediment traps.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/23/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 119-13

Date: 4/23/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)
	THE SUBMITTALS HAVE BEEN APPROVED.			None.
	MATERIALS COMPLY WITH APPROVED SUBMITTALS			
	MATERIALS STORED PROPERLY.			
	PRELIMINARY WORK WAS DONE CORRECTLY.			
	TESTING PLAN HAS BEEN REVIEWED.			
	WORK METHOD AND SCHEDULE DISCUSSED.			
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED			
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)
	SAMPLE HAS BEEN PREPARED/APPROVED			None.
	WORKMANSHIP IS SATISFACTORY			
	TEST RESULTS ARE ACCEPTABLE.			
	WORK IS IN COMPLIANCE WITH THE CONTRACT.			
	WORK COMPLIES WITH SAFETY REQUIREMENTS			
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X		
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X		

TESTING PERFORMED & WHO PERFORMED TEST
None

TESTING PERFORMED & WHO PERFORMED TEST
None

Site Restoration-

Completed installing the type 2 erosion control matting over the eastern edge of the swale along Bronson road today. Sod pins were used to secure the fabric to the ground to protect the top soil layer as described in Drawing EC-5. An anchor trench was excavated today on the eastern slope of the former area known as the northern sediment trap. There was erosion in this area from the previous rain event that was repaired. CB&I/ Shaw will install type 1 erosion control matting into the anchor trench and down the slope to protect from any further erosion.

Began hydro seeding the disturbed areas today over the landfill cap. The area was sprayed with a fiber mulch and tacking agent with the approved grass seed detailed on Drawing EC-2.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/23/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/24/13 Wednesday

REPORT NO. 120-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 39 MAX TEMP: 79

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	13	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	2	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	6	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	W.ARNER	SITE 21	LABORER	13	0	SHAW E&I
Raking, seeding, and installing erosion control matting.	R.HARTLEY	SITE 21	OPERATOR	13	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	47.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,706.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,753.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1- Pickup Truck	1- 2000 Gallon Water Truck	1-30 Cubic Yard Roll Off
1-Trimble GPS Unit	1- 500 Gallon Hydro Seeder	

REMARKS:

The crew installed type 1 erosion control matting over the eastern slope of the former area known as the northern sediment trap. The matting was placed in the anchor trench previously dug and buried approximately eight inches. Sod staples were used to secure the fabric to the ground and stabilize the top soil layer.

The crew continued hydro seeding the disturbed areas on site today with the approved grass seed mixtures in the work plan. The water truck was used to shuttle water back to the site from the fresh water fire hydrant approved to use by Bill Lindsay (FEAD).

The Trimble GPS Unit was today to perform the final topographical survey over the landfill cap that was restored within the sediment traps and completed swales.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/24/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 120-13

Date: 4/24/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Site Restoration-

Completed installing the type 1 erosion control matting over the eastern slope of the former area known as the northern sediment trap area. The top edge was placed into the anchor trench and backfilled; sod staples were used to secure the fabric to the ground and stabilize the top soil layer as detailed in Drawing EC-5.

Continued hydro seeding over the disturbed areas today on the site. The disturbed areas were sprayed with a fiber mulch and tacking agent with the approved grass seed as detailed on Drawing EC-2.

Performed the final topographical survey over the landfill cap that was restored within the sediment traps and completed swale locations.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None

REMARKS:

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/24/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/25/13 Thursday

REPORT NO. 121-13 page 1 of 1

PROJECT # 142879 TITLE AND LOCATION Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 44

MAX TEMP: 65

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	10	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Site Restoration and housekeeping.	W.ARNER	SITE 21	LABORER	10	0	SHAW E&I
Site Restoration and housekeeping.	R.HARTLEY	SITE 21	OPERATOR	10	0	
Travel Hours *=TRAVEL WEEKEND for today					0.0	
TOTAL PROJECT TRAVEL HRS					**832**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**YES**	TOTAL WORK HOURS ON THIS DATE	30.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,753.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,783.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

Tailgate Safety Meeting was held today. Daily Job Safety Analysis was completed to discuss the hazards of today's tasks.

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT	HERTZ	FARM SERVICES	WASTE MANAGEMENT	BURCH OIL
1- Pickup Truck	1- 2000 Gallon Water Truck			
OFF-RENT	1- 2000 Gallon Water Truck			
	OFF-RENT			

EQUIPMENT ON SITE

SHAW EQUIP	HERTZ	WASTE MANAGEMENT
1-Trimble GPS Unit		1-30 Cubic Yard Roll Off

REMARKS:

The crew completed hydro seeding over the disturbed areas on site today with the approved grass seed mixtures in the work plan. The water truck was used to shuttle water back to the site from the fresh water fire hydrant approved to use by Bill Lindsay (FEAD).

The water truck and hydro seeder were both cleaned and fueled up for demobilization from the project today.

The crew replaced the silt fence along Components Place Road and repaired all existing silt fence around the site today.

The crew replaced the filter fabric under the drain inlet grate on the eastern swale today. The filter fabric that was there was stopped up from sediment; the new piece of fabric will continue to collect any sediment from going down into the piping system and allow the rain water to drain instead of ponding on the landfill cap.

The crew installed the eight Site 21 Landfill signs in the areas proposed on the site drawings.

The crew walked the site today picking up any trash are debris on site performing the housekeeping task for the project.

As of today the Site 21 project has been completed with all job task.

SITE SUPERINTENDENT - Bryan Guzzardo DATE 4/25/2013

GOVERNMENT INSPECTOR DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 121-13

Date: 4/25/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

Site Restoration-

Completed hydro seeding over the disturbed areas today on the site. The disturbed areas were sprayed with a fiber mulch and tacking agent with the approved grass seed as detailed on Drawing EC-2.

The silt fence along Components Place Road was replaced today; all the silt fence around the site was inspected and repairs were made where needed. Straw bales was placed at the south west corner of the site around the culvert pipe to hold back any sediment from washing away in the event of a heavy rain event.

The inlet grate for the piping system located in the eastern swale was repaired today. The existing filter fabric that was installed was full of sediment and removed; crew installed a new piece of filter fabric in the inlet grate today.

The eight Site 21 Landfill site signs as detailed in Drawing C-6 was installed in the proposed locations around the site today.

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)	REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)
None	None

REMARKS: The crew performed a housekeeping inspection of the site today and removed any debris are trash left behind. As of today the Site 21 project is completed.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/25/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: 04/26/13 Friday

REPORT NO. 122-13 page 1 of 1

PROJECT # 142879

TITLE AND LOCATION: Site 21 Bronson Road Landfill, Indian Head, Maryland

CONTRACTOR: CB&I / SHAW E&I

SITE SUPERINTENDENT: BRYAN GUZZARDO

WEATHER/ WEATHER EFFECTS: Sunny

MIN TEMP: 41

MAX TEMP: 68

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	NAME	WORK AREA	TRADE	WORK HRS	TRAV HRS	EMPLOYER
Supervisor of all site activities.	B. GUZZARDO	SITE TRAILER	SUPERVISOR	8	0	SHAW E&I
Project Manager	S. CARRIERE	SITE TRAILER	PM	0	0	SHAW E&I
Quality Control.	P.GAMBLE	SITE TRAILER	QC	0	0	SHAW E&I
Travel off site.	W.ARNER	SITE 21	LABORER	0	5	SHAW E&I
Travel off site.	R.HARTLEY	SITE 21	OPERATOR	0	8	
Travel Hours *=TRAVEL WEEKEND for today					13.0	
TOTAL PROJECT TRAVEL HRS					**845**	

JOB SAFETY					
JOB SAFETY MEETING HELD THIS DATE?	**NO**	TOTAL WORK HOURS ON THIS DATE	8.0		
ANY LOST TIME ACCIDENTS THIS DATE?	**NO**	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	7,783.0		
TRENCHING/SCAFFOLDING/HV ELECTRICAL/HIGH WORK DONE?	**NO**				
WERE THERE ANY NEAR MISS ACCIDENTS ON THIS DATE?	**NO**	TOTAL WORK HOURS THIS PROJECT FROM SUPERINTENDENT	7,791.0		
(ATTACH REPORTS OR PROPOSED ACTIONS AS NECESSARY)					

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

EQUIPMENT \ MATERIALS RECEIVED TODAY

SHAW EQUIPMENT: 1- Trimble GPS Unit Off-Rent

HERTZ

FARM SERVICES

WASTE MANAGEMENT

BURCH OIL

EQUIPMENT ON SITE

SHAW EQUIP

HERTZ

WASTE MANAGEMENT: 1-30 Cubic Yard Roll Off

REMARKS:

The crew demobilized the project today and traveled off site. There was no field activities conducted today.

SITE SUPERINTENDENT - Bryan Guzzardo

DATE 4/26/2013

GOVERNMENT INSPECTOR

DATE

CONTRACTOR QUALITY CONTROL REPORT

CB&I / Shaw E&I, Inc. CONTRACT: N62470-08-D-1007 TO JU49

Report No. 122-13

Date: 4/26/2013

PHASE	(BLANK - NOT APPLICABLE)	YES	NO	IDENTIFY DEFINABLE FEATURE OF WORK, SPECIFICATION SECTION, LOCATION AND LIST PERSONNEL PRESENT	
PREPARATORY	PLANS AND SPECS HAVE BEEN REVIEWED			Definable feature/s of work (see continuation page)	
	THE SUBMITTALS HAVE BEEN APPROVED.			None.	
	MATERIALS COMPLY WITH APPROVED SUBMITTALS				
	MATERIALS STORED PROPERLY.				
	PRELIMINARY WORK WAS DONE CORRECTLY.				
	TESTING PLAN HAS BEEN REVIEWED.				
	WORK METHOD AND SCHEDULE DISCUSSED.				
	JOB SAFETY / HAZARD ANALYSIS ADDRESSED				
INITIAL	PRELIMINARY WORK WAS DONE CORRECTLY			Definable feature/s of work (see continuation page)	TESTING PERFORMED & WHO PERFORMED TEST
	SAMPLE HAS BEEN PREPARED/APPROVED			None.	None
	WORKMANSHIP IS SATISFACTORY				
	TEST RESULTS ARE ACCEPTABLE.				
	WORK IS IN COMPLIANCE WITH THE CONTRACT.				
	WORK COMPLIES WITH SAFETY REQUIREMENTS				
FOLLOW-UP	WORK COMPLIES WITH CONTRACT AS APPROVED INITIAL PHASE	X			TESTING PERFORMED & WHO PERFORMED TEST
	WORK COMPLIES WITH SAFETY REQUIREMENTS	X			None

REWORK ITEMS IDENTIFIED TODAY (NOT CORRECTED BY CLOSE OF BUSINESS)

None

REWORK ITEMS CORRECTED TODAY (FROM REWORK ITEMS LIST)

None

REMARKS: No field activities were conducted today; the crew demobilized from the project.

On behalf of the contractor, I certify that this report is completed and correct and equipment and material used and work performed during this reporting period is in compliance with the contract drawings and specifications to the best of my knowledge except as noted in this report.

Bryan Guzzardo — 4/26/2013

QC MANAGER — DATE

GOVERNMENT QUALITY ASSURANCE REPORT

DATE

QUALITY ASSURANCE REPRESENTATIVE'S REMARKS AND/OR EXCEPTIONS TO THE REPORT

GOVERNMENT QUALITY ASSURANCE MANAGER — DATE

APPENDIX D

WASTE DISPOSAL DOCUMENTATION

Note: This Appendix is only included in the electronic file on the CD attached to this Completion Report.

This page intentionally left blank.

4:05 PM Roll Off Dispatch Closed Ticket Display 8/22/2012

Opened by SYSTEM
Closed by VGRAVES

780-74932 GLOBAL GENERAL SERVICES
101 STRAUSS AVE INDIAN HEAD MD 20640-1563
Ticket 531955 Driver code DAWAL Requested by SYSTEM GENERATED
Dump Info: Site NEC Tkt# 822215 Tons 2.67 Tax .00
Load type FYN Equipment code 780 - 400 Points 0
Status Code * Additional comments exist for this ticket *

	Date	Time		Time
Dispatched:	8/20/2012	5:15	Arrived at customer:	5:20
Loaded / Drop off:		5:25	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	6:13
Finished at landfill:		6:25	Ticket completed:	6:25

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
300	1.00	HAUL UP TO 5 TONS	DNR TKT 530165	C&D	N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

10:41 AM Roll Off Dispatch Closed Ticket Display 11/02/2012

Opened by RMANRIQU
Closed by VGRAVES

780-75374 GLOBAL GENERAL SERVICES
3767 STRASUSS AVE INDIAN HEAD MD 20640-5150
Ticket 589974 Driver code DAWAL Requested by L WHALEY
Dump Info: Site BRA Tkt# 252051 Tons 8.23 Tax .00
Load type DNR Equipment code 780 - 400 Points 0
Status Code

	Date	Time		Time
Dispatched:	10/16/2012	13:20	Arrived at customer:	13:30
Loaded / Drop off:		14:00	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	14:48
Finished at landfill:		14:56	Ticket completed:	14:59

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
30O	1.00	HAUL	PM	C&D	N	T
DTN	8.23	DISPOSAL PER TON			N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

10:41 AM Roll Off Dispatch Closed Ticket Display 11/02/2012

Opened by RMANRIQU

780-75374 GLOBAL GENERAL SERVICES Closed by VGRAVES

3767 STRASUSS AVE INDIAN HEAD MD 20640-5150

Ticket 589970 Driver code DAWAL Requested by L WHALEY

Dump Info: Site Tkt# Tons .00 Tax

Load type DEL Equipment code 780 - 400 Points 0

Status Code * Additional comments exist for this ticket *

	Date	Time		Time
Dispatched:	10/16/2012	5:25	Arrived at customer:	6:05
Loaded / Drop off:		6:30	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	
Finished at landfill:			Ticket completed:	6:31

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
D30	1.00	DELIVERY 30YD	AM DEL		N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

10:41 AM Roll Off Dispatch Closed Ticket Display 11/02/2012

Opened by VGRAVES
Closed by VGRAVES

780-75374 GLOBAL GENERAL SERVICES
3767 STRASUSS AVE INDIAN HEAD MD 20640-5150
Ticket 600207 Driver code DAWAL Requested
Dump Info: Site Tkt# Tons .00 Tax .00
Load type DEL Equipment code 780 - 400 Points 0
Status Code

	Date	Time		Time
Dispatched:	10/17/2012	12:00	Arrived at customer:	12:05
Loaded / Drop off:		12:10	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	
Finished at landfill:			Ticket completed:	12:11

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
D30	1.00	DELIVERY 30YD			N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

10:41 AM Roll Off Dispatch Closed Ticket Display 11/02/2012

Opened by VGRAVES
Closed by VGRAVES

780-75374 GLOBAL GENERAL SERVICES
3767 STRASUSS AVE INDIAN HEAD MD 20640-5150
Ticket 600209 Driver code DAWAL Requested by
Dump Info: Site BRA Tkt# 252216 Tons 9.25 Tax .00
Load type DNR Equipment code 780 - 400 Points 0
Status Code

	Date	Time		Time
Dispatched:	10/18/2012	7:40	Arrived at customer:	8:00
Loaded / Drop off:		8:10	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	9:00
Finished at landfill:		9:10	Ticket completed:	10:45

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
300	1.00	HAUL		C&D	N	T
DTN	9.25	DISPOSAL PER TON			N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

11:33 AM Roll Off Dispatch Closed Ticket Display 12/17/2012

Opened by TPAUL1
Closed by VGRAVES

780-75374 GLOBAL GENERAL SERVICES
3767 STRASUSS AVE INDIAN HEAD MD 20640-5150
Ticket 637134 Driver code DAWAL Requested by CUSTOMER
Dump Info: Site CHD Tkt# 1156974 Tons .61 Tax .00
Load type S/O Equipment code 780 - 400 Points 0
Status Code * Additional comments exist for this ticket *

	Date	Time		Time
Dispatched:	12/04/2012	13:25	Arrived at customer:	14:00
Loaded / Drop off:		14:35	Stop Ticket:	
Restart Ticket:			Arrived at landfill:	15:30
Finished at landfill:		15:48	Ticket completed:	15:48

Svc	Quantity	Special Description	Job #	Waste Type	Tax	T/P
300	1.00	HAUL		C&D	N	T

Bottom

F3=Exit F11=View Dates F12=Prev F13=Additional Comments F17=Top F18=Bottom

APPENDIX E

HEALTH AND SAFETY DOCUMENTATION

E.1 – Daily Sign-in Logs

E.2 – Completed Daily Job Safety Analysis Forms

E.3 – Completed Daily Tailgate Forms

Note: This Appendix is only included in the electronic file on the CD attached to this Completion Report.

This page intentionally left blank.

APPENDIX E

HEALTH AND SAFETY DOCUMENTATION

E.1 – DAILY SIGN-IN LOGS

This page intentionally left blank.

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/13/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	08:30	17:30
Baum, Kelly			Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1830
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	1600	17:30
Paul, Floyd			Shaw E & I		
Scott, Richard			Shaw E & I		
Truman, Jim			Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0700	17:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/14/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	[illegible]	Shaw E & I	0630	1230
Baum, Kelly	439900	[illegible]	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1800
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1880
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1230
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1230
Scott, Richard			Shaw E & I		
Truman, Jim			Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/15/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0633	1730
Baum, Kelly	439900	[illegible]	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1730
Scott, Richard			Shaw E & I	—	—
Truman, Jim			Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/16/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	17:30
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0630	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	2030
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	2030
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	17:30
Scott, Richard			Shaw E & I		
Truman, Jim	438716	Jim Truman	Shaw E & I	0720	2030
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	17:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8 / 17 / 2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	06:30	17:30
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	1730
Carriere, Steve	440988	—	Shaw E & I	—	
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1200
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I		
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1730
Scott, Richard		—	Shaw E & I	—	
Truman, Jim	438716	Jim Truman	Shaw E & I	0645	1730
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/20/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1730
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	1730
Carriere, Steve	440988	—	Shaw E & I	—	
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	1045	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1730
Scott, Richard			Shaw E & I		
Truman, Jim	438716	Jim Truman	Shaw E & I	0630	1730
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8 / 21 / 12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1930
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0630	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1930
Scott, Richard			Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1900
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1930
Tom Best	438179	Thomas Best	Shaw	0700	1830
Ellis Bennett	442808	[illegible]	Shaw	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/22/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	6:30	1730
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0630	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hitty	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1730
Scott, Richard			Shaw E & I		
Truman, Jim	438716	Jim Truman	Shaw E & I	0630	1730
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730
Howard Bennett	482908	Howard Bennett	Shaw	0630	1730
FRANK MACARO	438883	Frank Macaro	SHAW	0900	1745

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/23/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900	[illegible]	Shaw E & I	0630	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1800
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1930
Scott, Richard			Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0645	1730
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1930
Howard Bennett	442908	[illegible]	Shaw	0630	1930
Robert Verbeck	438833	[illegible]	Shaw S&I	900	1200

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/24/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1300
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1330
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1930
Scott, Richard			Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1930
Bronson J. Howard	947908	[illegible]	Shaw	0630	1930
~~[illegible]~~ Roberts David		[illegible]	Your Location	0700	1030
~~[illegible]~~					

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/27/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Vacation	Shaw E & I	—	—
Baum, Kelly	439900	[illegible]	Shaw E & I	0630	1830
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0200	1200
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1830
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1200
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1830
Scott, Richard		—	Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1830
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1830
Bennett, Howell	442908	[illegible]	Shaw	0630	1830
		Virgil Shugars	PZD	9:30	1100

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/28/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	—	—
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0700	1830
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	—	—
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1830
Lee, Donnie	441086		Shaw E & I	—	—
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1830
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1830
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1830
Bennett, Edwin	442908	[illegible]	Shaw	0630	
VIRGIL SHUGARS		Virgil Shugars	PCP SURVEYORS	7:30	3:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/29/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	—	—
Baum, Kelly	439900	[illegible]	Shaw E & I	0630	1830
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	—	—
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1830
Lee, Donnie	441086		Shaw E & I	—	—
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1830
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1830
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1830
Bennett, Howard	442908	[illegible]	Shaw	0630	1830

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/5/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	18:45
Baum, Kelly	439900		Shaw E & I	0630	18:45
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087		Shaw E & I	0700	2000
Guzzardo, Bryan	441082		Shaw E & I	0700	2000
Hartley, Richard	437409		Shaw E & I	0630	18:45
Lee, Donnie	441086		Shaw E & I	0630	18:45
Paul, Floyd	438891		Shaw E & I	0630	18:45
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	1900
Waters, Morris	439500		Shaw E & I	0630	18:45
Bennett, Howard	442908		Shaw	0630	18:45

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/4/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	0630	1930
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1900
Guzzardo, Bryan	441082		Shaw E & I	1030	1900
Hartley, Richard	437409		Shaw E & I	0630	19:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	19:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	19:30
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	1900
Waters, Morris	439500		Shaw E & I	0630	19:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 7/7/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGaulle	Shaw E & I	0700	1900
Guzzardo, Bryan	441082	Bry [illegible]	Shaw E & I	0630	1930
Hartley, Richard	437409	Rich [illegible]	Shaw E & I	0630	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1900
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/10/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	1300	2030
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0630	2030
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1930
Lee, Donnie	441086		Shaw E & I	1100	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1930
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 91 11 12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1900
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1915
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1915
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1900
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0630	
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1900
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1900

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/12/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0845	1530
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1915
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/13/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1900
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	1930
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	1220	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1930
Waters, Morris	439500	[illegible]	Shaw E & I	070	1900

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/14/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1715
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1905
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1930
Bennett, Howard	442908	[illegible]	Shaw	0630	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/17/12

Name	Emp. Number	Signature	Company	Time In	Time Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0700	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	1800	1930
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard			Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1915
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/18/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1630
Baum, Kelly	439900	Kelly J. Baum	Shaw E & I	0700	1630
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGarlle	Shaw E & I	0700	1830
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1830
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1630
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1630
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1630
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1630
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1630

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/19/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I		1930
Carriere, Steve	440988	—	Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082		Shaw E & I	0700	1930
Hartley, Richard	437409		Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard	1195723		Shaw E & I	1500	1730
Truman, Jim	438716		Shaw E & I	0630	1915
Waters, Morris	439500		Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/20/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1930
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0700	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGuylle	Shaw E & I	0700	1930
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard	119572	[illegible]	Shaw E & I	0700	1200
Truman, Jim	438716	Jim W[illegible]	Shaw E & I	0630	1915
Waters, Morris	439500	Morris [illegible]	Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/21/12

Name	Emp. Number	Signature	Company	Time In	Time Out
Arner, Bill	438778		Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	0700	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082		Shaw E & I	0700	1200
Hartley, Richard	437409		Shaw E & I	0700	1930
Lee, Donnie	441086		Shaw E & I	0700	1930
Paul, Floyd	438891		Shaw E & I	0700	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	1230
Waters, Morris	439500		Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/24/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	0700	1930
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGaulle	Shaw E & I	0700	1930
Guzzardo, Bryan	441082		Shaw E & I	~~0700~~ 1200	1930
Hartley, Richard	437409		Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1930
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1930
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	19:30
Waters, Morris	439500		Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/25/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1930
Baum, Kelly	439900		Shaw E & I	0700	19-30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082		Shaw E & I	0700	1930
Hartley, Richard	437409		Shaw E & I	0700	1930
Lee, Donnie	441086		Shaw E & I	0700	1930
Paul, Floyd	438891		Shaw E & I	0700	1930
Scott, Richard		—	Shaw E & I	—	
Truman, Jim	438716		Shaw E & I	0630	1915
Waters, Morris	439500		Shaw E & I	0700	1930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/26/12

Name	Emp. Number	Signature	Company	Time In	Time Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1730
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1730
Scott, Richard			Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1730
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1730
MaGaRo, FRANK	438831	[illegible]	SHAW E&I	09:44	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/27/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I	0700	1930
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082		Shaw E & I	0700	1930
Hartley, Richard	437409		Shaw E & I	0700	1930
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard			Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	1930
MAGARO FRANK	438883		SHAW E&I	08:30	1300

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 9/28/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0700	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1200
Guzzardo, Bryan	441082		Shaw E & I	0700	1730
Hartley, Richard	437409		Shaw E & I	0700	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1700
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1700
Scott, Richard			Shaw E & I		
Truman, Jim	438716		Shaw E & I	0630	1700
Waters, Morris	439500		Shaw E & I	0700	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/1/12

Name	Emp. Number	Signature	Company	Time In	Time Out
Arner, Bill	438778		Shaw E & I	0700	1900
Baum, Kelly	439900		Shaw E & I	0700	1900
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087		Shaw E & I	0330	1900
Guzzardo, Bryan	441082		Shaw E & I	0700	1900
Hartley, Richard	437409		Shaw E & I	0700	1900
Lee, Donnie	441086		Shaw E & I	0700	1900
Paul, Floyd	438891		Shaw E & I	0700	1900
Scott, Richard			Shaw E & I		
Truman, Jim	438716		Shaw E & I	0630	1900
Waters, Morris	439500		Shaw E & I	0700	1900

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10 / 2 / 12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1900
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0700	1900
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1930
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1930
Hartley, Richard	437409	[illegible]	Shaw E & I	1230	1900
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1900
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1900
~~Scott, Richard~~	1195772		Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1900
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1900

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/3/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	15:30
Baum, Kelly	439900		Shaw E & I	0700	15:30
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGanelle	Shaw E & I	0700	1530
Guzzardo, Bryan	441082		Shaw E & I	0600	1530
Hartley, Richard	437409		Shaw E & I	0700	15:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1530
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1530
Scott, Richard	1195772		Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	0630	1706
Waters, Morris	439500		Shaw E & I	0700	15:30
Atkinson, Tom		Tom Atkinson	DTCI	0800	0930
Robert Atkinson			DTCI	10/03/12	0930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/9/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	17:30
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	Bo Guzzardo	Shaw E & I	0700	17:30
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716	Jim Truman	Shaw E & I	0600	
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	17:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/10/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087		Shaw E & I	0700	1800
Guzzardo, Bryan	441082		Shaw E & I	0700	1800
Hartley, Richard	437409		Shaw E & I	0700	1730
Lee, Donnie	441086		Shaw E & I	0700	1730
Paul, Floyd	438891		Shaw E & I	0700	1730
Scott, Richard	1195772		Shaw E & I	0700	1730
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10 / 11 / 12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1700
Baum, Kelly	439900		Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0600	1840
Guzzardo, Bryan	441082		Shaw E & I	0600	1840
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0700	1730
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	1730
Holzbauer, Matthew			HCEA	1140	1140

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/12/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGaulle	Shaw E & I	0700	1200
Guzzardo, Bryan	441082		Shaw E & I	1000	1730
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0700	17:30
Truman, Jim	438716		Shaw E & I	0630	17:30
Waters, Morris	439500		Shaw E & I	0700	17:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/15/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I	0700	17:31
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	1330	1835
Guzzardo, Bryan	441082		Shaw E & I	0700	1835
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0700	17:30
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	17:30
Holzbauer, Matthew			HCEA	0755	0910

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/17/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0700	1730
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	17:30
Holzbauer, Matthew			HCEA	1000	11:00

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/16/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGuilge	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Paul, Floyd	438891		Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0700	1730
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	1730
Holzbauer, Matthew			HCEA	1010	1125

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/18/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1730
Baum, Kelly	439900	[illegible]	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1830
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1730
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1730
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1730
Waters, Morris	439500	Morris [illegible]	Shaw E & I	0700	1730
Holzhauer Matthew		[illegible]	HCEA	1425	1525

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/19/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0709	1200
Baum, Kelly	439900	[illegible]	Shaw E & I	0700	1200
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1300
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1500
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1200
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1200
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1200
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1200
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1500
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1200

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/22/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I	1330	1830
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	17:30
Lee, Donnie	441086		Shaw E & I	0700	17:30
Paul, Floyd	438891		Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I	0630	17:30
Truman, Jim	438716		Shaw E & I	0630	17:30
Waters, Morris	439500		Shaw E & I	0700	1730
Theodore DeMarco-Lopez			Hillis-Carnes	1:40	2:40

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/23/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1730
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1730
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1730
Truman, Jim	438716	[illegible]	Shaw E & I	0630	1730
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1730
Holzbauer, Matthew		[illegible]	HCEA	1055	1145
MAGARO FRANK	438831	[illegible]	SHAW E&I	09:00	1730
Holzbauer, Matthew		[illegible]	HCEA	1550	1640

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/24/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1730
Scott, Richard	1195772		Shaw E & I	0630	1730
Truman, Jim	438716		Shaw E & I	0630	1730
Waters, Morris	439500		Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/25/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1900
Baum, Kelly	439900		Shaw E & I	0700	1900
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1830
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	1900
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1900
Paul, Floyd	438891		Shaw E & I	0700	1900
Scott, Richard	1195772		Shaw E & I	0630	1730
Truman, Jim	438716		Shaw E & I	0630	1500
Waters, Morris	439500		Shaw E & I	0700	1900

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 10/26/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1500
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Paul, Floyd	438891	Floyd Paul	Shaw E & I	0700	1730
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I	—	—
Waters, Morris	439500		Shaw E & I	0700	1730
VIRGIL SHUGARS			PZP SURVEYOR	0700	2:45
David Miller			PZP SURVEYOR	11:30	2:45

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11 / 05 / 2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	17:00
Baum, Kelly	439900		Shaw E & I	0700	17:00
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	17:00
Guzzardo, Bryan	441082		Shaw E & I		
Hartley, Richard	437409		Shaw E & I	0700	17:00
Lee, Donnie	441086		Shaw E & I		
Paul, Floyd	438891		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I	0615	17:00
Waters, Morris	439500		Shaw E & I	0700	17:00
Bennett, Howard	447968		Shaw	0700	17:00
Tom Best	438679	Thomas Best	SHAW	0700	17:00

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/06/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1700
Guzzardo, Bryan	441082		Shaw E & I	0630	1700
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1700
Paul, Floyd	438891		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0615	1700
Truman, Jim	438716	(PHYSICAL)	Shaw E & I	1145	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw	0630	1700
Tom Best	438679	Thomas Best	SHAW	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/17/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGalle	Shaw E & I	0700	1730
Guzzardo, Bryan	441082		Shaw E & I	0610	1730
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Paul, Floyd	438891		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0630	1730
Truman, Jim	438716		Shaw E & I	0610	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Tom Best	438679	Thomas Best	Shaw	0630	1700
Bennett, Harold	442908		Shaw	0630	1700
Ted DeMarco-Logue			Hillis-Carnes	8:20	0930

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/08/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082		Shaw E & I	0630	1730
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Paul, Floyd	438891		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Tom Best	438679	Thomas Best	SHAW	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/09/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGarble	Shaw E & I	0700	1130
Guzzardo, Bryan	441082		Shaw E & I	0630	1730
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Paul, Floyd	438891		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I	0600	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Tom Best	438679	Thomas Best	Shaw	0630	1700
Ted DeMarco-Vogue			Hillis-Carnes	1:30	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/13/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	08:30
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	08:30
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	08:30
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGarvle	Shaw E & I	1330	1740
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0630	1500
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	0830
Scott, Richard	1195772	[illegible]	Shaw E & I	0700	1500
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1530
Waters, Morris	439500	[illegible]	Shaw E & I	0630	08:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/14/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082		Shaw E & I	0630	1730
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0615	
Truman, Jim	438716		Shaw E & I	0613	1700
Waters, Morris	439500		Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/15/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGable	Shaw E & I	0700	1730
Guzzardo, Bryan	441082		Shaw E & I	0630	1745
Hartley, Richard	437409		Shaw E & I	—	—
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0630	1708
Truman, Jim	438716		Shaw E & I	0615	1715
Waters, Morris	439500		Shaw E & I	0630	1700
Holzhauer Matthew			HCEA	0750	0920

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/16/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1500
Bennett, Howard	442908		Shaw E & I	0630	1500
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1645
Guzzardo, Bryan	441082		Shaw E & I	0530	1720
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1500
Scott, Richard	1195772		Shaw E & I	0630	1500
Truman, Jim	438716		Shaw E & I	0615	1530
Waters, Morris	439500		Shaw E & I	0630	1500
Lano Hermank			Shaw	0700	1500

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/19/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	0830
Bennett, Howard	442908		Shaw E & I	0630	0830
Best, Tom	438679		Shaw E & I	0630	0830
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082		Shaw E & I	0630	1500
Hartley, Richard	437409		Shaw E & I	0630	0830
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0630	1500
Truman, Jim	438716		Shaw E & I	0615	1200
Waters, Morris	439500		Shaw E & I	0630	0830

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/18/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	—	—
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087		Shaw E & I	—	—
Guzzardo, Bryan	441082		Shaw E & I	0630	1700
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0645	1700
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/26/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900	Kelly J. Baum	Shaw E & I	0630	1500-1600
Bennett, Howard	442908		Shaw E & I	0630	1500
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1500
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M. Gamble	Shaw E & I	0630	1500
Guzzardo, Bryan	441082		Shaw E & I		
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1500
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I	0645	1800
Truman, Jim	438716		Shaw E & I	0615	1500
Waters, Morris	439500	Morris Waters	Shaw E & I	0630	1800

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/27/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1500
Bennett, Howard	442908		Shaw E & I	0630	1500
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1500
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0630	1600
Guzzardo, Bryan	441082		Shaw E & I		
Hartley, Richard	437409		Shaw E & I	0630	1500
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1500
Scott, Richard	1195772		Shaw E & I	0645	1700
Truman, Jim	438716		Shaw E & I	0613	1530
Waters, Morris	439500		Shaw E & I	0630	1500

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/28/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0630	1500
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1500
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1500
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0630	1730
Guzzardo, Bryan	441082		Shaw E & I		
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1500
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1500
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1730
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1530
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1500

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/29/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1500
Bennett, Howard	442908		Shaw E & I	0630	1500
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1500
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGarvie	Shaw E & I	0630	1530
Guzzardo, Bryan	441082		Shaw E & I	0800	1730
Hartley, Richard	437409		Shaw E & I	0630	1500
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1500
Scott, Richard	1195772		Shaw E & I	0645	1730
Truman, Jim	438716		Shaw E & I	0630	1630
Waters, Morris	439500		Shaw E & I	0630	1500

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/30/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	1500
Bennett, Howard	442908		Shaw E & I	0630	1500
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082		Shaw E & I	0600	1800
Hartley, Richard	437409		Shaw E & I	0630	1500
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1500
Scott, Richard	1195772		Shaw E & I	0645	1500
Truman, Jim	438716		Shaw E & I	0615	1530
Waters, Morris	439500		Shaw E & I	0630	1500

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/3/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	—	—
Baum, Kelly	439900	Kelly J Baum	Shaw E & I	0630	1700
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	—	—
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	1300	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0600	1800
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772	[illegible]	Shaw E & I	0645	1700
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1700
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/04/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900	Kelly Baum	Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0630	1745
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0600	1745
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772	[illegible]	Shaw E & I	0645	1700
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1700
Waters, Morris	439500	[illegible]	Shaw E & I	[illegible]	1700
Trinto Todd	440112	[illegible]	Shaw E&I	0630	1700
Ted DeMarco-Logue		Ted P. Marco-Logue	HCEA	7:25	9:00

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/05/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0650	1830
Guzzardo, Bryan	441082		Shaw E & I	0600	1830
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Todd Trinko	440112		Shaw E&I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/6/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGaulle	Shaw E & I	0650	1700
Guzzardo, Bryan	441082		Shaw E & I	0630	1700
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Trinko, Todd	440112		Shaw E&I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12 / 7 / 2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1400
Guzzardo, Bryan	441082		Shaw E & I	0600	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0615	1700
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Trinko Todd	440112		Shaw E&I	0630	1700
Ted DeMarco-Logue			HCEA	11:00	12:15

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/10/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900	[illegible]	Shaw E & I	0630	1700
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0930	1800
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0600	1830
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1715
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/11/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900	Kelly J. Baum	Shaw E & I	0630	1700
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGarble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0630	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716	Jim W. Truman	Shaw E & I	0615	1700
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/12/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I	0700	1700
Guzzardo, Bryan	441082		Shaw E & I	0545	1800
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/13/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900	[illegible]	Shaw E & I	0630	1700
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	0700	1700
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0600	1800
Hartley, Richard	437409	[illegible]	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1700
Truman, Jim	438716	[illegible]	Shaw E & I	0615	1700
Waters, Morris	439500	Morris Waters	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 8/14/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I	0630	1700
Guzzardo, Bryan	441082		Shaw E & I	0530	1700
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0645	1400
Truman, Jim	438716		Shaw E & I	0615	1700
Waters, Morris	439500		Shaw E & I	0630	1700
Holzhauer, Matthew			HCEA	0745	0945

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/17/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	1230	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I	0900	1700
Guzzardo, Bryan	441082		Shaw E & I	0600	1730
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0645	1700
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/18/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	0630	1700
Bennett, Howard	442908		Shaw E & I	0630	1700
Best, Tom	438679		Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I	0700	1700
Guzzardo, Bryan	441082		Shaw E & I	0600	1700
Hartley, Richard	437409		Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I	0630	1700
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/19/2012

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0650	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0615	1930
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772	[illegible]	Shaw E & I	0630	1730
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: / 1 7 1 13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0630	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11 8 13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1730
Carriere, Steve	440988	[illegible]	Shaw E & I	800	1730
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1730
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	1500	1730
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/10/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1745
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1745
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGuire	Shaw E & I	0700	1830
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0645	1830
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1745
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1745
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1745

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/10/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1745
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1745
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1745
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1745
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1745
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0700	1745

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1 / 11 / 13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1730
Baum, Kelly	439900		Shaw E & I	—	—
Bennett, Howard	442908		Shaw E & I	—	—
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1730
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087		Shaw E & I	—	—
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1730
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1730
Scott, Richard	1195772		Shaw E & I	—	—
Truman, Jim	438716		Shaw E & I	—	—
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1730

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/14/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1800
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1800
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1800
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1800
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1800

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/15/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	17:30
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	17:30
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia McGamble	Shaw E & I	1330	1800
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1730
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	17:30
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	17:30
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	[illegible]	Shaw E & I	0700	17:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/6/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1200
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679	Thomas Best	Shaw E & I	0700	1200
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1600
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1600
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1200
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1200
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500	Morris Waters	Shaw E & I	0700	1200

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/17/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1530
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	1500
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 11/8/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1530
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0700	0900
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 12/20/12

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0630	1700
Baum, Kelly	439900		Shaw E & I	—	—
Bennett, Howard	442908	[illegible]	Shaw E & I	0630	1700
Best, Tom	438679	Thomas Best	Shaw E & I	0630	1700
Carriere, Steve	440988		Shaw E & I	—	—
Gamble, Patti	439087	Patricia M Gamble	Shaw E & I	0700	1700
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0530	1730
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0630	1700
Lee, Donnie	441086	Donnie Lee	Shaw E & I	0630	1700
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I	—	—
Waters, Morris	439500	Morris Waters	Shaw E & I	0630	1700

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/22/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1745
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1800
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1745
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/23/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	Bill Arner	Shaw E & I	0700	1830
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0700	1900
Hartley, Richard	437409	Richard Hartley	Shaw E & I	0700	1830
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1/24/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I	0700	18:30
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082		Shaw E & I	0700	1830
Hartley, Richard	437409		Shaw E & I	0700	18:30
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 1 025 1-13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778	[illegible]	Shaw E & I	0700	1830
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	[illegible]	Shaw E & I	0700	1830
Hartley, Richard	437409	[illegible]	Shaw E & I	0700	1830
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 2/6/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082	Bryan Guzzardo	Shaw E & I	0630	1430
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		
VIRGIL S. SHUGARS		Virgil S Shugars	P2P SURVEYOR	07:00	13:30

Shaw™ Shaw Environmental, Inc.

Site 21 Bronson Road Landfill #142879

DATE: 2/8/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, Bill	438778		Shaw E & I		
Baum, Kelly	439900		Shaw E & I		
Bennett, Howard	442908		Shaw E & I		
Best, Tom	438679		Shaw E & I		
Carriere, Steve	440988		Shaw E & I		
Gamble, Patti	439087		Shaw E & I		
Guzzardo, Bryan	441082		Shaw E & I	1130	1700
Hartley, Richard	437409		Shaw E & I		
Lee, Donnie	441086		Shaw E & I		
Scott, Richard	1195772		Shaw E & I		
Truman, Jim	438716		Shaw E & I		
Waters, Morris	439500		Shaw E & I		
Todd Trinko	440112		Shaw E&I	1130	1700

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/19/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	1200	1400
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	Bryan Guzzardo	CB&I	1200	1400
Hartley, Richard	437409		CB&I		

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/10/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	1800
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1800
Hartley, Richard	437409	Richard Hartley	CB&I	0700	1800

CB&I

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/11/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	[illegible]	CB&I	0700	1830
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1830
Hartley, Richard	437409	[illegible]	CB&I	0700	1830

CB&I

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/12/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	0900
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1200
Hartley, Richard	437409	Richard Hartley	CB&I	0700	0900
				1200	1900

CB&I

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/15/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	1730
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1730
Hartley, Richard	437409	[illegible]	CB&I	0700	1730

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/16/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778		CB&I	0700	1900
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082		CB&I	0700	1900
Hartley, Richard	437409		CB&I	0700	1900

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/17/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	[illegible]	CB&I	0700	1700
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1730
Hartley, Richard	437409	[illegible]	CB&I	0700	1700

CB&I

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/18/15

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	1730
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	Bryan Guzzardo	CB&I	0700	1730
Hartley, Richard	437409	Richard Hartley	CB&I	0700	1730

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/19/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	1730
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	2000
Hartley, Richard	437409	[illegible]	CB&I	0700	1730

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/22/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Bill Arner	CB&I	0700	1830
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	Bryan Guzzardo	CB&I	0700	1830
Hartley, Richard	437409	Richard Hartley	CB&I	0700	1830

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/23/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778		CB&I	0700	1930
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082		CB&I	0700	1930
Hartley, Richard	437409		CB&I	0700	1930

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/24/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	Arner	CB&I	0700	2030
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082		CB&I	0700	2030
Hartley, Richard	437409		CB&I	0700	2030
McTaggart, Louie	1009588		CB&I	0700	1600

Site 21 Bronson Road Landfill Project # 142879

DATE: 4/25/13

Name	Emp. Number	Signature	Company	Time-In	Time-Out
Arner, William	438778	[illegible]	CB&I	0700	1730
Carriere, Steve	440988		CB&I		
Guzzardo, Bryan	441082	[illegible]	CB&I	0700	1800
Hartley, Richard	437409	[illegible]	CB&I	0700	1730

APPENDIX E

QUALITY CONTROL DOCUMENTATION

E.2 – COMPLETED DAILY JOB SAFETY ANALYSIS FORMS

This page intentionally left blank.

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/13/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: Bryan Guzzardo
Are other crews in area? No

New:	✓
Revised:	

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Site Setup Receiving tools / Equipment today House Keeping Clearing trees Cutting Grass	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls Moving Equipment Pinch Points Heat Stress Heavy lifting Truck Haulers	

Recommended Action or Procedure	Supervisor's Initials:
Beware of your surroundings and stay alert. Use proper PPE for job task. Drink plenty of liquid Use the buddy system when lifting more than 50 lbs Keep eye on truck haulers and spot while in site.	

Crew Name Signatures:

Bill Guzzardo
Donnie Lee
Richard Hussey
Patricia McFarlane

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/14/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Prepatory Meeting
Clearing site 21 with Brush Cutter
Cutting trees
Assembling Super Silt Fence
Loading debris into roll off.

Audit the Job:
Audit Time:

Potential Hazards

Thunderstorm Possibility
Heat Stress
Slips, Trips, Falls
Moving Equipment
Pinch Points
Loud Noises
Cutting Hazards, Chainsaw Hazards
Flying Debris
Heavy lifting

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Use the buddy system when lifting more than 50lb.
Shut down for thunderstorms.
Wear proper PPE for job task
Check all equipment out for proper safety guards
Take breaks drink plenty of water
Operator, use 3pts. of contact.

Supervisor's Initials:

Crew Name Signatures:

Floyd Paul
Floyd Paul
Floyd Paul
Floyd Paul
Floyd Paul
Floyd Paul
Floyd Paul
Floyd Paul

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/15/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: Bryan Guzzardo
	Safe Haven: OFFICE TRAILER	JSA Prepared By:
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
CUTTING Trees Clearing + Grubbing E + S Control TRUCK TRAFFIC	

Potential Hazards	Supervisor's Comments:
Moving Equipment NOISE HEAT Snakes etc	

Recommended Action or Procedure	Supervisor's Initials:
make eye contact w/ operator wear proper PPE Drink Water Be AWARE	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	Floyd Paul	
[illegible]	Patricia McGaulle	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/16/12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21

Job Task Analyzed
Clearing, Chipping, Erosion Controls

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Clearing trees with chain saws
Chipping trees and spreading wood chips
Installing Stone construction Entrance
Dump trucks dumping stone / dirt

Audit the Job:
Audit Time:

Potential Hazards

Heat Stress
Heavy lifting
Slips, Trips, Falls
Moving Equipment
Pinch Points
Ticks, Chiggers, snakes
Dust
Loud Noises
Chain saw Hazards
Flying debris
Weather, Thunderstorms
Explosive Arcs
Dump trucks

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Use the buddy system while lifting bulky heavy items
Operators use 3pts of contact getting in/out equipment
Shut down for thunderstorm

Supervisor's Initials:

Crew Name Signatures:

[illegible]
[illegible]

Bill [illegible]
[illegible]
Floyd [illegible]
[illegible]
Patricia McGarble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-17-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** SITE 21 PREP
Required PPE: LEVEL -D	**Safety Access/ Location**	Supervisor of Work: BRIAN GRIMROO
	Safe Haven: TRUCKS	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route: Bronson Rd	New: ✓
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point:: Shaw Trailer	Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CHIPPING TREES, DUMPING TRUCKS.	
CLEARING & GRUBBING.	
Covering Stockpiles	
Filling Sand Bags	
Weekly Inspections	

Potential Hazards		**Supervisor's Comments:**
STRUCK BY AGAINST.		
HEAT STRESS.		
Moving Equipment	Thunderstorm Possibility	
Pinch Points	Heavy lifting	
Chainsaw Hazards	Dusty	
Falling Trees		
Ticks, Chiggers		

Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO STAY CLEAR OF TRUCKS WHEN BACKING.	
Spray down with insect spray	
TAKE BREAKS AS NEEDED.	
Shut down for thunderstorms and lighting	
Wear proper PPE for chainsaw	
Use spotters when backing trucks	
Drink plenty of liquids and stay hydrated	

Crew Name Signatures:		
Floyd Paul	Donnie Lee	
[illegible]	Patricia McGauble	
[illegible]	[illegible]	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/20/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21		**Job Task Analyzed** Chipping / Stockpiling
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: B. Guzzardo
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Dump Trucks delivering select Fill. Stockpiling select fill with dozer. Spotting trucks on site while backing Clearing trees with chainsaws Chipping trees Receiving Equipment Uncovering / Covering pile	

Potential Hazards		Supervisor's Comments:
Slips, Trips, Falls	Flying debris	
Moving Equipment	Heavy lifting	
High Pitch	Loud Noises	
Thunderstorm Possibility		
Heat Stress		
Dump trucks		
Explosive areas		
Cutting Hazards		

Recommended Action or Procedure	Supervisor's Initials:
Beware of yoursurroundings at all times. Use the Buddy system when lifting more than 50lbs. Wear proper PPE for job task assigned Take breaks as needed, drink plenty of liquids. Stay clear of explosive areas.	

Crew Name Signatures:		
[illegible]	Bill [illegible]	
[illegible]	Donney Lee	
[illegible]	Floyd [illegible]	
[illegible]	Patricia McGamble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-21-2012
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE - 21

Job Task Analyzed
STOCK PILE SOIL

Required PPE: LEVEL

Safety Access/ Location

Safe Haven: VEHICHLE

Wind Direction:

Evacuation Route:

Assembly Point:: office

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area? NO

New: ✓
Revised: ✓

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
HAULING AND STOCKPILE SOIL.	
CONSTRUCT SUPER SILT FENCE.	
RECIEVING ~~[illegible]~~ EQUIPMENT	
CUTTING TREES	
BUSH HOG	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST. CHAIN SAW KICKBACK	
SLIPS TRIPS AND FALLS Hidden Holes	
CUTS AND SCRAPES.	
TICKS	
FALLING TREES	

Recommended Action or Procedure	Supervisor's Initials:
MAKE SURE TO STAY CLEAR OF ALL EQUIPMENT WHEN IN MOTION.	
WATCH FOR LOOSE STICKS DEBRIS EXT.	
MAKE SURE TO WEAR GLOVES.	
MAKE SURE TO SPRAY FOR TICKS AND CHIGGERS. STAY ALERT	

Crew Name Signatures:

Donnie Lee
Patricia M Gamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-22-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project):

Job Task Analyzed
MOWING GRASS/STOCKPILE SOIL/CUTTING TREES.

Required PPE: LEVEL -D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRYAN GUZZAADO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
MAINTAING STOCK PILE.	
CUT AND chip TREES.	
INSTALL FABRIC ON SILT FENCE.	
MOWING AND CLEARING.	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
CUT, LACERATION	
hidden DEBRIS PILES IN high WEEDS	

Recommended Action or Procedure	Supervisor's Initials:
WATCH TRUCK'S WHEN BACKING STAY OUT OF BLIND SPOTS. WEAR REFLECTIVE CLOTHING.	
MAKE SURE TO WEAR GLOVES AND PROPER PPE WHEN CUTTING TREES ECT.	
MAKE SURE TO CHECK AREA ~~WEA~~ WHERE MOWING.	

Crew Name Signatures:

Floyd Paul
[illegible]
[illegible]

Dominic Lee
[illegible]
Bill Turner
[illegible]

Patrick McGaulle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8/23/2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed: Installing Silt Fence, Stockpiling material, Dump trucks

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Clearing trees w/ chain saws, and chipping trees
Receiving fill material and stockpiling
Assembling silt fence
Mowing the grass

Audit the Job:
Audit Time:

Potential Hazards

Pinch Points
Moving Equipment
Cutting Hazards
Dump Trucks on site
Heat Stress
Flying Debris
Heavy Lifting
Spotting Trucks
Ticks, Chiggers, Wildlife (FOX)

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert
Use the buddy system when lifting more than 50lbs
Use hand signals when backing truck
Use proper PPE for job task assigned
Stay clear of flying debris from chipper
Spray down with spray to prevent bites

Supervisor's Initials:

Crew Name Signatures:

Bill Ames
Patricia M Gamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-24-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed
HAULING IN SOIL, CUT TREES SITE SETUP

Required PPE:
LEVEL-D

Safety Access/ Location

Safe Haven: TRUCKS

Wind Direction:

Evacuation Route:

Assembly Point:: OFFICE

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: R. BAUM

Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
CLEARING AREA OF TREES	
STOCK PILE BACKFILL MATERIAL	
CHIP TREES.	
SITE SET UP SILT FENCE ECT	
Utility MARK OUT	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
TRUCK TRAFFIC BACKING	
FLYING DEBRIS	
LOUD NOISE	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF TRUCKS WHEN BACKING WEAR REFLECTIVE CLOTHING.	
~~[illegible]~~ STAY CLEAR OF chipper when. TREES ARE BEING PULLED IN.	
~~[illegible]~~ WEAR EARPLUGS IN chipper AREA	

Crew Name Signatures:

Floyd Paul
Dennis Lee
[illegible]
[illegible]
Patricia McGaulle
[illegible]

ROBERTS DAVID YU [illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-27-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed: STOCKPILE SOIL-CLEARING GRUBING, SILT FENCE

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven: TRUCKS

Wind Direction:

Evacuation Route:

Assembly Point:: OFFICE

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
CUTTING AND CHIPING TREES.	
RECIEVING AND STOCK PILE MATERIAL.	
MAINTAIN SILT FENCE ECT,	
Surveyor on site	

Potential Hazards	Supervisor's Comments:
~~MAKE~~ LOUD NOISE WHEN CHIPING	
STRUCK BY AGAINST.	
FALLING OBJECTS	

Recommended Action or Procedure	Supervisor's Initials:
MAKE SURE TO WEAR HEARING PROTECTION WHEN USING CHIPPER.	
STAY CLEAR OF TRUCKS WHEN THEY ARE BACKING KEEP EYE CONTACT WITH DRIVER AT ALL TIMES	
MAKE SURE TO NOTCH TREES TO CONTROL DIRECTION OF FALL	

Crew Name Signatures:

Donnie Lee
Floyd Paul
Patricia M Gamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-28-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed: Stockpile Soil, Clearing, Grubing, Silt Fence

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven: TRUCK

Wind Direction:

Evacuation Route:

Assembly Point:: OFFICE

Supervisor of Work:

JSA Prepared By: K. BAUM.

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Chip AND CUT TREES.
STOCK PILE BACKFILL MATERIAL.
SURVEOR ON SITE

Audit the Job:
Audit Time:

Potential Hazards

CUT HAZARDS, NOISE
STRUCK BY AGAINST.

Supervisor's Comments:

Recommended Action or Procedure

MAKE SURE TO: WEAR ALL SAFTY GEAR
STAY CLEAR OF TRUCKS WHEN BACKING.

Supervisor's Initials:

Crew Name Signatures:

Patricia McGauble
Floyd Paul
Virgil Scruggs

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 8-29-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE-21		**Job Task Analyzed** STOCK pile SOIL - CUT & chip TREES.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
RECIEVING AND STOCK pile SOIL.	
CUT AND chip TREES.	
COVER PILE.	

Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST	
CUT LACERATIONS.	
~~MAKE~~ STRAINS AND SPRAINS.	
NOISE	

Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO STAY CLEAR OF TRUCKS WHEN BACKING.	
MAKE SURE TO USE REQUIRED PPE with CHAIN SAW'S.	
WHEN PULLING TARP WORK AS TEAM	
USE OF HEARING PROTECTION.	

Crew Name Signatures:		
Floyd Paul	Patricia McGaulle	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-5-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** EXCAVATION, CLEARING & GRUBBING
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CLEARING TREE'S & CHIPPING. POLICE SITE AFTER BREAK. Surveying & Staking out	
Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. SLIPPERY CONDITIONS. MOVING MACHINERY.	
Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF EQUIPMENT WHEN IN MOTION. WATCH FOR MUDDY CONDITIONS. STAY CLEAR OF CHIPPER WHEN BEING FED.	

Crew Name Signatures:		
[illegible]	Bill Rizer Dunnie Lee [illegible]	Patricia McGamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-6-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed
cut & chip TREES.

Required PPE:
LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRIAN GAZZARDO

JSA Prepared By: K BAUM

Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

CUTTING AND CHIPING TREES.
MOVING TREES TO CHIPPER

Audit the Job:
Audit Time:

Potential Hazards

STRUCK BY AGAINST:
SLIPS TRIPS AND FALLS.
BEES. IN GROUND.

Supervisor's Comments:

Recommended Action or Procedure

STAY CLEAR OF TREE DROP AREA.
MUDDY CONDITIONS.
WATCH FOR STIRING up BEES ON GROUND.

Supervisor's Initials:

Crew Name Signatures:

Floyd Lane
[illegible]
[illegible]
Donnie Lee
Bill Ainer
[illegible]
[illegible]
Patrick McGoldle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9/7/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By:
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Chipping Brush CUTTING TREES Surveying Excavations Excavating North Sediment Traps Trenching / Installing Silt Fence	
Potential Hazards	**Supervisor's Comments:**
Moving Equipment FALLING TREES Ticks NOISE Uneven Walking Surfaces Heavy Lifting Thunderstorms Heat Stress	
Recommended Action or Procedure	**Supervisor's Initials:**
Drink plenty of liquid Stay Clear of Area Wear Proper PPE = Hard Hat + Steel Toe Boots EAR Plugs + Gloves	

Crew Name Signatures:		
[illegible]	Donnie Lee	[illegible]
[illegible]	Bill Gouge	
[illegible]	Floyd Paul	
[illegible]	Patricia McGaulle	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-10-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: Crew
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Installing Berms
Installing E+S Controls
Grading Sediment Basins
Surveying activities

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips + Falls
Cutting Hazards
Cooler weather
Wet Conditions
Wild life
Ticks
Heat Stress
Moving Equipment
Pinch Points
Uneven walking Surfaces
Heavy lifting

Supervisor's Comments:

Recommended Action or Procedure

Watch Footing
Use 3pts of contact getting in/out equipment
Use insect spray to prevent tick bite
Use the Buddy system when lifting more than 50lbs

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-11-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** Seeding, installing ECM
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA		New: ✓
2. Review JSA (EVERYONE)	Assembly Point::	Revised:
3. Sign JSA (EVERYONE)		

Job Task (What you are doing)	**Audit the Job:** Audit Time:
Rolling ECM on BERMS	
Excavation Operation	
Spreading grass seed and Fertilizer	
Grading Northern sediment trap	
excavation of trash in northern sediment trap	

Potential Hazards	**Supervisor's Comments:**
uneven Slopes	
Slips, Trips, Falls	
Moving Equipment	
Watch out for the Operator	
Cutting Hazard	
Heat Stress	
Ticks, Snakes	

Recommended Action or Procedure	**Supervisor's Initials:**
watch Footing	
Use the buddy System	
Keep Contact with Operator (communication)	
Use insect spray to prevent bites	
Drink plenty liquid stay hydrated	

Crew Name Signatures:		
[illegible]	Donnie Lee	[illegible]
[illegible]	Bill [illegible]	
Floyd Paul [illegible]	Patrick M Gamble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9/12/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21	**Job Task Analyzed** Grading, Excavation
Required PPE: D	**Safety Access/ Location**
	Safe Haven: Office Trailer
	Wind Direction:
Pre-Job Preparation	Evacuation Route:
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: Crew
Are other crews in area? no

New:	✓
Revised:	

Job Task (What you are doing)	Audit the Job: Audit Time:
Backfilling side wall of sediment Trap	
Grading soil across site removed from sediment Trap	
Begin Excavation along Branson Road.	
Hauling dirt around site	
Surveying with GPS	
Relocating materials on site	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls	
Moving Equipment	
Pinch Point	
Uneven Walking surfaces	
Pedestrian Traffic	
Heavy lifting	
Heat Stress	
Ticks, snakes, chiggers	

Recommended Action or Procedure	Supervisor's Initials:
Beware of your surroundings and stay alert.	
Use the buddy system while lifting	
Take plenty of breaks as needed drink water	
Keep eye contact with operators	
Use 3pts of contact getting in/out equipment	
Use insect spray to prevent bites	

Crew Name Signatures:		
[illegible]	[illegible]	
Donna Lee	[illegible]	
[illegible]	[illegible]	
Floyd Paul	Patricia M Gandle	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9/13/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21		**Job Task Analyzed** Grading, Excavation, Utility Locator
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: B. Guzzardo
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA		New: ✓
2. Review JSA (EVERYONE)	Assembly Point::	Revised:
3. Sign JSA (EVERYONE)		

Job Task (What you are doing)	**Audit the Job:** Audit Time:
Utility Mark out with Dave Roberts	
Excavation of Southern Sediment traps	
Placement of excavated materials in low elevation areas	

Potential Hazards	**Supervisor's Comments:**
Slips, Trips, Falls	
Moving Equipment	
Animals	
Ticks, chiggers	
Pinch Points	
Cutting Hazards	
Heavy Lifting	
Heat Stress	

Recommended Action or Procedure	**Supervisor's Initials:**
Beware of your surroundings and stay alert.	
Use the buddy system with heavy lifting	
Spray down with insect spray	
Don't feed Animals	
Wear proper PPE for job task.	
Use Spots of contact getting in/out equipment	

Crew Name Signatures:		
B. [illegible]	Dennis Lee	[illegible]
[illegible]	[illegible]	
[illegible]	Patrick McGaulle	
	Floyd Pant	

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 9/14/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21		**Job Task Analyzed** Dump Trucks
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: B. Guzzardo
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA		New: ✓
2. Review JSA (EVERYONE)	Assembly Point::	Revised:
3. Sign JSA (EVERYONE)		

Job Task (What you are doing)	**Audit the Job:** Audit Time:
Receiving Rip Rap Stone	
Shaping Southern Sediment Trap	
Installing Super Silt Fence	
Hand digging for silt fence around utilities	
Surveying & staking.	

Potential Hazards	**Supervisor's Comments:**
Foggy Conditions Ticks, Chiggers	
Heavy lifting	
Moving Equipment	
Pinch Points	
Uneven Walking Surfaces	
Utilities	
Loud Noises	
Heat Stress	

Recommended Action or Procedure	**Supervisor's Initials:**
Beaware of your surroundings @ all times	
Communicate with operators, use hand signals	
Operators use 3pts of contact getting in/out equipment	
Wear Proper PPE for job task	
Drink plenty of liquid (water) stay hydrated	
Spray down with insect spray.	

Crew Name Signatures:		
[illegible]	Donnie Lee	[illegible]
[illegible]	Floyd Paul	[illegible]
Patricia McGauble		[illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-17-2012.
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE -21		**Job Task Analyzed** SILT FENCE INSTALLATION, SED POND CONSTRUCTION
Required PPE: LEVEL -D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
INSTALLATION OF SUPER SILT FENCE	
CONSTRUCTION OF SED-POND AND DITCHES	
Installation of Baffle Boards	
Rip Rap Channel Excavation and placement of stone	
Surveying.	

Potential Hazards		Supervisor's Comments:
UTILITY LOCATION,	Heat stress	
STRUCK BY AGAINST	Splinters Cutting Hazards	
~~[illegible]~~ ANIMALS.	Heavy lifting	
pm- WEATHER.		

Recommended Action or Procedure	Supervisor's Initials:
MAKE SURE TO HAND DIG FOR SILT FENCE POLES,	
Drink plenty of liquids to stay hydrated,	
STAY CLEAR OF EQUIPMENT WHEN IN MOTION	
CHECK FOR ANIMALS AND SUCH AFTER WEEKEND.	
WATCH & LISTEN FOR THUNDER & LIGHTNING	

Crew Name Signatures:		
Floyd Paul	Donnie Lee	
[illegible]	[illegible]	
[illegible]	Bill Jones	
	Patricia McGaulle	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-18-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** EXCAVATION, BAFFLE INSTALLATION
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
EXCAVATION OF AREA'S. INSTALLATION OF BAFFLES. SECURE SITE FOR APROACHING WEATHER Surveying	

Potential Hazards	Supervisor's Comments:
SLIPS TRIPS AND FALLS. HEAVY WEATHER.	

Recommended Action or Procedure	Supervisor's Initials:
MAKE SURE TO WATCH FOOTING ON WET AND MUDDY AREA. ~~BATT~~ Follow WEATHER PROCEDURES.	

Crew Name Signatures:		
Donnie Lee Floyd Pack Mario Waters	Bill Cline [illegible] [illegible]	Patricia McGamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-19-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		**Job Task Analyzed** STE -21 LANDFILL CAP, SED BASINS
Required PPE: LEVEL -D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CHECK SILT FENCE AFTER RAIN. INSTALL DRAIN CHANNELS FOR SED BASIN. fuel machines Surveying	

Potential Hazards	**Supervisor's Comments:**
SLIPS TRIPS AND FALLS. Wet Conditions HEAVY EQUIPMENT ON MUDDY SLOPES. STRUCK BY AGAINST. spills	

Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO WATCH FOOTING ON MUDDY AREAS. Operators use 3pts of contact getting in/out equipment KEEP OFF OF SLOPES UNTIL DRY ENOUGH. STAY CLEAR OF EQUIPMENT WHEN IN MOTION.	

Crew Name Signatures:		
Floyd Paul	Bill Carney	
Dennis Lee	Patricia McGaulle	
[illegible]	[illegible]	
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-20-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: SED POND INSTALLATION.
Required PPE: LEVEL -D	Safety Access/ Location	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
SEDIMENT POND CONSTRUCTION. BAFFLE INSTALLATION. FINISH RIP RAP INSTALLATION. Excavation for concrete, baffle board, rip rap channel Surveying	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST. Ticks, Chiggers STRAINS AND SPRAINS. Uneven walking Terrain Pinch Points Heavy lifting Moving Equipment Heat Stress	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT MOVING BACK AND FORTH ON SITE. Operators use 3 pts of contact getting in/out equipment MAKE SURE TO USE PROPER LIFTING TECHNIQUES. GET HELP WITH HEAVY OBJECTS. Spray down with insect spray and tape up Wear Proper PPE	

Crew Name Signatures:		
Floyd Raul	Bill Cayce	
[illegible]	Donnie Lee	
[illegible]	[illegible]	
[illegible]	Patricia McGuire	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-21-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		**Job Task Analyzed** SED POND CONSTRUCTION,
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work:
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
POND CONSTRUCTION	
BAFFLE CONSTRUCTION	
DITCH CONSTRUCTION ON POND'S	
BUILDING FORMS FOR CONCRETE.	
Surveying.	

Potential Hazards	Supervisor's Comments:
STRAINS AND SPRAINS	
STRUCK BY AGAINST.	
CUT LACERATION HAZZARD.	

Recommended Action or Procedure	Supervisor's Initials:
MAKE SURE TO USE PROPER LIFTING TECHNIQUES	
STAY CLEAR OF EQUIPMENT WHEN IN MOTION	
KEEP EYE CONTACT AT ALL TIMES WHEN IN AREA	
WEAR PROPER PPE.	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	[illegible]	
Donnie Lee	Patricia McGantle	
Floyd [illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 9-24-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		**Job Task Analyzed** CAP CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
INSTALLATION OF BAFFLE BOARD, EXCAVATION OF DRAINAGE DITCH. CAP CONSTRUCTION. Staking grades	
Potential Hazards	**Supervisor's Comments:**
STRAINS AND SPRAINS. STRUCK BY AGAINST. CUT LACERATION HAZARD	
Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO GET HELP LIFTING ANYTHING HEAVY STAY CLEAR OF EQUIPMENT WHEN IN MOTION. MAKE SURE TO WEAR GLOVES WHEN HANDLING MATERIAL.	

Crew Name Signatures:		
Floyd Boyd	Patricia McGaddie	
Bill Clines		
Dunnie Lee		
Marvin Waters		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-25-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE-21		**Job Task Analyzed** CAP & POND CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
EXCAVATION OF DRAINAGE SWELL	
SILT FENCE INSTALLATION.	
CONCRETE POUR.	
EXCAVATION OTHER AREAS	
Surveying stakes	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
Moving Equipment	
SLIPS TRIPS AND FALLS.	
Pinch Points	
TRAFFIC ON SITE.	
Cutting Hazards	
Dusty Site Conditions	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT IN MOTION.	
WATCH FOOTING ON UNEVEN GROUND	
Use water truck to keep dust down	
WATCH TRAFFIC WHEN WORKING CLOSE TO ROAD	

Crew Name Signatures:		
Floyd Ford	Donna Lee	
Bill Carey	Richard Hoty	
[illegible]	Patricia Marble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-26-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed: CELL CAP CONSTRUCTION

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work:

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

CONSTRUCTION OF SWELL, SEED AND FERTILIZE.
Install Erosion Control Matting
FIT ALL DRAIN PIPE IN DITCHES.
Placing Rip Rap for the out flow pipes
Staking site out for grader

Audit the Job:
Audit Time:

Potential Hazards

STRUCK BY AGAINST.
Moving Equipment
CUT AND LACERATION.
Heavy lifting
TRAFFIC ALONG ROAD
Heat stress.
Vehicle Pedestrian Traffic
Uneven walking surfaces

Supervisor's Comments:

Recommended Action or Procedure

Stay CLEAR OF EQUIPMENT WHEN IN MOTION.
Drink plenty of liquid and stay hydrated
MAKE SURE TO WEAR GLOVE WHEN HANDLING PIPE AND MATERIAL
Operators use 3pts of contact getting in/out equipment
WATCH FOR CARS WHEN WORKING BY ROAD.
Use proper slings and straps to lift pipe

Supervisor's Initials:

Crew Name Signatures:

Floyd Paul
Bill Tony
Donnie Lee
Patricia McGarvie
438831
J. Ramirez 439888

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-27-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	New: ✓
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
FINISH PIPE INSTALLATION. EXCAVATION OF AREAS. Regrading excavated material PLACING MATERIAL ON CELL. FIX SILT FENCE Staking grade.	
Potential Hazards	**Supervisor's Comments:**
CUT LACERATION ON PIPE AND DEBRIS Moving equipment TIP HAZZARDS WORKING ON SLOPE STRUCK BY AGAINST. heat	
Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE to WEAR GLOVES WHEN HANDLING DEBRIS. & PIPE. MAKE SURE TO STAY LEVEL WHEN DUMPING TRUCK ON hill OR UNLEVEL SURFACES. STAY CLEAR OF OF EQUIPMENT WHEN IN MOTION	

Crew Name Signatures:		
Patricia McGuire	Morris Waters	Floyd Paul
	Dominic Lee	438831
	Bill Amer	J. Gaetto 439888

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 9-28-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** SED POND CONSTRUCTION, EXCAVATION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
FINISH SED POND CONSTRUCTION. EXCAVATE AREA TO BE REMOVED PLACE SOIL WHERE NEEDED. Staking grades	
Potential Hazards	**Supervisor's Comments:**
SLIPS TRIPS AND FALLS. Wet slick conditions STRUCK BY AGAINST. Moving Equipment. WEATHER POSSIBLE Heat Stress Cutting Hazards Heavy lifting	
Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING AFTER RAIN MUDDY AREAS. Beaware of your surroundings and stay alert STAY CLEAR OF EQUIPMENT WHEN IN MOTION Operators use 3pts of contact getting in/out equipment Follow WEATHER PROCEDURES IF WEATHER EVENT.	

Crew Name, Signatures:		
Donnie [illegible]	[illegible]	
Floyd [illegible]	Patrick [illegible]	
Bill [illegible]	[illegible]	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-1-12.
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: LEVEL-D.	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO.
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CELL CAP CONSTRUCTION. ENS control repairs EXCAVATING AREAS ON CELL CAP PLACING MATERIAL IN AREAS. Compacting Material with Roller Surveying Sub-Grade for grading	
Potential Hazards	**Supervisor's Comments:**
SLIPS AND FALLS. Wet slick conditions HEAVY MACHINERY MOVMENT. Animals WORKING ON UNEVEN SURFACES. Vehicle / Pedestrian traffic Cutting Hazards	
Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING: ON OFF holes, ect. Use 3pts of contact getting in/out equipment. KEEP EYE CONTACT WORKING AROUND EQUIPMENT. Communicate with operators MAKE SURE WHEN RUNNING EQUIPMENT ON SLOPES.	

Crew Name Signatures:		
Marcus Carter	[illegible]	[illegible]
[illegible]	Floyd [illegible]	
[illegible]	Patricia McGuille	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-2-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
EXCAVATING AREAS FOR GRADING. Compaction with Roller PLACEMENT OF MATERIAL Mechanic on site to make repairs to dozer STUMP REMOVAL Staking grades	

Potential Hazards	**Supervisor's Comments:**
SLIPS TRIPS AND FALLS. Rain, Thunderstorms all day EQUIPMENT TRAFFIC AND ~~TRAFFIC~~ BACKING. Moving Equipment, Pinch Points WORKING ON SLOPES. Insects VISITORS ON SITE Heavy lifting Hydraulic Spills	

Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING ON SLIPPERY AREAS. Shut down with thunderstorms in the area. KEEP EYES ON EQUIPMENT AT ALL TIMES Communicate with co-workers on site. WATCH FOR VISITORS PULLING onto SITE. Operators Use 3pts of contact getting in/out equipment. Use Spill Kits to catch leaking Hyd oil.	

Crew Name Signatures:		
[illegible]	[illegible]	
Donnie Lee	Patricia McGaulle	
Floyd Paul		
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10/3/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Branson Road

Job Task Analyzed: Grading, Excavation, Well Abandonment

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? Yes

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Excavating Area 4 Hill Side
Well Abandonment
Grading material with Dozer
Compaction with roller
Surveying landfill subgrade

Audit the Job:
Audit Time:

Potential Hazards

Moving Equipment
Pinch Points
Cutting Hazards
Slips, Trips, Falls
Heavy lifting
Insects
Fog - Wet Conditions
Working on slopes

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times
Communicate with operators while in work area
Wear proper PPE for job task
Spray down to prevent tick bites
Operators use 3pts of contact getting In/out Equipment
Watch footing on slopes

Supervisor's Initials:

Crew Name Signatures:

Floyd Paul
Donnie Lee
Patricia McGarble
Jim Anderson

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-9-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** LANDFILL CAP CONSTRUCTION
Required PPE: LEVEL -D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
EXCAVATING TO RESHAPE SLOPES. COMPACTING MATERIAL THAT IS BEING HAULED AND PLACED ON LANDFILL. Staking grades	
Potential Hazards	**Supervisor's Comments:**
SLIPS TRIPS AND FALLS. Wet muddy conditions STRUCK BY AGAINST. Rainy Weather BACKING HAZZARDS Heavy lifting Uneven walking surfaces Moving Equipment	
Recommended Action or Procedure	**Supervisor's Initials:**
WATCH ON MUDDY AREAS WHEN WALKING Communication on site STAY CLEAR OF EQUIPMENT when in motion Operators use 3pts of contact getting in/out USE spotter ~~[illegible]~~ when BACKING IN TIGHT AREAS.	

Crew Name Signatures:

Marvin Rutt
Chad Wing
Dunning Lee
Floyd Paul
Billy Long
Patrick McGable
[illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-10-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE-21

Job Task Analyzed: LANDFILL CAP CONSTRUCTION

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work:
JSA Prepared By: K. BAUM
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

LOADING HAULING AND PLACEMENT OF SOIL ON LAND FILL.

COMPACTING SOIL IN LIFTS WITH SMOOTH DRUM ROLLER

Staking grades

Audit the Job:
Audit Time:

Potential Hazards

SLIPS TRIPS AND FALLS.
Steep Slopes
RUNNING EQUIPMENT ON SLOPES, UNEVEN SURFACE..
Uneven walking surfaces
BACKING HAZARDS
Heavy lifting
Machine Movement

Supervisor's Comments:

Recommended Action or Procedure

WATCH WALKING ON MUDDY UNEVEN SURFACES.

GO UP hills STRAIGHT..

USE SPOTTERS WHEN PLACING MATERIAL.
Communicate with operator

Supervisor's Initials:

Crew Name Signatures:

Floyd Parker
Bill Gamer
Lynne Lee
Patricia McGarrle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10/11/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: B. Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: B. Guzzardo
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Receiving soil material from Aggtrans. Grading soil out over landfill Surveying Sub grade Field compaction testing	
Potential Hazards	**Supervisor's Comments:**
Heavy lifting Uneven walking surfaces Pinch Points loud Noise Cooler Weather Dump truck hazards Machine Movement Slips, Trips, Falls	
Recommended Action or Procedure	**Supervisor's Initials:**
Beaware of your surroundings and stay alert Use the buddy system and communicate on site Spotters are needed when backing dump truck Wear seat belts on equipment Wear proper PPE on job Dress appropiate for cooler temps.	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	[illegible]	
[illegible]	[illegible]	
Donna Lee	Patricia M Gamble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-12-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	Safety Access/ Location	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
CONSTRUCTING LAND FILL CAP. LOADING HAULING, AND PLACING FILL MATERIAL. RECEIVING OFF SITE MATERIAL. COMPACTING SOIL. Staking grades.	
Potential Hazards	**Supervisor's Comments:**
SLIPS TRIP AND FALLS. STRUCK BY AGAINST. BACKING HAZZARDS.	
Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO WATCH FOOTING ON SITE. AND UNEVEN SURFACES. STAY CLEAR OF EQUIPMENT WHEN IN MOTION. USE SPOTTER WHEN POSSIBLE.	

Crew Name Signatures:		
Floyd Pa[illegible]	Donnie Lee	[illegible]
[illegible]	[illegible]	
[illegible]	Patrick McGaddie	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-15-12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? Y/N
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
INSTALLING LIFTS ON CELL..	
LOAD AND PLACING MATERIAL.	
COMPACTING SOIL - Subcontractor	
Surveying with GPS	
WEATHER	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
Moving Equipment	
SLIPS AND FALLS	
Thunderstorms	
WORKING ON SLOPES.	
Uneven walking surfaces	
Heavy lifting	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION	
GET EYE CONTACT TO APPROACH.	
Beaware of your surroundings	
WATCH STEP ON UNEVEN SURFACES.	
Communication of operators / Labors	
KEEP EQUIPMENT STRAIGHT ON SLOPES.	
Shut down for thunderstorms	

Crew Name Signatures:		
[illegible]	[illegible]	[illegible]
[illegible]	[illegible]	
[illegible]	[illegible]	
[illegible]	Patrick McGarble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-16-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	Safety Access/ Location	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
LOADING, HAULING, PLACING SOIL ON LANDFILL. LOAD ROLL OFF CONTAINER IF ARRIVES. Staking grades	

Potential Hazards	Supervisor's Comments:
CHANGING CONDITIONS FROM RAIN EVENT. Wet work areas WORKING ON SLOPES. Slips, Trips, Falls TRAFFIC ON SITE. Moving Equipment Cutting Hazards Pinch points	

Recommended Action or Procedure	Supervisor's Initials:
LOOK AROUND FOR AREAS THAT MIGHT HAVE CHANGED WITH RAIN. Communicate with operators STAY STRAIGHT WHEN TRAVELING UP AND DOWN SLOPES. Use the Buddy System KEEP EYE CONTACT WITH TRAFFIC ONSITE. ONLY APROACH IF EYE CONTACT MADE AND SEEN	

Crew Name Signatures:		
[illegible] [illegible] Running Lead Floyd Paul	Billy Comer Patrick McGandle	[illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-17-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project):

Job Task Analyzed
CELL CAP CONSTRUCTION SITE 21

Required PPE:
LEVEL -D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work:

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

LOADING, HAULING, PLACING AND RECEIVING BACKFILL MATERIAL.
Compaction Testing
Surveying material

Audit the Job:
Audit Time:

Potential Hazards

HEAVY TRAFFIC AREA.
Dumptruck hazards
BACKING.
Slick walking condition
WORKING ON SLOPES.
Moving Equipment

Supervisor's Comments:

Recommended Action or Procedure

MAKE SURE TO STAY CLEAR OF TRUCKS ENTERING SITE.
Use Radio to communicate
KEEP DRIVERS IN MIRROR WHEN BACKING
KEEP TRUCKS STRAIGHT WHEN DUMPING

Supervisor's Initials:

Crew Name Signatures:

Patrick M Gaulle

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-18-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed: CELL CAP CONSTRUCTION

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: BRIAN GUZZARDO
JSA Prepared By: K. BAUM
Are other crews in area? Yes

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

HAULING IN AND PLACING SOIL.
EXCAVATING TIE IN DITCH ON WEST AND NORTH SIDE.
COMPACTING LIFTS, Compaction Test

Audit the Job:
Audit Time:

Potential Hazards

HEAVY TRAFFIC ON SITE.
STRUCK BY AGAINST.
WORKING ON SLOPES.

Supervisor's Comments:

Recommended Action or Procedure

STAY CLEAR OF TRUCKS WHEN BACKING.
KEEP EYE CONTACT AT ALL TIMES
STAY STRAIGHT ON SLOPES TO PREVENT TIP HAZZARD

Supervisor's Initials:

Crew Name Signatures:

Donnie Lee
Bill Jones
Floyd Paul

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-19-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Branson Road Landfill

Job Task Analyzed
CELL CAP CONSTRUCTION

Required PPE:
LEVEL D

Safety Access/ Location
Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: BRIAN GUZZARDO
JSA Prepared By: K. BAUM
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
RECIEVING OFF SITE SOIL.	
EXCAVATING TIE-IN TRENCH.	
SURVEYING.	
COMPACTING SOIL	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST Dump Truck	
SLIPS AND FALLS.	
Moving Equipment	
STAY STRAIGHT ON SLOPES.	
Thunderstorms	
Heavy lifting	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION.	
Shut down for thunderstorms	
WATCH ON WET SURFACES.	
Use the buddy system when lifting	
WATCH FOR UNEVEN AREAS. DUMP TRUCK ON STRAIGHT AREAS ONLY	

Crew Name Signatures:
Donna Lee
Floyd Paul
Patricia McGarble

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-22-12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE -21

Job Task Analyzed: CELL CAP CONSTRUCTION.

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
HAULING IN OFFSITE SOIL AND PLACEMENT.	
Grading Sub Grade	
EXCAVATION OF TIE IN DITCH	
Compaction Test Sampling	
Surveying with GPS	
Filling Water Truck and spraying site	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
Dump Trucks	
BACKING	
Heavy Lifting	
SLIP TRIPS AND FALLS	
Moving Equipment	
Low Light Conditions	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION	
Use the buddy system when lifting more than 50lbs.	
USE SPOTTER FOR TRUCKS WHEN BACKING	
Use Radios to communicate on site	
WATCH FOOTING ON UNEVEN SURFACES	
Spot dump trucks on site	

Crew Name Signatures:

Patricia McGuire

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-23-12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed: CELL CAP CONSTRUCTION.

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
RECEIVING OFF SITE SOIL AND PLACING OR STOCKPILE.	
COMPACTING SOIL.	
Staking grades	

Potential Hazards	Supervisor's Comments:
HEAVY TRAFFIC ON SITE.	
~~EQ~~ STRUCK BY AGAINST.	
TEMPATURES RISING.	
Slips on material & slopes	

Recommended Action or Procedure	Supervisor's Initials:
KEEP DRIVERS IN MIRRORS WHEN BACKING.	
STAY CLEAR OF EQUIPMENT WHEN IN MOTION.	
KEEP EYE CONTACT WITH OPERATOR IF NEED TO APROACH OR WORKING IN AREA	
DRINK PLENTY OF WATER	

Crew Name Signatures:

Floyd Paul

Patricia Gaulle

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-24-12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed: CELL CAP CONSTRUCTION.

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: BRIAN GUZZARDO
JSA Prepared By: K. BAUM
Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

RECIEVING OFF SITE SOIL AND PLACING,
COMPACTING SOIL, AND GRADING.
Surveying

Audit the Job:
Audit Time:

Potential Hazards

TRUCK TRAFFIC.
Slips, Trips, Falls
UNEVEN SLOPES:
Moving Equipment
VISITORS ONSITE.
Heat Stress
STRUCK BY AGAINST.
Heavy Lifting

Supervisor's Comments:

Recommended Action or Procedure

STAY CLEAR OF TRUCK BACKING
KEEP EQUIPMENT LEVEL WHEN DUMPING
STAY ALERT FOR PEOPLE ON SITE VISITOR.
KEEP EYE CONTACT WITH OPERATOR WHEN APROACHING OR IN AREA

Supervisor's Initials:

Crew Name Signatures:

Donnie Lee
Bill Gaines
Floyd Ford
Patricia McGaible

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 10-25-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE - 21

Job Task Analyzed: CELL CAP CONSTRUCTION

Required PPE: LEVEL - D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

RECIEVING OFF SITE SOIL
GRADING AND PLACING SOIL
COMPACTING
Surveying

Audit the Job:
Audit Time:

Potential Hazards

STRUCK BY AGAINST.
Uneven walking surface
HEAVY TRAFFIC.
Heavy Lifting
UNEVEN SURFACES,
Heat Stress

Supervisor's Comments:

Recommended Action or Procedure

STAY CLEAR OF EQUIPMENT WHEN IN MOTION.
STAY CLEAR OF DUMP TRUCKS, KEEP DRIVER IN MIRROR WHEN BACKING
KEEP ROLLER ON LEVEL SURFACES UP AND DOWN hill STRAIGHT. KEEP DUMP TRUCKS LEVEL WHEN DUMPING.

Supervisor's Initials:

Crew Name Signatures:

Dwayne Lee
Floyd Paul
Patricia McGarble

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 10-26-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	Safety Access/ Location	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
HAULING SOIL PLACING AND COMPACTING RECEIVING OFF SITE SOIL Surveing grades Hurricane Preparness	
Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. HEAVY TRAFFIC. WET CONDITIONS SLIPS AND FALLS	
Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF EQUIPMENT IN MOTION. WATCH FOR DUMP TRUCKS ENTERING SITE. WATCH FOOTING ON WET GROUND. MUDDY CONDITIONS	

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 11-05-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
PLACING SOIL ON CELL. LOADING AND HAULING. STORM REPAIR	
Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. SLIPS TRIPS AND FALLS.	
Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF EQUIPMENT WHEN ON	

Crew Name Signatures:		
[illegible]	[illegible] Patricia McGuirke	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-6-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B. Guzzardo

JSA Prepared By: K. BAUM

Are other crews in area? NO

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

HAULING PLACING MATERIAL,
Grading Cover Soil in lifts for compaction
E+S Repairs
pumping water

Audit the Job:
Audit Time:

Potential Hazards

STRUCK By AGAINST.
Moving Equipment
SLIPS AND FALLS
Colder Conditions
BACKING dump trucks
Cutting Hazards

Supervisor's Comments:

Recommended Action or Procedure

STAY CLEAR OF EQUIPMENT IN MOTION.
Use Radio communication during operations
WATCH FOOTING ON SLIPPERY GROUND.
Wear proper PPE for job task
KEEP TRUCKS IN MIRRORS when when BACKING.
Dress in layers during colder weather

Supervisor's Initials:

Crew Name Signatures:

Donnie Lee
Bill Carney
Patrick McGuile

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 16-7-12
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: LEVEL D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA		New: ✓
2. Review JSA (EVERYONE)	Assembly Point::	Revised:
3. Sign JSA (EVERYONE)		

Job Task (What you are doing)	**Audit the Job:** Audit Time:
LOADING AND PLACING SOIL.	
RECEIVING SOIL FROM OFFSITE.	
Compaction Testing	
Hauling Material	

Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST.	
Cold Temps	
WORKING ON UNEVEN SURFACES.	
Uneven Walking surfaces	
BACKING HAZZARD.	
Slips, Trips, Falls	
Moving Equipment	
Rainy / Snowy condition	

Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF EQUIPMENT IN MOTION.	
Use radios communicating on site	
~~STAY~~ KEEP EQUIPMENT LEVEL.	
Use 3pts of contact getting in/out equipment	
KEEP TRUCK DRIVERS IN MIRROR WHEN BACKING.	
Stay clear of moving Equipment	

Crew Name Signatures:		
[illegible]	Dorrie Lee	[illegible]
[illegible]	Bill Jones	Patricia Gabel
[illegible]	[illegible]	
[illegible]	Thomas Best	

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 11-8-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE - 21

Job Task Analyzed: CELL CAP CONSTRUCTION.

Required PPE: LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
LOADING, HAULING, AND PLACING SOIL ON CAP.	
RECEIVING SOIL FROM OFFSITE SOURCE	
GRADING AND COMPACTING SOIL.	

Potential Hazards	Supervisor's Comments:
HEAVY EQUIPMENT MOVING ONSITE. STRUCK BY AGAINST.	
TRUCKS BACKING IN TO DUMP.	
WORKING ON SLOPES DUMPING TRUCK.	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF HEAVY EQUIPMENT KEEP EYE CONTACT.	
DON'T GET BEHIND TRUCKS WHEN DUMPING.	
KEEP TRUCKS LEVEL WHEN DUMPING.	

Crew Name Signatures:

Thomas [illegible]
Bill [illegible]
[illegible]
[illegible]

Richard J. [illegible]
Donnie Lee
[illegible]
Patricia McGuille

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 11-9-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE -21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE:	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
LOADING, HAULING, PLACING SOIL.	
RECEIVING SOIL FROM OFFSITE SOURCE	
COMPACTING SOIL	

Potential Hazards	Supervisor's Comments:
SLIPS TRIPS AND FALLS.	
HEAVY CONJESTED TRAFFIC.	
WORKING ON UNEVEN SURFACES	

Recommended Action or Procedure	Supervisor's Initials:
WATCH FOOTING ON ROUGH AREAS	
WATCH TRUCKS WHEN BACKING	
KEEP EQUIPMENT LEVEL	

Crew Name/Signatures:		
[illegible]	Donnie Lee	Patricia M Gamble
[illegible]	Thomas [illegible]	
[illegible]	[illegible]	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-13-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
LOADING AND PLACING SOIL. Weather Delay Maintenance RECEIVING SOIL FROM OUTSIDE SOURCE DUMPING TRUCKS	

Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. Rainy Weather SLIPS TRIPS AND FALLS. Leaves MUDDY CONDITIONS Heavy lifting	

Recommended Action or Procedure	**Supervisor's Initials:**
~~STAR~~ STAY CLEAR OF EQUIPMENT WHEN IN MOTION. WATCH AREAS THAT ARE MUDDY. STAY CLEAR OF OF TRUCKS BACKING UP.	

Crew Name Signatures:		
Maurice Lee	Donnie Lee	
Bill Gaines		
[illegible]	Patrick McGable	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-14-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
LOADING, HAULING, PLACING SOIL ON SITE 21 LANDFILL. Receiving Fill Material from Highway Grading site, hauling material	

Potential Hazards	**Supervisor's Comments:**
Wet ~~con~~ from RAIN Beware of surroundings ~~[illegible]~~ Trucks backing Cold weather Truck TRAFFIC Moving Equipment Pinch Points Slips, Trips, Falls Heavy lifting	

Recommended Action or Procedure	**Supervisor's Initials:**
Slip, trip + fall Use the Buddy System Stay Alert Stay Alive Operators Use 3pts of contact getting	

Crew Name Signatures:		
[illegible]	[illegible]	
Donnie Lee	[illegible]	
[illegible]	Patricia McGuckle	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11/15/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Bronson Road

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New:	✓
Revised:	

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Compaction Testing - Hillis - Carnes	
Spreading Soil with Dozer	
Loading trucks with excavator	
Using Roller for Compaction	
Loading tires into roll off container	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls	
Moving Equipment	
Pinch Points	
Cold Temperatures	
Cutting hazards	
Deer Running across in front of P/U trucks	
Steep Slopes	
Heavy lifting	

Recommended Action or Procedure	Supervisor's Initials:
Beaware of your surroundings at all times.	
KEEP EYE CONTACT WITH OPERATOR.	
MAKE SURE TO WEAR GLOVES AT ALL TIMES	
WHEN DRIVING KEEP EYE ON TRAFFIC AND SURROUNDINGS	
AT ALL TIMES.	
KEEP EQUIPMENT ON ~~LEVEL~~ LEVEL GROUND WHEN	
DUMPING, OR ROLLING.	
MAKE SURE TO USE PROPER LIFTING TECHNIQUES.	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	[illegible]	
[illegible]	[illegible]	
Donna Lee	Patricia McGamble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-16-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	Safety Access/ Location	Supervisor of Work: B. GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
PLACING MATERIAL ON CELL CAP.	
GRADING MATERIAL	
COMPACTING MATERIAL ON CELL	
CLEANING EQUIPMENT THAT IS DEMOBING SITE	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST.	
SPLASH HAZZARD	
FLYING DEBRIS	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT IN MOTION	
MAKE SURE TO WEAR ALL SAFETY EQUIPMENT	
IF WASHING EQUIPMENT MAKE SURE TO WEAR FACE SHIELD AND TYVEK SUIT.	

Crew Name Signatures:		
Dynnie Lee		
Bill Acner		
	Patricia M Gamble	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-19-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
PLACING SOIL ON CAP. COMPACTING SOIL ON CELL CAP. Receiving fill Material from Farm Services	

Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. BACKING HAZARD SLIP'S AND FALL'S. Low Light Conditions	

Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF EQUIPMENT WHEN IN MOTION STAY CLEAR OF EQUIPMENT WHEN BACKING. WATCH FOOTING IN WORK AREA.	

Crew Name Signatures:		
[illegible]	Dornice Lee Thomas Lee [illegible]	[illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11/20/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: level D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: CREW
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Placing Soil
Recieving Fill MATERIAL

Audit the Job:
Audit Time:

Potential Hazards

TRUCK TRAFFIC
MOVING EQUIPMENT
NOISE OF Trucks + Equipment
BACKING-UP the Trucks

Supervisor's Comments:

Recommended Action or Procedure

Remind them A Bout Speeding
Wearing Ear Plugs
Be Sure to Keep Contact with Drivers
REFLECTIVE VESTS - BE VISIBLE TO TRUCKERS

Supervisor's Initials:

Crew Name Signatures:

Thomas Bess

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-26-2012
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** LANDFILL CAP
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
DUMPING TRUCK'S MAINTAIN SOIL PILE.	
Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST. SLIPS TRIPS AND FALLS. COLDER TEMPS	
Recommended Action or Procedure	**Supervisor's Initials:**
STAY CLEAR OF TRUCKS WHEN BACKING KEEP DRIVERS IN MIRROR. WATCH FOOTING ONSITE FOR UNEVEN SURFACES DRESS FOR THE WEATHER	

Crew Name Signatures:		
Kurt Baum	[illegible]	[illegible]
Thomas [illegible]	[illegible]	
[illegible]	Patricia McGable	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-27-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project):

Job Task Analyzed
CELL CAP CONSTRUCTION.

Required PPE:
LEVEL-D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: BRIAN GUZZARDO

JSA Prepared By: K. BAUM

Are other crews in area?

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
DUMPING OFFSITE MATERIAL AND STOCK PILE.	
PLACING SOIL ON CAP.	
Staking grades.	

Potential Hazards	Supervisor's Comments:
SLIPS AND FALLS.	
@ WEATHER.	
STRUCK BY AGAINST.	

Recommended Action or Procedure	Supervisor's Initials:
WATCH FOOTING ON WET GROUND.	
WET WEATHER.	
STAY CLEAR OF TRUCKS BACKING UP KEEP TRUCKS DRIVERS IN MIRRORS AT ALL TIMES	

Crew Name Signatures:

Donnie Lee
Patricia McGamble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-28-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Bronson Rd NSF-IH		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CELL CAP CONSTRUCTION, RECEIVING SOIL FROM OFFSITE SOURCE. Staking grades	
Potential Hazards	**Supervisor's Comments:**
SLIPS TRIPS AND FALLS. STRUCK BY AGAINST.	
Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING ON UNEVEN SURFACES. STAY CLEAR OF EQUIPMENT WHEN IN MOTION. KEEP DRIVERS IN MIRROR WHEN BACKING UP DUMP TRUCK'S	

Crew Name Signatures:		
[illegible]	Donnie Lee	[illegible]
[illegible]	Patricia McGaulle	[illegible]
[illegible]	Thomas [illegible]	
	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-29-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office	JSA Prepared By: KELLY BAUM
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
PLACING SOIL ON LANDFILL CAP, GRADING, COMPACTING.	
RECIEVING OFFSITE SOIL.	
Surveying & staking grades	
Mechanics	

Potential Hazards	**Supervisor's Comments:**
SLIPS AND FALLS	
Icy Conditions	
STRUCK BY AGAINST.	
BACKING	
Pinch Points	
Heavy lifting	

Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING ON UNEVEN SURFACES.	
Use the buddy system	
STAY CLEAR OF EQUIPMENT WHEN IN MOTION.	
Communicate with Radios	
KEEP TRUCK DRIVERS IN MIRROR WHEN SPOTTING TRUCKS.	

Crew Name Signatures:		
Kelly Baum	Patrick McGuire	[illegible]
[illegible]	Thomas [illegible]	[illegible]
Donnie Lee	[illegible]	
Marvin Walker		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 11-30-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed: CELL CAP CONSTRUCTION
Required PPE: LEVEL-D	Safety Access/ Location	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: K. BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
RECIEVING OFF SITE SOIL, PLACING AND GRADING SOIL ON LANDFILL, THEN COMPACTING.	
Surveying over landfill Cap	
Mechanics on site making repair.	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST	
Icy Condition Colder Temps	
SLIPS AND FALLS.	
Pinch Points	
BACKING HAZARD	
Heavy lifting	
Moving Equipment	
Uneven Walking Surfaces	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION	
KEEP EYE CONTACT WHEN APROACHING EQUIPMENT.	
Operators use 3pts of contact getting in/out equipment	
WATCH FOOTING ON UNEVEN SURFACES.	
Warm equipment up prior to jumping in equipment	
KEEP DUMP TRUCK DRIVERS IN MIRRAR WHEN BACKING	
STAY CLEAR OF BACK OF TRUCK.	
Stay Warm	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	[illegible]	
[illegible]		
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-3-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21	**Job Task Analyzed** CELL CAP CONSTRUCTION.

Required PPE: LEVEL - D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven: Office Trailer	JSA Prepared By: KELLY BAUM
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
HAULING, LOADING, PLACING SOIL ON CELL AND COMPACTING.	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST. Dump Trucks	
SLIPS AND FALLS	
BACKING	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION KEEP EYE CONTACT IF YOU NEED TO APROACH.	
MAKE SURE TO WATCH STEP ON UNEVEN SURFACES.	
WHEN BACKING TRUCKS STAY CLEAR OF REAR OF TRUCK, KEEP DRIVER IN REVIEW MIRROR AT ALL TIMES. DONT TURN BACK.	

Crew Name Signatures:		
[illegible]	Donnie Lee	[illegible]
[illegible]	[illegible]	[illegible]
[illegible]	[illegible]	Patricia McGaulle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/4/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Broncos Road Landfill		**Job Task Analyzed** Receiving Fill Material
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: Bryan Guzzardo
	Safe Haven: Office Trailer	JSA Prepared By: Bryan Guzzardo
	Wind Direction:	Are other crews in area? No
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Receiving Fill Material from Aggtrans, Farm Services	
Compaction Testing Sampling	
Spreading cover soil with equipment	
Surveying land fill Cap	
Preparatory Meeting	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls	
Moving Equipment	
Pinch Points	
Dump Trucks - Spotting on site	
Biting Insects	
Uneven walking surfaces	
Heavy lifting	
Dusty Site Conditions	

Recommended Action or Procedure	Supervisor's Initials:
Beaware of your surroundings and stay alert.	
Use the Buddy system when lifting more than 50lbs.	
Communicate on site with Radios.	
Spot dump trucks on site and watch backing.	
Operators use 3 points of contact getting in/out equipment	
Spray down with insect propellant	
Wear Proper PPE for job task	

Crew Name Signatures:		
[illegible]	[illegible] Donnie Lee	[illegible]
[illegible]	for Patricio Maguble	
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-05-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE - 21		**Job Task Analyzed** CELL CAP CONSTRUCTION.
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: KELLY BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
HAULING, DUMPING, SOIL	
GRADING SOIL COMPACTING	
Stockpiling Top Soil	
Surveying landfill Cap	

Potential Hazards	**Supervisor's Comments:**
STRUCK BY AGAINST,	
Moving Equipment	
BACKING HAZZARD	
Heavy lifting	
SLIPS AND FALLS	
Rainy Weather	
Dump Trucks	

Recommended Action or Procedure	**Supervisor's Initials:**
MAKE SURE TO WATCH TRUCKS WHEN	
BACKING, KEEP DRIVERS IN MIRRORS	
Spot dumptruck on site.	
STAY CLEAR OF MACHINERY WHEN IN	
MOTION.	
WATCH STEP ON UNEVEN SURFACES.	

Crew Name Signatures:		
[illegible]	Donnie Lee	Patricia McGauble
[illegible]	[illegible]	[illegible]
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-6-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** CELL CAP CONSTRUCTION
Required PPE: level D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Receiving Trucks Stock Piling Top soil Placing Fill MATERIAL Staking grades	

Potential Hazards	Supervisor's Comments:
MOVING EQUIPMENT TRUCK TRAFFIC	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT WHEN IN MOTION KEEP TRUCK DRIVERS IN MIRRORS WHEN BACKING KEEP EYE CONTACT AT ALL TIMES	

Crew Name Signatures:		
[illegible]	[illegible]	[illegible]
[illegible]	Richard J. [illegible]	Patrick Gardner
[illegible]	Dennis Lee	
[illegible]		

Shaw The Shaw Group Inc.

JOB SAFETY ANALYSIS

DATE: 12-07-2012
JOB#: 142879
SITE:

Location of Job
(Unit/Location on Project): **Site 21, US Naval Station, Indian Head, MD**

Required PPE:	Safety Access/ Location	Supervisor of Work: **Bryan Guzzardo**
LEVEL D	Safe Haven:	JSA Prepared By: **J. Truman**
	Wind Direction:	Are other crews in area? **No**
Pre-Job Preparation	Evacuation Route: Upwind away from danger	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point: Shaw Trailer	New: X Revised:

Job Task (What are You Doing)	Audit the Job Audit Time:
Receiving & placing of select fill	
Receiving & stockpiling of top soil	
Placing landfill cap material	
Set grade stakes	
Equipment inspections & refueling	

Potential Hazards	Supervisors Comments
Moving equipment	
Heavy truck traffic with restricted work areas	
Moving Heavy Equipment	
Weather	
Noise	
Slip, trip, and fall – uneven walking surfaces	
Struck by, caught between trucks or equipment	

Recommended Action or Procedure	Supervisor's Initials:
Be visible – wear safety vests & maintain eye contact with operators and drivers. Maintain spatial awareness of all activities.	
Wear layered clothing to adjust to changing weather.	
Use 3-point entry / exit with trucks & equipment	
Wear hearing protection around equipment.	
Watch your footing while moving thru the site.	
Know where spill cleanup materials are during fueling operations	
Use the HARP System whenever changing tasks or locations.	
Use distinct hand signals to communicate in noisy areas.	

Crew Name/Signatures:		
		Patricia McGuelle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-10-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE - 21		**Job Task Analyzed** CELL CAP CONSTRUCTION,
Required PPE: LEVEL-D	**Safety Access/ Location**	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By: KELLY BAUM
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
CELL CAP CONSTRUCTION, HAULING IN TOP SOIL, AND PLACING FILL MATERIALS.	
SETTING GRADE STAKES.	

Potential Hazards	**Supervisor's Comments:**
SLIPS AND FALLS,	
STRUCK BY AGAINST,	
WEATHER.	

Recommended Action or Procedure	**Supervisor's Initials:**
WATCH FOOTING ON WET MUDDY CONDITIONS.	
STAY CLEAR OF EQUIPMENT WHEN IN MOTION. KEEP EYE CONTACT,	
RAINY WET CONDITIONS.	
LIGHTS ON FOR FOGGY CONDITIONS	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]	Bill Ainey	
Donnie Lee	[illegible]	
	Patricia McGuire	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/10/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: Bryan Guzzardo

JSA Prepared By: B. Guzzardo

Are other crews in area? No

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Grading Material with dozer
Compacting site with roller
Surveying / installing grade stakes

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Pinch Points
Weather - Rainy Wet conditions
Uneven walking surfaces
Heavy lifting
Cutting Hazards
Strong Winds

Supervisor's Comments:

Recommended Action or Procedure

Beaware of yoursurroundings at all times.
Communicate with operators, use hand signals
Operators Use 3pt of contact getting in/out equipment
Use the buddy system when lifting more than 50 lbs.
Use spotters when necessary.
USE EQUIPMENT LIGHTS FOR VISIBILITY

Supervisor's Initials:

Crew Name Signatures:

Kevin Barr
William Wilson
Bill Gomez
Dwayne Lee
Thomas Lee
Patricia McGuible
Richard Hatley

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-12-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE		**Job Task Analyzed**
Required PPE: level D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	New: ✓
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Recieving Fill MATERIAL placeing MATERIAL	

Potential Hazards	Supervisor's Comments:
TRUCK TRAFFIC BLind spots WEATHER NOISE	

Recommended Action or Procedure	Supervisor's Initials:
BE VISIBLE - VESTS get spotters HEARING PROTECTION AROUND EQUIPMENT	

Crew Name Signatures:		
Richard Kitty	Bill Cooper	
Thomas Best	Dennis Lee	
		Patricia McGoulle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12-13-12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: Level D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: BG
JSA Prepared By: All SHAW people
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Receiving Fill Material from FARMSERVICES
place mat. Topsoil etc
Install pipe man Hole
Surveying with GPS

Audit the Job:
Audit Time:

Potential Hazards

MOVING EQUIPMENT
Cutting Hazards
pinch point
Heavy lifting / Rigging
Colder Temps
Uneven Walking Surfaces
Slips, Trips, Falls
Dump truck Hazards

Supervisor's Comments:

Recommended Action or Procedure

USE SPOTTERS WHEN NEEDED
Use the buddy system when lifting more than 50lbs.
get operator eye contact
Dress appropriate for the cooler Temps.
Operators use communication with ground laborers
Spot dump trucks while backing
Wear proper PPE for job task
Inspect slings prior to lifting

Supervisor's Initials:

Crew Name Signatures:

Thomas Best
Bill Carnes
Donnie Lee
Patrick McGaddie

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/14/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: Level D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B. Guzzardo

JSA Prepared By: Crew

Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Recieving Top Soil
Installing pipe /backfilling
Grading Select Fill
Surveying and installing grade sticks

Audit the Job:
Audit Time:

Potential Hazards

MOVING EQUIPMENT
TRUCK TRAFFIC
PINCH POINTS
Colder ICY Conditions
Heavy Lifting
Pinch Points
Uneven Walking Surfaces
Loud Noises

Supervisor's Comments:

Recommended Action or Procedure

MAKE EYE CONTACT W/operator
wear proper PPE
USE Spotters
Wear proper PPE for job task
Operators use 3pt of contact getting in/out equipment
Use the buddy system when lifting more than 50 lbs.

Supervisor's Initials:

Crew Name Signatures:

Patricio McGaddle

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/17/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road Landfill

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By:
Are other crews in area? No

New:	✓
Revised:	

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Receiving Top Soil from Farm Services
Grading Select Fill Top Soil
Mechanic on Site to repair dozer

Audit the Job:
Audit Time:

Potential Hazards

Rainy Weather - Slick Conditions
Moving Equipment
Pinch Points
Dump Truck Hazards - Backing
Slips - Trips - Falls - Uneven Walking Surfaces
Heavy Lifting
Low Light Conditions

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert
Use the buddy system
Muddy Conditions watch footing use 3pts of contact getting in/out equipment
Communicate with operators and labor
Dont start work until adequate light conditions
Shut down for thunderstorms

Supervisor's Initials:

Crew Name Signatures:

Bobby Bunn
Thomas Rupp
Donnie Lee
Patricia McGauble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/18/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE - 21		Job Task Analyzed: CELL CAP CONSTRUCTION,
Required PPE: LEVEL - D	Safety Access/ Location	Supervisor of Work: BRIAN GUZZARDO
	Safe Haven:	JSA Prepared By:
	Wind Direction:	Are other crews in area?
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
CELL CAP CONSTRUCTION, DITCH CONSTRUCTION, Spreading top soil Surveying with GPS Mechanic on site	

Potential Hazards	Supervisor's Comments:
STRUCK BY AGAINST, Wet slick conditions SLIPS TRIPS AND FALLS.. Heavy lifting WEATHER EVENT. Slips, Trips, Falls Moving Equipment Dump truck	

Recommended Action or Procedure	Supervisor's Initials:
STAY CLEAR OF EQUIPMENT, GET EYE CONTACT IF NEED TO APROACH OPERATOR. Use the buddy system WATCH FOOTING ON WET MUDDY CONDITIONS Operators use 3pts of contact getting in/out ALWAYS STAY ALERT OF WEATHER.	

Crew Name Signatures:		
[illegible]	[illegible]	Patrick McGaddie
Thomas [illegible]	Bill Cagner	
[illegible]	Donnie Lee	
[illegible]	[illegible]	
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 12/19/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road Landfill

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: Crew
Are other crews in area? No

New:	✓
Revised:	

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Top Soil Trucks - Farm Services
Grading Topsoil with Dozer
Loading dump truck from Stockpile
Receiving ECM from ACF Environmental
Surveying with GPS
Uncovering Stockpile

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Pinch Points
Heavy lifting
Uneven Walking Surfaces
Low Light Conditions
Icy cold weather
Spotting Dump Trucks while backing

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Watch footing getting in/out equipment
Use the Buddy system when lifting more than 50lbs.
Operators use 3pts of contact getting on equipment
Dress for colder temps, and stay warm
Always use spotters when backing trucks
Communication on site

Supervisor's Initials:

Crew Name Signatures:

Patricia McGolle

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 1/7/13
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Benson Road Landfill

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Spreading Top Soil with Dozer
Uncovering top Soil pile with tarp
Loading soil into dump truck
Decontaminating Equipment
Hydro seeding Slopes

Audit the Job:
Audit Time:

Potential Hazards

Moving Equipment
Pinch Points
Cutting Hazards
Cold Weather
Uneven walking surfaces
Low light conditions
Heavy lifting

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Operators use 3pb of contact getting in/out equipment
Use proper PPE for job task
Warm equipment up prior to running

Supervisor's Initials:

Crew Name Signatures:

Bob [illegible]
[illegible]
Thomas [illegible]
[illegible]
[illegible]
Patricia McGauble

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-8-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B Guzzardo
JSA Prepared By: Tom Best
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Spreading top soil with dozer	
receiving top soil	
Loading soil into dump truck	
Decontaminating equipment	
Surveying final grade	

Potential Hazards	Supervisor's Comments:
Moving equipment	
Pinch points	
Cold weather	
Slips, trips and falls	
Heavy lifting	
Truck traffic	

Recommended Action or Procedure	Supervisor's Initials:
Beware of your surroundings	
3 point contact	
Proper PPE	
Spot dump truck while backing	

Crew Name Signatures:

Thomas Best
[illegible]
[illegible]
[illegible]

Patricia McGauble
Donnie Lee

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-9-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Bronson Road

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office trailer

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B Guzzardo

JSA Prepared By: Tom Best

Are other crews in area? NO

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Spreading top soil receiving top soil Hydro seeding	

Potential Hazards	Supervisor's Comments:
Moving equipment ~~3 point contact~~ cold weather ~~proper PPE~~ slips, trips, and falls Heavy lifting, sprains and strains Truck traffic	

Recommended Action or Procedure	Supervisor's Initials:
Beware of your surroundings 3 point contact proper PPE spot dump trucks while backing Stay up wind while hydroseeding	

Crew Name Signatures:

Thomas Best
[illegible]
[illegible]
Donnie Lee
Bill Sanger
[illegible]
Pamela McGuire

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-10-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job site 21 Bronson Road
(Unit/Location on Project):

Job Task Analyzed

Required PPE:
D

Safety Access/ Location

Safe Haven: Office trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B Guzzardo
JSA Prepared By: Tom Best
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Receiving top soil	
spreading top soil	
placing ECM	
Hydro seeding	

Potential Hazards	Supervisor's Comments:
moving equipment	
truck traffic	
slips, trips and falls	
cuts	
cold weather	
flying debris	

Recommended Action or Procedure	Supervisor's Initials:
spot dump trucks	
3 point contact	
proper PPE	
stay upwind while hydroseeding	

Crew Name Signatures:
Thomas Best
[illegible]
[illegible]
Norris Lee
[illegible]
[illegible]

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-11-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Bronson Road

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B Guzzardo

JSA Prepared By: Tom Best

Are other crews in area? NO

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

receiving Top soil
spreading top soil
placing ECM
hydro seeding
Site Cleanup

Audit the Job:
Audit Time:

Potential Hazards

Truck traffic
Lifting - Heavy
Cuts - Cutting ECM
Slips Trips and Falls
Spray from hydro seed
Flying Debris
Uneven walking Surfaces

Supervisor's Comments:

Recommended Action or Procedure

Beware of your surroundings
Lift with knees, use buddy system
wear proper PPE
Stay upwind of spray
Take breaks as needed, drink plenty of water

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1/14/13
JOB#: 142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road Landfill

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: Crew
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Site Restoration - Installing Erosion Control Matting
Site Cleanup - Equipment Down
Hydro Seeding Site
Cutting Fabric and Mulch Bales

Audit the Job:
Audit Time:

Potential Hazards

Heavy Lifting
Slips, Trips, Falls
Moving Equipment
Pinch Points
Cutting Hazards
Flying Debris
Heavy Rains
Uneven Walking Surfaces

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times
Use the buddy system when lifting more than 50 lb.
Wear proper PPE for job task
Operators use 3pts of contact getting in/out equipment
Use proper Cutting shears
Shut down for Thunderstorms

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-15-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project):

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: OFFICE TRAILER
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B GUZZARDO
JSA Prepared By: TOM BEST
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
hydro seeding	
PLACING ECM	
DECON	
Site Cleanup	

Potential Hazards	Supervisor's Comments:
mud - SLIPS TRIPS AND FALLS	
HEAVY LIFTING	
CUTTING HAZZARDS	
RAIN	
Uneven walking surfaces	
Loud Noise	

Recommended Action or Procedure	Supervisor's Initials:
WATCH YOUR FOOTING	
LIFT WITH KNEES, USE buddy SYSTEM	
WEAR proper PPE	
Stay clear of Hydroseeding	
Use proper ~~PPE~~ Cutting tools	

Crew Name Signatures:

Thomas Best
[illegible]
[illegible]
Donnie Lee
[illegible]
Patricia Mcgarde

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-16-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project):		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: B Guzzardo
	Safe Haven: Office trailer	JSA Prepared By: Tom Best
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
hydroseeding installing ECM Decon equipment Demobing equipment	

Potential Hazards	Supervisor's Comments:
mud - slips, trips and falls Heavy lifting cutting hazards weather Noise	

Recommended Action or Procedure	Supervisor's Initials:
watch your footing ~~Hea~~ lift with knees use buddy system wear proper PPE stay clear of hydroseeder use proper tools	

Crew Name Signatures:		
Thomas Bess Patricia McGauble [illegible] [illegible]	Donnie Lee Bill Turner [illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1/17/13
JOB#:
PERMIT#:
ISSUED BY:
SUPERVISOR:

Location of Job
(Unit/Location on Project): Site 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? NO

New:	✓
Revised:	

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Decoming Equipment - Using Water Truck
Site Cleanup - Trash Disposal
Vendors - Picking Equipment up

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Rainy Weather
Cutting Hazards
Winter Storm Warning
Heavy lifting

Supervisor's Comments:

Recommended Action or Procedure

Use the buddy system when lifting Heavy Items
Wear proper PPE for job task.
Use gloves when picking up sharp objects
Use 3pts of contact getting in/out equipment
Be cautious and aware while driving in snow

Supervisor's Initials:

Crew Name Signatures:

B. Guzzardo
Donnie Lee

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 1/18/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Equipment Pick ups from Vendors
site Cleanup
Erosion and Sediment control Inspection

Audit the Job:
Audit Time:

Potential Hazards

Icy Weather Colder Temps
Lifting
Cutting Hazards
Fueling Hazards
Slips, Trips, Falls
Pinch Points

Supervisor's Comments:

Recommended Action or Procedure

Use the buddy system when lifting more than 50lbs
Use proper PPE.
Use the proper cutting tool for the job
Inspect slings before lifting

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE:
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE:
level D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B. Guzzardo

JSA Prepared By: Crew

Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Top Soil Trucks
Placing Top Soil
Holiday Clean up
Surveying and Staking grades out

Audit the Job:
Audit Time:

Potential Hazards

Slips Trips + Falls
Moving Equipment
Pinch Points
Uneven walking surfaces
Heavy lifting
Dump Truck Backing
Cold Stress

Supervisor's Comments:

Recommended Action or Procedure

Beware of surrounding
MAKE EYE contact w/operator
operators use 3 points of contact
Communication on site
wear proper PPE for job task
Always spot dump trucks backing / dumping

Supervisor's Initials:

Crew Name Signatures:

Richard Hutting
Thomas Reed
Mark Ulis
Mark J Lot
Donnie Lee
Bill Ainer
Patrick McGable

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1/22/12
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed: Site Restoration

Required PPE: D

Safety Access/ Location

Safe Haven: Office trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Making repairs to landfill cap from previous rain event
Receiving Top Soil from Farm Services
Installing ECM in swale
Hydroseeding Site
Drinking water truck and hydroseeder to prevent from freezing

Audit the Job:
Audit Time:

Potential Hazards

Cold Weather - Icy
Cutting Hazards
Moving Equipment
Dump Truck
Uneven walking surfaces
Slips, Trips, Falls
Equipment freezing
Heavy lifting

Supervisor's Comments:

Recommended Action or Procedure

Beware of your surroundings: stay alert
Use the buddy system when lifting
Stay warm use vehicles to keep out weather
Use 3pts getting in/out equipment
Use proper PPE for job task
Use the proper tool for the job

Supervisor's Initials:

Crew Name Signatures:

Bill Ainer

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-25-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Borser Road

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer/ Pickup Truck
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Hyd. Seed
Site Restoration
Filling Water Truck
Draining water from equipment

Audit the Job:
Audit Time:

Potential Hazards

Slip Trip Falls
Heavy Lifting
Freeze - Frost Bite 19°F
Pinch Points
Cutting Hazards

Supervisor's Comments:

Recommended Action or Procedure

Use the buddy system when
Dress warm - Drink warm liquids
Wear gloves to protect hands
STAY WARM - Use vehicles to stay warm
watch footing

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 1-24-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: B Guzzardo
	Safe Haven:	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
INSTALLING ECM Hydroseeding Site Restoration Site Cleanup Cleaning hydro seeder	

Potential Hazards	Supervisor's Comments:
Slippery Surfaces FREEZING - Temps Frost Bite Heavy lifting Snow - ICY Pinch Points Cutting Hazards Fueling Hazards	

Recommended Action or Procedure	Supervisor's Initials:
Beaware of your surroundings Wear Warm dry clothes Keeps hands, Feet, Head dry Use the buddy system Use proper PPE for job task Take breaks as needed to warm up. Clean walk ways free from snow/ICE. Use proper cutting tools when opening mulch.	

Crew Name Signatures:		
[illegible]	[illegible]	

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 1-25-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Branson Road

Job Task Analyzed: Hydro Seeding / Site Restoration

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer / Trucks
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Hydro Seeding Landfill Cap
Site Restoration - Installing ECM
Site Cleanup
Fueling Equipment
Decontaminating Equipment
Demobilizing Project.

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Pinch Points
Snowy Weather, Icy Conditions, Freezing
Frost Bite
Cutting Hazards
Heavy Lifting
Fuel Spill
High Winds

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Stay warm, dry, take breaks as needed
Use the buddy system when lifting more than 50lbs
Spray hydro seed with the wind - Not against it.
Watch footing clear work area, walk ways from ice, snow.
Use the proper tool to cut mulch open.

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 2/6/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Branson Road Landfill Site 21

Job Task Analyzed
Surveying

Required PPE:
D

Safety Access/ Location
Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? Point to Point Land Surveyors

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Surveying the Landfill Soil Cap
Setting up Control Point for survey station

Audit the Job:
Audit Time:

Potential Hazards

Cold Icy Conditions
Uneven Walking Surfaces
Heavy lifting
Cold Stress
Pedestrian Traffic
Vehicle Traffic

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times.
Use the buddy system when lifting heavy/bulky items.
Wear proper PPE (Hard Hat, Vest, Steel Toes)
Dress appropriate for colder weather
Watch footing while walking around
Be alert with vehicle / Pedestrain traffic.

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

Shaw®

DATE: 2/8/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road Landfill

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Installing Super Silt Fence Picking Trash up around the site Installing filter fabric around Inlet Drain	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls Wet Rainy Conditions Cutting Hazards Heavy Lifting Explosive Magazines	

Recommended Action or Procedure	Supervisor's Initials:
Beaware of your surroundings and stay alert. Wear rain suit stay dry. Wear Proper PPE for job task Stay Clear of Explosive Magazines Use proper cutting tools	

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/9/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 2

Job Task Analyzed
Pumping Water

Required PPE:
D

Safety Access/ Location

Safe Haven:
Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Pumping Water out of the Northern / Southern Sediment Traps
Setting pumps up, Pumping through sediment bags

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Pinch Points
Wet Muddy Site Conditions
Splashing
Ticks Snakes, Animals
Heat Stress
Heavy Lifting
Fueling Pump

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times.
Use the Buddy System when lifting more than 50 lbs
Take breaks drink plenty of liquids to stay hydrated.
Wear proper PPE for job task
Avoid splashing of pump
Shut Pump down to fuel.
Use insect spray to prevent bites.

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/10/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Rd Landfill

Job Task Analyzed
Pumping Water / Removing Sediment Traps

Required PPE:
D

Safety Access/ Location
Safe Haven: Office / PU Truck
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Pumping Water out of Sediment Traps
Setting pumps up into sediment bags
Removing Baffle Boards / Piping system from sediment traps

Audit the Job:
Audit Time:

Potential Hazards

Slips Trips Falls
Fueling
Moving Equipment
Pinch Points
Heat stress
Splashing
Snakes, Ticks, Animals
Heavy Lifting
Cutting Hazards

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Use the Buddy System when lifting more than 50 lbs.
Take breaks as needed, drink plenty of liquids.
Always wear proper PPE on job site
Shut down equipment to re-fuel.
Operators use 3pts of contact getting in/out equipment

Supervisor's Initials:

Crew Name Signatures:

Bill Aines

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/11/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed: Re-Shaping Northern Sediment Trap

Required PPE: D

Safety Access/ Location

Safe Haven: Office, P/u Truck
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: Bryan Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Reshaping the Northern sediment Trap
Removing Rip Rap Stone
Grading sediment Trap
Pumping Water

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Pinch Points
Ticks, Chiggers
Snakes, Animals
HEAT STRESS
Dehydration
Heavy Lifting

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times.
Use the Buddy system when lifting heavy / bulky Items
Take Breaks as needed, drink plenty of liquids
Always wear Proper PPE on the job site.
Use insect spray to prevent bites
Operators use 3pts of contact getting in/out equipment

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4-12-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		Job Task Analyzed
Required PPE: D	Safety Access/ Location	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By: CREW
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
WEATHER DELAY EQUIPMENT MAINT SITE Clean up pumping WATER	

Potential Hazards	Supervisor's Comments:
SLIPS TRIPS FALLS LIGHTNING + Thunder TICKS BENDING and lifting MOVING HOSES	

Recommended Action or Procedure	Supervisor's Initials:
~~[illegible]~~ WATCH Footing use Insect repelent	

Crew Name Signatures:		
[illegible]	[illegible]	
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4-15-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 01

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B. Guzzardo

JSA Prepared By: Crew

Are other crews in area? NO

New: ✓

Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

pumping water
Placing & Fill Dirt in Sediment traps
Grading with Dozer
loading debris into Roll off container
Hauling dirt from Conner box

Audit the Job:
Audit Time:

Potential Hazards

INSECT BITES
BENDING + LIFTING
MOVE HOSES
Slippery conditions
MOVING EQUIPMENT
Cutting Hazards
Pinch Points
Heat Stress

Supervisor's Comments:

Recommended Action or Procedure

USE BUDDY SYSTEM
USE INSECT Repellent
what Footing
USE 3 points of contact when getting into machine
drink plenty of water

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/16/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed
Site Restoration

Required PPE:
D

Safety Access/ Location

Safe Haven: [redacted] Office trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: Crew
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Site Restoration
Back filling / Grading Sediment Traps
Receiving Fill material from Farm Services

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Pinch Points
Heat Stress
Ticks, Snakes
Dump Truck Hazards
Vehicle Traffic
Heavy Lifting

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surrounding at all times use the buddy System
Spot Dump Trucks backing into the site
Operators Use 3pts of contact getting in/out equipment
Take breaks as needed drink plenty of liquid
Spray down with insect spray to prevent bites

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/17/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21 Branson Rd Landfill

Job Task Analyzed Site Restoration

Required PPE: D

Safety Access/ Location

Safe Haven: Office Trailer
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Site Restoration
Backfilling / Grading Select Fill and Top Soil
Receiving Fill Material From Farm Services

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Cutting Hazards
Moving Equipment
Pinch Points
Heat Stress
Heavy lifting
Ticks, Snakes
Dump Trucks
Uneven Walking Surfaces

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings and stay alert.
Use the buddy system when lifting heavy bulky Items
Take breaks as needed drink plenty of liquids
Operators use 3pts of contact getting in/out
Wear proper PPE for job task
Spray down to prevent Tic Bites

Supervisor's Initials:

Crew Name Signatures:

Bill Carney

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4-18-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 2 Bronson Rd		**Job Task Analyzed** Site Restoration
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven:	JSA Prepared By:
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
Site Restoration Back Fill Grading Top Soil Placing Top Soil in Swale	

Potential Hazards	**Supervisor's Comments:**
Slip Trip Falls Heat Stress Heavy Lifting Wet Conditions Dump Trucks Moving Equipment Pinch Points	

Recommended Action or Procedure	**Supervisor's Initials:**
Beaware of your surroundings at all times Drink plenty of liquids and stay hydrated Operators use 3pts of contact getting in/out equipment Spot dump trucks while backing on site	

Crew Name Signatures:		
Bill Ames	Bryan Guzzardo	
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4-19-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): SITE 21

Job Task Analyzed

Required PPE: D

Safety Access/ Location

Safe Haven:

Wind Direction:

Evacuation Route:

Assembly Point::

Supervisor of Work: B. Guzzardo

JSA Prepared By:

Are other crews in area? NO

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task
(What you are doing)

Grading Topsoil
Site Restoration
Receiving Fill Material

Audit the Job:
Audit Time:

Potential Hazards

TRUCK TRAFFIC
MOVING EQUIPMENT
POSSIBLE THUNDER STORMS
SLIPS TRIPS + FALLS
Thunder Storms
Heavy Lifting
Dump Trucks

Supervisor's Comments:

Recommended Action or Procedure

USE SPOTTERS WHEN TRUCK ARE ON SITE
MAK EYE CONTACT W/operators
Beware of surrounding
Wear Proper PPE for job task
Spot all dump Trucks on site.

Supervisor's Initials:

Crew Name Signatures:

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/22/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job
(Unit/Location on Project): Site 21 Bronson Road Landfill

Job Task Analyzed
Site Restoration

Required PPE:
D

Safety Access/ Location

Safe Haven:
Office/Truck.
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)	Audit the Job: Audit Time:
Site Restoration	
Erosion Rill Repairs	
Installing ECM	
Top soil Placement	

Potential Hazards	Supervisor's Comments:
Slips, Trips, Falls	
Moving Equipment	
Pinch Points	
Cutting Hazards	
Heavy Lifting	
Uneven Walking Surfaces	
Snakes, Ticks	

Recommended Action or Procedure	Supervisor's Initials:
Beware of yours Surroundings at all times.	
Use the Buddy System when lifting heavy bulky items	
Always wear proper PPE for job task	
Operators use 3pts of contacts getting in/out equipment	
Stay hydrated take breaks as needed	

Crew Name Signatures:		
Bryan Lloyd	[illegible]	
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/23/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): SITE 21		**Job Task Analyzed** SITE Restortin
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: B. Guzzardo
	Safe Haven: Office / Track	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	**Audit the Job:** Audit Time:
HYDOSEEDING INSTALLING ECM LOADING WATERTRUCK Site Restoration	
Potential Hazards	**Supervisor's Comments:**
MOVING EQUIPMENT PINCH POINTS UNEVEN SURFACES SNAKES + TICKS SLIPS TRIPS + FALLS Heavy Lifting Hydro Seeding	
Recommended Action or Procedure	**Supervisor's Initials:**
WEAR PROPER PPE USE 3 POINTS of Contact Beware of your surroundings Use the Buddy System Use the right tool for the job Spray hydro mulch with the wind NOT Against	

Crew Name Signatures:		
[signature]	[signature]	
[signature]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4-24-13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21		**Job Task Analyzed** Hyd. Seed
Required PPE: D	**Safety Access/ Location**	Supervisor of Work: Bryan Guzzardo
	Safe Haven: Trailer	JSA Prepared By: Crew
	Wind Direction:	Are other crews in area? NO
Pre-Job Preparation	Evacuation Route:	
1. Fill out JSA 2. Review JSA (EVERYONE) 3. Sign JSA (EVERYONE)	Assembly Point::	New: ✓ Revised:

Job Task (What you are doing)	Audit the Job: Audit Time:
Surveying Landfill Cap Hyd. Seed Installing Erosion Control Matting Installing Site Signs Site Restoration	
Potential Hazards	**Supervisor's Comments:**
Heat stress Pinch points Heavy lifting Slip Trips Falls Moving Equipment Ticks, Snakes Splashing of water Cutting Hazards	
Recommended Action or Procedure	**Supervisor's Initials:**
Beaware of your surroundings and stay alert. Use the buddy system while lifting Heavy / Bulky items. Use the proper PPE for job task Operators use 3pts of contact getting in/out equipment Take breaks as needed, drink plenty of water Spray down with insect spray to prevent bug bites	

Crew Name Signatures:		
[illegible]	[illegible]	
Bryan [illegible]		
[illegible]		

JOB SAFETY ANALYSIS WORKSHEET FORM

DATE: 4/25/13
JOB#:142879
PERMIT#:
ISSUED BY:
SUPERVISOR: Bryan Guzzardo

Location of Job (Unit/Location on Project): Site 21

Job Task Analyzed: Site Restoration

Required PPE: D

Safety Access/ Location

Safe Haven: Office / Pu Truck
Wind Direction:
Evacuation Route:
Assembly Point::

Supervisor of Work: B. Guzzardo
JSA Prepared By: B. Guzzardo
Are other crews in area? No

New: ✓
Revised:

Pre-Job Preparation

1. Fill out JSA
2. Review JSA (EVERYONE)
3. Sign JSA (EVERYONE)

Job Task (What you are doing)

Site Restoration
House Keeping
Repair Silt Fence
Hydro Seeding
Installing Site Signs
Removing Sediment tubes

Audit the Job:
Audit Time:

Potential Hazards

Slips, Trips, Falls
Moving Equipment
Pinch Points
Cutting Hazards
Strong Winds
Ticks, Snakes
Uneven Walking Surfaces
Heat Stress
Heavy Lifting
Pulling Strains
Splashing

Supervisor's Comments:

Recommended Action or Procedure

Beaware of your surroundings at all times
Use the buddy system when lifting heavy / bulky items
Wear the proper PPE for job tasks.
Take breaks as needed, drink plenty of liquid
Watch for flying debris, falling trees
Lift with your knees not your back.

Supervisor's Initials:

Crew Name Signatures:

Bryan Guzzardo
[illegible]

APPENDIX E

QUALITY CONTROL DOCUMENTATION

E.3 – COMPLETED DAILY TAILGATE FORMS

This page intentionally left blank.

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/13/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Heat Stress, Ticks, Explosive Area, Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : PHONE : ADDRESS :

CLINIC: PHONE : ADDRESS :

HEALTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Site Setup, Clearing, Cutting grass

ATTENDEES

Name	COMPANY	SIGNATURE
Amer, Bill	Shaw E&I	[illegible]
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	[illegible]
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	[illegible]

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/14/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Thunderstorms, Chiggers, Ticks, Snakes, cutting Hazards, Flying debris

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Prepatory Meeting, Marking out debris piles, clearing

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 3-15-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

AFETY TOPICS : Heat Stress

ROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

HEMICAL HAZARDS : Fuels

HYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, higgers, Snakes

MERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

OSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
LINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

ECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

PECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Clearing Site 21, cutting trees, trenching

ATTENDEES

ame	COMPANY	SIGNATURE
ner, Bill	Shaw E&I	Bill Gaines
aum, Kelly	Shaw E&I	Kelly J Baum
rriere, Steve	Shaw E&I	
nble, Patti	Shaw E&I	Patricia M Gamble
zzardo, Bryan	Shaw E&I	
rtley, Rich	Shaw E&I	
, Donnie	Shaw E&I	
l, Floyd	Shaw E&I	Floyd Paul
tt, Richard	Shaw E&I	
man, Jim	Shaw E&I	
ers, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

/ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/16/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS :

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly J. Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/17/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Ticks, chiggers, Dump truck hazards, Dusty site conditions, Heat Stress Chainsaw, Flying debris, Chipping Hazards

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving fill Material and stockpiling with Dozer, chipping trees, clearing, Spotting Dump Trucks, covering stockpile

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Trinka, Todd	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8-20-2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : STRUCK BY AGAINST. school STARTING, WEATHER.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: HAULING BACKFILL IN AND STOCK PILE, CLEARING GRUBBING

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Mgamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: Aug 21- 12 TIME : JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Wet Conditions, Dump Trucks, Spotting trucks, Ticks

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving fill material and stockpiling material, Flagging training, clearing / chipping, making silt fence,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Tom Best	SHAW	Thomas Best
Gene Bennett	Shaw	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/22/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED : Diesel, Insect Spray

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Heat Stress, Dusty Site Conditions, Moving Equipment, Ticks, chiggers, Loud Noises, Flying Debris

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Clearing and Chipping, Receiving Fill material, and stockpiling material with Dozer, Installing Silt Fence, Spotting Dump Trucks.

ATTENDEES

Name	COMPANY	SIGNATURE
Amer, Bill	Shaw E&I	Billy Amer
Baum, Kelly	Shaw E&I	Kelly Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Eddie Bennett	Shw	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8-23-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Truck Traffic + Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Stock Piling fill at site cutting trees clearing + Grubbing

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly J Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw E&I	
Robert Vehale	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I **FACILITY :** 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/24/12 **TIME :** 0700 **JOB NUMBER :** 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED : Diesel, Bug Spray

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Heat Stress, Long Hours, Moving Equipment, Pinch Points, Uneven Walking Condition Dump Truck

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	**PHONE :**	(301) 609-4000	**ADDRESS :**	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	**PHONE :**	(301) 843-3888	**ADDRESS :**	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		**PHONE :**		**ADDRESS :**	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Stockpiling select Fill, Clearing / chipping, Utility Markout, Installing ENS Features

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Harold	Shaw	
ROBERTS DAVID	YOUR LOCATOR	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8/27/2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Wet Conditions, Dump Trucks

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Stockpiling Material, Cutting Trees, Chipping

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw	

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

/ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8-28-2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SNAKES, BACKING,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Pennoyer, Gary	Shaw	
VIRGIL SHUGARS	P2P SURVEYORS	Virgil Shugars
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 8-29-2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Driving over the holidays, be defensive, patience, safe

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Clearing trees, chipping trees, receiving soil, stockpiling soil, covering stockpiles with tarp, & housekeeping for holiday leave.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-5-2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS TRIPS AND FALLS. WEATHER HYDRATION.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Clearing, Chipping, ENS installation

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-6-2012 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS & FALLS, SHAW VEHICLE INFO

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
\LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Megamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-7-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slick conditions, Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Clearing and Chipping, Erosion and Sediment Controls, Excavation of Sediment Trap North.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-10-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Colder weather, wet slick conditions

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Installing ENS, Grading Sediment traps, Installing diversion dike.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-11-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Uneven walking surfaces, Moving Equipment, Ticks, Snakes

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Spreading seed and fertilizer, Installing ECM on earth dike,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-12-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : tripping Hazards / Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Regrading excavated material, backfilling sidewall of sediment trap, Excavation #1 along Bronson Road.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9/13/12 TIME: 0700 JOB NUMBER: 142879

CUSTOMER: Navy

SPECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK: Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED:

SAFETY TOPICS PRESENTED

SAFETY TOPICS: Uneven walking Surfaces, Moving Equipment, Pinch Points

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL: Civista Medical Center PHONE: (301) 609-4000 ADDRESS: 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE: (301) 843-3888 ADDRESS: 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE: ADDRESS:

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Excavation, Grading trash, Sediment trap Excavation, Utility Locator

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9/14/12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Foggy Conditions, Moving Equipment, Pinch Points, Uneven walking

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Installing Super Silt Fence, Excavation with Sediment Traps, Trenching around utillites around Bldg 543

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Mcgamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-17-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : utility Locate, weather, working Around Heavy Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Erosion & sediment controls, Installing silt Fence, Excavation, placement of baffle board in sediment traps

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-18-2012 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : WEATHER, SLIPS TRIPS AND FALLS.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Excavation, Surveying, Baffle Board Installation

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/19/2012 TIME : JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

AFETY TOPICS : SITE CONDITIONS AFTER RAIN, MUDDY CONDITIONS

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Pumping water, Sediment trap finishing, preparing for concrete

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	[illegible]
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	[illegible]
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	[illegible]
Truman, Jim	Shaw E&I	[illegible]
Waters, Morris	Shaw E&I	[illegible]

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-20-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : STRAIN'S AND SPRAINS, STRUCK BY AGAINST,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
' . \LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Complete Sediment Trap 1, Excavate for Sediment Trap Pipes, Receive Rip Rap Stone, Grade Sediment Trap 2, Excavate Rip Rap Channels, Install Baffle Board

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-21-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : THREE POINT CONTACT, SLIPS TRIPS AND FALLS, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Completing Sediment Traps, Grading, Hand Excavation, Rip Rap Placement

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-24-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : STRAINS & SPRAINS; STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: INSTALLATION OF BAFFLE BOARD, EXCAVATION

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DN / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-25-2012 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : CONCRETE DELIVERY TRAFFIC CONTROL, utilities MARK out FOR EXCAVATION ALONE ROAD,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Pouring Concrete for Sediment Traps, Excavation of swale, House Keeping, ENS

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	Kelly Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-26-2012 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : Diesel, Grease, Hydraulic Oil

SAFETY TOPICS PRESENTED

SAFETY TOPICS : DEFENSIVE DRIVING, USE OF spotters, Cutting hazards, lifting Pipe EXPLOSIVE SAFETY, HAND PROTECTION

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Pipe installation, Erosion and Sediment Controls,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
MAGARO FRANK	SHAW E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-27-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : GASOLINE, DIESL

SAFETY TOPICS PRESENTED

AFETY TOPICS : STRUCK BY AGAINST, POSSIBLE WEATHER,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: EXCAVATION, PIPE INSTALLATION, SCALE MOVEMENT SHAW SAFETY NEWS, Staking grade

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
MACARO FRANK	SHAW E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 9-28-12 TIME: 0700 JOB NUMBER: 142879

JSTOMER: Navy

PECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK: Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED:

SAFETY TOPICS PRESENTED

SAFETY TOPICS: SLIPS TRIPS AND FALLS, POSSIBLE WEATHER, INPUT FOR TRAINING, VEHICLE INSPECTIONS

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL:	Civista Medical Center	PHONE:	(301) 609-4000	ADDRESS:	701 E. St. Charles St., LaPlata, Md
CI INIC:	Conveinet Health Care	PHONE:	(301) 843-3888	ADDRESS:	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE:		ADDRESS:	

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: FINISH SED POND CONSTRUCTION, EXCAVATION AND PLACEMENT

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-1-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

AFETY TOPICS : DEFENSIVE DRIVING STILL DARK ON THE WAY IN, SCHOOL BUSES

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Excavation, grading material out, compacting lifts

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

, ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-2-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : GASOLINE DIESEL

SAFETY TOPICS PRESENTED

AFETY TOPICS : WEATHER, VISITORS ONSITE,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: EXCAVATION, PLACEMENT OF SOIL, Mechanic to work on Dozer, Surveying, Grading.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10/3/12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Uneven walking surfaces, Moving Equipment, Pinch Points, cutting hazards

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Excavation, placement of soil, well abandonment, surveying, grading

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Atkinson, Tom	DTCI	Tom Atkinson
Atkinson Robert	DTCS	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-9-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

AFETY TOPICS : BACK AFTER BREAK, WEATHER, MUDDY CONDITIONS WINTER EQUIPMENT / VEHICLE INSP.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading / excavation of Area 4., spreading fill dirt.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia W Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-10-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : GASOLINE, DIESEL FUEL

SAFETY TOPICS PRESENTED

AFETY TOPICS : WORKING ON SLOPES, BACKING, SLIPS TRIPS AND FALLS HOUSEKEEPING !

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

I LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading material out, loading material to spread, Compaction with the roller

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly J Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-11-12 TIME : 0700 JOB NUMBER : 142879

STOMER : Navy

ECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

PE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : Gasoline, Diesel Fuel

SAFETY TOPICS PRESENTED

AFETY TOPICS : Working onslopes, backing, slips trips & falls, housekeeping site winterization

ROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Placing select fill material, loading of material into end dumps, compaction with the roller, compaction testing, staking grades, importing select fill.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Megamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-12-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : GASOLINE, DIESEL FUEL.

SAFETY TOPICS PRESENTED

SAFETY TOPICS : OFFSITE TRUCKS DUMPING ON SITE, STRUCK BY AGAINST, SLIPS AND FALLS.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Staking grades, placement of imported fill material,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGaule
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-15-12 TIME : 0700 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

AFETY TOPICS : WORKING ON SLOPES, BACKING EQUIPMENT. Thunderstorms

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

LTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: PLACING, LOADING & HAULING SOIL, Compaction testing of soil, Surveying

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Holzbauer, Matthew	HCEA	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-16-12 TIME: 0700 JOB NUMBER: 142879

JSTOMER: Navy

PECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK: Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED:

SAFETY TOPICS PRESENTED

SAFETY TOPICS: SITE AFTER RAIN, CHANGING CONDITIONS, WILD ANIMAL AVOIDANCE

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL:	Civista Medical Center	PHONE:	(301) 609-4000	ADDRESS:	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE:	(301) 843-3888	ADDRESS:	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE:		ADDRESS:	

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: LOAD, HAUL, PLACE MATERIAL, LOAD ROLL OFF CONTAINER,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-17-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : HEAVY TRAFFIC ON SITE, MAKE SURE TRUCKS ARE STRAIGHT BEFORE DUMPING

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-18-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : TRAFFIC ON SITE, DUMP TRUCKS BRINGING SOIL IN. SEVERE WEATHER LATE AFTERNOON

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: EXCAVATION OF TIE IN DITCH, RECEIVING AND PLACING SOIL. SURVEYING.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly J Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-19-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

CHEMICALS USED : FUELS.

SAFETY TOPICS PRESENTED

SAFETY TOPICS : WEATHER, SLIPS TRIPS AND FALLS, TRUCK TRAFFIC

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving fill material, Surveying, Grading, Compaction Test Weather Delays.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly J Baum
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-22-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : TRUCK TRAFFIC, UNEVEN SURFACES. SLIP/TRIP/FALL WEATHER.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: CELL CAP CONSTRUCTION, Grading sub grade, surveying, Compaction test, Receiving Fill Material

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10/23/12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Low light conditions, Dump Truck Hazards, Surveying uneven terrain moving equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving fill material from Aggregates, Grading to subgrade, compaction testing, Surveying

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Holzbauer, Matthew	HCEA	
MAGNER FRANK	Shaw E&I	

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-24-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

ECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

PE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

AFETY TOPICS : TRAFFIC ONSITE, HIGHER TEMPS.

ROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: RECEIVING OFF SITE SOIL, COMPACTING, GRADING,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Mcguille
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-25-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : Fuel

SAFETY TOPICS PRESENTED

AFETY TOPICS : SLips TRIPS AND FALLS, DEFENSIVE DRIVING, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: HAUL AND PLACE SOIL, RECEIVING OFF SITE MATERIAL, Grading soil

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	[illegible]
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	[illegible]
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	Floyd Paul
Scott, Richard	Shaw E&I	[illegible]
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	[illegible]

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 10-24-12 TIME : 0700 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

PE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

AFETY TOPICS : SLIPS AND FALLS, TRUCK TRAFFIC

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Hurricane Preparness, Grading, Receiving Fill material, Surveying subgrade

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
VIRGIL SHUGARS	P2P SURVEYORS	
David Miller	P2P Engineering	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-05-2012 TIME : JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

AFETY TOPICS : SLIPS TRIPS AND FALLS

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Tom Best	Shaw	
Bennett, Howard	Shaw	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-06-12 TIME : 0630 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS TRIPS AND FALLS, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: HAULING, PLACING FILL MATERIAL, Grading

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Bennett, Howard	Shaw	
Tom Best	SHAW	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11/7/12 TIME : 0630 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump Trucks, Low Light Conditions, Cutting Hazards,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading soil, Compaction test, Receiving Fill Material,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Tom Best	SHAW	
Bennett, Howard	Shaw	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-8-2012 TIME : ~~0700~~ 0630 JOB NUMBER : 142879

USTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS AND FALLS, STRUCK BY AGAINST

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: CELL CAP construction, Receiving fill material

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Tom Best	SHAW	T. Thomas Best

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11/9/12 TIME : 0630 JOB NUMBER : 142879

JSTOMER : Navy

PECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

YPE OF WORK : Site setup, Clearing and Grubbing, and Installing Erosion and Sediment Controls

HEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump trucks, Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
LTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Spreading Soil with equipment, Receiving Cover Soil from Aggtrans, Compaction Test

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Paul, Floyd	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Tom BEST	SHAW	

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-13-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Weather, Slips, Trips, Falls

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading Site, Equipment Maintenance, Weather

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-14-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS.

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS TRIPS AND FALLS, COLD WEATHER

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: CELL CAP CONSTRUCTION. Receiving fill material, Compaction

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11/15/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Moving Equipment, Pinch Points, Uneven Walking terrain, Noise

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Spreading material with Dozer, Roller for Compaction, Compaction testing

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly Baum
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-16-12 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS AND FALLS STRUCK BY AGAINST PRESCRIPTION DRUG INTERACTIONS

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: PLACING SOIL

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	Kelly Baum
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

)ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-19-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slips and Falls. Holiday Safety, Receiving Fill Material

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
˜ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Cell Cap Construction

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-20-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS / LUBE

SAFETY TOPICS PRESENTED

SAFETY TOPICS :

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: RECEIVING SOIL FOR LANDFILL CAP

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Combs, Steve	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-26-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : BACKING, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities:

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	Kelly J. Baum
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia McGamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	Richard Hartley
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-27-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS AND FALLS, WET WEATHER.

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving of soil, placement of soil with dozer and roller,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia Mcgarble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11/28/12 TIME : 0630 hrs JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : FUELS, SLIPS AND FALLS.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving of soil, placement of soil with dozer and roller, staking grades,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

L .SION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11-29-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS.

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS AND FALLS, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: HAULING IN SOIL PLACING, GRADING, COMPACTING.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 11/30/12 TIME: 0630 JOB NUMBER: 142879

CUSTOMER: Navy

SPECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK: Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED:

SAFETY TOPICS PRESENTED

SAFETY TOPICS: Icy Conditions, Low Light Conditions, Dump Truck Hazards, Uneven Walking Surfaces

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL:	Civista Medical Center	PHONE:	(301) 609-4000	ADDRESS:	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE:	(301) 843-3888	ADDRESS:	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE:		ADDRESS:	

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Fill Material, Grading material, Equipment Mechanic

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-3-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS, OILS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : TRUCK TRAFFIC, BACKING, WORKING ON UNEVEN SURFACE DISTRACTIONS

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: LOADING, HAULING, PLACING SOIL ON CELL

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

SION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/4/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Low Light Conditions, Dump Trucks, Uneven Walking Terrain, Biting Insects, Truck Traffic, Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Fill Dirt from 2-Vendors, Spreading Soil, Compaction Test Sampling, Hauling material in off road dump trucks,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Trinko, Todd	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/5/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Weather, Dump Truck Hazards, Vehicle traffic, Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Fill material, Surveying landfill Cap, Grading material, Stockpiling Top Soil

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Trinko Todd	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

.SION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-6-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : FUELS

SAFETY TOPICS PRESENTED

SAFETY TOPICS : TRUCK TRAFFIC, BACKING, Colder Temps

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL : Civista Medical Center PHONE : (301) 609-4000 ADDRESS : 701 E. St. Charles St., LaPlata, Md

CLINIC: Conveinet Health Care PHONE : (301) 843-3888 ADDRESS : 12090 Old Line Center, Waldorf, Md.

ALTH RESOURCES: PHONE : ADDRESS :

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: DUMPING TRUCKS, AND GRADING MATERIAL, Stockpiling Material

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Trinko Todd	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

SION / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/7/12 TIME: 0630 JOB NUMBER: 142879

CUSTOMER: Navy

SPECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK: Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED:

SAFETY TOPICS PRESENTED

SAFETY TOPICS: Rainy Weather, Dump trucks, Uneven Walking Surfaces, Moving Equipment

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL:	Civista Medical Center	PHONE:	(301) 609-4000	ADDRESS:	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE:	(301) 843-3888	ADDRESS:	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE:		ADDRESS:	

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading material, receiving fill material, Surveying landfill Cap, Compaction Testing

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Todd Trinko	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

SION / SUBSIDIARY: Shaw E & I FACILITY: 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-10-12 TIME: 0630 JOB NUMBER: 142879

CUSTOMER: Navy

SPECIFIC LOCATION: Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK: Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED: FUELS,

SAFETY TOPICS PRESENTED

SAFETY TOPICS: WET CONDITIONS, SLIPS AND FALLS, STRUCK BY AGAINST.

PROTECTIVE CLOTHING/EQUIPMENT: LEVEL D: Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS: Fuels

PHYSICAL HAZARDS: Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES: Call 911, render 1st Aid, contact supervisor

HOSPITAL:	Civista Medical Center	PHONE:	(301) 609-4000	ADDRESS:	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE:	(301) 843-3888	ADDRESS:	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE:		ADDRESS:	

SPECIAL EQUIPMENT: Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: CELL CAP CONSTRUCTION, Surveying, Fine Grading

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/11/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Moving Equipment, Wet Conditions,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Grading material with dozer, Surveying Landfill Cap,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	[illegible]
Bennett, Howard	Shaw E&I	[illegible]
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	[illegible]
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	[illegible]
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	[illegible]
Waters, Morris	Shaw E&I	[illegible]
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

SION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/12/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump trucks, Colder Temps, Moving Equipment,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Topsoil, Grading material, Surveying Material

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

I ON / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-13-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : STRUCK BY AGAINST,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: CELL CAP CONSTRUCTION, HAULING LOADING DIRT.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12/14/12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : ICY Conditions,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.

Work Activities: Grading, Compaction Testing, Pipe installation,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-17-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Wet Weather, Moving Equipment, Pinch Point

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Top Soil, Grading, Surveying

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-18-12 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : SLIPS, TRIPS, AND FALLS, Wet Conditions

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
'EALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: SPREADING TOP SOIL, CELL CAP CONSTRUCTION,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 12-19-2012 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slips, Trips, Falls, Truck Traffic

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Hauling Top Soil, Reviving ELM, Spreading Top Soil

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	Richard Hartley
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-7-13 TIME : 0630 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Moving Equipment, Pinch Points

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Spreading top soil, Loading dump truck, hydroseeding

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-8-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump Truck Hazards

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Top Soil, grading material with dozer, Surveying

ATTENDEES

Name	COMPANY	SIGNATURE
Amer, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

TAILGATE SAFETY MEETING

Shaw® Shaw E & I

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-09-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Uneven walking Surfaces, Slips Trips Falls, Moving Equipment, Pinch Points

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Receiving Top Soil, Surveying Final Grade, Moving Material in Dump Truck

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-10-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Flying debris, wet slick conditions

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: receiving top soil, hydro seeding, placing ECM, spreading Topsoil

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	[illegible]
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/11/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Uneven walking Terrain, Moving Equipment, Dump Trucks

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Dump Trucks Hauling Top Soil, Grading top soil, Hydroseeding, Installing ECM

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	Richard Hartley
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters
(over)	(over)	(over)

Shaw Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-14-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Weather, Moving Equipment, Pinch Points, Cutting Hazard

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.

Work Activities: Installing ECM, Hydroseeding, Site Restoration, Site Cleanup

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/15/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel, Gasoline

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Weather, Cutting Hazards,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Hydroseeding, Installing ECM, Decorating Equipment

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	Rich Hartley
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-16-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel, Gasoline

SAFETY TOPICS PRESENTED

SAFETY TOPICS : rainy weather, cutting hazards

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.

Work Activities: hydroseeding, installing ECM, Decon Equipment

ATTENDEES

Name	COMPANY	SIGNATURE
Amer, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	Thomas Best
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	Patricia M Gamble
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	Morris Waters

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/17/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Rainy Weather, Slips, Trips, Falls Pinch Points, Cutting Hazards

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Decomming Equipment, Site Cleanup

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/18/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Icy/weather, Colder Temps, Base Vehicle Traffic

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Site Cleanup, Erosion and Sediment Control Inspection

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	Donnie Lee
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/22/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Extreme Cold Weather, Pinch Points, Cutting Hazard

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Making repairs from previous rain events, Receiving Top Soil, Hydroseeding, Installation of ECM

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	

(over) (over) (over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-23-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : COLD WEATHER, Slips, Trips, Falls, Pinch Points

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Hydroseeding, installing ECM, Site Restoration

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1-24-13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slips TRIPS + Falls,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Installing ECM, Hydroseeding, Site Cleanup

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 1/25/13 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas, Fertilizer

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Freezing Temps, Snowy Weather, Icy Conditions,

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Hydro Seeding, Site Restoration, Site Cleanup, Demobilizing

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	Bill Arner
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
(over)	(over)	(over)

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: Feb. 6, 2013 TIME : 0700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Cold Icy Conditions, Uneven Walking Surfaces,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: **Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.**

Work Activities: Point to Point Land surveyors on site to survey the landfill soil cap installed.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	[illegible]
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
VIRGIL SHUGARS	PTP SURVEYORS	Virgil S Shugars

Shaw® Shaw E & I

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Shaw E & I FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 2/8/13 TIME : 1130 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head,MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Wet Slick Surfaces, Explosive Magazines, Pinch Points, Cutting Hazards

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest, hearing protection as needed and modified D or Level C as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : Moving Equipment, Falling and Flying Debris, Noise, Trip Hazards, Chainsaw Hazards, Poison Ivy, Ticks, Chiggers, Snakes, Uneven walking surfaces

EMERGENCY PROCEDURES : Call 911, render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, Md
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT : Skidsteer / Brush Cutter, Chainsaws, Weed Whackers / metal cutting blades

SPECIAL INSTRUCTIONS: Call the Shaw Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.

Work Activities: Installing Super Silt Fence, Picking Trash up on Landfill, Installing Filter Fabric installation on inlet

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Bill	Shaw E&I	
Baum, Kelly	Shaw E&I	
Bennett, Howard	Shaw E&I	
Best, Tom	Shaw E&I	
Carriere, Steve	Shaw E&I	
Gamble, Patti	Shaw E&I	
Guzzardo, Bryan	Shaw E&I	
Hartley, Rich	Shaw E&I	
Lee, Donnie	Shaw E&I	
Scott, Richard	Shaw E&I	
Truman, Jim	Shaw E&I	
Waters, Morris	Shaw E&I	
Trinko, Todd	Shaw E&I	
(over)	(over)	(over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/9/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : GAS, Diesel

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Heat Stress, Wet Muddy Site Condition, Pumping Water, SPLASHING, Ticks, Snakes

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Pumping Water out of Sediment Traps in preperation for backfilling.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	[signature]
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	[signature]
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/10/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Pumping (splashing, pinch points) Moving Equipment, Slips, Trips, Falls Snakes, Ticks

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Pumping water out of Sediment traps, removing baffle boards, piping system

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	Bill Arner
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/11/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Heat Stress, Moving Equipment, Pinch Points, Ticks, Snakes, Slips, Trips, Falls

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Shaping the Northern sediment Trap, Loading debris into Roll off container, Pumping water,

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

VISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/12/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Lightning Thunderstorms, Slips, Trips, Falls, Pinch Points, Heavy Lifting

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

ECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Weather Delay, Pumping Water from Sediment traps

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services **FACILITY :** 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-15-13 **TIME :** 700 **JOB NUMBER :** 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slips, Trips, Falls, Moving Equipment, Pinch Points, bending, Lifting

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	**PHONE :**	(301) 609-4000	**ADDRESS :**	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	**PHONE :**	(301) 843-3888	**ADDRESS :**	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		**PHONE :**		**ADDRESS :**	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring off site treatment.

Work Activity: Pumping water, Placing dirt into sediment traps, Drying site out, Grading fill dirt.

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	Bill Arner
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-16-13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump Trucks, Moving Equipment, Pinch Points, Slips, Trips, Falls, Heavy Lifting Heat Stress

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Grading site, Pumping Water, Dump Truck Hauling, Site Restoration

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/17/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Dump Trucks, Slips, Trips, Falls, Moving Equipment, Heat Stress

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Receiving Fill Material, Spreading / Grading Fill dirt, Site Restoration

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	Bill Arner
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-18-13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Slip, Trip Falls Moving EQ

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Receiving Fill Spreading Grading Site Restration

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-19-13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Thunderstorms, Moving Equipment, Pinch Points,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Site Restoration, Receiving Top Soil

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	Bill Arner
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

DIVISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/22/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED :

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Cooler Temps, Moving Equipment, Cutting Hazards, Uneven Walking Surfaces, Pinch Point

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
HEALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Site Restoration, Erosion Rill Repairs, Pumping Water, Installing ECM

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

)ISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-23-13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Fertilizer, Hydro Mulch

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Spraying with the wind (Hydromulch), Slips, Trips, Falls, Heavy Lifting

PROTECTIVE CLOTHING/EQUIPMENT : **LEVEL D** : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
'ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Site Restoration, Hydro Seeding, Site Cleanup

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

/ISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4-24-13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas, Hydro Seed

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Uneven Walking Surfaces, Moving Equipment, Slips, Trips, Falls, Splashing, Cutting Hazards

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Hydro Seeding, Installing ECM, Installing Signs, Site Restoration, Surveying

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	
McTall, Lane	CB&I	

(over) (over) (over)

TAILGATE SAFETY MEETING

ISION / SUBSIDIARY : Federal Services FACILITY : 4171 Essen Lane, Baton Rouge, Louisiana 70809

Date: 4/25/13 TIME : 700 JOB NUMBER : 142879

CUSTOMER : Navy

SPECIFIC LOCATION : Site 21 Naval Support Activity Indian Head, MD

TYPE OF WORK : Placement of Soil Cap over Sub Grade and Site Restoration at Bronson Road Landfill

CHEMICALS USED : Diesel, Gas, Hydro Mulch

SAFETY TOPICS PRESENTED

SAFETY TOPICS : Windy Conditions, Slips, Trips, Falls, Cutting Hazards,

PROTECTIVE CLOTHING/EQUIPMENT : LEVEL D : Steel toe boots, safety eye glasses, hard hat, reflective vest hearing protection as needed and modified D as needed.

CHEMICAL HAZARDS : Fuels

PHYSICAL HAZARDS : SLIPS, TRIPS & FALL, lifting (60lbs), Heat & Cold Stress, Noise, moving equipment.

EMERGENCY PROCEDURES : Call , render 1st Aid, contact supervisor

HOSPITAL :	Civista Medical Center	PHONE :	(301) 609-4000	ADDRESS :	701 E. St. Charles St., LaPlata, MD
CLINIC:	Conveinet Health Care	PHONE :	(301) 843-3888	ADDRESS :	12090 Old Line Center, Waldorf, Md.
ALTH RESOURCES:		PHONE :		ADDRESS :	

SPECIAL EQUIPMENT :

SPECIAL INSTRUCTIONS: **Call the CB&I Hot Line within the hour for any vehicle accident no matter how minor or an injury requiring** off site treatment.

Work Activity: Beaware of your Surroundings. Hydro Seeding, Installing Signs, Site Restoration Removing Sediment tubes at Lab Area

ATTENDEES

Name	COMPANY	SIGNATURE
Arner, Willaim	CB&I	
Carriere, Steve	CB&I	
Guzzardo, Bryan	CB&I	
Hartley, Richard	CB&I	

(over) (over) (over)

APPENDIX F

AS-BUILT SURVEYS

This page intentionally left blank.



FINISHED GRADE AS-BUILT

SURVEY CONTROL NOTE

THE COORDINATES AND ELEVATIONS SHOWN HEREON ARE BASED ON UTILIZING ON-SITE CONTROL AS PROVIDED BY AB CONSULTANTS DATED JANUARY 13, 2011.

DATE OF AS-BUILT SURVEY - 2-6-13 & 4-24-13

20 10 0 20 40 60

GRAPHIC SCALE IN FEET
1" = 20'

DATE:	RELEASE DESCRIPTION

A SURVEY PREPARED FOR:

CB&I
INDIAN HEAD
SITE #21

STATE OF MARYLAND
DAVID MICHAEL MILLER
No. 21421
REGISTERED
PROFESSIONAL LAND SURVEYOR

SURVEY PREPARED BY:

POINT TO POINT LAND SURVEYORS
305 S. Main Street, Lower Level
Mount Airy, MD 21771
(p) 301-703-8319 (f) 301-703-8324
(w) pointtopointsurvey.com

POINT TO POINT LAND SURVEYORS

TAX MAP:
GRID:
PARCEL:
CITY: INDIAN HEAD
COUNTY: CHARLES
STATE: MARYLAND
DATE: 15 May 2013
DRAWN BY: P2P
CHKD BY: DMM
APPRVD BY: D. MILLER
JOB #: MD12.178
FILE #:

SHEET NUMBER:
1
OF 1 SHEETS

PLOTTED: 15 May 2013 AT 10:28AM PROJECT: X:\Projects\MD12.178 - Shaw - Indian Head\SURFACE COMPARISON.pro



EXISTING SUBGRADE AS-BUILT

SURVEY CONTROL NOTE

THE COORDINATES AND ELEVATIONS SHOWN HEREON ARE BASED ON UTILIZING ON-SITE CONTROL AS PROVIDED BY AB CONSULTANTS DATED JANUARY 13, 2011.

DATE OF AS-BUILT SURVEY - 10-26-12.

30 15 0 30 60 90

GRAPHIC SCALE IN FEET
1" = 30'

DATE:	RELEASE DESCRIPTION

A SURVEY PREPARED FOR:

CB&I
INDIAN HEAD
SITE #21

STATE OF MARYLAND
DAVID MICHAEL MILLER
No. 21477
REGISTERED
PROFESSIONAL LAND SURVEYOR

SURVEY PREPARED BY:

POINT TO POINT LAND SURVEYORS
305 S. Main Street, Lower Level
Mount Airy, MD 21771
(p) 301-703-8319 (f) 301-703-8324
(w) pointtopointsurvey.com

POINT TO POINT LAND SURVEYORS

TAX MAP:	
GRID:	
PARCEL:	
CITY:	INDIAN HEAD
COUNTY:	CHARLES
STATE:	MARYLAND
DATE:	13 May 2013
DRAWN BY:	P2P
CHKD BY:	DMM
APPRVD BY:	D. MILLER
JOB #:	MD12.178
FILE #:	

SHEET NUMBER:

1

OF 1 SHEETS

PLOTTED: 13 May 2013 AT 3:29PM PROJECT: X:\Projects\MD12.178 - Shaw - Indian Head\SURFACE COMPARISON.pro

APPENDIX G

FINAL PROJECT SCHEDULE

This page intentionally left blank.

Activity ID	Activity Name	Start	Finish
Pre-construction			
01009100	Work Plan Preparation	13-Feb-12 A	12-Jun-12 A
01009110	Pre-con/Mutual Understanding Meeting	08-Aug-12 A	08-Aug-12 A
Site 21 Field Activities			
20001000	Mob Personnel/Equipment	13-Aug-12 A	13-Aug-12 A
30001000	Clearing, Grubbing and E&S Controls	14-Aug-12 A	25-Sep-12 A
40004000	Sampling and Analysis	24-Aug-12 A	13-Sep-12 A
30002000	Regrading	07-Sep-12 A	19-Oct-12 A
30003000	Landfilll Cover	22-Oct-12 A	09-Jan-13 A
80001000	Site Restoration Initial	07-Jan-13 A	16-Jan-13 A
80002000	Demob Personnel/Equipment	17-Jan-13 A	17-Jan-13 A
80001010	Site Restoration Final	09-Apr-13 A	24-Apr-13 A



Remaining Level of Effort
Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone

Site 21-Bronson Road Landfill

Indian Head, Maryland

April 26, 2013

Activity ID	Activity Name	Start	Finish
Administrative & Indirects			
90003000	Project Manangement	03-Jan-12 A	30-Jun-13
90001000	Field Supervision	13-Aug-12 A	17-Jan-13 A
90009100	Completion Report	18-Mar-13 A	31-May-13



Remaining Level of Effort
Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
◆ Milestone

Site 21-Bronson Road Landfill

Indian Head, Maryland

April 26, 2013