N68311.000411
NAVSTA LONG BEACH
SSIC #5090.3

DRMO MOVE MEETING

17 DEC 93

1. ~~Capt Kleven~~ 13:10 - Round table introductions

2. Capt Kleven provided opening remarks
   - Explained importance w/300 & 400 LAPORT Projects
   - Explained investigation of alternate sites & that Site 12 was the Best
   - Shipyard working w/LAPORT & LBPORT

3. Todd gave presentation of proposed construction on Site 12
   - Explained flexibility
   - Showed locations of facilities
   - Explained use of facilities
   - Explained asphalt work should not have major excavations
   - Lighting pole excavations may not be required. if so, 6' deep x 2' x 2'
   - ~~Overh~~ Power lines. Can be pole mounted but Code 400 prefers underground util.
   - Described lineal footages of
     1) Sewer
     2) Water
     3) elec
     4) fence posts
   - Options:
     1) forced sewer line vs gravity
     2) Could move & relocate facilities if necessary
        a) Alvarro stated N/E corner could have Sandblast contam. & would need extensive testing.
        b) Todd gave add locations, but north preferred because of util. Capt Kleven also stated POLB & consolidations of Tenants

4. Kevin Barre - req. stat of contract
Joe Joyce - contract ready to award & schedule can accomodate because it's not awarded yet. But it's not funded yet.

5. Maria suggested we work back from the navys mandatory dates.

6. Anna gave brief on how sampling was to be done at site 12.
- Surface sampling @ N/E end
- Sampling @ Drum Crushing fac.

7. Maria - Is this a perm relocation
Todd/Kleven - Yes, pending remediation requirements. Will remove/move if required.

8. Maria When can they get sampling results?
Joe - will check w/ Contractors

9. Kleven - can samples be completed by march for Site 12?
Joe - should not be a problem because of Bechtel assistance

10. Kleven - Will start Joc process based on sampling data by March.

11 Alvaro - Sampling done before excavation?
~~Kleven~~ Kleven - Yes, hopefully

12. Anna - if results are inclusive?

13 Alvarro - Soil excavated / proved Haz Waste must be disposed as such.

14. Maria - Wants to Know When DRMO actually moves -
Kleven/Todd Mar/April both sights in Open.
Barre - Means JOC Start Feb.

15 Kevin - Can we only do a part of Site 12?
Joe - no, we would have to Mod approved Sampling Plan

Claire - • if emerg. removal ~~remediation~~, limited PP is required.
• Should try to combine with other removal instead of piece meal.
•

Arellano - looks as though could be Classed as emerg removal. by encapsulation w/asphalt

Kleven - propose JOC provide sampling results for excavation & Safety health plan w/const. proj.

Claire - need public notice
Admin Record update

Anna - What about unknown pit?
Alvarro - as long as we allow access for Sampling

Action item

Joe - Schedule of Contract
Schedule of ~~this~~ meetings of

Todd - sketch of site w/util, facilities
time period Action Memorandum

JOC - has to Safety/Health plan approved by DTSC (not required for review)
(Action memorandum will do that)

Bailee - What needs to be documented

Alvaro - letter due with SWDIV Timeframe, NAVSTA timeframe/ POLA timeframe, sketch ~~[illegible]~~ @ end of next week.
Hopefully get response back from DTSC by 1st Week of Jan

Maria - Concerned about NEPA
is site 12 a economic issue? (for emerg removal)