

To: File

Date: August 25, 1992

Fm: Virginia Lasky

Subject: Main issues discussed during the meeting on Aug. 19th with Alameda Naval Air Station (ANAS) on Proposed Extension of Schedule, and the Removal Action at the Intermediate Maintenance Facility (IMF). (See attached for attendance)

Proposed Extension of Schedule:

Issue A: DTSC requested that site by site submittal of analytical results from the Phase 1 and 2a sampling efforts as available should be submitted to DTSC prior to submittal of a draft data summary report. This will reduce the review time for this report.

Conclusion: The Navy concurred with the requests.

Action Item: The Navy will provide DTSC most of the analytical results within 30 days in table form with no qualifiers. If readily available, table forms with qualifiers, and boring logs will also be provided.

Issue B: Submittal of Response to Comments on Data Summary Report of Phase 2B and 3.

Conclusion: The Final Data Summary Report will be submitted by first of October.

Action Item: Meetings will be held with Geologist and with the RWQCB staff, and Toxicologist by mid-September. Specific dates will be discussed later. (A tentative meeting with DTSC's Geologist is scheduled on 9/16/92. A meeting with the Toxicologist will be confirmed later.)

Issue C: Reduce the number of rounds of review in the Navy's proposed schedule.

Conclusion: The Navy concurred with requests.

Action Item: Line items 8.1.2.5 to 8.1.2.7 are deleted under Task 8 for Phases 1 and 2a, 2B and 3, and 5 and 6.

Issue D: Approval of the proposed extension.

Conclusion: The Navy will complete all workplan for all additional samples by the end of January 1992.

Action Item: More refined extension request will be proposed by the Navy at that time and evaluated by DTSC.

Removal Action at the IMF Site:

Issue: DTSC's response to the Navy's report on the RA.
Conclusion: No conclusion was reached.
Action Item: DTSC will respond in writing.