

5090
Ser 18/13122
18 Dec 1992

Mr. Keith Takata
Deputy Director
Superfund Program
Hazardous Waste Management Division
United States Environmental Protection Agency
Region IX
75 Hawthorne Street
San Francisco, CA 94105-3901

Dear Mr. Takata:

On October 2, 1992, the Navy provided the revised Interim Action Schedules for Operable Units (OUs) III and IV at Hunters Point Annex along with the proposed schedules for OUs I and II, and Groups V and VI sites to the Environmental Protection Agency (EPA), the Department of Toxic Substances Control and the Regional Water Quality Control Board. Based on subsequent meetings between the parties, the Navy forwarded to the regulatory agencies the revised schedules for OU II and Group V sites on October 16, 1992. The Navy and the regulatory agencies have agreed that no interim action for the Group VI sites will be taken at this time.

We are providing you a revised schedule for OU I based on discussions between the Navy and the regulatory agencies. It is our understanding that the negotiation of the OU schedules is now complete. We are confident that we can complete negotiation of the remaining Hunters Point RI/FS Schedules (parcels) very soon and look forward to our continuing partnership in the expeditious cleanup of Hunters Point.

original signed by:
GERALD KATZ

Director, Office of Environmental Management

Encl: (1) Revised Schedule for OU I

Copy to:

California Department of Toxic Substances Control (Attn: David Wang)
California Regional Water Quality Control Board (Attn: Richard McMurtry)
U.S. Environmental Protection Agency (Attn: Roberta Blank)
California Department of Toxic Substances Control (Attn: Bonnie Arthur)
California Regional Water Quality Control Board (Attn: Barbara Smith)

Blind copy to:
PRC (Attn: Gary Welshans)
Harding Lawson Associates (Attn: Ashok Verma)
NAVSTA TI (Attn: Jim Sullivan)
COMNAVBASE (Attn: Randy Friedman)
00, 09, 09B, 09C, 09CMN, 09E, 00D
24, 20, 203
18, 181, 1811, 1811WW
Admin Records (3 copies)
pink, blue, chron, green
File HPA/IR

SCHEDULE: OPERABLE UNIT I

Operable Unit I consists of the following IR Sites, as defined in the RI/FS Workplan: IR-1/21 (Industrial Landfill), IR-2 (Bay Fill Area), and IR-3 (Oil Reclamation Ponds).

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Draft Alternative Selection Report (ASR)	06/29/93	
Draft Final ASR	4 weeks after submittal of Agency comments	08/24/93
Start of Public Comment Period on ASR	1 week after submittal of Draft Final ASR and publication of Public Notice	08/31/93
Final ASR	4 weeks after submittal of Agency comments	10/19/93
Draft Record of Decision (ROD)	4 weeks after close of Public Comment Period	11/23/93
Final ROD (from USN with no signature)	3 weeks after receipt of Agency comments	01/04/94
Final ROD Approval	4 weeks after submittal of Final ROD	02/01/94

CURRENT DATE: 10/15/92

INTERIM ACTION SCHEDULE-OU I

[illegible]

CURRENT DATE: 10/15/92

INTERIM ACTION SCHEDULE-OU I

[illegible]