

PROJECT NOTE NO. PN-0226-I2 CLE-C01-01F226-I2-0009	PROJECT NO. 01-F226-NS N60258.000754 NSY LONG BEACH SSIC #5090.3
--	--

CONFIRMATION OF:	CONFERENCE X TELECOM OTHER	DATE HELD 3 February DATE ISSUED 11 February 1993 RECORDED BY Peter Torrey/CH2M HILL PLACE DTSC Long Beach	
SUBJECT	Partnering Meeting No. 1 Contract Task Order (CTO) 226 Naval Complex (NC) Long Beach Site Management Plan (SMP)		

PARTICIPANTS: (* DENOTES PART-TIME ATTENDANCE)

B. Wong - CH2M HILL P. Torrey - CH2M HILL C. O'Rourke - DTSC R. Callaway - Code 09C6	A. Ulaszewski - LBNSY A. Rege - DTSC Lt. Cdr. John Snyder - NAVSTA LB A. Muckerman - Code 1823.AM
---	--

ACTION REQ'D. BY	ITEM
------------------	------

	<p>Representatives of SOUTHWESTDIV (Navy), Naval Station (NAVSTA) Long Beach, Long Beach Naval Shipyard (LBNSY), the California Department of Toxic Substances Control (DTSC), and the Jacobs Engineering Group Inc. (Jacobs) Team met to discuss modifications to the Resource Conservation and Recovery Act (RCRA) Part B permit held by LBNSY. This project note summarizes the discussion. The meeting began at approximately 1030 hours and concluded at 1300 hours.</p> <p><u>Objectives</u></p> <p>The specific objectives of the meeting were as follows:</p> <ul style="list-style-type: none"> o Review, comment, and co-create a corrective action schedule o Decide on a schedule format o Discuss status of the RCRA permit modification o Discuss integration of RCRA and Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) in the permit <p><u>Permit Modification Status</u></p> <p>A. Muckerman/Code 1823.AM stated that Faiq Aljabi/Code 1823.FA (619/532-2445) is the Remedial Project Manager (RPM) for the permit modification. The modification is due to DTSC on 26 February 1993. A. Rege/DTSC stated that the review of the permit modification application will take 6 to 9 months once DTSC begins to review. He</p>
--	--

PROJECT NOTE NO.

PROJECT NO.

PN-0226-I2
CLE-CQ1-01F226-I2-0009

01-F226-NS

ACTION
REQ'D. BY

ITEM

requested that an interim schedule be developed and documented in a letter of understanding until the permit modification is approved and finalized. This schedule would then be incorporated into the permit modification. Existing waste oil or hazardous waste underground storage tanks (USTs) should be included in the modified permit as Solid Waste Management Units (SWMUs). At sites where USTs have been removed and leaks have occurred, the permit should detail corrective action requirements. A. Muckerman, A. Ulaszewski/LBNSY, and J. Snyder/NAVSTA LB will check with their respective organizations to determine where USTs have been removed.

A. Muckerman presented a listing of sites and operable units being investigated under the Installation Restoration Program (IRP) at NC Long Beach.

Proposed Corrective Action Schedule

A. Muckerman reviewed the following deadlines from the 22 October 1992 agreement between the Navy and DTSC concerning the Remedial Investigation/Feasibility Study (RI/FS) Work Plan:

- o Draft RI/FS Work Plans due - 30 April 1993
- o Agency comments due - 30 June 1993 (60-day review period)
- o Final RI/FS Work Plans due - 10 September 1993

Two proposed corrective action schedules were presented. The first schedule showed start and end dates for the primary tasks with a 60-day overlap for each task. This is an aggressive schedule because it is based on the assumption that the contracting process for a subsequent phase begins without the final report. The second schedule presented was identical except that no overlap of tasks was incorporated. Both schedules were based on the following assumptions:

- o Contract award process - 126 days
- o Agency review (for tasks after RI/FS Work Plans) - 30 days
- o Revisions to draft documents - 45 days
- o Regular partnering meetings result in limited revisions

Both schedules showed the RI/FS implementation for NAVSTA LB beginning 1 July 1993 and the same action for LBNSY beginning 1 October 1993.

The following revisions were requested for the draft corrective action schedules:

PROJECT NOTE NO.

PROJECT NO.

PN-0226-12
CLE-C01-01F226-12-0009

01-F226-NS

ACTION REQ'D. BY	ITEM
	<ul style="list-style-type: none"> o Extend the duration of the Proposed Plan by 90 days so that it incorporates a 60-day Navy review period, a 60-day agency review period, and 30 days to revise the draft o Add a Public Comment Period of 4 months after the Proposed Plan and before the Draft/Final Record of Decision (ROD) o Add primary documents (e.g., Sampling and Analysis Plan, Quality Assurance Project Plan, Community Relations Plan) on the schedule o Extend agency comment period to 60 days for each task o Incorporate critical paths, floats, successor/predecessor relationships, and responsible entities for each task <p>A. Rege said that the Proposed Plans and Public Comment Period for the NAVSTA LB and LBNSY should be coordinated for efficiency. The Navy stated that this may not be possible because the investigations are to proceed on different schedules. R. Callaway/Code 09C6 recommended adding a contingency plan to the permit that states that operable unit definitions may change as a result of the RI/FS. The Navy proposed an Federal Facility Site Remediation Agreement (FFSRA) to the cover corrective actions of the RCRA permit. The DTSC will take this proposal under consideration.</p> <p>A. Rege stated that the RCRA Permitting Branch of DTSC may turn over the project to the Site Mitigation Branch or the Base Closure Branch. A decision on this matter is expected soon. In any event, the various groups will coordinate so that the cleanup will proceed the same, no matter which group provides oversight.</p> <p>For the next revision of the interim corrective action schedule, the following actions were suggested:</p> <ul style="list-style-type: none"> o The Jacobs Team will draft a schedule using the text format similar to what appears in the existing RCRA permits as well as a second, informal working schedule in Gantt chart format with actual dates (30 April 1993 as the start date). o Both schedules will be submitted to DTSC by 24 February 1993. o The schedules will be reviewed on 3 March 1993 at the end of the RI/FS meeting at CH2M HILL in Santa Ana. o The permit modification will note that the corrective action schedule IV.J will be provided in a supplement within 30 days (by 26 March 1993).



PROJECT NOTE NO.

PROJECT NO.

PN-0226-I2
CLE-C01-01F226-I2-0009

01-F226-NS

ACTION
REQ'D. BY

ITEM

Nonparticipant Distribution

R. Green - Code 0232.RG
M. Nuzum - Code 1813.MN
P. Husted - Code 0232.PH
K. Tomeo - CH2M HILL
K. Fredrickson - CH2M HILL
K. Brewer - CH2M HILL

R. Udabe - JEG/Pas
A. Vela - JEG/Pas
G. Guha - JEG/Pas
File - CH2M HILL
File - CTO Notebook/PMO
File - PMO