

5090
Ser 09ER2EG/L4218
12 May 1994

From: Commander, Western Division, Naval Facilities Engineering Command
To: Distribution

Subj: REMEDIAL INVESTIGATION/FEASIBILITY STUDY FOR NAVAL STATION
TREASURE ISLAND, SAN FRANCISCO

Encl: (1) Monthly Status Report - March 1994

1. Enclosure (1) is provided for your use and information.
2. Thank you for your guidance and involvement in this project. For further information, please contact Mr. Ernesto M. Galang, Code 09ER2EG, at (415) 244-2560.

MARCELO G. PASCUA, JR.
By direction

Distribution:

California Department of Toxic Substances Control (Attn: Mr. Tom Lanphar)
California Regional Water Quality Control Board (Attn: Ms. Gina Kathuria)
California Department of Fish and Game (Attn: Dr. Michael Martin)
US Environmental Protection Agency, Region IX (Attn: Ms. Rachel Simons)
US Fish & Wildlife Services (Attn: Ms. Steve Schwarzbach)
National Oceanic & Atmospheric Administration (Attn: Ms. Denise Klimas)
San Francisco Mayor's Office (Attn: Mr. Don Angus)
San Francisco Department of Public Health (Attn: Mr. Scott Nakamura)
Treasure Island Resident (Attn: Ms. Michelle Dunne-Iverson)

Copy to:

NS Treasure Island (Attn: Mr. Jim Sullivan)
NS Treasure Island (Attn: Mr. Eddie Sarmiento)
COMNAVBASE San Francisco (Attn: CDR Al Elkins)
PRC Environmental Management, Inc. (Attn: Ms. Anne Ording)

Blind copy to:

09ER2, 09ER2EG,
Admin Records (3 copies)
Chron, blue, pink, green
Writer: E. Galang, 09ER2EG, X-2560
File: NS Treasure Island

287

**INSTALLATION RESTORATION PROGRAM
MONTHLY STATUS REPORT
NAVAL STATION TREASURE ISLAND
MARCH 1994**

1. PROGRESS DURING THIS PERIOD

Completed the (draft) Base Realignment And Closure (BRAC) Cleanup Plan (BCP).

Completed the (draft) Phase IIA RI Work Plan Addendum.

Continued the preparation of Phase IIB RI Work Plan Addendum.

Continued the preparation of responses to the regulatory agencies' comments on the draft Phase I Remedial Investigation (RI) Report, Baseline Human Health Risk Assessment (BHHRA), and Ecological Risk Assessment (EA).

Continued the design of removal action for Sites 06, 14, and 22.

Initiated the preparation of Field Work Plan Addendum for non-time critical removal action at Site 01.

Continued the development of alternatives for the detailed analysis of alternatives for the Feasibility Study (FS).

2. MEETINGS AND REPORTS DURING THIS PROGRESS PERIOD

Meetings:

March 2, 1994 - BRAC Cleanup Team (BCT) meeting to obtain and discuss comments on the draft BCP.

March 12, 1994 - Restoration Advisory Board (RAB) meeting.

March 21 and 30, 1994 - BRAC Cleanup Team (BCT) meeting to discuss the Navy's preliminary responses to the regulatory agencies' comments on the draft Phase I RI Report and scope out Phase II RI.

Reports:

Draft BCP for NAVSTA TI of March 1994.

Draft Phase IIA RI Field Work Plan - March 2, 1994

Monthly Progress Report/Meeting Minutes

3. PROBLEMS ENCOUNTERED AND RESOLUTIONS

The Navy has prepared a report on the recommended approach to establishing background or ambient concentration levels for inorganic constituents in soil at NAVSTA TI. This approach was incorporated into the preliminary Navy responses to comments on the draft Phase I RI Report, BHHRA, and EA. Copies of the report was informally distributed to the BCT members for discussion. There were disagreement with the proposed approach and the issue still open for discussion.

The existing FFSRA schedule requires revising to include the three newly identified IR sites and the proposed Phase II RI/FS activities including the Phase II Ecological Risk Assessment. The Navy will develop a revised schedule for the BCT review and approval.

4. MEETINGS AND REPORTS SCHEDULED FOR THE NEXT TWO MONTHS

Meetings:

Restoration Advisory Board (RAB) Meeting - April 15, 1994

RPM/BCT Meeting, Open House, and RAB Meeting - April 21, 1994

RPM/BCT Meeting (Phase II Eco and BHHRA Scoping) - May 2, 1994

RPM/BCT Meeting - May 17, 1994

Reports:

Project Monthly Status Report/Meeting Minutes

BRAC Closure Plan (BCP)

5. ACTIVITIES PLANNED FOR THE NEXT TWO-MONTH PERIOD

Respond to regulatory agencies' comments on the Draft Phase I Remedial Investigation (RI) Report, Baseline Human health Risk Assessment (BHHRA), Ecological Risk Assessment (EA), and Initial Screening of Technology (IST).

Continue the preparation of Phase II RI Work Plans Addendum (Phase IIA & B).

Continue the design of removal action for Sites 06, 14 and 22.

Continue the design of removal action for Sites 01 and 09.

Complete the Base Realignment And Closure (BRAC) Cleanup Plan (BCP).

Continue the development of alternatives for the detailed analysis of alternatives for the Feasibility Study (FS).

Develop the "plug-in" no further action ROD and prepare RODs for Sites 03 and 05.

Develop a revised schedule to include the Phase II RI and EA and also the three additional IR sites.