

5090  
Ser1832.5EG/L7151  
14 Apr 1997

From: Commanding Officer, Engineering Field Activity, West, Naval Facilities Engineering  
Command

Subj: REMEDIAL INVESTIGATION/FEASIBILITY STUDY (RI/FS) FOR  
NAVAL STATION TREASURE ISLAND (NAVSTA TI)

Encl: (1) Monthly Status Report - March 1997

1. Enclosure (1) is provided for your use and information.
2. Thank you for your guidance and involvement in this project. For further information, please call me at (415) 244-2560.

**Original signed by:**

ERNESTO M. GALANG  
By direction of  
the Commanding Officer

**Distribution:**

California Department of Toxic Substances Control (Attn: Ms. Mary Rose Cassa)  
California Regional Water Quality Control Board (Attn: Ms. Gina Kathuria)  
California Department of Fish and Game (Attn: Dr. Michael Martin)  
U.S. Environmental Protection Agency, Region IX (Attn: Ms. Rachel Simons)  
U.S. Fish & Wildlife Services (Attn: Mr. Steve Schwarzbach)  
Bay Area Air Quality Management District (Attn: Mr. Julian Elliot)  
Bay Conservation and Development Commission (Attn: Mr. Steve McAdam)  
National Oceanic & Atmospheric Administration (Attn: Ms. Laurie Sullivan)  
NAVSTA Treasure Island (Attn: Mr. Jim Sullivan)  
NAVSTA Treasure Island (Attn: LT Nannette Roberts)  
San Francisco Department of Public Health (Attn: Ms. Martha Walters)  
PRC Environmental Management, Inc. (Attn: Ms. Sharon Tobias)

5090  
Ser1832.5EG/L7151  
14 Apr 1997

Subj: REMEDIAL INVESTIGATION/FEASIBILITY STUDY (RI/FS) FOR  
NAVAL STATION TREASURE ISLAND (NAVSTA TI)

Distribution: (cont.)

Community RAB Members:

Mr. Joseph Alcedo  
Mr. James Aldrich  
Mr. John Allman  
ARC Ecology (Mr. Saul Bloom)  
~~Mr. William Foster~~  
Mr. Richard Hansen  
Mr. Paul Hehn (Alt Co-Chair)  
Mr. Gary Jensen  
Ms. Alice LaPierre  
Mr. Clinton Loftman  
Mr. Daniel McDonald

Ms. Karen Mendelow  
Mr. Rick Nedell  
Ms. Patricia Nelson (Co-Chair)  
Mr. Henry Ongerth  
Ms. Dale Smith  
Mr. Timothy Such  
Mr. Thomas Thompson  
TI Museum (Ms. Laurie Glass)  
TI Yacht Club (Mr. Harlan Van Wye)  
Ms. Usha Vedagiri  
Mr. Brad Wong

Blind copies to:

1832, 1832.5EG, 64  
Information Repository (3 copies)  
Writer: E. Galang, 1832.5EG, X-2560  
Chron, green  
File: NS Treasure Island

**INSTALLATION RESTORATION PROGRAM  
MONTHLY STATUS REPORT  
NAVAL STATION, TREASURE ISLAND  
MARCH 1997**

**1. PROGRESS DURING THIS PERIOD**

Continued the update of the community relations plan.

Continued the review and preparation of responses to comments on the draft RI report.

Continued the preparation of bioremediation treatability study report.

Continued the phase II ecological risk assessment field sampling.

Continue the development of cleanup levels for petroleum.

Continued the preparation of groundwater modeling.

Continued the evaluation of additional data collected at IR Sites 12 and 17.

Continued the preparation of the draft final interim groundwater monitoring plan.

Continued the preparation of corrective action plan (CAP) for petroleum sites.

Continued the preparation of the quarterly groundwater monitoring status report for the Phase IIB RI.

Continued the development of cleanup levels for petroleum.

Completed the update to the BRAC Cleanup Plan (BCP).

**2. MEETINGS AND REPORTS DURING THIS PERIOD**

Meetings:

March 03, 1997 - RPM/BCT Monthly Meeting

March 25, 1997 - RPM/BCT Monthly Meeting

March 18, 1997 - Restoration Advisory Board (RAB) Meeting

Reports:

Monthly Progress Report/Meeting Minutes

BRAC Cleanup Plan

### **3. PROBLEMS ENCOUNTERED AND RESOLUTIONS**

The development of no action decision document for Sites 01 and 03 is on hold. The California Department of Toxic Substances Control (DTSC) disagreed in the preparation of no action remedial action plan (RAP) for several sites, instead of a basewide RAP or an operable unit. However, if the RAP will support the transfer of the property, DTSC would make an exception. The Regional Water Quality Control Board (RWQCB) stated that the Navy may want to identify if there are any other sites in the draft RI report that may qualify for no action and add those sites to the RAP. This issue is under review by the State and will notify the BCT on its decision.

### **4. MEETINGS AND REPORTS SCHEDULED FOR THE NEXT TWO MONTHS**

Meetings:

April 01, 1997 - RPM/BCT Monthly Meeting  
April 04, 1997 - RPM Meeting (BHHRA)  
April 15, 1997 - Restoration Advisory Board (RAB) Meeting  
May 06, 1997 - RPM/BCT Meeting  
May 20, 1997 - Restoration Advisory Board (RAB) Meeting  
May 21, 1997 - RPM/BCT Meeting

Reports:

Project Monthly Status Report/Meeting Minutes  
Draft Final Interim Groundwater Monitoring Work Plan  
Summary of Results for the Additional Characterization at Sites 12 and 17  
Contaminant Fate and Transport Modeling Report  
Bench Scale Soil Bioremediation Treatability Study

### **5. ACTIVITIES PLANNED FOR THE NEXT TWO-MONTH PERIOD**

- Complete the draft final interim groundwater monitoring plan.
- Complete the summary of results for the site characterization activities at Sites 12 and 17.
- Complete the groundwater modeling system.
- Continue the update of the community relations plan.
- Continue the preparation of corrective action plan (CAP) for petroleum sites.
- Continue the preparation of the quarterly groundwater monitoring status report for the Phase IIB RI.
- Continue the review and preparation of responses to comments on the draft RI report.
- Continue the preparation of bioremediation treatability study report.
- Continue the phase II ecological risk assessment field sampling.
- Continue the development of cleanup levels for petroleum.