

Revised FINAL
17-Nov-15
JACKSONVILLE NAVAL AIR STATION
FEDERAL FACILITIES AGREEMENT
SITE MANAGEMENT PLAN
AMENDMENT
CALENDAR YEAR 2016

UPDATE

17-Nov-15

PREPARED BY
Adrienne Wilson
NAVFAC South East
Code OPDE3
Naval Facilities Engineering Command
135 Ajax Street
Jacksonville, Florida
32212

TABLE OF CONTENTS

ACRONYMS	4
OPERABLE UNITS	
A. OU#1: Oil and Solvent Disposal Pits Area	6
PSC 26, Old Main Registered Disposal Area PSC 27, Ex-PCB Transformer Storage Area	
B. OU#2: Wastewater Treatment Area	6
PSC 2/PCA 15, Former Fire Fighting Training Area PSC 3, West WWTP Ex-Sludge Disposal Area PSC 4, Pine Tree Planting Area PSC 41, Domestic Sludge Drying Beds PSC 42, WWTP Polishing Pond PSC 43, IWTP Sludge Drying Beds	
C. OU#3: Industrial Area & Dry Cleaners	7
PSC 11, Hangar Building 101 PSC 12, Old Test Cell, Building 101K PSC 13, Radium Paint Waste Disposal Pit PSC 14, Battery Shop PSC 15, Solvent and Paint Sludge Disposal Area PSC 16, Storm Sewer Discharge at Black Point PSC 48, Base Dry Cleaners	
D. OU#4: PSC 21, CASA LINDA LAKE	7
E. OU#5: PSC 51, SOUTH ANTENNA FIELD FIREFIGHTING TRAINING AREA	7
F. OU#6: PSC 52, HANGAR 1000	8
G. OU#7: PSC 46, DEFENSE REUTILIZATION & MARKETING OFFICE YARD (DRMO)	8

TABLE OF CONTENTS CONT

H. OU#8: PSC 47, PESTICIDE SHOP & DISEASE VECTOR ECOLOGY CONTROL CENTER (DVECC)	8
I. OU#9: PSC 45, BUILDING 200 WASH RACK	10
J. OU#10: MUNITION RESPONSE SITE NARRATIVES	10
UXO1-PSC 22 Ft. Dix Skeet Range	10
UXO2 PSC 23 A .50 Caliber Range	10
UXO 3-PSC 23 B Former Skeet Range	11
UXO 4-PSC 56 Akron Road Pistol Range	11
UXO 5-PSC 57 .30 Caliber Range	12
UXO 6-PSC 58 Trap Ranges	12
K. OU#11: VARIOUS POTENTIAL SOURCE OF COTAMINATION NARRATIVES	13
PSC 5 Shore Line Fill West of Fuel Farm	13
PSC 8 Vacant Lot Fuel Farm Area	13
PSC 9 Disposal Area East of Fuel Farm	13
PSC 29 Organic Disposal Area	13
PSC 31 Asphalt Mix Area	14
PSC 32 Base Landfill	14
PSC 50 East Side Waste Water Treatment Plant Sludge Disposal	14
PSC 55 Sludge Disposal Area	14
L. OU#12 TORPEDO REWORK AREA	15
PSC 38 Torpedo Work Area	15
M. POTENTIAL SOURCE OF CONTAMINATION NARRATIVES	15
PSC 30 Old Drum Lot	15
PSC 44 Drainage Ditch West of JAX	15

ACRONYMS

ARAR	Applicable or Relevant and Appropriate Requirements
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
COPC	Chemical of Potential Concern
DVECC	Disease Vector Ecology Control Center
ESI	Extended Site Inspection
ESS	Explosive Safety Submission
FDEP	Florida Department of Environmental Protection
FFA	Federal Facilities Agreement
FS	Feasibility Study
GCTL	Groundwater Cleanup Target Level
HSWA	Hazardous and Solid Waste Amendments
IAS	Initial Assessment Study
IRA	Interim Remedial Action
IWTP	Industrial Wastewater Treatment Plant
LUC	Land Use Control
LUC RD	Land Use Control Remedial Design
NA	No Action
NAS	Naval Air Station
NFA	No Further Action
NOSSA	Naval Ordnance Safety and Security Activity
OU	Operable Unit
PP	Proposed Plan
PA	Preliminary Assessment
PCA	Potential Contamination Area
PSC	Potential Source of Contamination
RAB	Restoration Advisory Board
RAO	Remedial Action Objective
RCRA	Resource Conservation and Recovery Act
RRDS	Remedial Response Decision System
RI	Remedial Investigation
ROD	Record of Decision

ACRONYMS CONTINUED

SI	Site Inspection
SMP	Site Management Plan
UFPSAP	Unified Federal Policy for Sampling and Analysis Plan
USEPA	United States Environmental Protection Agency
UST	Underground Storage Tank
VI	Vapor Intrusion
VOC	Volatile Organic Compound
WWTP	Wastewater Treatment Plant

Revised **Final** Updated 11/17/2015
**September 2016 MILESTONES FOR
 FEDERAL FACILITIES AGREEMENT
 SITE MANAGEMENT PLAN AMENDMENT- CALENDAR YEAR 2016**

Column1	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU#1: Oil and Solvent Disposal Pits Area

Primary Documents

Final 5 year Review		3/6/2016	
---------------------	--	----------	--

Secondary Deliverables:

dft Groundwater monitoring reports	12/30/2015	12/30/2016	12/30/2017
------------------------------------	------------	------------	------------

OU#2: Wastewater Treatment Area

Primary Documents

5 Year Review		3/6/2016	
---------------	--	----------	--

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU#3: Industrial Area & Dry Cleaners

Primary Deliverables

drft LUCRD 6/30/2018

dft FS addendum 3/30/2016

dft Proposed plan addendum 12/30/2016

5 Year Review 3/6/2016

Dft ROD Amendment 12/30/2017

Secondary Deliverables :

dft Bi annual Ground water monitoring Reports for Area B 12/31/2015 12/30/2017

Dft Annual Ground water Monitoring Reports for Area A 12/31/2015 12/30/2017 12/30/2017

Semi annual Ground water report for Area G 12/31/2015 12/30/2017 12/30/2017

OU#4: PSC 21, Casa Linda Lake

Primary Deliverables

drft LUCRD 3/6/2016

OU#5: PSC 51, South Antenna Field Firefighting Training Area

Primary Deliverables :

5 Year Review 3/6/2016

Secondary Deliverables:

Groundwater monitoring report 12/30/2015 12/30/2016

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU#6: PSC 52, Hangar 1000

Primary Deliverables :

5 Year Review

3/6/2016

Secondary Deliverables:

Groundwater monitoring report

12/30/2015

12/30/2016

12/30/2017

OU#7: PSC 46, Defense Reutilization & Marketing Office Yard (DRMO)

ROD Sept 22,2005

Primary Deliverables:

drft LUCRD

drft completion report

5 Year Review

3/6/2016

Secondary Deliverables :

Groundwater monitoring report

12/30/2015

12/30/2016

12/30/2017

OU#8: PSC 47, Pesticide Shop & Disease Vector Ecology Control Center (DVECC)

(ROD signed Sept 2008)

Primary Deliverables :

5 year review

3/6/2016

Completion Report

Secondary Deliverables:

Groundwater monitoring report

12/30/2015

12/30/2016

12/30/2017

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU 9 PSC 45 B 200 Wash Rack

SI completed 2010, RI/EECA LUCRD & ROD have been awarded

Primary Deliverables :

dft RI/Soil EECA			
dft GW FS	8/31/2016		
dft proposed plan	3/30/2016		
dft ROD	10/30/2016		
dft LUC RD		1/30/2017	
5 year review			

Secondary Deliverables: none

Range features were demolished in the late1990s.
Active from 1943 to about mid 1950s.

OU# 10 MUNITION RESPONSE SITES

1. UXO 1-PSCs 22 Fort Dix Skeet Range

Description: Constructed in 1943. About 8 acres. Consisted of 8 skeet ranges. Munitions 12 guage shot guns

COCs: Lead & PAHs

Primary Deliverables :

draft RI	3/30/2016		
draft FS	8/30/2016		
5 year review		8/30/2017	
draft Proposed Plan			8/30/2018
draft ROD			

Secondary Deliverables: none

UXO 2- PSC 23 A .50 Caliber Range

Description: Constructed in 1941. Approx 2.25 acres. Included a machine gun range, air blast range, .50 caliber range & a synchronized gun range. Active from 1941 to about 1978.

Range features were demolished in the late1990s. COCs:lead & PAHs

Primary Deliverables :

draft RI	2/28/2016		
draft FS	8/30/2016		
draft Proposed Plan		8/30/2017	
draft ROD			8/30/2018
5 year review			

secondary:none

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

UXO 3-PSC 23 B Former Skeet Range

Description: Active from 1941 to about 1978. About 9.2 acres. 2 skeet ranges.

Range features were demolished the late 1990s. 12 gauge shot guns. COCs: lead & PAHs

Primary Deliverables :

draft RI	3/30/2016		
draft FS	8/30/2016		
draft Proposed Plan		8/30/2017	
draft ROD			8/30/2018
5 year review			

Secondary Deliverables:

UXO 4-PSC 56 Akron Road Pistol Range

Description: Approximately 2.3 acres.

The pistol range is now a golf course. Munitions were limited to small arms (.22, .38, .45, 9 mm & 12 gauge shot gun).

COCs: lead, antimony, arsenic, copper nickel, zinc, & lead azide/lead styphnate.

Work to date: Aug 1994 soil samples from the backstop & berm exceeded the RCRA limit for leachable lead (5mg/L). June 1995 soil was removed to 1 foot depth at 6 locations. Lime applied to lead impacted soil surface to reduce leachability of the heavy metals. 1997 range condition inspection determined overhead baffles were damaged beyond economical repair & was encroaching upon the golf course. Range was closed. Bullet removal & additional lime was applied in 2000. The range was formerly closed 8/19/02.

Primary Deliverables :

draft RI	2/28/2016		
draft FS	8/30/2016		
draft Proposed Plan		8/30/2017	
draft ROD			8/30/2018
5 year review			

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

UXO 5-PSC 57 .30 Caliber Range

Description: Active from 1941 to about 1978. Approx. 1.3 acres. Used as a machine gun range. Consisted of 8 firing positions & 4 targets, 50 feet down range. Range features demolished late 1990s. Formerly closed 8/19/02. COCs: lead, antimony, arsenic, copper nickel, zinc, & lead azide/lead styphnate.

Primary Deliverables:

draft RI submitted 11-20-14	3/30/2016		
draft FS	8/30/2016		
draft Proposed Plan		8/30/2017	
draft ROD			8/30/2018
5 year review			

Secondary Deliverables:

none

UXO 6-PSC 58 Trap Ranges

Description: Approx. 10.5 acres. Active from 1941 to about 1978. Used for small arms training only, limited to 12 gauge shot gun. Munitions constituents may include antimony, arsenic, nickel & lead. Shot gun ammo and clay targets primary constituents include lead and PAHs from pitch tar in clay pigeons.

Primary Deliverables:

draft RI	2/28/2016		
draft FS	8/30/2016		
draft Proposed Plan		8/30/2017	
draft ROD			8/30/2018
5 year review			

Secondary Deliverables:

none

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU 11 VARIOUS POTENTIAL SOURCES OF CONTAMINATION 5,8,9,29,31,32,50, 55

PSC 5 Shore line fill west of fuel farm

This site has been entered into the station's informal LUC program to allow industrial use. Further evaluation is necessary if residential use is considered.

Primary Deliverables :

dft RI	12/30/2017
Draft FS	12/30/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

PSC 8/55 Vacant lot Fuel farm area/Sludge Disposal Area

Informal LUCs are in place to allow industrial use. Further evaluation is necessary.

Primary Deliverables :

dft RI	12/30/2017
draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

PSC 9 Disposal Area east of Fuel Farm.

Informal LUCs are in place to allow industrial use. Further evaluation is necessary.

Primary Deliverables :

dft RI	12/30/2017
Draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables: None

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

PSC 29 Organic Disposal Area

Informal LUC prevents residential development. Soil is impacted by PAHs and arsenic. Groundwater is impacted by iron and manganese.

Primary Deliverables :

DRAFT RI	12/30/2017
Draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

PSC 31 Asphalt Mix Area

Informal LUCs are in effect at this site due to beryllium and benzo(a)pyrene in 1 soil sample. Add'l assessment/remediation may allow for site close out.

Primary Deliverables :

dft RI	12/30/2017
Draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

PSC 32 Base Landfill.

Informal LUCs are in effect due to benzo(a)pyrene and Aroclor-1260 in surface /subsurface soils. Iron and manganese exceeded secondary standards for groundwater. Industrial use only is permitted at this location.

Primary Deliverables :

dft RI	12/30/2017
Draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

PSC 50 East side Waste water Treatment Plant sludge disposal

Informal LUCs (industrial use only) are in effect at this site due to Arochlor-1260 detected in subsurface soil samples.

Primary Deliverables :

dft RI	12/30/2017
Draft FS	12/31/2018
draft Proposed Plan	
draft ROD	

Secondary Deliverables:

None

	Calendar Yr 1	Calendar Yr 2	Calendar Yr 3
2015	2016	2017	2018

OU 12 PSC 38 Torpedo workshop

Primary Deliverables :

dft RI	submitted 11/24/2014		
dft FS		12/30/2015	
draft Proposed Plan			12/31/2016
draft ROD			12/31/2017

Secondary Deliverables: none

POTENTIAL SOURCES OF CONTAMINATION NFA

PSC 30 Old Drum Lot

LUCs were proposed in the June, 1999 RRDS.

USEPA & FDEP agree with No Action. No ROD required

Primary Deliverables :

None

Secondary Deliverables:

None

PSC 44 Drainage Ditch West of JAX

Land Use Controls are in Place, ROD completed 1998.

Primary Deliverables :

5 year review

Secondary Deliverables:

None