



OHM Corporation

M67001.AR.004591  
MCB CAMP LEJEUNE  
5090.3a

February 16, 1994

Lt. Steve Challeen  
ROICC Jacksonville  
1005 Michael Road  
Camp Lejeune, NC 28547-2521

RE: Notification of Over Runs, Task 2: Trench Excavation, Drum removal and Staging  
Contract No. N47408-92-D-3042 Delivery Order No. 32  
Marine Corp Base Camp Lejeune, North Carolina

Dear Mr. Challeen:

As requested by Mr. John Cotton, Navy Technical Representative (NTR), OHM Remediation Services Corp. (OHM) is notifying you of anticipated over runs in the number of drums to be removed from the excavations and volume of soil staged in association with the excavations. Although we are on the last of the four trenches to be excavated there appears to be a large number of buried containers remaining beyond the limits of the identified trench and additional excavation of soils and handling of containers (drums) is anticipated.

The following details OHM's Proposal Task 2 estimated quantities, verse actual to date:


<u>Task 2</u>	<u>Estimate</u>	<u>Actual</u>
Drums empty	200	0
Drums w/product	100	98
Soil (yds)	155	1000
Debris (yds)	155	300

Furthermore it should be noted that the estimated transportation and disposal cost, most certainly will increase. Because the hazard classification of the soil has yet to be determined the cost for transportation and disposal are difficult to predict. I will provide you with a revised estimate upon completion of these activities and as receipt of hazard classification becomes available.

Please feel free to contact me if you require further details concerning this issue.

Sincerely,

OHM Remediation Services Corp.

A handwritten signature in black ink, appearing to read "D. Kent Geis". The signature is stylized with a large initial "D" and a long horizontal stroke.

D. Kent Geis  
Construction Manager

DKG

cc: J. Szykman, RPM  
T. Anderson, COTR  
B. Van Wagner, OHM  
J. Shepard, OHM