



DEPARTMENT OF THE NAVY

NORTHERN DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
10 INDUSTRIAL HIGHWAY
MAIL STOP, #82
LESTER, PA 19113-2090

N62578.AR.000735
NCBC DAVISVILLE
5090.3a

IN REPLY REFER TO
1823/PO
31 October 1996

Ms. Christine A.P. Williams
U.S. Environmental Protection Agency
Region 1
J.F Kennedy Building HBT
Boston, MA 02203-2211

Mr. Richard Gottlieb
Division of Site Remediation
Rhode Island Department of Environmental Management
291 Promenade Street
Providence, RI 02908-5767

Re: REQUEST FOR EXTENSION OF FEDERAL FACILITIES AGREEMENT SCHEDULE
FOR SITE 06, 10 & 11 PROPOSED PLANS AND RECORDS OF DECISIONS AT
FORMER NAVAL CONSTRUCTION BATTALION CENTER (NCBC) DAVISVILLE,
RI

Dear Ms. Williams and Mr. Gottlieb,

Pursuant to Paragraph 15.1, Section XV of the Federal Facilities Agreement (FFA) for the former NCBC Davisville, RI, the Navy requests a time extension for the submission of the documents required by the FFA for Sites 06, 10 & 11 Proposed Plans (PRAP) and Records of Decision (ROD) based on receipt of RIDEM comments on the draft PRAP for Site 10 which are dated 22 October 1996. The proposed revised schedule is attached. The submission of the Draft Final Redlined PRAP with responses to comments will be on 5 November 1996.

I look forward to working with you on the BCT to complete PRAP/ROD process for Sites 06, 10 & 11 in a timely manner. If there are any questions on this matter, I can be reached at (610) 595-0567 ext 155.

Sincerely,

A handwritten signature in black ink, appearing to read "P. S. OHS". The signature is stylized and cursive.

P. S. OHS, P.E.

Remedial Project Manager

by direction of the Commanding Officer

Copy to:

RIEDC - H. Cohen

TONK - S. Licardi

CSO Davisville, RI

SITES 6, 10 & 11 NFA SOILS

Printed: 10/30/96

ID	Name	Duration	Start	Finish	Predecessor	Successor
1	Draft PRAP (FFA Date)	28d	7/19/96	8/15/96		2
2	EPA/RIDEM Review	68d	8/16/96	10/22/96	1	3
3	Draft Final PRAP Redlined Response to Comment	14d	10/23/96	11/5/96	2	4,8
4	EPA/RIDEM Review	14d	11/6/96	11/19/96	3	5
5	Issue PRAP	5d	11/20/96	11/24/96	4	6FS+6d
6	Public Comment Period	30d	12/1/96	12/30/96	5FS+6d	10
7						
8	Draft ROD	30d	11/6/96	12/5/96	3	9
9	EPA/RIDEM Review	30d	12/6/96	1/4/97	8	10
10	Draft Final ROD Redlined Response to Comments	21d	1/5/97	1/25/97	6,9	11
11	and Responsiveness Summary (FFA Date)	0d	1/25/97	1/25/97	10	12
12	EPA/RIDEM Review	28d	1/26/97	2/22/97	11	13
13	Final ROD	15d	2/23/97	3/9/97	12	14,15
14	Navy Signature of ROD	12d	3/10/97	3/21/97	13	
15	RIDEM Concurrence	12d	3/10/97	3/21/97	13	16
16	EPA Signature	21d	3/22/97	4/11/97	15	17
17	Press Release and Public Notice	7d	4/12/97	4/18/97	16	

Internal copies:

1823

1823/PO

EA - J. Shultz

SWEC - L. Gardiner