

N61165.AR.004862
CNC CHARLESTON
5090.3a

TRANSMITTAL FOR AMENDMENT TO CORRECTIVE ACTION MANAGEMENT PLAN CNC
CHARLESTON SC
5/13/1996
NAVFAC SOUTHERN



DEPARTMENT OF THE NAVY

SOUTHERN DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
P. O. BOX 190010
2155 EAGLE DRIVE
NORTH CHARLESTON, S.C. 29419-9010

5090/11
Code 1877
13 May 1996

Mr. G. Randall Thompson
Director, Division of Hazardous and Infectious Waste Management
Bureau of Solid and Hazardous Waste Management
South Carolina Department of Health and Environmental Control
2600 Bull Street
Columbia, SC 29201

Subj: AMENDMENT TO THE CORRECTIVE ACTION MANAGEMENT PLAN

Dear Mr. Thompson,

The purpose of this letter is to submit an amendment to the Corrective Action Management Plan (CAMP), Revision 02, submitted for review on 26 March 1996 and approved in the Department's letter, Tapia to Dalby, dated 24 April 1996. The amendment is necessary to address changes which have occurred since the development and submittal of Revision 02 of the CAMP. These changes, which are described in detail in this letter, were discussed briefly during the Project Team meeting of 9-10 April 1996 which included representatives of the Navy, EPA and the Department.

The RCRA Facility Investigation (RFI) field work is in progress in Zone A. At the 90% progress meeting on February 28, 1996 the results of the sampling performed in accordance with the Zone A work plan were presented. The results indicated that further soil and groundwater sampling was necessary in order to determine the nature and extent of the contamination at several sites within Zone A. The groundwater sampling was agreed to be accomplished by a combination of methods utilizing Direct Push Techniques (DPT) for screening and confirmatory sampling by methods described in the Comprehensive RFI Work Plan for the Naval Base. The DPT sampling was justified on the basis of performing confirmation sampling at a reduced frequency using approved soil and groundwater sampling methods delineated in the Comprehensive RFI Work Plan. The DPT methods were submitted for review for the purposes of inclusion into the Comprehensive RFI Work Plan. Department representatives have advised the Navy not to commence field work until these changes are approved. The current schedule in the CAMP does not provide adequate time to generate the RFI report for Zone A if this report is to include the results of the additional field work. Enclosure (1) was prepared to provide adequate time for report preparation.


The additional time reflected in enclosure (1) is necessary to allow the Department to complete the review of the responses to the comments received and if approved to provide sufficient time for the Navy contractor to accomplish the anticipated field work. This change

Subj: AMENDMENT TO THE CORRECTIVE ACTION MANAGEMENT PLAN
(continued)

results in less than 60 days being added to the date for beginning the RFI report for Zone A. This duration was decided upon by discussion with Department personnel and is based on the best information available at this time.

If you should have any questions, please contact Brian Stockmaster or me at (803) 820-7481 or (803) 820-5525 respectively.

Sincerely,



M. A. HUNT
Navy Remedial Project Manager
Naval Base Charleston

Encl:

(1) Corrective Action Management Plan Amendment, Pages 3 and 4 of 26, dated 30 April 1996

Copy to:

SCDHEC (Bowers, Tapia)

USEPA (3) (Brittain)

CSO Naval Base Charleston (Camp, Fontenot)

SPORTENVDETCASN (Dearhart)

