

N00207.AR.003701
NAS JACKSONVILLE
5090.3a

LETTER REGARDING U S NAVY REQUEST FOR EXTENSION TO THE SUBMISSIONS OF
THE REMEDIAL INVESTIGATION FOR OPERABLE UNIT 11 (OU 11) AND THE REMEDIAL
INVESTIGATION ADDENDUM FOR OPERABLE UNIT 3 (OU 3) NAS JACKSONVILLE FL

11/21/2013
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND SOUTHEAST
JACKSONVILLE, FL 32212-0030

5090
Ser OPDE3/479
November 21, 2013

Ms. Jennifer Conklin
Florida Department of Environmental Protection
Division of Waste Management
DOD and Brownfields Partnership Section
Bob Martinez Center
2600 Blainstone Road, Mail Station 4535
Tallahassee, FL 32399-2400

Dear Ms. Conklin:

SUBJECT: REQUEST FOR EXTENSION TO THE SUBMISSIONS OF THE RI FOR
OU 11 AND THE RI ADDENDUM FOR OU3 AT NAVAL AIR STATION
JACKSONVILLE, FLORIDA

An extension for the submittal of the remedial investigation (RI) for potential sources of contamination numbers 5,8/55,9,29,31, 32 & 50/Operable Unit 11 and Operable Unit 3 Remedial Investigation (OU3 RI) addendum in the 2014 Federal Facilities Agreement (FFA).

An extension for the submittal of the RI for the Operable Unit 11 is requested through December 30, 2014. This request is being made because:

- (1) Initially the partnering team assumed an extended SI would complete the work at these sites. After further investigation these sites will require an RI. The sites currently have land use controls but no records of decisions (RODS).
- (2) A full risk assessment and complete delineation is required at these sites.

All of these steps will require several months. The Navy is therefore requesting an extension through December 31, 2014 for the submittal of this draft document. Please see the first quarter update to the 2014 Federal Facilities Agreement Site Management Plan (FFASMP) Amendment attached.

An extension for the submittal of the draft RI addendum for Operable Unit 3 groundwater is requested through June 30, 2014. This request is being made because:

- (1) As the partnering team has decided to optimize

5090
Ser OPDE3/479
November 19 2013

investigation and clean up at OU3 by using a holistic approach the team required that all work by all contractors including various ESTCP contractors and universities be included in this document as well as the vapor intrusion work being completed at the site.

- (2) Numerous reports now have to be evaluated and incorporated into the document. This is a massive undertaking and will require significantly more time to complete this tasking.

All of these steps will require several months. The Navy is therefore requesting an extension through June 30, 2014 for the submittal of this draft document. Please see the first quarter update to the 2014 FFA SMP Amendment attached.

Thank you for your attention to this matter. If you have any questions, please contact Ms. Adrienne Wilson at commercial (904) 542-6160 or email: adrienne.wilson@navy.mil.

Sincerely,

A. T. WILSON
Restoration Project Manager
South Atlantic Integrated
Product Team
By direction of the
Commanding Officer

Enclosure: 2014 FFA SMPA 1st quarter update

Copy to: (w/o encl)
Mr. Tim Curtin, NAS Jacksonville
Mr. Peter Dao, USEPA Region IV
Mr. Mark Peterson, Tetra Tech
Mr. Mike Singletary, NAVFACSE
Mr. Eric Davis, CH2MHill
Mr. Todd Haverkost, Resolutions