

N00207.AR.003877  
NAS JACKSONVILLE  
5090.3a

REQUEST FOR EXTENSION 2014 FEDERAL FACILITIES AGREEMENT SITE  
MANAGEMENT PLAN AMENDMENT, FEASIBILITY STUDY OPERABLE UNIT 11, REMEDIAL  
INVESTIGATION OF MUNITIONS RESPONSE/UNEXPLODED ORDNANCES 2,4,6 ,  
FEASIBILITY STUDY FOR UNEXPLODED ORDNANCES SITES 1-6,REMEDIAL  
INVESTIGATION AND FEASIBILITY OPERABLE UNIT 12 POTENTIAL SOURCE OF  
CONTAMINATION 38 TORPEDO REWORK AREA REPORT AT NAS JACKSONVILLE FL

05/05/2014

NAVFAC SOUTHERN



**DEPARTMENT OF THE NAVY**  
**NAVAL FACILITIES ENGINEERING COMMAND SOUTHEAST**  
**JACKSONVILLE, FL 32212-0030**

5090  
Ser OPDE3/210  
May 5, 2014

Mr. Peter Dao  
U. S. Environmental Protection Agency Region IV  
Federal Facilities Branch  
61 Forsyth Street SW  
Atlanta, GA 30303

Dear Mr. Dao:

SUBJECT: REQUEST FOR EXTENSION TO THE 2014 FEDERAL FACILITIES AGREEMENT (FFA) SITE MANAGEMENT PLAN (SMP) AMENDMENT FOR SUBMISSION OF THE DRAFT FEASIBILITY STUDY (FS) FOR OPERABLE UNIT 11/ POTENTIAL SOURCE OF CONTAMINATION (PSCs) LUCS NO RODs, THE REMEDIAL INVESTIGATION (RI) OF MUNITIONS RESPONSE (MR)/UNEXPLODED ORDNANCE (UXO) SITES 2,4,6, THE FS FOR UXO SITES 1 THROUGH 6 AND THE REMEDIAL INVESTIGATION AND FS AT OU 12/PSC 38 TORPEDO REWORK AREA REPORT AT NAVAL AIR STATION JACKSONVILLE, FLORIDA

An extension for the submittal of the draft FS for the LUCs no RODs sites OU 11/PSCs 5,8/55, 9, 29,31,32, 50 is requested through December 2015. An extension to the submittal of the draft RI and draft FS at OU12 is requested through May 2015 and December 2015 respectively. An extension to the submittal of the UXO sites draft FS and draft RI for UXOs 2,4,&6 is requested through December 2015 and June 2015 respectively.

This request is being made because:

- (1) The initial results for the UXO sites, OU11 and OU 12 as well as at various other sites indicate that a background study for PAHs and arsenic is prudent. This will have an impact on the OU 11 FS and the OU 12 RI.
- (2) Once we have determined base backgrounds we will have to compare existing data against the established backgrounds.
- (3) Based on the results it may be likely that additional step out samples will be required to develop a clean boundary and complete the various data gaps.
- (4) Any new locations will require team consensus, as well as full review and approval of future results to fully characterize nature and extent.
- (5) A delay in the submittal of an RI will delay the

5090  
Ser OPDE3/210  
May 5, 2014

submittal of the FS.

All of these steps will require several months to complete. The Navy is therefore requesting an extension through June 2015 for the submission of the draft RI for UXOs 2,4,&6. An extension through December 2015 is requested for the draft FSs for UXOs 1-6, as well as for the FSs for OU11 & OU12. The Navy requests through May 2015 for the draft RI submission of OU12. Please see the revised FFA SMP Amendment attached.

Thank you for your attention to this matter.

If you have any questions, please contact Ms. Adrienne Wilson at commercial (904) 542-6160 or by e-mail: [adrienne.wilson@navy.mil](mailto:adrienne.wilson@navy.mil).

Sincerely,

A. T. WILSON  
Restoration Project Manager  
South Atlantic Integrated  
Product Team  
By direction of the  
Commanding Officer

Enclosure: Revised April 2014 FFA SMPA

Copy to:

Mr. Tim Curtin, NAS Jacksonville  
Ms. Jennifer Conklin, FDEP  
Mr. Mark Peterson, Tetra Tech  
Mr. Mike Singletary, NAVFACSE  
Mr. Eric Davis, CH2MHill  
Mr. Todd Haverkost, Resolutions