

N00207.AR.003878
NAS JACKSONVILLE
5090.3a

REQUEST FOR EXTENSION TO THE 2014 FEDERAL FACILITIES AGREEMENT FOR
FEASIBILITY STUDY BUILDING 200 WASH RACK NAS JACKSONVILLE FL
05/20/2014
NAVFAC SOUTHERN



DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND SOUTHEAST
JACKSONVILLE, FL 32212-0030

5090
Ser OPDE3/229
May 20, 2014

Mr. Peter Dao
U. S. Environmental Protection Agency Region IV
Federal Facilities Branch
61 Forsyth Street SW
Atlanta, GA 30303

Dear Mr. Dao:

SUBJECT: REQUEST FOR EXTENSION TO THE 2014 FEDERAL FACILITIES AGREEMENT

An extension for the submittal of the FS for the building 200 Wash Rack is requested to September 30, 2015.

This request is being made because:

- (1) Two rounds of sampling are required to be able to consider MNA as viable at this site. This will add a year to the schedule.
- (2) Additionally we are changing contractors for this portion of the work (the additional sampling, FS, proposed plan and ROD).

All of these steps will require an additional 15 months. The Navy is therefore requesting an extension of the FS submittal from 7/30/14 to 9/30/15 and the proposed plan to from 10/30/14 to 4/27/16. The revised FFA SMP Amendment is enclosed. It now reflects the revised future dates that coincide with the new exit strategy and the FFA review time periods.

If you have any questions, please contact Ms. Adrienne Wilson, Restoration Project Manager, at commercial (904) 542-6160 or e-mail: adrienne.wilson@navy.mil.

Sincerely,

A. T. WILSON
Restoration Project Manager
South Atlantic Integrated
Product Team

Enclosure: Revised 2014 FFA SMPA

Copy to: (w/o encl)
Mr. Tim Curtin, NAS Jacksonville
Ms. Jennifer Conklin, FDEP
Mr. Mark Peterson, Tetra Tech
Mr. Mike Singletary, NAVFACSE
Mr. Eric Davis, CH2MHill
Mr. Todd Haverkost, Resolutions