

August 2, 1993

Code 18511

NAVAL AIR STATION, PENSACOLA, FLORIDA

QUARTERLY PROGRESS REPORT

N00204.AR.000600

NAS PENSACOLA

5090.3a

THIRD QUARTER, 1993

1 APRIL 1993 - 30 JUNE 1993

1. INTRODUCTION

1.1 Background: A Federal Facilities Agreement (FFA) was signed by the US Navy, the US Environmental Protection Agency (EPA), and the State of Florida via the Florida Department of Environmental Regulation on October 23, 1990. The FFA requires the Navy to submit to the other FFA parties on a quarterly basis a Quarterly Progress Report (QPR).

1.2 Scope: As provided for in FFA Part XII, Reporting, the QPR identifies and briefly describes the actions which the Navy has taken to implement FFA requirements in the previous quarter and those actions scheduled in the upcoming quarter. The activity narratives should include a statement on the manner and extent to which the Navy is meeting the schedules provided by the FFA in its Site Management Plan (SMP) and in the approved work plans. In addition to activity descriptions, *any* problems that caused delays or anticipated problems that might cause delays are identified and the actions the Navy has or plans to take to manage the delays are discussed.

1.3 Schedule: The Navy is to transmit the QPR within 30 days of the end of the previous quarter.

2. FFA ACTIVITIES

2.1 SITE MANAGEMENT PLAN

2.1.1 On 16 April 1993, the Navy sent US EPA and FDER a letter pursuant to the general agreement reached between US EPA, FDER and the Navy concerning the Informal Dispute of the FY 93 SMP and the Rev. Final FY 93 SMP.

2.1.2 A letter, dated 20 May 1993, from US EPA, provided Resolution of the Informal Dispute on the FY 93 SMP.

2.1.3 A letter, dated 4 June 1993, from FDER, provided approval

of the revised 1993 SMP.

2.2 ADMINISTRATION

2.2.1 Letters from the Navy, dated 30 March 1993, informed US EPA and FDER, due to the large number of comments and trying to award new contracts, and additional 70 days was needed to settle the informal dispute resolution on the Draft/Final RI/FS Work Plans for PCSs 3, 7, 9, 10, 25, 27, 29, 31, 34, and 36. This letter also suggested a resolution as follows:

- a. The past approval of OU-10 plus PCS SAP
- b. Approval of the new CSAP and the site specific SAP for PCS 25 and 27
- c. The few remaining site specific comments to be addressed with each proceeding SAP

2.2.2 A letter, from US EPA, dated 30 March 1993, to the Navy, provided review comments on Draft RI/FS Work Plans for Category IV; PCS 40 and 42.

2.2.3 Navy letters, dated 2 April 1993, to US EPA and FDER provided the Draft CSAP.

2.2.4 A letter to FDER, dated 16 April 1993, from Navy, provided the Final SAP for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.5 A letter to US EPA, dated 16 April 1993, from Navy, provided the Final SAP for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.6 Navy letters, dated 21 April 1993, to US EPA and FDER, provided responses to our comments on the SAP for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.7 Letters, to US EPA and FDER, from the Navy, dated 26 April 1993, provided revised responses to comments for the Final SAP for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.8 A letter, from US EPA, to Navy, dated 28 April 1993, provided comments on the Draft RI/FS Work Plan for PCS 41 (NASP Wetlands) in Category IV.

2.2.9 A letter, to FDER, dated 7 May 1993, from Navy, provided responses to NOAA's comments on the Work Plans for PCSs 40, 41, and 42.

2.2.10 A letter, to FDER, dated 7 May 1993, from Navy, provided responses to US EPA's comments on the Work Plans for PCSs 40, 41, and 42.

2.2.11 A letter, to FDER, dated 7 May 1993, from Navy, provided responses to the Florida Dept. of Natural Resources (FDNR) comments for the Work Plans on PCSs 40, 41, and 42.

2.2.12 A letter, to US EPA, dated 7 May 1993, from Navy, provided responses to NOAA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.13 A letter, to US EPA, dated 7 May 1993, from Navy, provided responses to US EPA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.14 A letter, to US EPA, dated 7 May 1993, from Navy, provided responses to FDNR's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.15 A letter, to NOAA, dated 7 May 1993, from Navy, provided responses to FDNR's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.16 A letter, to NOAA, dated 7 May 1993, from Navy provided responses to US EPA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.17 A letter, to NOAA, dated 7 May 1993, from Navy, provided responses to NOAA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.18 A letter, to FDNR, dated 7 May 1993, from Navy, provided responses to FDNR's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.19 A letter, to FDNR, dated 7 May 1993, from Navy, provided responses to US EPA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.20 A letter, to FDNR, dated 7 May 1993, from Navy, provided responses to NOAA's comments for the Work Plans on PCSs 40, 41, and 42.

2.2.21 On 12 & 13 May 1993, a meeting with Navy, US EPA, FDER, NOAA, and Fish & Wildlife was held in Atlanta on RI/FS Work Plans for PCSs 40, 41, and 42.

2.2.22 A letter, to US EPA, from the Navy, dated 12 May 1993, provided revised Final SAPs for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.23 A letter, to FDER, from the Navy, dated 12 May 1993, provided revised Final SAPs for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.24 A letter, dated 27 May 1993, to US EPA and FDER, from Navy, provided responses to FDER's comments on Work Plans on PCS 40 and 42.

2.2.25 On 3 June 1993 the Navy sent US EPA and FDER a letter to formally inform them of a leak in the IWTP sewer line on 20 May 1993. PWC personnel completed repairs since the site was one of the areas covered under the approved Immediate Removal Action Contingency Plan for project P-100.

2.2.26 Navy letter, dated 4 June 1993, to US EPA, provided the draft RI/BRA for Category I; PCSs 13, 32, 33, and 35.

2.2.27 Navy letter, dated 4 June 1993, to FDER, provided the draft RI/BRA for Category I; PCSs 13, 32, 33, and 35.

2.2.28 A letter, to the Navy, dated 8 June 1993, from FDER, provided approval of the Final SAP for Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.

2.2.29 A letter, from FDER, dated 8 June 1993, to Navy, provided approval of the CSAP with one correction to be made; modify Section 8.0 - Ecological Assessment from a broad three - phase approach to a more focused two - phase approach. Resubmittal of revised Section 8.0 requested.

2.2.30 A Navy letter, dated 16 June 1993, to US EPA, provided Navy's proposed phased abandonment of the Industrial Sewer Line, PCS 36.

2.2.31 A letter to Navy, dated 23 June 1993, from US EPA, provided review comments on the Draft Final SAPs for Categories 11; PCSS 1, 25, 27, and 39 and 111; PCSS 2, 11, 30, and 38.

2.2.32 A letter from FDER, dated 28 June 1993, to Navy, provided approval for the Work Plans for PCS 40 and 42.

3.0 SITE WORK ACTIVITIES PERFORMED

-
- 3.1 Contract for fieldwork and RI/FS reports was award to EnSafe, 16 April 1993, for PCSs 3, 4, 5, 6, 7, 8, 9, 10, 12, 14, 15, 16, 17, 18, 22, 24, 26, 28, 29, and 34.
- 3.2 A letter, dated 22 April 1993, to Navy, provided the Draft Technical Report PCS 36 - Industrial Waste Sewer sampling in support of construction project P-100.
- 3.3 A letter, dated 26 April 1993, to Navy, provided the Response to Comments for the Site Specific Health and Safety Plans.
- 3.4 A letter, dated 3 May 1993, to Navy, provided the revised Draft Technical Report PCS 36 for P-100.
- 3.5 A letter, to Navy, dated 3 May 1993, provided a draft well inventory for NAS Pensacola. EnSafe stated groundwater contour maps for shallow and intermediate zones are currently being constructed and would be submitted upon completion.
- 3.6 A letter, dated 5 May 1993, to Navy, provided Summary of Detected Concentrations in Soils and Groundwater, PCS 36 for P-100.
- 3.7 A letter, dated 7 May 1993, to Navy, provided the Final Site Specific Health and Safety Plans for PCSs 1, 2, 11, 25, 27, 30, 36, 38, 39, 40, 41, and 42. Also provided copies of the Operable Unit 10 HASP and PCS 36.
- 3.8 A letter, dated 10 May 1993, to Navy, provided Final Site Specific Health and Safety Plan updated tables for PCSs 40, 41, and 42.
- 3.9 A letter, dated 21 May 1993, to Navy, provided the Final Comprehensive Health and Safety Plan for as Pensacola and responses to Mr. Chip Bailey's comments.
- 3.10 A letter, dated 21 May 1993, to Navy, confirmed the 5/19/93 telephone conversation to proceed with field work at Category 11; PCSs 1, 25, 27, and 39 and Category 111; PCSs 2, 11, 30, and 38.
- 3.11 On 25 May 1993, the Navy, EnSafe, and ABB met to discuss coming up with trigger levels for Ecological Risk Assessment.
- 3.12 A letter, to Navy, dated 25 June 1993, proposed field changes (trenching) for PCSs 1 and 11.

4.0 UPCOMING QUARTER SITE WORK ACTIVITIES

4.1 Establish values for screening the sediment at PCS 40, 41, and 42. These values will be called Trigger Level⁸ for the Ecological Risk Assessment. A meeting ~~is~~ planed for 20 July 1993 in Charleston.

4.2 Clarifications and Modifications to the Draft Final Site Specific SAP for Categories II; PCSs 1, 25, 27, and 39 and 111; PCSs 2, 11, 30, and 38.

4.3 Modifications for the SAP to include the Industrial Sewer Line (TL 045/A north to the IWTP) into PCS 30/31 and PCS 38 (Building 71) and the Industrial Sewer Line (TL 073) southwest to end of line) will be identified as PCS 38.

4.4 Draft Feasibility Study for Category I; PCSs 13, 32, 33, and 35.

4.5 Change in Alternate Project Managers on behalf of the Navy.

4.6 Receive comments on the Draft CSAP from US EPA..

4.7 Submit proposed field change⁸ for Category 11; PCS 1 and Category 111; PCS 11 and associated comments.

4.8 Proposed changes (boat and divers to be subcontracted by EnSafe) to the PCS 2 - Waterfront Sediments Investigative Approach.

4.9 Contract for fieldwork and /ri/FS reports to be award to EnSafe for Sewer Line Modifications to PCS 30 and 38, and PCS 36, 40, 41, and 42.

4.10 Contract award to EnSafe for Proposed Plans and RODs for all PCSs.