

18 July 1995  
Code 18510

NAVAL AIR STATION, PENSACOLA, FLORIDA  
QUARTERLY PROGRESS REPORT

N00204.AR.000960  
NAS PENSACOLA  
5090.3a

THIRD QUARTER, 1995  
1 APRIL 1995 - 30 JUNE 1995

1. INTRODUCTION

1.1 Background: A Federal Facilities Agreement (FFA) was signed by the US Navy, the US Environmental Protection Agency (EPA), and the ~~State~~ of Florida via the Florida Department of Environmental Protection (FDEP) on 23 October 1990. The FFA requires the Navy to submit to the other FFA parties on a quarterly basis a Quarterly Progress Report (QPR).

1.2 Scope: As provided for in FFA Part XII, Reporting, the QPR identifies and briefly describes the actions which the Navy has taken to implement FFA requirements in the previous quarter and those actions scheduled in the upcoming quarter. The activity narratives should include a statement on the manner and extent to which the Navy is meeting the schedules provided by the FFA in its Site Management Plan (SMP) and in the approved work plans. In addition to activity descriptions, any problems that caused delays or anticipated problems that might cause delays are identified and the actions the Navy has or plans to take to manage the delays are discussed.

1.3 Schedule: The Navy is to transmit the QPR within 30 days of the end of the previous quarter.

2. FFA ACTIVITIES

2.1 SITE MANAGEMENT PLAN

2.1.1 EPA letter of 4 April 1995 to the Navy approved the revised 1995 SMP.

2.2 ADMINISTRATION

2.2.1 Navy letters of 5 April 1995 to EPA and FDEP provided the Site 39 Final Remedial Investigation (RI) Report.

2.2.2 FDEP letter of 12 April 1995 to the Navy provided comments to the Site 38 Draft RI.

---

**2.2.3** FDEP letter of **24 April 1995** to the Navy provided comments to the Site **39** Final RI.

**2.2.4** FDEP letters of **25 April 1995** to the Navy provided comments on the Site **39** Draft Proposed Plan (PP) and Draft Record of Decision (ROD).

**2.2.5** EPA letter of **27 April 1995** to the Navy provided comments to the Site **36** Draft SAP and Preliminary Site Characterization Summary: AVGAS Line Area.

**2.2.6** FDEP letter of **28 April 1995** to the Navy provided comments on the Site **1** Draft RI.

**2.2.7** EPA letter of **2 May 1995** to the Navy provided comments on the Site **39** Draft Final RI, Draft PP and Draft ROD.

**2.2.8** FDEP letter of **5 May 1995** to the Navy provided comments on the Site **36** Draft SAP.

**2.2.9** FDEP letter of **8 May 1995** to the Navy provided comments on the Site **2** Draft RI.

**2.2.10** Navy letters of **8 May 1995** to EPA and FDEP provided Sites **9, 29** and **34** Draft RI.

**2.2.11** Navy letters of **10 May 1995** to EPA and FDEP provided Site **10** Preliminary Site Characterization Report.

**2.2.12** Navy letters of **11 May 1995** to EPA and FDEP provided Site **14** Preliminary Site Characterization Report.

**2.2.13** EPA letter of **17 May 1995** to the Navy provided approval to the CSAP, Sites **15, 17, 18, 24** and **28** SAPs and OUs **1, 3, 4, 6, 8, 11, 12** and **14** Work Plans.

**2.2.14** FDEP letter of **23 May 1995** to the Navy provided comments to the Risk Assessment for the Site **38** Draft RI.

**2.2.15** FDEP letter of **24 May 1995** to the Navy provided agreement with the Site **39** Draft PP and ROD.

**2.2.16** Navy letters of **26 May 1995** to EPA and FDEP provided the Site **39** Final PP.

**2.2.17** FDEP letter of 7 June **1995** to the Navy provided comments to Sites **15, 17, 18, 24, and 28** Draft Final SAPs; Sites **9, 29** and **34** Draft RI; and Sites **10** and **14** Preliminary Site Characterization Report.

**2.2.18** FDEP letter of **22** June **1995** to the Navy provided comments to Site **2** Draft RI.

**2.2.19** EPA letter of **22** June **1995** to the Navy provided approval of the Site **39** RI and PP.

**2.2.20** FDEP letter of **22** June **1995** to the Navy provided acceptance of the Site **39** Final PP.

**2.2.21** FDEP letter of **26** June **1995** to the Navy provided comments to Sites **15, 17, 18, 24** and **28** Draft Final SAPs.

**2.2.22** FDEP letter of 27 June **1995** to the Navy provided comments on the Site **41** Draft Final Workplan.

**2.2.23** Navy letter of 27 June **1995** to NAS Pensacola provided copies of the Site **39** Public Meeting transcript for the Pensacola information repositories.

**2.2.24** Navy letter of **28** June **1995** to EPA and FDEP provided Sites **40** and **42** Draft Final work Plan and Draft SAP.

### 3. SITE WORK ACTIVITIES PERFORMED

**3.1** Fieldwork for Sites **12** and **26** was performed.

**3.2** Confirmatory sampling at Sites **9** and **36** was performed.

### 4. UPCOMING QUARTER SITE WORK ACTIVITIES

**4.1** Phase 2 fieldwork for Site **3** will be performed.

**4.2** Fieldwork for Category 6 sites will be performed.

**4.3** Confirmatory sampling at Sites **29, 34** and **36** will be performed.

**5. PROGRESS**

**Overall satisfactory progress has been made in meeting the requirements and time schedules of the FFA and work plans.**