

MEMORANDUM FOR THE FILE

32501.000
03.01.00.0135

DATE: November 10, 1995

SUBJECT: Extension of Calender Year 96 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 96-02

N00204.AR.001032

NAS PENSACOLA

5090.3a

FROM: Jay Bassett, USEPA Region IV
Bill Hill, SOUNAVFACENCOM
John Mitchell, FDEP

TO: FILE

In accordance with Part XXIII of the Oct 23, 1990, Federal Facilities agreement, deadlines established in the SMP may be extended pursuant to Part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, para A.1-4 as agreed to by the parties and is extended in accordance with para E. The change recorded in this memo will be reflected in the calender year 97 SMP update due September 1, 1996.

1. OU/SITE Number & Description 04-1 DRAFT FS

2. Deadline or schedule being extended DECEMBER 23, 1995
~~NOVEMBER 18, 1995~~

3. Length of extension/new deadline APRIL 30, 1996

Good Cause

- Force Majeure . Another Parties Failure Dispute Resolution
- Delay caused by extension granted for other deadline
- Events or series of events mutually agreed to by the Parties

4. Brief Description/Explanation of cause:

BE Sampling indicated SEVERAL potential Hot Spots (Trenches) that required further evaluation. Therefore, cleanup objectives and alternatives could not be properly evaluated in a DRAFT FS. All parties agree that would be more effective to resolve hot spot evaluation prior to submitting the DRAFT FS

IT IS SO AGREED

Bill Hill
Bill Hill
Remedial Project Manager
SOUNAVFACENCOM
DEPT OF THE NAVY

John Mitchell
John Mitchell
Remedial Project Manager
FDEP

Jay Bassett
Jay Bassett
Remedial Project Manager
USEPA, Region IV