

MEMORANDUM FOR THE FILE

32501.000
03.01.00.0146

DATE: MARCH 26, 1996

SUBJECT: Extension of Calender Year 96 **NAS** Pensacola Site Management Plan (**SMP**)
Deadlines, Extension Number 96-06

N00204.AR.001106

FROM: Jay Bassett, USEPA Region IV
Bill Hill, SOUNAVFACENCOM
John Mitchell, FDEP

NAS PENSACOLA
5090.3a

TO: FILE

In accordance with Part XXIII of the Oct 23, 1990, Federal Facilities agreement, deadlines established in the **SMP** may be extended pursuant to Part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, para A.1-4 as agreed to by the parties and is extended in accordance with para E. The change recorded in this memo will be reflected in the calender year 97 SMP update due September 1, 1996.

1. OUI/SITE Number & Description OUI (SITE 1) PROPOSED PLAN (DRAFT)

2. Deadline or schedule being extended APRIL 5, 1996

3. Length of extension/new deadline JULY 1, 1996

J. Good Cause

Force Majeure Another Parties Failure Dispute Resolution

Delay caused by extension granted for other deadline

Events or series of events mutually agreed to by the Parties

4. Brief Description/Explanation of cause:

REFER TO SMP EXTENSION 96-02 - PARTIES AGREED TO
EXTEND SUBMISSION OF OUI ES WHICH HAS IMPACTED THE
SUBMISSION DEADLINE OF THE PROPOSED PLAN BY 3 MONTHS.

IT IS SO AGREED

Bill Hill
Bill Hill
Remedial Project Manager
SOUNAVFACENCOM
DEPT OF THE NAVY

John Mitchell
John Mitchell
Remedial Project Manager
FDEP

Jay Bassett
Jay Bassett
Remedial Project Manager
USEPA, Region IV