

MEMORANDUM FOR THE FILE

32501.000
03.01.00.0148

DATE: MAR 26, 1996

SUBJECT: Extension of Calender Year 96 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 96-06

N00204.AR.001108

NAS PENSACOLA

5090.3a

FROM: Jay Bassett, USEPA Region IV
Bill Hill, SOUNAVFACENCOM
John Mitchell, FDEP

70: FILE

In accordance with Part XXIII of the Oct 23, 1990, Federal Facilities agreement, deadlines established in the SMP may be extended pursuant to Part XXIV.. Below is a request for extending a deadline date in accordance with Part XXIV, para A.1-4 as agreed to by the parties and is extended in accordance with para E. The change recorded in this memo will be reflected in the calender year 97 SMP update due September 1, 1996.

- 1. OU/SITE Number & Description 046 ^{DRAFT} FINE RI
- 2. Deadline or schedule being extended MARCH 29, 1996
- 3. Length of extension/new deadline December 30, 1996

3. Good Cause

- Force Majeure Another Parties Failure Dispute Resolution
- Delay caused by extension granted for other deadline
- Events or series of events mutually agreed to by the Parties

4. Brief Description/Explanation of cause:

Revised LEAD contamination (new) AT SITE 9A, Additional
TIME Required to delineate contamination

IT IS SO AGREED

Bill Hill

Bill Hill
Remedial Project Manager
SOUNAVFACENCOM
DEPT OF THE NAVY

John Mitchell

John Mitchell
Remedial Project Manager
FDEP

Jay Bassett

Jay Bassett
Remedial Project Manager
USEPA, Region IV