

MEMORANDUM FOR THE FILE

32501.000  
09.01.00.0161  
N00204.AR.001150  
NAS PENSACOLA  
5090.3a

DATE: Jun 21, 1996

SUBJECT: Extension of Calender Year 96 NAS Pensacola Site Management Plan (SMP) Deadlines, Extension Number 96-75:

FROM: Jay Bassett, USEPA Region IV  
Bill Hill, SOUNAVFACENGCOM  
John Mitchell, FDEP

TO: FILE

In accordance with Part XXIII of the Oct 23, 1990, Federal Facilities agreement, deadlines established in the SMP may be extended pursuant to Part XXIV.. Below is a request for extending a deadline date in accordance with Part XXIV, para A.1-4 as agreed to by the parties and is extended in accordance with para E. The change recorded in this memo will be reflected in the calender year 97 SMP update due September 1, 1996.

1. OU/SITE Number & Description 043 DRAFT FS

2. Deadline or schedule being extended AUG 7, 1996

3. Length of extension/new deadline FEB 12, 1997

Good Cause

Force Majeure     Another Parties Failure     Dispute Resolution

Delay caused by extension granted for other deadline

Events or series of events mutually agreed to by the Parties

4. Brief Description/Explanation of cause:

SEE 043 DRAFT Final RI, FS dependant on  
RI REPORT

IT IS SO AGREED

*Bill Hill*

Bill Hill  
Remedial Project Manager  
SOUNAVFACENGCOM  
DEPT OF THE NAVY

*John Mitchell*

John Mitchell  
Remedial Project Manager  
FDEP

*Jay Bassett*

Jay Bassett  
Remedial Project Manager  
USEPA. Region IV