

MEMORANDUM FOR THE FILE

32501.000
03.01.00.0163
N00204.AR.001191
NAS PENSACOLA
5090.3a

DATE: Aug 22, 1996

SUBJECT: Extension of Calender Year 96 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 96-16.

FROM: Jay Bassett, USEPA Region IV
Bill Hill, SOUNAVFACENGCOM
John Mitchell, FDEP

TO: FILE

In accordance with Part XXIII of the Oct 23, 1990, Federal Facilities agreement, deadlines established in the SMP may be extended pursuant to Part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, para A 1-4 as agreed to by the parties and is extended in accordance with para E. The change recorded in this memo will be reflected in the calender year 97 SMP update due September 1, 1996.

- 1. OU/SITE Number & Description 044 - SITE 15 DRAFT RI
- 2. Deadline or schedule being extended SEPT 20, 1996
- 3. Length of extension/new deadline JUNE 30, 1997

3. Good Cause

- force Majeure .Another Parties Failure Dispute Resolution
- Delay caused by extension granted for other deadline
- Events or series of events mutually agreed to by the Parties

4. Brief Description/Explanation of cause:
ADDITIONAL DELINEATION OF ARSENIC CONTAMINATION IS REQUIRED THAT WAS NOT EXPECTED DURING WORK PLAN FORMULATION. ADDITIONAL FIELD WORK AND ANALYSIS WILL DELAY REPORT TO JUN 1997.

IT IS SO AGREED

Bill Hill

Bill Hill
Remedial Project Manager
SOUNAVFACENGCOM
DEPT OF THE NAVY

John Mitchell

John Mitchell
Remedial Project Manager
FDEP

Jay Bassett

Jay Bassett
Remedial Project Manager
USEPA, Region IV