

5090  
Ser 1813SC/00347  
16 MAY 1990

From: Commander, Western Division, Naval Facilities Engineering Command  
To: Distribution

Subj: INSTALLATION RESTORATION PROGRAM MONTHLY STATUS/ACTION  
REPORT FOR APRIL AT NAVAL AIR STATION, MOFFETT FIELD

1. Enclosure (1) is the Installation Restoration Status/Action Report for April 1990.
2. Should you have any questions regarding this matter, the point of contact is Commander, Western Division, Naval Facilities Engineering Command (Attn: Mr. Stephen Chao, Code 1813SC, (415) 877-7512).

original signed by:

RICHARD SERAYDARIAN  
By direction

Encl:

- (1) Installation Restoration Monthly Status/Action Report, April 1990

Distribution:

Department of Health Services (Attn: Lynn Nakashima) 848  
California Regional Water Quality Control Board (Attn: Lila Tang) 849  
U.S. Environmental Protection Agency (Attn: Lewis Mitani) 850

Copy to:

Santa Clara Valley Water District (Attn: Tom Iwamura)  
Santa Clara Health Department (Attn: Charles Nicholson)  
State Water Resource Control Board (Gil Torres)  
California Waste Management Board (Jack Miller)  
City of Mountain View (Attn: Russ Frazer)  
City of Sunnyvale (Attn: Dan Firth)  
NASA/Ames Research Center (Attn: Sandra Olliges)  
CDM Federal Programs Corporation (Attn: Sue Loyd)  
Blind Copy to:  
PRC Environmental Management, Inc. (Attn: Michael Richards)  
International Technology Corporation (Attn: Keith Bradley, Knoxville) (Attn: Dennis Robinson, Martinez)  
Martin Marietta Energy Systems, Inc. (Attn: Paula Pritz)  
COMNAVBASE San Francisco  
NAS Moffett Field (Attn: Steve Anschutz)  
181, 1813, 1813SC, 1813MO, Administrative Record, 09C9  
Writer: Stephen Chao, 1813SC, x7512  
Typist: A. Araujo, 900515, APR Month Report  
File: MOFFETT/MON RPT

848  
849  
850

N/R  
Navy / RW QCB 109

INSTALLATION RESTORATION PROGRAM  
MONTHLY STATUS/ACTION REPORT

APRIL 1990

1. Progress During the Reporting Period -

Cone penetrometer testing (CPT) and hydropunch sampling were completed and Phase II well installation continued in April. As of the end of April, 113 CPT and 110 hydropunch samplings had been performed to complete that effort, and 16 wells had been installed (all at Site 9). In April, two soil borings were drilled, both at Site 9. April field activities are shown on Table 1.

Current Phase II drilling activities are being directed to sites on the western portion of the facility (Sites 8 and 9) in order to accommodate interim remediation within the MEW plume as soon as possible. Progress on overall Phase II field activities is shown on Table 2.

2. Reports and Meetings -

No reports were submitted in April.

Two project meetings were held in April. April meetings are shown on Table 3.

3. Problems Encountered and Resolutions -

No significant problems were reported in April.

4. Reports Scheduled for May/June Submittal -

- o Revised Removal Action Plan for Tanks 2, 14, 43, 53, 67, 68 and Sump 66 scheduled for May submission to Regulatory Agencies.
- o Phase I Tank Removal Draft Field Work Plan, Volumes I and II scheduled for May submission to Regulatory Agencies.
- o Draft Quarterly Report scheduled for May submission to Regulatory Agencies.
- o The Draft Phase I Characterization Report has been rescheduled by our Contractor for submittal on June 15 for Navy review.
- o The Project Management Plan will be finalized for June submittal to Regulatory Agencies.

5. Planned field activities for May and June are shown on Table 4.

TABLE 1. PHASE II FIELD ACTIVITIES FOR APRIL 1990  
 NAS MOFFETT FIELD RI/FS

<u>SITE</u>	<u>CPT/ HYDROPUNCH</u>	<u>SOIL BORINGS</u>	<u>WELL INSTALLATION</u>	<u>WELL DEVELOPMENT</u>	<u>WELL SAMPLING</u>
3	-	-	-	-	-
4/6/7	X	-	-	-	-
5	X	-	-	-	-
8	X	-	-	-	-
9	X	X	X	X	-

NOTE: X DENOTES ACTIVITY. - DENOTES NO ACTIVITY

TABLE 2. STATUS OF PHASE II FIELD ACTIVITIES AS OF APRIL 30, 1990  
 NAS MOFFETT FIELD RI/FS

SITE	-CONE PENETROMETER-		-----HYDROPUNCH-----		---SOIL BORINGS---		WELL INSTALLATION	
	PLANNED	COMPLETE	PLANNED	COMPLETE	PLANNED	COMPLETE	PLANNED	COMPLETE
3	8	8	6	6	3	0	11	0
4/6/7	14	14	9	9	4	0	13	0
5	39	39	39	39	26	0	18	0
8	19	19	17	17	0	0	4	0
9	35	35	39	39	14	2	34	16
15	0	0	0	0	9	0	0	0
16	0	0	0	0	4	0	0	0
TOTAL	115	115	110	110	60	2	80	16

TABLE 3 - APRIL 1990 MOFFETT MEETINGS

<u>Date</u>	<u>Location</u>	<u>Attendees</u>	<u>Topic/Comments</u>
4/24/90	CDM Office, San Francisco	Adkisson (PRC) Chao (WESTDIV); Anschutz (Moffett); Robinson, Bradley (IT)	Project Status
4/24/90	CDM Office, San Francisco	LeClaire (Montgomery); Adkisson (PRC); Anschutz (Moffett); Black, Loyd (CDM); Mitani (EPA); Iwamura (SCVWD); Tang (RWQCB); Bradley, Robinson (IT); Nakashima (DHS); Chao (WESTDIV)	Project Status Characterization Report, abandoned well sampling, Federal Facilities Agreement, Quarterly Reports

TABLE 4. PROJECTED FIELD ACTIVITIES FOR THE MONTHS OF MAY AND JUNE 1990,  
NAS MOFFETT FIELD RI/FS

SITE	CPT/HYDROPUNCH		SOIL BORINGS		WELL INSTAL.		WELL DEVEL.		WELL SAMPLING	
	MAY	JUNE	MAY	JUNE	MAY	JUNE	MAY	JUNE	MAY	JUNE
3	0	0	0	0	0	0	0	0	0	0
4/6/7	0	0	0	0	0	0	0	0	0	0
5	0	0	0	0	0	0	0	0	0	0
8	0	0	0	0	3	0	3	0	0	3
9	0	0	12	0	16	0	32	0	0	32
15	0	0	0	0	0	0	0	0	0	0
16	0	0	0	0	0	0	0	0	0	0
TOTAL	0	0	12	0	19	0	35	0	0	35