N00204.AR.003030
NAS PENSACOLA
5090.3a

LETTER REQUESTING AN EXTENSION FOR SUBMITTAL OF PROPOSED PLAN FOR SITE 46 FORMER BUILDING 72 NAS PENSACOLA FL
12/8/2010
NAVFAC SOUTHEAST

DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND SOUTHEAST
JACKSONVILLE, FL 32212-0030

5090
Ser OPUE3/0326
December 8, 2010

Mr. Gregory Fraley
U.S. Environmental Protection Agency, Region 4
Federal Facilities Branch
61 Forsyth Street, SW
Atlanta, GA 30303

Dear Mr. Fraley:

SUBJECT: EXTENSION OF DRAFT SUBMITTAL DATES FOR THE NAVAL AIR STATION (NAS) PENSACOLA OPERABLE UNIT (OU) 21, SITE 46 FORMER BUILDING 72 DRAFT PROPOSED PLAN

Pursuant to Section XXIV and as referenced in the NAS Pensacola Federal Facilities Agreement (FFA) dated October 1990 and NAS Pensacola FFA Site Management Plan dated November 2010, the Navy hereby requests extensions for the milestone delivery dates of the OU 21, Site 46 Draft Proposed Plan.

Site 46 Draft Proposal Plan: Per Appendix A of the Installation Restoration Program Schedule referenced in the NAS Pensacola FFA Site Management Plan dated November 2010, the primary deliverable, OU 21/Site 46, Former Building 72 Draft Proposed Plan, is due on December 15, 2010. The Navy hereby requests an extension of 61 days to February 14, 2011.

The December 15, 2010 date agreed to in the current version of the SMP for the Site 46 Draft Proposed Plan was contingent on the timely review and approval of the support documentation including the Response to Florida Department of Environmental Regulation (FDEP) Comments and "Final Feasibility Study for Operable Unit 21 Site 46 - Former Building 72, NAS Pensacola, Pensacola Florida". The Response to FDEP Comments and final document were published on September 24, 2010. The final document was approved by U.S. Environmental Protection Agency on November 1, 2010, however, a response or approval from the FDEP has not been received to date.

5090
Ser OPUE3/0326
December 8, 2010

The Final Feasibility Study is an integral and substantial part of the actions and decisions to be put forth in the Draft Proposed Plan. Approval of the Final Feasibility Study is required prior to completion and submittal of the Draft Proposed Plan, which will explain and propose the final remedy at the site.

Should you require further details or clarifications, please do not hesitate to contact Ms. Patty Marajh-Whittemore at: (904) 542-6964 or by email at: patty.whittemore@navy.mil.

We look forward to your approval of this request.

Sincerely,

P. MARAJH-WHITTEMORE
Remedial Project Manager
By direction of the Commanding Officer

Copy to:
Ms. Helen Lockard, NAVFAC SE (OPUE3)
Mr. Dave Grabka, Florida Department of Environmental Protection
Mr. Gregory Campbell, NAS Pensacola PWD
Mr. Gerry Walker, Tetra Tech